



# Erosion and Sediment Control Plan (ESCP)

**Friday Flat and Middle Slopes Fan Gun Project,  
Thredbo Alpine Resort, Kosciuszko National Park, NSW  
March 2022**



Department of Planning  
and Environment

*Issued under the Environmental Planning and Assessment Act 1979*

Approved Application No DA 22/458

Granted on the 31 March 2022

Signed S Butler

Sheet No 3 of 10

# Friday Flat and Middle Slopes Fan Gun Project

## Erosion and Sediment Control Plan (ESCP)

**Kosciuszko Thredbo Pty Ltd**  
1 Friday Drive, Thredbo, New South  
Wales 2625  
[www.thredbo.com.au](http://www.thredbo.com.au)

### Document Control

| REVISION | DATE       | REVISION TYPE     | AUTHOR  | APPROVED BY |
|----------|------------|-------------------|---------|-------------|
| A        | 17.11.2021 | Draft             | C.Chalk | P.Fleming   |
| 0        | 2.12.2021  | Final             | C.Chalk | P.Fleming   |
| 1        | 14.01.2022 | Final             | C.Chalk | P.Fleming   |
| 2        | 24.03.2022 | Updated site plan | C.Chalk | P.Fleming   |

# Contents

|            |   |    |
|------------|---|----|
| 1          | Introduction .....                          | 1  |
| 2          | Site Description .....                      | 1  |
| 3          | Roles and Responsibilities.....             | 3  |
| 4          | Management Measures .....                   | 3  |
| 4.1        | General.....                                | 3  |
| 4.2        | Vegetation.....                             | 3  |
| 4.3        | Site Access Protection Measures .....       | 3  |
| 4.4        | Soil and Stockpile Management .....         | 3  |
| 4.5        | Trenches.....                               | 3  |
| 4.6        | Waste Management .....                      | 4  |
| 4.7        | Drainage, Erosion and Sediment Control..... | 4  |
| 4.8        | Site Rehabilitation.....                    | 4  |
| 5          | Control Installation Notes .....            | 6  |
| 5.1        | Sediment Fence.....                         | 6  |
| 5.2        | Cross Drainage and Sediment Barriers .....  | 7  |
| 5.3        | Coir Logs.....                              | 7  |
| 5.4        | Straw Bale Filter .....                     | 7  |
| 5.5        | Trench Breakers .....                       | 8  |
| 5.6        | Geofabric Filter Dam Installation .....     | 8  |
| 5.7        | Soil Stockpile Management .....             | 9  |
| 6          | Monitoring and Maintenance .....            | 10 |
| 6.1        | Inspections and Monitoring.....             | 10 |
| 6.2        | Maintenance Program .....                   | 10 |
| 7          | Reporting.....                              | 10 |
| 8          | References .....                            | 11 |
| 9          | Acronyms .....                              | 12 |
| 10         | Appendices.....                             | 13 |
| Appendix A | ESC Inspection Report.....                  | 14 |
| Appendix B | ESC Non-conformance Report .....            | 15 |

## Figures

|  |   |
|--|---|
| Figure 1: General Project location within proximity to mapped watercourses (NSW Government 2021) ..... | 1 |
| Figure 2: Standard Sediment Fence Installation (Source: Landcom 2004) .....                            | 6 |
| Figure 3: Standard Straw Bale Filter Installation (Source: Landcom 2004) .....                         | 8 |
| Figure 4: Standard Installation of Geofabric Filter Dam .....  | 9 |
| Figure 5: Stockpile Management (Source: Landcom 2004) .....  | 9 |

## Tables


|   |    |
|---|----|
| Table 1: Drainage, Erosion and Sediment Controls .....                    | 5  |
| Table 2: Recommended spacing for cross drains and sediment barriers ..... | 7  |
| Table 3: Erosion and Sediment Control Inspections Summary .....           | 10 |
| Table 4: Erosion and Sediment Control Maintenance Measures .....          | 10 |

# 1 Introduction

This Erosion and Sediment Control Plan (ESCP) has been prepared for the Friday Flat and Middle Slopes Fan Gun Project (the Project). The Project site is located within Thredbo Alpine Resort (Thredbo), approximately 30 kilometres (km) south-west of Jindabyne, New South Wales (NSW).

## 2 Site Description


The Project site and activities are located on a pre-disturbed and highly modified environment. (**Figure 1**) (NSW Government 2021). The Project is located within 40 m of a unnamed watercourse and Merritts Creek (**Figure 2**).



**Figure 1: General Project location within proximity to mapped watercourses (NSW Government 2021)**



# FRIDAY FLAT FAN GUN PROJECT



**Legend**

| TYPE              |   |
|-------------------|---|
| TT10              | ▲ |
| Manual Hydrant    | ● |
| Retractable Pit   | ⬡ |
| Electrical Trench | — |
| 10m River Zone    | — |
| 40m Buffer        | — |
| STORM_LINE        | — |
| STORM_INLET       | ⬡ |
| Hydroline         | — |
| Water Lateral     | — |



### 3 Roles and Responsibilities

| Role                         | Responsibilities   |
|------------------------------|--|
| <b>Project Manager</b>       | <ul style="list-style-type: none"> <li>Ensure the ESCP is made available, communicated, maintained and understood by all Construction Personnel; and</li> <li>Ensure ESCP adheres to conditions of approval following the provision of Development Consent from DPIE.</li> </ul>       |
| <b>Environmental Officer</b> | <ul style="list-style-type: none"> <li>Ensure implementation and compliance with the ESCP;</li> <li>Ensure all ESCs are installed and adequately functioning in accordance with ESCP; and</li> <li>Inspections and monitoring of all erosion and sediment control measures.</li> </ul> |
| <b>Construction Manager</b>  | <ul style="list-style-type: none"> <li>Establishment and removal of erosion and sediment control measures; and</li> <li>Ongoing maintenance of erosion and sediment control measures.</li> </ul>   |

## 4 Management Measures

### 4.1 General

- All erosion and sediment controls (ESCs) measures will be installed and maintained in accordance with **Sections 5** and **6** of this ESCP; and
- Works will cease during substantial rainfall events.

### 4.2 Vegetation

- No clearing of native vegetation is to occur;
- All reasonable and practicable efforts will be taken to delay the disturbance to existing ground cover (organic or inorganic) prior to land-disturbing activities; and
- All reasonable and practicable measures must be taken to minimise the disturbance to trees, shrubs and ground covers outside of the construction corridor.

### 4.3 Site Access Protection Measures

- Site access points will be appropriately managed to minimise the risk of sediment being tracked onto sealed, public roadways.

### 4.4 Soil and Stockpile Management

- All stockpiles will be constructed and managed in accordance with *Soil Stockpile Guidelines for the Resort Areas of Kosciuszko National Park* (OEH 2017). For stockpiles within the construction corridor, they will adhere to the following criteria:
  - Located directly adjacent to the works and in areas with sufficient room to accommodate the volume of material being stockpiled
  - Situated on relatively flat ground (where possible)
  - Not within 40 m of a watercourse; and
- Sediment controls to be installed down-slope of stockpiles, where required (refer **Section 5.7**).

### 4.5 Trenches

- The maximum length of pipeline to remain open overnight is approximately 100 metres (m);
- ESCs will be installed in accordance with **Sections 4.7** and **5**;
- Backfill will be placed at equivalent compaction of the surrounding soil with an excavator to minimise possibility of soil subsidence; and

- Where trenches are left open overnight, egress points for fauna (e.g. timber ramps) will be installed.

#### 4.6 Waste Management

- All building and construction waste onsite to be minimise in the first instance;
- Designated waste collection areas will be established on-site with covered receptacles;
- Building and construction waste will be managed in accordance with KT's waste management procedures; and
- No material is to be swept or hosed into any waterways or waterbodies.

#### 4.7 Drainage, Erosion and Sediment Control

The installation of effective drainage and ESCs are essential to ensure soils and waterways are protected and the success of rehabilitation. A summary of the controls to be implemented onsite are provided in **Table 1**. Any additional or alternative controls must be approved by the Environmental Officer prior to use.

#### 4.8 Site Rehabilitation

- All ESC measures will remain in place until all exposed areas of soil are stabilised and/or revegetated; and
- All rehabilitation will be undertaken in accordance with the *Rehabilitation Guidelines for the Resort Areas of Kosciuszko National Park* (DECC 2007). See Appendix 10 of Guideline for list of recommended species for rehabilitation.



**Table 1: Drainage, Erosion and Sediment Controls**

| Activity                | Control                   | Purpose   | Timing   | Location   | Installation Requirements   | Materials required   |
|-------------------------|---------------------------|---|--|--|---|--|
| Excavations, trenching  | Sediment fence            | To prevent sediment run-off                             | Where required, installed prior to commencement of activity and retained in place until exposed areas of soil are stabilised / rehabilitated | Downslope side of any excavations; wetter areas of trenches                            | To be in accordance with construction notes in <b>Section 5.1</b>                   | Geotextile fabric (non-woven), star pickets/wooden stakes                          |
| Trenching               | Straw bale filter fencing | To prevent sediment run-off                             | Where required, during excavation of trenches  | Drier areas of trenches, across or at the toe of slope                                 | To be in accordance with construction notes in <b>Section 5.4</b>                   | Straw bales; support posts/stakes; geofabric                                       |
|                         | Trench breakers           | Reduce erosive run-off velocities                       | Prior to forecast rain event, where required   | Within open trenches   | In accordance with construction notes in <b>Section 5.5</b>                         | Straw bales  |
| Down-slope excavations  | Straw bales               | Divert water around and away from open excavation works | Installed once the trenches have been excavated and retained in place until excavations are stabilised/rehabilitated                         | To be placed at each end of the open trenches  | To be in accordance with the construction notes in <b>Section 5.4</b>               | Straw bales; stakes  |
| Cross-slope excavations | Straw bales; Coir logs    | Divert water around and away from excavation works      | Installed once trenches have been excavated, where required  | To be installed on the uphill side of excavations running cross-slope (where required) | To be in accordance with the construction notes in <b>Sections 5.2, 5.3 and 5.4</b> | Straw bales; stakes; coir logs   |
| Dewatering excavations  | Geofabric filter dam      | To capture sediment                                     | In the event water enters an excavation and its required to be pumped out prior to recommencement of works                                   | Equipment and pumping operation to be confined to construction corridor                | To be in accordance with the construction notes in <b>Section 5.6</b>               | Geotextile filter fabric (heavy duty non-woven); support posts/stakes; straw bales |

*\*Straw bales to be certified weed-free*


## 5 Control Installation Notes

This section details the installation requirements for controls listed in **Table 1**.

### 5.1 Sediment Fence

#### Construction notes:

- 1) Construct sediment fences as close as possible to being parallel to the contours of the site, but with small returns to limit the catchment area of any one section. *\*The catchment area should be small enough to limit water flow if concentrated at one point to 50 L/s in the design storm event, usually the 10-year event.*
- 2) Dig a 150 mm deep trench along upslope line of fence for the bottom of the fabric to be entrenched.
- 3) Install 1.5 m long star pickets into ground at 2.5 m intervals (max) on the downslope edge of the trench. *\*Fit star pickets with safety caps.*
- 4) Fix geotextile to the upslope side of the posts ensuring it goes to the base of the trench.



**Figure 3: Standard Sediment Fence Installation (Source: Landcom 2004)**



## 5.2 Cross Drainage and Sediment Barriers

The recommended spacing for cross drainage and sediment barriers is provided in **Table 2**.

**Table 2: Recommended spacing for cross drains and sediment barriers**

| Slope Grade (%) | Cross Drain / Sediment Barrier (m) |
|-----------------|------------------------------------|
| 5-10            | 15-20                              |
| 10-15           | 10-15                              |
| 15-25           | 8-10                               |
| >25             | 5-8                                |

Source: NPWS 2007; Parr-Smith and Polley (1998)

Note: To calculate the grade of a slope: (rise/run) x 100 = slope grade

## 5.3 Coir Logs


### Construction notes:

- 1) Secure logs by driving the stakes between the outer netting and the core material each side of the logs and secured into the ground (not through centre of log).
- 2) Ensure spacing of stakes does not exceed an interval of 1 m.
- 3) Once driven into ground, the stakes should sit at least two-thirds below the ground and one-third above.

## 5.4 Straw Bale Filter

### Construction notes:

- 1) Construct the straw bale filter as close as possible to being parallel to the contours of the site.
- 2) Place bales lengthwise in a row with ends tightly abutting (1 bale = max height of filter). Fill gaps between bales with straw and wrap with geofabric where necessary.
- 3) Embed each bale in the ground 75-100 mm and anchor with two 1.2 m stakes/star picket. Angle the first stake in each bale towards the previously laid bale. Stakes should be driven 600 mm into ground, sitting flush with top of bale (if possible). *\*If using star pickets which protrude above bales, fit with safety caps.*
- 4) Where a straw bale filter is constructed downslope from a disturbed batter, ensure the bales are placed 1-2 m downslope from the toe.



**Figure 4: Standard Straw Bale Filter Installation (Source: Landcom 2004)**

## 5.5 Trench Breakers

### Construction notes:

- Trench breakers may comprise soil or straw bales (or a combination).
- The recommended spacing of trench breakers to be determined on-site according to the slope and potential for subsurface flow, refer **Table 2** for recommended spacing.

## 5.6 Geofabric Filter Dam Installation

### Construction notes:

- 1) Where practicable, locate the filter dam at least 50 m from the edge of a waterbody.
- 2) Suitably clear and prepare the surface where the filter dam will be installed.
- 3) Arrange straw bales to form an enclosure and securely anchor each bale with at least one (1) star picket or stake.
- 4) Securely attach the filter fabric to the straw bales and reinforce with stakes. If more than one sheet of fabric is used, then overlap within a minimum of 600 mm at all joints.





Figure 5: Standard Installation of Geofabric Filter Dam

## 5.7 Soil Stockpile Management

### Construction notes:

- 1) Stockpiles should be located at least 2 m (preferably 5 m) from existing vegetation and waterbodies, concentrated water flows, roads and hazard areas. Recommended location within weed free, disturbed area if possible.
- 2) Construct stockpiles as low, flat mounds (<2 m high) with a slope <50% (26°)
- 3) Install appropriate sediment controls (e.g. sediment barriers 1-2 m downslope) around stockpiles. *\*It is recommended to cover stockpiles (e.g. with anchored geofabric) during strong wind or high rainfall events.*




Figure 6: Stockpile Management (Source: Landcom 2004)

## 6 Monitoring and Maintenance

### 6.1 Inspections and Monitoring

The Environmental Officer appointed for the Project will be responsible for ensuring that all erosion and sediment controls are installed in accordance with this plan. Regular monitoring and maintenance will be the responsibility of all construction personnel. The Environmental Officer will undertake weekly inspections of all erosion and sediment controls for the duration of the works.

**Table 3: Erosion and Sediment Control Inspections Summary**

| Control                     | Inspections   |
|-----------------------------|---|
| <b>Sediment fence</b>       | <ul style="list-style-type: none"> <li>• Ensure sediment fence will adequately pond water up-slope of the fence;</li> <li>• Ensure fabric is adequately buried;</li> <li>• Check the space of support stakes;</li> <li>• Check for excessive sediment deposition;</li> <li>• Check for damage to fabric;</li> <li>• Check for erosion down-slope of any spill through weirs; and</li> <li>• Ensure the fence is not concentrating or diverting flows in an undesirable manner.</li> </ul> |
| <b>Straw bale filter</b>    | <ul style="list-style-type: none"> <li>• Check that water will either pass through or over the bale, but not around the bales.</li> </ul>   |
| <b>Geofabric filter dam</b> | <ul style="list-style-type: none"> <li>• Inspect the filter medium for leaks resulting from holes, tears or joint failure;</li> <li>• Check for displacement of straw bales;</li> <li>• Check the clarity of the outflow; and</li> <li>• Inspect the dam at least daily during de-watering operations.</li> </ul>   |
| <b>Coir logs</b>            | <ul style="list-style-type: none"> <li>• Check for displacement of the logs; and</li> <li>• Check for soil erosion adjacent to the logs.</li> </ul>   |

### 6.2 Maintenance Program

All erosion and sediment control measures will be checked regularly to ensure they remain in good working order at all times (e.g. prior to forecast rain, daily during extended periods of rainfall and after significant rainfall events).

**Table 4: Erosion and Sediment Control Maintenance Measures**

| Control                     | Maintenance   |
|-----------------------------|---|
| <b>Sediment fence</b>       | <ul style="list-style-type: none"> <li>• Repair any torn sections;</li> <li>• If fencing is sagging between stakes, install additional support posts; and</li> <li>• Remove accumulated sediment if the sediment deposit exceeds a depth of 1/3 the height of the fence.</li> </ul> |
| <b>Straw bale filter</b>    | <ul style="list-style-type: none"> <li>• Replace the straw bale filter if full or partial collapse of the bale occurs; and</li> <li>• Remove and suitably dispose of accumulated sediment prior to replacing the bales.</li> </ul>  |
| <b>Geofabric filter dam</b> | <ul style="list-style-type: none"> <li>• Replace the filter fabric when it becomes blocked with sediment and/or the flow rate through the barrier becomes unacceptably low.</li> </ul>  |
| <b>Coir logs</b>            | <ul style="list-style-type: none"> <li>• Repair or replace displaced logs that are likely to cause erosion issues.</li> </ul>   |

## 7 Reporting

The Environmental Officer will report on the effectiveness of controls and details on any non-conformance on the **Erosion and Sediment Control Inspection Report (Appendix A)**. The report forms part of the weekly environmental inspections and will be provided to the Project Manager with weekly internal reporting requirements.



## 8 References

Department of Environment and Climate Change (DECC) 2004, *Rehabilitation Guidelines for the Resort Areas of Kosciuszko National Park*, <https://www.environment.nsw.gov.au/research-and-publications/publications-search/rehabilitation-guidelines-for-the-resort-areas-of-kosciuszko-national-park>

Department of Planning & Environment (DPE) (2017) *What to include with your development application*, version January 2017, <https://www.planning.nsw.gov.au/Policy-and-Legislation/~media/65E2BA89886F426991525FF25707A9A9.ashx>

Eco Logical Australia Pty Ltd (ELA) 2021, *Snowmaking Works, Friday Flat and Middle Slopes, Thredbo*, reference: 20761

International Erosion Control Associated (IECA) 2021, *Design fact sheets*, viewed 18 August 2021, <https://austieca.com.au/publications/book-4-design-fact-sheets>

Kosciuszko Thredbo Pty Ltd (KT) 2021, *Statement of Environmental Effects for Friday Flat and Middle Slopes Fan Gun Project*.

Landcom 2004, *Managing Urban Stormwater: Soils and Construction, Volume 1, 4<sup>th</sup> Edition*, NSW Government.

NSW Government 2021, *Water Management (General) Regulation 2018 Hydro Line spatial data*, viewed 08 November 2021, <https://trade.maps.arcgis.com/apps/webappviewer/index.html?id=07b967fd0bdc4b0099fc5be45b6d1392>

Office of Environment and Heritage (OEH) 2017, *Soil Stockpile Guidelines for the Resort Areas of Kosciuszko National Park, version 1.0, October 2017*, NSW National Parks and Wildlife Service.

Witheridge 2012, *Erosion and Sediment Control – A Field Guide for Construction Site Managers*. Catchment & Creeks Pty Ltd., Brisbane, Queensland.

## 9 Acronyms

| Acronyms |  |
|----------|--|
| %        | percent  |
| °        | degrees  |
| DA       | Development Application                                    |
| DECC     | Department of Environment and Climate Change               |
| DPIE     | NSW Department of Planning, Infrastructure and Environment |
| ESCP     | Erosion and Sediment Control Plan                          |
| ESCs     | Erosion and Sediment Controls                              |
| KNP      | Kosciuszko National Park                                   |
| KT       | Kosciuszko Thredbo Pty Ltd                                 |
| m        | metre  |
| NSW      | New South Wales  |
| SEE      | Statement of Environmental Effects                         |
| SEMP     | Site Environmental Management Plan                         |
| Thredbo  | Thredbo Alpine Resort                                      |

## 10 Appendices



# Appendix A      ESC Inspection Report

## THREDBO ENVIRONMENTAL SERVICES INSPECTION REPORT FOR TEMPORARY EROSION/SEDIMENTATION CONTROLS

Sheet \_\_\_\_ of \_\_\_\_

Project: \_\_\_\_\_ Inspection Date: \_\_\_\_\_

Inspected by: \_\_\_\_\_ Inspect the site weekly or immediately after rain.

|   |                            |
|---|----------------------------|
| 1. Are temporary drains effective in diverting all runoff from exposed areas to silt traps or other sediment structures before leaving site?<br>If No, state location and action required:  | Yes/No                     |
| 2. Have new areas been disturbed which need temporary controls?<br>If Yes, state where:   | Yes/No                     |
| 3. Are there any disturbed areas where work is sufficiently advanced for revegetation to be undertaken?<br>If Yes, state where:   | Yes/No                     |
| 4. Is any dirty runoff water bypassing or overflowing existing silt traps/sediment control structures?<br>Do existing traps need to be increased in capacity?<br>Are any additional traps needed? If Yes, state location, action needed and priority: | Yes/No<br>Yes/No<br>Yes/No |
| 5. Do any silt traps/sediment control structures need maintenance or repair to operate effectively?<br>If Yes, state location, action needed and priority   | Yes/No                     |
| 6. Are any silt/sediment control structures more than 60% full or otherwise in need of cleaning out?<br>If Yes, state location  | Yes/No                     |
| 7. Are actions taken after last inspection adequate and effective?<br>If NO, list outstanding actions:  | Yes/No                     |
| Signature: _____ Date: _____  |                            |

# THREDBO

# THREDBO