

30 May 2024

Reg. No.: FC24-08

ICG Construction Group
PO Box 2306
Wagga Wagga, NSW 2650

Attention: Mr. Mark Fleming – Managing Director

Dear Mark,

**CERTIFICATION OF FILL PLACEMENT – PROPOSED PUMP HOUSE & TANKS BUILDING PAD,
MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW**

Further to your request, we inspected the exposed subgrade and tested the fill placement at the above site between 19 March and 29 April 2024. We confirm that placement of fill at the above site was tested and supervised by our experienced Geotechnician of Aitken Rowe Testing Laboratories Pty Ltd in accordance with AS 3798-2007 “Guidelines on earthworks for commercial and residential developments”. The fill placement was inspected and tested in 150 to 300mm compacted layers for the depth ranging from 900 to 2400mm below finished fill level at the subject site. The test reports are herewith attached.

The subject site for the proposed building pad is situated directly south of the existing snow patrol building near Merritts Mountain House at Thredbo Snowfields, Thredbo, NSW, as shown in the attached site location plan. It should be noted that a Geotechnical Investigation was undertaken by Aitken Rowe Testing Laboratories (ARTL) Pty Ltd at the subject site in December 2023 (refer to ARTL Report No. AS23-176, dated 24 January 2024). It should be noted that the site was found to be underlain by “unsuitable” sand and silt-based “uncontrolled fill” material up to the depth of 1.6m overlying anticipated cobbles or boulders (auger refusal depth) and was classified as “**Class P – Problem**” site at the time of the investigation.

Initial Site Inspection

On 19 March 2024, we inspected the subject site during the initial site works to discuss the requirements for certification and to advise the client accordingly. Four (4) test pits were excavated by the client during the initial inspection in order to confirm the depth of “uncontrolled fill” to be removed. The subsurface profile was noted to be highly varied across the site, therefore it was recommended to completely remove all existing fill and cobbles until a solid granite bedrock profile

was encountered, and proof roll the exposed subgrade prior to the placement of any subsequent fill material.

Initial Proof Roll Testing

Between 3 and 5 April 2024, we inspected the exposed subgrade prior to the placement of the fill material to ensure all “uncontrolled fill” and unsuitable materials, if any, were removed as recommended above. It was noted that approximately 700 to 2200mm of “uncontrolled fill” material had been removed to the depth ranging from 900 to 2400mm below finished fill level prior to our inspection. We then witnessed the proof rolling of the exposed granite bedrock across the subject site and no soft, loose or heaving areas were detected at the time of the inspection (refer to attached proof roll test reports pages 1 and 2).

Material Testing

As per the client’s request, quality control testing was undertaken on the proposed fill material at the subject site. A total of seven (7) samples were obtained from various stockpiles and during fill placement at the site for relevant laboratory testing, which included particle size distribution test, Atterberg Limit test, Standard Maximum Dry Density (SMDD), and California Bearing Ratio (CBR) test, which were carried out at our NATA accredited testing laboratory in Wagga Wagga, NSW.

The laboratory tests indicated that the proposed fill material contains 18 to 66% gravel, 27 to 55% sand and 7 to 33% silt/clay content with Plasticity Index (PI) of 7 to 27%. The materials shall be generally classified as **“SC – Clayey SAND; fine to coarse grained, with fine to coarse gravel, fines of medium plasticity”**, **“SM – Silty Gravelly SAND; fine to coarse grained, fine to coarse gravel, fines of low plasticity”**, **“SM – Silty SAND; fine to coarse grained, with fine to coarse gravel, fines of low plasticity”**, **“GC – Clayey GRAVEL; fine to coarse grained, with fine to coarse sand, fines of medium plasticity”**, **“GM – Silty Sandy GRAVEL; fines to coarse grained, fine to coarse sand, fines of low plasticity”**, and **“GP-GM – GRAVEL; fine to medium grained, with fine to coarse sand, with silt fines of low plasticity”** in accordance with “AS1726 – 2017 – Geotechnical Site Investigation”.

The laboratory 4 day soaked CBR tests indicated the CBR values of 14% on clayey sand, 20% on silty gravelly sand, 17% on silty sand, 18% on clayey gravel, 14% and 19% on silty sandy gravel, and 70% on gravel material compacted at 100% SMDD. The laboratory soil test reports are herewith attached.

Relative Compaction Testing

Twenty-three (23) density in-situ (DIS) tests (DIS 1-23) in total were carried out across the proposed building pad at the subject site, which included sand-based and gravel-based general fill and fine to medium grained gravel (capping layer) material. The relative compaction tests are detailed below;

Twenty (20) density in-situ tests (DIS 1-20) carried out on the general fill placement indicated that the sandy and gravel-based fill material was placed to the relative compaction of 100.0% to 102.5%

Standard Maximum Dry Density (SMDD). The results show achievement of the required density across the general fill placement throughout the proposed building pad at the subject site in accordance with the site specification requirements (minimum 100.0% SMDD).

Three (3) density in-situ tests (DIS 21-23) carried out on the final capping layer indicated that the fine to medium grained gravel was placed to the relative compaction of 100.5 to 101.0% SMDD. The results show achievement of the required density across the final capping layer of the proposed building pad at the subject site in accordance with the site specification requirements (minimum 100.0% SMDD).

Intermediate Proof Roll Testing

On 12 April 2024, we inspected the fill placement in the north-western section of the subject site at the depth of 600mm finished fill level to ensure the fill material had not become moisture affected” by recent rain/snow fall events. We witnessed the proof rolling of the exposed sand-based and gravel-based “controlled fill” in the north-western section of the site and no soft, loose or heaving areas were detected at the time of the inspection (refer to attached proof roll test report page 3).

Final Proof Roll Testing

On 29 April 2024, we witnessed the proof rolling of the final capping layer of gravel “controlled fill” material across the proposed building pad at the subject site and the exposed fine to medium grained gravel was **found to show major heaving and deformation under load in a section of building pad at the time of the inspection** (refer to attached proof roll test report page 4).

General Comment

It should be noted that no final passing proof rolling was undertaken on the final gravel capping layer across the proposed building pad at the time of writing.

It is assessed that the fill material is deemed “controlled fill” in accordance with AS 3798 **provided no movement is observed in the final gravel fill capping layer across the subject site at the time of construction**. The controlled fill can then be considered “suitable” for use as foundation for the proposed pump house and tanks building pad as per the site-specific requirements for which an allowable bearing capacity of 150kPa may be adopted.


It is recommended to place proper drainage measures around the perimeter of the fill pad to ensure the surface run-off does not affect the fill material. Any soft, loose or heaving areas, if detected at the time of construction, should be excavated down and backfill with granular “controlled fill” material.

This report should be read in conjunction with our previous Geotechnical Investigation Report No. AS23-176, dated 24 January 2024. We confirm that the site classification as given in the report, “Class S – Slightly reactive” may now be adopted for the subject site.

Yours Faithfully,



Peter Forbes-Taber
Geotechnical Engineer



Jarrod Gornall
Senior Geotechnical Engineer

Attachments:

- Addendum
- Site location plan
- Density In-Situ test reports
- Proof Roll test reports
- Profile and test locations plan
- Laboratory soil test reports (S24-092 & S24-113)

ADDENDUM

LIMITS OF INVESTIGATION

The recommendations made in this report are based on the assumption that the test results are representative of the overall subsurface conditions. However, it should be noted that even under optimum circumstances, actual conditions in some parts of the building site may differ from those said to exist, because no geotechnical engineer, no matter how qualified, and no subsurface exploration program, no matter how comprehensive, can reveal all that is hidden by earth, rock and time.

The client should also be aware that our recommendations refer only to our test site locations and the ground level at the time of testing.


The recommendations in this report are based on the following: -

- a) The information gained from our investigation.
- b) The present "state of the art" in testing and design.
- c) The building type and site treatment conveyed to us by the client.
- d) Historical information.

Should the client or their agent have omitted to supply us with the correct relevant information, or make significant changes to the building type and/or building envelope, our report may not take responsibility for any consequences and we reserve the right to make an additional charge if more testing is necessary.

Notwithstanding the recommendations made in this report, we also recommend that whenever footings are close to any excavations or easements, that consideration should be given to deepening the footings.

Unless otherwise stated in our commission, any dimensions or slope direction and magnitude should not be used for any building costing calculations and/or positioning. Any sketch supplied should be considered as only an approximate pictorial evidence of our work.



Google Earth Aerial Imagery, dated September 2023



Aitken Rowe Testing Laboratories Pty Ltd

Registration Number: FC24-08

Client: ICG CONSTRUCTION GROUP – WAGGA WAGGA, NSW
Project: CERTIFICATION OF FILL PLACEMENT
 PROPOSED PUMP HOUSE & TANKS BUILDING PAD,
 MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS,
 THREDBO, NSW
 SITE LOCATION PLAN



AITKEN ROWE Testing Laboratories Pty Ltd

ARTL Wagga Wagga: 4/2 Riedell Street, Wagga Wagga NSW 2650

*

PAGE: 1

OF: 4

REQUEST NO: *

ORDER NO: *

TEST REPORT - RELATIVE COMPACTION

CLIENT : ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW

PROJECT : CERTIFICATION OF FILL PLACEMENT

PROPOSED PUMP HOUSE & TANKS BUILDING PAD

MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW

TEST METHODS : AS1289.2.1.1

AS1289.5.4.1

AS1289.5.7.1

AS1289.5.8.1

SECTIONS REPRESENTED : PROPOSED PUMP HOUSE & TANKS BUILDING PAD

LOT No. : BUILDING PAD

LAYER & MATERIAL : FILL - VARIOUS

DATE/S OF LAB COMPACTION: 3/04/2024 to 29/04/2024

SAMPLING PROCEDURE: AS1289.1.2.1

CLAUSE: 6.4b

DATE OF SAMPLING (LAB COMP.): 3-29/04/2024

REGISTRATION No. : R12b **FC24-08**

SAMPLE OR SITE No.	1	2	3	4	5	6
LAYER	LAYER 1	LAYER 1	LAYER 2	LAYER 2	LAYER 3	LAYER 3
LOCATION (m)	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN
DATE OF TEST (FIELD DENSITY)	3/04/24	3/04/24	3/04/24	3/04/24	4/04/24	4/04/24
TIME OF TEST	14:00	14:05	16:30	16:35	10:30	10:35
DEPTH BELOW FINAL LEVEL (mm)	2100	2100	1800	1800	1500	1500
REDUCED LEVEL (m)	1661.700	1661.700	1662.000	1662.000	1662.300	1662.300
TESTED DEPTH (mm)	300	300	300	300	300	300
FIELD DRY DENSITY (0.01 t/m ³)	1.63	1.52	1.61	1.68	1.72	1.64
FIELD WET DENSITY (0.01 t/m ³)	2.02	1.91	1.94	2.04	2.02	2.00
PCWD. PEAK CONVERTED WET DENSITY (0.01 t/m ³)	2.01	1.87	1.93	1.99	1.99	1.98
APCWD. ADJ. PEAK CONVERTED WET DENSITY (0.01 t/m ³)	2.02	1.87	1.93	1.99	2.01	*
MAXIMUM DRY DENSITY (0.01 t/m ³)	*	*	*	*	*	*
ADJUSTED MAXIMUM DRY DENSITY (0.01 t/m ³)	*	*	*	*	*	*
OPTIMUM MOISTURE CONTENT (0.5 %)	26.0	25.5	22.0	22.0	19.5	23.5
ADJUSTED OPTIMUM MOISTURE CONTENT (0.5 %)	*	*	*	*	*	*
FIELD MOISTURE VARIATION (0.5 %)	2.0	0.0	1.0	1.0	2.0	2.0
(WET/DRY):	DRY	DRY	DRY	DRY	DRY	DRY
CONTENT ACTUAL (0.5 %)	24.0	25.5	21.0	21.0	17.5	21.5
MOISTURE RATIO (0.5 %)	93.0	99.5	95.0	95.0	90.0	91.5
OVERSIZE DETERMINATIONS (as required)	+37.5mm (0.1%)	3.2	0.0	0.0	7.1	0.0
	-37.5 +19.0mm (0.1%)	N/A	6.2	4.9	N/A	N/A
DENSITY OF OVERSIZE (where applicable) (0.01 t/m ³)	2.28	2.31	2.26	2.29	2.27	N/A
FRACTION TESTED (mm)	-19.0	-37.5	-37.5	-37.5	-37.5	-37.5
COMPACTIVE EFFORT	STANDARD	STANDARD	STANDARD	STANDARD	STANDARD	STANDARD
TIME FROM ADDITION OF ADDITIVE TO LAB. COMPACTION	*	*	*	*	*	*
MD DETERMINATION BEFORE/AFTER COMPACTION	After	After	After	After	After	After
DENSITY RATIO (0.5 %)	100.0	102.0	101.0	102.0	101.0	101.0
SPECIFIED DENSITY RATIO (%)	100.0	100.0	100.0	100.0	100.0	100.0

REMARKS: DIS 1-20 = SAND & GRAVEL-BASED GENERAL FILL, DIS 21-23 = GRAVEL CAPPING LAYER

*



Accredited for compliance with
ISO/IEC 17025 - Testing.

ACCREDITATION NUMBER: 4679

APPROVED SIGNATORY: Peter Forbes-Taber

DATE: 21/05/2024



AITKEN ROWE Testing Laboratories Pty Ltd

ARTL Wagga Wagga: 4/2 Riedell Street, Wagga Wagga NSW 2650

*

PAGE: 2

OF: 4

REQUEST NO: *

ORDER NO: *

TEST REPORT - RELATIVE COMPACTION

CLIENT : ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW

PROJECT : CERTIFICATION OF FILL PLACEMENT

PROPOSED PUMP HOUSE & TANKS BUILDING PAD

MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW

TEST METHODS : AS1289.2.1.1

AS1289.5.4.1

AS1289.5.7.1

AS1289.5.8.1

SECTIONS REPRESENTED : PROPOSED PUMP HOUSE & TANKS BUILDING PAD

LOT No. : BUILDING PAD

LAYER & MATERIAL : FILL - VARIOUS

DATE/S OF LAB COMPACTION: 3/04/2024 to 29/04/2024

SAMPLING PROCEDURE: AS1289.1.2.1

CLAUSE: 6.4b

DATE OF SAMPLING (LAB COMP.): 3-29/04/2024

REGISTRATION No. : R12b **FC24-08**

SAMPLE OR SITE No.	7	8	9	10	11	12
LAYER	LAYER 4	LAYER 4	LAYER 5	LAYER 5	LAYER 5	LAYER 6
LOCATION (m)	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN
DATE OF TEST (FIELD DENSITY)	4/04/24	4/04/24	4/04/24	4/04/24	4/04/24	5/04/24
TIME OF TEST	13:40	13:45	17:00	17:05	17:10	13:00
DEPTH BELOW FINAL LEVEL (mm)	1200	1200	900	900	900	600
REDUCED LEVEL (m)	1662.600	1662.600	1662.900	1662.900	1662.900	1663.200
TESTED DEPTH (mm)	300	300	300	300	300	1662
FIELD DRY DENSITY (0.01 t/m ³)	1.68	1.68	1.69	1.79	1.79	1.81
FIELD WET DENSITY (0.01 t/m ³)	1.99	2.01	2.02	2.07	2.10	2.09
PCWD. PEAK CONVERTED WET DENSITY (0.01 t/m ³)	1.96	1.98	2.01	2.03	2.05	2.05
APCWD. ADJ. PEAK CONVERTED WET DENSITY (0.01 t/m ³)	*	1.98	*	2.05	*	2.07
MAXIMUM DRY DENSITY (0.01 t/m ³)	*	*	*	*	*	*
ADJUSTED MAXIMUM DRY DENSITY (0.01 t/m ³)	*	*	*	*	*	*
OPTIMUM MOISTURE CONTENT (0.5 %)	20.5	21.0	21.0	16.5	18.0	16.0
ADJUSTED OPTIMUM MOISTURE CONTENT (0.5 %)	*	*	*	*	*	*
FIELD MOISTURE VARIATION (0.5 %)	2.5	1.5	1.5	1.0	1.0	1.0
(WET/DRY):	DRY	DRY	DRY	DRY	DRY	DRY
CONTENT ACTUAL (0.5 %)	18.0	19.5	19.5	15.5	17.0	15.0
MOISTURE RATIO (0.5 %)	88.5	93.5	93.5	92.5	93.0	92.5
OVERSIZE DETERMINATIONS (as required)	+37.5mm (0.1%)	0.0	2.7	0.0	6.4	0.0
	-37.5 +19.0mm (0.1%)	N/A	N/A	N/A	N/A	N/A
DENSITY OF OVERSIZE (where applicable) (0.01 t/m ³)	N/A	2.19	N/A	2.34	N/A	2.38
FRACTION TESTED (mm)	-37.5	-37.5	-37.5	-37.5	-37.5	-37.5
COMPACTIVE EFFORT	STANDARD	STANDARD	STANDARD	STANDARD	STANDARD	STANDARD
TIME FROM ADDITION OF ADDITIVE TO LAB. COMPACTION	*	*	*	*	*	*
MD DETERMINATION BEFORE/AFTER COMPACTION	After	After	After	After	After	After
DENSITY RATIO (0.5 %)	101.0	101.5	100.5	101.0	102.5	101.0
SPECIFIED DENSITY RATIO (%)	100.0	100.0	100.0	100.0	100.0	100.0

REMARKS: DIS 1-20 = SAND & GRAVEL-BASED GENERAL FILL, DIS 21-23 = GRAVEL CAPPING LAYER

*



Accredited for compliance with
ISO/IEC 17025 - Testing.

ACCREDITATION NUMBER: 4679

APPROVED SIGNATORY: Peter Forbes-Taber

DATE: 21/05/2024



AITKEN ROWE Testing Laboratories Pty Ltd

ARTL Wagga Wagga: 4/2 Riedell Street, Wagga Wagga NSW 2650

*

PAGE: 3

OF: 4

REQUEST NO: *

ORDER NO: *

TEST REPORT - RELATIVE COMPACTION

CLIENT : ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW

PROJECT : CERTIFICATION OF FILL PLACEMENT

PROPOSED PUMP HOUSE & TANKS BUILDING PAD

MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW

TEST METHODS : AS1289.2.1.1

AS1289.5.4.1

AS1289.5.7.1

AS1289.5.8.1

SECTIONS REPRESENTED : PROPOSED PUMP HOUSE & TANKS BUILDING PAD

LOT No. : BUILDING PAD

LAYER & MATERIAL : FILL - VARIOUS

DATE/S OF LAB COMPACTION: 3/04/2024 to 29/04/2024

SAMPLING PROCEDURE: AS1289.1.2.1

CLAUSE: 6.4b

DATE OF SAMPLING (LAB COMP.): 3-29/04/2024

REGISTRATION No. : R12b **FC24-08**

SAMPLE OR SITE No.	13	14	15	16	17	18
LAYER	LAYER 6	LAYER 6	LAYER 7	LAYER 7	LAYER 7	LAYER 8
LOCATION (m)	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN
DATE OF TEST (FIELD DENSITY)	5/04/24	5/04/24	12/04/24	12/04/24	12/04/24	12/04/24
TIME OF TEST	13:08	13:15	15:15	15:20	15:25	14:00
DEPTH BELOW FINAL LEVEL (mm)	600	600	450	450	450	300
REDUCED LEVEL (m)	1663.200	1663.200	1663.350	1663.350	1663.350	1663.500
TESTED DEPTH (mm)	300	300	150	150	150	150
FIELD DRY DENSITY (0.01 t/m ³)	1.83	1.80	1.93	1.91	1.99	1.99
FIELD WET DENSITY (0.01 t/m ³)	2.09	2.05	2.18	2.16	2.22	2.20
PCWD. PEAK CONVERTED WET DENSITY (0.01 t/m ³)	2.07	2.05	2.14	2.14	2.17	2.19
APCWD. ADJ. PEAK CONVERTED WET DENSITY (0.01 t/m ³)	2.08	*	2.15	2.15	2.19	*
MAXIMUM DRY DENSITY (0.01 t/m ³)	*	*	*	*	*	*
ADJUSTED MAXIMUM DRY DENSITY (0.01 t/m ³)	*	*	*	*	*	*
OPTIMUM MOISTURE CONTENT (0.5 %)	15.5	15.5	12.5	13.0	12.0	10.0
ADJUSTED OPTIMUM MOISTURE CONTENT (0.5 %)	*	*	*	*	*	*
FIELD MOISTURE CONTENT	VARIATION (0.5 %)	1.0	1.5	0.0	0.0	0.5
	(WET/DRY):	DRY	DRY	DRY	DRY	WET
	ACTUAL (0.5 %)	14.5	14.0	12.5	13.0	10.5
MOISTURE RATIO (0.5 %)		92.5	91.5	99.5	100.0	99.5
OVERSIZE DETERMINATIONS (as required)	+37.5mm (0.1%)	4.0	0.0	0.0	0.0	0.0
	-37.5 +19.0mm (0.1%)	N/A	N/A	3.5	3.5	6.3
DENSITY OF OVERSIZE (where applicable) (0.01 t/m ³)		2.33	N/A	2.47	2.43	2.49
FRACTION TESTED (mm)		-37.5	-19.0	-19.0	-19.0	-19.0
COMPACTIVE EFFORT		STANDARD	STANDARD	STANDARD	STANDARD	STANDARD
TIME FROM ADDITION OF ADDITIVE TO LAB. COMPACTION		*	*	*	*	*
MD DETERMINATION BEFORE/AFTER COMPACTION		After	After	After	After	After
DENSITY RATIO (0.5 %)		100.5	100.0	101.0	100.5	101.5
SPECIFIED DENSITY RATIO (%)		100.0	100.0	100.0	100.0	100.0

REMARKS: DIS 1-20 = SAND & GRAVEL-BASED GENERAL FILL, DIS 21-23 = GRAVEL CAPPING LAYER

*



Accredited for compliance with
ISO/IEC 17025 - Testing.

ACCREDITATION NUMBER: 4679

APPROVED SIGNATORY: Peter Forbes-Taber

DATE: 21/05/2024



AITKEN ROWE Testing Laboratories Pty Ltd

ARTL Wagga Wagga: 4/2 Riedell Street, Wagga Wagga NSW 2650

*

PAGE: 4

OF: 4

REQUEST NO: *

ORDER NO: *

TEST REPORT - RELATIVE COMPACTION

CLIENT : ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW

PROJECT : CERTIFICATION OF FILL PLACEMENT

PROPOSED PUMP HOUSE & TANKS BUILDING PAD

MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW

TEST METHODS : AS1289.2.1.1

AS1289.5.4.1

AS1289.5.7.1

AS1289.5.8.1

SECTIONS REPRESENTED : PROPOSED PUMP HOUSE & TANKS BUILDING PAD

LOT No. : BUILDING PAD

LAYER & MATERIAL : FILL - VARIOUS

DATE/S OF LAB COMPACTION: 3/04/2024 to 29/04/2024

SAMPLING PROCEDURE: AS1289.1.2.1

CLAUSE: 6.4b

DATE OF SAMPLING (LAB COMP.) 3-29/04/2024

REGISTRATION No. : R12b **FC24-08**

SAMPLE OR SITE No.	19	20	21	22	23	*
LAYER	LAYER 8	LAYER 8	LAYER 9	LAYER 9	LAYER 9	*
LOCATION (m)	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN	SEE PLAN	*
DATE OF TEST (FIELD DENSITY)	29/04/24	29/04/24	29/04/24	29/04/24	29/04/24	*
TIME OF TEST	14:05	14:15	14:20	14:30	14:35	*
DEPTH BELOW FINAL LEVEL (mm)	300	300	NIL	NIL	NIL	*
REDUCED LEVEL (m)	1663.500	1663.500	1663.800	1663.800	1663.800	*
TESTED DEPTH (mm)	150	150	300	300	300	*
FIELD DRY DENSITY (0.01 t/m ³)	1.97	1.97	2.14	2.14	2.13	*
FIELD WET DENSITY (0.01 t/m ³)	2.20	2.18	2.30	2.32	2.29	*
PCWD. PEAK CONVERTED WET DENSITY (0.01 t/m ³)	2.18	2.17	2.28	2.31	2.28	*
APCWD. ADJ. PEAK CONVERTED WET DENSITY (0.01 t/m ³)	*	*	*	*	*	*
MAXIMUM DRY DENSITY (0.01 t/m ³)	*	*	*	*	*	*
ADJUSTED MAXIMUM DRY DENSITY (0.01 t/m ³)	*	*	*	*	*	*
OPTIMUM MOISTURE CONTENT (0.5 %)	11.5	10.0	8.5	8.0	8.5	*
ADJUSTED OPTIMUM MOISTURE CONTENT (0.5 %)	*	*	*	*	*	*
FIELD MOISTURE VARIATION (0.5 %)	0.0	0.5	1.0	0.0	1.0	*
(WET/DRY):	WET	WET	DRY	WET	DRY	*
CONTENT ACTUAL (0.5 %)	11.5	10.5	7.5	8.0	7.5	*
MOISTURE RATIO (0.5 %)	101.0	103.5	86.0	101.5	87.5	*
OVERSIZE DETERMINATIONS (as required)	+37.5mm (0.1%)	0.0	0.0	0.0	0.0	*
	-37.5 +19.0mm (0.1%)	N/A	N/A	0.0	0.0	*
DENSITY OF OVERSIZE (where applicable) (0.01 t/m ³)	N/A	N/A	N/A	N/A	N/A	*
FRACTION TESTED (mm)	-37.5	-37.5	-19.0	-19.0	-19.0	*
COMPACTIVE EFFORT	STANDARD	STANDARD	STANDARD	STANDARD	STANDARD	*
TIME FROM ADDITION OF ADDITIVE TO LAB. COMPACTION	*	*	*	*	*	*
MD DETERMINATION BEFORE/AFTER COMPACTION	After	After	After	After	After	*
DENSITY RATIO (0.5 %)	101.0	100.0	101.0	100.5	100.5	*
SPECIFIED DENSITY RATIO (%)	100.0	100.0	100.0	100.0	100.0	*

REMARKS: DIS 1-20 = SAND & GRAVEL-BASED GENERAL FILL, DIS 21-23 = GRAVEL CAPPING LAYER

*



Accredited for compliance with
ISO/IEC 17025 - Testing.

ACCREDITATION NUMBER: 4679

WORLD RECOGNISED
ACCREDITATION

APPROVED SIGNATORY: Peter Forbes-Taber

DATE: 21/05/2024

PROOF ROLLING TEST REPORT T198

Page 1 of 4

☒ WAGGA ☐ GRIFFITH ☐ ALBURY ANNEX LAB

Client: **ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW**

Rego No.: **FC24-08**

Job Description: **CERTIFICATION OF FILL PLACEMENT**

Order No.: **N/A**

PROPOSED PUMP HOUSE & TANKS BUILDING PAD,

Location/Lot No.: **MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW**

PRE-EXISTING FILL: ☐ NO ☒ YES
 PREVIOUS GEO. REPORT: ☐ N/A ☐ OTHER ☒ ARTL REGO: **AS23-176**
 STAGE OF PROJECT: ☒ INITIAL ☐ INTERMEDIATE ☐ RETEST ☐ FINAL


EXCAVATION

TOPSOIL REMOVED: ☐ YES ☐ NO ☐ PARTIAL ☒ N/A DEPTH (mm): *****
 UNSUITABLE REMOVED: ☒ YES ☐ NO ☐ PARTIAL ☐ N/A DEPTH (mm): **1500-2200**
 REASON FOR REMOVAL: ☒ UNCONTROLLED FILL ☐ CONDITIONAL ☐ CLIENT DIRECTION
 DESCRIPTION OF MATERIAL/STRUCTURE: **REMOVED "UNCONTROLLED FILL" MATERIAL
 PROPOSED PUMP HOUSE & TANKS BUILDING PAD**

PROOF ROLL

FOUNDING MATERIAL: **GRANITE (NATURAL)** D.B.F. (mm): **1800-2400**
 SURFACE PRIOR TO PROOF ROLL: ☐ WETTED ☒ NOT WETTED
 PLANT EQUIPMENT: MASS: **9t** TYPE: **PADFOOT ROLLER** TIME: **1145**
 MODEL: **BOMAG** TYRE PRESSURE: **NK** %OVERLAP: **50**
 SURFACE CONDITION PERCEIVED AS: ☒ UNIFORM ☐ NON-UNIFORM
☒ NON PERCEPTIBLE (NO DEFLECTION-STIFF)
☐ PERCEPTIBLE (SHOWN IN ELEVATION BELOW)
 IF PERCEPTIBLE: ☐ MINOR ☐ PERMANENT ☐ SOFT
☐ MAJOR ☒ HEAVING ☐ LOOSE

ELEVATION



ACTION REQUIRED

COMMENTS: **ARTL RECOMMENDS TO PRINT IN COLOUR**

☐ Further excavation/inspection required
☐ Rework Required

☐ Rework/inspection required
☒ Deemed suitable to proceed



Inspected by: **Brett Jenkinson**
 Date: **3/04/2024**

Approved by: **Peter Forbes-Taber**
 Date: **21/05/2024**

PROOF ROLLING TEST REPORT T198

Page 2 of 4

☒ WAGGA ☐ GRIFFITH ☐ ALBURY ANNEX LAB

Client: **ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW**

Rego No.: **FC24-08**

Job Description: **CERTIFICATION OF FILL PLACEMENT**

Order No.: **N/A**

PROPOSED PUMP HOUSE & TANKS BUILDING PAD,

Location/Lot No.: **MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW**

PRE-EXISTING FILL: ☐ NO ☒ YES
 PREVIOUS GEO. REPORT: ☐ N/A ☐ OTHER ☒ ARTL REGO: **AS23-176**
 STAGE OF PROJECT: ☒ INITIAL ☐ INTERMEDIATE ☐ RETEST ☐ FINAL


EXCAVATION

TOPSOIL REMOVED: ☐ YES ☐ NO ☐ PARTIAL ☒ N/A DEPTH (mm): *****
 UNSUITABLE REMOVED: ☒ YES ☐ NO ☐ PARTIAL ☐ N/A DEPTH (mm): **700**
 REASON FOR REMOVAL: ☒ UNCONTROLLED FILL ☐ CONDITIONAL ☐ CLIENT DIRECTION
 DESCRIPTION OF MATERIAL/STRUCTURE: **REMOVED "UNCONTROLLED FILL" MATERIAL
 PROPOSED PUMP HOUSE & TANKS BUILDING PAD**

PROOF ROLL

FOUNDING MATERIAL: **GRANITE (NATURAL)** D.B.F. (mm): **900**
 SURFACE PRIOR TO PROOF ROLL: ☐ WETTED ☒ NOT WETTED
 PLANT EQUIPMENT: MASS: **9t** TYPE: **PADFOOT ROLLER** TIME: **1100**
 MODEL: **BOMAG** TYRE PRESSURE: **NK** %OVERLAP: **50**
 SURFACE CONDITION PERCEIVED AS: ☒ UNIFORM ☐ NON-UNIFORM
☒ NON PERCEPTIBLE (NO DEFLECTION-STIFF)
☐ PERCEPTIBLE (SHOWN IN ELEVATION BELOW)
 IF PERCEPTIBLE: ☐ MINOR ☐ PERMANENT ☐ SOFT
☐ MAJOR ☐ HEAVING ☐ LOOSE

ELEVATION



☒ Proof Roll Failed ☒ Proof Roll Passed

ACTION REQUIRED

COMMENTS: **ARTL RECOMMENDS TO PRINT IN COLOUR**

☐ Further excavation/inspection required
☐ Rework Required

☐ Rework/inspection required
☒ Deemed suitable to proceed



Inspected by: **Brett Jenkinson**
 Date: **5/04/2024**

Approved by: **Peter Forbes-Taber**
 Date: **21/05/2024**

PROOF ROLLING TEST REPORT T198

Page 3 of 4

☒ WAGGA ☐ GRIFFITH ☐ ALBURY ANNEX LAB

Client: **ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW**

Rego No.: **FC24-08**

Job Description: **CERTIFICATION OF FILL PLACEMENT**

Order No.: **N/A**

PROPOSED PUMP HOUSE & TANKS BUILDING PAD,

Location/Lot No.: **MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW**

PRE-EXISTING FILL: ☐ NO ☒ YES
 PREVIOUS GEO. REPORT: ☐ N/A ☐ OTHER ☒ ARTL REGO: **AS23-176**
 STAGE OF PROJECT: ☐ INITIAL ☒ INTERMEDIATE ☐ RETEST ☐ FINAL


EXCAVATION

TOPSOIL REMOVED: ☐ YES ☐ NO ☐ PARTIAL ☒ N/A DEPTH (mm): *
 UNSUITABLE REMOVED: ☐ YES ☐ NO ☐ PARTIAL ☒ N/A DEPTH (mm): *
 REASON FOR REMOVAL: ☐ UNCONTROLLED FILL ☐ CONDITIONAL ☐ CLIENT DIRECTION
 DESCRIPTION OF MATERIAL/STRUCTURE: **FILL LAYER 6 REHABILITATED AFTER RAIN/SNOW
 PROPOSED PUMP HOUSE & TANKS BUILDING PAD**

PROOF ROLL

FOUNDING MATERIAL: **GRAVELLY CLAY (CONTROLLED FILL)** D.B.F. (mm): **600**
 SURFACE PRIOR TO PROOF ROLL: ☐ WETTED ☒ NOT WETTED
 PLANT EQUIPMENT: MASS: **9t** TYPE: **PADFOOT ROLLER** TIME: **1200**
 MODEL: **BOMAG** TYRE PRESSURE: **NK** %OVERLAP: **50**
 SURFACE CONDITION PERCEIVED AS: ☒ UNIFORM ☐ NON-UNIFORM
☒ NON PERCEPTIBLE (NO DEFLECTION-STIFF)
☐ PERCEPTIBLE (SHOWN IN ELEVATION BELOW)
 IF PERCEPTIBLE: ☐ MINOR ☐ PERMANENT ☐ SOFT
☐ MAJOR ☐ HEAVING ☐ LOOSE

ELEVATION



☒ Proof Roll Failed ☒ Proof Roll Passed

ACTION REQUIRED

COMMENTS: **ARTL RECOMMENDS TO PRINT IN COLOUR**

☐ Further excavation/inspection required
☐ Rework Required

☐ Rework/inspection required
☒ Deemed suitable to proceed



Inspected by: **Brett Jenkinson**

Date: **12/04/2024**

Approved by: **Peter Forbes-Taber**

Date: **21/05/2024**

PROOF ROLLING TEST REPORT T198

Page 4 of 4

☒ WAGGA ☐ GRIFFITH ☐ ALBURY ANNEX LAB

Client: **ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW**

Rego No.: **FC24-08**

Job Description: **CERTIFICATION OF FILL PLACEMENT**

Order No.: **N/A**

PROPOSED PUMP HOUSE & TANKS BUILDING PAD,

Location/Lot No.: **MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW**

PRE-EXISTING FILL: ☐ NO ☒ YES
 PREVIOUS GEO. REPORT: ☐ N/A ☐ OTHER ☒ ARTL REGO: **AS23-176**
 STAGE OF PROJECT: ☐ INITIAL ☐ INTERMEDIATE ☐ RETEST ☒ FINAL


EXCAVATION

TOPSOIL REMOVED: ☐ YES ☐ NO ☐ PARTIAL ☒ N/A DEPTH (mm): *
 UNSUITABLE REMOVED: ☐ YES ☐ NO ☐ PARTIAL ☒ N/A DEPTH (mm): *
 REASON FOR REMOVAL: ☐ UNCONTROLLED FILL ☐ CONDITIONAL ☐ CLIENT DIRECTION
 DESCRIPTION OF MATERIAL/STRUCTURE: **PROPOSED PUMP HOUSE & TANKS BUILDING PAD**

PROOF ROLL

FOUNDING MATERIAL: **SANDY GRAVEL (CONTROLLED FILL)** D.B.F. (mm): **NIL**
 SURFACE PRIOR TO PROOF ROLL: ☐ WETTED ☒ NOT WETTED
 PLANT EQUIPMENT: MASS: **20t** TYPE: **EXCAVATOR** TIME: **1400**
 MODEL: **VOLVO** TYRE PRESSURE: **NK** %OVERLAP: **80**
 SURFACE CONDITION PERCEIVED AS: ☐ UNIFORM ☐ NON-UNIFORM
☒ **NON PERCEPTIBLE (NO DEFLECTION-STIFF)**
☒ **PERCEPTIBLE (SHOWN IN ELEVATION BELOW)**
 IF PERCEPTIBLE: ☐ MINOR ☐ PERMANENT ☒ SOFT
☒ MAJOR ☒ HEAVING ☐ LOOSE

ELEVATION



☒ Proof Roll Failed ☐ Proof Roll Passed

ACTION REQUIRED

COMMENTS: **ARTL RECOMMENDS TO PRINT IN COLOUR**

☒ Further excavation/inspection required ☐ Rework/inspection required
☐ Rework Required ☐ Deemed suitable to proceed



Inspected by: **Brett Jenkinson**

Date: **29/04/2024**

Approved by: **Peter Forbes-Taber**

Date: **21/05/2024**

LEVEL 1 CERT. PROFILE/TEST LOCATION

Registration No. **FC24-08**


Order #: **N/A**


Project PROPOSED PUMP HOUSE & TANKS BUILDING PAD,

Location MERRITTS MOUNTAIN HOUSE, THREDBO SNOWFIELDS, THREDBO, NSW

Client ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW

Contractor ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW





AITKEN ROWE Testing Laboratories Pty Ltd ARTL Wagga: 4/2 Riedell Street, Wagga Wagga NSW 2650 *					PAGE 1 OF 1 SAMPLED BY: CLIENT DATE SAMPLED: 28/03/2024 SUBMITTED BY: CLIENT DATE SUBMITTED: 28/03-4/04/2024 QUANTITY REP.: N/K SAMPLING METHOD/S: N/K * SAMPLING CLAUSE: N/K SPECIFICATION: *							
TEST REPORT PAVEMENT MATERIALS, FILL, SUBGRADE AND SOILS												
CLIENT : ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW JOB DESCRIPTION : QUALITY CONTROL TESTING OF CONSTRUCTION MATERIALS PROPOSED PUMP SHED & TANKS, THREDBO SNOWFIELDS, THREDBO, NSW												
MATERIAL SOURCE : SITE STOCKPILES PROPOSED USE : FILL MATERIAL TYPE : VARIOUS (*SEE NOTES BELOW)					LOT No.: * TRAFFIC CATEGORY: * ORDER No.: *							
REGISTRATION No : R31 S24-092A												
TEST DATE/S	SAMPLE NUMBER :				1	2	3	4	*			
TESTS	TEST DATE/S	SPECIFIED LIMITS :		MIN.	MAX.	*	*	*	*			
AS1289.3.6.1	FROM: 28/03/2024 TO: 2/04/2024	PASS 75.0mm SIEVE %		*	*	*	*	*	*			
		PASS 53.0mm SIEVE %		*	*	*	*	*	*			
		PASS 37.5mm SIEVE %		*	*	100	100	100	100			
		PASS 26.5mm SIEVE %		*	*	98	93	98	99			
		PASS 19.0mm SIEVE %		*	*	96	90	97	97			
		PASS 13.2mm SIEVE %		*	*	95	89	97	89			
		PASS 9.50mm SIEVE %		*	*	92	87	96	80			
		PASS 6.70mm SIEVE %		*	*	90	85	94	71			
		PASS 4.75mm SIEVE %		*	*	87	81	92	63			
		PASS 2.36mm SIEVE %		*	*	74	70	82	49			
AS1141.19		WHOLE SAMPLE		PASS 425 µm SIEVE %		*	*	51	48	45	30	*
				PASS 75 µm SIEVE %		*	*	33	31	27	21	*
				LESS THAN 13.5 µm %		*	*	22	18	16	13	*
AS1141.19	FROM: 2/04/2024 TO: 3/04/2024	-2.36mm		PASS 425 µm SIEVE %		*	*	70	68	55	61	*
				PASS 75 µm SIEVE %		*	*	44	44	33	43	*
				LESS THAN 13.5 µm %		*	*	30	26	20	27	*
		OBSERVATIONS		*	*	*	*	*	*	*	*	
AS1289.3.6.1 AS1141.19		PASS 37.5mm, RET. 26.5mm SIEVE %		*	*	*	*	*	*	*		
		PASS 26.5mm, RET. 19.0mm SIEVE %		*	*	2	3	1	2	*		
		PASS 19.0mm, RET. 13.2mm SIEVE %		*	*	2	2	0	9	*		
		PASS 13.2mm, RET. 9.5mm SIEVE %		*	*	3	2	1	9	*		
		PASS 9.5mm, RET. 4.75mm SIEVE %		*	*	6	6	4	17	*		
		PASS 4.75mm, RET. 2.36mm SIEVE %		*	*	13	11	10	14	*		
		PASS 2.36mm, RET 425 µm SIEVE %		*	*	23	22	37	19	*		
		PASS 425 µm, RET. 75 µm SIEVE %		*	*	19	17	18	9	*		
		PASS 75 µm, GREATER THAN 13.5 µm %		*	*	11	12	11	8	*		
AS1289.3.1.1 AS1289.3.2.1 AS1289.3.3.1	FROM: 2/04/2024 TO: 3/04/2024	LIQUID LIMIT %		*	*	43	33	31	39	*		
		PLASTIC LIMIT %		*	*	16	26	21	26	*		
		PLASTICITY INDEX		*	*	27	7	10	13	*		
		PREPARATION METHOD		*	*	AS1289.1.1-5.3	AS1289.1.1-5.3	AS1289.1.1-5.3	AS1289.1.1-5.3	*		
AS1289.5.1.1	FROM: 28/03/2024 TO: 2/04/2024	STANDARD MAXIMUM DRY DENSITY t/m ³		*	*	1.826	1.916	1.843	1.864	*		
		STANDARD OPTIMUM MOISTURE CONTENT %		*	*	14.9	12.4	14.3	14.1	*		
		OVERSIZE SIEVE mm		*	*	-19.0	-19.0	-19.0	-19.0	*		
		% OVERSIZE		*	*	3.7	9.7	3.1	2.6	*		
		LIQUID LIMIT METHOD (FOR CURING TIME)		*	*	VISUAL	VISUAL	VISUAL	VISUAL	*		
		CURING TIME (HRS)		*	*	112	112	113	119	*		
AS1289.3.4.1 (AIR DRIED)	FROM: 3/04/2024 TO: 5/04/2024	LINEAR SHRINKAGE %		*	*	5.0	4.0	3.0	6.0	*		
		LENGTH OF MOULD mm		*	*	254	254	254	254	*		
		CRUMBLING (CR) OR CURLING (CU) OCCURRED		*	*	*	*	*	*	*		
T213	FROM: TO:	PARTICLE SHAPE (2:1) % MISSHAPEN		*	*	*	*	*	*			

SAMPLE PREPARATION: AS METHODS PREPARED IN ACCORDANCE WITH AS1289.1.1. TfNSW METHODS PREPARED IN ACCORDANCE WITH T105.

NATA WORLD RECOGNISED ACCREDITATION Accredited for compliance with ISO/IEC 17025 - Testing. ACCREDITATION NUMBER 4679	The sampling is not covered by ARTL NATA Accreditation. All sample and lot information supplied by client, Not NATA Accredited. * Sample No. 1 = Clayey SAND, No. 2 = Silty Gravelly SAND, No. 3 = Silty SAND, No. 4 = Clayey GRAVEL All samples are oven dried and dry sieved during preparation unless otherwise stated APPROVED SIGNATORY : DATE: 11/04/2024 Gary Lyons
---	---

AITKEN ROWE Testing Laboratories Pty Ltd

ARTL Wagga Wagga: 4/2 Riedell Street, Wagga Wagga NSW 2650

TEST REPORT

CALIFORNIA BEARING RATIO OF SOILS AND GRAVELS

CLIENT: ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW
JOB DESCRIPTION: QUALITY CONTROL TESTING OF CONSTRUCTION MATERIALS
PROPOSED PUMP SHED & TANKS
THREDBO SNOWFIELDS, THREDBO, NSW

SOURCE OF MATERIAL: SITE STOCKPILES

PROPOSED USE: FILL

LOT NO: N/A

PAGE 1 of 1

SAMPLED BY: CLIENT

DATE SAMPLED: N/K

DATE RECEIVED: 28/03/2024

TESTING COMMENCED: 28/03-4/04/2024

TESTING COMPLETED: 9-10/4/2024

TEST METHODS: AS1289.2.1.1

AS1289.5.1.1 AS1289.6.1.1

SAMPLING PROCEDURE: N/K

SAMPLING CLAUSE: N/K

REGISTRATION NO : R6 **S24-092**

SAMPLE NO:	1	2	3	4	*
SITE OR LOCATION	STOCKPILE	STOCKPILE	STOCKPILE	STOCKPILE	*
DEPTHS BETWEEN WHICH SAMPLES TAKEN (mm)	N/A	N/A	N/A	N/A	*
ADDITIVE IF STABILISED	N/A	N/A	N/A	N/A	*
AMOUNT OF ADDITIVE (%)	N/A	N/A	N/A	N/A	*
TYPE OF COMPACTION (Standard/Modified)	STANDARD	STANDARD	STANDARD	STANDARD	*
MATERIAL RETAINED ON THE 19.0mm SIEVE (%)	3.7	9.7	3.1	2.6	*
OPTIMUM MOISTURE CONTENT (%)	14.9	12.4	14.3	14.1	*
MAXIMUM DRY DENSITY (t/m ³)	1.83	1.92	1.84	1.86	*
MOULDING MOISTURE CONTENT (%)	14.8	12.2	14.1	14.0	*
DRY DENSITY OF TEST SPECIMEN (t/m ³)	1.83	1.92	1.85	1.87	*
SPECIFIED LDR (%)	100	100	100	100	*
ACTUAL LDR (%)	100	100	100	100	*
MOISTURE CONTENTS : TOP 30 mm	17.9	16.5	16.8	16.2	*
WHOLE SAMPLE	15.8	17.3	15.2	14.1	*
ABSORPTION (%)	1.1	5.1	1.1	0.1	*
SPECIFIED LMR (%)	100	100	100	100	*
ACTUAL LMR (%)	99	98	98	99	*
NUMBER OF DAYS SOAKING	4	4	4	4	*
SWELL (%)	0.0	0.1	0.1	0.2	*
CBR OBTAINED FROM PENETRATION (mm)	5.0	5.0	5.0	5.0	*
CALIFORNIA BEARING RATIO (%)	14	20	17	18	*

NOTES: * Sample No. 1 = Clayey SAND, No. 2 = Silty Gravelly SAND, No. 3 = Silty SAND, No. 4 = Clayey GRAVEL

*

COMMENTS: *



WORLD RECOGNISED
ACCREDITATION

Accredited for compliance with
ISO/IEC 17025 - Testing.

ACCREDITATION NUMBER:
4679

APPROVED SIGNATORY:

DATE:

Jarrod Gornall

11/04/2024

AITKEN ROWE Testing Laboratories Pty Ltd ARTL Wagga: 4/2 Riedell Street, Wagga Wagga NSW 2650 *					PAGE 1 OF 1 SAMPLED BY: CLIENT DATE SAMPLED: 12/04/2024 SUBMITTED BY: ARTL DATE SUBMITTED: 15/04/2024 QUANTITY REP.: N/K SAMPLING METHOD/S: AS1141.3.1 * SAMPLING CLAUSE: 8.4.3 SPECIFICATION: *						
TEST REPORT PAVEMENT MATERIALS, FILL, SUBGRADE AND SOILS											
CLIENT : ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW JOB DESCRIPTION : QUALITY CONTROL TESTING OF CONSTRUCTION MATERIALS PROPOSED PUMP SHED & TANKS, THREDBO SNOWFIELDS, THREDBO, NSW											
MATERIAL SOURCE : SITE PROPOSED USE : FILL MATERIAL TYPE : VARIOUS					LOT No.: * TRAFFIC CATEGORY: * ORDER No.: *						
REGISTRATION No : R31 S24-113											
TEST DATE/S	SAMPLE NUMBER :				1	2	3	*	*		
TESTS	TEST DATE/S	SPECIFIED LIMITS :		MIN.	MAX.	*	*	*	*		
AS1289.3.6.1	FROM: 19/04/2024 TO: 19/04/2024	PASS 75.0mm SIEVE %		*	*	*	*	*	*		
		PASS 53.0mm SIEVE %		*	*	100	*	*	*		
		PASS 37.5mm SIEVE %		*	*	99	100	*	*		
		PASS 26.5mm SIEVE %		*	*	95	99	*	*		
		PASS 19.0mm SIEVE %		*	*	90	94	100	*		
		PASS 13.2mm SIEVE %		*	*	82	84	88	*		
		PASS 9.50mm SIEVE %		*	*	78	77	75	*		
		PASS 6.70mm SIEVE %		*	*	73	72	62	*		
		PASS 4.75mm SIEVE %		*	*	68	64	50	*		
		PASS 2.36mm SIEVE %		*	*	52	50	34	*		
AS1141.19		WHOLE SAMPLE	PASS 425 µm SIEVE %		*	*	32	29	15	*	*
			PASS 75 µm SIEVE %		*	*	18	16	7	*	*
			LESS THAN 13.5 µm %		*	*	11	7	4	*	*
AS1141.19	FROM: 22/04/2024 TO: 23/04/2024	-2.36mm	PASS 425 µm SIEVE %		*	*	60	57	44	*	*
			PASS 75 µm SIEVE %		*	*	34	32	20	*	*
			LESS THAN 13.5 µm %		*	*	21	14	11	*	*
			OBSERVATIONS		*	*	*	*	*	*	*
AS1289.3.6.1 AS1141.19			PASS 37.5mm, RET. 26.5mm SIEVE %		*	*	*	*	*	*	*
			PASS 26.5mm, RET. 19.0mm SIEVE %		*	*	6	5	*	*	*
			PASS 19.0mm, RET. 13.2mm SIEVE %		*	*	8	10	12	*	*
			PASS 13.2mm, RET. 9.5mm SIEVE %		*	*	4	7	13	*	*
			PASS 9.5mm, RET. 4.75mm SIEVE %		*	*	10	13	25	*	*
			PASS 4.75mm, RET. 2.36mm SIEVE %		*	*	15	14	17	*	*
			PASS 2.36mm, RET 425 µm SIEVE %		*	*	21	21	19	*	*
			PASS 425 µm, RET. 75 µm SIEVE %		*	*	14	13	8	*	*
AS1289.3.1.1 AS1289.3.2.1 AS1289.3.3.1	FROM: 22/04/2024 TO: 23/04/2024	LIQUID LIMIT %		*	*	33	34	23	*	*	
		PLASTIC LIMIT %		*	*	24	24	15	*	*	
		PLASTICITY INDEX		*	*	9	10	8	*	*	
		PREPARATION METHOD				AS1289.1.1-5.3	AS1289.1.1-5.3	AS1289.1.1-5.3	*	*	
AS1289.5.1.1	FROM: 15/04/2024 TO: 16/04/2024	STANDARD MAXIMUM DRY DENSITY t/m ³		*	*	1.950	1.989	2.188	*	*	
		STANDARD OPTIMUM MOISTURE CONTENT %		*	*	13.2	10.4	8.1	*	*	
		OVERSIZE SIEVE mm		*	*	-19.0	-19.0	-19.0	*	*	
		% OVERSIZE		*	*	10.5	6.2	0.0	*	*	
		LIQUID LIMIT METHOD (FOR CURING TIME)		*	*	VISUAL	VISUAL	VISUAL	*	*	
		CURING TIME (HRS)		*	*	27	27	28	*	*	
AS1289.3.4.1 (AIR DRIED)	FROM: 22/04/2024 TO: 26/04/2024	LINEAR SHRINKAGE %		*	*	4.0	3.5	3.0	*	*	
		LENGTH OF MOULD mm		*	*	254	254	254	*	*	
		CRUMBLING (CR) OR CURLING (CU) OCCURRED		*	*	*	*	*	*	*	
T213	FROM: TO:	PARTICLE SHAPE (2:1) % MISSSHAPEN		*	*	*	*	*	*	*	
SAMPLE PREPARATION: AS METHODS PREPARED IN ACCORDANCE WITH AS1289.1.1. TfNSW METHODS PREPARED IN ACCORDANCE WITH T105.											
Accredited for compliance with ISO/IEC 17025 - Testing. ACCREDITATION NUMBER 4679					The sampling is not covered by ARTL NATA Accreditation. All sample and lot information supplied by client, Not NATA Accredited.						
					All samples are oven dried and dry sieved during preparation unless otherwise stated						
					APPROVED SIGNATORY : Gary Lyons DATE: 29/04/2024						

AITKEN ROWE Testing Laboratories Pty Ltd

ARTL Wagga Wagga: 4/2 Riedell Street, Wagga Wagga NSW 2650

TEST REPORT

CALIFORNIA BEARING RATIO OF SOILS AND GRAVELS

CLIENT: ICG CONSTRUCTION GROUP - WAGGA WAGGA, NSW
JOB DESCRIPTION: PROPOSED PUMP SHED & TANKS
THREDBO SNOWFIELDS, THREDBO, NSW

SOURCE OF MATERIAL: SITE
PROPOSED USE: FILL

PAGE 1 of 1

SAMPLED BY: CLIENT

DATE SAMPLED: 12/04/2024

DATE RECEIVED: 15/04/2024

TESTING COMMENCED: 15/04/2024

TESTING COMPLETED: 25/04/2024

TEST METHODS: AS1289.2.1.1

AS1289.5.1.1 AS1289.6.1.1

SAMPLING PROCEDURE: AS1289.1.2.1

SAMPLING CLAUSE: 8.4.3

REGISTRATION NO : R6 **S24-113**

SAMPLE NO:	1	2	3	*	*
SITE OR LOCATION	STOCKPILE	STOCKPILE	STOCKPILE	*	*
DEPTHS BETWEEN WHICH SAMPLES TAKEN (mm)	*	*	*	*	*
ADDITIVE IF STABILISED	*	*	*	*	*
AMOUNT OF ADDITIVE (%)	*	*	*	*	*
TYPE OF COMPACTION (Standard/Modified)	STANDARD	STANDARD	STANDARD	*	*
MATERIAL RETAINED ON THE 19.0mm SIEVE (%)	10.5	6.2	0.0	*	*
OPTIMUM MOISTURE CONTENT (%)	13.2	10.4	8.1	*	*
MAXIMUM DRY DENSITY (t/m ³)	1.95	1.99	2.19	*	*
MOULDING MOISTURE CONTENT (%)	13.2	10.4	8.1	*	*
DRY DENSITY OF TEST SPECIMEN (t/m ³)	1.95	1.99	2.19	*	*
SPECIFIED LDR (%)	100	100	100	*	*
ACTUAL LDR (%)	100	100	100	*	*
MOISTURE CONTENTS : TOP 30 mm	13.3	12.8	8.2	*	*
WHOLE SAMPLE	13.1	12.5	7.9	*	*
ABSORPTION (%)	-0.1	2.1	-0.2	*	*
SPECIFIED LMR (%)	100	100	100	*	*
ACTUAL LMR (%)	100	100	100	*	*
NUMBER OF DAYS SOAKING	4	4	4	*	*
SWELL (%)	0.1	0.2	0.0	*	*
CBR OBTAINED FROM PENETRATION (mm)	5.0	5.0	5.0	*	*
CALIFORNIA BEARING RATIO (%)	14	19	70	*	*

NOTES: T117 specifications: LMR -3% to +2%, LDR ± 1%

The sampling is not covered by ARTL NATA Accreditation.

COMMENTS: All sample and lot information supplied by client, Not NATA Accredited.



Accredited for compliance with
ISO/IEC 17025 - Testing.

ACCREDITATION NUMBER:
4679

APPROVED SIGNATORY:

DATE:

Gary Lyons

29/04/2024