NEW SOUTH WALES SPECIFICATION 222

PRECAST BOX CULVERTS

Amendment Record for this Specification Part

This Specification is Council's edition of the AUS-SPEC generic specification part and includes Council's primary amendments.

Details are provided below outlining the clauses amended from the Council edition of this AUS-SPEC Specification Part. The clause numbering and context of each clause are preserved. New clauses are added towards the rear of the specification part as special requirements clauses. Project specific additional script is shown in the specification as italic font.

The amendment code indicated below is 'A' for additional script 'M' for modification to script and 'O' for omission of script. An additional code 'P' is included when the amendment is project specific.

Amendment Sequence No.	Key Topic addressed in amendment	Clause No.	Amendment Code	Author Initials	Amendment Date
EXAMPLE 1	Provision for acceptance of nonconformance with deduction in Payment	XYZ.00	ΑΡ	KP	2/6/97

	SPECIFICATION 222 - PRECA	ST BOX CU	ILVERTS	
CLAUSE CONTENTS				
GENE	RAL	••••••••••		1
222.01	SCOPE			1
222.02	REFERENCE DOCUMENTS			1
MATE	RIALS			2
222.03	CULVERT UNITS, LINK AND BASE SLABS			2
222.04	CONCRETE			2
222.05	SELECTED BACKFILL			2
222.06	ORDINARY BACKFILL			2
222.00	ORDINART BACKFILL			∠
CONS	TRUCTION			
000.07				
222.07	COFFER DAMS			3
222.08	EXCAVATION			3
222.09	FOUNDATIONS			
222.10	BEDDING		· · · · · · · · · · · · · · · · · · ·	
222.11	CAST-IN-SITU BASE SLABS			4
222.12	INSTALLATION OF PRECAST UNITS		dala an	Л
222.13	BACKFILL			
222.14	EXCAVATION OF INLET AND OUTLET CHANNEL	S		5
222.15	CONSTRUCTION LOADING ON CULVERTS	inininini Statutetti Statutetti	nin in inin Nin inin Nin inin	5
SPECI	AL REQUIREMENTS			6
222.16	RESERVED			6
222.17	RESERVED			
222.18	RESERVED			6

LIMITS	AND TOLERANCES	6
222.19	SUMMARY OF LIMITS AND TOLERANCES	6
MEAS	JREMENT AND PAYMENT	7
222.20	DEDUCTIONS	7
222.21	PAY ITEMS	7

SPECIFICATION 222 : PRECAST BOX CULVERTS

GENERAL

222.01 SCOPE

1. This Specification covers the installation of precast concrete box culverts and should be read in conjunction with the Specification for STORMWATER DRAINAGE - GENERAL.

2. The work to be executed under this Specification consists of:

Extent of Work

Documents

Standards Test Methods

- (a) preparation of foundations;
- (b) provision of bedding;
- (c) construction of base slabs;
- (d) installation of precast culvert units;
- (e) headwalls and wingwalls;
- (f) backfilling against structures;
- (g) provision and removal of coffer dams;
- (h) excavation of inlet and outlet channels.

3. Requirements for quality control and testing, including maximum lot sizes and *Quality* minimum test frequencies, are cited in the Specification Part for Quality Requirements.

222.02 REFERENCE DOCUMENTS

1. Documents referenced in this Specification are listed in full below whilst being cited in the text in the abbreviated form or code indicated.

(a) Council Specifications

213	-	Earthworks
220	-	Stormwater Drainage - General
224	-	Open Drains, including Kerb and Gutter (Channel)
230	-	Subsurface Drainage - General
231	-	Subsoil and Foundation Drains
242	-	Flexible Pavements
271	-	Minor Concrete Works

(b) Australian Standards

AS1597.1 -	Precast reinforced concrete box culverts - Small culverts
AS1597.2 -	Precast reinforced concrete box culverts - Large culverts
AS/NZS ISO 9002	Quality Systems - Model for Quality Assurance in
	Production, Installation and Servicing.

(c) Other

AUSTROADS - Guide to Geotextiles

		MATERIALS		
222.03	CL	JLVERT UNITS, LINK AND BASE SLABS		
1200mi and up	labs sh m width to and	upply and testing of precast reinforced concre- all be in accordance with AS 1597.1 for s and 900mm depth and AS 1597.2 for large including 4200mm span and 4200mm height equirements:	mall culverts not exceeding culverts from 1500mm span	Supply
	(a)	Proof load testing shall be arranged by the specified in either AS 1597.1 or AS1597.2 a		
	(b)	Lifting holes, galvanised lifting points or step provided in the culvert units, link and base s		
	(c)	The end units shall have factory installed st wingwall construction.	arter bars for headwall and	
	(d)	Delivery and unloading shall be the Contrac	tor's responsibility.	
	02 to e	upplier shall implement and maintain a Quali ensure materials, manufacture and proof of AS 1597.1 or AS 1597.2 as appropriate.		
HOLD	e submi POINT .	formance certificate, to AS 1597.1 or AS 159 itted at least 3 working days prior to despate The Superintendent's approval of the confo ease of the hold point.	ch. This action constitutes a	HP
4.	Each u	unit shall be marked at time of manufacture w	ith:	
	(a)	Type and size		
	(b)	Casting date		
	(c)	Manufacturer's name		
	(d)	Inspection pass and date.		
222.04		DNCRETE		
1. Specifio		oncrete and reinforcement for cast-in-situ bas or MINOR CONCRETE WORKS.	e slabs shall comply with the	Quality
222.05	SE	ELECTED BACKFILL		
1.	The qu	ality of selected backfill shall comply with the	e requirements in AS 1597.2.	Quality
222.06	OF			
	areas	ary backfill is material obtained from culvert which is in accordance with the requirem construction as detailed in the Specification fo	ents for the upper 1.5m of	Quality

	CONSTRUCTION		
222.07	COFFER DAMS		
	some sites it may be expedient for the Contra associated with the construction of coffer		Contractor's Costs
percolation of the fou through th	offer dams shall be sufficiently watertight to pre n or seepage through the sides, and shall be ta undations to prevent loosening of the founda e bottom of the excavation. Coffer dams shall structed that removal will not weaken or damag	aken sufficiently below the level ation materials by water rising be adequately braced and shall	Construction
invert slat formwork,	coffer dam may be constructed to the actual and used as side forms for the concrete. Th and the clearances proposed shall be su ident, but the Contractor shall be responsible for	e details of the coffer dam and bject to the approval of the	Contractor's Responsibility
	offer dams which have tilted or have moved l enlarged to provide clearances specified. This		Specified Clearances
structure.	o timber or bracing shall be left in the concrete Coffer dams, including temporary piles, shall ert after completion of the structure.		Removal
222.08	EXCAVATION		
	ccavation shall be carried out in accordant on for STORMWATER DRAINAGE - GENERA		Specification
2. Th side.	ne trench width shall be the width of the base s	lab plus 150mm minimum each	Trench Width
222.09	FOUNDATIONS		
concrete o	ock foundations shall be neatly excavated to or selected fill bedding shown on the Drawing cleaned out and refilled with concrete, mort moved.	gs. All minor fissures shall be	Rock Foundations
300mm b removed t of the fou	here rock is encountered over part of the elow the underside of the mass concrete or o a depth of 300mm below the mass concrete undation over the length where the rock is n shall be backfilled with ordinary back 2.06.	selected fill, all rock shall be or selected fill for the full width encountered. This additional	Additional Excavation
	ver-excavation or uneven surfaces shall be cor a uniform surface at least 50mm above the hig		Uniform Surface
	arth foundations shall be finished to line and le the Drawings. Care shall be taken to avoid		Line and Level

All soft, yielding or unsuitable material shall be removed and replaced with 5. ordinary backfill material as directed by the Superintendent and backfilled in accordance. with the Specification for STORMWATER DRAINAGE - GENERAL.

Unsuitable Material

BEDDING 222.10

Cast-In-Situ Base Slabs (a)

1. Bedding shall be either mass concrete or lightly bound DGB20 in accordance Type with the Specification for FLEXIBLE PAVEMENTS, whichever is shown on the Drawings.

Mass concrete bedding shall be of the same compressive strength as for the 2. base slab and shall not be less than 50mm thick over any point in the foundation. It shall be laid to the line and level of the underside of the base slab to a tolerance of ±10mm in level and ±5mm in line. The bedding shall be finished to a smooth surface by screeding.

Lightly bound DGB20 bedding shall be compacted in accordance with the 3. Specification for STORMWATER DRAINAGE - GENERAL to the dimensions shown on the Drawings. It shall be laid to the line and level of the underside of the base slab to a tolerance of ±10mm in level and ±5mm in line. The bedding shall be finished to a smooth surface by screeding. This action constitutes a HOLD POINT. The Superintendent's approval to the bedding is required prior to the release of the hold point.

DGB20

HP

Construction

Mass Concrete

Precast Base Slabs (b)

1. Precast base slabs, U-shaped culvert units and one piece culvert units shall be Selected supported on a bed zone of selected backfill of minimum compacted depth 150mm in Backfill This action constitutes a HOLD POINT. accordance with AS 1597.2. The Superintendent's approval to the bedding is required prior to the release of the hold HP point.

222.11 **CAST-IN-SITU BASE SLABS**

1. Cast-in-situ base slabs shall be constructed to the dimensions shown on the Drawings and in accordance with the requirements of the Specification for MINOR CONCRETE WORKS. The invert levels shall be within -10mm to +10mm, grade 5mm in 2.5m (1 in 500) and plan position ±50mm of the design level and position.

Recesses to accommodate the walls of the precast crown units shall be formed **Recesses** for 2. in the base slab to the dimensions shown on the Drawings. Walls

222.12 INSTALLATION OF PRECAST UNITS

Precast units shall not be installed until the base slab has attained a minimum 1. Minimum compressive strength of 20MPa. Strength

2. Precast crown units shall be placed on a bed of mortar in the recesses in the Mortar Bed in base slab. Any gaps between the side walls and the sides of the recesses shall be Recess packed with cement mortar. Lifting holes and butt joints between the ends of units shall. be packed or sealed with cement mortar or grout of a consistency that ensures filling of the void.

Before placement of top slabs on U-shaped units or link slabs on adjacent crown 3. units, the bearing areas of the supports shall be thoroughly cleaned and covered with a **Supports** bed of mortar of minimum thickness 5mm after placement of precast unit.

Mortar Bed on

4. Steel lifting hooks shall be cut flush with the surface of the concrete, cleaned to bright metal and coated with two coats of coal tar epoxy or equivalent approved by the Superintendent. Alternatively, they shall be cut off 12mm below the surface of the unit and the recess sealed with epoxy mortar.	Lifting Hooks
5. In the case of multi-cell culverts, the gap as shown on the Drawings, typically 15mm, shall be provided between adjacent cells. This gap shall be filled with cement mortar or grout.	Gap Between Cells
6. All mortar joints shall be protected from the sun and cured in an approved manner for not less than 48 hours.	Curing of Joints
7. All external surfaces of joints between precast crown units, both laterally and longitudinally, shall be covered full length, and minimum 250mm width, with strips of non-woven geotextile of minimum mass 270 grams per square metre in accordance with AUSTROADS Guide to Geotextiles.	Joint Covering
222.13 BACKFILL	
1. All bracing and formwork shall be removed prior to backfilling.	Removal of Formwork
2. Selected backfill shall be placed in the side zones of the box culverts and wingwalls, and to a depth of 300mm in the overlay zone of the culverts, in layers with a maximum compacted thickness of 150mm in accordance with the backfilling and compaction requirements of AS 1597.2. The remainder of the excavation shall be backfilled with ordinary embankment fill in accordance with the Specification for EARTHWORKS.	Selected Backfill
3. No backfill shall be placed against wingwalls until 21 days after casting.	Wingwalls
4. A subsoil drain shall be installed at the outer walls of the precast crown sections and at wingwalls as shown on the Drawings and in accordance with the Specification for SUBSOIL AND FOUNDATION DRAINS. The subsoil drain shall be enclosed in a seamless tubular filter fabric in accordance with the Specification for SUBSURFACE DRAINAGE - GENERAL.	Subsoil Drain
5. Backfill layers shall be placed simultaneously on both sides of the culvert with a maximum 600mm level difference to avoid differential loading. Backfilling and compaction shall commence at the wall and proceed away from it.	Sequence
6. Where the slopes bounding the excavation are steeper than 4:1, they shall be cut in the form of successive horizontal terraces of at least 1m width before the backfill is placed.	Horizontal Terraces
222.14 EXCAVATION OF INLET AND OUTLET CHANNELS	
1. Excavation of inlet and outlet channels shall be carried out as shown on the Drawings and shall extend to join the existing stream bed in a regular manner as detailed in the Specification for OPEN DRAINS INCLUDING KERB AND GUTTER (CHANNEL).	Extent
222.15 CONSTRUCTION LOADING ON CULVERTS	
1. Construction vehicles and plant shall not pass over the culvert until 28 days after the casting of the base slab or until the cylinder compressive strength of the base slab concrete has reached 32MPa.	Traffic Over Culvert

2. Construction vehicle loads on culverts for various design fill heights shall be in Loading Restrictions
SPECIAL REQUIREMENTS
222.16 RESERVED
222.17 RESERVED
222.18 RESERVED
LIMITS AND TOLERANCES
222.19 SUMMARY OF LIMITS AND TOLERANCES

1. The limits and tolerances applicable to the various clauses in this Specification are summarised in Table 222.1 below:

ltem	Activity	Limits/Tolerances	Spec Clause
1.	Mass Concrete Correction a) Over highest points of rock	≥50mm	222.09
2.	Mass Concrete Bedding a) Level	± 10mm	222.10
	b) Line	± 5mm	222.10
3.	Culvert Location a) Invert Level	±10mm	222.11
	b) Grade	5mm in 2.5m (1 in 500)	222.11
	c) Plan Position	±50mm	222.11
	Table 222.1 - Sun	nmary of Limits and Tolerance	S

MEASUREMENT AND PAYMENT

222.20 DEDUCTIONS

1. Payment for in-situ concrete work shall be made at the scheduled rates provided the concrete meets the strength requirements specified in the Specification for MINOR CONCRETE WORKS.

2. Where any concrete does not reach the strength specified, the scheduled rate of payment shall be reduced by 2% for each 1%, or fraction thereof, by which the strength of the specimen fails to reach the specified strength, up to a maximum deficiency of 10%.

3. If the deficiency in strength exceeds 10%, the concrete represented by the specimens may be rejected, in which case no payment will be made.

222.21 PAY ITEMS

1. Payment shall be made for all the activities associated with completing the work detailed in this Specification on a schedule of rates basis in accordance with Pay Items 222(a) and 222(b).

2. A lump sum price for any of these items shall not be accepted.

3. If any item, for which a quantity of work is listed in the Schedule of Rates, has not been priced by the Contractor, it shall be understood that due allowance has been made in the prices of other items for the cost of the activity which has not been priced.

4. Excavation for box culverts is measured and paid in accordance with the Specification for STORMWATER DRAINAGE - GENERAL.

5. Excavation for inlet and outlet channels is measured and paid in accordance with the Specification for OPEN DRAINS INCLUDING KERB AND GUTTER (CHANNEL).

6. Base slab bedding using lightly bound DGB20 is measured and paid in accordance with this Specification and not in the Specification for FLEXIBLE PAVEMENTS.

7. Cast-in-situ base slabs are measured and paid in accordance with this Specification and not in the Specification for MINOR CONCRETE WORKS.

8. Miscellaneous minor concrete work not included in the pay items in this Specification shall be in accordance with pay items described in the Specification for MINOR CONCRETE WORKS.

9. Ordinary embankment backfill is measured and paid in accordance with the Specification for EARTHWORKS.

10. Cast-in-situ headwalls and wingwalls are measured and paid in accordance with the Specification for DRAINAGE STRUCTURES.

11. Subsoil drains are measured and paid in accordance with the Specification for SUBSOIL AND FOUNDATION DRAINS

Pay Item 222(a) IN-SITU BASE SLAB

1. The unit of measurement shall be the cubic metre of reinforced concrete in place (excluding the mass concrete bedding layer).

2. The width, length and depth of the slab shall be as specified on the Drawings or as directed by the Superintendent.

222 PRECAST BOX CULVERTS

3. The schedule rate shall include foundation preparation, bedding and all activities associated with the construction of the base slab.

4. The schedule rate does not include excavation.

Pay Item 222(b) PRECAST CONCRETE BOX CULVERTS

1. The unit of measurement shall be linear metre of the actual length installed for each size of box culvert as shown on the Drawings..

2. The Schedule Rate shall include supply, installation and jointing of the precast units, selected backfilling and testing of the units.

