AVENIS ENERGY

MOREE BESS AVENIS ENERGY

Site Based Stormwater Management Plan

September 2025 Confidential





Question today Imagine tomorrow Create for the future

MOREE BESS AVENIS ENERGY Site Based Stormwater Management Plan AVENIS ENERGY

WSP Level 12, 900 Ann Street Fortitude Valley QLD 4006 GPO Box 2907 Brisbane QLD 4001

Tel: +61 7 3854 6200 Fax: +61 7 3854 6500

wsp.com

Rev	Date	Details
A	08/04/2024	Preliminary Issue for Client Review
В	01/07/2025	Updated Section 4 - Issue for Client Review
С	01/09/2025	Updated Section 4, Appendix B to E – Issue for Client Review

	Name	Date	Signature
Prepared by:	Hong Nguyen	01/09/2025	
Reviewed by:	Fraser McLauchlan	01/09/2025	
Approved by:	Joe Manitta	01/09/2025	9. lkne II

WSP acknowledges that every project we work on takes place on First Peoples lands.
We recognise Aboriginal and Torres Strait Islander Peoples as the first scientists and engineers and pay our respects to Elders past and present.

This document may contain confidential and legally privileged information, neither of which are intended to be waived, and must be used only for its intended purpose. Any unauthorised copying, dissemination or use in any form or by any means other than by the addressee, is strictly prohibited. If you have received this document in error or by any means other than as authorised addressee, please notify us immediately and we will arrange for its return to us.



Table of contents

1	Purpose of Document1
1.1	Stormwater Management Objectives 1
1.1.1 1.1.2	Construction 1 Operation 1
2	Site Characteristics2
2.1	Site Description
2.2	Proposed Development 2
2.3	Existing Topography3
2.4	Existing Stormwater Infrastructure
2.5	Lawful Point of Discharge 3
3	External Catchment4
3.1	External Catchment Overview4
3.2	Impact on Proposed Infrastructure 4
4	Stormwater Quality5
4.1	Stormwater Quality Management 5
4.2	Proposed Stormwater Quality Treatment Train 5
4.2.1 4.2.2	Option A
4.3	MUSIC Modelling 6
4.3.1 4.3.2	Option A
4.4	Stormwater Maintenance Plans 8
4.4.1 4.4.2	Sediment Basin
5	Stormwater Quantity9
5.1	Stormwater Quantity Management 9
5.2	Catchments
5.2.1 5.2.2	Pre-Developed Catchments 9 Post-Developed Catchments 10
5.2.3	DRAINS Design
5.3	Proposed Infrastructure11
5.3.1 5.3.2	Proposed Overland Flow Strategy



6	Conclusion	12
7	Limitations	13
7.1	Qualifications and Assumptions	13
7.2	Use and Reliance	13
7.3	Disclaimer	14

List of Appendices

Appendix A Site Survey Plan

Appendix B Development Application Drawing Package

Appendix C MUSIC Model

Appendix D DRAINS Model

Appendix E Ocean Protect Jellyfish 3300 Specification Drawing and Jellyfish Filter Technical Design Guide

1 Purpose of Document

WSP has been commissioned by Avenis Energy to provide a Site Based Stormwater Management Plan (SBSMP) to support a Development Works (Civil Works) Application to Moree Shire Plain Council for the construction of a Battery Energy Storage Systems (BESS) yard on part of Lots 144 DP751780 and 8 DP751780 at Bulluss Dr, Moree NSW 2400, Australia.

This report outlines the design criteria, parameters, specifications, and implementation of the proposed water quality for two possible geotechnical scenarios, water quantity infrastructure design for the proposed development.

1.1 Stormwater Management Objectives

The most important stormwater management objectives for the construction and operational phase have been identified as follows:

1.1.1 Construction

The stormwater management objectives for the construction phase are to minimise the nutrient and sediment load that gets generated by the earthworks and construction activities. They need to be retained on site and prevented from entering the natural watercourses. This can be addressed by including sedimentation basins on site that capture the sediments.

1.1.2 Operation

The main stormwater management objective for the operation phase is to limit the additional runoff that gets generated by the increased impervious area. This objective can be achieved by constructing on-site detention basins or tanks that limit the discharge flows to the pre-developed volumes.

2 Site Characteristics

2.1 Site Description

The proposed development is situated on approximately 4.084 ha of land at Bulluss Dr, Moree NSW 2400, Australia. Lots 144 DP751780 and 8 DP751780 (the red area in Figure 1 below) shows where the proposed BESS yard is located.

The following key elements define the immediate surrounds of the site:

- A vacant, cleared parcel of land surrounds the site in the west, south and east directions.
- To the north are existing industrial buildings, a power station and substation.
- An existing pond at Lot 82 DP751780 (to be refilled as part of the development)
- An existing detention basin and open channel at Lot 201 DP1186601 (external) at the east side of the site. The open channel connects to Mehi River situated 1.7km north of the site.

2.2 Proposed Development



Figure 1 - Existing Site Context

2.3 Existing Topography

Based on the detailed site survey provided by the client, the existing levels range from an approximate peak level of RL 212.6 (AHD) on the southwestern boundary to an approximate low level of RL 212.0 (AHD) on the northeastern boundary of the site. This results in an average (west to east) grading of 0.5%. It is understood that site levels can be altered to ensure runoff can flow to the most advantageous areas for drainage and detention. Refer to Appendix A for the existing site survey plan prepared by Avenis Energy.

2.4 Existing Stormwater Infrastructure

According to the detailed site survey and information available through Before You Dig Search, there is no existing stormwater infrastructure within the site as seen in Figure 2 below.

2.5 Lawful Point of Discharge

The site stormwater is currently discharging via sheet flow into the urban stormwater open channel and ultimately flows into Mehi River. The proposed development will involve the construction of a new onsite combined detention and sediment basin and grassed swale to collect and treat the additional runoff ensuring no increased flows are released to the existing legal point of discharge.

Refer to Figure 2 below showing the existing stormwater infrastructure and discharge points surrounding the proposed development.



Figure 2 - Existing Stormwater Infrastructure

3 External Catchment

A catchment analysis was conducted to assess the basin within the site survey contours, design contours, and the developed General Arrangement (GA). The analysis aimed to understand the external catchment influences on the proposed site.

3.1 External Catchment Overview

The analysis revealed a significant upstream undisturbed rural catchment that conveys through the proposed site. The catchment area, approximately 9 hectares in size, primarily consists of an average grassed surface. The average grading of the site is approx. 0.5%. The flow within this catchment moves from the southwest to the northeast direction. The time of concentration calculated is approximately 30 minutes for a flow path length of 378 minutes.

Please see the figure below of the applied catchment Drains Input.




Figure 3 - Catchment Input Data - Drains

3.2 Impact on Proposed Infrastructure

The BESS (Battery Energy Storage System) yard and the substations intersect with the external catchment. Runoff from the upstream catchments will be intercepted and diverted around the BESS yard by drains. Please refer to Appendix B on the locations of the proposed drains. The drains will be designed for a minimum rainfall event of 1% AEP with 0.3m freeboard.

4 Stormwater Quality

In the following sections 4.1 to 4.4, two scenarios have been presented to provide recommendations to how stormwater quality is to be managed and what infrastructure is required to meet the stormwater quality requirements set by NSW Water Sensitive Urban Design (WSUD) Guideline. The stormwater quality measures have been considered for two geotechnical scenarios:

- Option A: Medium Clay Scenario and
- Option B: Heavy Clay Scenario

Where the following Sections 4.1 to 4.4 do not specify an Option A or Option B scenario, it may be assumed that the recommendation will be applicable for both scenarios. Before the commencement of works, the stormwater quality management Option A or Option B is to be decided via further Geotechnical investigations to verify the type of existing soils that are present on site.

Option A is the preferred stormwater quality management scenario for an assumed Medium Clay classification. Option B has been presented as a contingency, only if the geotechnical assumption of Medium Clay classification is determined to be incorrect.

4.1 Stormwater Quality Management

The proposed development will increase the sites impervious area and subsequently increase the pollutants running off the site. The pollutants will vary between the construction phase and the operational phase of the development. Since the proposed site is a largely unsealed yard, TSS is considered to be the primary urban pollutant attributed to this site.

To limit the impact of the anticipated pollutants, the WSUD best practice guidelines were adopted. NSW Water Sensitive Urban Design Guideline details the water quality control objectives for development as follows:

- 80% Total Suspended Solids Removed
- 45% Total Nitrogen Removed
- 60% Total Phosphorus Removed
- 90% Gross Pollutants Removed

Stormwater quality measures reduce the impact of the contaminated runoff by treating the captured runoff. It is proposed to use water quality measures during the construction phase and operational phase to ensure minimal impact to the downstream catchments.

4.2 Proposed Stormwater Quality Treatment Train

4.2.1 Option A

The proposed stormwater quality treatment train incorporates the use of a Sedimentation Basin, Detention Basin and Grassed swales, as applicable based on the available layout.

The Sedimentation basin was modelled in MUSIC, in accordance with the current Water by Design Guidelines. Modelling parameters and outputs are provided in Appendix C1 of this report. For the stormwater layout plan for the location of the proposed detention, refer to Appendix B.

Additionally, the site will be covered with a 100mm thick layer of 20mm blue stone. Aligned with the engineering hierarchy of controls, this measure is aimed at eliminating pollutants, contrasting with lower-tier engineering controls. Although challenging to quantify within standard MUSIC nodes, this approach is regarded as preferable for pollution

control (elimination versus engineering controls). To incorporate this measure into the MUSIC model, a generic node with a 50% sediment removal efficiency has been employed. Literature review suggests that a reduction of raindrop impact energy by 89% led to over a 90% decrease in soil loss, indicating that soil detachment primarily resulted from raindrop impacts. — "Young RA, Wiersma JL (1973) The role of rainfall impact in soil detachment and transport. Water Resources Res 9: 1629-1636". RUSLE calculations also support this approach by indicating a reduction in sediment generation based on soil cover. Therefore, adopting a 50% reduction is deemed suitable for this specific site, alongside other implemented measures.

4.2.2 Option B

The proposed stormwater quality treatment train incorporates the use of a Sedimentation Basin, Detention Basin, Grassed swales, and Gross Pollutant Trap (GPT) as applicable based on the available layout.

The Sedimentation basin was modelled in MUSIC, in accordance with the current Water by Design Guidelines. Modelling parameters and outputs are provided in Appendix C2 of this report. For the stormwater layout plan for the location of the proposed detention, refer to Appendix B.

The BESS yard and access roads are to be treated by stormwater conveyance via pit and pipe network and through the proposed Gross Pollutant Trap, then stored in the sedimentation/detention basin before ultimate discharge. The gross pollutant trap was modelled in MUSIC as an Ocean Protect Jellyfish Filter (Full Length Cartridge) Model JF-3300-28-5. The technical design guide and specification drawing are included in this report in Appendix E. The JF-3300-28-5 model is the minimum cartridge quantity and GPT size to meet the NSW stormwater quality reduction requirements.

The landscaped surrounds of the BESS yard are treated via the grassed swales then stored in the sedimentation/detention basin before ultimate discharge.

4.3 MUSIC Modelling

4.3.1 Option A

Utilising the above-mentioned treatment train, a stormwater quality model was produced utilising the MUSIC software package. The MUSIC model output can be found in Appendix C1. The following table details the resulting outputs of the proposed treatment train methodology.

Table 1 - Post-Development MUSIC Modelling Results

Pollutant	Required Pollutant Reduction (%)	Achieved Reduction (%)
Total Suspended Solids	80	91.7
Total Nitrogen	45	45.7
Total Phosphorous	60	70.1
Gross Pollutants	90	100

4.3.1.1 Gross Pollutants

GP removal targets are achieved based on the incorporated treatment measures in the MUSIC model.

4.3.1.2 Total Phosphorus

TP removal targets are achieved based on the incorporated treatment measures in the MUSIC model.

4.3.1.3 Total Suspended Solids.

TSS removal targets are achieved based on the incorporated treatment measures in the MUSIC model.

4.3.1.4 Total Nitrogen

TN removal targets are achieved based on the incorporated treatment measures in the MUSIC model.

4.3.1.5 MUSIC Summary and Assumptions

All targets have been met. The MUSIC model layout is shown in Appendix C. The model assumes the soil to have an exfiltration rate of 1.5mm/hr, reflective of Medium Clays.

The input nodes for the BESS yard are Unsealed Roads (travelling through the Generic Gravel Node) and Industrial reflecting the individual cabinets and battery slabs, whilst reflecting the general site will be trafficked by industrial equipment for maintenance.

4.3.2 Option B

Utilising the above-mentioned treatment train, a stormwater quality model was produced utilising the MUSIC software package. The MUSIC model output can be found in Appendix C2. The following table details the resulting outputs of the proposed treatment train methodology.

Table 2 - Post-Development MUSIC Modelling Results

Pollutant	Required Pollutant Reduction (%)	Achieved Reduction (%)
Total Suspended Solids	80	93.8
Total Nitrogen	45	46.4
Total Phosphorous	60	69.1
Gross Pollutants	90	100

4.3.2.1 Gross Pollutants

GP removal targets are achieved based on the incorporated treatment measures in the MUSIC model.

4.3.2.2 Total Phosphorus

TP removal targets are achieved based on the incorporated treatment measures in the MUSIC model.

4.3.2.3 Total Suspended Solids.

TSS removal targets are achieved based on the incorporated treatment measures in the MUSIC model.

4.3.2.4 Total Nitrogen

TN removal targets are achieved based on the incorporated treatment measures in the MUSIC model.

4.3.2.5 MUSIC Summary and Assumptions

All targets have been met. The MUSIC model layout is shown in Appendix C2. The model assumes the soil to have an exfiltration rate of 0.0mm/hr, reflective of Heavy Clays.

The input nodes for the BESS yard are Unsealed Roads, Sealed Roads and Industrial reflecting the individual cabinets and battery slabs, whilst reflecting the general site will be trafficked by industrial equipment for maintenance.

4.4 Stormwater Maintenance Plans

4.4.1 Sediment Basin

The proposed Sediment basin for both options allows for the build-up of sediment and prevents sedimentation of downstream waterways. Debris removal and system maintenance is an ongoing function to ensure successful operation of the devices and prolong design life. The basin shall be desilted once sediment levels reach the demarcated maximum silt levels on the outlet pit. The frequency of this clean out will be determined during operations, based on observations of rate of sediment build up.

Appropriate access to the Basin for maintenance activities will be allowed from the BESS yard and walkway platform.

4.4.2 Construction

Maintenance during the construction period is to be carried out by the contractor on a fortnightly basis and after every rain event; it will involve the following duties:

- Emptying of on-site refuse bins.
- Cleaning up any oil and grease spills on the pavement with suitable materials such as absorbents, bunds, handling
 equipment and then ensure proper disposal.
- Keeping the paved areas and gully grates free of debris; and
- Maintaining and/or replacing of sediment fences, inlet traps and sandbag check dams until full coverage of the landscaping works is achieved.

5 Stormwater Quantity

5.1 Stormwater Quantity Management

To ensure the proposed development's stormwater runoff will not cause an actionable nuisance to downstream properties, existing and developed stormwater peak flows from the proposed developable areas have been calculated and analysed. These have been modelled using the hydraulic software DRAINS. Australian Rainfall Runoff 2019 (ARR2019) rainfall data was used in the DRAINS analysis. The IL-CL model was used in the DRAINS analysis. Initial (IL) and Continuing Loss (CL) parameters were sourced from the ARR Data Hub for the location 29.4866 South and 149.8556 East. Figure 4 below shows the parameter inputted into the program.




Figure 4 - Modelled Loss Parameters

5.2 Catchments

5.2.1 Pre-Developed Catchments

The existing catchment consists of an area of 4.08 hectares, with no impervious area. The pre-developed peak flows from the development area were analysed for 10% AEP (1 in 10 years) and 1% AEP (100 year ARI). DRAINS input parameters for the pre-developed catchments are depicted in Table 3.

Table 3: DRAINS Input Parameters (Pre-Developed)

Pre-Developed Catchments	Catchment Area (Hectares)	Imperviousness (%)
Pre-Catchment	4.082	0

In order to develop runoff hydrographs in the IL-CL model, DRAINS requires delineation of the Pervious Areas, Directly Connected Impervious areas and Indirectly Connected Impervious areas. For this development, there has been no Directly Connected Impervious Areas as there is no development connected directly to the stormwater network, rather overland flow over pervious areas is captured by urban stormwater open channel.

5.2.2 Post-Developed Catchments

Post-developed peak flows from the developed areas were analysed for 10% AEP (1 in 10 years) and 1% AEP (100 year ARI).

5.2.2.1 Stormwater Management

The stormwater management consists of graded overland flow paths designed to convey peak flows for storm events up to the 1% AEP (major storm event) to the designed low points of the site. The low points remain consistent with the existing pre-development site, being over sheet flow however there will be grassed swales at the north and east perimeter of the site and OSD basin at northeast side to convey flow to the discharge location and ultimately to the existing open channels. Please refer to the Appendix B for the proposed swale and basin locations.

5.2.2.2 Catchment Areas

The following catchment areas listed in Table 3 have been utilised to assist with the proposed stormwater design network. Please refer to Appendix B for the catchment plan.

Table 4 - DRAINS Input - Parameters (Post-Developed)

Post Developed Catchments	Catchment Area (Hectares)	Imperviousness (%)	Flow Path Slope (%)	Flow Path Length (m)
C1	1.456	96	1	218
C2	1.836	93	1	190
C3	0.790	90	1	111.6

5.2.3 DRAINS Design

The following design parameters have been used for the proposed stormwater network design analysis through DRAINS:

- Hydrological Design Storm Data (ARR & BOM Data)
 - Minor Storm = 10% AEP, 1 in 10-year event
 - Major Storm = 1% AEP, 1 in 100-year event

DRAINS peak flow analysis outputs for the Pre vs Post developed major and minor storm events are outlined below:

Table 5 - Catchment DRAINS Results

Catchment	Minor Storm (1 in 10 year)	Major Storm (1 in 100 year)
Pre-Developed Peak Runoff (m3/s)	0.228	0.593
Post-Developed Peak Runoff (m3/s)	0.166	0.308

5.3 Proposed Infrastructure

5.3.1 Proposed Overland Flow Strategy

The proposed overland flow strategy involves the use of appropriate site grading and earthworks to convey the 1% AEP (100 year ARI) stormwater flows. Overland flows are directed to the grassed swales and combined sediment and detention basin to the north of the site via sheet flow.

5.3.2 Proposed On-site Detention (OSD)

The stormwater attenuation strategy, proposed for the development, consists of a combined sediment and detention basin. The proposed basin will capture the flow from most of internal catchments. Table 5 details the detention volume, pit and orifice size to attenuate all flows up to 1% AEP (100-year ARI) to pre-developed conditions. The stormwater will be discharged into the existing urban stormwater open channel.

The proposed-on side detention basin is designed to hold more than 200kL of fire water to manage a BESS fire.

The combined sediment and detention basin will be maintained by the owner of the property and is not intended be handed over to Moree Shire Plains Council.

Table 6: Detention System Design Details (Area and Height includes Extended Detention for Water Quality)

OSD System	Internal Base Area (m²)	Minimum Basin Height (m)	Storage Volume (m³) (excl. extended sediment basin and weir)	Control Outlets
Detention Basin	1112m²	0.58m	528m³	Less than 1% AEP (100 year ARI) Inlet with a 225mm Orifice Plate on a ø375mm Pipe Outlet For 1% AEP (100 year ARI) Flow – 20m Wide Weir at RL 212.7m AHD

Due to drainage easement and the risk of overflowing to the substations, the weir level of the basin has been designed to provide 300mm freeboard above the maximum external peak 1% AEP (100 year ARI) flood level of 212.7mAHD.




Figure 5 - Basin Longitudinal Section Sketch

6 Conclusion

This report addresses the stormwater quality and stormwater quantity for the BESS yard located at Bulluss Dr, Moree NSW 2400, Australia.

The stormwater network has been modelled with DRAINS software, demonstrating that the post developed attenuated peak run-off will not exceed the pre-developed peak run-off due to the on-site detention basins.

Stormwater quality has been considered in a holistic approach throughout the Development, incorporating all stormwater treatment requirements for the surrounding development into an end of line treatment method. It is inevitable the development will have an impact on the existing landform and stormwater runoff characteristics due to earthworks, change of landscape and impervious areas. By following the recommendations of this report and implementing appropriate measures during construction and operation of the development, it can be predicted that there will be minimal impact on the existing environment because of the proposed development.

7 Limitations

This report is provided by WSP Australia Pty Limited (*WSP*) for Avenis Energy (*Client*) to support the Operational Works (Civil Works) Application to Moree Shire Plains Council for the construction of a BESS yard on part of Lots 144 DP751780 and 8 DP751780 at Bulluss Dr, Moree NSW 2400, Australia.

This report is provided by WSP for the purpose described in the Agreement and no responsibility is accepted by WSP for the use of the Report in whole or in part, for any other purpose (*Permitted Purpose*).

7.1 Qualifications and Assumptions

The services undertaken by WSP in preparing this Report were limited to those specifically detailed in the Report and are subject to the scope, qualifications, assumptions, and limitations set out in the Report or otherwise communicated to the Client.

Except as otherwise stated in the Report and to the extent that statements, opinions, facts, conclusion and / or recommendations in the Report (*Conclusions*) are based in whole or in part on information provided by the Client and other parties identified in the report (*Information*), those Conclusions are based on assumptions by WSP of the reliability, adequacy, accuracy and completeness of the Information and have not been verified. WSP accepts no responsibility for the Information.

WSP has prepared the Report without regard to any special interest of any person other than the Client when undertaking the services described in the Agreement or in preparing the Report.

7.2 Use and Reliance

This Report should be read in its entirety and must not be copied, distributed or referred to in part only. The Report must not be reproduced without the written approval of WSP. WSP will not be responsible for interpretations or conclusions drawn by the reader. This Report (or sections of the Report) should not be used as part of a specification for a project or for incorporation into any other document without the prior agreement of WSP.

WSP is not (and will not be) obliged to provide an update of this Report to include any event, circumstance, revised information, or any matter coming to WSP's attention after the date of this Report. Data reported and Conclusions drawn are based solely on information made available to WSP at the time of preparing the Report. The passage of time; unexpected variations in ground conditions; manifestations of latent conditions; or the impact of future events (including (without limitation) changes in policy, legislation, guidelines, scientific knowledge; and changes in interpretation of policy by statutory authorities); may require further investigation or subsequent re-evaluation of the Conclusions.

This Report can only be relied upon for the Permitted Purpose and may not be relied upon for any other purpose. The Report does not purport to recommend or induce a decision to make (or not make) any purchase, disposal, investment, divestment, financial commitment or otherwise. It is the responsibility of the Client to accept (if the Client so chooses) any Conclusions contained within the Report and implement them in an appropriate, suitable, and timely manner.

In the absence of express written consent of WSP, no responsibility is accepted by WSP for the use of the Report in whole or in part by any party other than the Client for any purpose whatsoever. Without the express written consent of WSP, any use which a third party makes of this Report or any reliance on (or decisions to be made) based on this Report is at the sole risk of those third parties without recourse to WSP. Third parties should make their own enquiries and obtain independent advice in relation to any matter dealt with or Conclusions expressed in the Report.


7.3 Disclaimer

No warranty, undertaking or guarantee whether expressed or implied, is made with respect to the data reported or the Conclusions drawn. To the fullest extent permitted at law, WSP, its related bodies corporate and its officers, employees and agents assumes no responsibility and will not be liable to any third party for, or in relation to any losses, damages or expenses (including any indirect, consequential or punitive losses or damages or any amounts for loss of profit, loss of revenue, loss of opportunity to earn profit, loss of production, loss of contract, increased operational costs, loss of business opportunity, site depredation costs, business interruption or economic loss) of any kind whatsoever, suffered on incurred by a third party.

Appendix A

Site Survey Plan





Appendix B

Development Application Drawing Package




NSW GOVERNMENT MOREE BESS

WSP CIVIL DRAWINGS



LOCALITY PLAN N.T.S.

DRAWING SCHEDULE			
DRAWING No.	DRAWING TITLE		
C000	COVER SHEET, LOCALITY PLAN AND DRAWING SCHEDULE		
C005-A	EROSION AND SEDIMENT CONTROL LAYOUT PLAN - OPTION A		
C005-B	EROSION AND SEDIMENT CONTROL LAYOUT PLAN - OPTION B		
C006	EROSION AND SEDIMENT CONTROL NOTES AND DETAILS - SHEET 1 OF 2		
C007	EROSION AND SEDIMENT CONTROL NOTES AND DETAILS - SHEET 2 OF 2		
C010	BULK EARTHWORKS LAYOUT PLAN		
C011	VEHICLE TURNING PATHS		
C030-A	ROAD WORKS AND STORMWATER DRAINAGE LAYOUT PLAN - OPTION A		
C030-B	ROAD WORKS AND STORMWATER DRAINAGE LAYOUT PLAN - OPTION B		
C031-A	STORMWATER CATCHMENT LAYOUT PLAN - OPTION A		
C031-B	STORMWATER CATCHMENT LAYOUT PLAN - OPTION B		
C032	FENCE LAYOUT PLAN		
C100	CIVIL DETAILS - SHEET 1 OF 2		
C101	CIVIL DETAILS - SHEET 2 OF 2		







NSW GOVERNMENT	PROJECT: MOREE BESS LOTS 82 & 144, DP 751782 AND LOT 201, BULLUSS DRIVE, MOREE NSW 2-
	COVER SHEET, LOCALITY PLAN

AND DRAWING INDEX

	SCALE @ A1:	CHECKED:	APPROVED:		
, DP 1186601 2400	N/A	JM	SN		
	PROJECT NUMBER:	DRAWN:	DATE:		
	PS212248	FM	01/09/2025		
	DRAWING No:			REV:	
N	C000			В	





EROSION AND SEDIMENT CONTROL NOTES

GENERAL INSTRUCTIONS

- THIS PLAN IS TO BE READ IN CONJUNCTION WITH THE ENGINEERING PLANS, LANDSCAPING PLANS AND WRITTEN INSTRUCTIONS RELATING TO THE SUBJECT DEVELOPMENT.
- TO THE SUBJECT DEVELOPMENT:
 THE CONTRACTOR SHALL TAKE ALL NECESSARY PRECAUTIONS TO
 CONTROL EROSION AND DOWNSTREAM SEDIMENTATION DURING ALL
 STAGES OF CONSTRUCTION INCLUDING THE MAINTENANCE PERIOD.
 THE EXTENT AND POSITION OF THE EROSION AND SEDIMENT CONTROL
 MEASURES TO BE DETERMINED ON SITE BY THE CONTRACTOR TO SUIT
 THE CONSTRUCTION PROFESSAM.
 THESE PLANS PRESENT CONCEPTS ONLY AND THE MEASURES SHOWN
 ONLY THIS DEPARMING OF A DEMANDIAN DEPARTS ONLY
 ONLY THIS DEPARMING OF THE PROFESSAM.
- ON THIS DRAWING(S) ARE MINIMUM REQUIREMENTS ONLY.
- THE CONTRACTOR SHALL AT ALL TIMES BE RESPONSIBLE FOR THE INE CONTRACTOR SHALLAT ALL TIMES SE RESPONSIBLE FOR THE FIRST STABLISHMENT, MANAGEMENT AND MAINTENANCE OF THE FIRST ON AND SEDIMENT CONTROL MEASURES TO MEET COUNCIL STANDARDS. LARGE OPEN AREAS OR STEEP BATTERS SHOULD NOT BE LIEFT EXPOSEDIUNSTABILISED FOR MORE THAN 10 DAYS OR IF WET WEATHER
- IS FORECAST.
- EXPOSED AREAS INCLUDING BATTERS WHICH REMAIN UN-WORKED FOR MORE THEN 10 DAYS SHOULD BE STABILISED USING TEMPORARY HYDROMULCHING, HYDROSEEDING OR MULCHING, EVEN IF AREAS WILL BE WORKED AT A LATER TIME.
- BE WORKED AT A LATER TIME.
 ALL WORKS SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE
 LATEST VERSION OF THE INSTITUTION OF ENGINEERS AUSTRALIA, SOIL
 EROSION AND SEDIMENT CONTROL ENGINEERING GUIDELINES FOR QUEENSLAND CONSTRUCTION SITES.
- THE CONTRACTOR SHALL BE AWARE OF ITS RESPONSIBILITIES FOR PROTECTING THE DOWNSTREAM ENVIRONMENT AND RECEIVING WATER FROM POLLUTION AND ENVIRONMENTAL HARM. UNDER THE
- FROM POLICITION AND ENVIRONMENTAL PARAM, UNDER THE ENVIRONMENTAL PROTECTION ACT. 1994.
 ADDITIONALLY THE CONTRACTOR SHALL BE AWARE OF ITS DUTY TO NOTIFY THE LOCAL AUTHORITY AND THE ENVIRONMENTAL PROTECTION AGENCY (QLD) OF A POTENTIAL OR ACTUAL INCIDENT OF ENVIRONMENTAL HARM, UNDER THE ENVIRONMENTAL PROTECTION

RECOMMENDED IMPLEMENTATION SEQUENCE:

- ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED AND FUNCTIONAL PRIOR TO WORKS COMMENCING AND IN THE FOLLOWING SEQUENCE.
- CONSTRUCT TEMPORARY STABILISED SITE ACCESS, ENSURING
 ADJACENT STORMWATER RUN OFF IS DIVERTED AWAY FROM
- b. INSTALL SEDIMENT FENCING AND/OR BARRIER FENCING TO CONFINE INGRESS TO AND EGRESS FROM THE SITE TO STABILISED ACCESS POINT(S) ONLY
- PROVIDE INLETS AND
- PROVIDE INLET PROTECTION TO STORMWATER INLETS AND GUILLIES ON ALL ROADS AJOINING THE SITE.

 CONSTRUCT BARRIER FENCING AROUND RESTRICTED 'NO-GO' ZONES OF RETAINED VEGETATION, AREAS NOT TO BE DISTURBED AND AREAS WHICH WILL REMAIN UN-WORKED.

 CONSTRUCT UPSTREAM DIVERSION CHANNELS TO DIVERT CLEAN
- WATER AROUND WORKSITE, AND INSTALL APPROPRIATE CHANNEL STABILISATION.
- STABILISATION.

 CONSTRUCT LOW FLOW EARTH BANKS AS CATCH DRAINS PARALLEL TO CONTOURS TO LIMIT LARGE SLOPE LENGTHS (SLOPES SHOULD BE LESS THEN 80M IN LENGTH). INSTALL ALL TEMPORARY SEDIMENT FROES.

 CONSTRUCT ANY NOMINATED SEDIMENT BASINS AND SEDIMENT TRANS.
- STABILISE ALL DISTURBED AREAS ASAP AND PROGRESSIVELY AS WORKS ARE COMPLETED. TEMPORARY STABILISATION TO BE DONE WORKS ARE COMPLETED. TEMPORARY STABILISATION TO BE DONE USING MULCHING, HYDROMULCHING, HYDROSEEDEDING OR DIRECT SEEDING TO GIVE A 70% COVERAGE OF GROUND SURFACE WITHIN 14 DAYS OF WORKS COMPLETING (EVEN IF WORKS MAY CONTINUE LATER).

 2. UNDERTAKE SITE DEVELOPMENT WORKS SO THAT LAND DISTURBANCE
- IS CONFINED TO MINIMUM WORKABLE AREAS.
 DISTURBED AREAS TO EXTEND NO MORE THAN 5 METRES (PREFERABLY 2 METRES) FROM ESSENTIAL WORKS AREAS.
- Z ME INES) FROM ESSENTIAL WORKS AREAS.
 WORK AREAS TO BE DELINEATED BY BARRIER FENCING AND DIVERSION CHANNEL UPSLOPE AND SEDIMENT FENCING DOWNSLOPE.
 THE CONTRACTOR SHALL ENSURE THAT THE EXISTING VEGETATION AND GROUNDCOVER IS RETAINED AS MUCH AS POSSIBLE.
- TOPSOIL SHALL BE STRIPPED AND STOCKPILED FOR LATER USE ONSITE. NATIVE SITE VEGETATION REQUIRED AND APPROVED FOR CLEARING SHOULD BE MULCHED AND STOCKPILED FOR LATER USE IN
- LANDSCAPING, STABILISATION AND/OR SITE REHABILITATION WORKS. AT ALL TIMES THE CONTRACTOR SHALL MONITOR THE PREVAILING
- AT ALL TIMES THE CONTRACTOR SHALL MONITOR THE PREVAILING
 WEATHER CONDITIONS AND PROTECT ANY DOWNSTREAM
 CONSTRUCTION AND RECEIVING ENVIRONMENTS.

 EROSION AND SEDIMENT CONTROL PROTECTION MEASURES SHALL BE
 MAINTAINED BY THE CONTRACTOR THROUGHOUT CONTRACT.

 10. PLANS AND CONTROL MEASURES FOR LARGE SITES WILL NEED TO BE REVISED AND UPDATED TO REFLECT THE SITE STAGES AND
- PROGRESSION OF WORKS
- PROGRESSION OF WORKS.

 I MEASURES INCLUDING SEDIMENT FENCES SHOULD BE MOVED AND REINSTATED AS WORKS PROGRESS.

 2. FOOT AND VEHICULAR TRAFFIC TO BE RESTRICTED IN RECENTLY STABILISED AREAS INCLUDING THOSE HYDROSEEDED, TURFED OR

CONTROL MEASURES

- FINAL SITE LANDSCAPING SHALL BE UNDERTAKEN AS SOON AS POSSIBLE AND WITHIN 10 WORKING DAYS OF CONSTRUCTION COMPLETION
- SEDIMENT LADEN WATER SHALL BE PREVENTED FROM ENTERING THE
- SEDIMENT LADEN WALEN SHALL BE PREVENTED FROM ENTERING THE PERMANENT DRAINAGE SYSTEM BY USING INLET PROTECTION. ALL PERIMETER BANKS AND CHANNEL DRAINS SHALL HAVE UNINTERPLYED POSITIVE GRADE TO AN OUTLET. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL ONLY BE REMOVED ONCE SITE IS STABILISED AND UPSTREAM WORKS HAVE BEEN COMPLETED.
- AT CONSTRUCTION COMPLETION ALL TEMPORARY FARTH STRUCTURES INICL UDING SOIL STOCKPILES ARE TO BE TRACK ROLLED AND SEEDE!
 THE CONTRACTOR IS TO ENSURE A 70% COVERAGE WITHIN 14 DAYS.

DUST CONTROL

- DURING WINDY AND DRY WEATHER ANY UNPROTECTED AREAS SHALL BE KEPT MOIST (NOT WET) BY SPRINKLING WITH WATER TO KEEP PUST UNDER CONTROL. WHERE WATER IS NOT AVAILABLE IN SUFFICIENT QUANTITIES, SOIL BINDERS OR DUST RETARDANTS TO BE USED FOR DUST SUPPRESSION.
- EXPOSED SURFACES INCLUDING BATTERS SHOULD BE LEFT ROUGH TO REDUCE WIND SPEEDS AND POTENTIAL FOR WIND EROSION.
- 3. USE OPEN WEAVE BARRIER FENCING ON WINDWARD SIDE OF SITE IF REQUIRED (REFER DETAIL). FENCING IS GENERALLY REQUIRED WHERE

OTHER MATTERS

- ACCEPTABLE RECEPTORS AND DISPOSAL PRACTICES WILL BE USED FOR CONCRETE AND MORTAR SLURRIES, PAINTS, ACID WASHERS, LITTER AND GENERAL WASTE MATERIALS.
- ANY EXISTING TREES WHICH ARE NOT REQUIRED OR APPROVED TO BE CLEARED FOR THE WORKS AND/OR FORM PART OF THE FINAL LANDSCAPING PLAN SHOULD BE PROTECTED FROM CONSTRUCTION
- PROTECTING THEM WITH BARRIER FENCING OR MARKERS.
 ENSURING NOTHING IS NAILED TO THEM
 PROHIBITING PAVING, GRADING OR PLACING OF STOCKPILES WITHIN DRIP LINE.
- ALL VEHICLE AND EQUIPMENT WASHING SHOULD BE CONTAINED IN SPECIFIC BUNDED AREAS, DISCONNECTED FROM CONCENTRATED FLOW PATHS AND THE STORMWATER SYSTEM.
- PATHS AND THE STOKAWATER STSTEM.
 ANY NECESSARY VEHICLE OR EQUIPMENT REFUELING SHOULD BE
 UNDERTAKEN AWAY FROM CONCENTRATED FLOW PATHS AND
 PREFERABLY WITHIN A BUNDED AREA.
 ANY ONSITE FUEL STORAGE AREAS SHOULD BE COVERED AND BUNDED.

MAINTENANCE OF PUBLIC ROADS

- ALL CONSTRUCTION VEHICLES DEPARTING FROM THE SITE SHALL HAVE HEIR TYRES WASHED DOWN OR SEDIMENT REMOVED BY A STABILISED. SITE ACCESS DEVICE.
- THE STABILISED SITE ACCESS AREAS SHALL BE LOCATED SUCH THAT THE STREAMS AND AND MANUALLY REMOVE ANY SEDIMENT TRAP
 (SUCH AS A SEDIMENT FENCE) INSTALLED DOWNSTREAM OF ACCESS.
 THE CONTRACTOR SHALL INSPECT THE PUBLIC ROADS ADJACENT TO
 THE SITE DAILY AND MANUALLY REMOVE ANY SEDIMENT DEPOSITS (BY
- SWEEPING NOT WASH DOWN).

SITE INSPECTION AND MAINTENANCE

- ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED REGULARLY, IMMEDIATELY BEFORE SITE CLOSURE, PRIOR TO PREDICTED LARGE STORM EVENTS AND AFTER EVERY SIGNIFICANT
- TO PREDICTED DATES STORM EVENTS AND ATTER EVERT SIGNIFICANT (> 5MM) RAINFALL EVENT OR AT LEAST ON A PEEKLY BASIS.

 THE CONTRACTOR WILL AS A MINIMUM CONDUCT EACH INSPECTION IN LINE WITH THE FOLLOWING

 a. RECORD TYPE OF DEVICE/CONTROL MEASURE BEING INSPECTED
- AND ITS LOCATION:
- RECORD THE CONDITION OF EVERY CONTROL MEASURE: RECORD MAINTENANCE REQUIREMENTS FOR EVERY CONTROL
- DEVICE;
 RECORD SEDIMENT VOLUMES REMOVED FROM SEDIMENT
 TRAPPING DEVICES;
 RECORD DETAILS OF SEDIMENT BASIN TREATMENT, FLOCCULANT
- DOSAGE AND CLEANOUT; RECORD SEDIMENT DISPOSAL PROCEDURES AND LOCATION. REPAIRS AND MAINTENANCE OF ALL DEVICES AND MEASURES INCLUDING DIVERSION CHANNELS SHALL BE UNDERTAKEN AS REQUIRED, ENSURING ALL MEASURES ARE FULLY FUNCTIONAL AT ALL
- TIMES.
 ENSURE SEDIMENT LADEN WATER HAS NOT BEEN DIVERTED AROUND
- DEVICES. REPAIR SCOUR DAMAGE TO SEDIMENT CONTROL MEASURES AFTER RAINFALL EVENTS AND REINSTATE DEVICES AS NECESSARY.
 SEDIMENT FENCES WILL REQUIRE CLEANING WHEN SEDIMENT REACHES
- 300MM DEPTH OR ONE-HALF THE HEIGHT OF THE FILTER FABRIC AND ALL OTHER SEDIMENT TRAPS WILL REQUIRE CLEANING OUT WHEN 30%
- ALL OTHER SEDIMENT TRAPS WILL REQUIRE CLEANING OUT WHEN 30% OF DESIGN CAPACITY IS REACHED.

 ALL INLET AND GULLY TRAPS TO BE CLEANED NOT HOSED AFTER EVERY RAINFALL EVENT, (1-5mm) OR AT LEAST ON A WEEKLY BASIS.

 SEDIMENT REMOVED FROM ANY TRAPPING DEVICE TO BE RELOCATED, ENSURING FURTHER POLLUTION TO DOWNSTREAM ENVIRONMENTS
- WILL NOT OCCUR.
- ALL SEEDING HYDROSEEDING AND TUREING REQUIRES REGULAR WATERING, UNTIL EFFECTIVE COVER ESTABLISHED AND PLANTS ARE
- WALERING, UNLIE EFFECTIVE LOVEN ESTABLISHED AND PLANTS ARE GROWING VIGOROUSLY. WATERING SHOULD VARY DEPENDING ON WEATHER AND SOIL CONDITIONS.

 10. WATERING SHOULD START IMMEDIATELY AFTER PLANTING AND SHOULD COMPLY WITH THE FOLLOWING AS A MINIMUM: WEEK 1 3 WATERINGS/WEEK
 - WFFK 2-6 2 WATERINGS/WEEK 1 WATERING/WEEK
- WEEK 7-12
- WEEK 7-12 1 WATERING/WEEK

 1. EXCESSIVE VEGETATION GROWTH WILL BE CONTROLLED THROUGH

 MOWING OR SLASHING.

 12. IT IS THE CONTRACTORS RESPONSIBILITY TO ENSURE INSPECTION,

 MAINTENANCE AND TESTING OF DEVICES IS UNDERTAKEN ON SITE.

 13. THE CONTRACTOR TO KEEP DETAILED AND LEGIBLE RECORDS OF ALL

 MEDICAL AND MAINTENANCE AND EXPENSE OF THE PROPRIOR AND THE PROPRIOR INSPECTION AND MAINTENANCE UNDERTAKEN ON THE EROSION AND
- SEDIMENT CONTROL DEVICES. 14 ALL SITE WASTE INCLUDING GENERAL RUBBISH TO BE DISPOSED OF IN ALL SITE WAS IT INCLUDING GENERAL RUBBISH TO BE DISPOSED OF IN AN ENVIRONMENTALLY RESPONSIBLE MANNER IN ACCORDANCE WITH THE ENVIRONMENTAL PROTECTION (WASTE MANAGEMENT) POLICY 2000 AND ENVIRONMENTAL PROTECTION (WASTE MANAGEMENT)
- REGULATION 2000.
 THE CONTRACTOR SHALL CONSTRUCT AND IMPLEMENT ADDITIONAL MEASURES AS NECESSARY TO ENSURE PROTECTION OF DOWNSTREAM

SEDIMENT BASIN MAINTENANCE

- THE CONTRACTOR SHALL KEEP DETAILED AND ACCURATE RECORDS OF THE MONTRACTOR STRALL REEP DETAILED AND ACCURATE RECORD.
 THE MONTRORING, TREATMENT, TESTING AND MAINTENANCE OF THE
 SEDIMENT BASIN INCLUDING RECORDED RAINFALL VOLUME,
 FLOCCULATING AGENTS USED AND TEST RESULTS PRIOR TO
- THE STORMWATER RUNOFF COLLECTED IN THE SEDIMENT BASIN SHALL BE MONITORED. TREATED AND TESTED PRIOR TO DISCHARGE INCLUDING WATER TO BE REUSED ON SITE.
- WATER TESTING TO BE UNDERTAKEN BY A SUITABLY QUALIFIED
- ALL LABORATORY TESTING TO BE UNDERTAKEN BY A NATA ACCREDITED LABORATORY.
 ALL WATER PUMPED FROM THE SEDIMENT BASIN SHALL BE TESTED FOR
- ENVIRONMENTAL COMPLIANCE AGAINST THE RELEASE CRITERIA IN THE TABLE BELOW (AS A MINIMUM), UNLESS ALTERNATIVE (MORE STRINGENT) STANDARDS ARE SPECIFIED BY THE LOCAL AUTHORITY PRIOR TO RELEASE

PARAMETER		RELEASE CRITERIA		
SUSPENDED S	OLIDS	50mg/I MAX		
pH		WITHIN RANGE 6.5-8.5		
VISUAL AME	NITY	NO VISUAL PLUME		

- WATER TESTING TO BE UNDERTAKEN USING EITHER A HANDHELD PH/TURBIDITY METER OR SAMPLES COLLECTED FOR LABORATORY TESTING PRIOR TO BASIN DEWATERING.
 THE SEDIMENT BASIN SHALL BE TREATED BY FLOCCULATION AFTER ALL
- RAINFALL EVENTS (> 5MM) USING GYPSUM OR ALUM. MANUAL DOSAGE OF BASIN SHALL BE UNDERTAKEN USING A MINIMUM RATE OF 32kg/100m3 FOR GYPSUM AND 1.5-8kg/100m3 FOR ALUM, HIGHER DOSAGE MAY BE REQUIRED DEPENDING ON SOIL TYPE AND APPLICATION
- TECHNIQUE
 THE CHOSEN FLOCULENT SHALL BE SPREAD EVENLY OVER THE BASIN
 SURFACE AREA. THE BASIN WILL REQUIRE A PUMP SYSTEM TO SPRAY
 SLURRY OF FLOCCULANTS OVER SURFACE AT AN ANGLE OF 10 20 DEGREES.
- THE TREATED BASIN SHALL BE DEWATERED WITH A PUMP SYSTEM WITH A FLOATING INLET TO ENSURE SETTLED SEDIMENT IS NOT ENTRAINED

- A FLOATING INLET TO ENSURE SETTLED SEDIMENT IS NOT ENTRAINED AND DISCHARGED.

 10. BASIN DEWATERING SHALL OCCUR WITHIN 5 DAYS FROM CONCLUSION OF RAINFALL EVENT.


 11. SEDIMENT BASINS WILL REQUIRE DEWATERING AND SEDIMENT CLEANOUT ONCE STORAGE CAPACITY REACHES 70%.

 12. CAPTURED SEDIMENT WILL BE DISPOSED OF IN AN ENVIRONMENTALLY DESCRICTIVED LEVEN TO THE ACT MORE CAPITALINATION. RESPONSIBLE MANNER AS TO NOT CAUSE FURTHER CONTAMINATION. OR DOWNSTREAM POLLUTION, SEDIMENT SHOULD NOT BE DISPOSED OF OR DOWNSTREAM POLLUTION. SEDIMENT SHOULD NOT BE DISPOSED C IN CONCENTRATED FLOWS, WHERE IT CAN BE RE-ENTRAINED OR WHERE THE RECEIVING WATER HAS A PH OF < 5.5. THE BASIN AND ALL OTHER CONTROL DEVICES WILL BE MAINTAINED IN AN OPERATIONAL STATE UNTIL SITE STABILISED.
 REPAIR ANY SCOUR DAMAGE TO THE SEDIMENT BASIN BATTERS AND PREPAIR ONLY MAY FOR ANY OF THE SEDIMENT BASIN BATTERS AND

- EMERGENCY SPILLWAY FOLLOWING RAINFALL EVENTS SEDIMENT BASIN SHOULD NOT BE CONSTRUCTED WITH SMOOTH INTERNAL SLOPES AND BASIN BATTERS SHOULD NOT BE STEEPER THEN
- 16. BASINS SHOULD BE APPROPRIATELY FENCED AND MARKED BY WARNING SIGNS IF UNSUPERVISED PUBLIC ACCESS IS LIKELY AND PUBLIC SAFETY IS AT RISK.

 17. PUBLIC SAFETY SIGNED AND PUBLIC SAFETY SIGNED SAFETY SAFET

NOTE: ALL NOTES ON THIS PAGE ARE MINIMUM REQUIREMENTS AND ARE TO BE CONFIRMED BY THE CERTIFYING CPESC OR RPEQ ENGINEER



DO NOT SCALE


SEDIMENT FENCE DETAIL

NOTES:

1. HORIZONTAL BAR STEEL MESH TO BE FLUSH WITH TOP OF GEOTEXTILE FABRIC WITH NO VERTICAL BARS PROTRUDING PAST TOP OF SEDIMENT FENCE.


2. NO SHADE CLOTH TO BE USED FOR SEDIMENT FENCING.


- CATCHMENT DRAINING TO SEDIMENT FENCE SHOULD BE MAX 0.6ha
- UPSTEAM SLOPE TO BE 1:2 max AND SLOPE LENGTH 60m MAX. SEDIMENT FENCES ARE TO BE INSTALLED PARALLEL TO CONTOURS WHERE POSSIBLE AND HAVE
- RETURNS EVERY 20m. TO LIMIT CONTRIBUTING CATCHMENT AND ENCOURAGE PONDING SEDIMENT FENCES TO BE INSTALLED NO MORE THAN 5m FROM DISTURBED AREAS OR STOCKPILES.




(>5mm) AND WHEN SEDIMENT ACCUMULATION IS NOTED.

2. FINE ACCUMULATED SEDIMENTS SHOULD BE REMOVED FROM AGGREGATE REGULARLY.










SEDIMENT BASIN - TYPE D AND F DETAIL
NTS


TEMPORARY SEDIMENT BASIN SIZING (MINIMUM)							
BASIN NAME	TOTAL VOLUME	SETTLING ZONE VOLUME	SEDIMENT STORAGE VOLUME	TOTAL CATCHMENT AREA	DISTURBED CATCHMENT AREA	SPILLWAY WIDTH	SPILLWAY FLOW DEPTH
BASIN A	3774m³	2516m³	1258m³	18.5ha	6.5ha	13m	200mm
BASIN B	816m³	544m³	272m³	4ha	4ha	11m	200mm
BASIN C	1632m³	1088m³	544m³	8ha	8ha	19m	200mm
BASIN D	245m³	163m³	82m³	1.2ha	1.2ha	4m	200mm
BASIN E	3468m³	2312m³	1156m³	17ha	4ha	25m	250mm
BASIN F	1020m³	680m³	340m³	5ha	1.2ha	13m	200mm
BASIN G	3672m³	2448m³	1224m³	18ha	10ha	20m	200mm


NOTE: ALL NOTES ON THIS PAGE ARE MINIMUM REQUIREMENTS AND ARE TO BE CONFIRMED BY THE CERTIFYING CPESC OR RPEQ ENGINEER












 Width
 : 1.94m

 Track
 : 1.84m

 Lock to Lock Time
 : 6.0m

 Steering Angle
 : 33.6m

PASSENGER-CAR





OSOM DESIGN VEHICLE PROFILE








CLIENT: NSW GOVERNMENT	PROJECT: MOREE BESS LOTS 82 & 144, DP 751782 AND LOT 201, DP 1186601	SCALE @ A1: AS SHOWN	CHECKED: JM	APPROVED:	N
NOW GOVERNMENT	BULLUSS DRIVE, MOREE NSW 2400	PROJECT NUMBER: PS212248	DRAWN: FM	DATE: 01/09/	/2025
ARCHITECT:	VEHICLE TURNING PATHS LAYOUT PLAN	C011			REV:
	ENTOOFFERIN	© W	SP Australia Pt	v Ltd	











BULLUSS DRIVE, MOREE NSW 2400

CIVIL DETAILS

SHEET 1 OF 2


PS212248

C100

27/08/2025

© WSP Australia Pty Ltd


С




http://www.wsp.com

BASIN AMENDED

PRELIMINARY







Appendix C MUSIC Model



C1 Option A





C2 Option B





Appendix D DRAINS Model



















Appendix E

Ocean Protect Jellyfish 3300 Specification Drawing and Jellyfish Filter Technical Design Guide





JELLYFISH DESIGN PARAMETERS (OFFLINE ONLY)



JELLYFISH TREATMENT FLOW IS A FUNCTION OF THE NUMBER OF CARTRIDGES AND THE DEVICE TOTAL HEAD DIFFERENTIAL. IF THE PIPE FLOW EXCEEDS THE TREATMENT FLOW THEN AN UPSTREAM BYPASS STRUCTURE IS REQUIRED.

# OF CARTRIDGES REQ'D (HF - DD)	UP TO 28-6
MAX. COMPONENT WEIGHT (kg) **MASS VARIABLE	9100
TANK LID WEIGHT (kg)	5100
MAXIMIIM NOMINAL PIPE SIZE (mm)	Ø450

NOTE: TANK SUPPLIED IN MULTIPLE PARTS TO BE JOINED ON SITE

MINIMUM DEVICE TOTAL HEAD DIFFERENTIAL [mm]	460		310		230	
CARTRIDGE LENGTH [mm]	1375	686	1375	686	1375	686
CARTRIDGE FLOW RATE FOR HIGH-FLOW [L/s]	5	2.5	3.34	1.68	2.52	1.27
CARTRIDGE FLOW RATE FOR DRAINDOWN [L/s]	2.5	1.25	1.96	0.98	1.58	0.79
OUTLET INVERT TO STRUCTURE INVERT [mm]	1993	1304	1993	1304	1993	1304

GENERAL NOTES/ STRUCTURAL DESIGN CRITERIA

- 1. JELLYFISH WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING. CONTRACTOR TO CONFIRM STRUCTURE MEETS REQUIREMENTS OF THE PROJECT.
- 2. PRECAST STRUCTURE SUPPLIED WITH PENETRATIONS TO SUIT OUTER DIAMETER OF NOMINATED PIPE SIZE / MATERIAL.
- PRECAST STRUCTURE SHALL MEET W80 WHEEL LOAD RATING ASSUMING A MAXIMUM EARTH COVER OF 2.0m AND A GROUND WATER ELEVATION AT, OR BELOW,
 THE OUTLET PIPE INVERT ELEVATION. CERTIFYING ENGINEER TO CONFIRM ACTUAL GROUNDWATER ELEVATION. PRECAST STRUCTURE SHALL BE IN ACCORDANCE
 WITH AS3600
- 4. PRECAST STRUCTURE SHALL BE PLACED ON A STABLE GROUND WITH A MINIMUM SOIL BEARING CAPACITY OF 125kPa UNDER NORMAL SERVICE CONDITION.
- 5. IF THE PEAK FLOW RATE, AS DETERMINED BY THE CERTIFYING ENGINEER, EXCEEDS THE TREATMENT FLOW RATE OF THE SYSTEM, AN UPSTREAM BYPASS STRUCTURE IS REQUIRED.
- 6. ALL WATER QUALITY TREATMENT DEVICES REQUIRE PERIODIC MAINTENANCE. REFER TO THE OPERATION AND MAINTENANCE MANUAL FOR GUIDELINES AND ACCESS REQUIREMENTS.
- 7. SITE-SPECIFIC PRODUCTION DRAWING WILL BE PROVIDED UPON PLACEMENT OF ORDER.
- 8. DRAWING NOT TO SCALE.

INSTALLATION NOTES

- 1. ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATION AND SHALL BE SPECIFIED BY THE CERTIFYING ENGINEER.
- 2. CONTRACTOR TO PROVIDE ALL EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STRUCTURE (LIFTING DETAIL PROVIDED SEPARATELY)
- 3. CONTRACTOR TO INSTALL AND LEVEL THE STRUCTURE, APPLY SEALANT TO ALL JOINTS AND TO PROVIDE, INSTALL AND GROUT INLET AND OUTLET PIPES.
- 4. CONTRACTOR TO TAKE APPROPRIATE MEASURES TO PROTECT CARTRIDGES FROM CONSTRUCTION-RELATED DEBRIS.
- . CARTRIDGE INSTALLATION BY OCEAN PROTECT SHALL OCCUR ONLY AFTER SITE HAS BEEN STABILIZED AND THE JELLYFISH UNIT IS CLEAN AND FREE OF DEBRIS. CONTACT OCEAN PROTECT TO COORDINATE CARTRIDGE INSTALLATION WITH SITE COMPLETION.



OCEAN PROTECT
JELLYFISH 3300
SPECIFICATION DRAWING

PHONE: 1300 354 722

www.ocean protect.com.au



Jellyfish® Filter

Technical Design Guide



Stopping Pollution Entering Waterways



www.oceanprotect.com.au

Introduction	3
Operational Overview	4
Features	5
Configurations	6
Performance and Select Approvals	7
Maintenance	7
Design Basics	8
Appendix 1 – Jellyfish® Precast Manhole Standard Models	10





Introduction

The Ocean Protect Jellyfish® is a compact, below ground stormwater treatment device, configured offline to capture pollutants in stormwater run-off. The Jellyfish® Filter uses high flow rate membrane filtration at low driving head with a large surface area to filter stormwater. By incorporating pre-treatment with light-weight membrane filtration, the Jellyfish® removes floatables, litter, oil, debris, TSS, fine silt-sized particles, and a high percentage of particulatebound pollutants; including phosphorus, nitrogen, metals and hydrocarbons. The large surface area membrane cartridges, combined with up flow hydraulics, frequent backwashing, and rinsable/reusable cartridges ensure long-lasting performance.

Operational Overview

During a storm, the upstream bypass structure directs low flows to the Jellyfish®. The system builds driving head, traps floating pollutants behind the Maintenance Access Wall (MAW) and drives flow below the cartridge deck where a separation skirt around the cartridges isolates oil, litter and debris outside the filtration zone. As a result of the upstream driving head, water is conveyed up from the treatment chamber through membrane tentacles where filtration occurs, retaining solids and other pollutants, before entering the back wash pool above. Once the water has filled the backwash pool, water overflows the weir and exits via the outlet pipe.

Once the rain event subsides, flow direction reverses such that the water in the backwash pool flows back into the lower treatment chamber. This passive backwash drops out some of the attached solids and extends cartridge life, assisting in preparing the system for the next rainfall event.




Figure 1: Jellyfish® operation



Features

Each Jellyfish® system consists of the following internal components:

- Maintenance Access Wall (MAW)
- Separation Skirt
- Filtration Zone (High-flow cartridges)
- Backwash Pool
- Drain-down cartridges

The Maintenance Access Wall creates an inlet zone for the stormwater inlet pipe. It allows for the dissipation of flows and capture of floatable pollutants whilst reducing the quantity of coarse material, solids and debris entering the Filtration Zone. The Separation Skirt provides further protection of the cartridges from coarse materials and hydrocarbons.

The High-flow and draindown cartridges are offered in a 1375mm length. Each cartridge consists of multiple pleated membranes referred to as "tentacles" that are washable and re-usable. The group of tentacles within every cartridge creates a large cumulative surface area membrane - and with a peak flux rate of 0.14L/s/m², it provides the most compact footprint available on the market.



Figure 2: Jellyfish® tentacle components

There are three (3) hydraulic loss options for the Jellyfish® system. Typically, 457mm of hydraulic loss is adopted, however for lower drop sites, the designed hydraulic loss can be reduced to 305 or 229mm. The flow rates, head loss, and head drop for each system are shown in Table 1 below.

Hydraulic Loss (mm)	Cartridge length	High flow cartridge flow rate (L/s)	Drain Down cartridge flow rate (L/s)
457	54-in (1.37m)	5	2.5
	27-in (0.686m)	2.5	1.3
305	54-in (1.37m)	3.34	1.96
	27-in (0.686m)	1.68	0.98
229	54-in (1.37m)	2.52	1.58
	27-in (0.686m)	1.27	0.79

Table 1: Jellyfish® cartridge details

Configurations

The Jellyfish® treatment system can be housed in a variety of ways such that it suits the site specific requirements for flowrate, hydraulics, accessibility and footprint restrictions. The standard configuration offered by Ocean Protect is pre-cast concrete manholes. These systems are simple to install, as they arrive on site after being manufactured offsite to suit site specific requirements (pipe size, inlet/outlet orientation, levels etc.). Larger precast or cast-in-place Jellyfish® Filter vaults are available to treat higher flows. Pre-cast Manhole Jellyfish® Filter systems are pre-configured (pipe size, location, unit height etc.) prior to arrival upon site for ease of installation.



Figure 3: Jellyfish® precast manhole



Figure 4: Jellyfish® vault



Performance and Select Approvals

While laboratory testing provides a means to generate hydraulic and basic performance data, all filtration devices should also be complemented with long-term field data evaluations. As a minimum, field studies should generally comply with a recognised field testing protocol, for example, the Technology Acceptance Reciprocity Partnership (TARP) or the Technology Assessment Protocol – Ecology (TAPE) in the USA.

To be considered valid, all field monitoring programs should be peer reviewed by a reputable third party and replicate local pollutant concentrations including soluble fractions of nutrients together with rainfall. Such field testing has been undertaken for the Jellyfish - both locally in Australia and overseas. Further information on these studies is available in A review of the application of Jellyfish® in Australia.

Since 2017, over 1700 Jellyfish® have been installed within Australia by Ocean Protect. These assets have been successfully installed in a variety of applications to meet regulatory requirements set by authorities throughout Australia.

Specifically, Jellyfish® has been accepted by some of the most stringent stormwater quality regulators around the globe including:

- Stormwater Australia Quality Improvement Device Evaluation Protocol (SQIDEP) verification
- Brisbane City Council
- Wollondilly Shire Council
- Campbelltown City Council
- Blacktown City Council
- Hobsons Bay City Council
- City of Port Adelaide Enfield
- City of Hobart
- Washington State Department of Ecology (TAPE) GULD Basic
- New Jersey Corporation of Advanced Technology (NJCAT)
 - » Field Performance per TARP Tier II Protocol
- Canada ISO 14034 Environmental Management Environmental Technology Verification (ETV)

Please contact your Ocean Protect representative to obtain the Jellvfish® approval status in your area.

Maintenance

Every filtration device will eventually need routine maintenance. The question is how often and how much it will cost. Proper evaluation of long-term maintenance costs should be a consideration when selecting a manufactured treatment device.

Jellyfish® cartridges are lightweight and reusable and minor maintenance of the filter cartridges is performed by removing, rinsing and reusing the cartridge tentacles. Vacuum extraction of captured pollutants in the sump is recommended at the same time.

Full cartridge replacement intervals differ by site due to varying pollutant loading and type, and maintenance frequency and replacement is anticipated to be every 2-5 years.

Maintenance support

Ocean Protect provides flexible options and contract terms. A detailed maintenance guide and mass load calculation spreadsheet is available upon request.

For further information please refer to the Jellyfish® Operations and Maintenance Manual.

Design Basics

The design requirements of any Jellyfish® system is detailed in 3 typical steps:

- Hydraulic Design
- Water Quality Design
- Mass Load Design

Hydraulic Design

All Jellyfish® systems must be designed to ensure that the hydraulic requirements of the system are met without adversely impacting the upstream hydraulics (limiting the likelihood of localised flooding). Table 1 (page 5) details the available head loss options. The designer must initially select an option and ensure the corresponding head loss can be catered for.

A Jellyfish® system is typically designed 'offline' so that treatment flows are directed to the Jellyfish tank and higher flows are bypassed via an upstream weir or raised pipe. The upstream diversion arrangement is used to create the head loss required above the outlet IL of the Jellyfish unit (see Table 1). Please note that the standard arrangement for a Jellyfish allows for a flexible height difference between the inlet and outlet but is typically set at 150mm.

Jellyfish® cartridges have a unique backflush mechanism that is passively activated at the end of each storm to increase the longevity of each cartridge. Consequently, captured pollutants are stored within the system and in order to minimise scour peak flows into the treatment chamber need to be limited. Specifically, when peak flows surpass the combined cartridge treatment flow rate the system needs to be arranged off-line with a low flow splitter designed upstream.

It is also necessary to consider the impacts that tail water/submergence has on all stormwater treatment devices. In the case of the Jellyfish®, tailwater can adversely affect the long term cartridge operation. As such measures should be implemented during design to ensure that the system can operate effectively. If this cannot be achieved on your project an alternative treatment option, such as StormFilter®, is recommended. Please contact Ocean Protect for advice and complimentary design advice.



Water Quality Design

Ocean Protect uses the widely endorsed Model for Urban Stormwater Improvement Conceptualisation (MUSIC), which makes it easy to correctly size an appropriate Jellyfish® system for your site.

A complimentary design service which includes MUSIC modelling is provided by the Ocean Protect engineering team. Simply email your project details to design@oceanprotect.com.au or alternatively you can always call one of our engineers for a discussion or to arrange a meeting in your office. The team will provide you with an efficient design containing details of the devices required to meet your water quality objectives together with budget estimates, product drawings and the MUSIC (.sqz) file.

When designing/modelling a Jellyfish® system for water quality purposes in MUSIC, a single generic treatment node is utilised. The generic treatment node is utilised with relevant removal efficiencies inserted. These parameters can vary based on the jurisdiction (authority) of your project, relevant details can be obtained from Ocean Protect. The high-flow bypass figure is adjusted within the node to represent the treatable flow rate required to obtain water quality targets. Once finalised this figure can be matched with the system flow rates provided in *Appendix 1*.

All details such as drawings, specifications and maintenance manuals can also be downloaded from www.oceanprotect.com.au for integration into your project's documentation. Additionally, the Ocean Protect team is available to review your model and provide additional assistance and guidance on the configuration of the Jellyfish® system(s) for your project.

Mass Load Design

At the completion of your water quality design process (as above), it is necessary that maintenance frequency is considered in order to prevent excessive ongoing maintenance requirements. Ocean Protect recommends a minimum minor maintenance frequency of 6 months (rinsing) for the Jellyfish®.

All filtration devices occlude overtime, consequently they have a maximum sediment capacity (TSS load). By analysing the mean annual load figures for the Jellyfish® generic treatment node, the total annual retained TSS can be determined. To determine the minimum cartridge quantity required by mass load design, the annual retained TSS should be divided by the relevant cartridge sediment capacity. The Ocean Protect team can provide assistance and details on this process.

In determining the final cartridge quantity for your project, you must utilise the largest number of cartridges obtained from undertaking Water Quality and Mass Load design steps.

Appendix 1 -Jellyfish® Precast Manhole Standard Models


54-inch (1.37m) Full Length Cartridge

Model	High flow cartridges	Drain-down cartridges	457mm Head Flow rate (L/s)	305mm Head Flow rate (L/s)	229mm Head Flow rate (L/s)
JF-900-1-1	1	1	7.5	5.3	4.1
JF-900-2-1	2	1	12.5	8.6	6.6
JF-1200-1-1	1	1	7.5	5.3	4.1
JF-1200-2-1	2	1	12.5	8.6	6.6
JF-1500-3-1	3	1	17.5	12.0	9.1
JF-1500-4-1	4	1	22.5	15.3	11.7
JF-1500-5-1	5	1	27.5	18.7	14.2
JF-2300-6-1	6	1	32.5	22.0	16.7
JF-2300-7-2	7	2	40	27.3	20.8
JF-2300-8-2	8	2	45	30.6	23.3
JF-2300-9-2	9	2	50	34.0	25.8
JF-2300-10-2	10	2	55	37.3	28.4
JF-3300-11-2	11	2	60	40.7	30.9
JF-3300-12-2	12	2	65	44.0	33.4
JF-3300-13-3	13	3	72.5	49.3	37.5
JF-3300-14-3	14	3	77.5	52.6	40.0
JF-3300-15-3	15	3	82.5	56.0	42.5
JF-3300-16-3	16	3	87.5	59.3	45.1
JF-3300-17-3	17	3	92.5	62.7	47.6
JF-3300-18-3	18	3	97.5	66.0	50.1
JF-3300-19-4	19	4	105	71.3	54.2
JF-3300-20-4	20	4	110	74.6	56.7
JF-3300-21-4	21	4	115	78.0	59.2
JF-3300-22-4	22	4	120	81.3	61.8
JF-3300-23-4	23	4	125	84.7	64.3
JF-3300-24-4	24	4	130	88.0	66.8
JF-3300-25-5	25	5	137.5	93.3	70.9
JF-3300-26-5	26	5	142.5	96.6	73.4
JF-3300-27-5	27	5	147.5	100.0	75.9
JF-3300-28-5	28	5	152.5	103.3	78.5
JF-3300-29-5	29	5	157.5	106.7	81.0



27-inch (0.686m) Half Length Cartridge

Model	High flow cartridges	Drain-down cartridges	457mm Head Flow rate (L/s)	305mm Head Flow rate (L/s)	229mm Head Flow rate (L/s)
JF-900-1-1	1	1	3.8	2.7	2.1
JF-900-2-1	2	1	6.3	4.3	3.3
JF-1200-1-1	1	1	3.8	2.7	2.1
JF-1200-2-1	2	1	6.3	4.3	3.3
JF-1500-3-1	3	1	8.8	6.0	4.6
JF-1500-4-1	4	1	11.3	7.7	5.9
JF-1500-5-1	5	1	13.8	9.4	7.1
JF-2300-6-1	6	1	16.3	11.1	8.4
JF-2300-7-2	7	2	20.1	13.7	10.5
JF-2300-8-2	8	2	22.6	15.4	11.7
JF-2300-9-2	9	2	25.1	17.1	13.0
JF-2300-10-2	10	2	27.6	18.8	14.3
JF-3300-11-2	11	2	30.1	20.4	15.6
JF-3300-12-2	12	2	32.6	22.1	16.8
JF-3300-13-3	13	3	36.4	24.8	18.9
JF-3300-14-3	14	3	38.9	26.5	20.2
JF-3300-15-3	15	3	41.4	28.1	21.4
JF-3300-16-3	16	3	43.9	29.8	22.7
JF-3300-17-3	17	3	46.4	31.5	24.0
JF-3300-18-3	18	3	48.9	33.2	25.2
JF-3300-19-4	19	4	52.7	35.8	27.3
JF-3300-20-4	20	4	55.2	37.5	28.6
JF-3300-21-4	21	4	57.7	39.2	29.8
JF-3300-22-4	22	4	60.2	40.9	31.1
JF-3300-23-4	23	4	62.7	42.6	32.4
JF-3300-24-4	24	4	65.2	44.2	33.6
JF-3300-25-5	25	5	69	46.9	35.7
JF-3300-26-5	26	5	71.5	48.6	37.0
JF-3300-27-5	27	5	74	50.3	38.2
JF-3300-28-5	28	5	76.5	51.9	39.5
JF-3300-29-5	29	5	79	53.6	40.8



About Us

WSP is one of the world's leading professional services consulting firms. We are dedicated to our local communities and propelled by international brainpower. We are technical experts and strategic advisors including engineers, technicians, scientists, planners, surveyors and environmental specialists, as well as other design, program and construction management professionals. We design lasting solutions in the Transport & Water, Property & Buildings, Earth & Environment, and Mining & Power sector as well as offering strategic Advisory, Engagement & Digital services. With approximately 6,100 talented people in more than 50 offices in Australia and New Zealand, we engineer future ready projects that will help societies grow for lifetimes to come. www.wsp.com/en-au/.

