



Health Infrastructure
Pre-Demolition Hazardous Building Materials Survey

Wentworth Health Services Facility
Wentworth, NSW

20 September 2022
63097/ 147,383 (Rev 0)
JBS&G

Health Infrastructure
Pre-Demolition Hazardous Building Materials Survey
Wentworth Health Services Facility
Wentworth, NSW

20 September 2022
63097/ 147,383 (Rev 0)
JBS&G

Table of Contents

Abbreviations.....	v
1. Introduction.....	1
1.1 Background.....	1
1.2 Objectives.....	1
1.3 Hazardous Materials Survey Limitations.....	2
1.4 Previous Hazardous Material and Asbestos Survey Works.....	3
2. Methodology	4
2.1 Hazardous Materials.....	4
2.1.1 Asbestos Containing Materials and Asbestos Containing Dust	4
2.1.2 Lead Based Paint	4
2.1.3 Lead Containing Dust	4
2.1.4 Polychlorinated Biphenyls.....	4
2.1.5 Synthetic Mineral Fibres	5
2.2 Inaccessible Areas	5
3. Site Description.....	6
3.1 Wentworth Health Services Building (Hospital).....	6
3.2 Old Boiler House.....	10
3.3 Old Pump Shed/Room	11
3.4 Old Dirty Linen	12
3.5 Contaminated Waste.....	12
3.6 Staff Amenities Block.....	12
3.7 Maintenance Storage Shed	13
3.8 Infectious Waste / Old Morgue	14
3.9 Maintenance Workshop.....	14
3.10 Emergency Generator Shed	15
3.11 Carports/Storage Shed	15
3.12 Old Nurses home (Condemned).....	15
3.13 Uni Staff Quarters/Accommodation/USYD	17
3.14 Senior Activity Centre / Physio / Community Centre	17
3.15 Staff Accommodation.....	18
3.16 LPG Gas Storage	19
3.17 Pump Station	19
4. Results.....	20
4.1 Hazardous Materials.....	20
4.1.1 Asbestos Containing Materials	20
4.1.2 Asbestos Containing Dust	22

4.1.3	Lead Containing Dust	23
4.1.4	Lead Based Paints	24
4.1.5	Polychlorinated Biphenyls.....	26
4.1.6	Synthetic Mineral Fibres	26
4.1.7	Inaccessible Areas	26
5.	Conclusions and Recommendations.....	27
5.1	Hazardous Materials.....	27
5.1.1	Asbestos Containing Materials	27
5.1.2	Lead Based Paints	28
5.1.3	Polychlorinated Biphenyls.....	29
5.1.4	Synthetic Mineral Fibres	29
5.2	Inaccessible Areas	29
5.3	Unexpected Finds	29
6.	Limitations	30

List of Tables

Table 4.1: Asbestos Results Summary Table.....	20
Table 4.2: Asbestos Dust Results Summary Table	22
Table 4.3: Lead Dust Results Summary Table	23
Table 4.4: Lead Paint Results Summary Table	24

List of Figures

Figure 1	Site Location
Figure 2	Site Layout
Figure 3A	Building 14 Layout
Figure 3B	Building 1 Layout
Figure 3C	Building 12 Layout
Figure 3D	Hazardous Building Material Survey

Appendices

Appendix A	Hazardous Materials Register
Appendix B	Photographs
Appendix C	Chain of Custody and Laboratory Analysis Reports Documentation

Abbreviations

Term	Definition
AC	Asbestos Cement
ACM	Asbestos Containing Material
ACD	Asbestos Containing Dust
ANZECC	Australian and New Zealand Environment Conservation Council
AMP	Asbestos Management Plan
COC	Chain of Custody
NSW EPA	New South Wales Environmental Protection Authority
FA	Friable Asbestos
HI	Health Infrastructure
HIL	Health Investigation Levels
HSL	Health Screening Levels
JBS&G	JBS&G Australia Pty Ltd
LAA	Licensed Asbestos Assessor
LCD	Lead Containing Dust
LOR	Limit of Reporting
LP	Lead Paint
NATA	National Association of Testing Authorities, Australia
NEPC	National Environmental Protection Council
NEPM	National Environmental Protection Measure
PCB	Polychlorinated Biphenyls
PPE	Personal Protective Equipment
SMF	Synthetic Mineral Fibre
SWNSW	SafeWork New South Wales
WHS (WH&S)	Workplace Health and Safety

1. Introduction

1.1 Background

JBS&G Australia Pty Ltd (JBS&G) was engaged by Health Infrastructure (HI, the client) to undertake a pre-demolition hazardous building materials survey (HBMS) of the structures associated with the Wentworth Health Services Facility, Wentworth NSW (the site), located at Hospital Road, Wentworth (the site).

The site is legally defined as part Lot 1 in DP 1136392, and the site location and layout are shown on **Figure 1** and **Figure 2**, respectively.

The existing hospital site is proposed to be redeveloped for ongoing hospital use. The development site comprised a 4 hectare (ha) parcel of land that included 17 structures that were wholly contained within the proposed acquisition boundary.

A previous hazardous materials audit and register has been completed at the site by NSW Health Far West Local Health District in August 2017 (FWLHD 2017¹). This report was provided to JBS&G prior to undertaking the pre-demolition HBMS. Findings within FWLHD 2017 are detailed in **Section 1.4**.

Based on the review of FWLHD 2017, no previous sampling had been documented, therefore all identification of asbestos was based on assumptions made about the composition of materials. Additionally, it is noted in FWLHD 2017 that “at the time of inspection, all buildings were occupied except the old Staff accommodation building”. It is assumed that the unoccupied building at the time of the FWLHD (2017) is now referenced as the Old Nurses Building.

This pre-demolition HBMS was requested to re-assess the data gaps identified in the previous hazardous materials assessments and undertake a pre-demolition HBMS of the structures with more intrusive investigation methods to assist with the demolition phase of the proposed site redevelopment works.

This advice presents the outcomes of the inspection undertaken by JBS&G personnel and provides recommendations on requirements for the removal of identified hazardous materials in accordance with regulations and guidance in force at the time of the inspection. It is understood this HBMS report is proposed to form part of the client’s tender package as part of the sites redevelopment.

The structures were inspected for the following hazardous materials:

- Asbestos containing materials (ACMs);
- Asbestos containing dust (ACD);
- Lead based paints (LP);
- Lead containing Dust (LCD)
- Synthetic mineral fibres (SMF); and
- Polychlorinated biphenyls (PCB).

1.2 Objectives

The objective of the pre-demolition HBMS was to determine the presence, quantity, and condition of any hazardous materials within the buildings prior to proposed demolition works commencing.

The pre-demolition HBMS and production of this report have been undertaken in accordance with the requirements of:

¹ Far West Local Health District – Asbestos Survey, Wentworth Health Service. NSW Health. August 2017 (FWLHD 2017)

- Work Health and Safety Act (2011);
- Work Health and Safety Regulation (2017);
- How to Safely Remove Asbestos Code of Practice, SafeWork NSW, (2019) (SWNSW 2019a);
- How to Manage and Control Asbestos in the Workplace Code of Practice, SafeWork NSW (2019) (SWNSW 2019b);
- Australian Standard 4361.2 (1998) Guide to Lead Paint Management - Part 2: Residential and Commercial Buildings (AS4361.2-1998);
- Australian Standard 4361.2 (2017) Guide to Hazardous Paint Management - Part 2: Lead Paint in Residential, Public and Commercial Buildings (AS4361.2-2017);
- National Occupational Health and Safety Commission's National Standard for Synthetic Mineral Fibres [NOHSC:1004(1990)];
- National Occupational Health and Safety Commission's National Code of Practice for the Safe Use of Synthetic Mineral Fibres, [NOHSC:2006(1990)]; and
- Australian and New Zealand Environment Conservation Council's Identification of PCB-containing Capacitors: An information booklet for Electricians and Electrical Contractors, (ANZECC 1997).

1.3 Hazardous Materials Survey Limitations

Whilst all reasonable care has been taken by JBS&G during the completed pre-demolition HBMS, this report is limited due to:

- Only safely accessible areas of the site were surveyed.
- Access restrictions to operational areas such as energised services, gas, air conditioning/heating, pressurised vessels, chemical lines etc.
- Potential materials located in areas in which they could not reasonably be envisaged or anticipated.
- Limited access to internal building components e.g., set floor, walls, ceiling cavities etc., in which case only representative areas were inspected with the hand tools available to the JBS&G consultants for destructive investigation.
- Access restrictions to areas above 3 metres or any area deemed inaccessible without the use of specialised equipment.
- Access to restrictions to areas of structures where the structural integrity for the floor and/or ceiling has been compromised.
- Service pits, confined spaces, voids, cavities within the building structure and internal areas of plant and equipment that could not be safely accessed.

It should be noted that buildings built between the 1930s - 1980s may have general occurrences of ACMs in areas which are not readily accessible with the hand tools available for the survey. These areas and materials include, inter alia:

- Fibre Cement Sheetting (FCS) used as packing to bearers and joists in the underfloor void or as boxing/shuttering to concrete formwork;
- FCS packing between window/door frames and timber studs; and
- Compressed FCS underneath tiled floor areas.

Whilst all care is taken by the consultants to uncover hidden materials, not all areas can be accessed within the allowable timeframe without more industrial (power) tools. As such, only minor destructive sampling techniques were employed to gain access. Consequently, without substantial demolition of the building, it is not possible to guarantee that every source of hazardous material has been detected. JBS&G recommends that areas inaccessible during the survey be inspected as the demolition progresses. If suspected hazardous materials are observed, confirm the presence or absence of hazardous materials through laboratory testing.

In the event suspected hazardous materials are identified during strip out or demolition which are not included in this report, JBS&G recommends that works should cease, and an assessment of the materials undertaken by a competent person for further appropriate recommendations.

No one section or part of a section of this report is to be taken as giving an overall idea of this report. Each section is to be read in conjunction with the whole of this report, including the appendices and attachments.

1.4 Previous Hazardous Material and Asbestos Survey Works

A Hazardous Material Audit and Register was prepared for site by FWLHD in 2017 and comprised one report for the entire Wentworth Health Services facility. The report details of the assumed presence, quantity, condition, and location of any identified hazardous materials.

Based on the review of FWLHD 2017, the typical types of hazardous materials found within the structures within the proposed site is summarised below:

- Fibre cement sheeting to eaves, ceilings and walls;
- Electrical backing boards;
- Gaskets to pipework; and
- Lagging to pipework;

The information presented in FWLHD 2017 was used in the preparation of this report.

2. Methodology

2.1 Hazardous Materials

2.1.1 Asbestos Containing Materials and Asbestos Containing Dust

Representative samples of suspected ACMs and ACDs were collected where possible and placed into a zip-lock bags. These were subsequently delivered to a NATA accredited laboratory for analysis using polarised light microscopy in conjunction with dispersion staining techniques. Similar materials to those analysed or other materials known to contain asbestos from the consultant's experience (e.g., Electrical backing boards, corrugated asbestos cement roofs and older fibre cement sheeting) or materials not accessible may also be assumed to contain asbestos as per the relevant Code of Practice.

At the time of inspection, the following details were recorded:

- Location;
- Type of material;
- Accessibility;
- Condition;
- Friability; and
- Volume/dimensions.

2.1.2 Lead Based Paint

Australian Standard AS4361.2 (2017) Guide to Hazardous Paint Management - Part 2: Lead Paint in Residential, Public and Commercial Buildings defines lead paints as those in which the lead content (calculated as lead metal) is in excess of 0.1 percent by weight of the dry film. This can be determined by field spot tests, laboratory testing or the use of portable X-ray fluorescence (XRF) field tests. JBS&G utilises XRF technology as a screening tool for the identification of lead based paints in the field. Any detection of lead greater than 0.1 mg/cm² was adopted for the assessment of lead based paints for this investigation with representative samples collected where possible and delivered to a NATA accredited laboratory for analysis using inductively coupled plasma optical emission spectrometry (ICP-OES).

2.1.3 Lead Containing Dust

Representative samples of accumulated or settled dust were collected and delivered to a NATA accredited laboratory for analysis via ICP-OES. A conservative assessment criteria was adopted for this investigation given the potential for human exposure and the readily disturbed and uncontained nature of accumulated or settled dust.

Concentrations of lead within accumulated or settled dust were compared against the health investigation level (HIL) for residential sites with garden/accessible soil of 300 mg/kg as outlined in National Environment Protection Measure (NEPC 2013) guidelines.

2.1.4 Polychlorinated Biphenyls

Old fluorescent light fittings and other appliances which may contain capacitors containing PCB dielectric oil are identified by inspection and evaluation with the consultant's experience of similar light fittings and appliances. Alternatively, where possible and when it was safe to do so, a representative light fitting was opened to reveal the capacitor and the make and model recorded to be compared against the ANZECC (1997) list of PCB containing capacitors.

2.1.5 Synthetic Mineral Fibres

SMF containing materials were either sampled as per the asbestos methodology or assumed to contain SMF from the consultant's experience of similar materials.

2.2 Inaccessible Areas

As per SWNSW 2019b, any areas not accessible must be recorded as such. Where hazardous materials are suspected to be contained within inaccessible areas, these shall be documented in this report and the associated Hazardous Materials Register (**Appendix A**).

3. Site Description

The HBMS was conducted on 11th and 12th August 2022 by Michelle Delandro, one of JBS&G's experienced hazardous materials surveyors and a SafeWork NSW Licensed Asbestos Assessor (LAA 001208).

The site was located in the southern portion of the hospital lot and was bound by vacant land to the north, with Tuckers Creek beyond, Hospital Road intersection with Silver City Highway to the east, vacant land and Ski Reserve Road to the south and Darling River to the west. At the time of inspection, the site was occupied with the identified structures observed to be utilised as a health services facility, with one building having been condemned.

The site comprised 17 structures of varying size with a combination of previous accommodation, administration, ward and activity centre type use. The site was an operational facility at the time of the HBMS. For this HBMS the building names were utilised for identification. The location, extent, identification, and name of each structure is provided on **Figure 2**, and **Figures 3A to 3C**.

The structures included as part of this investigation are identified as following:

- Wentworth Health Services Building (Hospital)
- Old Boiler House
- Old Pump Shed/Room
- Old Dirty Linen
- Contaminated Waste
- Staff Amenities Block
- Maintenance Storage Shed
- Infectious Waste/Old Morgue
- Maintenance Workshop
- Emergency Generator Shed
- Carports/Storage Shed
- Old Nurses Home (Condemned)
- Uni Staff Quarters/Accommodation/USYD
- Senior Activity Centre/Physio/Community Centre
- Staff Accommodation
- LPG Gas Storage
- Pump Station (PS07) Control Panel shed. Wentworth Shire Council asset

The type, location, friability, accessibility, and approximate quantities of identified and suspected hazardous materials based are provided in the Hazardous Materials Register in **Appendix A**. Photographs taken during the HBMS are presented in **Appendix B**.

A summary of the observations made during the HBMS is included in the following sections.

3.1 Wentworth Health Services Building (Hospital)

The Wentworth Health Services Building (Hospital) structure was located in the western portion of the site and comprised a combined single storey ward type structure with a corrugated roof,

exposed brick external walls, cement rendered brick internal walls, plaster and fibre cement ceilings, and concrete floors with various floor coverings.

The single storey portions comprised the south wing and north wing, and the double storey portions comprised the central wing and east wing.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified and/or identified discrepancies with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting ceiling linings throughout the structure were previously identified in FWLHD 2017. A representative sample was collected (WHS_01_MAT01) of the ceiling lining to the former maternity Pan Room and confirmed to contain asbestos. Ceiling linings of consistent appearance were observed in the following locations in the western portion of the building and should also be assumed to contain asbestos:
 - Former Maternity Bathroom Ceiling Lining;
 - Former Maternity Shower Ceiling Lining;
 - Former Maternity linen Ceiling Lining;
 - Former Surgical change room Ceiling Lining;
 - Former Surgical bathroom/shower Ceiling Lining;
 - Former Surgical sterile room Ceiling Lining;
 - Old Records Room Ceiling Lining;
 - North-western staff bathroom ceiling lining;
 - North-western staff bathroom alcove ceiling lining;
 - North-western corridor hand wash alcove ceiling lining; and
 - Northern Palliative Care ceiling lining.
- Assumed asbestos containing cream vinyl floor tiles were previously identified within the Former Maternity Pan Room in FWLHD 2017. A representative sample was collected (WHS_01_MAT03) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified to the internal ceiling lining of the cupboards lining the hallways of the former maternity area in FWLHD 2017. A representative sample was collected (WHS_01_MAT04) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified to the northern internal wall lining within the western veranda in FWLHD 2017. A representative sample was collected (WHS_01_MAT05) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified to the southern internal wall lining above the windows within the western veranda in FWLHD 2017. A representative sample was collected (WHS_01_MAT10) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified to the ceiling lining of the cupboards within the western veranda in FWLHD 2017. A representative sample was collected (WHS_01_MAT11) and confirmed to contain asbestos. Ceiling linings of

consistent appearance were observed in the following locations in the northern portion of the building and should also be assumed to contain asbestos:

- Internal Former Maternity west & north-west veranda ceiling lining;
- Internal northern 'mental health' ceiling lining;
- Internal northern 'NUM's office' ceiling lining;
- Internal northern 'Nurse Manager' ceiling lining;
- External northern entrance porch ceiling lining; and
- Internal north-eastern veranda ceiling lining.
- Assumed asbestos containing fibre cement sheeting was previously identified to the ceiling of the Hotel Services in FWLHD 2017. A representative sample was collected from the Hotel Services hallway (WHS_01_MAT13) and confirmed to contain asbestos. Ceiling linings of consistent appearance were observed in the following locations in the south-eastern portion of the building and should also be assumed to contain asbestos:
 - Internal Hotel Services southern meals on wheels alcove ceiling lining;
 - Internal Hotel Services western pantry ceiling lining;
 - Internal Hotel Services eastern pantry ceiling lining; and
 - Internal Hotel Services eastern pantry wall lining.
- Assumed asbestos containing fibre cement sheeting was previously identified to the ceiling of the Hotel Services rear corridor/cleaners room and goods store in FWLHD 2017. A representative sample was collected from the Hotel Service storeroom (WHS_01_MAT14) and confirmed to contain asbestos. Ceiling linings of consistent appearance were observed in the following locations in the south-eastern portion of the building and should also be assumed to contain asbestos:
 - Hotel Services Janitors Room ceiling lining; and
 - Hotel Services hallway adjacent Janitors Room ceiling lining.
- Assumed asbestos containing fibre cement flat sheeting was previously identified to the external eaves across all elevations in FWLHD 2017. A representative sample was collected (WHS_01_MAT15) and confirmed to contain asbestos. Eave linings of consistent appearance were observed in the following locations surrounding the exterior of the health services building and should be assumed to contain asbestos:
 - External flat sheet eaves – internal courtyard; and
 - External Angled Gables.
- Assumed asbestos containing fibre cement flat sheeting was previously identified to the external eaves across all elevations in FWLHD 2017. A representative sample was collected (WHS_01_MAT16) and confirmed to contain asbestos. Eave linings of consistent appearance were observed in the following locations surrounding the exterior of the health services building and should be assumed to contain asbestos:
 - External flat sheet lat eaves – internal courtyard;
 - External flat sheet eaves – northern main entrance porch; and
 - External flat sheet eaves – southern awning linings.

- Assumed asbestos containing electrical backing board was previously identified within the old records room in FWLHD 2017, accessed from the southern exterior of the site. Collection of a representative sample was not possible due to the supply of live electricity at the time of investigation. This item should continue to be assumed to contain asbestos.
- An external electrical cabinet was located to the east of the structure. The cabinet was partially locked at the time of inspection. An assumed asbestos containing electrical backing board is suspected to be present within the cabinet. A detailed inspection was not possible due to the supply of live electricity.
- Non-asbestos containing waterproofing bituminous material (WHS_01_MAT02) was identified to the floors and lower walls of the former maternity labour room.
- Non-asbestos containing grey flexible floor tiling (WHS_01_MAT06) was identified to the floor of the former maternity western veranda.
- Non-asbestos containing cream flexible vinyl flooring (WHS_01_MAT07) was identified to the floors of the former maternity wing.
- Non-asbestos containing white linoleum sheeting (WHS_01_MAT08) was identified to the lower walls of the former maternity labour room.
- Various coloured vinyl sheet flooring of similar age and pattern was identified throughout the building. Representative samples of the yellow semi-brittle vinyl sheeting (WHS_01_MAT09) and brown speckle brittle vinyl sheet (WHS_01_MAT012) was collected from the active hospital hallways and was found not to contain asbestos. Based on the result of the representative vinyl flooring samples collected, all vinyl flooring within the building is assumed to be non-asbestos containing.
- Lead concentrations within settled dust above the adopted site criteria (WHS_01_LD01, 540 mg/kg) was identified within the former maternity pan room ceiling cavity. This dust was found not to contain asbestos (WHS_01_AD01).
- Lead concentrations within settled dust above the adopted site criteria (WHS_01_LD02, 670 mg/kg) was identified to the former maternity, west veranda window frame. This dust was found not to contain asbestos (WHS_01_AD02).
- Lead concentrations within settled dust below the adopted site criteria (WHS_01_LD03, <5 mg/kg) was identified within the hotel services storeroom, floor. This dust was found not to contain asbestos (WHS_01_AD03).
- Lead concentrations within settled dust above the adopted site criteria (WHS_01_LD04, 1,600 mg/kg) was identified to the floor of the old records room. This dust was found not to contain asbestos (WHS_01_AD04).
- Lead based green paint (WHS_01_P01, 0.18 % w/w) was identified to the internal maternity records room – cement rendered brick walls.
- Lead based white paint (WHS_01_P02, 21 % w/w) was identified to the internal maternity records room – timber skirting boards, architraves, door jambs and windows.
- Lead based cream paint (WHS_01_P03, 3.8 % w/w) was identified to the internal hospital timber skirting boards, architraves, door jambs and windows .
- Lead based white paint (WHS_01_P04, 3.1 % w/w) was identified to the external old records room timber door paint.
- Non-lead based yellow paint (WHS_01_P05, <0.001 % w/w) was identified to external bricks and metal work.

- Non-lead based blue paint (WHS_01_P06, <0.001 % w/w) was identified to internal cement rendered brick walls of the old records room.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.
- Assumed SMF materials were identified throughout the building as follows:
 - Insulation batts within ceiling cavities.
- Assumed asbestos lagging on aerial pipework was previously identified to the southern external roofing of the building in FWLHD 2017. During the current inspection, this assumed lagged pipework was observed within a metal sheath. Given the location of the pipe on the roof, no access for sampling was available.
- Assumed asbestos pipe used as a tap stand on the northern aspect of the main entrance to the hospital service building was previously identified in FWLHD 2017. This pipe is assumed to be asbestos containing, however, was not sampled in the current inspection due to material type and location of the material.
- The previous FWLHD 2017 report identified assumed asbestos at the following locations, however, the specific items could not be located during the current investigation:
 - Assumed asbestos fibre cement sheeting as sub-floor packers;
 - Assumed asbestos fibre cement sheeting within the roof space as pipework packers; and
 - Assumed asbestos fibres cement pipe collar within the external garden bed.

3.2 Old Boiler House

The Old Boiler House structure was located immediately south of the main hospital services building and comprised a single storey structure with an asbestos containing corrugated roof lining and edge capping, exposed brick lower external walls, asbestos flat sheet lining upper external walls, internal flat sheet ceiling and wall lining, and concrete flooring. Internally, the building comprised two rooms.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified and/or identified discrepancies with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting was previously identified to the external walls in FWLHD 2017. A representative sample was collected (WHS_02_MAT01) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified to the internal walls and ceiling in FWLHD 2017. A representative sample was collected (WHS_02_MAT03) from the wall lining and confirmed to contain asbestos. Interior ceiling linings of consistent appearance were observed in within the building and should also be assumed to contain asbestos.
- Asbestos containing fibre cement joining strips (WHS_02_MAT04) were identified to the internal wall linings. These battens were also observed across the interior structure ceiling lining and should also be assumed to contain asbestos.
- Assumed asbestos containing fibre cement corrugated sheeting was previously identified to the roof in FWLHD 2017. A representative sample was collected (WHS_02_MAT06) and confirmed to contain asbestos.

- Asbestos containing debris was identified within the gutter (WHS_02_MAT07) surrounding the building. This material was identified to contain asbestos detected in the form of loose fibre bundles and is classified as friable asbestos.
- Assumed asbestos containing electrical backing board was previously identified within the interior of the structure in FWLHD 2017 however, a detailed inspection and sampling was not possible due to the supply of live electricity during the inspection.
- There was no available access to the ceiling cavity at the time of this investigation.
- Non-asbestos containing flat sheeting (WHS_02_MAT02) was identified to the eaves surrounding the building.
- Non-asbestos containing mastic (WHS_02_MAT05) was identified between the concrete slabs located between the Old Boiler House and the Health Services Building.
- Lead concentrations within settled dust above the adopted site criteria (WHS_02_LD01, 680 mg/kg) was identified to the interior floor adjacent to the eastern access doorway. This dust was also found not to contain asbestos (WHS_02_AD01).
- Lead based white/cream paint (WHS_02_P01, 0.31 % w/w) was identified to the external eaves, fascia and fibre cement sheet walls.
- Lead based green paint (WHS_02_P02, 0.41 % w/w) was identified to the internal fibre cement sheet walls.
- Lead based brown paint (WHS_02_P03, 8.6 % w/w) was identified to the external doors, windows and door trim.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.
- Two instant hot water systems were identified to the internal northern aspect and are assumed to contain internal SMF insulation.

3.3 Old Pump Shed/Room

The Old Pump Shed/Room structure was located under the water tower on the central western portion of the site and comprised a single storey structure with corrugated asbestos roof and fibre cement flat sheet walls. No access was available to the internal aspects of the structure at the time of inspection.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified and/or identified discrepancies with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting was previously identified to the external walls in FWLHD 2017. A representative sample was collected (WHS_03_MAT01) and confirmed to contain asbestos.
- Assumed asbestos containing corrugated fibre cement roofing was previously identified in FWLHD 2017. A representative sample was collected (WHS_03_MAT02) and confirmed to contain asbestos.
- Lead based brown/red paint (WHS_03_P01, 6.2 % w/w) was identified to the external timber windows, fascia and doors.

- Lead based white paint (WHS_03_P02, 0.24 % w/w) was identified to the external fibre cement sheet walls.

3.4 Old Dirty Linen

The Old Dirty Linen structure was located in the south-western portion of the site and comprised a single storey structure with corrugated metal roof, exposed brick external walls, fibre cement flat sheet internal walls and ceilings, and concrete flooring.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting was previously identified to the internal walls in FWLHD 2017. A representative sample was collected (WHS_04_MAT01) and confirmed to contain asbestos. Ceiling linings of consistent appearance were observed throughout the structure and should also be assumed to contain asbestos.
- Assumed asbestos containing rope seal to the door of the placed wood fire place was previously identified in FWLHD 2017. A representative sample was collected (WHS_04_MAT02) and confirmed to contain asbestos. Given the nature of the material, this is classified as friable asbestos.
- There was no available access to the ceiling cavity at the time of this investigation.
- Lead based white paint (WHS_04_P01, 12 % w/w) was identified to the external corrugated metal walls.
- Lead based brown paint (WHS_04_P02, 6.4 % w/w) was identified to the external timber fascia and door jambs.
- Lead based green paint (WHS_04_P03, 0.4 % w/w) was identified to the internal fibre cement sheet walls.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.

3.5 Contaminated Waste

The Contaminated Waste building was located in the southern portion of the site and comprised single storey garage structure with corrugated metal roof, exposed brick internal and external walls and concrete flooring.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing electrical backing board was identified within the interior of the structure in FWLHD 2017, however, a detailed inspection and representative sampling was not possible due to the supply of live electricity.

3.6 Staff Amenities Block

The Staff Amenities Block was located in the central portion of the site and comprised a single storey amenities structure with corrugated metal roof, exposed brick external walls, cement rendered brick internal walls, suspected asbestos containing ceiling linings, and exposed concrete flooring.

Internally, the building comprised a female toilet and wash basin, male bathroom and shower and vacant area.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified in FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting was previously identified to the external eaves of the building in FWLHD 2017. A representative sample was collected (WHS_06_MAT01) and confirmed to contain asbestos.
- Assumed asbestos containing ceiling material was previously identified to the interior of the structure in FWLHD 2017 however, given the active and continued use of the structure, no confirmation sample was able to be obtained during the current investigation.
- There was no available access to the ceiling cavity at the time of the current investigation.
- Lead based white paint (WHS_06_P01, 0.75 % w/w) was identified to the external timber fascia, and to the eaves.
- Lead based brown paint (WHS_06_P02, 0.88 % w/w) was identified to the external doors and door jambs.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.

3.7 Maintenance Storage Shed

The Maintenance Storage Shed was located in the central portion of the site and comprised a single storey structure with corrugated metal roof, exposed fibre cement sheeting on the walls, and concrete flooring.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified and/or identified discrepancies with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting to the exterior wall lining was previously identified in FWLHD 2017. A representative sample was collected (WHS_07_MAT01) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified to the eaves in FWLHD 2017. A representative sample was collected (WHS_07_MAT02) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified as internal wall lining in FWLHD 2017. This was not observed during the current investigation.
- Asbestos containing settled dust (WHS_07_AD01) in the form of loose fibre bundles was identified to the internal floor of the maintenance shed and is classified as friable asbestos. This dust was found to contain lead concentrations below the adopted site criteria (WHS_07_LD01, 200 mg/kg).
- Lead based white paint (WHS_07_P01, 0.25 % w/w) was identified to the external timber windows, fascia and eaves.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.
- Assumed SMF materials were identified throughout the building as follows:

- Insulation to the roof sarking.

3.8 Infectious Waste / Old Morgue

The Infectious Waste / Old Morgue structure was located in the central portion of the site and comprised a single storey structure with corrugated metal roof, exposed brick external walls, cement rendered brick internal walls, suspected asbestos fibre cement sheet ceiling lining, and concrete flooring.

Internally, the building comprised two rooms comprising the infectious waste storage and former morgue cold storage facility.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting was previously identified to the eaves in FWLHD 2017. A representative sample was collected (WHS_08_MAT01) and confirmed to contain asbestos.
- Assumed asbestos containing ceiling material was previously identified within the infectious waste storage area in FWLHD 2017 however, given the active and continued use of the structure, no confirmation sample was able to be obtained during the current investigation.
- Lead based white paint (WHS_08_P01, 9.4 % w/w) was identified to the internal cement rendered brick walls.
- Lead based white paint (WHS_08_P02, 1.4 w/w) was identified to the external timber doors, door jambs, eaves and fascia.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.
- There was no available access to the ceiling cavity at the time the current investigation.

3.9 Maintenance Workshop

The Maintenance Workshop was located in the southern portion of the site, and comprised a single storey garage structure with corrugated metal roof, exposed brick external walls, fibre cement sheeting walls and ceiling linings and exposed concrete flooring.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting was previously identified to the interior wall lining in FWLHD 2017. A representative sample was collected (WHS_09_MAT01) and confirmed to contain asbestos. Interior ceiling linings of consistent appearance were observed in within the building and should also be assumed to contain asbestos.
- There was no available access to the ceiling cavity at the time the current investigation.
- Lead concentrations within settled dust below the adopted site criteria (WHS_09_LD01, 58 mg/kg) was identified to the floor of the shed. This dust was also found not to contain asbestos (WHS_09_AD01).
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.

3.10 Emergency Generator Shed

The Emergency Generator Shed was located in the central portion of the site, directly east of the Wentworth Health Service Building. The structure comprised a metal frame, corrugated metal roof, concrete floor and equipment.

- Assumed asbestos containing gaskets were previously identified within the emergency generator machinery in FWLJD 2017 however, given the active and continued use of the structure, no confirmation sample was able to be obtained during the current investigation.
- Potential PCB containing oils are anticipated to be contained within the generator and require further investigation as part of any decommissioning works.

3.11 Carports/Storage Shed

The carport/storage shed structure was located in the southern portion of the site and comprised a combined single storey garage structure with a corrugated roof, corrugated metal walls and combination concrete and exposed earth floors.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified and/or identified discrepancies with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing pipe was previously identified within the storage shed in the rafters in FWLHD 2017 however, given the thickness of the identified pipe and continued use of the structure, no confirmation sample was able to be obtained during the current investigation.
- Non-asbestos containing fibre cement sheeting (WHS_11_MAT01) was identified stockpiled within the storage shed.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.

3.12 Old Nurses home (Condemned)

The condemned Old Nurses Home was located in the central portion of the site and comprised a single storey residential structure with a corrugated metal roof, exposed fibre cement sheet external walls, combination fibre cement sheet and plasterboard internal walls and ceilings and timber floor with various floor coverings.

Internally, the building comprised multiple bedrooms, kitchen, dining room, toilet and bathroom facilities, and a plant room.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheeting was previously identified to the eaves in FWLHD 2017. A representative sample was collected (WHS_12_MAT01) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified to the external cladding in FWLHD 2017. A representative sample was collected (WHS_12_MAT02) and confirmed to contain asbestos.
- Assumed asbestos containing fibre cement sheeting was previously identified to the wall lining of the bathroom in FWLHD 2017. A representative sample was collected

(WHS_12_MAT03) and confirmed to contain asbestos. Interior wall and ceiling linings of consistent appearance were observed in the following locations within the western portion of the structure and should also be assumed to contain asbestos:

- External cladding – porch ceiling;
 - Internal cladding – bathroom ceiling;
 - Internal cladding - Toilet walls;
 - Internal cladding – toilet ceiling;
 - Internal cladding - Kitchen walls;
 - Internal cladding – kitchen ceiling;
 - Internal cladding - pantry walls; and
 - Internal cladding – pantry ceiling.
- Assumed asbestos containing fragments of fibre cement sheeting was previously identified within the ceiling cavity in FWLHD 2017. A representative sample was collected (WHS_12_MAT04) and confirmed to contain asbestos.
 - Asbestos containing settled dust (WHS_12_AD01) in the form of fibre cement fragments and in the form of loose fibre bundles was identified within the settled dust of the ceiling cavity as accessed via the kitchen ceiling and is classified as friable asbestos. This dust was also found to contain lead concentrations above the adopted site criteria (WHS_12_LD01, 380 mg/kg).
 - Assumed asbestos containing materials within old water heater within roof cavity.
 - Asbestos containing fibre cement sheeting (WHS_12_MAT05) was identified to the internal lining to the bath/shower, located within the southern portion of the residential structure.
 - Assumed asbestos containing fragments of fibre cement sheeting was previously identified within the southern plant room in FWLHD 2017. A representative sample of the wall lining was collected (WHS_12_MAT07) and confirmed to contain asbestos. Interior wall and ceiling linings of consistent appearance were observed in the following locations in the structure and should also be assumed to contain asbestos:
 - Internal southern plant room ceiling lining;
 - Internal western room wall lining; and
 - Internal western room ceiling lining.
 - An assumed asbestos containing electrical backing board was previously identified within the northern porch of the structure in FWLHD 2017 however, a detailed inspection and sampling was not possible due to the supply of live electricity.
 - Assumed asbestos containing gully collar was identified within the eastern drainage pit of the structure in FWLHD 2017 however, a detailed inspection and sampling was not possible due to the placement down a pipe of the suspected hazardous materials.
 - Non-asbestos containing blue vinyl floor tiles (WHS_12_MAT06) was identified to the floor covering through the internal hallway.
 - Lead concentrations within settled dust above the adopted site criteria (WHS_12_LD02, 570 mg/kg) was identified within the storeroom windowsill. This dust was also found not to contain asbestos (WHS_12_AD02).

- Lead based blue paint (WHS_12_P01, 0.71 % w/w) was identified to the internal plasterboard walls within the structure.
- Lead based red paint (WHS_12_P02, 0.99 % w/w) was identified to the external door jambs and window trims.
- Lead based blue paint (WHS_12_P03, 0.34 % w/w) was identified to the external fibre cement sheet clad walls.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.
- Assumed SMF materials were identified throughout the building in various forms as follows:
 - Internal insulation to hot water systems; and
 - Internal insulation to former hot water system within the ceiling cavity.

3.13 Uni Staff Quarters/Accommodation/USYD

The Uni Staff Quarters structure was located in the central eastern portion of the site and comprised a single storey residential type structure with a corrugated metal roof, exterior corrugated metal walls, plasterboard internal walls and ceilings, and various floor covering.

Internally, the building comprised a large open living/dining room, a kitchen, multiple bedrooms and toilet/bathroom facilities.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified with FWLHD 2017 during the HBMS is as follows:

- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.
- A hot water system was identified external to the south of the structure and is assumed to contain internal SMF insulation.

3.14 Senior Activity Centre / Physio / Community Centre

The Senior Activity Centre structure was located in the north-east portion of the site and comprised a single storey structure with a corrugated metal roof, combination corrugated metal and exposed brick external walls, cement rendered brick internal walls, and concrete floors with various coverings.

Internally, the building comprised multiple offices, kitchen, activity room, multiple storerooms, multiple toilet and bathroom facilities, and a plant room.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified and/or identified discrepancies with FWLHD 2017 during the HBMS is as follows:

- Assumed asbestos containing fibre cement sheet was previously identified to the to the cupboard ceiling lining of the hallway cupboards in FWLHD 2017. A representative sample was collected (WHS_14_MAT01) and confirmed to contain asbestos. Ceiling linings of consistent appearance were observed in the following locations in the western portion of the building and should also be assumed to contain asbestos:
 - Internal laundry cupboard lining;

- Internal communications cupboard lining; and
- Internal hallway cupboard lining.
- Assumed asbestos containing fibre cement sheeting was previously identified to the ceiling lining of the south-western storeroom in FWLHD 2017. A representative sample was collected (WHS_14_MAT05) and confirmed to contain asbestos. Ceiling linings of consistent appearance were observed in the following locations in the structure and should also be assumed to contain asbestos :
 - Internal western bathroom ceiling lining;
 - Internal laundry ceiling lining;
 - Internal north-eastern bathroom ceiling lining;
 - Internal eastern storeroom ceiling lining; and
 - Internal south-western wall lining above glass sliding door.
- Non-asbestos containing yellow vinyl flooring (WHS_14_MAT02) was identified to the western bathroom flooring.
- Non-asbestos containing pipe insulation (WHS_14_MAT03) was accessed from the activities room ceiling cavity.
- Non-asbestos containing fibre cement flat sheeting (WHS_14_MAT04) was identified to the northern porch lining.
- Non-asbestos containing yellow vinyl flooring (WHS_14_MAT07) was identified to the south-eastern external aspect of the building.
- Lead concentrations within settled dust below the adopted site criteria WHS_14_LD01, 13 mg/kg) was identified within the ceiling cavity accessed through the activities room. This dust was also found not to contain asbestos (WHS_14_AD01).
- Lead based yellow paint (WHS_14_P03, 1.9 % w/w) was identified to the external window trim, door jambs and eaves.
- Non-lead based white paint (WHS_14_P01, 0.01 % w/w) was identified to the ceiling lining.
- Non-lead based yellow paint (WHS_14_P02, 0.05 % w/w) was identified to the internal plasterboard wall lining.
- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.
- Assumed SMF materials were identified throughout the building in various forms as follows:
 - Internal insulation to instant hot water systems within the southern storeroom;
 - Insulation batts within ceiling cavities; and
 - Insulation to air conditioning ducting within ceiling cavities.

3.15 Staff Accommodation

The Staff Accommodation structure was located in the eastern portion of the site and comprised a single storey residential type structure with a corrugated metal roof, exterior corrugated metal walls, plasterboard internal walls and ceilings, and various floor covering.

Internally, the building comprised a large open living/dining room, a kitchen, multiple bedrooms and toilet/bathroom facilities.

A review and re-assessment of the previously identified hazardous materials within the building was undertaken and were generally found to be consistent with the findings in FWLHD 2017. A summary of the additional hazardous materials identified with FWLHD 2017 during the HBMS is as follows:

- Fluorescent light fittings were identified throughout and are suspected to contain PCB capacitors, however, a detailed inspection was not possible due to the supply of live electricity.
- A hot water system was identified external to the east of the structure and is assumed to contain internal SMF insulation.

3.16 LPG Gas Storage

The LPG Gas Storage area was located in the south-western portion of the site, directly south of the contaminated waste storage. The structure comprised a metal frame, wire mesh walls, concrete floor and a gas bullet.

No hazardous materials were identified at the time of inspection.

3.17 Pump Station

The Pump Station was located in the north-western portion of the site, directly north of the Wentworth Health Services building. The structure comprised a metal frame, corrugated metal walls and ceiling, concrete floor and electronic switch board.

No hazardous materials were identified at the time of inspection.

4. Results

4.1 Hazardous Materials

All identified hazardous materials are recorded in the Hazardous Materials Register in **Appendix A** with relevant photographs in **Appendix B**. NATA accredited laboratory analysis reports and chain of custody are provided in **Appendix C**.

4.1.1 Asbestos Containing Materials

ACM were identified by testing at an accredited NATA laboratory and/or visual inspection using the experience of the hazardous materials surveyor. A summary of the results of laboratory testing for asbestos are provided in **Table 4.1** below.

Table 4.1: Asbestos Results Summary Table

Sample ID	Lab ID	Sample Location	Results	Observed Condition
<i>Building #01 – Wentworth Health Services Building (Hospital)</i>				
WHS_01_MAT01	22-Au0034231	Building 01 – North-west Pan Room Ceiling Lining - fibre cement sheeting	Chrysotile, amosite and crocidolite asbestos detected	Non-friable
WHS_01_MAT02	22-Au0034232	Building 01 – Former Labour Room – Floor - black waterproofing	No asbestos detected.	N/A
WHS_01_MAT03	S22-Au0034233	Building 01 – North-west Pan Room Flooring – Vinyl Floor Tiles	Chrysotile asbestos detected.(a)	Non-friable
WHS_01_MAT04	S22-Au0034234	Building 01 – Former Maternity/Surgical Wing cupboard lining - fibre cement sheeting	Chrysotile, amosite and crocidolite asbestos detected.	Non-friable
WHS_01_MAT05	S22-Au0034235	Building 01 – Internal wall lining west veranda lining - fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_01_MAT06	S22-Au0034236	Building 01 – Former Maternity wing Veranda - Grey flexible vinyl tile	No asbestos detected.	N/A
WHS_01_MAT07	S22-Au0034237	Building 01 – Former Maternity wing - Cream flexible vinyl tile	No asbestos detected.	N/A
WHS_01_MAT08	S22-Au0034239	Building 01 – Former Maternity wall lining - White linoleum sheet	No asbestos detected.	N/A
WHS_01_MAT09	S22-Au0034241	Building 01 – Main Hall Flooring – Yellow/ brown semi brittle vinyl sheet	No asbestos detected.	N/A
WHS_01_MAT10	S22-Au0034246	Building 01 – Former Maternity/Surgical Wing – North-west wall veranda lining - fibre cement sheeting	Chrysotile, amosite and crocidolite asbestos detected.	Non-friable
WHS_01_MAT11	S22-Au0034247	Building 01 – Former Maternity/Surgical Wing – Cupboard Internal Lining (as per ceiling of veranda) - fibre cement sheeting	Chrysotile and amosite asbestos detected.	Non-friable
WHS_01_MAT12	S22-Au0034248	Building 01 - Main Hall Flooring Brown flexible vinyl flooring	No asbestos detected	N/A
WHS_01_MAT13	S22-Au0034249	Building 01 – Hotel Services – Ceiling panel - fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_01_MAT14	S22-Au0034252	Building 01 – Hotel Services Store Room ceiling lining - fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_01_MAT15	S22-Au0034254	Building 01 – External Angled Eaves - fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_01_MAT16	S22-Au0034255	Building 01 – External Flat Eaves (sampled external to stores room) - fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
<i>Building #02 – Old Boiler House</i>				
WHS_02_MAT01	S22-Au0034262	Building 02 – External - fibre cement sheeting -	Chrysotile asbestos detected.	Non-friable
WHS_02_MAT02	S22-Au0034263	Building 02 – External Eaves – Compressed wood	No asbestos detected.	N/A

Sample ID	Lab ID	Sample Location	Results	Observed Condition
WHS_02_MAT03	S22-Au0034267	Building 02 – Internal Wall lining - fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_02_MAT04	S22-Au0034268	Building 02 – Internal fibre cement sheeting panel joiners	Chrysotile asbestos detected.	Non-friable
WHS_02_MAT05	S22-Au0034270	Building 02 – Mastic between buildings 01 & 02	No asbestos detected.	N/A
WHS_02_MAT06	S22-Au0034271	Building 02 – External Super 6 roofing	Chrysotile and crocidolite asbestos detected.	Non-friable
WHS_02_MAT07	S22-Au0034272	Building 02 – External Roof Gutter accumulated debris	Chrysotile and crocidolite asbestos detected in the form of loose fibre bundles.	Friable
Building #03 – Old Pump Shed				
WHS_03_MAT01	S22-Au0034275	Building 03 -External Walls - fibre cement sheeting	Chrysotile, amosite and crocidolite asbestos detected.	Non-friable
WHS_03_MAT02	S22-Au0034276	Building 03 – External Super 6 roofing	Chrysotile and crocidolite asbestos detected.	Non-friable
Building #04 – Old Dirty Linen				
WHS_04_MAT01	S22-Au0034280	Building 04 – Internal wall lining fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_04_MAT02	S22-Au0034281	Building 04 – fireplace sealant rope	Chrysotile asbestos detected.	Friable
Building #05 – Contaminated Waste				
No material samples were collected at the time of inspection				
Building #06 – Staff Amenities Block				
WHS_06_MAT01	S22-Au0034284	Building 06 – External Eaves fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
Building #07 – Maintenance Storage Shed				
WHS_07_MAT01	S22-Au0034285	Building 07 – External wall lining fibre cement sheeting	Chrysotile, amosite and crocidolite asbestos detected.	Non-friable
WHS_07_MAT02	S22-Au0034286	Building 07 – External Eaves fibre cement sheeting	Chrysotile, amosite and crocidolite asbestos detected.	Non-friable
Building #08 – Infectious Waste/Old Morgue				
WHS_08_MAT01	S22-Au0034290	Building 08 – External Eaves fibre cement sheeting	Chrysotile, amosite and crocidolite asbestos detected.	Non-friable
Building #09 – Maintenance Workshop				
WHS_09_MAT01	S22-Au0034293	Building 09 – Internal, ceiling lining, fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
Building #10 – Emergency Generator Shed				
No material samples were collected at the time of inspection				
Building #11 – Carport/Storage Shed				
WHS_11_MAT01	S22-Au0034296	Building 11 – Accumulated broken fibre cement sheeting	No asbestos detected.	N/A
Building #12 – Old Nurses Home (Condemned)				
WHS_12_MAT01	S22-Au0034297	Building 12 – External Eaves – fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_12_MAT02	S22-Au0034298	Building 12 –External Cladding – fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_12_MAT03	S22-Au0034299	Building 12 – Internal Wall lining fibre cement sheeting	Chrysotile, amosite and crocidolite asbestos detected.	Non-friable
WHS_12_MAT04	S22-Au0034300	Building 12 – Fibre cement sheeting fragments within roof cavity	Chrysotile and amosite asbestos detected.	Non-friable
WHS_12_MAT05	S22-Au0034301	Building 12 – Bath/Shower wall lining fibre cement sheeting	Chrysotile asbestos detected.	Non-friable

Sample ID	Lab ID	Sample Location	Results	Observed Condition
WHS_12_MAT06	S22-Au0034302	Building 12 – Flooring under cardboard	No asbestos detected.	N/A
WHS_12_MAT07	S22-Au0034310	Building 12 – Internal wall lining within plant room fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
<u>Building #13 – Uni Staff Quarters</u>				
No material samples were collected at the time of inspection				
<u>Building #14 – Senior Activity Centre</u>				
WHS_14_MAT01	S22-Au0034311	Building 14 – Internal cupboard lining – fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_14_MAT02	S22-Au0034312	Building 14 – Internal Bathroom Flooring – Yellow linoleum	No asbestos detected.	N/A
WHS_14_MAT03	S22-Au0034315	Building 14 – Pipe insulation within ceiling	No asbestos detected.	N/A
WHS_14_MAT04	S22-Au0034316	Building 14 – North entrance ceiling lining	No asbestos detected.	N/A
WHS_14_MAT05	S22-Au0034319	Building 14 – Ceiling lining (sampled from storeroom) fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_14_MAT06	S22-Au0034320	Building 14 – External angled eaves fibre cement sheeting	Chrysotile asbestos detected.	Non-friable
WHS_14_MAT07	S22-Au0034321	Building 14 – External southern weatherboards fibre cement sheeting	No asbestos detected.	N/A
<u>Building #15 – Staff Accommodation</u>				
No material samples were collected at the time of inspection				
<u>Building #16 – LPG Gas Storage</u>				
No material samples were collected at the time of inspection				
<u>Building #17 – Pump Station</u>				
No material samples were collected at the time of inspection				

4.1.2 Asbestos Containing Dust

Representative dust samples were collected throughout the site. A summary of the results of the laboratory testing for asbestos are provided in **Table 4.2** below.

Table 4.2: Asbestos Dust Results Summary Table

Sample ID	Lab ID	Sample Location	Results	Observed Condition
<u>Building #01 – Wentworth Health Services Building (Hospital)</u>				
WHS_01_AD01	S22-Au0034242	Ceiling cavity – Former Maternity Pan room ceiling cavity - settled dust	No Asbestos Detected	N/A
WHS_01_AD02	S22-Au0034244	Eastern Veranda – Internal Former Maternity - window frame settled dust	No Asbestos Detected	N/A
WHS_01_AD03	S22-Au0034250	Store Room – settled floor dust	No Asbestos Detected	N/A
WHS_01_AD04	S22-Au0034256	Old Records Room – settled floor dust	No Asbestos Detected	N/A
<u>Building #02 – Old Boiler House</u>				
WHS_02_AD01	S22-Au0034265	Internal boiler room – settled floor dust	No Asbestos Detected	N/A
<u>Building #03 – Old Pump Shed</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #04 – Old Dirty Linen</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #05 – Contaminated Waste</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #06 – Staff Amenities Block</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #07 – Maintenance Storage Shed</u>				

Sample ID	Lab ID	Sample Location	Results	Observed Condition
WHS_07_AD01	S22-Au0034288	Internal – settled floor dust	Chrysotile asbestos detected in the form of loose fibre bundles. Total estimated asbestos concentration = 0.078% w/w*	Friable
Building #08 – Infectious Waste/Old Morgue				
No settled dust samples were collected at the time of inspection				
Building #09 – Maintenance Workshop				
WHS_09_AD01	S22-Au0034294	Internal – settled floor dust	No Asbestos Detected	N/A
Building #10 – Emergency Generator Shed				
No settled dust samples were collected at the time of inspection				
Building #11 – Carport/Storage Shed				
No settled dust samples were collected at the time of inspection				
Building #12 – Old Nurses Home (Condemned)				
WHS_12_AD01	S22-Au0034303	Ceiling cavity, accessed via kitchen – settled dust	Chrysotile asbestos detected in fibre cement fragments and in the form of loose fibre bundles. Total estimated asbestos concentration = 1.9% w/w*	Friable
WHS_12_AD02	S22-Au0034305	Southern pantry storeroom - settled window dust	No Asbestos Detected	N/A
Building #13 – Uni Staff Quarters				
No settled dust samples were collected at the time of inspection				
Building #14 – Senior Activity Centre				
WHS_14_AD01	S22-Au0034313	Ceiling cavity, accessed via Activities room – settled dust	No Asbestos Detected	N/A
Building #15 – Staff Accommodation				
No settled dust samples were collected at the time of inspection				
Building #16 – LPG Gas Storage				
No settled dust samples were collected at the time of inspection				
Building #17 – Pump Station				
No settled dust samples were collected at the time of inspection				

4.1.3 Lead Containing Dust

Representative dust samples were collected throughout the site. A summary of the results of the laboratory testing for lead are provided in **Table 4.3** below.

Table 4.3: Lead Dust Results Summary Table

Sample ID	Lab ID	Sample Location	Results	Observed Condition
Building #01 – Wentworth Health Services Building (Hospital)				
WHS_01_LD01	S22-Au0034243	Ceiling cavity – Previous Maternity/Surgical Pan room - settled dust	540 mg/kg	Poor
WHS_01_LD02	S22-Au0034245	Eastern Veranda – Previous Maternity/Surgical area - settled window dust	670 mg/kg	Poor
WHS_01_LD03	S22-Au0034251	Store Room – settled floor dust	<5 mg/kg	N/A
WHS_01_LD04	S22-Au0034257	Old Records Room – settled floor dust	1600 mg/kg	Poor
Building #02 – Old Boiler House				
WHS_02_LD01	S22-Au0034266	Internal boiler room – settled floor dust	680 mg/kg	Poor

Sample ID	Lab ID	Sample Location	Results	Observed Condition
<u>Building #03 – Old Pump Shed</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #04 – Old Dirty Linen</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #05 – Contaminated Waste</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #06 – Staff Amenities Block</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #07 – Maintenance Storage Shed</u>				
WHS_07_LD01	S22-Au0034289	Internal – settled floor dust	200 mg/kg	N/A
<u>Building #08 – Infectious Waste/Old Morgue</u>				
<u>Building #09 – Maintenance Workshop</u>				
WHS_09_LD01	S22-Au0034295	Internal – settled floor dust	58 mg/kg	N/A
<u>Building #10 – Emergency Generator Shed</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #11 – Carport/Storage Shed</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #12 – Old Nurses Home (Condemned)</u>				
WHS_12_LD01	S22-Au0034304	Ceiling cavity, accessed via kitchen – settled dust	380 mg/kg	Poor
WHS_12_LD02	S22-Au0034306	Southern pantry storeroom - settled window dust	570 mg/kg	Poor
<u>Building #13 – Uni Staff Quarters</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #14 – Senior Activity Centre</u>				
WHS_14_LD01	S22-Au0034314	Ceiling cavity, accessed via Activities room – settled dust	13 mg/kg	N/A
<u>Building #15 – Staff Accommodation</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #16 – LPG Gas Storage</u>				
No settled dust samples were collected at the time of inspection				
<u>Building #17 – Pump Station</u>				
No settled dust samples were collected at the time of inspection				

4.1.4 Lead Based Paints

Representative paint samples were collected throughout the site for laboratory testing. A summary of the results of laboratory testing for lead are provided in **Table 4.4** below.

Table 4.4: Lead Paint Results Summary Table

Sample ID	Lab ID	Sample Location	Results	Observed Condition
<u>Building #01 – Wentworth Health Services Building (Hospital)</u>				
WHS_01_P01	S22-Au0034238	Internal, Maternity Records room – cement rendered brick walls – green paint	Lead Based Paint (0.18 % w/w)	Fair
WHS_01_P02	S22-Au0034240	Internal, Maternity Records room – timber skirting boards, architraves, door jambs and windows – cream paint	Lead Based Paint (21 % w/w)	Fair
WHS_01_P03	S22-Au0034253	Internal, timber window trim – white paint	Lead Based Paint (3.8 % w/w)	Fair
WHS_01_P04	S22-Au0034258	External, Old Records Room timber door paint – white paint	Lead Based Paint (3.1 % w/w)	Poor
WHS_01_P05	S22-Au0034259	External, applied to brick and metal work – yellow paint	Non-Lead Based Paints (<0.001 % w/w)	N/A
WHS_01_P06	S22-Au0034260	Internal, Old Records Room cement rendered brick walls – blue paint	Non-Lead Based Paints (0.03 % w/w)	

Sample ID	Lab ID	Sample Location	Results	Observed Condition
<u>Building #02 – Old Boiler House</u>				
WHS_02_P01	S22-Au0034261	External, eaves, fascia & fibre cement sheet walls – white/cream paint	Lead Based Paints (0.31 % w/w)	Poor
WHS_02_P02	S22-Au0034264	Internal, fibre cement sheet walls – green paint	Lead Based Paint (0.41 % w/w)	Fair
WHS_02_P03	S22-Au0034269	External, doors, windows & door trim – brown paint	Lead Based Paint (8.6 % w/w)	Poor
<u>Building #03 – Old Pump Shed</u>				
WHS_03_P01	S22-Au0034273	External, timber windows, fascia &, doors – Brown/Red paint	Lead Based Paint (6.2 % w/w)	Poor
WHS_03_P02	S22-Au0034274	External, fibre cement sheet walls – white/cream paint	Lead Based Paint (0.24 % w/w)	Poor
<u>Building #04 – Old Dirty Linen</u>				
WHS_04_P01	S22-Au0034277	External, corrugated metal walls – white paint	Lead Based Paint (12 % w/w)	Poor
WHS_04_P02	S22-Au0034278	External, timber fascia & door jambs – brown paint	Lead Based Paint (6.4 % w/w)	Poor
WHS_04_P03	S22-Au0034279	Internal, fibre cement sheet walls – green paint	Lead Based Paint (0.4 % w/w)	Fair
<u>Building #05 – Contaminated Waste</u>				
No paint samples were collected at the time of inspection				
<u>Building #06 – Staff Amenities Block</u>				
WHS_06_P01	S22-Au0034282	External, fascia & eaves – white paint	Lead Based Paint (0.75 % w/w)	Poor
WHS_06_P02	S22-Au0034283	External, door & door jambs – brown paint	Lead Based Paint (0.88 % w/w)	Poor
<u>Building #07 – Maintenance Storage Shed</u>				
WHS_07_P01	S22-Au0034287	External, fibre cement walls, fascia & eaves – white paint	Lead Based Paint (0.25 % w/w)	Poor
<u>Building #08 – Infectious Waste/Old Morgue</u>				
WHS_08_P01	S22-Au0034291	Internal, cement rendered brick walls – white paint	Lead Based Paint (9.4 % w/w)	Fair
WHS_08_P02	S22-Au0034292	External, timber doors, door jambs, eaves & fascia – white paint	Lead Based Paint (1.4 % w/w)	Poor
<u>Building #09 – Maintenance Workshop</u>				
No paint samples were collected at the time of inspection				
<u>Building #10 – Emergency Generator Shed</u>				
No paint samples were collected at the time of inspection				
<u>Building #11 – Carport/Storage Shed</u>				
No paint samples were collected at the time of inspection				
<u>Building #12 – Old Nurses Home (Condemned)</u>				
WHS_12_P01	S22-Au0034307	Internal, plasterboard walls (behind covering) – blue paint	Lead Based Paint (0.71 % w/w)	Poor
WHS_12_P02	S22-Au0034308	External, door jambs and window trim – red paint	Lead Based Paint (0.99 % w/w)	Poor
WHS_12_P03	S22-Au0034309	External, fibre cement sheet walls – blue paint	Lead Based Paint (0.34 % w/w)	Fair
<u>Building #13 – Uni Staff Quarters</u>				
No paint samples were collected at the time of inspection				
<u>Building #14 – Senior Activity Centre</u>				
WHS_14_P01	S22-Au0034317	Internal, plasterboard ceiling lining – white paint	Non-Lead Based Paint (0.01 % w/w)	N/A
WHS_14_P02	S22-Au0034318	Internal, plasterboard wall lining – yellow paint	Non-Lead Based Paint (0.05 % w/w)	N/A
WHS_14_P03	S22-Au0034322	External, window trim, door jambs & eaves – white paint	Lead Based Paint (1.9 % w/w)	Poor
<u>Building #15 – Staff Accommodation</u>				
No paint samples were collected at the time of inspection				

Sample ID	Lab ID	Sample Location	Results	Observed Condition
<u>Building #16 – LPG Gas Storage</u>				
No paint samples were collected at the time of inspection				
<u>Building #17 – Pump Station</u>				
No paint samples were collected at the time of inspection				

4.1.5 Polychlorinated Biphenyls

Detailed inspection of capacitors in light fittings could not be undertaken due to the electricity supply to the fittings being active. Therefore, PCB containing capacitors are assumed to be present within the older light fittings throughout the site.

4.1.6 Synthetic Mineral Fibres

Suspected SMF materials were identified in various forms throughout the site. Full details of all identified SMF materials are provided in the Hazardous Materials Register (Appendix A). The typical forms of SMF identified are summarised below:

- Internal insulation to hot water systems and boilers;
- Insulation lagging to ducting and pipework;
- Insulation batts within ceiling cavities; and
- Insulation to roof sarking.

4.1.7 Inaccessible Areas

There were a number of inaccessible areas at the time of inspection as outlined below:

- Building 1 –
 - Potential asbestos lagged pipework on roof of structure and was unable to be accessed at the time of inspection;
 - Underfloor cavity; and
 - Ceiling Cavity only accessed in one location.
- Building 2 –Ceiling cavity
- Building 3 – Internal aspect to the shed was blocked and unable to be accessed at the time of inspection
- Building 4 – Ceiling Cavity
- Building 6 – Ceiling cavity
- Building 8 – Ceiling cavity

A number of the above listed inaccessible areas were noted to have been surveyed previously in FWLHD 2017. The details provided in FWLHD 2017 in relation to hazardous materials previously identified within these inaccessible areas is assumed to still be present. Additionally, a number of assumptions have been made in relation to presence of hazardous materials within these areas based on the type and construction of the structures.

5. Conclusions and Recommendations

Based on the scope of this assessment and with reference to the limitations included in Section 6, the following conclusions are made with respect to the Hazardous Materials Survey completed.

5.1 Hazardous Materials

Identified and suspected hazardous building materials were observed throughout the site as a result of visual identification and laboratory analysis. A number of the identified hazardous building materials present a significant exposure risk to future site occupants and demolition workers if they are not appropriately managed/removed. It is recommended that a hazardous materials management plan be prepared for the site detailing the procedures for the management and removal of the identified hazardous materials to be implemented prior to and for the duration of the proposed demolition works.

The following broad recommendations are made for the removal of the identified hazardous materials to potentially mitigate harmful effects as a result of the proposed works program. Further detail on the appropriate removal and management methods for identified and suspected hazardous building materials shall be included in the site hazardous materials management plan. The person with management or control of the site, must ensure, so far as is reasonably practicable, that the identified hazardous materials are removed prior to the commencement of the proposed demolition works.

The identified and suspected hazardous materials are presented in the Hazardous Materials Register included as **Appendix A**.

5.1.1 Asbestos Containing Materials

5.1.1.1 Friable Asbestos Containing Dusts

Friable asbestos impacted dusts have been identified within the external roof guttering of the Old Boiler House (Building 2), to internal floor surfaces of the Maintenance Storage Shed (Building 7) and within the ceiling cavity of the Old Nurses Home (Building 12) that are considered to pose an asbestos exposure risk. The following asbestos management actions are required to be implemented to these areas:

- Access to the guttering of the Old Boiler House (Building 2); Maintenance Storage Shed (Building 7) and ceiling cavity of the Old Nurses Home (Building 12) shall be immediately restricted, and appropriate asbestos warning signage installed to access/egress points to inform personnel of the known asbestos hazards for the interim period and until asbestos removal works can be completed.
- In the event that access to these areas is required, care should be taken to avoid any activities that may disturb the identified friable asbestos hazards. Personal protective equipment (PPE) shall be adopted to preclude potential inhalation exposures to dusts, including – as a minimum – P2 half face respirators and disposable coveralls worn by any persons who require to enter the areas, with appropriate decontamination procedures implemented when exiting the friable asbestos impacted areas.
- The identified friable ACD hazards will be disturbed as part of the proposed demolition works and must therefore be appropriately removed by a Class A licensed asbestos removal contractor in accordance with the requirements of Work Health and Safety Act (2011), Work Health and Safety Regulation (2017) and SWNSW 2019a prior to any demolition works commencing. An asbestos removal control plan is to be developed by the engaged Class A licensed asbestos removalist prior to the removal works, outlining the specific removal methodologies and control measures necessary to minimise any risk from exposure to asbestos.

- A notification to remove friable asbestos shall be submitted to SafeWork NSW by the engaged Class A contractor prior to works commencing. No asbestos removal works may commence until receipt of the accepted notification to remove friable asbestos from SafeWork NSW.
- Asbestos waste and asbestos impacted waste materials shall be disposed of to an appropriately licensed landfill in accordance with NSW EPA 2014.
- Air monitoring is required to be conducted during the removal of the friable asbestos impacted dusts and following their completion (clearance monitoring, see **Section 5.1.1.3**) by an independent Licensed Asbestos Assessor (LAA).

5.1.1.2 Friable and Non-Friable Asbestos Containing Materials

Friable and non-friable ACM has been identified in various forms throughout the site. Prior to the demolition of the structures, it is recommended that the following work is undertaken in conjunction with the friable ACD removal works detailed in **Section 5.1.1.1** above:

- A Class A licensed asbestos removalist shall be engaged to remove all asbestos containing materials as identified in the Hazardous Materials Register (**Appendix A**). Removal and disposal of non-friable asbestos materials shall be undertaken in accordance with the Work Health and Safety Act (2011), Work Health and Safety Regulation (2017) and SWNSW 2019a.
- Asbestos air monitoring must be undertaken by the independent LAA during all friable asbestos removal works and is also strongly recommended to be undertaken during non-friable asbestos removal activities.

5.1.1.3 Clearance Certification

- Following completion of friable and/or non-friable asbestos removal works within each structure, a clearance inspection shall be undertaken by the independent LAA to ensure that all the asbestos containing materials identified in the Hazardous Materials Register (**Appendix A**) have been removed to a satisfactory industry standard.
- Clearance air monitoring is required to be undertaken as part of the clearance inspection following the removal of the friable asbestos hazards. The results of the clearance air monitoring will form part of the clearance certification.
- Following the completion of the clearance inspection, a clearance certificate shall be issued by the LAA to confirm that the identified non-friable asbestos hazards and/or friable asbestos hazards have been successfully removed and that each structure is suitable for proposed demolition or refurbishment works to commence.

5.1.1.4 Lead Containing Dust

Elevated levels of lead in dust above the adopted site criteria were identified within a number of structures at the site. A suitably experienced hazardous materials removal contractor should be engaged to remove the lead containing dust in accordance with the AS4361.2-2017 prior to the commencement of any demolition works.

5.1.2 Lead Based Paints

The lead based paints, as identified in Hazardous Materials Register (**Appendix A**), ranged in condition from fair to poor and should be managed in accordance with the AS4361.2-2017. Where peeling or deteriorated they should be removed under controlled conditions by an experienced contractor prior to demolition. Stable lead based paints adhered to building fabric can be disposed as general solid waste in accordance with NSW EPA 2014 provided care is taken to minimise any potential for paint flakes to be dispersed onto ground surfaces and building and demolition waste is not proposed to be recycled.

Where building and demolition wastes are proposed to be recycled that are impacted by lead paints, the lead paints must be stripped prior to demolition works commencing. Any removed lead paint waste must be disposed of as hazardous waste in accordance with NSW EPA 2014.

5.1.3 Polychlorinated Biphenyls

All old fluorescent light fittings throughout the site are to be treated as containing PCB capacitors unless further investigation confirms otherwise. These light fittings should be removed and disposed of as Scheduled Waste or re-inspected once safe access can be provided to confirm the presence or absence of PCB capacitors.

5.1.4 Synthetic Mineral Fibres

The synthetic mineral fibres encountered during this inspection were generally contained and deemed to be low risk. These SMF materials can be removed with the building and demolition waste with care taken not to generate fibres. Appropriate PPE is recommended including the use of P2 respirator as minimum and appropriate removal methodology as outlined in [NOHSC: 1004(1990)] and [NOHSC: 2006(1990)].

5.2 Inaccessible Areas

Areas inaccessible during the current HBMS should be inspected by a suitably qualified competent person prior to any works commencing. Suspected ACM should be sampled by a suitably qualified competent person prior to any works commencing.

5.3 Unexpected Finds

Any materials deemed to be consistent with those detailed in the Hazardous Materials Register that have not been previously identified should be assumed to have the same content and be treated accordingly.

Should any additional suspected hazardous materials be observed during or prior to demolition works, works should cease until a suitably qualified occupational hygienist can assess the suspected hazardous material and provide appropriate recommendations for management and/or removal.

6. Limitations

This report has been prepared for use by the client who has commissioned the works in accordance with the project brief only, and has been based in part on information obtained from the client and other parties.

The advice herein relates only to this project and all results conclusions and recommendations made should be reviewed by a competent person with experience in environmental investigations, before being used for any other purpose.

JBS&G accepts no liability for use or interpretation by any person or body other than the client who commissioned the works. This report should not be reproduced without prior approval by the client, or amended in any way without prior approval by JBS&G, and should not be relied upon by other parties, who should make their own enquiries.


Sampling and chemical analysis of environmental media is based on appropriate guidance documents made and approved by the relevant regulatory authorities. Conclusions arising from the review and assessment of environmental data are based on the sampling and analysis considered appropriate based on the regulatory requirements.

Limited sampling and laboratory analyses were undertaken as part of the investigations undertaken, as described herein. Ground conditions between sampling locations and media may vary, and this should be considered when extrapolating between sampling points. Chemical analytes are based on the information detailed in the site history. Further chemicals or categories of chemicals may exist at the site, which were not identified in the site history and which may not be expected at the site.

Changes to the subsurface conditions may occur subsequent to the investigations described herein, through natural processes or through the intentional or accidental addition of contaminants. The conclusions and recommendations reached in this report are based on the information obtained at the time of the investigations.

This report does not provide a complete assessment of the environmental status of the site, and it is limited to the scope defined herein. Should information become available regarding conditions at the site including previously unknown sources of contamination, JBS&G reserves the right to review the report in the context of the additional information.

Figures



Legend:
 Approximate Site Boundary



Job No: 63097

Client: Health Infrastructure


Version: R03 Rev A

Date 28/08/2022

Drawn By: LJ

Checked By: MD

Scale 1:75,000 and 1:30,000



Coord. Sys. GDA 1994 MGA Zone 54

**24 Hospital Road
Wentworth, NSW**

SITE LOCATION

FIGURE 1



Legend:

- Approximate Site Boundary
- Cadastre (DfSI, 2021)
- Building Outline

Building Usage

- 01. Wentworth Health Services Building (Hospital)
- 02. Old Boiler House
- 03. Old Pump Shed/Room
- 04. Old Dirty Linen
- 05. Contaminated Waste
- 06. Staff Amenities Block
- 07. Maintenance Storage Shed
- 08. Infectious Waste/Old Morgue
- 09. Maintenance Workshop
- 10. Emergency Generator Shed
- 11. Carports/Storage Shed
- 12. Old Nurses Home (Condemned)
- 13. Uni Staff Quarters/Accommodation/USYD
- 14. Senior Activity Centre/Physio/Community Centre
- 15. Staff Accommodation
- 16. LPG Gas Storage
- 17. Pump Station (PS07) Control Panel Shed



Job No: 63097

Client: Health Infrastructure


Version: R03 Rev A

Date 1/09/2022

Drawn By: LJ

Checked By: MD

Scale 1:1,300



Coord. Sys. GDA 1994 MGA Zone 54

**24 Hospital Road
Wentworth, NSW**

SITE LAYOUT

FIGURE 2



Legend:

- Community Centre
- AC Ceiling
- AC Eaves
- AC External Walls




Job No: 63097

Client: Health Infrastructure

Version: R03 Rev A Date 01/09/2022

Drawn By: LJ Checked By: MD

Scale 1:200




Coord. Sys. GDA 1994 MGA Zone 54

**24 Hospital Road
Wentworth, NSW**

**BUILDING 14 - COMMUNITY
CENTRE**

**HAZARDOUS BUILDING MATERIAL
SURVEY**

FIGURE 3A



Legend:

- Health Services Building
- AC Ceiling
- AC Eaves
- AC External Walls
- ACM Pipe




Job No: 63097

Client: Health Infrastructure

Version: R03 Rev A Date 01/09/2022

Drawn By: LJ Checked By: MD

Scale 1:300



Coord. Sys. GDA 1994 MGA Zone 54

**24 Hospital Road
Wentworth, NSW**

BUILDING 1 - HEALTH SERVICES
HAZARDOUS BUILDING MATERIAL
SURVEY

FIGURE 3B



- Legend:**
- Approximate Site Boundary
 - Building Outline
 - AC Ceiling
 - AC Eaves
 - AC External Walls
 - AC Internal Walls
 - AC Roof
 - ACM Pipe



Job No: 63097

Client: Health Infrastructure


Version: R03 Rev A

Date 2/09/2022

Drawn By: LJ

Checked By: MD

Scale 1:300



Coord. Sys. GDA 1994 MGA Zone 54

**24 Hospital Road
Wentworth, NSW**

**HAZARDOUS BUILDING MATERIAL
SURVEY**

FIGURE 3D

Appendix A Hazardous Materials Register

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_01_MAT01	Former Maternity Pan Room Ceiling Lining	Fibre cement sheeting	2	Yes	Non-Friable	Chrysotile, Amosite and Crocidolite Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	Former Maternity Bathroom Ceiling Lining	Fibre cement sheeting	3	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	Former Maternity Shower Ceiling Lining	Fibre cement sheeting	-	Yes	Non-Friable	Assumed Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	Former Maternity linen Ceiling Lining	Fibre cement sheeting	-	Yes	Non-Friable	Assumed Asbestos	Good	4 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	Former Surgical change room Ceiling Lining	Fibre cement sheeting	4	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	Former Surgical bathroom/shower Ceiling Lining	Fibre cement sheeting	-	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	Former Surgical sterile room Ceiling Lining	Fibre cement sheeting	5	Yes	Non-Friable	Assumed Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	Old Records Room Ceiling Lining	Fibre cement sheeting	6	Yes	Non-Friable	Assumed Asbestos	Good	20 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
As per WHS_01_MAT01	North-western staff bathroom ceiling lining	Fibre cement sheeting	7	Yes	Non-Friable	Assumed Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	North-western staff bathroom alcove ceiling lining	Fibre cement sheeting	8	Yes	Non-Friable	Assumed Asbestos	Good	1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	North-western corridor hand wash alcove ceiling lining	Fibre cement sheeting	9	Yes	Non-Friable	Assumed Asbestos	Good	1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT01	Northern Palliative Care ceiling lining	Fibre cement sheeting	10	Yes	Non-Friable	Assumed Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_01_MAT03	Former Maternity Pan Room Flooring	Cream Vinyl Floor Tiles	11	Yes	Non-Friable	Chrysotile Asbestos	Fair/Poor	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_01_MAT04	Internal, Former Maternity hallway cupboard lining	Fibre cement sheeting	12	Yes	Non-Friable	Chrysotile, Amosite And Crocidolite Asbestos	Good	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_01_MAT05	Internal former maternity wall lining west veranda lining	Fibre cement sheeting	13	Yes	Non-Friable	Chrysotile Asbestos	Poor	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_01_MAT10	Internal former maternity –south-west wall veranda lining	Fibre cement sheeting	15, 28	Yes	Non-Friable	Chrysotile, Amosite and Crocidolite Asbestos	Good	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_01_MAT11	Internal Former Maternity West Veranda – Cupboard Lining	Fibre cement sheeting	14	Yes	Non-Friable	Chrysotile and Amosite Asbestos	Good	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
As per WHS_01_MAT11	Internal Former Maternity west & north-west Veranda ceiling lining	Fibre cement sheeting	16	Yes	Non-Friable	Assumed Asbestos	Good	60 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT11	Internal northern 'mental health' ceiling lining	Fibre cement sheeting	17	Yes	Non-Friable	Assumed Asbestos	Good	20 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT11	Internal northern 'NUM's office' ceiling lining	Fibre cement sheeting	18	Yes	Non-Friable	Assumed Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT11	Internal northern 'Nurse Manager' ceiling lining	Fibre cement sheeting	19	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT11	External northern entrance porch ceiling lining	Fibre cement sheeting	20	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT11	Internal north eastern veranda ceiling lining	Fibre cement sheeting	21	Yes	Non-Friable	Assumed Asbestos	Good	50 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_01_MAT13	Internal Hotel Services hallway – Ceiling lining	Fibre cement sheeting	22	Yes	Non-Friable	Chrysotile Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT13	Internal Hotel Services kitchen – Ceiling lining	Fibre cement sheeting	23	Yes	Non-Friable	Assumed Asbestos	Good	40 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT13	Internal Hotel Services southern meals on wheels alcove – Ceiling lining	Fibre cement sheeting	-	Yes	Non-Friable	Assumed Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
As per WHS_01_MAT13	Internal Hotel Services western pantry – Ceiling lining	Fibre cement sheeting	24	Yes	Non-Friable	Assumed Asbestos	Good	8 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT13	Internal Hotel Services eastern pantry – Ceiling lining	Fibre cement sheeting	25	Yes	Non-Friable	Assumed Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT13	Internal Hotel Services eastern pantry – wall lining	Fibre cement sheeting	25	Yes	Non-Friable	Assumed Asbestos	Good	6 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_01_MAT14	Hotel Services Storeroom ceiling lining	Fibre cement sheeting	26	Yes	Non-Friable	Chrysotile Asbestos	Good	20 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT14	Hotel Services Janitors Room ceiling lining	Fibre cement sheeting	-	Yes	Non-Friable	Assumed Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT14	Hotel Services Hallway adjacent Janitors Room ceiling lining	Fibre cement sheeting	27	Yes	Non-Friable	Assumed Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_01_MAT15	External Angled Eaves	Fibre cement sheeting	28, 29	Yes	Non-Friable	Chrysotile Asbestos	Good	80 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT15	External Angled Eaves – Internal courtyard	Fibre cement sheeting	30	Yes	Non-Friable	Chrysotile Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT15	External Angled Eaves – Gables	Fibre cement sheeting	31	Yes	Non-Friable	Chrysotile Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_01_MAT16	External Flat Eaves	Fibre cement sheeting	32	Yes	Non-Friable	Chrysotile Asbestos	Good	20 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT16	External Flat Eaves – Internal Courtyard	Fibre cement sheeting	33	Yes	Non-Friable	Assumed Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT16	External Flat Eaves – Northern Main entrance porch	Fibre cement sheeting	-	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_01_MAT16	External Flat Eaves – southern awning linings	Fibre cement sheeting	34	Yes	Non-Friable	Assumed Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
-	External south-eastern roof	Lagged pipe	35	No	Friable	Assumed Asbestos	Unknown	10 linear meters	Remove prior to demolition. Works to be completed under controlled conditions by Class A licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
-	External tap pipe stand	Cement pipe	36	Yes	Non-Friable	Assumed Asbestos	Good	1 linear meter	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
-	External eastern Building 1 electrical box	Electrical Backing Board	37	Yes	Non-Friable	Assumed Asbestos	Good	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
-	Old Records Room – southern wall	Electrical Backing Board	38	Yes	Non-Friable	Assumed Asbestos	Good	1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As Per Far West LHD (2017)	Subfloor packers	Fibre cement sheeting	#1E-28	No	Non-Friable	Assumed Asbestos	Good	Unknown	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	01/08/2017 Far West LHD AB	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
As Per Far West LHD (2017)	Roof space pipework packers	Fibre cement sheeting	#1R-1-2	No	Non-Friable	Assumed Asbestos	Good	Unknown	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	01/08/2017 Far West LHD AB	
As Per Far West LHD (2017)	External garden bed	Pipe Collar	#1H-2	No	Non-Friable	Assumed Asbestos	Good	Unknown	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	01/08/2017 Far West LHD AB	
No Asbestos Detected											
WHS_01_MAT02	Former Maternity Labour Room – Floor	Black waterproofing	40	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_MAT06	Former Maternity wing veranda flooring	Grey flexible floor tiles	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_MAT07	Former Maternity wing	Cream flexible vinyl tile	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_MAT08	Former Maternity wall lining	White linoleum sheet	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_MAT09	Main Hall Flooring	Yellow semi brittle vinyl sheet	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_MAT12	Main Hall Flooring	Brown speckle brittle vinyl sheet	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_AD01	Former Maternity Pan room ceiling cavity	Settled Dust	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_AD02	Internal Former Maternity, west veranda window frame	Settled Dust	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_AD03	Internal Hotel Services, Storeroom, floor	Settled Dust	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_01_AD04	Internal Old Records Room, floor	Settled Dust	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
Lead Containing Dust											
WHS_01_LD01	Former Maternity Pan room ceiling cavity	Settled Dust	39	Yes	-	540 mg/kg	Poor	<100 m ²	Remove prior to demolition by an experience hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_01_LD02	Internal Former Maternity, west veranda window frame	Settled Dust		Yes	-	670 mg/kg	Poor	<5 m ²	Remove prior to demolition by an experience hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_01_LD03	Internal Hotel Services, Storeroom, floor	Settled Dust	26	Yes	-	<5 mg/kg	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_01_LD04	Internal Old Records Room, floor	Settled Dust	6	Yes	-	1,600 mg/kg	Poor	20 m ²	Remove prior to demolition by an experience hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
Lead Based Paints											
WHS_01_P01	Internal, Maternity Records room – cement rendered brick walls	Green paint	40	Yes	-	0.18 % w/w	Poor	40 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_01_P02	Internal, Maternity Records room – timber skirting boards, architraves, door jambs and windows	Cream paint	40	Yes	-	21 % w/w	Fair	10 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_01_P03	Internal – timber skirting boards, architraves, door jambs and windows	White paint	41	Yes	-	3.8 % w/w	Fair	40 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_01_P04	External, Old Records Room timber door paint	White paint	42	Yes	-	3.1 % w/w	Poor	10 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	12/08/2022 JBS&G MD	
Non-Lead Based Paints											

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #1 – Wentworth Hospital Services Building (Hospital)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_01_P05	External, applied to brick and metal work	Yellow paint	42	Yes	-	<0.001 % w/w	-	-	No further action required	12/08/2022 JBS&G MD	
WHS_01_P06	Internal, Old Records Room cement rendered brick walls	Blue paint	6	Yes	-	0.03 % w/w	-	-	No further action required	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
-	Ceiling cavities	Insulation batts	39	Yes	Bonded	Assumed SMF	Good	<1,000 m ²	Remove in accordance with NOHSC:2006 (1990)	11/08/2022 JBS&G MD	
Inaccessible Areas											
Asbestos lagged pipe work on the roof building									Inspect prior to demolition	11/08/2022 JBS&G MD	
Underfloor cavity									Inspect prior to demolition	11/08/2022 JBS&G MD	
Ceiling Cavity of additional wings of the building									Inspect prior to demolition	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 2 - Old Boiler House
Date of Production – 31st August 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_02_MAT01	External cladding with brick lower	Fibre cement sheeting	42	Yes	Non-Friable	Chrysotile Asbestos	Fair/Poor	30 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_02_MAT03	Internal Wall lining	Fibre cement sheeting	44	Yes	Non-Friable	Chrysotile Asbestos	Fair/Poor	70 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_02_MAT03	Internal ceiling lining	Fibre cement sheeting	44, 45	Yes	Non-Friable	Assumed Asbestos	Good	30 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_02_MAT04	Internal wall lining joining battens	Fibre cement sheeting	45	Yes	Non-Friable	Chrysotile Asbestos	Fair/Poor	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_02_MAT06	Roofing	Corrugated fibre cement super six sheeting	46, 47	Yes	Non-Friable	Chrysotile and Crocidolite Asbestos	Good	35 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_02_MAT07	Gutter	Accumulated debris	47	Yes	Friable	Chrysotile and crocidolite asbestos detected in the form of loose fibre bundles.	Poor	3 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
-	Internal, southern room, north wall	Electrical backing board	48	Yes	Non-Friable	Assumed Asbestos	Unknown	<1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
No Asbestos Detected											
WHS_02_MAT02	Eaves	Compressed wood sheeting	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 2 - Old Boiler House
Date of Production – 31st August 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_02_MAT05	External joining between concrete slabs	Mastic	49	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_02_AD01	Internal floor	Settled Dust	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
Lead Containing Dust											
WHS_02_LD01	Internal floor	Settled Dust	-	Yes	-	680 mg/kg	Poor	30 m ²	Remove prior to demolition by an experience hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
Lead Based Paints											
WHS_02_P01	External, eaves, fascia & fibre cement sheet walls	White/Cream paint	43	Yes	-	0.31 % w/w	Poor	70 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_02_P02	Internal, fibre cement sheet walls	Green paint	45	Yes	-	0.41 % w/w	Poor	15 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 2 - Old Boiler House
Date of Production – 31st August 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_02_P03	External, doors, windows & door trim	Brown paint	43	Yes	-	8.6 % w/w	Fair	25 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	11/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
-	Internal instant hot water systems	Internal insulation	44	Yes	Bonded	Assumed SMF	Good	2 units	Remove in accordance with NOHSC:2006 (1990)	11/08/2022 JBS&G MD	
Inaccessible Areas											
Ceiling Cavity									Inspect prior to demolition. Assumed asbestos dust	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 3 - Old Pump Shed/Room
Date of Production – 01 September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_03_MAT01	External Walls	Fibre cement sheeting	50, 51	Yes	Non-Friable	Chrysotile, amosite and crocidolite asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/22 JBS&G MD	
WHS_03_MAT02	Roofing	Corrugated Super 6 sheeting	52, 53	Yes	Non-Friable	Chrysotile and Crocidolite Asbestos	Good	25 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/22 JBS&G MD	
Lead Based Paints											
WHS_03_P01	External, timber windows, fascia &, doors	Brown/Red paint	51	Yes	-	6.2 % w/w	Poor	5 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/22 JBS&G MD	
WHS_03_P02	External, fibre cement sheet walls	White paint	50, 51	Yes	-	0.24 % w/w	Poor	25 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/22 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 3 - Old Pump Shed/Room
Date of Production – 01 September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
No PCB materials were identified at the time of inspection									-	11/08/22 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	11/08/22 JBS&G MD	
Inaccessible Areas											
Internal structure									Inspect prior to demolition.	11/08/22 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 4 - Dirty Linen
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_04_MAT01	Internal wall lining	Fibre cement sheeting	56	Yes	Non-Friable	Chrysotile Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
As per WHS_04_MAT01	Internal ceiling lining	Fibre cement sheeting	56	Yes	Non-Friable	Chrysotile Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
WHS_04_MAT02	Door seal on wood heater	Rope Seal	57	Yes	Friable	Chrysotile Asbestos	Good	<1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
Lead Based Paints											
WHS_04_P01	External, corrugated metal walls	White paint	55	Yes	-	12 % w/w	Poor	20 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 4 - Dirty Linen
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_04_P02	External, timber fascia & door jambs	Brown paint	55, 56	Yes	-	6.4 % w/w	Poor	2 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	12/08/2022 JBS&G MD	
WHS_04_P03	Internal, fibre cement sheet walls	Green paint	56	Yes	-	0.4 % w/w	Fair	15 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Inaccessible Areas											

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 4 - Dirty Linen
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Ceiling Cavity									Inspect prior to demolition,	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 5 – Contaminated Waste
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
-	Internal, northern wall	Electrical backing board	59	Yes	Non-Friable	Assumed Asbestos	Unknown	1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
Lead Based Paints											
No Lead Based Paints were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
No PCB materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 6 – Staff Amenities Block
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_06_MAT01	Eaves	Fibre cement sheeting	61	Yes	Non-Friable	Chrysotile Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
-	Ceiling Lining	Fibre cement sheeting	62, 63	Yes	Non-Friable	Assumed Asbestos	Good	18 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
Lead Based Paints											
WHS_06_P01	External, fascia & eaves	White paint	61	Yes	-	0.75 % w/w	Poor	50 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_06_P02	External, door & door jambs	Brown paint	62	Yes	-	0.88 % w/w	Poor	2 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											

JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	11/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	11/08/2022 JBS&G MD	
Inaccessible Areas											
Ceiling Cavity									Inspect prior to Demolition	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 7 – Maintenance Storage Shed
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_07_MAT01	External wall lining	Fibre cement sheeting	64	Yes	Non-Friable	Chrysotile, Amosite and Crocidolite Asbestos	Poor	80 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_07_MAT02	Eaves	Fibre cement sheeting	64	Yes	Non-Friable	Chrysotile, Amosite and Crocidolite Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
Asbestos Containing Dust (ACD)											
WHS_07_AD01	Floor adjacent to door	Settled Dust		Yes	Friable	Chrysotile asbestos detected in the form of loose fibre bundles. Total estimated asbestos concentration = 0.078% w/w*	Poor	35 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
Lead Containing Dust											
WHS_07_LD01	Floor adjacent to door	Settled Dust	-	Yes	-	200 mg/kg	-	-	No further action required	11/08/2022 JBS&G MD	
Lead Based Paints											
WHS_07_P01	External, timber windows, fascia & eaves	White paint	64	Yes	-	0.25 % w/w	Poor	80 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 7 – Maintenance Storage Shed
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	11/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
-	Ceiling cavities, roof sarking	Insulation	65	Yes	Bonded	Assumed SMF	Good	35 m ²	Remove in accordance with NOHSC:2006 (1990)	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 8 – Old Morgue / Contaminated Waste

Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_08_MAT01	Eaves	Fibre cement sheeting	67	Yes	Non-Friable	Chrysotile, Amosite and Crocidolite Asbestos	Good	12 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
-	Internal, ceiling lining	Fibre cement sheeting	68	Yes	Non-Friable	Assumed Asbestos	Good	20 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
Lead Based Paints											
WHS_08_P01	Internal, cement rendered brick walls	White paint	68	Yes	-	9.4 % w/w	Poor	40 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_08_P02	External, timber doors, door jambs, eaves & fascia	White paint	67	Yes	-	1.4 % w/w	Poor	20 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 8 – Old Morgue / Contaminated Waste
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	11/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	11/08/2022 JBS&G MD	
Inaccessible Areas											
Ceiling Cavity									Inspect prior to demolition.	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 9 – Maintenance Workshop
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_09_MAT01	Internal ceiling lining	Fibre cement sheeting	70, 71, 72, 73	Yes	Non-Friable	Chrysotile Asbestos	Good	50 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
As per WHS_09_MAT01	Internal wall lining	Fibre cement sheeting	72, 73	Yes	Non-Friable	Assumed Asbestos	Good	80 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
No Asbestos Detected											
WHS_09_AD01	Internal Floor	Settled dust	73	Yes	-	No Asbestos Detected	-	-	No further action required	12/08/2022 JBS&G MD	
Lead Containing Dust											
WHS_09_LD01	Internal Floor	Settled dust	73	Yes	-	58 mg/kg	-	-	No further action required	12/08/2022 JBS&G MD	
Lead Based Paints											
No Lead Based Paints were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Inaccessible Areas											

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 9 – Maintenance Workshop
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Ceiling cavity inaccessible at the time of inspection									Inspect prior to demolition	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 10 – Emergency Generator Shed
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
-	Generator Machinery	Gaskets	75	Yes	Non-Friable	Assumed Asbestos	Good	<1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
Lead Based Paints											
No Lead Based Paints were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
Detailed inspection of the generator fluids could not be undertaken at the time of current inspection.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 11 – Carports/Storage Shed
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
-	Rafters of storage shed	Fibre cement pipe	78	Yes	Non-Friable	Assumed Asbestos	Unknown	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
No Asbestos Detected											
WHS_11_MAT01	Floor of storage shed, broken pieces	Fibre cement sheeting	79	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
Lead Based Paints											
No Lead Based Paints were identified at the time of inspection									-	11/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	11/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 12 - Old Nurses Home
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_12_MAT01	External, eaves	Fibre cement sheeting	81	Yes	Non-Friable	Chrysotile Asbestos	Good	25 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_12_MAT02	External, cladding	Fibre cement sheeting	81	Yes	Non-Friable	Chrysotile Asbestos	Good	130 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_12_MAT03	Internal cladding - bathroom wall	Fibre cement sheeting	83	Yes	Non-Friable	Chrysotile, Amosite and Crocidolite Asbestos	Fair	20 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_12_MAT03	External cladding – porch ceiling	Fibre cement sheeting	82	Yes	Non-Friable	Assumed Asbestos	Good	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_12_MAT03	Internal cladding – bathroom ceiling	Fibre cement sheeting	83	Yes	Non-Friable	Assumed Asbestos	Good	6 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_12_MAT03	Internal cladding - Toilet walls	Fibre cement sheeting	84	Yes	Non-Friable	Assumed Asbestos	Good	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_12_MAT03	Internal cladding – toilet ceiling	Fibre cement sheeting	84	Yes	Non-Friable	Assumed Asbestos	Good	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As Per WHS_12_MAT03	Internal cladding - Kitchen walls	Fibre cement sheeting	85	Yes	Non-Friable	Assumed Asbestos	Good	20 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 12 - Old Nurses Home
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
As per WHS_12_MAT03	Internal cladding – kitchen ceiling	Fibre cement sheeting	85	Yes	Non-Friable	Assumed Asbestos	Good	6 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As Per WHS_12_MAT03	Internal cladding - pantry walls	Fibre cement sheeting	86, 87	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As per WHS_12_MAT03	Internal cladding – pantry ceiling	Fibre cement sheeting	87	Yes	Non-Friable	Assumed Asbestos	Good	6 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_12_MAT04	Roof cavity	Fragments of fibre cement sheeting	88, 89	Yes	Non-Friable	Chrysotile and Amosite Asbestos	Poor	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_12_MAT05	Internal, cladding bath/shower	Fibre cement sheeting	83	Yes	Non-Friable	Chrysotile Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
WHS_12_MAT07	Internal southern plant room wall lining	Fibre cement sheeting	90	Yes	Non-Friable	Chrysotile asbestos	Fair/Poor	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As Per WHS_12_MAT07	Internal southern plant room ceiling lining	Fibre cement sheeting	91	Yes	Non-Friable	Assumed asbestos	Fair/Poor	15 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As Per WHS_12_MAT07	Internal western room wall lining	Fibre cement sheeting	92, 93	Yes	Non-Friable	Assumed asbestos	Good	40 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
As Per WHS_12_MAT07	Internal western room ceiling lining	Fibre cement sheeting	92, 93	Yes	Non-Friable	Assumed asbestos	Good	20 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 12 - Old Nurses Home
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_12_AD01	Ceiling cavity, accessed via kitchen	Settled Dust	89	Yes	Friable	Chrysotile asbestos detected in fibre cement fragments and in the form of loose fibre bundles. Total estimated asbestos concentration = 1.9% w/w*	Poor	95 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
-	External, northern porch	Electrical Backing Board	94	Yes	Non-Friable	Assumed Asbestos	Good	<1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
-	External, eastern boundary drain	Gully collar	95	Yes	Non-friable	Assumed Asbestos	Good	Unknown	Remove prior to demolition. Works to be completed under controlled conditions by Class A licensed removal contractor in accordance with SWNSW 2019a	11/08/2022 JBS&G MD	
No Asbestos Detected											
WHS_12_MAT06	Internal hallway, blue vinyl flooring	Blue vinyl tiles	-	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
WHS_12_AD02	Southern pantry storeroom, window ledge	Settled dust	86	Yes	-	No Asbestos Detected	-	-	No further action required	11/08/2022 JBS&G MD	
Lead Containing Dust											
WHS_12_LD01	Ceiling cavity, accessed via kitchen	Settled dust	88, 89	Yes	-	380 mg/kg	Poor	95 m ²	Remove prior to demolition by an experience hazardous materials removal contractor in accordance with AS4361.2-2017	11/08/2022 JBS&G MD	
WHS_12_LD02	Southern pantry storeroom - window	Settled dust	86	Yes	-	570 mg/kg	Poor	350 m ²	Remove prior to demolition by an experience hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
Lead Based Paints											

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 12 - Old Nurses Home
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_12_P01	Internal, plasterboard walls	Blue paint	-	Yes	-	0.71 % w/w	Fair	80 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_12_P02	External, door jambs and window trim	Red paint	80	Yes	-	0.99 % w/w	Poor	20 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
WHS_12_P03	External, fibre cement sheet clad walls	Blue paint	80, 81	Yes	-	0.34 % w/w	Fair	150 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	11/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											

JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, <u>OR</u> Handle in accordance with ANZECC 1997	11/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
-	Internal southern plant room, hot water systems	Internal insulation	90	Yes	Bonded	Assumed SMF	Good	1 units	Remove in accordance with NOHSC:2006 (1990)	11/08/2022 JBS&G MD	
-	Hot water system located with ceiling cavity	Internal insulation	96	Yes	Bonded	Assumed SMF	Good	1 units	Remove in accordance with NOHSC:2006 (1990)	11/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 13 – Uni Staff Quarters/Accommodation
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
No Asbestos Containing Materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Lead Based Paints											
No Lead Based Paints were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
No PCB materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
-	East external, hot water system	Internal insulation	98	Yes	Bonded	Assumed SMF	Good	1 units	Remove in accordance with NOHSC:2006 (1990)	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #14 – Senior Activity Centre
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
WHS_14_MAT01	Internal communications cupboard lining	Fibre cement sheeting	101, 102	Yes	Non-Friable	Chrysotile Asbestos	Good	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
As per WHS_14_MAT01	Internal laundry cupboard lining	Fibre cement sheeting	100	Yes	Non-Friable	Assumed Asbestos	Good	1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
As per WHS_14_MAT01	Internal hallway cupboard lining	Fibre cement sheeting	103, 104	Yes	Non-Friable	Assumed Asbestos	Good	1 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
WHS_14_MAT05	Internal south-western storeroom ceiling lining	Fibre cement sheeting	105	Yes	Non-Friable	Chrysotile Asbestos	Good	5 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
As Per WHS_14_MAT05	Internal western bathroom ceiling lining	Fibre cement sheeting	106	Yes	Non-Friable	Assumed Asbestos	Good	8 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
As Per WHS_14_MAT05	Internal laundry ceiling lining	Fibre cement sheeting	107	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
As Per WHS_14_MAT05	Internal north-eastern bathroom ceiling lining	Fibre cement sheeting	108	Yes	Non-Friable	Assumed Asbestos	Good	10 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
As Per WHS_14_MAT05	Internal eastern storeroom ceiling lining	Fibre cement sheeting	109	Yes	Non-Friable	Assumed Asbestos	Good	13 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building #14 – Senior Activity Centre
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
As Per WHS_14_MAT05	Internal south-western wall lining above glass sliding door	Fibre cement sheeting	110	Yes	Non-Friable	Assumed Asbestos	Good	2 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
WHS_14_MAT06	External eaves	Fibre cement sheeting	111	Yes	Non-Friable	Chrysotile Asbestos	Good	60 m ²	Remove prior to demolition. Works to be completed under controlled conditions by Class A or B licensed removal contractor in accordance with SWNSW 2019a	12/08/2022 JBS&G MD	
No Asbestos Detected											
WHS_14_MAT02	Internal Bathroom Flooring	Yellow Flooring	-	Yes	-	No Asbestos Detected	-	-	No further action required	12/08/2022 JBS&G MD	
WHS_14_MAT03	Ceiling cavity accessed through Activities Room	Pipe Insulation	-	Yes	-	No Asbestos Detected	-	-	No further action required	12/08/2022 JBS&G MD	
WHS_14_MAT04	External Northern Porch Lining	Fibre Cement Sheeting	112	Yes	-	No Asbestos Detected	-	-	No further action required	12/08/2022 JBS&G MD	
WHS_14_MAT07	External cladding façade	Fibre Cement Sheeting	113	Yes	-	No Asbestos Detected	-	-	No further action required	12/08/2022 JBS&G MD	
WHS_14_AD01	Ceiling cavity, accessed via Activities room	Settled dust	-	Yes	-	No Asbestos Detected	-	-	No further action required	12/08/2022 JBS&G MD	
Lead Containing Dust											
WHS_14_LD01	Ceiling cavity, accessed via Activities room	Settled dust	-	Yes	-	13 mg/kg	-	-	No further action required	12/08/2022 JBS&G MD	
Lead Based Paints											

JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
WHS_14_P03	External, window trim, door jambs & eaves	Yellow paint	111	Yes	-	1.9 % w/w	Poor	100 m ²	Remove loose and flaking paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017. Remaining paint well adhered to the building materials may be demolished if care is taken not to spread paint flakes to surrounding areas. Alternatively, remove all paint prior to demolition by an experienced hazardous materials removal contractor in accordance with AS4361.2-2017.	12/08/2022 JBS&G MD	
Non-Lead Based Paints											
WHS_14_P01	Internal, plasterboard ceiling lining	White paint	-	Yes	-	0.01 % w/w	-	-	No further action required	12/08/2022 JBS&G MD	
WHS_14_P02	Internal, plasterboard wall lining	Yellow paint	-	Yes	-	0.05 % w/w	-	-	No further action required	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
Detailed inspection of light fittings could not be undertaken due to active electricity supply. All light fittings should be assumed to contain PCBs.									Undertake detailed inspection following isolation of electricity supply, OR Handle in accordance with ANZECC 1997	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
-	Internal south storeroom, instant hot water systems	Internal insulation	-	Yes	Bonded	Assumed SMF	Good	1 unit	Remove in accordance with NOHSC:2006 (1990)	12/08/2022 JBS&G MD	
-	Ceiling cavities	Insulation batts	114	Yes	Bonded	Assumed SMF	Good	400 m ²	Remove in accordance with NOHSC:2006 (1990)	12/08/2022 JBS&G MD	
-	Ceiling cavities, A/C ducting	Insulation	114	Yes	Bonded	Assumed SMF	Good	75 m ²	Remove in accordance with NOHSC:2006 (1990)	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 15 –Staff Accommodation
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
No Asbestos Containing Materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Lead Based Paints											
No Lead Based Paints were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
No PCB materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
-	East external, hot water system	Internal insulation	116	Yes	Bonded	Assumed SMF	Good	1 units	Remove in accordance with NOHSC:2006 (1990)	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 16 –LPG Gas Storage
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
No Asbestos Containing Materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Lead Based Paints											
No Lead Based Paints were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
No PCB materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	

Hazardous Materials Register (Rev A)
Wentworth Hospital Services,
Hospital Road, Wentworth, NSW
Building 17 –Pump Station (PS07)
Date of Production – 1st September 2022



JBS&G SAMPLE NO.	LOCATION	MATERIAL DESCRIPTION	PHOTO NUMBER	ACCESSIBLE AREA?	FRIABILITY	ANALYTICAL RESULT	MATERIAL CONDITION	APPROX. QUANTITY	ACTION REQUIRED	DATE OF LAST INSPECTION (INCL. COMPANY NAME AND INITIALS)	DATE OF CONTROL ACTION &/OR REMOVAL
Asbestos Containing Materials (ACM)											
No Asbestos Containing Materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Lead Based Paints											
No Lead Based Paints were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Polychlorinated Biphenyls (PCBs)											
No PCB materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	
Synthetic Mineral Fibres (SMF)											
No SMF materials were identified at the time of inspection									-	12/08/2022 JBS&G MD	

Appendix B Photographs



Photo 1: Overview of Building 1 – Wentworth Hospital Services



Photo 2: Wentworth Hospital Services – Asbestos containing FCS to ceiling of Former Maternity Pan RoomFormer Maternity Bathroom Ceiling Lining



Photo 3: Wentworth Hospital Services - Former Maternity Bathroom Asbestos Ceiling Lining



Photo 4: Wentworth Hospital Services - Former Surgical change room asbestos ceiling lining



Photo 5: Wentworth Hospital Services – Former Surgical sterile room asbestos ceiling lining



Photo 6: Wentworth Hospital Services – Old Records Room asbestos ceiling lining

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 7: Wentworth Hospital Services - North-western staff bathroom asbestos ceiling lining



Photo 8: Wentworth Hospital Services - North-western staff bathroom alcove asbestos ceiling lining



Photo 9: Wentworth Hospital Services - North-western corridor hand wash alcove asbestos ceiling lining



Photo 10: Wentworth Hospital Services - Northern Palliative Care asbestos ceiling lining



Photo 11: Wentworth Hospital Services - Former Maternity Pan Room asbestos flooring



Photo 12: Wentworth Hospital Services - Internal, Former Maternity hallway asbestos cupboard ceiling lining

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 13: : Wentworth Hospital Services – Internal former maternity west veranda asbestos wall lining



Photo 14: Wentworth Hospital Services - Internal former maternity veranda–asbestos cupboard ceiling lining



Photo 15: Wentworth Hospital Services - Internal former maternity veranda lining – south-west asbestos wall lining



Photo 16: Wentworth Hospital Services - Internal Former Maternity west & north-west veranda asbestos ceiling lining



Photo 17: Wentworth Hospital Services – Internal northern 'mental health' asbestos ceiling lining



Photo 18: Wentworth Hospital Services - Internal northern 'NUM's office' asbestos ceiling lining

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 19: Wentworth Hospital Services - Internal northern 'Nurse Manager' asbestos ceiling lining



Photo 20: Wentworth Hospital Services - External northern entrance porch asbestos ceiling lining



Photo 21: Wentworth Hospital Services - Internal north eastern veranda asbestos ceiling lining




Photo 22: Wentworth Hospital Services - Internal Hotel Services hallway – asbestos ceiling lining



Photo 23: Wentworth Hospital Services - Internal Hotel Services kitchen – asbestos ceiling lining



Photo 24: Wentworth Hospital Services - Internal Hotel Services western pantry – asbestos ceiling lining

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 25: Wentworth Hospital Services - Internal Hotel Services eastern pantry – asbestos ceiling and wall lining



Photo 26: Wentworth Hospital Services - Hotel Services Storeroom asbestos ceiling lining



Photo 27: Wentworth Hospital Services - Hotel Services Hallway adjacent Janitors Room asbestos ceiling lining



Photo 28: Wentworth Hospital Services - External asbestos flat sheet eaves



Photo 29: Wentworth Hospital Services - External flat sheet asbestos eaves



Photo 30: Wentworth Hospital Services - External flat sheet asbestos eaves – Internal courtyard

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 31: Wentworth Hospital Services - External flat sheet asbestos eaves & gables



Photo 32: Wentworth Hospital Services - External flat sheet asbestos eaves



Photo 33: Wentworth Hospital Services - External flat sheet asbestos eaves - Internal Courtyard



Photo 34: Wentworth Hospital Services - External flat sheet asbestos eaves - southern awning linings



Photo 35: Wentworth Hospital Services - External south-eastern roof assumed asbestos containing lagged pipe



Photo 36: Wentworth Hospital Services - External assumed asbestos containing tap pipe stand

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 37: External eastern Wentworth Hospital Services electrical box – Black Backed Electrical Board



Photo 38: Wentworth Hospital Services - Old Records Room – southern wall – assumed asbestos electrical backing board



Photo 39: Wentworth Hospital Services - Former Maternity Pan Room Ceiling Cavity



Photo 40: Wentworth Hospital Services - Former Maternity Labour Room – Green Lead Paint



Photo 41: Wentworth Hospital Services - Internal – timber skirting boards, architraves, door jambs and windows White lead paint



Photo 42: Wentworth Hospital Services - External, Old Records Room timber door white lead paint, Yellow non-lead paint

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 43: Old Boiler House – Old Boiler House Overview & External asbestos cladding with brick lower



Photo 44: Old Boiler House - Internal asbestos wall and ceiling lining



Photo 45: Old Boiler House - Internal asbestos wall, ceiling lining & joining battens



Photo 46: Old Boiler House – Asbestos super 6 Roofing



Photo 47: Old Boiler House – Asbestos super 6 Roofing and Gutter Debris



Photo 48: Old Boiler House – Assumed asbestos black backed electrical board

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 49: Non-asbestos mastic between buildings 1 & 2



Photo 50: Building 3 – Pump Shed Overview



Photo 51: Pump Shed - External asbestos walls fibre cement sheet cladding



Photo 52: Pump Shed – Asbestos super 6 roofing




Photo 53: Pump Shed – Asbestos super 6 roofing



Photo 54: Pump Shed – Inaccessible Internal space

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 55: Building 4 – Dirty Linen Overview



Photo 56: Dirty Linen – Internal asbestos wall and ceiling lining fibre cement sheeting



Photo 57: Dirty Linen – Friable asbestos fireplace rope



Photo 58: Building 5 – Contaminated Waste Overview




Photo 59: Contaminated Waste – Internal northern wall assumed asbestos electrical backing board



Photo 60: Building 6 – Staff Amenities Overview

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date


		Appendix B: Photographs	
Client: Health Infrastructure			
Project: Wentworth Hospital Services HBMS			
Job No: 63097		File Name: R03 App B - Photo Log	



Photo 61: Staff Amenities – Asbestos fibre Cement Sheet eaves



Photo 62: Staff Amenities – Assumed asbestos ceiling linings ceiling and brown lead based paint



Photo 63: Staff Amenities – Assumed asbestos ceiling linings



Photo 64: Maintenance Storage Shed - Asbestos fibre cement sheeting eaves & external wall cladding



Photo 65: Maintenance Storage Shed – External asbestos cladding and silver sarked roof



Photo 66: Building 8 – Old Morgue Overview

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 67: Old Morgue – Asbestos fibre cement eaves



Photo 68: Old Morgue – Internal assumed asbestos fibre cement ceiling lining



Photo 69: Building 9 – Maintenance Workshop Overview



Photo 70: Maintenance Workshop – Internal asbestos fibre cement sheet ceiling and wall lining




Photo 71: Maintenance Workshop – Internal asbestos fibre cement sheet ceiling lining



Photo 72: Maintenance Workshop – Internal asbestos fibre cement sheet ceiling and wall lining

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 73: Maintenance Workshop – Internal asbestos fibre cement sheet ceiling and wall lining



Photo 74: Building 10 – Emergency Generator Shed Overview



Photo 75: Emergency Generator Shed – Generator Machinery, assumed asbestos gaskets



Photo 76: Building 11 – Carports/Storage Sheds Overview



Photo 77: Carports/Storage Sheds – Carports/Storage Sheds Overview



Photo 78: Carports/Storage Sheds – Assumed asbestos fibre cement pipe in rafters of shed

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 79: Carports/Storage Sheds – Stockpile of fragments of fibrous material



Photo 80: Building 12 – Old Nurses Home Overview



Photo 81: Old Nurses Home – Asbestos fibre cement eaves and external cladding



Photo 82: Old Nurses Home – Asbestos fibre cement external cladding & assumed porch lining



Photo 83: Old Nurses Home – Asbestos fibre cement internal bathroom wall & ceiling lining



Photo 84: Old Nurses Home – Asbestos fibre cement internal toilet wall & ceiling lining

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 85: Old Nurses Home – Asbestos fibre cement internal kitchen wall & ceiling lining



Photo 86: Old Nurses Home – Asbestos fibre cement internal pantry wall lining



Photo 87: Old Nurses Home – Asbestos fibre cement internal pantry wall & ceiling lining



Photo 88: Old Nurses Home – Ceiling cavity, Accessed through kitchen – broken asbestos fibre cement sheeting



Photo 89: Old Nurses Home – Ceiling cavity, Accessed through kitchen – broken asbestos super six sheeting



Photo 90: Old Nurses Home – Internal of southern plant room – asbestos fibre cement sheet wall lining

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log




Photo 91: Old Nurses Home – Internal of southern plant room – asbestos fibre cement sheet ceiling lining



Photo 92: Old Nurses Home – Internal western room asbestos wall and ceiling lining



Photo 93: Old Nurses Home – Internal western room asbestos wall and ceiling lining




Photo 94: Old Nurses Home – Northern porch assumed asbestos black backed electrical board



Photo 95: Old Nurses Home – External east – assumed asbestos containing gully drain pipe



Photo 96: Old Nurses Home – Ceiling Cavity – Assumed asbestos containing former hot water system

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 97: Building 13 – University Staff Quarters Overview



Photo 98: University Staff Quarters – East external hot water system



Photo 99: Building 14 – Senior Centre Overview



Photo 100: Senior Centre – Internal western corridor asbestos cupboard lining




Photo 101: Senior Centre – Internal western corridor communications asbestos cupboard lining



Photo 102: Senior Centre – Internal western corridor communications asbestos cupboard lining



© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 103: Senior Centre – Internal western corridor storage asbestos cupboard lining



Photo 104: Senior Centre – Internal western corridor storage asbestos cupboard lining



Photo 105: Senior Centre – South-western storeroom asbestos ceiling lining



Photo 106: Senior Centre – western bathroom asbestos ceiling lining



Photo 107: Senior Centre – Laundry asbestos ceiling lining



Photo 108: Senior Centre – North-eastern bathroom asbestos ceiling lining

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 109: Senior Centre – Eastern storage room asbestos ceiling lining



Photo 110: Senior Centre – south-western wall lining above glass door asbestos wall lining



Photo 111: Senior Centre – Asbestos fibre cement eave lining



Photo 112: Senior Centre – Non-asbestos northern porch lining



Photo 113: Senior Centre – Non-asbestos south-eastern cladding facade



Photo 114: Senior Centre – Ceiling Cavity

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log



Photo 115: Building 15 – Staff Accommodation Overview



Photo 116: Staff Accommodation – Eastern external hot water



Photo 117: Building 16 – LPG gas storage



Photo 118: Building 17 – Pump Station

© JBS&G

Source:			
0	Original Issue -	MD	02/09/2022
Rev	Description	Drn.	Date



Appendix B: Photographs

Client: Health Infrastructure

Project: Wentworth Hospital Services HBMS

Job No: 63097

File Name: R03 App B - Photo Log

Appendix C Chain of Custody and Laboratory Analysis Reports Documentation



Sydney Laboratory
179 Magowar Road Girraween NSW 2066
02 9900 8400 EnviroSampleNSW@eurofins.com

Brisbane Laboratory
Unit 1 21 Smallwood Place Murarie QLD 4172
07 3902 4600 EnviroSampleQLD@eurofins.com

Perth Laboratory
46-48 Banksia Road Welshpool WA 6106
08 6253 4444 Samples@ARLgroup.com.au

Melbourne Laboratory
6 Monterey Road Dandenong South VIC 3175
03 8564 5000 Envirosamplevic@eurofins.com

Company			JBS & G Australia (NSW) P/L		Project No		63097		Project Manager		Gina Pinget				Sampler(s)		Michelle Delandro			
Address			Level 1, 50 Margaret Street, Sydney NSW 2000		Project Name		Wentworth HS				EDD Format				Facility Code		Handed over by			
Contact Name			Michelle Delandro		Analysis <small>(When results are requested, Substances (Type, Triad, or Element) S.U.L.E. code must be given to avoid S.U.L.E. error)</small>		Asbestos		Lead								Email for Invoice			
Phone No			417287561														Email for Results		mdelandro@jbsg.com.au ; gpinget@jbsg.com.au ; mh Hodgins@jbsg.com.au	
Special Directions																				
Purchase Order																				
Quote ID No																				
No			Client Sample ID		Sampled Date/Time		Matrix													
1			WHS_01_MAT01		11/08/22		Building Materials		X											
2			WHS_01_MAT02		11/08/22		Building Materials		X											
3			WHS_01_MAT03		11/08/22		Building Materials		X											
4			WHS_01_MAT04		11/08/22		Building Materials		X											
5			WHS_01_MAT05		11/08/22		Building Materials		X											
6			WHS_01_MAT06		11/08/22		Building Materials		X											
7			WHS_01_MAT07		11/08/22		Building Materials		X											
8			WHS_01_P01		11/8/22		Paint		X											
9			WHS_01_MAT08		11/08/22		Building Materials		X											
10			WHS_01_P02		11/8/22		Paint		X											
11			WHS_01_MAT09		11/08/22		Building Materials		X											
12			WHS_01_AD01		11/08/22		Dust		X											
13			WHS_01_LD01		11/08/22		Dust		X											
14			WHS_01_AD02		11/08/22		Dust		X											
15			WHS_01_LD02		11/08/22		Dust		X											

914554

[illegible]

[illegible]

[illegible]

Method of Shipment	Courier (#)	Hand Delivered	Postal	Name	Signature	Date	Time				
Laboratory Use Only	Received By	Lisa Zulic	() SYD BNE MEL PER ADL NTL DRW	Signature	<i>[Signature]</i>	Date	15/8/22	Time	6:00pm	Temperature	N/A
	Received By		SYD BNE MEL PER ADL NTL DRW	Signature		Date		Time		Report No	914554

Eurofins Environment Testing Australia Pty Ltd

ABN: 50 005 085 521

Melbourne

6 Monterey Road
Dandenong South
VIC 3175
Tel: +61 3 8564 5000
NATA# 1261 Site# 1254

Geelong

19/8 Lewalan Street
Grovedale
VIC 3216
Tel: +61 3 8564 5000
NATA# 1261 Site# 1254

Sydney

179 Magowar Road
Girraween
NSW 2145
Tel: +61 2 9900 8400
NATA# 1261 Site# 18217

Canberra

Unit 1,2 Dacre Street
Mitchell
ACT 2911
Tel: +61 2 6113 8091

Brisbane

1/21 Smallwood Place
Murarie
QLD 4172
Tel: +61 7 3902 4600
NATA# 1261 Site# 20794

Newcastle

4/52 Industrial Drive
Mayfield East NSW 2304
PO Box 60 Wickham 2293
Tel: +61 2 4968 8448
NATA# 1261 Site# 25079

Eurofins ARL Pty Ltd

ABN: 91 05 0159 898

Perth

46-48 Banksia Road
Welshpool
WA 6106
Tel: +61 8 6253 4444
NATA# 2377 Site# 2370

Eurofins Environment Testing NZ Ltd

NZBN: 9429046024954

Auckland

35 O'Rorke Road
Penrose,
Auckland 1061
Tel: +64 9 526 45 51
IANZ# 1327

Christchurch

43 Detroit Drive
Rolleston,
Christchurch 7675
Tel: 0800 856 450
IANZ# 1290

Sample Receipt Advice

Company name: JBS & G Australia (NSW) P/L
Contact name: Michelle Delandro
Project name: WENTWORTH HS
Project ID: 63097
Turnaround time: 3 Day
Date/Time received: Aug 15, 2022 6:00 PM
Eurofins reference: 914554

Sample Information

- ✓ A detailed list of analytes logged into our LIMS, is included in the attached summary table.
- ✓ All samples have been received as described on the above COC.
- ✓ COC has been completed correctly.
- N/A Attempt to chill was evident.
- ✓ Appropriately preserved sample containers have been used.
- ✓ All samples were received in good condition.
- ✓ Samples have been provided with adequate time to commence analysis in accordance with the relevant holding times.
- ✓ Appropriate sample containers have been used.
- ✓ Sample containers for volatile analysis received with zero headspace.
- ✗ Split sample sent to requested external lab.
- ✗ Some samples have been subcontracted.
- N/A Custody Seals intact (if used).

Notes

Received sample RIN20220811. Added to this job and logged on hold.
Samples received by the laboratory after 5.30pm are deemed to have been received the following working day.

Contact

If you have any questions with respect to these samples, please contact your Analytical Services Manager:

Andrew Black on phone : (+61) 2 9900 8490 or by email: AndrewBlack@eurofins.com

Results will be delivered electronically via email to Michelle Delandro - MDelandro@jbsg.com.au.

JBS & G Australia (NSW) P/L
Level 1, 50 Margaret St
Sydney
NSW 2000



NATA Accredited

Accreditation Number 1261

Site Number 18217

Accredited for compliance with ISO/IEC 17025—Testing
 NATA is a signatory to the ILAC Mutual Recognition
 Arrangement for the mutual recognition of the
 equivalence of testing, medical testing, calibration,
 inspection, proficiency testing scheme providers and
 reference materials producers reports and certificates.

Attention: Michelle Delandro
Report 914554-AID
Project Name WENTWORTH HS
Project ID 63097
Received Date Aug 15, 2022
Date Reported Aug 18, 2022

Methodology:

Asbestos Fibre
 Identification

Conducted in accordance with the Australian Standard AS 4964 – 2004: Method for the Qualitative Identification of Asbestos in Bulk Samples and in-house Method LTM-ASB-8020 by polarised light microscopy (PLM) and dispersion staining (DS) techniques.

NOTE: Positive Trace Analysis results indicate the sample contains detectable respirable fibres.

Unknown Mineral
 Fibres

Mineral fibres of unknown type, as determined by PLM with DS, may require another analytical technique, such as Electron Microscopy, to confirm unequivocal identity.

NOTE: While Actinolite, Anthophyllite and Tremolite asbestos may be detected by PLM with DS, due to variability in the optical properties of these materials, AS4964 requires that these are reported as UMF unless confirmed by an independent technique.

Subsampling Soil
 Samples

The whole sample submitted is first dried and then passed through a 10mm sieve followed by a 2mm sieve. All fibrous matter greater than 10mm, greater than 2mm as well as the material passing through the 2mm sieve are retained and analysed for the presence of asbestos. If the sub 2mm fraction is greater than approximately 30 to 60g then a sub-sampling routine based on ISO 3082:2009(E) is employed.

NOTE: Depending on the nature and size of the soil sample, the sub-2 mm residue material may need to be sub-sampled for trace analysis, in accordance with AS 4964-2004.

Bonded asbestos-
 containing material
 (ACM)

The material is first examined and any fibres isolated for identification by PLM and DS. Where required, interfering matrices may be removed by disintegration using a range of heat, chemical or physical treatments, possibly in combination. The resultant material is then further examined in accordance with AS 4964 - 2004.

NOTE: Even after disintegration it may be difficult to detect the presence of asbestos in some asbestos-containing bulk materials using PLM and DS. This is due to the low grade or small length or diameter of the asbestos fibres present in the material, or to the fact that very fine fibres have been distributed intimately throughout the materials. Vinyl/asbestos floor tiles, some asbestos-containing sealants and mastics, asbestos-containing epoxy resins and some ore samples are examples of these types of material, which are difficult to analyse.

Limit of Reporting

The performance limitation of the AS 4964 (2004) method for non-homogeneous samples is around 0.1 g/kg (equivalent to 0.01% (w/w)). Where no asbestos is found by PLM and DS, including Trace Analysis, this is considered to be at the nominal reporting limit of 0.01% (w/w).

The NEPM screening level of 0.001% (w/w) is intended as an on-site determination, not a laboratory Limit of Reporting (LOR), per se. Examination of a large sample size (e.g. 500 mL) may improve the likelihood of detecting asbestos, particularly AF, to aid assessment against the NEPM criteria. Gravimetric determinations to this level of accuracy are outside of AS 4964 and hence NATA Accreditation does not cover the performance of this service (non-NATA results shown with an asterisk).

NOTE: NATA News March 2014, p.7, states in relation to AS 4964: "This is a qualitative method with a nominal reporting limit of 0.01 % " and that currently in Australia "there is no validated method available for the quantification of asbestos". This report is consistent with the analytical procedures and reporting recommendations in the NEPM and the WA DoH.

Project Name WENTWORTH HS
Project ID 63097
Date Sampled Aug 11, 2022 to Aug 12, 2022
Report 914554-AID

Client Sample ID	Eurofins Sample No.	Date Sampled	Sample Description	Result
WHS_01_MAT01	22-Au0034231	Aug 11, 2022	Approximate Sample 1g / 25x12x2mm Sample consisted of: Grey fibre cement material	Chrysotile, amosite and crocidolite asbestos detected.
WHS_01_MAT02	22-Au0034232	Aug 11, 2022	Approximate Sample 2g / 30x15x2mm Sample consisted of: Black semi brittle vinyl sheet	No asbestos detected. No trace asbestos detected.
WHS_01_MAT03	22-Au0034233	Aug 11, 2022	Approximate Sample 3g / 35x15x2mm Sample consisted of: (a) Cream colour brittle vinyl tile (b) Amber glue	Chrysotile asbestos detected.(a)
WHS_01_MAT04	22-Au0034234	Aug 11, 2022	Approximate Sample 1g / 20x10x2mm Sample consisted of: Grey fibre cement material	Chrysotile, amosite and crocidolite asbestos detected.
WHS_01_MAT05	22-Au0034235	Aug 11, 2022	Approximate Sample 1g / 20x10x2mm Sample consisted of: Grey fibre plaster cement material	Chrysotile asbestos detected. Organic fibre detected.
WHS_01_MAT06	22-Au0034236	Aug 11, 2022	Approximate Sample 7g / 110x25x2mm Sample consisted of: White/ brown flexible linoleum with clear glue anf fibrous backing	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_01_MAT07	22-Au0034237	Aug 11, 2022	Approximate Sample 6g / 140x15x2mm Sample consisted of: White/ brown flexible linoleum sheet with amber glue and fibrous backing	No asbestos detected. Synthetic fibre detected. Organic fibre detected. No trace asbestos detected.
WHS_01_MAT08	22-Au0034239	Aug 11, 2022	Approximate Sample 1g / 25x10x2mm Sample consisted of: White brittle vinyl sheet with amber glue	No asbestos detected. No trace asbestos detected.

Client Sample ID	Eurofins Sample No.	Date Sampled	Sample Description	Result
WHS_01_MAT09	22-Au0034241	Aug 11, 2022	Approximate Sample 28g / 200x40x2mm Sample consisted of: Yellow/ brown semi brittle vinyl sheet with amber glue	No asbestos detected. No trace asbestos detected.
WHS_01_AD01	22-Au0034242	Aug 11, 2022	Approximate Sample <1g / 25x15x2mm Sample consisted of: White plaster material with brown fibrous layer	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_01_AD02	22-Au0034244	Aug 11, 2022	Approximate Sample 1g Sample consisted of: Dust particles, fragments of soft fibrous material, plastic, paint flakes, plaster in powder form and organic debris	No asbestos detected at the reporting limit of 0.01% w/w. Organic fibre detected. No trace asbestos detected.
WHS_01_MAT10	22-Au0034246	Aug 11, 2022	Approximate Sample <1g / 20x12x2mm Sample consisted of: Grey fibre cement material	Chrysotile, amosite and crocidolite asbestos detected.
WHS_01_MAT11	22-Au0034247	Aug 11, 2022	Approximate Sample 1g / 30x10x2mm Sample consisted of: Grey fibre cement material	Chrysotile and amosite asbestos detected.
WHS_01_MAT12	22-Au0034248	Aug 11, 2022	Approximate Sample 1g / 15x7x2mm Sample consisted of: Brown linoleum sheet with amber glue	No asbestos detected. Synthetic mineral fibre detected. Organic fibre detected. No trace asbestos detected.
WHS_01_MAT13	22-Au0034249	Aug 11, 2022	Approximate Sample 1g / 20x10x2mm Sample consisted of: Grey fibre cement material	Chrysotile asbestos detected.
WHS_01_AD03	22-Au0034250	Aug 11, 2022	Approximate Sample <1g / 15x10x2mm Sample consisted of: White plaster material with fibrous layer	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_01_MAT14	22-Au0034252	Aug 11, 2022	Approximate Sample 1g / 15x10x5mm Sample consisted of: Grey fibre plaster cement material	Chrysotile asbestos detected. Organic fibre detected.
WHS_01_MAT15	22-Au0034254	Aug 11, 2022	Approximate Sample 1g / 15x10x5mm Sample consisted of: Grey fibre cement material	Chrysotile asbestos detected.
WHS_01_MAT16	22-Au0034255	Aug 11, 2022	Approximate Sample 2g / 25x10x5mm Sample consisted of: Grey fibre plaster cement material	Chrysotile asbestos detected. Organic fibre detected.
WHS_01_AD04	22-Au0034256	Aug 12, 2022	Approximate Sample 13g Sample consisted of: Dust particles, fragments of glass, cement, paint flakes, soft fibrous material, sand, wood residue, plant residue and organic debris	No asbestos detected at the reporting limit of 0.01% w/w. Organic fibre detected. No trace asbestos detected.

Client Sample ID	Eurofins Sample No.	Date Sampled	Sample Description	Result
WHS_02_MAT01	22-Au0034262	Aug 11, 2022	Approximate Sample 5g / 40x12x5mm Sample consisted of: Grey compressed fibre cement material	Chrysotile asbestos detected.
WHS_02_MAT02	22-Au0034263	Aug 11, 2022	Approximate Sample 3g / 60x25x7mm Sample consisted of: Brown compressed fibrous material with white coating	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_02_AD01	22-Au0034265	Aug 11, 2022	Approximate Sample 2g Sample consisted of: Dust particles, fragments of corroded metal, plaster, soft fibrous material, paint flakes and organic debris	No asbestos detected at the reporting limit of 0.01% w/w. Organic fibre detected. No trace asbestos detected.
WHS_02_MAT03	22-Au0034267	Aug 11, 2022	Approximate Sample 1g / 20x15x2mm Sample consisted of: Grey fibre plaster cement material	Chrysotile asbestos detected. Organic fibre detected.
WHS_02_MAT04	22-Au0034268	Aug 11, 2022	Approximate Sample 16g / 70x35x5mm Sample consisted of: Grey fibre plaster cement material	Chrysotile asbestos detected. Organic fibre detected.
WHS_02_MAT05	22-Au0034270	Aug 11, 2022	Approximate Sample 3g / 30x10x10mm Sample consisted of: Black fibro bituminous material	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_02_MAT06	22-Au0034271	Aug 12, 2022	Approximate Sample 1g / 10x7x2mm Sample consisted of: Grey fibre cement material	Chrysotile and crocidolite asbestos detected.
WHS_02_MAT07	22-Au0034272	Aug 12, 2022	Approximate Sample 64g Sample consisted of: Brown coarse-grained soil and rocks, plant residue, cement, bitumen like material, paint flakes and organic debris	Chrysotile and crocidolite asbestos detected in the form of loose fibre bundles. Approximate raw weight of asbestos containing material = 0.029g* Total estimated asbestos content in the sample = 0.026g* Total estimated asbestos concentration = 0.040% w/w* Organic fibre detected. No trace asbestos detected.
WHS_03_MAT01	22-Au0034275	Aug 11, 2022	Approximate Sample 7g / 50x15x5mm Sample consisted of: Grey fibre cement material	Chrysotile, amosite and crocidolite asbestos detected.
WHS_03_MAT02	22-Au0034276	Aug 12, 2022	Approximate Sample 1g / 20x15x5mm Sample consisted of: Grey fibre cement material	Chrysotile and crocidolite asbestos detected.
WHS_04_MAT01	22-Au0034280	Aug 12, 2022	Approximate Sample <1g / 12x8x2mm Sample consisted of: Grey fibre cement material	Chrysotile asbestos detected.
WHS_04_MAT02	22-Au0034281	Aug 12, 2022	Approximate Sample 2g / 30x15x4mm Sample consisted of: Brown fibre plaster material	Chrysotile asbestos detected.

Client Sample ID	Eurofins Sample No.	Date Sampled	Sample Description	Result
WHS_06_MAT01	22-Au0034284	Aug 11, 2022	Approximate Sample <1g / 15x10x2mm Sample consisted of: Grey fibre plaster cement material	Chrysotile asbestos detected. Organic fibre detected.
WHS_07_MAT01	22-Au0034285	Aug 11, 2022	Approximate Sample 1g / 25x10x2mm Sample consisted of: Grey fibre cement material	Chrysotile, amosite and crocidolite asbestos detected.
WHS_07_MAT02	22-Au0034286	Aug 11, 2022	Approximate Sample 3g / 35x7x5mm Sample consisted of: Grey fibre cement material	Chrysotile, amosite and crocidolite asbestos detected.
WHS_07_AD01	22-Au0034288	Aug 11, 2022	Approximate Sample 4g Sample consisted of: Dust particles, wood residue, sand, fragments of brick, paint flakes and organic debris	Chrysotile asbestos detected in the form of loose fibre bundles. Approximate raw weight of asbestos containing material = 0.0031g* Total estimated asbestos content in the sample = 0.0031g* Total estimated asbestos concentration = 0.078% w/w* Organic fibre detected. No trace asbestos detected.
WHS_08_MAT01	22-Au0034290	Aug 11, 2022	Approximate Sample <1g / 10x4x2mm Sample consisted of: Grey fibre cement material	Chrysotile, amosite and crocidolite asbestos detected.
WHS_09_MAT01	22-Au0034293	Aug 12, 2022	Approximate Sample 2g / 25x12x5mm Sample consisted of: Grey fibre plaster cement material	Chrysotile asbestos detected. Organic fibre detected.
WHS_09_AD01	22-Au0034294	Aug 12, 2022	Approximate Sample 3g Sample consisted of: Dust particles, fragments of plaster, brick, cement, wood residue, sand, paint flakes and organic debris	No asbestos detected at the reporting limit of 0.01% w/w. Organic fibre detected. No trace asbestos detected.
WHS_11_MAT01	22-Au0034296	Aug 11, 2022	Approximate Sample 14g / 60x30x5mm Sample consisted of: Brown fibre plaster cement material	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_12_MAT01	22-Au0034297	Aug 11, 2022	Approximate Sample 3g / 25x12x5mm Sample consisted of: Grey compressed fibre cement material	Chrysotile asbestos detected.
WHS_12_MAT02	22-Au0034298	Aug 11, 2022	Approximate Sample 2g / 25x10x5mm Sample consisted of: Grey compressed fibre cement material	Chrysotile asbestos detected.
WHS_12_MAT03	22-Au0034299	Aug 11, 2022	Approximate Sample 13g / 40x35x5mm Sample consisted of: Grey fibre cement material	Chrysotile, amosite and crocidolite asbestos detected.
WHS_12_MAT04	22-Au0034300	Aug 11, 2022	Approximate Sample 45g / 110x45x5mm Sample consisted of: Grey fibre cement material	Chrysotile and amosite asbestos detected.

Client Sample ID	Eurofins Sample No.	Date Sampled	Sample Description	Result
WHS_12_MAT05	22-Au0034301	Aug 11, 2022	Approximate Sample 5g / 30x12x5mm Sample consisted of: Grey fibre cement material	Chrysotile asbestos detected.
WHS_12_MAT06	22-Au0034302	Aug 11, 2022	Approximate Sample 2g / 70x30x2mm Sample consisted of: Green flexible compressed fibrous material with light blue coating	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_12_AD01	22-Au0034303	Aug 11, 2022	Approximate Sample 1g Sample consisted of: Dust particles, fragments of plaster, fibre cement material, wood residue, plant residue, compressed material, cement, paint flakes and organic debris	Chrysotile asbestos detected in fibre cement fragments and in the form of loose fibre bundles. Approximate raw weight of asbestos containing material = 0.23g* Total estimated asbestos content in the sample = 0.023g* Total estimated asbestos concentration = 1.9% w/w* Organic fibre detected. No trace asbestos detected.
WHS_12_AD02	22-Au0034305	Aug 11, 2022	Approximate Sample 1g Sample consisted of: Dust particles, fragments of soft fibrous material, plaster, plastic, paint flakes, sand, plant residue and organic debris	No asbestos detected at the reporting limit of 0.01% w/w. Organic fibre detected. No trace asbestos detected.
WHS_12_MAT07	22-Au0034310	Aug 12, 2022	Approximate Sample 2g / 25x7x3mm Sample consisted of: Grey compressed fibre cement material	Chrysotile asbestos detected.
WHS_14_MAT01	22-Au0034311	Aug 12, 2022	Approximate Sample 1g / 20x10x2mm Sample consisted of: Grey compressed fibre cement material	Chrysotile asbestos detected.
WHS_14_MAT02	22-Au0034312	Aug 12, 2022	Approximate Sample <1g / 20x7x2mm Sample consisted of: Grey linoleum sheet with clear glue and fibrous backing	No asbestos detected. Synthetic mineral fibre detected. Organic fibre detected. No trace asbestos detected.
WHS_14_AD01	22-Au0034313	Aug 12, 2022	Approximate Sample 5g Sample consisted of: Dust particles, fragments of plaster, sand, plant residue, soft fibrous material, paint flakes and organic debris	No asbestos detected at the reporting limit of 0.01% w/w. Organic fibre detected. No trace asbestos detected.
WHS_14_MAT03	22-Au0034315	Aug 12, 2022	Approximate Sample 3g / 70x70x4mm Sample consisted of: Brown fluffy fibrous material	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_14_MAT04	22-Au0034316	Aug 12, 2022	Approximate Sample <1g / 8x7x2mm Sample consisted of: Grey fibre plaster cement material with white coating	No asbestos detected. Organic fibre detected. No trace asbestos detected.
WHS_14_MAT05	22-Au0034319	Aug 12, 2022	Approximate Sample 1g / 15x10x2mm Sample consisted of: Grey fibre cement material	Chrysotile asbestos detected.

Client Sample ID	Eurofins Sample No.	Date Sampled	Sample Description	Result
WHS_14_MAT06	22-Au0034320	Aug 12, 2022	Approximate Sample 2g / 20x12x2mm Sample consisted of: Grey fibre cement material	Chrysotile asbestos detected.
WHS_14_MAT07	22-Au0034321	Aug 12, 2022	Approximate Sample <1g / 15x10x2mm Sample consisted of: Grey fibre plaster material with white coating	No asbestos detected. Organic fibre detected. No trace asbestos detected.

Sample History

Where samples are submitted/analysed over several days, the last date of extraction is reported.

If the date and time of sampling are not provided, the Laboratory will not be responsible for compromised results should testing be performed outside the recommended holding time.

Description	Testing Site	Extracted	Holding Time
Asbestos - LTM-ASB-8020	Sydney	Aug 18, 2022	Indefinite
Asbestos - LTM-ASB-8020	Sydney	Aug 18, 2022	Indefinite

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000

Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
External Laboratory									
No	Sample ID	Sample Date	Sampling Time	Matrix	LAB ID				
1	WHS_01_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034231		X		
2	WHS_01_MAT 02	Aug 11, 2022		Building Materials	S22-Au0034232		X		
3	WHS_01_MAT 03	Aug 11, 2022		Building Materials	S22-Au0034233		X		
4	WHS_01_MAT 04	Aug 11, 2022		Building Materials	S22-Au0034234		X		
5	WHS_01_MAT 05	Aug 11, 2022		Building Materials	S22-Au0034235		X		
6	WHS_01_MAT 06	Aug 11, 2022		Building Materials	S22-Au0034236		X		
7	WHS_01_MAT 07	Aug 11, 2022		Building Materials	S22-Au0034237		X		
8	WHS_01_P01	Aug 11, 2022		Paint	S22-Au0034238				X

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
9	WHS_01_MAT 08	Aug 11, 2022		Building Materials	S22-Au0034239		X		
10	WHS_01_P02	Aug 11, 2022		Paint	S22-Au0034240				X
11	WHS_01_MAT 09	Aug 11, 2022		Building Materials	S22-Au0034241		X		
12	WHS_01_AD0 1	Aug 11, 2022		Dust	S22-Au0034242		X		
13	WHS_01_LD0 1	Aug 11, 2022		Dust	S22-Au0034243			X	
14	WHS_01_AD0 2	Aug 11, 2022		Soil	S22-Au0034244	X			
15	WHS_01_LD0 2	Aug 11, 2022		Dust	S22-Au0034245			X	
16	WHS_01_MAT 10	Aug 11, 2022		Building Materials	S22-Au0034246		X		
17	WHS_01_MAT 11	Aug 11, 2022		Building Materials	S22-Au0034247		X		
18	WHS_01_MAT 12	Aug 11, 2022		Building Materials	S22-Au0034248		X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000

Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
19	WHS_01_MAT 13	Aug 11, 2022		Building Materials	S22-Au0034249		X		
20	WHS_01_AD0 3	Aug 11, 2022		Dust	S22-Au0034250		X		
21	WHS_01_LD0 3	Aug 11, 2022		Dust	S22-Au0034251			X	
22	WHS_01_MAT 14	Aug 11, 2022		Building Materials	S22-Au0034252		X		
23	WHS_01_P03	Aug 11, 2022		Paint	S22-Au0034253				X
24	WHS_01_MAT 15	Aug 11, 2022		Building Materials	S22-Au0034254		X		
25	WHS_01_MAT 16	Aug 11, 2022		Building Materials	S22-Au0034255		X		
26	WHS_01_AD0 4	Aug 12, 2022		Soil	S22-Au0034256	X			
27	WHS_01_LD0 4	Aug 12, 2022		Dust	S22-Au0034257			X	
28	WHS_01_P04	Aug 12, 2022		Paint	S22-Au0034258				X

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000

Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
29	WHS_01_P05	Aug 12, 2022		Paint	S22-Au0034259				X
30	WHS_01_P06	Aug 12, 2022		Paint	S22-Au0034260				X
31	WHS_02_P01	Aug 11, 2022		Paint	S22-Au0034261				X
32	WHS_02_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034262		X		
33	WHS_02_MAT 02	Aug 11, 2022		Building Materials	S22-Au0034263		X		
34	WHS_02_P02	Aug 11, 2022		Paint	S22-Au0034264				X
35	WHS_02_AD0 1	Aug 11, 2022		Soil	S22-Au0034265	X			
36	WHS_02_LD0 1	Aug 11, 2022		Dust	S22-Au0034266			X	
37	WHS_02_MAT 03	Aug 11, 2022		Building Materials	S22-Au0034267		X		
38	WHS_02_MAT 04	Aug 11, 2022		Building Materials	S22-Au0034268		X		
39	WHS_02_P03	Aug 11, 2022		Paint	S22-Au0034269				X
40	WHS_02_MAT	Aug 11, 2022		Building	S22-Au0034270		X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
40	WHS_02_MAT 05	Aug 11, 2022		Building Materials	S22-Au0034270				
41	WHS_02_MAT 06	Aug 12, 2022		Building Materials	S22-Au0034271		X		
42	WHS_02_MAT 07	Aug 12, 2022		Soil	S22-Au0034272	X			
43	WHS_03_P01	Aug 11, 2022		Paint	S22-Au0034273				X
44	WHS_03_P02	Aug 11, 2022		Paint	S22-Au0034274				X
45	WHS_03_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034275		X		
46	WHS_03_MAT 02	Aug 12, 2022		Building Materials	S22-Au0034276		X		
47	WHS_04_P01	Aug 12, 2022		Paint	S22-Au0034277				X
48	WHS_04_P02	Aug 12, 2022		Paint	S22-Au0034278				X
49	WHS_04_P03	Aug 12, 2022		Paint	S22-Au0034279				X
50	WHS_04_MAT 01	Aug 12, 2022		Building Materials	S22-Au0034280		X		
51	WHS_04_MAT	Aug 12, 2022		Building	S22-Au0034281		X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
	02			Materials					
52	WHS_06_P01	Aug 11, 2022		Paint	S22-Au0034282				X
53	WHS_06_P02	Aug 11, 2022		Paint	S22-Au0034283				X
54	WHS_06_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034284		X		
55	WHS_07_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034285		X		
56	WHS_07_MAT 02	Aug 11, 2022		Building Materials	S22-Au0034286		X		
57	WHS_07_P01	Aug 11, 2022		Paint	S22-Au0034287				X
58	WHS_07_AD0 1	Aug 11, 2022		Soil	S22-Au0034288	X			
59	WHS_07_LD0 1	Aug 11, 2022		Dust	S22-Au0034289			X	
60	WHS_08_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034290		X		
61	WHS_08_P01	Aug 11, 2022		Paint	S22-Au0034291				X
62	WHS_08_P02	Aug 11, 2022		Paint	S22-Au0034292				X

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000

Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
63	WHS_09_MAT 01	Aug 12, 2022		Building Materials	S22-Au0034293		X		
64	WHS_09_AD0 1	Aug 12, 2022		Soil	S22-Au0034294	X			
65	WHS_09_LD0 1	Aug 12, 2022		Dust	S22-Au0034295			X	
66	WHS_11_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034296		X		
67	WHS_12_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034297		X		
68	WHS_12_MAT 02	Aug 11, 2022		Building Materials	S22-Au0034298		X		
69	WHS_12_MAT 03	Aug 11, 2022		Building Materials	S22-Au0034299		X		
70	WHS_12_MAT 04	Aug 11, 2022		Building Materials	S22-Au0034300		X		
71	WHS_12_MAT 05	Aug 11, 2022		Building Materials	S22-Au0034301		X		
72	WHS_12_MAT	Aug 11, 2022		Building	S22-Au0034302		X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
	06			Materials					
73	WHS_12_AD01	Aug 11, 2022		Soil	S22-Au0034303	X			
74	WHS_12_LD01	Aug 11, 2022		Dust	S22-Au0034304			X	
75	WHS_12_AD02	Aug 11, 2022		Soil	S22-Au0034305	X			
76	WHS_12_LD02	Aug 11, 2022		Dust	S22-Au0034306			X	
77	WHS_12_P01	Aug 11, 2022		Paint	S22-Au0034307				X
78	WHS_12_P02	Aug 11, 2022		Paint	S22-Au0034308				X
79	WHS_12_P03	Aug 11, 2022		Paint	S22-Au0034309				X
80	WHS_12_MAT07	Aug 12, 2022		Building Materials	S22-Au0034310		X		
81	WHS_14_MAT01	Aug 12, 2022		Building Materials	S22-Au0034311		X		
82	WHS_14_MAT02	Aug 12, 2022		Building Materials	S22-Au0034312		X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos - AS4964	Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X	X
83	WHS_14_AD01	Aug 12, 2022		Soil	S22-Au0034313	X			
84	WHS_14_LD01	Aug 12, 2022		Dust	S22-Au0034314			X	
85	WHS_14_MAT03	Aug 12, 2022		Building Materials	S22-Au0034315		X		
86	WHS_14_MAT04	Aug 12, 2022		Building Materials	S22-Au0034316		X		
87	WHS_14_P01	Aug 12, 2022		Paint	S22-Au0034317				X
88	WHS_14_P02	Aug 12, 2022		Paint	S22-Au0034318				X
89	WHS_14_MAT05	Aug 12, 2022		Building Materials	S22-Au0034319		X		
90	WHS_14_MAT06	Aug 12, 2022		Building Materials	S22-Au0034320		X		
91	WHS_14_MAT07	Aug 12, 2022		Building Materials	S22-Au0034321		X		
92	WHS_14_P03	Aug 12, 2022		Paint	S22-Au0034322				X
Test Counts						9	48	10	25

Internal Quality Control Review and Glossary General

1. QC data may be available on request.
2. All soil results are reported on a dry basis, unless otherwise stated.
3. Samples were analysed on an 'as received' basis.
4. Information identified on this report with the colour **blue** indicates data provided by customer that may have an impact on the results.
5. Information identified on this report with the colour **orange** indicates sections of the report not covered by the laboratory's scope of NATA accreditation.
6. This report replaces any interim results previously issued.

Holding Times

Please refer to the most recent version of the 'Sample Preservation and Container Guide' for holding times (QS3001).

If the Laboratory did not receive the information in the required timeframe, and regardless of any other integrity issues, suitably qualified results may still be reported. Holding times apply from the date of sampling, therefore compliance to these may be outside the laboratory's control.

Units

% w/w:	Percentage weight-for-weight basis, e.g. of asbestos in asbestos-containing finds in soil samples (% w/w)
F/ffd	Airborne fibre filter loading as Fibres (N) per Fields counted (n)
F/mL	Airborne fibre reported concentration as Fibres per millilitre of air drawn over the sampler membrane (C)
g, kg	Mass, e.g. of whole sample (M) or asbestos-containing find within the sample (m)
g/kg	Concentration in grams per kilogram
L, mL	Volume, e.g. of air as measured in AFM (V = r x t)
L/min	Airborne fibre sampling Flowrate as litres per minute of air drawn over the sampler membrane (r)
min	Time (t), e.g. of air sample collection period

Calculations

Airborne Fibre Concentration:
$$C = \left(\frac{A}{a}\right) \times \left(\frac{N}{n}\right) \times \left(\frac{1}{V}\right) \times \left(\frac{1}{r}\right) = K \times \left(\frac{N}{n}\right) \times \left(\frac{1}{V}\right)$$

Asbestos Content (as asbestos):
$$\% w/w = \frac{(m \times P_A)}{M}$$

Weighted Average (of asbestos):
$$\%_{WA} = \frac{\sum (m \times P_A) \times x}{x}$$

Terms

%asbestos	Estimated percentage of asbestos in a given matrix. May be derived from knowledge or experience of the material, informed by HSG264 <i>Appendix 2</i> , else assumed to be 15% in accordance with WA DOH <i>Appendix 2 (PA)</i> .
ACM	Asbestos Containing Materials. Asbestos contained within a non-asbestos matrix, typically presented in bonded (non-friable) condition. For the purposes of the NEPM and WA DOH, ACM corresponds to material larger than 7 mm x 7 mm.
AF	Asbestos Fines. Asbestos contamination within a soil sample, as defined by WA DOH. Includes loose fibre bundles and small pieces of friable and non-friable material such as asbestos cement fragments mixed with soil. Considered under the NEPM as equivalent to "non-bonded / friable".
AFM	Airborne Fibre Monitoring, e.g. by the MFM.
Amosite	Amosite Asbestos Detected. Amosite may also refer to Fibrous Grunerite or Brown Asbestos. Identified in accordance with AS 4964-2004.
AS	Australian Standard.
Asbestos Content (as asbestos)	Total % w/w asbestos content in asbestos-containing finds in a soil sample (% w/w).
Chrysotile	Chrysotile Asbestos Detected. Chrysotile may also refer to Fibrous Serpentine or White Asbestos. Identified in accordance with AS 4964-2004.
COC	Chain of Custody.
Crocidolite	Crocidolite Asbestos Detected. Crocidolite may also refer to Fibrous Riebeckite or Blue Asbestos. Identified in accordance with AS 4964-2004.
Dry	Sample is dried by heating prior to analysis.
DS	Dispersion Staining. Technique required for Unequivocal Identification of asbestos fibres by PLM.
FA	Fibrous Asbestos. Asbestos containing material that is wholly or in part friable, including materials with higher asbestos content with a propensity to become friable with handling, and any material that was previously non-friable and in a severely degraded condition. For the purposes of the NEPM and WA DOH, FA generally corresponds to material larger than 7 mm x 7 mm, although FA may be more difficult to visibly distinguish and may be assessed as AF.
Fibre Count	Total of all fibres (whether asbestos or not) meeting the counting criteria set out in the NOHSC:3003
Fibre ID	Fibre Identification. Unequivocal identification of asbestos fibres according to AS 4964-2004. Includes Chrysotile, Amosite (Grunerite) or Crocidolite asbestos.
Friable	Asbestos-containing materials of any size that may be broken or crumbled by hand pressure. For the purposes of the NEPM, this includes both AF and FA. It is outside of the laboratory's remit to assess degree of friability.
HSG248	UK HSE HSG248, <i>Asbestos: The Analysts Guide</i> , 2nd Edition (2021).
HSG264	UK HSE HSG264, <i>Asbestos: The Survey Guide</i> (2012).
ISO (also ISO/IEC)	International Organization for Standardization / International Electrotechnical Commission.
K Factor	Microscope constant (K) as derived from the effective filter area of the given AFM membrane used for collecting the sample (A) and the projected eyepiece graticule area of the specific microscope used for the analysis (a).
LOR	Limit of Reporting.
MFM (also NOHSC:3003)	Membrane Filter Method. As described by the Australian Government National Occupational Health and Safety Commission, <i>Guidance Note on the Membrane Filter Method for Estimating Airborne Asbestos Fibres</i> , 2nd Edition [NOHSC:3003(2005)].
NEPM (also ASC NEPM)	National Environment Protection (Assessment of Site Contamination) Measure, (2013, as amended).
Organic	Organic Fibres Detected. Organic may refer to Natural or Man-Made Polymeric Fibres. Identified in accordance with AS 4964-2004.
PCM	Phase Contrast Microscopy. As used for Fibre Counting according to the MFM.
PLM	Polarised Light Microscopy. As used for Fibre Identification and Trace Analysis according to AS 4964-2004.
SMF	Synthetic Mineral Fibre Detected. SMF may also refer to Man Made Vitreous Fibres. Identified in accordance with AS 4964-2004.
SRA	Sample Receipt Advice.
Trace Analysis	Analytical procedure used to detect the presence of respirable fibres (particularly asbestos) in a given sample matrix.
UK HSE HSG	United Kingdom, Health and Safety Executive, Health and Safety Guidance, publication.
UMF	Unidentified Mineral Fibre Detected. Fibrous minerals that are detected but have not been unequivocally identified by PLM with DS according the AS 4964-2004. May include (but not limited to) Actinolite, Anthophyllite or Tremolite asbestos.
WA DOH	Reference document for the NEPM. Government of Western Australia, <i>Guidelines for the Assessment, Remediation and Management of Asbestos-Contaminated Sites in Western Australia</i> (updated 2021), including Appendix Four: <i>Laboratory analysis</i>
Weighted Average	Combined average % w/w asbestos content of all asbestos-containing finds in the given aliquot or total soil sample (%_{WA}).

Comments
Sample Integrity

Custody Seals Intact (if used)	N/A
Attempt to Chill was evident	N/A
Sample correctly preserved	Yes
Appropriate sample containers have been used	Yes
Sample containers for volatile analysis received with minimal headspace	Yes
Samples received within HoldingTime	Yes
Some samples have been subcontracted	No

Asbestos Counter/Identifier:

Chamath JHM Annakkage Senior Analyst-Asbestos

Authorised by:

Laxman Dias Senior Analyst-Asbestos



Glenn Jackson
General Manager

Final Report – this report replaces any previously issued Report

- Indicates Not Requested

* Indicates NATA accreditation does not cover the performance of this service

Measurement uncertainty of test data is available on request or please [click here](#).

Eurofins shall not be liable for loss, cost, damages or expenses incurred by the client, or any other person or company, resulting from the use of any information or interpretation given in this report. In no case shall Eurofins be liable for consequential damages including, but not limited to, lost profits, damages for failure to meet deadlines and lost production arising from this report. This document shall not be reproduced except in full and relates only to the items tested. Unless indicated otherwise, the tests were performed on the samples as received.

JBS & G Australia (NSW) P/L
Level 1, 50 Margaret St
Sydney
NSW 2000



NATA Accredited
Accreditation Number 1261
Site Number 18217

Accredited for compliance with ISO/IEC 17025 – Testing
 NATA is a signatory to the ILAC Mutual Recognition
 Arrangement for the mutual recognition of the
 equivalence of testing, medical testing, calibration,
 inspection, proficiency testing scheme providers and
 reference materials producers reports and certificates.

Attention: **Michelle Delandro**

Report **914554-S**
Project name **WENTWORTH HS**
Project ID **63097**
Received Date **Aug 15, 2022**

Client Sample ID			WHS_01_P01	WHS_01_P02	WHS_01_LD01	WHS_01_LD02
Sample Matrix			Paint	Paint	Dust	Dust
Eurofins Sample No.			S22- Au0034238	S22- Au0034240	S22- Au0034243	S22- Au0034245
Date Sampled			Aug 11, 2022	Aug 11, 2022	Aug 11, 2022	Aug 11, 2022
Test/Reference	LOR	Unit				
Lead (% w/w)	0.01	%	0.18	21	-	-
Heavy Metals						
Lead	5	mg/kg	-	-	540	670

Client Sample ID			WHS_01_LD03	WHS_01_P03	WHS_01_LD04	WHS_01_P04
Sample Matrix			Dust	Paint	Dust	Paint
Eurofins Sample No.			S22- Au0034251	S22- Au0034253	S22- Au0034257	S22- Au0034258
Date Sampled			Aug 11, 2022	Aug 11, 2022	Aug 12, 2022	Aug 12, 2022
Test/Reference	LOR	Unit				
Lead (% w/w)	0.01	%	-	3.8	-	3.1
Heavy Metals						
Lead	5	mg/kg	< 5	-	1600	-

Client Sample ID			WHS_01_P05	WHS_01_P06	WHS_02_P01	WHS_02_P02
Sample Matrix			Paint	Paint	Paint	Paint
Eurofins Sample No.			S22- Au0034259	S22- Au0034260	S22- Au0034261	S22- Au0034264
Date Sampled			Aug 12, 2022	Aug 12, 2022	Aug 11, 2022	Aug 11, 2022
Test/Reference	LOR	Unit				
Lead (% w/w)	0.01	%	< 0.01	0.03	0.31	0.41

Client Sample ID			WHS_02_LD01	WHS_02_P03	WHS_03_P01	WHS_03_P02
Sample Matrix			Dust	Paint	Paint	Paint
Eurofins Sample No.			S22-Au0034266	S22-Au0034269	S22-Au0034273	S22-Au0034274
Date Sampled			Aug 11, 2022	Aug 11, 2022	Aug 11, 2022	Aug 11, 2022
Test/Reference	LOR	Unit				
Lead (% w/w)	0.01	%	-	8.6	6.2	0.24
Heavy Metals						
Lead	5	mg/kg	680	-	-	-

Client Sample ID			WHS_04_P01	WHS_04_P02	WHS_04_P03	WHS_06_P01
Sample Matrix			Paint	Paint	Paint	Paint
Eurofins Sample No.			S22-Au0034277	S22-Au0034278	S22-Au0034279	S22-Au0034282
Date Sampled			Aug 12, 2022	Aug 12, 2022	Aug 12, 2022	Aug 11, 2022
Test/Reference	LOR	Unit				
Lead (% w/w)	0.01	%	12	6.4	0.40	0.75

Client Sample ID			WHS_06_P02	WHS_07_P01	WHS_07_LD01	WHS_08_P01
Sample Matrix			Paint	Paint	Dust	Paint
Eurofins Sample No.			S22-Au0034283	S22-Au0034287	S22-Au0034289	S22-Au0034291
Date Sampled			Aug 11, 2022	Aug 11, 2022	Aug 11, 2022	Aug 11, 2022
Test/Reference	LOR	Unit				
Lead (% w/w)	0.01	%	0.88	0.25	-	9.4
Heavy Metals						
Lead	5	mg/kg	-	-	200	-

Client Sample ID			WHS_08_P02	WHS_09_LD01	WHS_12_LD01	WHS_12_LD02
Sample Matrix			Paint	Dust	Dust	Dust
Eurofins Sample No.			S22-Au0034292	S22-Au0034295	S22-Au0034304	S22-Au0034306
Date Sampled			Aug 11, 2022	Aug 12, 2022	Aug 11, 2022	Aug 11, 2022
Test/Reference	LOR	Unit				
Lead (% w/w)	0.01	%	1.4	-	-	-
Heavy Metals						
Lead	5	mg/kg	-	58	380	570

Client Sample ID			WHS_12_P01	WHS_12_P02	WHS_12_P03	WHS_14_LD01
Sample Matrix			Paint	Paint	Paint	Dust
Eurofins Sample No.			S22-Au0034307	S22-Au0034308	S22-Au0034309	S22-Au0034314
Date Sampled			Aug 11, 2022	Aug 11, 2022	Aug 11, 2022	Aug 12, 2022
Test/Reference	LOR	Unit				
Lead (% w/w)	0.01	%	0.71	0.99	0.34	-
Heavy Metals						
Lead	5	mg/kg	-	-	-	13

Client Sample ID			WHS_14_P01	WHS_14_P02	WHS_14_P03
Sample Matrix			Paint	Paint	Paint
Eurofins Sample No.			S22-Au0034317	S22-Au0034318	S22-Au0034322
Date Sampled			Aug 12, 2022	Aug 12, 2022	Aug 12, 2022
Test/Reference	LOR	Unit			
Lead (% w/w)	0.01	%	0.01	0.05	1.9

Sample History

Where samples are submitted/analysed over several days, the last date of extraction is reported.

If the date and time of sampling are not provided, the Laboratory will not be responsible for compromised results should testing be performed outside the recommended holding time.

Description	Testing Site	Extracted	Holding Time
Lead (% w/w) - Method: LTM-MET-3040 Metals in Waters Soils & Sediments by ICP-MS	Sydney	Aug 15, 2022	6 Months
Heavy Metals - Method: LTM-MET-3040 Metals in Waters, Soils & Sediments by ICP-MS	Sydney	Aug 17, 2022	28 Days

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
External Laboratory								
No	Sample ID	Sample Date	Sampling Time	Matrix	LAB ID			
1	WHS_01_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034231	X		
2	WHS_01_MAT 02	Aug 11, 2022		Building Materials	S22-Au0034232	X		
3	WHS_01_MAT 03	Aug 11, 2022		Building Materials	S22-Au0034233	X		
4	WHS_01_MAT 04	Aug 11, 2022		Building Materials	S22-Au0034234	X		
5	WHS_01_MAT 05	Aug 11, 2022		Building Materials	S22-Au0034235	X		
6	WHS_01_MAT 06	Aug 11, 2022		Building Materials	S22-Au0034236	X		
7	WHS_01_MAT 07	Aug 11, 2022		Building Materials	S22-Au0034237	X		
8	WHS_01_P01	Aug 11, 2022		Paint	S22-Au0034238			X

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
9	WHS_01_MAT 08	Aug 11, 2022		Building Materials	S22-Au0034239	X		
10	WHS_01_P02	Aug 11, 2022		Paint	S22-Au0034240			X
11	WHS_01_MAT 09	Aug 11, 2022		Building Materials	S22-Au0034241	X		
12	WHS_01_AD0 1	Aug 11, 2022		Dust	S22-Au0034242	X		
13	WHS_01_LD0 1	Aug 11, 2022		Dust	S22-Au0034243		X	
14	WHS_01_AD0 2	Aug 11, 2022		Dust	S22-Au0034244	X		
15	WHS_01_LD0 2	Aug 11, 2022		Dust	S22-Au0034245		X	
16	WHS_01_MAT 10	Aug 11, 2022		Building Materials	S22-Au0034246	X		
17	WHS_01_MAT 11	Aug 11, 2022		Building Materials	S22-Au0034247	X		
18	WHS_01_MAT 12	Aug 11, 2022		Building Materials	S22-Au0034248	X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
19	WHS_01_MAT 13	Aug 11, 2022		Building Materials	S22-Au0034249	X		
20	WHS_01_AD0 3	Aug 11, 2022		Dust	S22-Au0034250	X		
21	WHS_01_LD0 3	Aug 11, 2022		Dust	S22-Au0034251		X	
22	WHS_01_MAT 14	Aug 11, 2022		Building Materials	S22-Au0034252	X		
23	WHS_01_P03	Aug 11, 2022		Paint	S22-Au0034253			X
24	WHS_01_MAT 15	Aug 11, 2022		Building Materials	S22-Au0034254	X		
25	WHS_01_MAT 16	Aug 11, 2022		Building Materials	S22-Au0034255	X		
26	WHS_01_AD0 4	Aug 12, 2022		Dust	S22-Au0034256	X		
27	WHS_01_LD0 4	Aug 12, 2022		Dust	S22-Au0034257		X	
28	WHS_01_P04	Aug 12, 2022		Paint	S22-Au0034258			X

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
29	WHS_01_P05	Aug 12, 2022		Paint	S22-Au0034259			X
30	WHS_01_P06	Aug 12, 2022		Paint	S22-Au0034260			X
31	WHS_02_P01	Aug 11, 2022		Paint	S22-Au0034261			X
32	WHS_02_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034262	X		
33	WHS_02_MAT 02	Aug 11, 2022		Building Materials	S22-Au0034263	X		
34	WHS_02_P02	Aug 11, 2022		Paint	S22-Au0034264			X
35	WHS_02_AD0 1	Aug 11, 2022		Dust	S22-Au0034265	X		
36	WHS_02_LD0 1	Aug 11, 2022		Dust	S22-Au0034266		X	
37	WHS_02_MAT 03	Aug 11, 2022		Building Materials	S22-Au0034267	X		
38	WHS_02_MAT 04	Aug 11, 2022		Building Materials	S22-Au0034268	X		
39	WHS_02_P03	Aug 11, 2022		Paint	S22-Au0034269			X
40	WHS_02_MAT	Aug 11, 2022		Building	S22-Au0034270	X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
40	WHS_02_MAT 05	Aug 11, 2022		Building Materials	S22-Au0034270			
41	WHS_02_MAT 06	Aug 12, 2022		Building Materials	S22-Au0034271	X		
42	WHS_02_MAT 07	Aug 12, 2022		Building Materials	S22-Au0034272	X		
43	WHS_03_P01	Aug 11, 2022		Paint	S22-Au0034273			X
44	WHS_03_P02	Aug 11, 2022		Paint	S22-Au0034274			X
45	WHS_03_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034275	X		
46	WHS_03_MAT 02	Aug 12, 2022		Building Materials	S22-Au0034276	X		
47	WHS_04_P01	Aug 12, 2022		Paint	S22-Au0034277			X
48	WHS_04_P02	Aug 12, 2022		Paint	S22-Au0034278			X
49	WHS_04_P03	Aug 12, 2022		Paint	S22-Au0034279			X
50	WHS_04_MAT 01	Aug 12, 2022		Building Materials	S22-Au0034280	X		
51	WHS_04_MAT	Aug 12, 2022		Building	S22-Au0034281	X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
	02			Materials				
52	WHS_06_P01	Aug 11, 2022		Paint	S22-Au0034282			X
53	WHS_06_P02	Aug 11, 2022		Paint	S22-Au0034283			X
54	WHS_06_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034284	X		
55	WHS_07_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034285	X		
56	WHS_07_MAT 02	Aug 11, 2022		Building Materials	S22-Au0034286	X		
57	WHS_07_P01	Aug 11, 2022		Paint	S22-Au0034287			X
58	WHS_07_AD0 1	Aug 11, 2022		Dust	S22-Au0034288	X		
59	WHS_07_LD0 1	Aug 11, 2022		Dust	S22-Au0034289		X	
60	WHS_08_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034290	X		
61	WHS_08_P01	Aug 11, 2022		Paint	S22-Au0034291			X
62	WHS_08_P02	Aug 11, 2022		Paint	S22-Au0034292			X

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000

Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
63	WHS_09_MAT 01	Aug 12, 2022		Building Materials	S22-Au0034293	X		
64	WHS_09_AD0 1	Aug 12, 2022		Dust	S22-Au0034294	X		
65	WHS_09_LD0 1	Aug 12, 2022		Dust	S22-Au0034295		X	
66	WHS_11_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034296	X		
67	WHS_12_MAT 01	Aug 11, 2022		Building Materials	S22-Au0034297	X		
68	WHS_12_MAT 02	Aug 11, 2022		Building Materials	S22-Au0034298	X		
69	WHS_12_MAT 03	Aug 11, 2022		Building Materials	S22-Au0034299	X		
70	WHS_12_MAT 04	Aug 11, 2022		Building Materials	S22-Au0034300	X		
71	WHS_12_MAT 05	Aug 11, 2022		Building Materials	S22-Au0034301	X		
72	WHS_12_MAT	Aug 11, 2022		Building	S22-Au0034302	X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000
Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
	06			Materials				
73	WHS_12_AD01	Aug 11, 2022		Dust	S22-Au0034303	X		
74	WHS_12_LD01	Aug 11, 2022		Dust	S22-Au0034304		X	
75	WHS_12_AD02	Aug 11, 2022		Dust	S22-Au0034305	X		
76	WHS_12_LD02	Aug 11, 2022		Dust	S22-Au0034306		X	
77	WHS_12_P01	Aug 11, 2022		Paint	S22-Au0034307			X
78	WHS_12_P02	Aug 11, 2022		Paint	S22-Au0034308			X
79	WHS_12_P03	Aug 11, 2022		Paint	S22-Au0034309			X
80	WHS_12_MAT07	Aug 12, 2022		Building Materials	S22-Au0034310	X		
81	WHS_14_MAT01	Aug 12, 2022		Building Materials	S22-Au0034311	X		
82	WHS_14_MAT02	Aug 12, 2022		Building Materials	S22-Au0034312	X		

Company Name: JBS & G Australia (NSW) P/L
Address: Level 1, 50 Margaret St
Sydney
NSW 2000

Project Name: WENTWORTH HS
Project ID: 63097

Order No.:
Report #: 914554
Phone: 02 8245 0300
Fax:

Received: Aug 15, 2022 6:00 PM
Due: Aug 18, 2022
Priority: 3 Day
Contact Name: Michelle Delandro

Eurofins Analytical Services Manager : Andrew Black

Sample Detail						Asbestos Absence / Presence	Lead	Lead (% w/w)
Sydney Laboratory - NATA # 1261 Site # 18217						X	X	X
83	WHS_14_AD01	Aug 12, 2022		Dust	S22-Au0034313	X		
84	WHS_14_LD01	Aug 12, 2022		Dust	S22-Au0034314		X	
85	WHS_14_MAT03	Aug 12, 2022		Building Materials	S22-Au0034315	X		
86	WHS_14_MAT04	Aug 12, 2022		Building Materials	S22-Au0034316	X		
87	WHS_14_P01	Aug 12, 2022		Paint	S22-Au0034317			X
88	WHS_14_P02	Aug 12, 2022		Paint	S22-Au0034318			X
89	WHS_14_MAT05	Aug 12, 2022		Building Materials	S22-Au0034319	X		
90	WHS_14_MAT06	Aug 12, 2022		Building Materials	S22-Au0034320	X		
91	WHS_14_MAT07	Aug 12, 2022		Building Materials	S22-Au0034321	X		
92	WHS_14_P03	Aug 12, 2022		Paint	S22-Au0034322			X
Test Counts						57	10	25

Internal Quality Control Review and Glossary

General

- Laboratory QC results for Method Blanks, Duplicates, Matrix Spikes, and Laboratory Control Samples follows guidelines delineated in the National Environment Protection (Assessment of Site Contamination) Measure 1999, as amended May 2013 and are included in this QC report where applicable. Additional QC data may be available on request.
- All soil/sediment/solid results are reported on a dry basis, unless otherwise stated.
- All biota/food results are reported on a wet weight basis on the edible portion, unless otherwise stated.
- Actual LORs are matrix dependant. Quoted LORs may be raised where sample extracts are diluted due to interferences.
- Results are uncorrected for matrix spikes or surrogate recoveries except for PFAS compounds.
- SVOC analysis on waters are performed on homogenised, unfiltered samples, unless noted otherwise.
- Samples were analysed on an 'as received' basis.
- Information identified on this report with blue colour, indicates data provided by customer that may have an impact on the results.
- This report replaces any interim results previously issued.

Holding Times

Please refer to 'Sample Preservation and Container Guide' for holding times (QS3001).

For samples received on the last day of holding time, notification of testing requirements should have been received at least 6 hours prior to sample receipt deadlines as stated on the SRA.

If the Laboratory did not receive the information in the required timeframe, and regardless of any other integrity issues, suitably qualified results may still be reported.

Holding times apply from the date of sampling, therefore compliance to these may be outside the laboratory's control.

For VOCs containing vinyl chloride, styrene and 2-chloroethyl vinyl ether the holding time is 7 days however for all other VOCs such as BTEX or C6-10 TRH then the holding time is 14 days.

Units

mg/kg: milligrams per kilogram	mg/L: milligrams per litre	µg/L: micrograms per litre
ppm: parts per million	ppb: parts per billion	%: Percentage
org/100 mL: Organisms per 100 millilitres	NTU: Nephelometric Turbidity Units	MPN/100 mL: Most Probable Number of organisms per 100 millilitres

Terms

APHA	American Public Health Association
COC	Chain of Custody
CP	Client Parent - QC was performed on samples pertaining to this report
CRM	Certified Reference Material (ISO17034) - reported as percent recovery.
Dry	Where a moisture has been determined on a solid sample the result is expressed on a dry basis.
Duplicate	A second piece of analysis from the same sample and reported in the same units as the result to show comparison.
LOR	Limit of Reporting.
LCS	Laboratory Control Sample - reported as percent recovery.
Method Blank	In the case of solid samples these are performed on laboratory certified clean sands and in the case of water samples these are performed on de-ionised water.
NCP	Non-Client Parent - QC performed on samples not pertaining to this report, QC is representative of the sequence or batch that client samples were analysed within.
RPD	Relative Percent Difference between two Duplicate pieces of analysis.
SPIKE	Addition of the analyte to the sample and reported as percentage recovery.
SRA	Sample Receipt Advice
Surr - Surrogate	The addition of a like compound to the analyte target and reported as percentage recovery.
TBTO	Tributyltin oxide (<i>bis</i> -tributyltin oxide) - individual tributyltin compounds cannot be identified separately in the environment however free tributyltin was measured and its values were converted stoichiometrically into tributyltin oxide for comparison with regulatory limits.
TCLP	Toxicity Characteristic Leaching Procedure
TEQ	Toxic Equivalency Quotient or Total Equivalence
QSM	US Department of Defense Quality Systems Manual Version 5.4
US EPA	United States Environmental Protection Agency
WA DWER	Sum of PFBA, PFPeA, PFHxA, PFHpA, PFOA, PFBS, PFHxS, PFOS, 6:2 FTSA, 8:2 FTSA

QC - Acceptance Criteria

The acceptance criteria should be used as a guide only and may be different when site specific Sampling Analysis and Quality Plan (SAQP) have been implemented

RPD Duplicates: Global RPD Duplicates Acceptance Criteria is 30% however the following acceptance guidelines are equally applicable:

Results <10 times the LOR: No Limit

Results between 10-20 times the LOR: RPD must lie between 0-50%

Results >20 times the LOR : RPD must lie between 0-30%

NOTE: pH duplicates are reported as a range not as RPD

Surrogate Recoveries: Recoveries must lie between 20-130% for Speciated Phenols & 50-150% for PFAS

PFAS field samples that contain surrogate recoveries in excess of the QC limit designated in QSM 5.4 where no positive PFAS results have been reported have been reviewed and no data was affected.

QC Data General Comments

- Where a result is reported as a less than (<), higher than the nominated LOR, this is due to either matrix interference, extract dilution required due to interferences or contaminant levels within the sample, high moisture content or insufficient sample provided.
- Duplicate data shown within this report that states the word "BATCH" is a Batch Duplicate from outside of your sample batch, but within the laboratory sample batch at a 1:10 ratio. The Parent and Duplicate data shown is not data from your samples.
- pH and Free Chlorine analysed in the laboratory - Analysis on this test must begin within 30 minutes of sampling. Therefore, laboratory analysis is unlikely to be completed within holding time. Analysis will begin as soon as possible after sample receipt.
- Recovery Data (Spikes & Surrogates) - where chromatographic interference does not allow the determination of recovery the term "INT" appears against that analyte.
- For Matrix Spikes and LCS results a dash "-" in the report means that the specific analyte was not added to the QC sample.
- Duplicate RPDs are calculated from raw analytical data thus it is possible to have two sets of data.

Quality Control Results

Test			Units	Result 1			Acceptance Limits	Pass Limits	Qualifying Code
Method Blank									
Lead (% w/w)			%	< 0.01			0.01	Pass	
Method Blank									
Heavy Metals									
Lead			mg/kg	< 5			5	Pass	
LCS - % Recovery									
Heavy Metals									
Lead			%	99			80-120	Pass	
Test	Lab Sample ID	QA Source	Units	Result 1			Acceptance Limits	Pass Limits	Qualifying Code
Spike - % Recovery									
Heavy Metals									
Lead	S22-Au0019487	NCP	%	108			75-125	Pass	
Test	Lab Sample ID	QA Source	Units	Result 1			Acceptance Limits	Pass Limits	Qualifying Code
Duplicate									
Heavy Metals									
Lead	S22-JI0030650	NCP	mg/kg	20	21	RPD	30%	Pass	

Comments
Sample Integrity

Custody Seals Intact (if used)	N/A
Attempt to Chill was evident	N/A
Sample correctly preserved	Yes
Appropriate sample containers have been used	Yes
Sample containers for volatile analysis received with minimal headspace	Yes
Samples received within HoldingTime	Yes
Some samples have been subcontracted	No

Authorised by:

Quinn Raw	Analytical Services Manager
Gabriele Cordero	Senior Analyst-Metal
Laxman Dias	Senior Analyst-Asbestos



Glenn Jackson
General Manager

Final Report – this report replaces any previously issued Report

- Indicates Not Requested

* Indicates NATA accreditation does not cover the performance of this service

Measurement uncertainty of test data is available on request or please [click here](#).

Eurofins shall not be liable for loss, cost, damages or expenses incurred by the client, or any other person or company, resulting from the use of any information or interpretation given in this report. In no case shall Eurofins be liable for consequential damages including, but not limited to, lost profits, damages for failure to meet deadlines and lost production arising from this report. This document shall not be reproduced except in full and relates only to the items tested. Unless indicated otherwise, the tests were performed on the samples as received.


© JBS&G

This document is and shall remain the property of JBS&G. The document may only be used for the purposes for which it was commissioned and in accordance with the Terms of Engagement for the commission. Unauthorised use of this document in any form whatsoever is prohibited

Document Distribution

Rev No.	Copies	Recipient	Date
A	1 x Electronic	Isabella Di Nardo (MostynCopper) idinardo@mostyncopper.com.au	30/08/2022
0	1 x Electronic	Isabella Di Nardo (MostynCopper) idinardo@mostyncopper.com.au	20/09/2022

Document Status

Rev No.	Author	Reviewer	Approved for Issue		
		Name	Name	Signature	Date
A	Michelle Delandro	Michael Samuel	Draft for Review	-	30/08/2022
0	Michelle Delandro	Michael Samuel	Michael Samuel		20/09/2022

