

ARBORICULTURAL IMPACT ASSESSMENT & TREE PROTECTION MANAGEMENT PLAN

Project

Trunk Stormwater Drainage Project v.2

Site Address

Bradfield City Centre Development, Bringelly, NSW 2556

Assessment Date

May 2023

Project Arborists

Iain Dunsmuir

Diploma of Arboriculture (AQF Level 5)

Aymon Dandan

Diploma of Arboriculture (AQF Level 5)

Report Author

Owen Meekins

Graduate Certificate of Arboriculture (AQF Level 8), LLB



Preface

The planting of trees in urbanised areas for their nutritional, aesthetic and spiritual value has been commonplace for centuries. Historically trees were planted for their known benefits along the main thoroughfares of Egypt approximately 4000 years ago, and in the communal areas of China during the Qin Dynasty, 221-206 B.C. (Gerhold. 2007).

Now the benefits of urban forests are considered to span environmental, economic, cultural and socio-political domains alike. Communities around the world regard trees as critical urban infrastructure. Thus, this 'Green Infrastructure' is considered to be as important to the day-to-day functionality of an urban locale as the roads, public transport and its other 'Grey Infrastructure'. However, trees grow in a delicate balance with their environment and any changes to that balance must be minimized if the tree is to remain healthy and fulfil its potential. Therefore, tree protection is of critical importance, and especially when it comes to the root system. Tree roots not only physically anchor the tree to the ground but are the critical supply lines of water and minerals and are essential for both carbohydrate storage and hormonal signalling. This in turn governing tree functionality, vigour and longevity.

Ergo, the aim of this Arboricultural Report is to pragmatically guide the proposed development works around any retained trees whilst mitigating foreseeable arboricultural impact. This through the formulation and implementation of best management practice tree protection methodologies. Thereby, promoting tree resilience and vitality post development.




TABLE OF CONTENTS

1	Executive Summary	1
2	Introduction	2
2.1	Overview	2
2.2	Limitations	2
2.3	Report References	2
2.4	Proposed Scope of Works	3
3	Mapping	3
3.1	Mapping Methodology	3
3.2	Survey Area Sub-Maps	5
4	Tree Assessment Methodology	18
4.1	Tree Identification	18
4.2	Visual Tree Assessment Methodology	18
4.3	Visual Tree Assessment Parameters	18
5	Visual Tree Assessment Data	23
6	Summary	48
6.1	Summary Findings	48
6.2	Summary Actions table	49
7	Tree Protection Management Plan: Trunk Stormwater Drainage Project	50
7.1	Disclaimer	50
7.2	Overview	50
7.3	Project Arborist Site Inspection Schedule	50
7.4	Summary	51
7.5	General Comments	52
7.6	Restricted activities within the Tree Protection Zone	53
8	Tree Protection Control Framework	53
8.1	Compliance and Reporting	53
8.2	Root Protection	54
8.3	Soil Protection	54
8.4	Canopy Modifications	55
8.5	Tree Protection Zones	55

9	Plant Health Care	56
9.1	Overview	56
9.2	Post Development Plant Health Care Recommendations	56
9.3	Tree Protection Installations	57
10	References	59
11	Glossary	60
12	Appendix.....	63
12.1	Root Morphology Considerations.....	63
12.2	Tree Protection Zone (TPZ) & Structural Root Zone (SRZ).....	64
12.3	Compensation for Tree Protection Zone Encroachment.....	65
12.4	Initial Non-Destructive Root Exploration & Root Mapping.....	66
12.5	Tree Sensitive Urban Design (TSUD).....	66
12.6	Visual Tree Assessment Descriptors	67
12.7	Assumptions and Limiting Conditions	72
12.8	AGS Quality Control.....	73



Trunk Stormwater Drainage Project Site, Bradfield City Centre Development

1 Executive Summary

Active Green Services Pty Ltd (AGS) has been engaged by the Western Parkland City Authority (WPCA) to author an Arboricultural Impact Assessment (AIA) and a Tree Protection Management Plan (TPMP) pursuant to *AS4970-2009 Protection of trees on developments sites*. This regarding the likelihood of impact to trees which will be foreseeably caused by a proposed Stormwater Drainage installation and its associated infrastructure at the Bradfield City Centre Development site. Hence during January and February 2024, four hundred thirty-eight (438) individual Visual Tree Assessments (VTA) were carried out on the significant tree population by suitably qualified AQF Level 5 arborists from AGS.

The following Report and its arboricultural recommendations are based on the abovementioned tree assessment data which includes the subject trees biometrics, pedology, useful life expectancy, vitality, ecophysiology, biomechanics, and landscape significance *in situ*. In addition, the subject trees were further assessed with regards to the proposed Stormwater Drainage alignment footprint and foreseeable impact to their Tree Protection Zones¹ (TPZ). This tree data providing the fundamental elements required to calculate arboricultural impact, so a site-specific TPMP can be formulated and enacted.

On review of the tree assessment data, it was calculated that the proposed project works will encroach and impact upon the TPZ of seventy-seven (77) trees - '*Minor*'². Of arboricultural concern is that the encroachment and impact level on three hundred sixty-one (361) additional trees will be '*Major*'³, and within the Structural Root Zone⁴ (SRZ). Therefore, if tree sensitive design modifications cannot be implemented, under the current design these three hundred sixty-one (361) identified trees will not remain viable⁵ and will need to be removed to accommodate the design.

Regarding these three hundred sixty-one (361) removals two hundred sixteen (216) of these non-viable trees are related to the Trunk Stormwater Drainage Project. I.e., six (6) of these trees have a '*High*' Retention Value; one hundred (100) trees have a '*Medium*' Retention Value; eighty-eight (88) trees have a '*Low*' Retention Value; and twenty-two (22) trees have *No Significant Value*. The additional one hundred forty-five (145) tree removals are out of the project scope. The detail supporting this summary follows.

¹ AS4970-2009: *Tree Protection Zone (TPZ)*: A specified area above and below ground and at a given distance from the trunk set aside for the protection of a tree's roots and crown to provide for the viability and stability of a tree to be retained where it is potentially subject to damage by development.

² AS 4970-2009: *Minor encroachment (<10%)*: If the proposed encroachment is less than 10% (total area) of the TPZ, and outside of the SRZ, detailed root investigations should not be required. The area lost to this encroachment should be compensated for elsewhere and be contiguous with the TPZ.

³ AS4970-2009: *Major encroachment (>10%)*: If the proposed encroachment is greater than 10% (total area) of the TPZ, the project arborist must demonstrate that the tree(s) remain viable. The area lost to this encroachment should be compensated for elsewhere and be contiguous with the TPZ. Tree sensitive construction techniques may be used within this area providing no structural roots are likely to be impacted, and the Project Arborist can demonstrate that the tree(s) remain viable. Root investigation by non-destructive methods may be required for proposed works within this area.

⁴ AS4970-2009: The SRZ is the area of the root system used for stability, mechanical support, and anchorage of the tree. Severance of structural roots (>50 mm in diameter) within the SRZ is not recommended as it may lead to the destabilisation and/or serious decline of the tree.

⁵ *Tree Viability* - the boundaries, infrastructure footprint and scope of works of the project may be modified in an effort to accommodate trees and/or to further pragmatic design and project functionality outcomes. Therefore, where it is foreseeable that a tree may remain viable, this tree is to be retained until further arboricultural investigation by the appointed Project Arborist. Whereby, if tree viability is determined the subject tree is to be retained, its data amended, and the tree afforded protection per the site-specific TPMP.

2 Introduction

2.1 Overview

- i. AGS has been engaged to author an AIA and a site-specific TPMP per *AS4970-2009 Protection of trees on development sites*. This regarding trees and the proposed construction of a stormwater drain and its associated infrastructure in the eastern area of the Bradfield City Centre Development. The following arboricultural elements will be discussed in this document:
 - The identification and subsequent arboricultural assessment of any tree within the provided survey area.
 - The calculated encroachment level and foreseeable impact of the proposed infrastructural works. This so tree viability can be objectively determined post-development and pragmatic tree retention or tree removal recommended.
 - A site-specific Tree Protection Management Plan. These regarding the mitigation of foreseeable arboricultural impact to any retained tree both pre-and-post development pursuant to *AS4970-2009 Protection of trees on development sites*.

2.2 Limitations


- i. All arboricultural reasonings that have been discussed and provided are based on extensive empirical arboricultural knowledge, the internationally recognised Visual Tree Assessment (VTA) methodology (Lonsdale, 2010), (Dunster et. al, 2019), the recognised Institute of Australian Consulting Arboriculturists (IACA) *Significance of a Tree, Assessment Rating System (STARS)*, and *AS4970-2009 Protection of trees on development sites*.
- ii. Whilst this arboricultural assessment is thorough it should be noted that trees are dynamic living organisms exposed to both unforeseeable biotic and abiotic variables which on occasion can be harsh and severe. Therefore, this arboricultural assessment will consider on the balance of probabilities the most likely outcome(s) as opposed to those which could, may or fancifully occur.

2.3 Report References

- i. As a progressive arboricultural company AGS keeps abreast of research data relating to all aspects of arboriculture and urban forestry. Hence the following arboricultural observations, reasonings, conclusions and recommendations are founded on industry standards and extensive empirical arboricultural knowledge. The science-based arboricultural survey methodologies and references used can be found in the Appendix.
- ii. Please note that additional educational material has been appended to promote the urban forest through understanding and knowledge.

2.4 Proposed Scope of Works

- i. A Stormwater drainage installation is proposed for the Bradfield City Centre development per the below design plan supplied by WPCA. A full set of Design Concept Plans can be made available upon request from their design team.




Stormwater Trunk Infrastructure, Sediment Basins, Wetlands & Ponds Design (courtesy of Stantec)

3 Mapping


3.1 Mapping Methodology

- i. Four hundred thirty-eight (438) trees within the provided study area were individually assessed, tree tagged, and GPS located using the Esri FieldMaps application. For convenience, digital files accompany this Report, which include the tree GPS locations and all the captured tree assessment data.
- ii. Please note that the significant tree population is growing on the western side of the survey area; and no trees of significance were found on the eastern side. This possibly due to the eastern side being historically wet, which has resulted in non-conductive tree growing conditions (i.e., low soil porosity, relatively anerobic and non-friable).




Project Geo-location, Bradfield City Centre Development, NSW 2556


- iii. Please see below the Mastermap. Thirteen (13) satellite sub-maps with the locations of the assessed trees follow. These sub-maps indicatively show the proposed infrastructure and whether on the balance of probabilities a subject tree will remain viable under the proposed design. (I.e., Non-Viable = Remove & Compensatory Replanting or Viable = Retain & Protect per the accompanying TPMP).





Trunk Stormwater Project: Master-Map


3.2 Survey Area Sub-Maps
























 Scale: 1:350 Coordinate System: GDA2020 MGA Zone 56	Legend TREE STATUS ● TREE REMOVED ● TREE YET TO BE REMOVED ● TREE TO REMAIN BACKGROUND IMG GENERAL ARRANGEMENT PLAN (Source: BCC- Civil Basin Design Extract P5)
	Trunk Stormwater Drainage Project 215 BADGERYS CREEK ROAD, BRINGELLY, NSW 2556 Submap_08 of 013





 Scale: 1:350 Coordinate System: GDA2020 MGA Zone 56	Legend TREE STATUS ● TREE REMOVED ● TREE YET TO BE REMOVED ● TREE TO REMAIN BACKGROUND IMG GENERAL ARRANGEMENT PLAN (Source: BCC- Civil Basin Design Extract P5)
	Trunk Stormwater Drainage Project 215 BADGERYS CREEK ROAD, BRINGELLY, NSW 2556 Submap_09 of 013




 Scale: 1:350 Coordinate System: GDA2020 MGA Zone 56	Legend TREE STATUS ● TREE REMOVED ● TREE YET TO BE REMOVED ● TREE TO REMAIN BACKGROUND IMG GENERAL ARRANGEMENT PLAN (Source: BCC- Civil Basin Design Extract P5)
	Trunk Stormwater Drainage Project 215 BADGERYS CREEK ROAD, BRINGELLY, NSW 2556 Submap_010 of 013





 Scale: 1:350 Coordinate System: GDA2020 MGA Zone 56	Legend TREE STATUS ● TREE REMOVED ● TREE YET TO BE REMOVED ● TREE TO REMAIN BACKGROUND IMG GENERAL ARRANGEMENT PLAN (Source: BCC- Civil Basin Design Extract P5)
	Trunk Stormwater Drainage Project 215 BADGERYS CREEK ROAD, BRINGELLY, NSW 2556 Submap_012 of 013



Scale:
1:350

Coordinate System:
GDA2020 MGA Zone 56

Legend

TREE STATUS

- TREE REMOVED
- TREE YET TO BE REMOVED
- TREE TO REMAIN

BACKGROUND IMG

GENERAL ARRANGEMENT PLAN
(Source: BCC- Civil Basin Design Extract P5)

Trunk Stormwater Drainage Project

215 BADGERYS CREEK ROAD, BRINGELLY, NSW 2556

Submap_013 of 013

4 Tree Assessment Methodology

4.1 Tree Identification

- i. For convenience all of the subject trees have been individually tree tagged at approximately 1.5m. On this tree tag is an engraved number that corresponds to the above maps and Visual Tree Assessment Data tables. Thus, the subject tree can be physically identified, and any recommended arboricultural works and/or tree protection installation carried out.



Indicative aluminum Tree Tag Installation

4.2 Visual Tree Assessment Methodology

- i. Visual Tree Assessments (VTA) consistent with modern arboricultural practices and the International Society of Arboriculture standards were conducted by a suitably qualified and experienced arborist on the subject tree population. These assessments were conducted at ground level and therefore classified as *Level 2: Basic Assessment* (Dunster et al., 2019).
- ii. The tools used onsite to gather the necessary VTA data were a nylon percussion hammer, mobile phone, and an iPad. Tree height and canopy spread were recorded using a digital laser range finder (Nikon Forestry Pro). The trunk diameter and DBH height measurements were made by using a forestry DBH measuring tape. No dendrological diagnostics, soil analysis, tissue sampling and/or geological investigations were conducted at that time. For ease of identification the subject trees have been GPS located and photographed.

4.3 Visual Tree Assessment Parameters


- i. The following information outlines the basic parameters used to visually assess a tree. These parameters relate to the tabled Visual Tree Assessment data below.

Pedology: a visual assessment of the general health and condition of the soil within the trees root zone.


For example, such considerations such as soil porosity, compaction level, topography, hydrology, soil profile and root zone growth frustrations both infrastructural and/or otherwise.

Tree Vitality: is categorised through a visual determination using:

- leaf, twig or needle size, shape, and colour
- seasonal growth rates
- reaction wood development
- foliage density & foliage coverage throughout the crown
- branch architecture & ecophysiology
- species specific traits & biomechanics
- branch-tip dieback
- typical branch senescence.



Visual vitality index for mature trees (Callow, 2018)



Structure & Biomechanics: a general evaluation of a tree's branch union formation, growth formation and architecture (this may affect branch weight and/or mass damping). This assessment is species-specific as it is derived from the typical structure and branch formation of the subject species.


Form: 'Trunk Form' is an assessment of the trees basal flare, taper, decay, cavities, formation of multi-stems that develop near and/or at ground level, girdling roots and growing angles. Whilst general 'Tree Form' is an indication of crown shape. Crown shapes are influenced by their surroundings, light availability and branch loss, which can have varying impacts on their symmetry. A tree is assessed on its individual crown shape. However, as the tree may be growing within a group environment, this could lead to the individual shape being assessed further down the scale. Although a poor rating may be attributed to the tree, the tree's contribution to the setting may be high through association within the group canopy. This can be generally recognised through the Crown Class rating.

Function: this assesses the site-specific usefulness of the tree *in situ*. Examples include soil retention, stormwater attenuation and mitigation of the Urban Heat Island. This is weighed up against any negative issues the tree(s) may be causing regarding persons, utilities and/or infrastructure.

Impediments: (rootzone & canopy) are structures that impede or suppress normal tree development and/or function. This can include hard impervious surfaces within the rootzone or powerlines and other

structures within or adjacent to the canopy.

Crown Class: this rating provides an indication on the tree's relationship with other trees in the subject environment. The categories used include Dominant, Codominant, Intermediate, Suppressed and Open grown, as shown in the below diagram.



Indicative Crown Class (International Society of Arboriculture)

Useful Life Expectancy: A Useful Life Expectancy (ULE) rating is determined by using the adapted Safe Useful Life Expectancy (SULE) and TreeAZ methodologies (Barrell. 1996, 2000). The aim of these two systems is to convert what amounts to a complex arboricultural assessment into a few broad categories that are more logically understood. A ULE rating provides an estimate of a tree's expected remaining lifespan after considering the current condition, vigour, and vitality of the subject tree(s) *in situ*. The main aim is the establishment of a tree Retention Value. The objective of a calculated ULE assessment is to contribute to the relative value of individual trees for the purpose of informing future management options and residual risk. This calculated ULE rating will be inserted into the above-mentioned STARS Matrix (please refer to the Appendix section for further information).


Retention Value: The *Significance of a Tree, Assessment Rating System (STARS)* provides the Retention Value of a tree and/or group of trees by balancing a combination of environmental, cultural, physical, amenity and social values. The Landscape Significance of a tree is an essential criterion to establish the importance that a particular tree may have on a site. However, rating the significance of a tree becomes subjective and difficult to ascertain in a consistent and repetitive fashion due to assessor bias. It is therefore necessary to have a rating system utilising structured qualitative criteria to assist in determining the Retention Value for a tree. Therefore, a tree retention assessment is undertaken in accordance with the *Institute of Australian Consulting Arboriculturalists (IACA) Significance of a Tree, Assessment Rating System (STARS)*. The system uses a scale of *High*, *Medium*, and *Low* significance in the landscape. Once the landscape significance of a tree has been defined, the Retention Value can be determined congruent with the trees' abovementioned Useful Life Expectancy (ULE).

Root Zones: An infographic indicative of a calculated Tree Protection Zone (TPZ), Structural Root Zone (SRZ) and Encroachment level per *AS4970-2009 Protection of trees on development sites* is included below to aid in the visualisation of the 'No-Dig' zones; and where initial Non-Destructive Root Exploration (NDRE) must be carried out under the direct supervision of the Project Arborist. In addition, the formula's provided can be used in combination with the recommended 'stair-step' Construction Encroachment Descriptors & Stair-step Approach table to indicatively calculate impact levels.



Root depth and extension can be severely limited and highly irregular in urban settings. However, when root restrictions are minimal, root spread shows a strong relationship with trunk diameter, which is a more reliable predictor than canopy diameter ('drip-line') or tree height (Matheny and Clark. 1998). Therefore, all arboricultural recommendations and conclusions regarding root zones and tree protection are in accordance with *AS4970-2009 Protection of Trees on Development Sites*.

- Whilst working within the Tree Protection Zone (TPZ) of any retained tree it is recommended that initial Non-Destructive Root Exploration (NDRE) is utilised under the guidance of an appointed Project Arborist; and
- Any retained tree within 5m of development works requires tree protection. The tree protection is to be installed per the calculated TPZ and the site-specific Tree Protection Plan prior to the commencement of works. On satisfactory completion, the appointed Project Arborist will inspect and issue a Compliance Memorandum.



















- *AS4970-2009 Protection of trees on development sites*: The radius of the TPZ is calculated for each tree by multiplying its Diameter @ Breast Height measured @ 1.4m from ground level ($DBH \times 12 = TPZ$). ($DBH = \text{Trunk Girth @ 1.4m} \div \pi$).
- To calculate the SRZ: Radius SRZ = Diameter above Root Crown ($DRC \times 50$) ^ 0.42 x 0.64. If the DRC is less than 0.15m the SRZ will be 1.5m.



















Construction Encroachment Descriptors & Stair-step Approach



















LEVEL	IMPACT CATEGORY	DESCRIPTION
1	<i>Removal</i>	The design and tree encroach each other to a point that either the design must be modified, or the tree removed.
2	<i>Major (Non- Viable)</i>	<p>The construction proposal design has an encroachment of greater than 10% of the Tree Protection Zone and/or impacts the Structural Root Zone.</p> <p>The tree does require immediate removal, though under the current design proposal, the works are expected to impact the tree significantly enough that it is expected to die or fail in the future due to resultant works.</p> <p>In order to retain the tree, designs modifications are required to reduce construction footprint on tree to an acceptable level. Unless non-destructive root exploration can identify minimal root distribution in area.</p>
3	<i>Major (Viable under design constraints)</i>	<p>The construction proposal designs have an encroachment of greater of 10% of Tree Protection Zone or impacts the Structural Root Zone. These trees can remain viable if the following is applied:</p> <ul style="list-style-type: none"> • Tree sensitive construction methods are utilised. • Any works in SRZ are undertaken after non-invasive root exploration. • Exploratory root excavation findings are documented and made available to necessary parties for review. • Pre / during/ post inspections are conducted by Project Arborist, on all trees onsite and adjoining properties. • All underground services are diverted around TPZ, with the exception of underground boring.
4	<i>Major (Viable)</i>	<p>The construction proposal designs have an encroachment of greater than 10% of Tree Protection Zone and outside the Structural Root Zone. These trees can remain viable if the following applies:</p> <ul style="list-style-type: none"> • Alternative tree sensitive design methods are implored. • Site conditions have limited root growth in specific area. • The species is tolerant to development impacts. • Non-destructive root exploration is undertaken and demonstrates minimal root area in TPZ. <p>The tree requires a TPZ erected prior to construction or demolition phase of works. Compensation for lost TPZ area should be added.</p>
5	<i>Minor</i>	The construction proposal designs have an encroachment of less than 10% of Tree Protection Zone. The tree is expected to remain viable. A TPZ is erected prior to construction or demolition phase.



















5 Visual Tree Assessment Data



















Visual Tree Assessment Data: January & February 2024 (all measurements are shown in metres)



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0001	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	14	EW:12 NS:12	1.12	1.18	3.5	13.4	Fair	Poor	Very poor	Short	Medium	Low	Removed	
0100	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:7 NS:8	0.45	0.48	2.4	5.4	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0101	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:6 NS:7	0.54	0.56	2.6	6.5	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0102	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	7	EW:3 NS:2	0.15	0.16	1.5	2.0	Fair	Fair	Poor	Medium	Medium	Low	Retain	
0103	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	6	EW:3 NS:3	0.14	0.17	1.6	2.0	Fair	Fair	Poor	Medium	Low	Low	Retain	
0104	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:3 NS:3	0.16	0.17	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0105	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:3 NS:3	0.19	0.22	1.8	2.3	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0106	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:2 NS:3	0.15	0.17	1.6	2.0	Fair	Fair	Poor	Medium	Low	Low	Retain	
0107	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:3	0.15	0.21	1.7	2.0	Fair	Fair	Fair	Medium	Medium	Low	Retain	
0108	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:3	0.23	0.25	1.8	2.8	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0109	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:2	0.14	0.17	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Low	Retain	
0110	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	7	EW:1 NS:1	0.09	0.10	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	Retain	
0111	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:6 NS:4	0.30	0.33	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0112	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:2 NS:2	0.15	0.17	1.6	2.0	Fair	Fair	Poor	Medium	Medium	Low	Retain	
0113	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:3 NS:3	0.19	0.24	1.8	2.3	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0114	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:3	0.18	0.22	1.8	2.2	Fair	Fair	Poor	Medium	Medium	Low	Retain	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0115	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:3 NS:3	0.15	0.22	1.8	2.0	Fair	Fair	Fair	Medium	Medium	Low	Retain	
0116	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:2 NS:2	0.12	0.14	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	Retain	
0117	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:3 NS:2	0.13	0.17	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0118	<i>Eucalyptus moluccana</i> Grey Box	Mature	8	EW:5 NS:5	0.22	0.25	1.8	2.6	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0119	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:9 NS:9	0.53	0.60	2.7	6.4	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0120	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:7 NS:4	0.48	0.53	2.5	5.8	Fair	Fair	Dead	Dead	Low	Low	Retain	
0121	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:2	0.16	0.18	1.6	2.0	Fair	Fair	Dead	Dead	Low	Low	Retain	
0122	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:2 NS:2	0.16	0.19	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Low	Retain	
0123	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	7	EW:4 NS:4	0.18	0.22	1.8	2.2	Fair	Fair	Poor	Medium	Medium	Low	Retain	
0124	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	5	EW:1 NS:1	0.08	0.10	1.5	2.0	Fair	Fair	Poor	Medium	Low	Low	Retain	
0125	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	15	EW:8 NS:8	0.64	0.72	2.9	7.7	Fair	Fair	Very poor	Short	Low	Low	Retain	
0126	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:2	0.22	0.25	1.8	2.6	Fair	Fair	Dead	Dead	Low	Low	Retain	
0127	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:3	0.22	0.25	1.8	2.6	Fair	Fair	Dead	Dead	Low	Low	Retain	
0128	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:6 NS:4	0.55	0.60	2.7	6.6	Fair	Fair	Dead	Dead	Low	Low	Retain	
0129	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	15	EW:4 NS:4	0.34	0.37	2.2	4.1	Fair	Fair	Poor	Short	Low	Low	Retain	
0130	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:4	0.24	0.27	1.9	2.9	Fair	Fair	Dead	Dead	Low	Low	Retain	
0131	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:3 NS:4	0.21	0.22	1.8	2.5	Fair	Fair	Dead	Dead	Low	Low	Retain	
0132	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	14	EW:10 NS:6	0.47	0.52	2.5	5.6	Fair	Fair	Dead	Dead	Low	Low	Retain	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0133	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:4 NS:2	0.15	0.18	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Low	Retain	
0134	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:4 NS:4	0.27	0.30	2.0	3.2	Fair	Fair	Dead	Dead	Low	Low	Retain	
0135	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	14	EW:7 NS:9	0.60	0.65	2.8	7.2	Fair	Fair	Poor	Medium	Medium	Medium	Retain	
0136	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:6 NS:6	0.25	0.30	2.0	3.0	Fair	Fair	Poor	Short	Low	Low	Retain	
0137	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:5 NS:5	0.26	0.29	2.0	3.1	Fair	Fair	Dead	Dead	Low	Low	Retain	
0138	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	15	EW:5 NS:5	0.34	0.37	2.2	4.1	Fair	Fair	Poor	Medium	Medium	Medium	Retain	
0139	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:4 NS:4	0.20	0.23	1.8	2.4	Fair	Fair	Dead	Dead	Low	Low	Retain	
0140	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:5 NS:6	0.28	0.32	2.1	3.4	Fair	Fair	Dead	Dead	Low	Low	Retain	
0141	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:4 NS:6	0.17	0.21	1.7	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0142	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:5 NS:6	0.26	0.28	1.9	3.1	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0143	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:6 NS:5	0.14	0.16	1.5	2.0	Fair	Fair	Dead	Dead	Low	Low	Retain	
0144	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:4	0.21	0.22	1.8	2.5	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0145	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:3	0.17	0.20	1.7	2.0	Fair	Fair	Fair	Medium	Low	Low	Retain	
0146	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:3	0.24	0.27	1.9	2.9	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0147	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:4 NS:2	0.19	0.21	1.7	2.3	Fair	Poor	Dead	Dead	Low	Low	Retain	
0148	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:4 NS:4	0.23	0.25	1.8	2.8	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0149	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:2 NS:2	0.22	0.23	1.8	2.6	Fair	Poor	Dead	Dead	Low	Low	Retain	
0150	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:2 NS:2	0.15	0.16	1.5	2.0	Fair	Poor	Dead	Dead	Low	Low	Retain	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0151	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:4 NS:2	0.15	0.16	1.5	2.0	Fair	Poor	Dead	Dead	Low	Low	Retain	
0152	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	10	EW:2 NS:2	0.18	0.20	1.7	2.2	Fair	Poor	Dead	Dead	Low	Low	Retain	
0153	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:4 NS:2	0.15	0.16	1.5	2.0	Fair	Poor	Dead	Dead	Low	Low	Retain	
0154	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:4 NS:2	0.16	0.16	1.5	2.0	Fair	Poor	Dead	Dead	Low	Low	To Be Removed	
0155	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:4 NS:4	0.18	0.20	1.7	2.2	Fair	Poor	Dead	Dead	Low	Low	To Be Removed	
0156	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	10	EW:7 NS:7	0.38	0.16	1.5	4.6	Fair	Fair	Poor	Medium	Medium	Medium	To Be Removed	
0157	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:4 NS:2	0.15	0.16	1.5	2.0	Fair	Poor	Dead	Dead	Low	Low	To Be Removed	
0158	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:3 NS:3	0.15	0.16	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	
0159	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	7	EW:3 NS:3	0.13	0.14	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	
0160	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:7 NS:7	0.20	0.22	1.8	2.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0161	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	10	EW:7 NS:7	0.20	0.22	1.8	2.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0162	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:6 NS:7	0.19	0.21	1.7	2.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0163	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	11	EW:7 NS:7	0.20	0.22	1.8	2.4	Fair	Poor	Dead	Dead	Low	Low	To Be Removed	
0164	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:7 NS:6	0.20	0.22	1.8	2.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0165	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	11	EW:8 NS:7	0.35	0.38	2.2	4.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0166	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:9 NS:6	0.20	0.22	1.8	2.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0167	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	12	EW:7 NS:7	0.30	0.31	2.0	3.6	Fair	Poor	Dead	Dead	Medium	Low	To Be Removed	
0168	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	10	EW:7 NS:7	0.25	0.28	1.9	3.0	Fair	Fair	Dead	Dead	Medium	Low	Retain	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0169	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	8	EW:7 NS:6	0.20	0.22	1.8	2.4	Fair	Fair	Fair	Medium	Low	Low	Retain	
0170	<i>Grevillea robusta</i> Silky Oak	Semi Mature	9	EW:5 NS:5	0.10	0.11	1.5	2.0	Fair	Good	Fair	Medium	Low	Low	Retain	
0171	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:2 NS:2	0.12	0.13	1.5	2.0	Fair	Poor	Dead	Dead	Low	Low	Retain	
0172	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	13	EW:7 NS:7	0.25	0.28	1.9	3.0	Fair	Good	Fair	Medium	Medium	Medium	Retain	
0173	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:4 NS:4	0.12	0.14	1.5	2.0	Fair	Fair	Poor	Short	Low	Low	Retain	
0174	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	12	EW:7 NS:7	0.26	0.30	2.0	3.1	Fair	Poor	Dead	Dead	Medium	Low	Retain	
0175	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:6 NS:6	0.27	0.30	2.0	3.2	Poor	Poor	Dead	Dead	Low	Low	Retain	
0176	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	11	EW:4 NS:4	0.15	0.18	1.6	2.0	Fair	Poor	Dead	Dead	Low	Low	Retain	
0177	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	13	EW:8 NS:8	0.26	0.29	2.0	3.1	Fair	Fair	Very poor	Short	Medium	Low	Retain	
0178	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	10	EW:7 NS:7	0.25	0.27	1.9	3.0	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0179	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	11	EW:8 NS:6	0.27	0.30	2.0	3.2	Poor	Poor	Dead	Dead	Low	Low	To Be Removed	
0180	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	11	EW:6 NS:6	0.30	0.30	2.0	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0181	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	10	EW:6 NS:6	0.15	0.18	1.6	2.0	Poor	Poor	Poor	Short	Low	Low	To Be Removed	
0182	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:7 NS:6	0.15	0.18	1.6	2.0	Poor	Poor	Poor	Short	Low	Low	To Be Removed	
0183	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:6 NS:6	0.15	0.17	1.6	2.0	Poor	Good	Fair	Medium	Medium	Medium	To Be Removed	
0184	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:6 NS:6	0.18	0.20	1.7	2.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0185	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:9 NS:9	0.47	0.51	2.5	5.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0186	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:3 NS:3	0.17	0.18	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0187	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	7	EW:2 NS:3	0.13	0.13	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0188	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:7 NS:5	0.30	0.32	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0189	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	6	EW:4 NS:3	0.16	0.17	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0190	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:5 NS:5	0.20	0.24	1.8	2.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0191	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:5 NS:4	0.29	0.33	2.1	3.5	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0192	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:8	0.27	0.33	2.1	3.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0193	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:3	0.14	0.15	1.5	2.0	Fair	Fair	Poor	Short	Low	Low	Retain	
0194	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:4	0.23	0.26	1.9	2.8	Fair	Fair	Poor	Short	Low	Low	Retain	
0195	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:8 NS:7	0.30	0.33	2.1	3.6	Fair	Fair	Poor	Medium	Medium	Low	Retain	
0196	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:8 NS:4	0.45	0.48	2.4	5.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0197	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:7 NS:8	0.34	0.36	2.2	4.1	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0198	<i>Acacia decurrens</i> Green Wattle	Mature	6	EW:4 NS:5	0.10	0.11	1.5	2.0	Fair	Fair	Fair	Medium	Low	Remove	To Be Removed	
0199	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:6 NS:8	0.45	0.48	2.4	5.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0200	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:4 NS:4	0.14	0.19	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0201	<i>Olea africana</i> African Olive	Mature	6	EW:9 NS:8	0.28	0.49	2.5	3.4	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0202	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:4	0.34	0.37	2.2	4.1	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0203	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:3 NS:4	0.32	0.39	2.2	3.8	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0204	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:4 NS:5	0.28	0.31	2.0	3.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0205	<i>Eucalyptus moluccana</i> Grey Box	Mature	9	EW:7 NS:8	0.31	0.34	2.1	3.7	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0206	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:5 NS:6	0.38	0.40	2.3	4.6	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0207	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:8 NS:4	0.28	0.32	2.1	3.4	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0208	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:4	0.20	0.24	1.8	2.4	Fair	Fair	Poor	Medium	Medium	Low	Retain	
0209	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:3 NS:4	0.17	0.19	1.6	2.0	Fair	Fair	Poor	Medium	Medium	Low	Retain	
0210	<i>Angophora hispida</i> Dwarf Apple	Mature	11	EW:6 NS:4	0.34	0.39	2.2	4.1	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0211	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:6 NS:6	0.29	0.35	2.1	3.5	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0212	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:6 NS:5	0.30	0.32	2.1	3.6	Fair	Fair	Dead	Dead	Low	Low	Retain	
0213	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:3 NS:4	0.18	0.21	1.7	2.2	Fair	Fair	Poor	Medium	Medium	Medium	Retain	
0214	<i>Angophora floribunda</i> Rough-barked Apple Myrtle	Mature	8	EW:3 NS:3	0.14	0.17	1.6	2.0	Fair	Fair	Poor	Medium	Low	Low	Retain	
0215	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	7	EW:4 NS:3	0.14	0.18	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0216	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:6 NS:6	0.38	0.40	2.3	4.6	Fair	Fair	Dead	Dead	Low	Low	Removed	
0217	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:6 NS:7	0.32	0.35	2.1	3.8	Fair	Fair	Dead	Dead	Low	Low	Removed	
0218	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:3	0.15	0.17	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0219	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:2 NS:2	0.12	0.12	1.5	2.0	Fair	Fair	Dead	Dead	Low	Low	Removed	
0220	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:5 NS:7	0.34	0.37	2.2	4.1	Fair	Fair	Dead	Dead	Low	Low	Removed	
0221	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:3 NS:3	0.18	0.20	1.7	2.2	Fair	Fair	Dead	Dead	Low	Low	Removed	
0222	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:4 NS:4	0.21	0.23	1.8	2.5	Fair	Fair	Fair	Medium	Medium	Medium	Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0223	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:3 NS:5	0.16	0.19	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0224	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:2 NS:2	0.29	0.29	2.0	3.5	Fair	Fair	Dead	Dead	Low	Low	Removed	
0225	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:4	0.22	0.26	1.9	2.6	Fair	Fair	Poor	Short	Medium	Low	Removed	
0226	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:8	0.26	0.29	2.0	3.1	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0227	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:3 NS:3	0.12	0.14	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0228	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:2 NS:2	0.13	0.14	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0229	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:8 NS:6	0.28	0.32	2.1	3.4	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0230	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:5 NS:4	0.44	0.47	2.4	5.3	Poor	Poor	Poor	Medium	Low	Low	Removed	
0231	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:6 NS:8	0.26	0.28	1.9	3.1	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0232	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:5 NS:6	0.33	0.35	2.1	4.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0233	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:3 NS:3	0.14	0.15	1.5	2.0	Fair	Fair	Poor	Short	Low	Low	Removed	
0234	<i>Eucalyptus moluccana</i> Grey Box	Mature	8	EW:3 NS:3	0.14	0.16	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0235	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:3 NS:2	0.13	0.14	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0236	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:8 NS:8	0.53	0.57	2.6	6.4	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0237	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:9 NS:8	0.42	0.45	2.4	5.0	Fair	Fair	Poor	Short	Medium	Low	Removed	
0238	<i>Eucalyptus moluccana</i> Grey Box	Mature	8	EW:3 NS:3	0.14	0.16	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0239	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:6 NS:6	0.30	0.33	2.1	3.6	Fair	Fair	Poor	Short	Medium	Low	Removed	
0240	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:2 NS:2	0.10	0.11	1.5	2.0	Fair	Fair	Poor	Medium	Low	Low	Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0241	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:4 NS:2	0.11	0.13	1.5	2.0	Fair	Fair	Poor	Medium	Low	Low	Removed	
0242	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:3 NS:2	0.18	0.20	1.7	2.2	Fair	Fair	Dead	Dead	Low	Low	Removed	
0243	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:5 NS:5	0.39	0.42	2.3	4.7	Fair	Fair	Very poor	Short	Low	Low	Removed	
0244	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:3 NS:6	0.31	0.33	2.1	3.7	Fair	Fair	Dead	Dead	Low	Low	Removed	
0245	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:4 NS:5	0.19	0.22	1.8	2.3	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0246	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:9 NS:7	0.35	0.38	2.2	4.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0247	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:5 NS:4	0.13	0.15	1.5	2.0	Fair	Fair	Poor	Medium	Medium	Low	Removed	
0248	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:1 NS:1	0.07	0.09	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0249	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:3 NS:3	0.14	0.15	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0250	<i>Eucalyptus moluccana</i> Grey Box	Mature	9	EW:1 NS:1	0.09	0.09	1.5	2.0	Fair	Fair	Dead	Dead	Low	Low	Removed	
0251	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:2 NS:1	0.14	0.15	1.5	2.0	Fair	Fair	Dead	Dead	Low	Low	Removed	
0252	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:5	0.16	0.17	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0253	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:3 NS:3	0.09	0.09	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0254	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:3 NS:3	0.14	0.15	1.5	2.0	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0255	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:2 NS:3	0.13	0.13	1.5	2.0	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0256	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:6 NS:5	0.44	0.48	2.4	5.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0257	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:6 NS:7	0.32	0.36	2.2	3.8	Fair	Fair	Poor	Medium	Medium	Medium	To Be Removed	
0258	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:5 NS:3	0.31	0.34	2.1	3.7	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0259	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:3 NS:3	0.20	0.22	1.8	2.4	Fair	Fair	Dead	Medium	Low	Low	To Be Removed	
0260	<i>Eucalyptus moluccana</i> Grey Box	Mature	8	EW:4 NS:3	0.14	0.16	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0261	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:2 NS:2	0.19	0.22	1.8	2.3	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0262	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:4 NS:5	0.45	0.49	2.5	5.4	Fair	Fair	Very poor	Dead	Low	Low	To Be Removed	
0263	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:3	0.27	0.30	2.0	3.2	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0264	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:5	0.25	0.27	1.9	3.0	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0265	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:4 NS:3	0.26	0.27	1.9	3.1	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0266	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:6 NS:5	0.32	0.33	2.1	3.8	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0267	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:5 NS:4	0.30	0.32	2.1	3.6	Fair	Poor	Fair	Medium	Medium	Low	To Be Removed	
0268	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:2 NS:2	0.17	0.18	1.6	2.0	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0269	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:2 NS:2	0.13	0.14	1.5	2.0	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0270	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:2 NS:2	0.14	0.16	1.5	2.0	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0271	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:2 NS:2	0.26	0.29	2.0	3.1	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0272	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:5 NS:8	0.20	0.21	1.7	2.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0273	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:5 NS:4	0.40	0.44	2.3	4.8	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0274	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:5 NS:4	0.17	0.18	1.6	2.0	Fair	Fair	Very poor	Short	Low	Low	To Be Removed	
0275	<i>Exocarpus cupressiformis</i> Cherry Ballart	Mature	4	EW:3 NS:3	0.11	0.13	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0276	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:3 NS:2	0.11	0.13	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0277	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:3 NS:4	0.19	0.19	1.6	2.3	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0278	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:5 NS:5	0.35	0.37	2.2	4.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0279	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:3 NS:2	0.21	0.22	1.8	2.5	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0280	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:3 NS:3	0.10	0.12	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0281	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:1 NS:2	0.12	0.14	1.5	2.0	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0282	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:2 NS:2	0.08	0.09	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0283	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:5	0.17	0.18	1.6	2.0	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0284	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:4 NS:4	0.15	0.17	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0285	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:2 NS:2	0.14	0.15	1.5	2.0	Fair	Poor	Dead	Dead	Low	Low	To Be Removed	
0286	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:2 NS:2	0.14	0.15	1.5	2.0	Fair	Poor	Dead	Dead	Low	Low	To Be Removed	
0287	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:2 NS:2	0.08	0.09	1.5	2.0	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0288	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:3	0.08	0.10	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	Removed	
0289	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:10 NS:7	0.48	0.52	2.5	5.8	Fair	Fair	Dead	Dead	Low	Low	Removed	
0290	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:8 NS:6	0.36	0.39	2.2	4.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0291	<i>Eucalyptus moluccana</i> Grey Box	Mature	9	EW:3 NS:3	0.11	0.14	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0292	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:3	0.17	0.18	1.6	2.0	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0293	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:6 NS:3	0.32	0.30	2.0	3.8	Poor	Poor	Poor	Dead	Low	Low	To Be Removed	
0294	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:2 NS:2	0.09	0.10	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0295	<i>Eucalyptus moluccana</i> Grey Box	Mature	5	EW:2 NS:2	0.07	0.09	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0296	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:3 NS:3	0.09	0.10	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0297	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:2 NS:3	0.11	0.12	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0298	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:3 NS:4	0.28	0.29	2.0	3.4	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0299	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:3 NS:6	0.18	0.19	1.6	2.2	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	
0300	<i>Eucalyptus moluccana</i> Grey Box	Mature	8	EW:2 NS:2	0.10	0.11	1.5	2.0	Fair	Fair	Very poor	Short	Low	Low	To Be Removed	
0301	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:5	0.32	0.35	2.1	3.8	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0302	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:3 NS:2	0.09	0.10	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	
0303	<i>Eucalyptus moluccana</i> Grey Box	Mature	8	EW:5 NS:5	0.14	0.15	1.5	2.0	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0304	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:4	0.15	0.16	1.5	2.0	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0305	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:4 NS:5	0.18	0.20	1.7	2.2	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0306	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:4	0.19	0.20	1.7	2.3	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0307	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:5 NS:3	0.19	0.21	1.7	2.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0308	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:8 NS:6	0.25	0.28	1.9	3.0	Fair	Fair	Very poor	Short	Low	Low	To Be Removed	
0309	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:6 NS:5	0.28	0.30	2.0	3.4	Fair	Fair	Very poor	Short	Low	Low	To Be Removed	
0310	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:3	0.23	0.24	1.8	2.8	Fair	Fair	Very poor	Short	Low	Low	To Be Removed	
0311	<i>Eucalyptus moluccana</i> Grey Box	Mature	5	EW:2 NS:2	0.08	0.09	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	To Be Removed	
0312	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:5 NS:4	0.26	0.29	2.0	3.1	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0313	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:8 NS:6	0.30	0.32	2.1	3.6	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0314	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:3 NS:2	0.15	0.16	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	Removed	
0315	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:2 NS:2	0.07	0.08	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	Removed	
0316	<i>Eucalyptus moluccana</i> Grey Box	Mature	8	EW:2 NS:2	0.09	0.11	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	Removed	
0317	<i>Eucalyptus moluccana</i> Grey Box	Mature	8	EW:2 NS:2	0.11	0.13	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	Removed	
0318	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:3 NS:4	0.17	0.20	1.7	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0319	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:2 NS:2	0.10	0.13	1.5	2.0	Fair	Fair	Dead	Dead	Low	Low	Removed	
0320	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:2 NS:2	0.16	0.19	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0321	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:3 NS:3	0.18	0.19	1.6	2.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0322	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:4 NS:3	0.15	0.16	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0323	<i>Eucalyptus moluccana</i> Grey Box	Mature	9	EW:4 NS:4	0.10	0.11	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Low	Removed	
0324	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:2 NS:3	0.10	0.11	1.5	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0325	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:5 NS:6	0.40	0.44	2.3	4.8	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0326	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:5 NS:4	0.25	0.28	1.9	3.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0327	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	6	EW:2 NS:4	0.20	0.25	1.8	2.4	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0328	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:6 NS:7	0.40	0.37	2.2	4.8	Fair	Good	Fair	Medium	High	High	Removed	
0329	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:4 NS:6	0.35	0.38	2.2	4.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0330	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:4 NS:6	0.42	0.44	2.3	5.0	Fair	Good	Fair	Medium	High	High	Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0331	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:3 NS:1	0.14	0.17	1.6	2.0	Fair	Fair	Poor	Medium	Low	Low	Removed	
0332	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:1 NS:2	0.10	0.14	1.5	2.0	Fair	Fair	Poor	Medium	Low	Low	Removed	
0333	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:3	0.38	0.42	2.3	4.6	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0334	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:5	0.44	0.45	2.4	5.3	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0335	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:4	0.35	0.32	2.1	4.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0336	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:4 NS:4	0.44	0.48	2.4	5.3	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0337	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:2 NS:1	0.25	0.28	1.9	3.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0338	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:3 NS:3	0.32	0.35	2.1	3.8	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0339	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:4 NS:5	0.40	0.44	2.3	4.8	Fair	Fair	Fair	Medium	High	High	Removed	
0340	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:3	0.26	0.30	2.0	3.1	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0341	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:3 NS:4	0.28	0.25	1.8	3.4	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0342	<i>Eucalyptus moluccana</i> Grey Box	Mature	9	EW:3 NS:2	0.18	0.24	1.8	2.2	Fair	Fair	Poor	Medium	Low	Low	Removed	
0343	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:3	0.25	0.27	1.9	3.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0344	<i>Eucalyptus moluccana</i> Grey Box	Mature	9	EW:3 NS:4	0.34	0.35	2.1	4.1	Fair	Fair	Poor	Medium	Low	Low	Removed	
0345	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:6 NS:5	0.50	0.54	2.6	6.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0346	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:4 NS:4	0.45	0.48	2.4	5.4	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0347	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:2 NS:2	0.32	0.35	2.1	3.8	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0348	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:5 NS:4	0.42	0.45	2.4	5.0	Fair	Fair	Fair	Medium	High	High	Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0349	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:2 NS:2	0.23	0.25	1.8	2.8	Fair	Fair	Poor	Medium	Low	Low	Removed	
0350	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:5 NS:5	0.47	0.50	2.5	5.6	Fair	Fair	Fair	Medium	High	High	Removed	
0351	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:2 NS:2	0.23	0.26	1.9	2.8	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0352	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:3 NS:3	0.26	0.28	1.9	3.1	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0353	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:6 NS:5	0.44	0.48	2.4	5.3	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0354	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:7 NS:6	0.49	0.43	2.3	5.9	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0355	<i>Angophora floribunda</i> Rough-barked Apple Myrtle	Mature	11	EW:3 NS:4	0.37	0.40	2.3	4.4	Fair	Fair	Good	Medium	Medium	Medium	Removed	
0356	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:7 NS:6	0.46	0.49	2.5	5.5	Fair	Fair	Very poor	Short	Low	Low	Removed	
0357	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:5 NS:5	0.41	0.44	2.3	4.9	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0358	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:4	0.33	0.36	2.2	4.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0359	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:4	0.32	0.34	2.1	3.8	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0360	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:4	0.30	0.33	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0361	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:6 NS:6	0.39	0.42	2.3	4.7	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0362	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:5 NS:6	0.39	0.44	2.3	4.7	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0363	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:5 NS:5	0.32	0.35	2.1	3.8	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0364	<i>Eucalyptus moluccana</i> Grey Box	Mature	6	EW:2 NS:2	0.32	0.37	2.2	3.8	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0365	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:4 NS:4	0.36	0.42	2.3	4.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0366	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:5 NS:4	0.41	0.44	2.3	4.9	Fair	Poor	Poor	Medium	Low	Low	To Be Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0367	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:2	0.20	0.22	1.8	2.4	Fair	Poor	Dead	Dead	Low	Remove	To Be Removed	
0368	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:2 NS:3	0.29	0.33	2.1	3.5	Fair	Poor	Poor	Medium	Low	Low	To Be Removed	
0369	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:3 NS:3	0.26	0.29	2.0	3.1	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0370	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:3 NS:3	0.33	0.35	2.1	4.0	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0371	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:1 NS:2	0.27	0.30	2.0	3.2	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0372	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	7	EW:1 NS:1	0.16	0.19	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0373	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:3 NS:2	0.24	0.26	1.9	2.9	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0374	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:2 NS:4	0.37	0.40	2.3	4.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0375	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:4	0.38	0.41	2.3	4.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0376	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:4	0.30	0.33	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0377	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	16	EW:10 NS:10	0.50	0.70	2.8	6.0	Fair	Fair	Fair	Medium	High	High	To Be Removed	
0378	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:6 NS:7	0.38	0.50	2.5	4.6	Poor	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0379	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	18	EW:10 NS:10	0.72	0.85	3.1	8.6	Fair	Fair	Fair	Medium	High	High	To Be Removed	
0380	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:4 NS:4	0.13	0.15	1.5	2.0	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	
0381	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	9	EW:6 NS:6	0.30	0.40	2.3	3.6	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0382	<i>Eucalyptus moluccana</i> Grey Box	Mature	20	EW:10 NS:7	0.40	0.45	2.4	4.8	Good	Good	Fair	Medium	High	High	Removed	
0383	<i>Eucalyptus moluccana</i> Grey Box	Mature	20	EW:7 NS:7	0.40	0.42	2.3	4.8	Fair	Fair	Fair	Medium	High	High	Removed	
0384	<i>Eucalyptus moluccana</i> Grey Box	Mature	20	EW:8 NS:7	0.36	0.40	2.3	4.3	Fair	Fair	Fair	Medium	High	High	Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0385	<i>Eucalyptus moluccana</i> Grey Box	Mature	20	EW:9 NS:9	0.37	0.43	2.3	4.4	Good	Fair	Fair	Medium	High	High	Removed	
0386	<i>Eucalyptus moluccana</i> Grey Box	Mature	16	EW:7 NS:7	0.30	0.35	2.1	3.6	Fair	Poor	Dead	Dead	Low	Low	Removed	
0387	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	8	EW:8 NS:7	0.13	0.15	1.5	2.0	Poor	Fair	Fair	Medium	Low	Low	Removed	
0388	<i>Corymbia maculata</i> Spotted Gum	Semi Mature	10	EW:5 NS:5	0.13	0.16	1.5	2.0	Fair	Fair	Fair	Medium	Low	Medium	Removed	
0389	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:7 NS:7	0.34	0.38	2.2	4.1	Fair	Fair	Fair	Medium	High	High	Removed	
0390	<i>Eucalyptus moluccana</i> Grey Box	Mature	17	EW:8 NS:7	0.38	0.41	2.3	4.6	Good	Fair	Fair	Medium	High	High	Removed	
0391	<i>Eucalyptus moluccana</i> Grey Box	Mature	20	EW:9 NS:10	0.40	0.43	2.3	4.8	Good	Fair	Fair	Medium	High	High	Removed	
0392	<i>Eucalyptus moluccana</i> Grey Box	Mature	18	EW:7 NS:7	0.30	0.33	2.1	3.6	Fair	Fair	Fair	Medium	High	High	Removed	
0393	<i>Eucalyptus moluccana</i> Grey Box	Mature	20	EW:7 NS:7	0.25	0.31	2.0	3.0	Fair	Fair	Fair	Medium	High	High	Removed	
0394	<i>Eucalyptus moluccana</i> Grey Box	Mature	20	EW:8 NS:7	0.35	0.38	2.2	4.2	Fair	Fair	Fair	Medium	High	High	Removed	
0395	<i>Eucalyptus moluccana</i> Grey Box	Mature	20	EW:10 NS:10	0.40	0.47	2.4	4.8	Good	Fair	Fair	Medium	High	High	Removed	
0396	<i>Eucalyptus moluccana</i> Grey Box	Mature	18	EW:9 NS:10	0.45	0.50	2.5	5.4	Good	Fair	Fair	Medium	High	Medium	Removed	
0397	<i>Eucalyptus moluccana</i> Grey Box	Mature	18	EW:9 NS:9	0.40	0.43	2.3	4.8	Good	Fair	Fair	Medium	High	High	Removed	
0398	<i>Eucalyptus moluccana</i> Grey Box	Mature	18	EW:7 NS:7	0.37	0.41	2.3	4.4	Fair	Fair	Fair	Medium	High	High	Removed	
0399	<i>Eucalyptus moluccana</i> Grey Box	Mature	17	EW:8 NS:7	0.35	0.38	2.2	4.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0400	<i>Eucalyptus moluccana</i> Grey Box	Mature	17	EW:8 NS:7	0.35	0.38	2.2	4.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0401	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	5	EW:4 NS:2	0.15	0.22	1.8	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0402	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	8	EW:3 NS:2	0.20	0.24	1.8	2.4	Fair	Fair	Fair	Medium	Medium	Medium	Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0403	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:5 NS:4	0.35	0.44	2.3	4.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0404	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:3 NS:2	0.22	0.27	1.9	2.6	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0405	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:4	0.40	0.45	2.4	4.8	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0406	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	8	EW:2 NS:2	0.19	0.24	1.8	2.3	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0407	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:2 NS:3	0.35	0.40	2.3	4.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0408	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:2 NS:2	0.22	0.26	1.9	2.6	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0409	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	7	EW:2 NS:3	0.14	0.18	1.6	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0410	<i>Eucalyptus moluccana</i> Grey Box	Mature	16	EW:5 NS:5	0.39	0.46	2.4	4.7	Fair	Fair	Fair	Medium	High	High	Removed	
0411	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:4 NS:4	0.35	0.38	2.2	4.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0412	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	8	EW:3 NS:3	0.15	0.20	1.7	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0413	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:4 NS:4	0.48	0.56	2.6	5.8	Fair	Fair	Fair	Medium	High	High	Removed	
0414	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:6 NS:4	0.43	0.48	2.4	5.2	Fair	Fair	Fair	Medium	High	High	Removed	
0415	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	9	EW:3 NS:3	0.21	0.26	1.9	2.5	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0416	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:1 NS:1	0.21	0.29	2.0	2.5	Fair	Fair	Dead	Dead	Low	Remove	Removed	
0417	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:5 NS:5	0.45	0.53	2.5	5.4	Fair	Fair	Fair	Medium	High	High	Removed	
0418	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	6	EW:3 NS:2	0.18	0.24	1.8	2.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0419	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	8	EW:2 NS:4	0.18	0.23	1.8	2.2	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0420	<i>Eucalyptus moluccana</i> Grey Box	Mature	16	EW:6 NS:4	0.46	0.55	2.6	5.5	Fair	Fair	Fair	Medium	Medium	Medium	Removed	



















Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0421	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:2 NS:2	0.28	0.33	2.1	3.4	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0422	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:3 NS:4	0.32	0.36	2.2	3.8	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0423	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:6 NS:5	0.40	0.44	2.3	4.8	Fair	Fair	Very poor	Short	Low	Low	Removed	
0424	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:5 NS:5	0.44	0.52	2.5	5.3	Fair	Fair	Fair	Medium	High	High	Removed	
0425	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:3 NS:2	0.33	0.37	2.2	4.0	Fair	Fair	Dead	Dead	Low	Remove	Removed	
0426	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:3	0.30	0.35	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0427	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	5	EW:2 NS:2	0.15	0.21	1.7	2.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0428	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:3 NS:3	0.34	0.40	2.3	4.1	Fair	Fair	Very poor	Short	Low	Low	Removed	
0429	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:5 NS:3	0.47	0.56	2.6	5.6	Fair	Fair	Fair	Medium	High	High	Removed	
0430	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:5	0.48	0.56	2.6	5.8	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0431	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	5	EW:2 NS:3	0.21	0.27	1.9	2.5	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0432	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:6 NS:6	0.50	0.58	2.6	6.0	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0433	<i>Eucalyptus moluccana</i> Grey Box	Mature	7	EW:3 NS:2	0.28	0.34	2.1	3.4	Fair	Fair	Poor	Medium	Low	Low	Removed	
0434	<i>Eucalyptus moluccana</i> Grey Box	Semi Mature	7	EW:3 NS:3	0.28	0.35	2.1	3.4	Fair	Fair	Fair	Medium	Medium	Medium	Removed	
0435	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:7 NS:8	0.50	0.55	2.6	6.0	Fair	Fair	Poor	Medium	Medium	Medium	To Be Removed	
0436	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	5	EW:2 NS:2	0.18	0.24	1.8	2.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0437	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:5	0.38	0.45	2.4	4.6	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0438	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:4 NS:5	0.42	0.48	2.4	5.0	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	









Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0439	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:5 NS:5	0.45	0.52	2.5	5.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0440	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:5 NS:6	0.46	0.53	2.5	5.5	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0441	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:6 NS:6	0.55	0.61	2.7	6.6	Fair	Fair	Good	Medium	High	High	To Be Removed	
0442	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:3 NS:3	0.20	0.26	1.9	2.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0443	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	14	EW:5 NS:4	0.49	0.53	2.5	5.9	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0444	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:3 NS:4	0.35	0.40	2.3	4.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0445	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	7	EW:4 NS:3	0.32	0.35	2.1	3.8	Fair	Fair	Very poor	Short	Low	Low	To Be Removed	
0446	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	14	EW:3 NS:3	0.39	0.46	2.4	4.7	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0447	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:3 NS:3	0.31	0.35	2.1	3.7	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0448	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	6	EW:2 NS:3	0.11	0.17	1.6	2.0	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0449	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:2 NS:2	0.16	0.22	1.8	2.0	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0450	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	5	EW:2 NS:1	0.14	0.18	1.6	2.0	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0451	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:3 NS:3	0.35	0.40	2.3	4.2	Fair	Fair	Poor	Medium	Medium	Medium	To Be Removed	
0452	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:1 NS:1	0.31	0.36	2.2	3.7	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0453	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:5 NS:4	0.44	0.49	2.5	5.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0454	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:2 NS:2	0.36	0.40	2.3	4.3	Fair	Fair	Fair	Dead	Low	Remove	To Be Removed	
0455	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:2 NS:2	0.30	0.35	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0456	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	7	EW:2 NS:2	0.29	0.34	2.1	3.5	Fair	Fair	Very poor	Short	Low	Low	To Be Removed	

Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0457	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:2 NS:2	0.22	0.31	2.0	2.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0458	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:2 NS:3	0.44	0.48	2.4	5.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0459	<i>Eucalyptus moluccana</i> Grey Box	Mature	15	EW:4 NS:5	0.43	0.48	2.4	5.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0460	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:4	0.32	0.36	2.2	3.8	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0461	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:2 NS:4	0.28	0.32	2.1	3.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0462	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:2 NS:2	0.18	0.27	1.9	2.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0463	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:2 NS:2	0.16	0.22	1.8	2.0	Fair	Fair	Very poor	Short	Low	Low	To Be Removed	
0464	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:4 NS:4	0.24	0.28	1.9	2.9	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0465	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:4 NS:4	0.22	0.29	2.0	2.6	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0466	<i>Eucalyptus moluccana</i> Grey Box	Mature	14	EW:7 NS:7	0.52	0.58	2.6	6.2	Fair	Fair	Fair	Medium	High	High	To Be Removed	
0467	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:3	0.39	0.45	2.4	4.7	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0468	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:2 NS:2	0.25	0.30	2.0	3.0	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0469	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:3 NS:3	0.38	0.45	2.4	4.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0470	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:4	0.34	0.45	2.4	4.1	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0471	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:4 NS:2	0.36	0.42	2.3	4.3	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0472	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:4 NS:4	0.39	0.46	2.4	4.7	Fair	Fair	Fair	Medium	High	High	To Be Removed	
0473	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:4 NS:4	0.30	0.37	2.2	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0474	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:4 NS:4	0.47	0.53	2.5	5.6	Fair	Fair	Good	Medium	High	High	To Be Removed	

Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0475	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:4 NS:2	0.31	0.37	2.2	3.7	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0476	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:4 NS:4	0.34	0.40	2.3	4.1	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0477	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:2 NS:2	0.20	0.25	1.8	2.4	Fair	Fair	Poor	Medium	Medium	Medium	To Be Removed	
0478	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	14	EW:5 NS:4	0.45	0.57	2.6	5.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0479	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	6	EW:4 NS:2	0.22	0.27	1.9	2.6	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0480	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	14	EW:4 NS:4	0.49	0.54	2.6	5.9	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0481	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	7	EW:2 NS:2	0.18	0.22	1.8	2.2	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0482	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:3 NS:4	0.30	0.38	2.2	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0483	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	8	EW:4 NS:2	0.20	0.23	1.8	2.4	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0484	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:3 NS:4	0.34	0.42	2.3	4.1	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0485	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:1 NS:1	0.15	0.20	1.7	2.0	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	
0486	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:4	0.16	0.22	1.8	2.0	Fair	Fair	Poor	Medium	Medium	Medium	To Be Removed	
0487	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	14	EW:4 NS:4	0.38	0.47	2.4	4.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0488	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:4 NS:4	0.31	0.36	2.2	3.7	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0489	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:4 NS:3	0.30	0.35	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0490	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:1 NS:3	0.15	0.19	1.6	2.0	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0491	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:5	0.40	0.48	2.4	4.8	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0492	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	7	EW:3 NS:4	0.20	0.28	1.9	2.4	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	

Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0493	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:4	0.39	0.44	2.3	4.7	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0494	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:4	0.32	0.38	2.2	3.8	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0495	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:5 NS:4	0.35	0.45	2.4	4.2	Fair	Fair	Good	Medium	Medium	Medium	To Be Removed	
0496	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:3 NS:4	0.36	0.45	2.4	4.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0497	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:3 NS:3	0.30	0.36	2.2	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0498	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:4	0.30	0.35	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0499	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:4	0.25	0.32	2.1	3.0	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0500	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:1 NS:2	0.16	0.22	1.8	2.0	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	
0862	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	7	EW:1 NS:1	0.16	0.24	1.8	2.0	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	
0863	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	10	EW:2 NS:2	0.25	0.30	2.0	3.0	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0864	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	10	EW:2 NS:2	0.26	0.30	2.0	3.1	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0865	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:2 NS:2	0.20	0.24	1.8	2.4	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0866	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:1 NS:1	0.25	0.28	1.9	3.0	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0867	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	12	EW:1 NS:1	0.29	0.33	2.1	3.5	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0868	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:3 NS:4	0.35	0.45	2.4	4.2	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0869	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:4	0.28	0.32	2.1	3.4	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0870	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	9	EW:1 NS:1	0.15	0.20	1.7	2.0	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0871	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:6 NS:4	0.38	0.45	2.4	4.6	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	

Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0872	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:5 NS:4	0.48	0.45	2.4	5.8	Fair	Fair	Dead	Dead	Low	Low	To Be Removed	
0873	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:2	0.30	0.34	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0874	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:4 NS:2	0.26	0.30	2.0	3.1	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0875	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:2	0.16	0.20	1.7	2.0	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0876	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:4	0.31	0.37	2.2	3.7	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0877	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	9	EW:2 NS:3	0.20	0.25	1.8	2.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0878	<i>Eucalyptus moluccana</i> Grey Box	Mature	9	EW:3 NS:4	0.21	0.25	1.8	2.5	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0879	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:1 NS:1	0.19	0.23	1.8	2.3	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0880	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	10	EW:2 NS:2	0.22	0.25	1.8	2.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0881	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:5	0.40	0.41	2.3	4.8	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0882	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:5	0.48	0.56	2.6	5.8	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0883	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:5	0.48	0.54	2.6	5.8	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0884	<i>Eucalyptus moluccana</i> Grey Box	Mature	11	EW:4 NS:4	0.30	0.32	2.1	3.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0885	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:2 NS:4	0.35	0.40	2.3	4.2	Fair	Fair	Poor	Medium	Low	Low	To Be Removed	
0886	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:5	0.45	0.54	2.6	5.4	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0887	<i>Eucalyptus moluccana</i> Grey Box	Mature	13	EW:4 NS:5	0.47	0.56	2.6	5.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0888	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	49	EW:8 NS:8	0.49	0.56	2.6	5.9	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0889	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	13	EW:8 NS:6	0.55	0.64	2.7	6.6	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	


Tree Tag	Botanical Name Common Name	Age Class	Height	Canopy Spread	DBH	DRC	SRZ	TPZ	Form	Structure	Vitality	ULE	Landscape Significance	Retention Value	Tree Status	Photo Link
0890	<i>Eucalyptus moluccana</i> Grey Box	Mature	10	EW:5 NS:7	0.44	0.52	2.5	5.3	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0891	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:4 NS:7	0.48	0.54	2.6	5.8	Fair	Fair	Fair	Medium	Medium	Medium	Retain	
0892	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	12	EW:4 NS:4	0.40	0.45	2.4	4.8	Fair	Fair	Fair	Medium	Medium	Medium	To Be Removed	
0893	<i>Eucalyptus moluccana</i> Grey Box	Mature	12	EW:5 NS:4	0.39	0.47	2.4	4.7	Fair	Fair	Fair	Dead	Medium	Medium	To Be Removed	
0894	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:3 NS:2	0.35	0.39	2.2	4.2	Fair	Fair	Dead	Dead	Low	Remove	To Be Removed	
0895	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	6	EW:2 NS:2	0.22	0.25	1.8	2.6	Fair	Fair	Poor	Short	Low	Low	To Be Removed	
0896	<i>Eucalyptus tereticornis</i> Forest Red Gum	Mature	11	EW:5 NS:4	0.45	0.52	2.5	5.4	Fair	Fair	Poor	Medium	Medium	Medium	To Be Removed	
0897	<i>Eucalyptus tereticornis</i> Forest Red Gum	Semi Mature	8	EW:2 NS:2	0.22	0.25	1.8	2.6	Fair	Fair	Fair	Medium	Low	Low	To Be Removed	

Key

- **Age Class, Form, Structure & Vitality:** per the International Society of Arboriculture descriptors.
- **Canopy Spread:** estimation of canopy spread to the four (4) cardinal points in metres. (North-South) & (East-West)
- **Diameter at Breast Height (DBH) & Diameter Above Buttress (DAB):** per AS4979-2009 & calculated per the QAA & ProofSafe Calculators.
- **Structural Root Zone (SRZ) & Tree Protection Zone (TPZ):** per AS4979-2009 & calculated per the QAA & ProofSafe Calculators.
- **Useful Life Expectancy (ULE):** adapted per (Barrell, 1996) & (Barrell, 2000).
- **Landscape Significance & Retention Value:** *Significance of a Tree, Assessment Rating System (STARS), Institute of Australian Consulting Arboriculturists (2010).*

Indicative Encroachments within the Tree Protection Zone

- **No Encroachment Zone (0%):** No likely or foreseeable encroachment within the TPZ.
- **Minor Encroachment Zone (<10%):** If less than 10% (total area) of the TPZ, and outside of the SRZ, detailed root investigations should not be required. The area lost to this encroachment should be compensated for elsewhere and be contiguous with the TPZ.
- **Major Encroachment Zone (>10%):** If the proposed encroachment is greater than 10% (total area) of the TPZ, the Project Arborist must demonstrate that the tree(s) remain viable. The area lost to this encroachment should be compensated for elsewhere and be contiguous with the TPZ. Tree sensitive construction techniques may be used for minor works within this area providing no structural roots are likely to be impacted, and the Project Arborist can demonstrate that the tree(s) remain viable. Root investigation by non-destructive methods may be required for proposed works within this area under the supervision of the Project Arborist.
- **Major (Total) Encroachment Zone:** Subject trees located wholly within the construction footprint cannot be successfully retained.



Indicative Encroachment: spread and depth of a typical tree root system (Watson & Neely, 1994)

6 Summary

6.1 Summary Findings

- i. On review of the arboricultural data and the provided design footprint it is foreseeable that the TPZ of four hundred thirty-eight (438) trees may be encroached upon and thereby impacted.
- ii. More specifically:
 - Three hundred sixty-one (361) trees will not foreseeably remain viable under the current design. Therefore, if tree sensitive design modifications are not implemented these subject trees will need to be removed to accommodate the projects scope of works. (Please note that two hundred sixteen (216) non-viable trees are related to the Trunk Stormwater Drainage Project; and one hundred forty-five (145) non-viable trees are out of this projects scope).
 - These tree removals due to non-viability include:

High Retention (30 trees)		Medium Retention (196 Trees)		Low Retention (188 Trees)		Non-Significant (24 Trees)	
REMOVED (another project)	24	REMOVED (another Project)	72	REMOVED (another Project)	47	REMOVED (another Project)	2
TO BE REMOVED	6	TO BE REMOVED	100	TO BE REMOVED	88	TO BE REMOVED	22
RETAIN	0	RETAIN	24	RETAIN	53	RETAIN	0

- Seventy-seven (77) trees will foreseeably remain viable under the current design. Therefore, these trees are to be retained and afforded protection per the following site-specific Tree Protection Management Plan.
- iii. Please note that the boundaries, infrastructure footprint and scope of works of the project may be modified in an effort to accommodate trees and/or to further pragmatic design and project functionality outcomes. Therefore, where it is foreseeable that a tree may remain viable, this tree is to be retained until further arboricultural investigation is undertaken by the appointed Project Arborist. Whereby, if tree viability is determined the subject tree is to be retained, its data amended, and the tree afforded protection per the site-specific TPMP.
 - iv. In addition, with regards to any necessitated tree removals, it is recommended that a Best Management Practice Compensatory Replanting ratio is adopted and enacted. This to offset tree canopy loss which is in keeping with the NSW Government and Local Government Area Urban Greening and Urban Forest objectives and policies.

6.2 Summary Actions table

Retain (77 Trees)			To Be Removed (216 Trees)								Removed By Others (145 Trees)				
0100	0101	0102	0154	0155	0156	0157	0158	0159	0160	0161	0001	0215	0216	0217	0218
0103	0104	0105	0162	0163	0164	0165	0166	0167	0178	0179	0219	0220	0221	0222	0223
0106	0107	0108	0180	0181	0182	0183	0184	0185	0186	0187	0224	0225	0226	0227	0228
0109	0110	0111	0188	0189	0190	0191	0192	0196	0197	0198	0229	0230	0231	0232	0233
0112	0113	0114	0199	0200	0201	0202	0203	0204	0205	0254	0234	0235	0236	0237	0238
0115	0116	0117	0255	0256	0257	0258	0259	0260	0261	0262	0239	0240	0241	0242	0243
0118	0119	0120	0263	0264	0265	0266	0267	0268	0269	0270	0244	0245	0246	0247	0248
0121	0122	0123	0271	0272	0273	0274	0275	0276	0277	0278	0249	0250	0251	0252	0253
0124	0125	0126	0279	0280	0281	0282	0283	0284	0285	0286	0288	0289	0314	0315	0316
0127	0128	0129	0287	0290	0291	0292	0293	0294	0295	0296	0317	0318	0319	0320	0321
0130	0131	0132	0297	0298	0299	0300	0301	0302	0303	0304	0322	0323	0324	0325	0326
0133	0134	0135	0305	0306	0307	0308	0309	0310	0311	0312	0327	0328	0329	0330	0331
0136	0137	0138	0313	0363	0364	0365	0366	0367	0368	0369	0332	0333	0334	0335	0336
0139	0140	0141	0370	0371	0372	0373	0374	0375	0376	0377	0337	0338	0339	0340	0341
0142	0143	0144	0378	0379	0380	0435	0436	0437	0438	0439	0342	0343	0344	0345	0346
0145	0146	0147	0440	0441	0442	0443	0444	0445	0446	0447	0347	0348	0349	0350	0351
0148	0149	0150	0448	0449	0450	0451	0452	0453	0454	0455	0352	0353	0354	0355	0356
0151	0152	0153	0456	0457	0458	0459	0460	0461	0462	0463	0357	0358	0359	0360	0361
0168	0169	0170	0464	0465	0466	0467	0468	0469	0470	0471	0362	0381	0382	0383	0384
0171	0172	0173	0472	0473	0474	0475	0476	0477	0478	0479	0385	0386	0387	0388	0389
0174	0175	0176	0480	0481	0482	0483	0484	0485	0486	0487	0390	0391	0392	0393	0394
0177	0193	0194	0488	0489	0490	0491	0492	0493	0494	0495	0395	0396	0397	0398	0399
0195	0206	0207	0496	0497	0498	0499	0500	0862	0863	0864	0400	0401	0402	0403	0404
0208	0209	0210	0865	0866	0867	0868	0869	0870	0871	0872	0405	0406	0407	0408	0409
0211	0212	0213	0873	0874	0875	0876	0877	0878	0879	0880	0410	0411	0412	0413	0414
0214	0891		0881	0882	0883	0884	0885	0886	0887	0888	0415	0416	0417	0418	0419
			0889	0890	0892	0893	0894	0895	0896	0897	0420	0421	0422	0423	0424
											0425	0426	0427	0428	0429
											0430	0431	0432	0433	0434

7 Tree Protection Management Plan: Trunk Stormwater Drainage Project

7.1 Disclaimer

- i. The following site-specific Tree Protection Management Plan (TPMP) is to be used throughout the duration of the abovementioned Project. Although the framework includes monitoring controls operated by the appointed Project Arborist, compliance to the TPMP is the responsibility of the 'Client,' and as such AGS cannot accept liability for any adverse effects arising from 'non-compliance' to documented controls and/or any subsequent changes to the scope or methods documented in the TPMP provided to the 'Client.'

7.2 Overview

- i. Trees are dynamic living organisms and therefore are susceptible to development impact either direct and/or indirect, biotic and/or abiotic. Arboricultural impact due to development encroachment, especially within the calculated Tree Protection Zone (TPZ), causes 'dendrological stress' in varying degrees. This stress has the potential to heavily impact upon tree vitality and thus tree longevity (Boddy. 1983). Therefore, the Australian Standard *AS4970-2009 Protection of trees on development sites* must always be adhered to. The objective of this Standard is to provide guidance through the use of a science-based methodology to arborists and others concerned with the care and protection of trees; and all others interested in the integration between trees and construction. Hence safeguarding community tree assets.
- ii. This Tree Protection Management Plan (TPMP) includes both activity specific controls as well as a range of generic tree protection controls. The control framework pre-dominantly focuses on identifying and mitigating aspects of the design and construction process that can adversely affect tree vitality, stability and/or useful life expectancy. In addition, it includes preventative controls (designed to prevent adverse outcomes), directive controls (designed to promote desired outcomes) and detective controls (designed to monitor compliance with any statutory requirements and the agreed control framework). The engagement of a Project Arborist is a key element of the control framework and is a multi-faceted control, in terms of preventing damage, providing direction, and detecting areas of non-compliance/improvement.

7.3 Project Arborist Site Inspection Schedule

- i. In accordance with the Australian Standard *AS4970-2009 Protection of Trees on Development Sites*, inspections must be conducted by the appointed Project Arborist at the following key project stages:
 - Prior to any work commencing on-site (including demolition, earthworks, or site clearing) and following the installation of tree protection.
 - During any excavations, building works, and any other activities carried out within the Tree Protection Zone (TPZ) of any tree to be retained and protected.
 - A minimum of once per month during the construction phase.

- After all major construction has ceased, following the removal of tree protection. It shall be the responsibility of the project manager to notify the project arborist prior to any works within the TPZ of any protected tree at a minimum of 48 hours' notice. To ensure the tree protection plan is implemented, hold points have been specified in the following table.

Development Stage	Hold Point	Description
Pre-Construction	1	<ul style="list-style-type: none"> • Appoint a Project Arborist (minimum AQF Level 5) • Prior to any development works, any tree for removal is to be marked clearly (tape, paint, tag etc.) by the Project Arborist
	2	<ul style="list-style-type: none"> • Scheduled 'Pre-Start' meeting. • Tree Protection for any retained tree(s) will be installed prior to demolition and/or site establishment. The appointed arborist will inspect and certify the tree protection per the Tree Protection Management Plan. A Tree Protection Compliance Memorandum issued.
During Construction	3	<ul style="list-style-type: none"> • Monthly scheduled site inspections of the retained tree population will be conducted (if works are outside the TPZ) and memorandum provided.
	4	<ul style="list-style-type: none"> • The appointed Project Arborist will oversee, and document all works carried out within the TPZ of any retained tree. A weekly Works Memorandum to be provided.
	5	<ul style="list-style-type: none"> • Visual tree inspection by the appointed arborist of the retained tree population once the major works have been completed and the tree protection has been removed.
Post Construction	6	<ul style="list-style-type: none"> • Final Visual Tree Inspection of the retained tree population and a Completion of Arboricultural Works Memorandum provided. • Ongoing Monthly Inspections & Memorandums issued at the discretion of the Project Arborist.
Plant Health Care (PHC)	7	<ul style="list-style-type: none"> • Top dressing of Organic Mulch – where applicable. • Liquid solution of Organic nutrients (Botanicals). • PHC Memorandum provided.

7.4 Summary

- A pre-commencement of work ('Pre-Start') onsite meeting must be held with the appointed Project Arborist and all other parties deemed to have locus standii.
- Proactive pruning options with regards to the facilitation of machinery and/or pedestrian access should be considered, discussed and if deemed necessary scheduled prior to the commencement of the main development works per a Pruning Specifications Report.

- iii. Tree Protection Fencing is to be erected. Temporary hard surfaces are to be made readily available and on site whilst working within close proximity of the tree(s) Tree Protection Zone.
- iv. The appointed onsite Project Arborist is to guide/supervise any works within close proximity of the tree(s) Tree Protection Zone. Whilst working within the Tree Protection Zone (TPZ) of any tree, the excavations must be undertaken by initial Non-Destructive Root Exploration through the use of Hand-digging, Air - Spade, Air- Vac or a combination thereof under the direct supervision/guidance of the appointed onsite Project Arborist.
- v. The Project Arborist is to author and provide a Completion of Arboricultural Works Memorandum at the end of the works/project.
- vi. Plant Health Care to be applied post-development with a memorandum provided.
- vii. Monthly inspections to be conducted, the observations documented, and a Monthly Inspection Memorandum issued. (These inspections will be conducted per the Tree Management Plan and at the Project Arborist discretion).
- viii. The following Tree Protection Management Plan shall be adhered to at all times.

7.5 General Comments

- i. All construction work within the TPZ of any retained tree must be authorised & supervised by the appointed Arborist.
- ii. The use of amended construction methodology and air excavation along exposed TPZ perimeter(s) and/or minor areas of proposed incursion will assist to ensure ground disturbance and damage to tree roots is minimised within the TPZ of affected trees.
- iii. If the removal of an existing surface (concrete or similar) must occur from above the existing surface the removal work is to be carried out with a straight batter bucket with the machinery operated in a backward direction toward the extremity. Due care must be taken to ensure that the TPZ of adjacent tree(s) are isolated and protected from vehicular entry and therefore soil compaction within the TPZ of retained trees.
- iv. The addition of new soil and replanting must be carried out with due care. There shall be no use of strip style excavation adjacent to or within the TPZ of any retained tree.
- v. Where fencing is to be replaced, it is preferable to use existing post holes when they located within TPZs. New pier holes are to be hand dug or by air-vac excavation under the guidance of the Project Arborist.
- vi. It is imperative that TPZ fencing, or branch /stem and ground protection measures are installed for the protection of all retained trees prior to the commencement of the future Construction Phase, and that it remains *in situ* for the duration and until completion of proposed construction works.
- vii. TPZ fencing and other measures must be fixed so that they cannot be moved either by accidental physical

impact or other inadvertent means. There shall be no entry within any TPZ by any construction crew or other persons during the construction phase without authorisation and/or attendance of the Project Arborist. That includes, no storage of builders' materials, machinery, pedestrian traffic, disposal of waste paints, fuels etc. as listed below.

7.6 Restricted activities within the Tree Protection Zone

- i. As per *AS4970-2009 Protection of trees on development sites* - Activities generally excluded from the TPZ include but are not limited to are as follows:
 - a) Machine excavation including trenching.
 - b) Cultivation.
 - c) Storage.
 - d) Preparation of chemicals, including preparation of cement products.
 - e) Parking of vehicles and plant.
 - f) Refuelling.
 - g) Dumping of waste.
 - h) Wash down and cleaning of equipment.
 - i) Placement of fill.
 - j) Soil level changes.
 - k) Temporary or permanent installation of utilities and signs, and
 - l) Physical damage to the tree.

8 Tree Protection Control Framework

8.1 Compliance and Reporting

- i. The generic tree protection controls in this section are designed to be used in conjunction with the recommendations of this site-specific Arboricultural Report.
- ii. All relevant standards, specifications, policies, and resource conditions of consent are incorporated into the TPMP.
- iii. The Project Arborist will undertake scheduled and unscheduled site visits to monitor compliance with all aspects of the TPMP.
- iv. Any deviations from the TPMP must be approved by the Council Arborist. Non-compliance issues must be reported to the Project Management immediately.

- v. An Arboricultural Completion Memorandum must be prepared by the Project Arborist including but not limited to comments and observations about any root pruning/root retention and compliance to the TPMP.
- vi. The TPMP must always be available on site and be included in site inductions and 'toolbox' sessions.
- vii. Any damage to tree protection fencing or trees must be reported to the Project Arborist immediately (including damage not caused by activities associated with the project).
- viii. Non-compliance issues must be documented and addressed at daily pre-start meetings/toolbox sessions.

8.2 Root Protection

- i. Root pruning should be kept to the absolute minimum and should only be completed by the Project Arborist. All root pruning assessments should be made initially by the Project Arborist, and the Council Arborist contacted where approval is required. All roots larger than 25mm in diameter are to be retained in an undamaged state and protected, unless the Council Arborist gives permission for them to be pruned. Irrespective of size, any roots which have a significant effect on the health and stability of a tree shall not be removed without the prior approval of the Council's Arborist, and this may include tree roots that are less than 25mm in diameter.
- ii. Roots must be severed using a sharp pruning saw/tool to create a clean cut that is flush with the face of the completed excavations.
- iii. Retained roots and cut surfaces should be protected from desiccation and physical/frost damage. The method will depend on the seasonal weather conditions and length of time expected between completing the excavations and reinstatement works and should be determined by the Project Arborist. Typically, retained roots must be wrapped in a suitable wool much or hessian product that is secured in place using bio-degradable string and kept moist, however supplementary watering may be required depending on the weather conditions based on the Project Arborist's discretion.

8.3 Soil Protection

- i. All machines shall only operate from either formed surfaces, surfaces that will be excavated or from an appropriate load bearing protective matting. The area covered by the protective matting shall be sufficient to allow ground protection for all vehicle movements, including the turning of any vehicles. (Please refer to Branch, Trunk & Ground Protection in the Appendix).
- ii. No chemicals, re-fueling operations, spoil, fill, soil, materials of any kind, or equipment will be stored, emptied, disposed of, or temporarily placed in areas that the tree's root system could be utilizing unless approved by the Project Arborist and this is on an existing hard impermeable surface.
- iii. Water used for washing down machinery must not be allowed to runoff and contaminate soil volumes/water sources that are either currently or are likely to be utilised by the tree.

- iv. The risk of soil borne infections being introduced to the site from equipment, tools and footwear must be assessed by the Project Arborist and mitigated as necessary (mitigation will typically involve cleaning the equipment before it is used on the site with a sterilizing agent, such as Trigene or Sterigene).

8.4 Canopy Modifications

- i. Trees are complex living organisms and the intervention in the natural growth of a tree should only occur where the biology and the physiology of the organism are understood to such a level that intervention will have clear and predictably beneficial outcomes.
- ii. However, pruning may be required to accommodate construction, plant & equipment and/or vehicles. Thus, any pruning assessments pertaining to the development must be visually made by an AQF Level 5 arborist; and if pruning is deemed necessary a Pruning Specifications Report is to be authored *per AS4373-2007 Pruning of amenity trees* by an AQF Level 5 arborist and provided to the relevant Tree Manager/Owner and Council representative.
- iii. Once the Pruning Specifications Report is formerly approved by the appropriate authority the requested the pruning can be carried out by a minimum AQF Level 3 arborist pursuant to *AS4373-2007 Pruning of amenity trees*.
- iv. In addition, the risk of damaging agents being introduced from pruning saws/tools must be assessed by the Project Arborist and mitigated as necessary (mitigation will typically involve cleaning the equipment before it is used on the site with a sterilizing agent, such as Trigene or Sterigene). It may be necessary to clean pruning tools during work on the site if there is the potential of transmitting a damaging biotic agent between trees on the same site.

8.5 Tree Protection Zones

- i. Tree Protection Zones are also Exclusion Zones and must be created using tree protection fencing that is consistent with the requirements of *AS4970-2009 Protection of trees on development sites*. The position of the fencing will be determined by the Project Arborist and once positioned shall not be altered without the prior consent from the Project Arborist.
- ii. If it is not pragmatic to use the abovementioned tree protection fencing then individual trunk, branch and ground protection must be installed to any retained tree located within five (5) metres of any proposed work zone. (Please refer to the diagram in the appendix).
- iii. Tree protection zones must be clearly labelled displaying the words 'Tree Protection Zone'. Signs will be placed on fencing of individual trees or every 10 linear metres on groups of trees.
- iv. Where the work site is only on one side of the tree, the barrier may be erected along the face of the tree adjacent to the work site.
- v. Tree Protection Barriers must be erected before any site works commence and shall not be removed or moved closer to the trunk of the tree, until after site works are complete. No person, vehicle or machinery

may enter the Tree Protection Zone unless otherwise authorised to do so by the Project Arborist.

- vi. Operating plant must be positioned to avoid the expellant of exhaust fumes and radiant operating heat damaging the physiological functions of the tree.

9 Plant Health Care

9.1 Overview


- i. It is well documented that even minor encroachments due to urban development and construction pressures can 'stress' a tree, which in turn can result in a reduced useful life expectancy (Watson, 2014). Therefore, it is strongly recommended that a proactive species-specific Plant Health Care Plan is formulated and implemented with regards to any development and tree vitality. Plant Health Care (PHC) is a holistic approach to best management practice with regards to urban tree care and the understanding of the various interactions within the environment in which they grow. The core objectives being the management and enhancement of the tree(s) biological, physiological, and aesthetic traits whilst maintaining and/or improving the surrounding landscape's appearance. As PHC is science-based it involves routine arboricultural monitoring, proactive soil, and plant treatments, along with the identification and mitigation of foreseeable arboricultural risks to person, property and/or the environment.

9.2 Post Development Plant Health Care Recommendations

- i. With an educated understanding of the functions of tree roots and the potentially negative effects of development impact it is strongly recommended that a post-development Plant Health Care regimen is formulated by the Project Arborist and enacted. This should include:
 - *An application of Organic Botanicals:* Organic materials are essential components which stimulate vitality leading to root development and thus development of new tissue. This whilst enacting a tree's defence system improving resistance to disease and increasing defence responses and capabilities.
 - *Top-dressing of Organic Mulch:* It is strongly recommended that a top-dressing of organic composted mulch or woodchips is applied to the TPZ of all retained trees post-development. This layer should be added to a depth of 60-70mm (Urban. 2010). A composted mulch application will:
 - Prevent soil compaction and minimise future root damage.
 - Amend soil structure to improve the water-holding capacity and fertility by affecting both texture, porosity and structure.
 - Reduces soil moisture loss through lower temperatures & suppress undesirable plant species.
 - Promote root generation & increase soil organic matter and avail nutrients to the tree.
 - Stimulate soil microflora and micro fauna activity and assist in the survival of affected tree(s) maintaining and ensuring optimum vitality and structural stability so as to maximize its ability to resist pest and diseases (Chalker-Scott. 2007) (Watson et. al. 2014).

9.3 Tree Protection Installations


- i. Tree Protection is to be erected around any tree within five (5) metres of development per *AS4970-2009 Protection of trees on development sites*.



Alternative Trunk, Branch & Ground Protection

- i. When tree protection fencing cannot be installed or requires temporary removal, other tree protection measures should be used. Where necessary, install protection to the trunk and branches of trees as pictured below.
- ii. The materials and positioning of protection are to be specified by the Project Arborist and are to include:
- For the trunk and branch protection use boards and padding that will prevent damage to the bark. For the trunk boards a minimum height of two (2) metres is recommended. Boards are to be strapped to trees, not nailed or screwed.

- Do not attach temporary powerlines, stays, guys and the like to the tree.
- If temporary access for machinery is required within the Tree Protection Zone (TPZ) such as site access, ground protection measures will be required. The purpose of ground protection is to prevent root damage and soil compaction within the TPZ. Measures may include a permeable membrane such as geotextile fabric beneath a layer of mulch or crushed rock below rumble boards. (These measures may be applied to root zones beyond the TPZ).
- Rumble boards should be of a suitable thickness to prevent soil compaction and root damage and a top dressing of Organic Mulch (60mm-70mm deep) is to be applied where pragmatically possible.
- A Tree Protection Installation Compliance Memorandum is issued by the appointed Project Arborist on satisfactory completion.



10 References

- Barrell, J.D. (1996). *'Pre-planning Tree Surveys: Safe Useful Life Expectancy (SULE) is the Natural Progression'*. Arboricultural Journal, Vol 17 pp 33-46.
- Barrell, J.D. (2009). *'Tree AZ. Detailed guidance on its use'*. Version 10.10 – ANZ. United Kingdom.
- Breloer, H. and Mattheck, C. (1994), *'The Body Language of Trees: A Handbook for Failure Analysis'*. Stationary Office Books, London, England, UK.
- Boddy, L., and A.D.M Rayner. (1983). 'Origins of Decay in living deciduous trees: The role of moisture content and re-appraisal of the expanded concept of tree decay'. New Phytology 94: 623-641.
- Callow, C., May, P. and Johnstone, D. (2018). *'Tree vitality assessment in urban landscapes'*. Forests. 9(5), 279.
- Coder, K. (2021). *'The Meaning of Tree Biomechanics to Tree Health Care Providers'*. ISA Conference 2021.
- Draper, D. B and Richards, P.A. (2009). *'Dictionary for Managing Trees in Urban Environments'*. CSIRO Publishing, Victoria, Australia.
- Dobbertin, M. (2005). *'Tree growth as indicator of tree vitality and of tree reaction to environmental stress: a review'*. European Journal of Forest Research 124: 319-333.
- Dunster, J., Smiley, E., Matheny, N. and Lily S. (2013). *'Tree Risk Assessment-Manual'*. International Society of Arboriculture, Champaign, IL.
- Eisner, N., Gilman, E.F. Grabosky, J. and Beeson, R.C. (2002). *'Branch morphology affects compartmentalization of pruning wounds'*. Journal of Arboriculture 28:99-105.
- Gilman, E. and Lily, S. (2002). *'Best Management Practices Tree Pruning'*. International Society of Arboriculture, Champaign IL. Pp 35.
- Harris, R.W., Clark, J.R. and Matheny, N.P. (2004). *'Arboriculture: Integrated management of landscape trees, shrubs and vines, 4th edition'*. Prentice Hall, New Jersey, USA.
- Hendrickson, N., Fraedrich, B. and Smiley, E. (2007). *'Tree Risk Management'*. Bartlett Tree Research Laboratories, Charlotte, North Carolina, USA.
- Hayes, E. (2001). Evaluating Tree Defects. Safe Trees, Rochester, Minnesota, USA.
- Hitchmough, J.D. (1994) *'Urban Landscape Management'*. Inkata Press. Australia.
- IACA. (2010). *'Significance of a Tree, Assessment Rating System (STARS)'*. Institute of Australian Consulting Arboriculturists. Australia, www.iaca.org.au
- Lily, S., Matheny, N. and Smiley, E. (2011). *'Best Management Practices - Tree Risk Assessment'*. International Society of Arboriculture. Champaign, IL 61826-3129.
- Lonsdale, D. (2010). *'Principles of Tree Hazard Assessment and Management'*. 9th impression, TSO, Norwich.
- Mattheck, C. and Breloer, H. (1994). *'The Body Language of Trees, Research for Amenity Trees No. 4'*. The Stationery Office, London.
- Matheny, N. and Clark, J. (1994). *'A Photographic guide to Hazard Trees in Urban Areas'*. 2nd Edition. Illinois, USA.
- Matheny, N. and Clark, J. (2004). *'Arboriculture'*. Fourth Edition. Pearson Education Incorporated. New Jersey, USA.
- Niklas, K. (1992). *'Plant Biomechanics: An Engineering Approach to Plant Form and Function'*. The University of Chicago Press, Illinois, USA.
- The University of Melbourne. (2016). *'Burnley Plant Guide'*. The University of Melbourne.
- Trowbridge, P. J. and N. L. Bassuk (2004). *'Trees in the Urban Landscape: Site Assessment, Design and Installation'*. Hoboken, New Jersey, John Wiley & Sons, Inc.
- Urban, J. (2008). 'Up by roots. Healthy soils and trees in the built environment'. International Society of Arboriculture.
- Watson, G. (2011). *'Fifteen years of urban tree planting and establishment research in trees, people and the built environment'*. Proceedings of the Urban Trees Research Conference, Institute of Chartered Foresters, Birmingham UK, 13 – 14 April 2011
- Watson, G., Hewitt, A., Custic, M. and Lo, M. (2014). *'The Management of Tree Root Systems in Urban and Suburban Settings II: A Review of Strategies to Mitigate Human Impacts'*. Arboriculture & Urban Forestry 2014. 40(5): 249-271.

11 Glossary

The following definitions are stated in the Glossary of Arboricultural Terms, International Society of Arboriculture 2011, unless otherwise stated.

Abiotic: plant ailment caused by non-living, environmental, or man-made agents

Adaptive Growth: or Response Growth is new wood produced in response to damage or loads, which compensates for higher strain (deformation) in marginal fibres; it includes reaction wood (compression & tension) and wound wood.

Barrier Zone: chemically defended tissue formed by the still living cambium, after a tree is wounded or invaded by pathogens to inhibit the spread of decay into new annual growth rings. Wall 4 in CODIT model. Contrast with reaction zone

Bifurcation: Natural division of a branch or stem into two or more stems or parts

Biotic: pertaining to non-human living organism/ biotic agent: a living organism capable of causing disease/ biotic disorder: disorder caused by a living organism.

Bracket: British English term for fruiting body of a decay fungus. See *Conk*.

Codominant Structure: Stems or trunks of about the same size originating from the same position from the main stem⁵². When the stem bark ridge turns upward the union is strong; when the ridge turns inward the union is weak, a likely point of failure in storm or windy weather conditions or where increasing weight causes undue stress on the defective union.

CODIT: acronym for Compartmentalisation of Decay/Disease In Trees (refer Compartmentalisation).

Compartmentalisation: Dynamic tree defence process involving protection features that resist the spread of pathogens and decay causing organisms. Natural defence process in trees by which chemical and physical boundaries are created that act to limit the spread of disease and decay organisms.

Compaction: Results from loads or stress forces applied to the soil as well as shear forces. Both foot traffic and vehicle traffic exert both forces on soils. Vehicle traffic may cause significant compaction at depths of 150–200 mm (the area in which most absorbing roots are located). The degree of compaction will depend on weight of vehicles, number of movements, soil moisture levels and clay content. Soil handling, stockpiling, and transporting also tend to lead to the breakdown of soil structure and thus to compaction. Vibration as a result of frequent traffic or adjacent construction activities will also compact soils.

Compression wood: (1) in mechanics, the action of forces to squeeze, crush or push together any material (s) or substance(s); contrast with tension. (2) the ability of an internal combustion engine to contain or pressurized a combustible fuel - air mixture.

Conk: Fruiting body or non-fruiting body (sterile conk) of a fungus. Often associated with decay.

Crown/Canopy: The main foliage bearing section of the tree, these terms are interchangeable.

Crown damage: The canopy of trees can be directly or indirectly damaged. Incorrect techniques of pruning such as lopping or flush cutting may produce wounds that are susceptible to infection by wood decay organisms. Similarly, mechanical damage to branches by machinery, etc. will also create wounds. Trees automatically respond to wounding and in doing so use stored sugars. Any wound places an additional load on trees that will inevitably be stressed during construction.

Damping: Damping occurs where energy is dissipated. In trees, damping occurs naturally in three main ways with aerodynamic damping of the leaves, internal damping in the wood and root zones, and with mass damping of the branches.

Deadwood: Dead branches within the canopy of tree. Deadwood is a naturally occurring feature of most tree species and comprises dead or decaying branches within the canopy of a tree. Deadwood may have habitat value and require removal only according to the considered risk of its location, i.e. high use pedestrian area or damage to adjacent infrastructure.

Removal of deadwood is generally recommended only where it represents an unacceptable level of hazard. Consideration of the need for deadwood removal should take into account the occupancy of the target zone, i.e. high use pedestrian area or presence of infrastructure, possible damage to the tree during its removal as well as its conservation for habitat value. In some instances, retention of a reduced tree structure for habitat purposes maybe considered appropriate, especially when hollows are present.

Further reference: *Principles of Tree Hazard Assessment*. Lonsdale, David. TSO, (2009).

Dead wooding: (Crown cleaning): The removal of dead branches⁶⁰. Recommendation to remove deadwood is for removal of all dead branches within tree canopy > 30mm diameter in trees which overhang pedestrian or vehicular areas and removal of all dead branches within tree canopy > 50mm diameter if trees are located in a Parkland or similar area.

Decay: The process of degradation of woody tissues by micro-organisms.

Desiccation: Severe drying out. Dehydration.

Drip Line: Is the imaginary perimeter line at soil surface level which is directly below the outermost edge of the tree's foliage or canopy.

Estimated Life Expectancy (ELE): Assessed on trees of particular species in the urban environment, including health and structural conditions which may exist.

Epicormic bud: Latent or adventitious bud located at the cambium and concealed by the bark.

Epicormic shoots: Shoots produced from epicormic buds at the cambium of trunks or branches.

Field Capacity: Maximum soil moisture content following the drainage of water due to the force of gravity.

Hollow: is a semi-enclosed cavity which has naturally formed in the trunk or branch of a tree.

Included bark: Inwardly formed bark within the junction of branches or codominant stems.

Kino: Dark red to brown resin-like substance produced by trees in the genera Eucalyptus, Pterocarpus and Butea and related genera. Kino forms in the barrier zones. Large kino veins form in some tree in response to injury and infection.

Leaves: The main function of leaves is photosynthesis, that is, the production of sugars and oxygen. The sugars produced by the leaves (and any other green tissue) are the source of chemical energy for all living cells in the entire plant and as such are essential for the normal functioning and survival of the tree. Anything that directly or indirectly damages the leaves will interfere with photosynthesis.

Non-Destructive Root Exploration (NDRE): is the most reliable way to conscientiously locate tree roots pre-development; and thus, assist in TSUD options and the subsequent determination of tree viability. Therefore, all excavations that are calculated as a 'Major' Encroachment must be initiated by non-destructive means (Hand-digging, Air Vac and/or Air -Spade) under the guidance of the Project Arborist. Machine excavations will only be permitted within the TPZ if and when the Project Arborist is satisfied that the excavation envelope is free of any significant root biomass.

Non-woody part of tree: 'organs that increase the surface area of vascular plants, thereby capturing more solar energy for photosynthesis'. ... maybe classified as microphylls (usually spine-shaped leaves with a single vein) or megaphylls (leaves with a highly branched vascular system). Needles and leaves are major energy trapping organs of a tree. Flowers are modified leaves as they fit the definition of an organ (Shigo.2003).

Macropore: Relatively larger space between soil particles that is usually air-filled and allows for water movement and root penetration. Contrast with micropore.

Minor encroachment (<10%): If the proposed encroachment is less than 10% (total area) of the TPZ, and outside of the SRZ, detailed root investigations should not be required. The area lost to this encroachment should be compensated for elsewhere and be contiguous with the TPZ.

Major encroachment (>10%): If the proposed encroachment is greater than 10% (total area) of the TPZ, the project arborist must demonstrate that the tree(s) remain viable. The area lost to this encroachment should be compensated for elsewhere and be contiguous with the TPZ. Tree sensitive construction techniques may be used for minor works within this area providing no structural roots are likely to be impacted, and the project arborist can demonstrate that the tree(s) remain viable. Root investigation by non-destructive methods may be required for proposed works within this area. All work within the TPZ must be carried out under the supervision of the project arborist.

Micropore: Space between soil particles that is relatively small and likely to be water filled.

Mortality Spiral: Sequence of stressful events or conditions causing the decline and eventual death of a tree. Once in a mortality spiral trees are more likely to succumb to any further or additional stress factors such as drought, pest infestation or disease. (See definition Stress)

Necrosis: Localised death of tissue in a living organism.

Occlusion (See wound): Shut in or out. Occlusion is the process of trees forming callus and clear wood over wounds.

Pathogen: A disease-causing organism.

Phototropism: Influence of light on the direction of plant growth. Tendency of plants to grow towards light.

Phloem: Plant vascular tissue that transports photosynthates and growth regulators. Situated on the inside of the bark, just outside the cambium. Is bidirectional (transports up and down). Contrast with xylem.

Photosynthesis: Process in green plants (and in algae and some bacteria) by which light energy is used to form glucose (chemical energy) from water and carbon dioxide.

Reaction wood: Wood forming in leaning or crooked stems or on lower or upper sides of branches as a means of counteracting the effects of gravity. See compression wood and tension wood.

Shrub: A woody plant similar to a tree except it is usually several-stemmed and smaller than a tree.

Significance: The quality of being worthy of attention; importance.

Stem / Trunk: Organ which supports branches, leaves, flowers and fruit; may also be referred to as 'the trunk'.

Stress: In Plant Health Care, (1) a factor that negatively affects the health of a plant; a factor that stimulates a response. (2) mechanics, a force per unit area.

Stress – acute: Disorder or disease that occurs suddenly and over a short period of time.

Stress – chronic: Disorder or disease occurring over a longer time.

Structural Root Zone (SRZ): The SRZ is the area of the root system (as defined by AS 4970-2009) used for stability, mechanical support, and anchorage of the tree. Severance of structural roots (>50 mm in diameter) within the SRZ is not recommended as it may lead to the destabilisation and/or serious decline of the tree.

Tree: Long lived woody perennial plant greater than (or usually greater than) 3 m in height with one or relatively few main stems or trunks. A tree has 3 major organs – roots, stem and leaves.

Tree Protection Zone (TPZ): *AS4970-2009 Protection of trees on development sites s1.4.7*, Tree Protection Zone (TPZ): A specified area above and below ground and at a given distance from the trunk set aside for the protection of a tree's roots and crown to provide for the viability and stability of a tree to be retained where it is potentially subject to damage by development.

Vigour: Ability of a tree to sustain its life processes. The term 'vigour' in this document is synonymous with commonly used terms such as 'health' and 'vitality'. Inherent genetic capacity of a plant to deal with stress. Physical strength and health. A tree with good vigour has the ability to sustain life processes and synonymous with good health.

Visual Tree Inspection (VTA): Is a detailed visual inspection of a tree and surrounding site.

Vitality: Ability of plant to deal effectively with stress.

Watersprouts/ Epicormic growth (Usually multiple shoots): Shoots produced from epicormic buds at the cambium of trunks or branches. Grows 'from the stub ends and only grows from the outermost living tissue layer of that year's growth. They are weakly attached and prone to falling out or being blown off with the risk increasing markedly as they increase in size. When epicormic shoots arise from stub ends that are decaying, the chances of them falling out are significantly greater'.

Wound: An opening that is created when the bark is cut, removed, or injured.

Xylem: Main water and mineral-conducting (unidirectional, up only) tissue in trees and other plants. Provides structural support. Arises (inward) from the cambium and becomes wood after lignifying. Contrasted with phloem.

Zone of Rapid Taper: The area within 1–2m of the trunk on larger trees is frequently referred to as the 'Zone of Rapid Taper' because structural roots found there often exhibit considerable secondary thickening- not present on roots farther from the trunk (*Wilson 1964*). *Wilson (1964)* additionally reviews the development of this zone and its relation to mechanical stability.

12 Appendix

12.1 Root Morphology Considerations




Image credit: AS4970-2009 Protection of trees on development sites





Image credit: Perry. 1992

- i. The main functions of roots include the uptake of water and nutrients, anchorage, storage of sugar reserves and the production of some plant hormones required by the shoots. For roots to function, they must be supplied with oxygen from the soil. The root system of trees consists of several 'types' of roots found in different parts of the soil and is generally much more extensive than commonly thought. The importance of roots is easily overlooked because they are not visible, that is 'out of sight, out of mind'. Damage to the root system is a common cause of tree decline and death and is the most common form of damage associated with development sites (Matheny et. al, 1998).
- ii. Root systems consist of three main parts: (Sutton and Tinus, 1983).
 - The structural woody roots (anchorage, storage and transport);
 - Lower order roots (anchorage, storage and transport); and
 - Non-woody roots (absorption of water and nutrients, extension, synthesis of amino acids and growth regulators) (please refer to Drawing above).
- iii. In addition to lateral root spread being underestimated, root depth in trees has also been grossly exaggerated. Deep root systems or taproots are the exception rather than the rule. Most roots of most trees are found in the very top of the soil. The vast majority of these roots are small non-woody absorbing roots which grow upward into the very surface layers of the soil and leaf litter. This delicate, non-woody system, because of its proximity to the surface, is very vulnerable to injury (Watson et. al, 2014).

12.2 Tree Protection Zone (TPZ) & Structural Root Zone (SRZ).

- i. The Australian Standard AS 4970-2009 - *Protection of trees on development sites* is used for the allocation of tree protection zones. This method provides a TPZ that addresses both tree stability and growth requirements. TPZ distances are measured as a radius from the centre of the trunk at ground level.




- ii. As per AS4970-2009 Protection of trees on development sites the following calculations are to be used:
- *s3: The radius of the TPZ is calculated for each tree by multiplying its Diameter @ Breast Height measured @ 1.4m from ground level (DBH × 12 = TPZ). (DBH = Trunk Girth @ 1.4m ÷ π).*
 - *To calculate the SRZ: Radius SRZ = Diameter above Root Crown (DRC × 50) ^ 0.42 × 0.64. If the DRC is less than 0.15m the SRZ will be 1.5m.*
 - *Note: A TPZ should not be less than 2m or more than 15m from the tree stem.*

You do not need to calculate the TPZ of palms, cycads and tree ferns. For these plants, the TPZ should not be less than 1m outside the crown.

12.3 Compensation for Tree Protection Zone Encroachment

- i. Encroachment into the Tree Protection Zone (TPZ) is sometimes unavoidable. The images above are analogous to the abovementioned works scenario and indicate how encroachment within the tree protection zone can be compensated for elsewhere per *AS4970-2009 Protection of Trees on Development Sites*.



12.4 Initial Non-Destructive Root Exploration & Root Mapping

- i. Non-Destructive Root Exploration (NDRE) or Root Mapping is the most reliable way to locate tree roots pre-development and therefore should always be implemented when a tree is to be retained and impending earthworks are to be undertaken within the TPZ. This NDRE should consist of Hand-digging and/or AirSpade under the guidance of the Project Arborist (Watson et. al. 2014).
- ii. NDRE will often be initiated with the excavation of a 'Slot-Trench' on the edge of the TPZ and/or the required excavation footprint. This will assist in determining the extent of the tree root architecture and provide accurate root location(s) along with additional morphological data. This objective root mapping data can then be utilised to explore and/or implement pragmatic tree sensitive design modifications regarding site-specific tree protection, tree retention and Plant Health Care regimens post development.
- iii. Please note that the Root Mapping findings will ultimately determine foreseeable tree viability and whether tree sensitive design modifications and/or tree removal will need to be undertaken on this Project. (All of the findings from the NDRE should be paroled by the appointed Project Arborist and made available to all parties with *locus standii* upon request. This in the form of a Root Mapping Report).

12.5 Tree Sensitive Urban Design (TSUD)

- i. A commonsensical approach with regards to tree retention and development should always be adopted. I.e., any excavations within the calculated TPZ of a retained tree should be initiated with NDRE; and where practicable should be limited in depth so as to not impact tree roots. However, if during the NDRE a 'significant root' (>30mm in diameter) is encountered candid tree sensitive design modifications will need to be discussed and/or incorporated into the project where reasonably practicable.
- ii. Tree Sensitive Urban Design (TSUD) for both new and existing trees simply aims to provide adequate space for desirable root growth, whilst safeguarding against infrastructure and root damage from potential conflict alike. Some of these proactive solutions include:
 - Sensitive Construction: Directional-drilling, Screw-Piling, Cantilevers, 'Build-outs' and 'Build-overs'.
 - Irrigation, Tree Root Trenches & Paths, Root Barrier, Root Deflectors and Root Directors and De-Compaction/Compaction to direct root growth.
 - Porous Permeable Pavers, Asphalt, Concrete and Resin Bound Aggregates.
 - Structural Confinement System installations with structural soil: Some of these include Natural Cell, Silva Cell, Strata Vault, Strata Pit, Geo Cell, and Terra Vault. In summary these cells can be installed in an urban scape to provide space for root growth limit soil and root compaction, whilst facilitating necessary infrastructure installations.
- iii. Please note that tree roots travel the 'path of least resistance' and like most living organisms require oxygen and water (an aerobic soil with good moisture levels). Therefore, one of the easiest techniques to keep tree roots from growing in unwanted areas is to remove these two essential elements by heavily compacting the soil. Alternatively, by providing ideal levels of these essential resources (water, friable aerobic soil, and organic nutrients), in an area away from infrastructure, tree roots can be encouraged to grow in that direction.

12.6 Visual Tree Assessment Descriptors

(Age Class relates to the ecophysiological stage of the trees life cycle – UK Veteran Trees & Forestry Commission)

TREE AGE CLASS

Life Cycle Stage	Category & Descriptor
Formative Stage	Young or Juvenile: Recently planted or approximately 1-7 years.
Maturing or Mature Stage	Semi-mature: Tree actively growing in size and yet to achieve the expected size <i>in situ</i> . Mature: Tree is approaching the expected size or has reached the expected size <i>in situ</i>
Senescent Stage	Over Mature: Tree is full-size and has started to decline (possible crown retrenchment)

TREE VITALITY

Good	Foliage of the tree is entire, with good colour, very little sign of pathogens and of good density. Growth indicators are good i.e., Extension growth of twigs and wound wood development. Minimal or no canopy dieback (deadwood).
Fair	Tree is showing one or more of the following symptoms: <25% dead wood, minor canopy dieback, foliage generally with good colour though some imperfections may be present. Minor pathogen damage present, with growth indicators such as leaf size, canopy density and twig extension growth typical for the species in this location.
Poor	Tree is showing one or more of the following symptoms of decline; >25% deadwood, canopy dieback is observable, discoloured or distorted leaves. Pathogens present, stress symptoms are observable as reduced leaf size, extension growth and canopy density.
Very Poor	The tree appears to be in a state of decline. The tree is not growing to its full capacity. The canopy may be very thin and sparse. A significant volume of deadwood may be present in the canopy and/or pest and disease problems may be causing a severe decline in tree vitality.
Serious Decline or Dead	Tree is in severe decline; >55% deadwood, very little foliage, possibly Epicormic shoots and minimal extension growth or the tree is completely dead and exhibits no new growth or live tissue.

**Please note that tree vitality cannot be measured directly, hence growth and physiological parameters that indicate tree vitality are used. Health or Vitality of a tree is evidenced by the general appearance of crown density, leaf colour, presence of epicormic shoots, ability to withstand disease invasion including pathogens and presence of dieback in crown at the time of inspection. Vigour may vary according to seasonal weather patterns and rainfall received (Dobbertin, 2005).*

***Tree Condition: The assessment of a tree(s) condition evaluates factors of tree vitality, form and structure. These descriptors of vitality, form and structure attributed to a tree evaluate the individual specimen to what could be reasonably considered by the arborist as typical for that species growing in situ. It is well documented that specific tree species can display inherently poor biomechanics, such as acute branch attachments with included bark, co-dominant leaders and other poor branch and root architecture. Whilst these 'structural defects' may be deemed arboriculturally flawed, they are typical for the species and may not constitute a foreseeable increased risk. These trees may be assigned a 'structural rating' of 'fair-poor' (as opposed to poor) at the arborist's discretion*

TREE STRUCTURE

Good: Trunk and scaffold branches show good taper and attachment with minor or no structural defects. Tree is a good example of species with well-developed form showing no obvious root problems or pests and diseases.

Fair/Fair-Poor: Tree shows minor structural defects or minor damage to trunk e.g., bark missing, there could be cavities present. Minimal damage to structural roots. Tree could be seen as typical for this species.

Poor/Very Poor: There are major structural defects, damage to trunk or bark missing. Co-dominant stems could be present with likely points of failure. Girdling or damaged roots obvious. Tree is structurally problematic.


Hazardous: Tree is immediate hazard with potential to fail, this should be rectified as soon as possible.

Tree Structure Matrix

Descriptor	Zone 1 - Root plate & lower stem	Zone 2 - Trunk	Zone 3 - Primary branch support	Zone 4 - Outer crown and roots
Good	No damage, disease or decay; obvious basal flare / stable in ground	No damage, disease or decay; well tapered	Well formed, attached, spaced and tapered	No damage, disease, decay or structural defect
Fair	Minor damage or decay. Basal flare present.	Minor damage or decay	Typically formed, attached, spaced and tapered	Minor damage, disease or decay; minor branch end-weight or over-extension
Fair to Poor	Moderate damage or decay; minimal basal flare	Moderate damage or decay; approaching recognised thresholds	Weak, decayed or with acute branch attachments; previous branch failure evidence	Moderate damage, disease or decay; moderate branch end-weight or over-extension
Poor	Major damage, disease or decay; fungal fruiting bodies present. Excessive lean placing pressure on root plate	Major damage, disease or decay; exceeds recognised thresholds; fungal fruiting bodies present. Acute lean. Stump resprout	Decayed, cavities or has acute branch attachments with included bark; excessive compression flaring; failure likely	Major damage, disease or decay; fungal fruiting bodies present; major branch end-weight or over-extension
Very Poor	Excessive damage, disease or decay; unstable / loose in ground; altered exposure; failure probable	Excessive damage, disease or decay; cavities. Excessive lean. Stump resprout	Decayed, cavities or branch attachments with active split; failure imminent	Excessive damage, disease or decay; excessive branch end-weight or over-extension

Diagram 2: Tree structure zones

1. Root plate & lower stem
2. Trunk
3. Primary branch support
4. Outer crown & roots



Adapted from Coder (1996)

Structure ratings will also take into account general tree architecture which considers aspects of stem taper, live crown ratio, branch distribution or crown bias and position such as a tree being suppressed amongst more dominant trees.

Useful Life Expectancy (ULE)

The ULE is adapted from (*Barrell, 2001*). The objective of a ULE assessment is to determine the relative value of individual trees for the purpose of informing future management options.

Useful Life Expectancy – Assessment Criteria			
Dead / Serious Decline	Short	Medium	Long
<p>Trees with a high level of risk that would need removing within the next 5 years.</p> <p>Dead trees.</p> <p>Trees that should be removed within the next 5 years.</p> <p>Dying or suppressed or declining trees through disease or inhospitable conditions.</p> <p>Dangerous trees through instability or recent loss of adjacent trees.</p> <p>Dangerous trees through structural defects including cavities, decay, included bark, wounds or poor form.</p> <p>Damaged trees that considered unsafe to retain.</p> <p>Trees that could live for more than 5 years but may be removed to prevent interference with more suitable individuals or to provide space for new planting.</p> <p>Trees that will become dangerous after removal of other trees for the reasons.</p>	<p>Trees that appear to be retainable with an acceptable level of risk for 5-15 years.</p> <p>Trees that may only live between 5 and 15 more years.</p> <p>Trees that may live for more than 15 years but would be removed to allow the safe development of more suitable individuals.</p> <p>Trees that may live for more than 15 years but would be removed during the course of normal management for safety or nuisance reasons.</p> <p>Storm damaged or defective trees that require substantial remedial work to make safe and are only suitable for retention in the short term.</p>	<p>Trees that appear to be retainable with an acceptable level of risk for 15-40 years.</p> <p>Trees that may only live between 15 and 40 more years.</p> <p>Trees that may live for more than 40 years but would be removed to allow the safe development of more suitable individuals.</p> <p>Trees that may live for more than 40 years but would be removed during the course of normal management for safety or nuisance reasons.</p> <p>Storm damaged or defective trees that require substantial remedial work to make safe and are only suitable for retention in the short term.</p>	<p>Trees that appear to be retainable with an acceptable level of risk for more than 40 years.</p> <p>Structurally sound trees located in positions that can accommodate future growth.</p> <p>Storm damaged or defective trees that could be made suitable for retention in the long term by remedial tree surgery.</p> <p>Trees of special significance for historical, commemorative or rarity reasons that would warrant extraordinary efforts to secure their long-term retention</p>

IACA Significance of Tree, Assessment Rating System (STARS)

Institute of Australian Consulting Arboriculturists: Significance of a Tree Assessment Rating System (STARS)		
<i>The tree is to have a minimum of three (3) criteria in a category to be classified in that group</i>		
<u>Low</u>	<u>Medium</u>	<u>High</u>
<p>The tree is in fair-poor condition and good or low vigour.</p> <p>The tree has form atypical of the species.</p> <p>The tree is not visible or is partly visible from the surrounding properties or obstructed by other vegetation or buildings.</p> <p>The tree provides a minor contribution or has a negative impact on the visual character and amenity of the local area.</p> <p>The tree is a young specimen which may or may not have reached dimensions to be protected by local Tree Preservation Orders or similar protection mechanisms and can easily be replaced with a suitable specimen.</p> <p>The tree's growth is severely restricted by above or below ground influences, unlikely to reach dimensions typical for the taxa in situ – tree is inappropriate to the site conditions.</p> <p>The tree is listed as exempt under the provisions of the local Council Tree Preservation Order or similar protection mechanisms.</p> <p>The tree has a wound or defect that has the potential to become structurally unsound.</p>	<p>The tree is in fair to good condition.</p> <p>The tree has form typical or atypical of the species.</p> <p>The tree is a planted locally indigenous or a common species with its taxa commonly planted in the local area.</p> <p>The tree is visible from surrounding properties, although not visually prominent as partially obstructed by other vegetation or buildings when viewed from the street.</p> <p>The tree provides a fair contribution to the visual character and amenity of the local area.</p> <p>The tree's growth is Mediumly restricted by above or below ground influences, reducing its ability to reach dimensions typical for the taxa in situ.</p>	<p>The tree is in good condition and good vigour.</p> <p>The tree has a form typical for the species.</p> <p>The tree is a remnant or is a planted locally indigenous specimen and/or is rare or uncommon in the local area or of botanical interest or of substantial age.</p> <p>The tree is listed as a heritage item, threatened species or part of an endangered ecological community or listed on councils' significant/notable tree register.</p> <p>The tree is visually prominent and visible from a considerable distance when viewed from most directions within the landscape due to its size and scale and makes a positive contribution to the local amenity.</p> <p>The tree supports social and cultural sentiments or spiritual associations, reflected by the broader population or community group or has commemorative values.</p> <p>The tree's growth is unrestricted by above and below ground influences, supporting its ability to reach dimensions typical for the taxa in situ – tree is appropriate to the site conditions.</p>
<p><u>Remove</u></p> <p><u>ENVIRONMENTAL PEST/NOXIOUS WEED</u></p> <p>The tree is a listed environmental weed species. This due to invasiveness or its poisonous/allergenic properties/ declared noxious weed.</p> <p><u>HAZARDOUS / IRREVERSIBLE DECLINE</u></p> <p>The tree is structurally unsound unstable and considered potentially dangerous. The tree is dead or in irreversible decline with the potential to fail/collapse.</p>		

(STARS) Tree Retention Value - Priority Matrix

Significance of a Tree, Assessment Rating System (STARS), Institute of Australian Consulting Arboriculturists, Australia 2010.

		Landscape Significance				
		1.High	2.Medium	3.Low		
		Significance in Landscape	Significance in Landscape	Significance in Landscape	Environmental Pest/Noxious Weed Species	Hazardous / Irreversible Decline
Useful Life Expectancy	1.Long >40 Years					
	2.Medium 15-40 Years					
	3.Short <1-15 Years					
	Dead					
	<p>Priority for Retention (High) - These trees are considered important for retention and should be retained and protected. Design modification or re-location of building(s) should be considered to accommodate the setbacks as prescribed by the Australian Standard <i>AS4970 Protection of trees on development sites</i>. Tree sensitive construction measures must be implemented (pier and beam cantilever, Structural Confinement Cells etc if works are to proceed within the TPZ).</p>					
	<p>Consider for Retention (Medium) - These trees may be retained and protected. These are considered less critical; however, their retention should remain priority with removal considered only if adversely affecting the proposed building/works and all other alternatives have been considered and exhausted.</p>					
	<p>Consider for Removal (Low) - These trees are not considered important for retention, nor require special works or design modification to be implemented for their retention.</p>					
	<p>Priority for Removal - These trees are considered hazardous, or in irreversible decline, or weeds and should be removed irrespective of development.</p>					

12.7 Assumptions and Limiting Conditions

- 1) Active Green Services Pty Ltd (herein after referred to as AGS) contracts with you on the basis that you promise that all legal information which you provide, including land title and ownership of other property, are correct. AGS is not responsible for verifying or ascertaining any of these issues.
- 2) AGS contracts with you on the basis that your promise that all affected property complies with all applicable statutes and subordinate legislation.
- 3) AGS will take all reasonable care to obtain necessary information from reliable sources and to verify data. However, AGS neither guarantees nor is responsible for the accuracy of information provided by others.
- 4) If, after delivery of this report, you later require a representative of AGS to attend court to give evidence or to assist in the preparation for a hearing because of this report, you must pay an additional hourly fee at our then current rate for expert evidence.
- 5) Alteration of this report invalidates the entire report.
- 6) AGS retains the copyright in this report. Possession of the original or a copy of this report does not give you or anyone else any right of reproduction, publication or use without the written permission of AGS.
- 7) The contents of this report represent the professional opinion of the consultant. AGS consultancy fee for the preparation of this report is in no way contingent upon the consultant reporting a particular conclusion of fact, nor upon the occurrence of a subsequent event.
- 8) Sketches, diagrams, graphs and photographs in this report are intended as visual aids, are not to scale unless stated to be so, and must not be construed as engineering or architectural reports or as surveys.
- 9) Unless expressly stated otherwise:
 - a. The information in this report covers only those items which were examined and reflects the condition of those items at the time of the inspection.
 - b. Our inspection is limited to visual examination of accessible components without dissection, excavation or probing. There is no warranty or guarantee, express or implied, that even if they were not present during our inspection, problems or defects in plants or property examined may not arise in the future.
- 10) This Report supersedes all prior discussions and representations between AGS and the client on the subject.

12.8 AGS Quality Control

Document control

File reference	File type	Modifications	Date
JN138262	AR	Original document	04/05/2024

Communication register

Date	Type	From	To	Description
06/05/2024	PDF	AGS	WPCA	Arboricultural Impact Assessment Report (v.2)

Review register

Date	File reference	Reviewer	Qualification	Company
06/05/2024	JN138262	I.Dunsmuir	Dip of Arb (AQF 5)	Active Green Services