



Sediment and erosion control measures

1. Construct a sediment fence as indicated on the plan and details.
2. Construct a track shake down ramp using coarse gravel D50% = 50 to 80 mm.
3. Construct a temporary sediment pond using the 200 mm earth mound as a part of the sediment fence.
4. Start with construction in accordance with the construction management plan. Direct all surface runoff towards the sediment pond. Release only clean water. If water is still turbid it will have to be dozed with 320 mg/l of gypsum prior to discharge.
5. Use the area indicated on the plan for stockpiling. Surround the toe of stockpiled material with continuous sandbag barrier.
6. Minimize the amount of exposed, disturbed soil to weather elements.
7. Remove the sediment fence and the temporary sediment pond 14 days after all disturbed areas have been stabilized, after approval from the Council.
8. If the builder does not comply with the sediment and erosion control plan he/she may be fined.
9. The following warning is to be displayed on site:
No paint or cement solvent or any other solid or liquid pollutant is to be disposed into the stormwater drainage system.

PROPOSED DEVELOPMENT AT
19 KENWARD AVE
CHESTER HILL 2162
FOR
MOHAMMED SHAREEK

DRAWING TITLE **EROSION +
SEDIMENT CONTROL**
SCALE N/A DATE 11-24 DRAWN LA CHECKED LA
JOB No. 26-24 DWG. No. DC-09 ISSUE A

08.12.24 A ISSUED FOR DA APPROVAL
DATE ISSUE AMENDMENT
PROJECT
Copyright of design shown here is retained and authority is required for any reproduction. Follow written dimensions only. Do not scale off. Do not keep superseded drawings on site.

BLACK COW STUDIO
LENARD ANDERSON
"THE CREAMERY"
167 Cobbitty Road
COBBITTY 2570
04321 797 51
blackcowstudio@bigpond.com

