Site Environmental Management & Rehabilitation Plan

PROJECT & EMERGENCY CONTACTS			anving	25/94	2025	
Project Name	Guthega Home Trail Earthworks	Depa Hous for the Em		August		
Perisher Project Manager	Andrew Kennedy – 02 6459 4402			ed Application	28	yshire
Perisher Operations	Mountain Office - 02 6459 4408				on the	Z Derbysl
Perisher Environment Manager	Lani Banerjee - 02 6459 4504	NSI NSI	megani	pprove	iranted	Signed
Emergency	000	77.2 8	26	A	U	35
DPE	Sarah Collum - 02 6450 5543					
EPA	131 555					

ENVIDONME	NTAL MANACEMENT MEASURES				
ENVIRONMENTAL MANAGEMENT MEASURES					
PRIOR TO CO	ONSTRUCTION				
Induction	 All project staff to be made aware of disturbance footprint and environmental safeguards prior to works commencing 				
Access	Site works to be limited to dry periods when possible, to minimise soil disturbance				
	Fence off all approved construction areas and access corridors				
	Machinery from offsite to be cleaned prior to accessing site				
	 Access to the site is achieved via Guthega Road and then the Norwegian Road to the top of the Home Trail. Vehicles will then use the Home Trail to access the work site. 				
Storage	All equipment to be stored in areas of disturbed ground or exotic grass only. No storage of equipment or machinery on native vegetation.				
Disturbance to Soil	 Sedimentation and erosion controls to be installed in areas likely to experience soil loss into the surrounding environment 				
	 All relevant weed species that occurring within the construction corridor and any associated stockpile sites are to be treated prior to commencement 				
DURING CONSTRUCTION					
Disturbance to Soil	 For erosion control, use straw bale filters and sediment fencing, as appropriate. Erosion and sedimentation controls shall be monitored & maintained daily and immediately following a rainfall event 				
	• Trenching through areas of native vegetation (if any) must utilise sod replacement techniques where practicable (not necessary for areas which are predominantly exotic grass)				
Flora &	Maintain site fencing to avoid impacts to native vegetation				
Fauna	No unapproved removal or disturbance of native vegetation				
	Refuel away from areas of native vegetation				
	No storage of material on native vegetation				
	Any excavations left open overnight will be left such that any fauna are able to escape easily				

12

3 of

Sheet No

Machinery / Fuel	 Spill kits shall be readily accessible at all times Spills of any liquids shall be controlled and cleaned up immediately No maintenance other than emergency repairs shall be undertaken on site. 			
Rock Removal/ Reduction Works	 Identify and check rocks for fauna prior to removal. If fauna is present, contact NPWS to assist with actions Fill depressions resulting from rock removal with earth fill from the Smiggins stockpile site or fill material won from the project Store excess rock at the Smiggins Stockpile Site 			
Tree Removal Works	 Identify and check trees for fauna prior to removal. If fauna is present, contact NPWS to assist with actions 			
Work Hours	Limit work to approved hours only (daylight)			
Waste	 All employees shall be informed of the need to maintain a clean worksite All litter and waste to be contained and removed from site regularly 			
FOLLOWING CONSTRUCTION				
Stabilisation & revegetation	 All disturbance to be stabilised immediately as works cease in an area Revegetation to be carried out as soon as practical following works, in accordance with the Rehabilitation Guide Mulch disturbed areas with weed- free straw bales and brush-matting if 			
	 possible to stabilise Monitoring, mulching and re-seeding any bare areas will occur every 12 months for a minimum of 5 years or until stabilisation is achieved Control weeds annually, or as required in the area 			
Disturbance to Soil	 All erosion and sedimentation controls to be removed from site once ground has stabilised 			

PROJECT REHABILITATION METHODS				
PROJECT AREA	EXISTING ENVIRONMENT	REHABILITATION METHODS		
Access Track	Access Track	Reinstate to trafficable access track		
Slope works	Previously disturbed, exotic grasses	 Seed with native Poa/Fescue mix Mulch with weed-free straw Assess need for further stabilisation/rehabilitation Monitor & mulching and re-seeding of any bare areas at least every 12 months for a minimum of five years. Manage weed incursions annually, or as required 		