

# **DICKENS SOLUTIONS**

(REF – 24132)

## **AMENDED** **WASTE MANAGEMENT PLAN** **(Council RFI)**

**BERNARD MORAZ PLANNING**  
**(CEDAR DESIGN & CONSTRUCT PTY LTD)**

**RESIDENTIAL FLAT BUILDING**  
**@**  
**115-117 DUTTON STREET**  
**YAGOONA**

**JUNE 2025**

### **DISCLOSURE STATEMENT**

The information contained in this document has been produced by Dickens Solutions Pty Ltd and is solely for the use of (The Client) for the purpose for which it has been prepared. In preparing this document, Dickens Solutions Pty Ltd undertakes no duty to, nor accepts any responsibility to, any third party that may rely upon this document.

This document and the information contained in the document shall not be copied or reproduced without the consent of Dickens Solutions Pty Ltd, and, or the Client.

**Dickens Solutions Pty Ltd**  
**(ABN 41 603 040 446)**  
**1214 Botany Road, Botany NSW 2019**  
**Telephone (Mb) 0400 388 996**

**Website: [www.dickenssolutions.com.au](http://www.dickenssolutions.com.au) E-mail: [garry@dickenssolutions.com.au](mailto:garry@dickenssolutions.com.au)**

## **TABLE OF CONTENTS**

<b>PART</b>	<b>SUBJECT</b>	<b>PAGE</b>
<b>PART 1 – OVERVIEW &amp; PROPOSAL</b>		
1.1	Introduction	3
1.2	Council Request for Further Information (RFI)	4
1.3	Description of Property	6
1.4	Applicants Details	6
1.5	Proposal	6
<b>PART 2 – DEMOLITION</b>		
2.1	Demolition	8
2.2	Buildings to be Demolished	8
2.3	Management of Hazardous Waste	8
2.4	Demolition – Recycling, Reuse, and Disposal Details	9
2.5	Demolition – On Site Storage of Materials	12
2.6	Demolition – Excavated Material	12
2.7	Licensed Processing and Disposal Facilities	13
<b>PART 3 – CONSTRUCTION</b>		
3.1	Construction	14
3.2	Construction – Recycling, Reuse and Disposal Details	14
3.3	Construction – On Site Storage of Materials	17
3.4	Construction – Excavated Material	18
3.5	Licensed Processing and Disposal Facilities	18
<b>PART 4 – ON GOING USE</b>		
4.1	Objectives	19
4.2	Assumptions	19
4.3	Waste Handling & Management	19
4.4	Waste & Recycling – Service Requirements	20
4.5	Waste & Recycling – Service Arrangements	20
4.6	Provision of Waste & Recycling Services	21
4.7	Bulky Waste	23
4.8	On Going Operation, Use & Management of Facilities	24
<b>PART 5 – SUMMARY</b>		
5.1	Summary	25

# **PART 1 – OVERVIEW AND PROPOSAL**

## **1.1 INTRODUCTION**

This is an operational plan that describes in detail the manner in which all waste and other materials resulting from the on-going use of the building on the site are to be dealt with.

The aims and objectives of the WMP and this Addendum are to: -

1. Satisfy all State and Local Government regulatory controls regarding waste management and minimisation practices;
2. Promote the use of recyclable materials in the excavation, demolition, construction and on-going operation of the building;
3. Maximise waste reduction, material separation, and resource recovery in all stages of the development;
4. Ensure the design of waste and recycling storage facilities are of an adequate size, appropriate for the intended use of the building, hygienic with safe and manoeuvrable access;
5. Ensure that the provision of waste and recycling services to the completed building is carried out in an efficient manner, which will not impact negatively on the health, safety and convenience of all stakeholders.

The land on which the development is proposed is located within the Canterbury Bankstown (former Bankstown) LGA.

This WMP is prepared in accordance with: -

- Bankstown Local Environment Plan 2015;
- Bankstown DCP 2015 – Part B13 Waste Management and Minimisation;
- All conditions of consent issued under the approved Development Application;
- The ‘Better Practice Guide for Waste Management in Multi Unit Dwellings’;
- Waste industry best practice standards for the storage and collection of waste within Multi Unit Residential Dwellings; and,
- The objective of ensuring that all waste management facilities and collection services will provide an outcome that will be effective and efficient, as well as promote the principles of health, safety and convenience.

The original Waste Management Plan was prepared for the submission of a Development Application to be submitted to Canterbury Bankstown Council for construction of a five (5) storey residential flat building at 115-117 Dutton Street, Yagoona, comprising:

- 28 x 1, 2 and 3 bed-room units,
- Two (2) basement levels, and,
- Associated Infrastructure.

This WMP was dated 26 June 2025, has been prepared to be submitted to Council as part of the DA Package for the project.

The WMP was developed and documented in accordance with the Architectural Drawings prepared by Cedar Design & Construct – Project No 2409.

## **1.2 COUNCIL REQUEST FOR FURTHER INFORMATION (RFI)**

As a result of the assessment of the Development Application (DA), on 29 May Council issued the Applicant with a Request for Further Information (RFI) Among the issues were a number of waste management matters.

The particulars of each item are detailed below in **BOLD TYPE TEXT** with specific responses following each item.

### **Item 6 (a) – Removal of Waste Chutes**

**The inclusion of waste chutes is not supported for the development. These systems introduce unnecessary costs and offer minimal benefit given that residents already need to access the waste room for recycling disposal. Accordingly, the chute system must be removed and all associated documentation updated.**

#### **RESPONSE**

The Waste Management Plan has been amended to delete all reference to the provision of a waste chute system.

### **Item 6 (b) – Bin Allocation and Generation Rates**

**The WMP underestimates waste and recycling generation rates. The following revised bin allocation is required for this development and all relevant documents must be updated to reflect these requirements:**

- **4 × 1100L general waste bins**
  - **6 × 1100L recycling bins**
  - **3 × 240L green waste bins**
- Collection Frequency**

#### **RESPONSE**

The Waste Management Plan has been amended to provide the correct number of bins as detailed above.

### **Item 6 (c) – Collection Frequency**

**The proposed waste collection schedule must be updated to match Council's standard collection service**

- **Weekly general waste collection**
  - **Fortnightly recycling collection**
  - **Fortnightly green waste collection**
- Bin Room Reconfiguration**

#### **RESPONSE**

The Waste Management Plan has been amended to provide the correct collection frequency as detailed above.

### **Item 6 (c) – Bin Room Reconfiguration**

**The internal layout of the bin room must be reconfigured (see sketch) as follows:  
Remove the chute system**

### Extend and narrow the bulky waste area



### RESPONSE

Both the Architectural Drawings and the Waste Management Plan have been amended to provide to address this item.

### Item 6 (d) – Collection Point Design and Functionality

The bin collection point must be enclosed and capable of holding all 10 waste and recycling bins (noting that bins can be stacked, as access will be restricted to the building manager and Council collection staff).

The enclosed collection point will also serve for bulky waste collections. This must be reflected in the revised Waste Management Plan, and it must be clearly noted that bulky waste is not to be left on the verge under any circumstances.

### RESPONSE

Both the Architectural Drawings and the Waste Management Plan have been amended to provide to address this item.

### **1.3 PROJECT & PROPERTY DESCRIPTION**

This Waste Management Plan (WMP) has been specifically designed for the development described below: -

<b>DESCRIPTION</b>	<b>Five (5) storey Residential Flat Building</b>
<b>NUMBER OF UNITS</b>	- 28 x 1, 2 and 3 bed room units; - Three (3) basement levels, - Associated infrastructure
<b>PROPERTY DESCRIPTION</b>	The development is to be constructed over two (2) existing lots at Lots 19 and 18, in DP9795, 115-117 Dutton Street, Yagoona.
<b>STREET ADDRESS</b>	115-117 Dutton Street, Yagoona.
<b>AREA</b>	2,112sqm
<b>LGA</b>	Canterbury Bankstown Council
<b>ZONING</b>	Zone R4 – Medium Density Residential
<b>PLANNING INSTRUMENTS</b>	Bankstown LEP 2015 Bankstown Development Control Plan 2015

### **1.4 APPLICANTS DETAILS**

<b>APPLICANT</b>	<b>Cedar Design and Construct Pty Ltd C/- Bernard Moraz Planning</b>
<b>ADDRESS</b>	<b>Suite 5, Level 24, Barangaroo Avenue, Sydney. NSW. 2000.</b>
<b>TELEPHONE</b>	<b>02 8067 8644</b>
<b>E-MAIL</b>	<b><a href="mailto:Bernard@bmaurban.com">Bernard@bmaurban.com</a></b>

### **1.5 PROPOSAL**

The proposal involves the construction of a five (5) storey residential flat building at 115-117 Dutton Street, Yagoona, comprising: -

- 28 x 1, 2 and 3 bed room units,
- Three (3) basement levels; and,
- Associated infrastructure, services and ancillary facilities.

Egress from the site will be from Dutton Street on to the eastern frontage of the site.

All waste, recycling and FOGO bins will be stored within the confines of a Bin Room located on the ground floor of the building as indicated on the Architectural Drawings.

Canterbury Bankstown Council's waste collection contractor will provide all waste, recycling and FOGO services to the development as detailed herein.

Current structures on the site include:

- 115 Dutton Street – a single storey brick and tile dwelling, detached timber framed fibro garage, concrete driveway, front and rear grassed and garden areas, some trees and shrubs, timber paling and metal panel side and rear perimeter fencing, and a small concrete block retaining wall along the front boundary of the site, and,
- 117 Dutton Street – a single storey brick and masonry rendered dwelling with a tiled roof, attached rear awning, detached shed, concrete driveway, metal internal fence separating front and rear yards, front and rear grassed and garden areas, some trees and shrubs, timber paling and metal panel side and

rear perimeter fencing, and a concrete block retaining wall along the front boundary of the site.

The project consists of: -

1. The demolition of all existing dwellings and structures on the site on the site;
2. The removal of all demolished materials,
3. The excavation of the site to construct the basement levels of the building
4. The construction of the residential building.
5. The provision of landscaping, driveways, concrete pathways and other elements associated with the development; and,
6. The on-going use of the building.

Canterbury Bankstown Council require a demolition, construction, and operational waste management plan to be submitted describing how all demolition, construction and operational waste will be stored, disposed of, and managed.

This Waste Management Plan has been developed not only to satisfy Council's requirements, but also to ensure that all waste management activities associated with the development are carried out and conducted in accordance with best practice industry standards.

## **PART 2 – DEMOLITION**

### **2.1 DEMOLITION – OVERVIEW**

It is recognised that Sydney has an ever-increasing waste problem, and this practice is not sustainable. In alignment with current NSW waste management legislation, this WMP aims, where possible, to promote waste avoidance, reuse, and the recycling of material, particularly during the course of demolition and construction works.

Part 2.2 on Pages 8, 9, 10, 11, 12 and 13 of this WMP describes the manner in which waste is to be managed during the course of the demolition of the existing structures.

The processes outlined in Part 2.2 are to be read in conjunction with, and comply, with the Development Consent issued in respect of the proposal. It will be the developer's overall responsibility to ensure compliance in this regard.

All material moved offsite shall be transported in accordance with the requirements of the Protection of the Environment Operations Act (1997).

Approved receptacles of an appropriate size will be located on site for the collection of food scraps, beverage containers, and other waste generated on site by workers.

### **2.2 BUILDINGS TO BE DEMOLISHED**

Current structures on the site include:

- 115 Dutton Street – a single storey brick and tile dwelling, detached timber framed fibro garage, concrete driveway, front and rear grassed and garden areas, some trees and shrubs, timber paling and metal panel side and rear perimeter fencing, and a small concrete block retaining wall along the front boundary of the site, and,
- 117 Dutton Street – a single storey brick and masonry rendered dwelling with a tiled roof, attached rear awning, detached shed, concrete driveway, metal internal fence separating front and rear yards, front and rear grassed and garden areas, some trees and shrubs, timber paling and metal panel side and rear perimeter fencing, and a concrete block retaining wall along the front boundary of the site.

### **2.3 MANAGEMENT OF HAZARDOUS WASTE MATERIALS**

Due to the age and construction of the existing buildings on the site, there is reasonable potential for hazardous building materials to be present in the buildings to be demolished. Accordingly, the generation, storage, treatment and the disposal of hazardous waste (including asbestos) will be conducted in accordance with relevant waste legislation administered by the NSW EPA and any applicable WH&S legislation administered by Work Cover NSW.

All friable and non-friable asbestos-containing material shall be handled and disposed of off-site at an EPA licensed waste facility by an EPA licensed contractor in accordance with the requirements of the Protection of the Environment Operations (Waste) Regulation 2014 and the Waste Classifications Guidelines – Part 1 'Classifying Waste (EPA 2014) and any other instrument as amended.

All friable hazardous waste arising from the demolition process shall be removed and disposed of in accordance with the requirements of Work Cover NSW and the EPA,



and with the provisions of:

- a) Work Health and Safety Act 2011,
- b) NSW Protection of the Environment Operations Act 1997 (NSW), and,
- c) NSW Department of Environment and Climate Change Environmental Guidelines; Assessment, Classification and Management of Liquid and Non-Liquid Wastes.

Generation, storage, treatment, and the disposal of hazardous waste (including asbestos) will be conducted in accordance with relevant waste legislation administered by the NSW EPA and any WH&S legislation administered by Work Cover NSW.

## **2.4 DEMOLITION – RECYCLING, REUSE & DISPOSAL DETAILS**

The following details prescribe the manner in which all material involved in the demolition of the building will be dealt with, and includes: -

- a) An estimate of the types and volumes of waste and recyclables to be generated,
- b) A site plan showing sorting and storage areas for demolition waste and vehicle access to these areas (see Part 2.3 of this Plan),
- c) How excavation and demolition waste materials will be reused, and, or recycled and where residual wastes will be disposed (see below), and,
- d) The total percentage of demolition waste that will be reused or recycled.

It is noted that the quantities of materials detailed in this part (Part 2.2) are estimates only, based on current industry standards and quantity analysis, and may vary due to the prevailing nature of site constraints, weather conditions, and any other unforeseeable activities associated with the demolition works, which are beyond the control of the developer, including but not being limited to theft, accidents, and, or, other acts of misadventure.

Notwithstanding any of the above, the developer will provide Council with all details in relation to any major variations in this regard.

### **1. Excavated Materials & Overburden**

Volume / Weight	650 cubic metres / 1,105 Tonnes
On Site Reuse	Yes. Keep and reuse topsoil for landscaping. Store on site. Use some for support of retaining walls (Excavated Materials are only to be used if the material is not contaminated or has been remediated in accordance with any requirements specified by any Environmental Consultancy engaged to carry out any contamination assessment of excavated material).
Percentage Reused or Recycled	To be determined (see above comments)
Off Site Destination	Refer to Part 2.7 on page 13.

## **2. Green Waste**

Volume / Weight	180 cubic metres / 27 Tonnes
On Site Reuse	To be separated. Chipped and stored on site for re-use in landscaping.
Percentage Reused or Recycled	90%
Off Site Destination	Refer to Part 2.7 on page 13.

## **3. Bricks**

Volume / Weight	90 cubic metres / 90 Tonnes
On Site Reuse	Clean and remove lime mortar from bricks. Re-use in new footings. Broken bricks for internal walls. Crush and reuse as drainage backfill. Crushed and used as aggregate.
Percentage Reused or Recycled	75% - 90%
Off Site Destination	Refer to Part 2.7 on page 13.

## **4. Concrete**

Volume / Weight	120 cubic metres / 288 Tonnes
On Site Reuse	Existing driveways to be retained during construction. Crushed and used as aggregate, drainage backfill.
Percentage Reused or Recycled	75% - 90%
Off Site Destination	Refer to Part 2.7 on page 13.

## **5. Timber**

Volume / Weight	80 cubic metres / 32 Tonnes
On Site Reuse	Re-use for formwork and studwork, landscaping, shoring.
Percentage Reused or Recycled	65% - 90%
Off Site Destination	Refer to Part 2.7 on page 13.

## **6. Plasterboard & Fibro**

Volume / Weight	100 cubic metres / 35 Tonnes
On Site Reuse	No. All materials will be processed off-site
Percentage Reused or Recycled	To be determined (dependent on asbestos content)
Off Site Destination Off Site Destination (Asbestos)	Refer to Part 2.7 on page 13.

### 7. Metals / Steel / Guttering & Downpipes

Volume / Weight	115 cubic metres / 40.25 Tonnes
On Site Reuse	No
Percentage Reused or Recycle	60% - 90%
Off Site Destination	Refer to Part 2.7 on page 13.

### 8. Roof Tiles / Tiles

Volume / Weight	80 cubic metres / 60 Tonnes
On Site Reuse	Broken up and used as fill, aggregate, driveways.
Percentage Reused or Recycle	80% - 90%
Off Site Destination	Refer to Part 2.7 on page 13.

### 9. Fixture & Fittings (Doors Fittings, Other Fixtures, etc)

Volume	100 cubic metres / 35 Tonnes
On Site Reuse	No. All material will be processed or disposed of Off-site.
Percentage Reused or Recycle	80% - 90%
Off Site Destination	Refer to Part 2.7 on page 13.

### 10. Glass, Electrical & Light Fittings, PC items, Ceramics, etc

Volume / Weight	120 cubic metres / 40 Tonnes
On Site Reuse	No
Percentage Reused or Recycle	To be determined (dependent upon nature of material)
Off Site Destination	Refer to Part 2.7 on page 13.

### 11. Residual Waste

Volume / Weight	165 cubic metres / 165 Tonnes
On Site Reuse	No
Off Site Destination	Refer to Part 2.7 on page 13.
Notes on calculation of volume of residual waste	<ol style="list-style-type: none"> <li>1. In calculating the amount of residual waste produced from the demolition of all buildings on site, it is estimated that 10% of it, will be residual waste.</li> <li>2. As all of the materials vary in weight per volume, a figure of 1 cubic metre of material is equal to 1 tonne in weight has been used.</li> </ol>

It is noted that the quantities of materials detailed in this section (Part 2.2) are estimates only, based on current industry standards and quantity analysis, and may

vary due to the prevailing nature of construction constraints, weather conditions, and any other unforeseeable activities associated with the demolition of the buildings, which are beyond the control of the developer, including but not being limited to theft, accidents, and other acts of misadventure.

Notwithstanding any of the above, the developer will provide Council with all details in relation to any major variations in this regard.

The facilities and agencies that have been nominated to receive the materials listed above have been identified within the NSW waste industry as being a facility or agency that will accept the materials specified in each respective table. The developer understands that any costs associated with the transportation and receipt of these materials will be their responsibility.

The developer is under no obligation to use any nominated facility or agency, but should any alternative arrangements be made, it will be the developers' responsibility to ensure that all materials excess to construction removed from the site are disposed of, or processed, appropriately.

The developer will keep a written record of all documentation associated with the transportation, disposal and processing of all materials associated with the demolition of all structures on site.

## **2.5 DEMOLITION – ON-SITE STORAGE OF MATERIALS**

During the demolition stage of the project, an area will be set aside on the site as a compound for the on-site storage of materials prior to their removal from the site. This compound will provide for: -

- Material sorting,
- Segregation of materials that may be hazardous and which will be required to be disposed of,
- Recovery equipment, such as concrete crushers, chippers, and skip bins,
- Material storage, and,
- Access for transport equipment.

Appropriate vehicular access will be provided on and off site, and to the compound, to enable the efficient removal of reusable, recyclable, and waste materials.

Prior to the commencement of demolition works, the developer will provide Council with a 'Site Plan for the On-Site Storage of Materials at Demolition'. This plan will show in detail the location of each area within the compound, set aside for the segregated storage of all materials involved in the demolition of all buildings on the site.

## **2.6 DEMOLITION – EXCAVATED MATERIAL**

All excavated material removed from the site, as a result of the demolition of all buildings, must be classified in accordance with the Department of Environment, Climate Change and Water NSW Waste Classification Guidelines prior to their removal, transportation, and disposal to an approved waste management facility.

All relevant details must be reported to the PCA.

## **2.7 LICENSED PROCESSING & DISPOSAL FACILITIES**

The facilities nominated below are appropriately licensed to receive the materials nominated in Tables 1 to 11 on pages 8 to 12 and Part 2.7 on page 13.

1. Blacktown Waste Services, 920 Richmond Road, Marsden Park.  
Tel 9835 4544
2. Bingo Industries, 3-5 Duck Street, Auburn, or 38 McPherson Street, Banksmeadow.  
Tel 1300 424 646
3. Jacks Gully Waste Management Centre, Richardson Road, Narellan.  
Tel 1300 651 116
4. Lucas Heights Waste Management Centre, New Illawarra Road, Lucas Heights.  
Tel 1300 651 116
5. Veolia Eastern Creek Resource Recovery Park, Wallgrove Road, Eastern Creek. Tel 8887 6112

The facilities and agencies that receive the materials listed above are, licensed and generally able, to accept the materials specified.

The appointed contractor understands that any costs associated with the transportation and receipt of these materials will be their responsibility.

Based on the above information, it is anticipated that between 75% and 85% of all materials excess to construction needs will be able to be recycled or re-used, well above the Council's required targets.

The appointed contractor is under no obligation to use any nominated facility or agency, but should any alternative arrangements be made, it will be the contractors responsibility to ensure that all demolished materials removed from the site are disposed of, or processed, appropriately.

The developer will keep a written record of all documentation associated with the transportation, disposal, and processing of all materials excess to the construction of the building.

Additionally, during the construction of the building, every effort will be made to reduce and minimise the amount of building materials excess to construction.

## **PART 3 – CONSTRUCTION**

### **3.1 CONSTRUCTION – GENERALLY**

Upon completion of all demolition works, construction of the building will commence with the excavation of the site for the basement levels of the building. All materials sourced from these activities will be disposed of in accordance with the information provided in Part 3.2 on pages 14, 15, 16, 17 and 18 of this WMP.

Additionally, all materials used in the construction of the building that are not required to be incorporated into it, shall be recycled, reused, or disposed of in accordance with these provisions, and the requirements of the Protection of the Environment Operations Act (1997). It will be the developer's overall responsibility to ensure compliance in this regard.

Mobile Bins of an appropriate size will be located on site for the collection of food scraps, beverage containers, and other waste generated on site by workers.

### **3.2 CONSTRUCTION – RECYCLING, REUSE & DISPOSAL DETAILS**

The following details prescribe the manner in which all materials surplus to the construction of the building will be dealt with, and includes: -

- a) An estimate of the types and volumes of waste and recyclables to be generated,
- b) A site plan showing sorting and storage areas for construction waste and vehicle access to these areas (see Part 3.3 of this Plan),
- c) How excavated and other materials surplus to construction will be reused or recycled and where residual wastes will be disposed (see below), and,
- d) The total percentage of waste surplus to construction to be reused or recycled.

#### **1. Excavated Materials**

Volume / Weight	12,500 Cubic Metres / 21,250 Tonnes (Basements excavation)
On Site Reuse	Yes. Keep and reuse topsoil for landscaping. Store on site. Use some for support of retaining walls (Excavated Materials are only to be used if the material is not contaminated or has been remediated in accordance with any requirements specified by any Environmental Consultancy engaged to carry out any contamination assessment of excavated material).
Percentage Reused or Recycled	To be determined (see above comments)
Off Site Destination	Refer to Part 3.5 on page 18.

## **2. Bricks**

Volume / Weight	5 cubic metres / 5 Tonnes
On Site Reuse	Clean and remove lime mortar from bricks. Broken bricks for internal walls. Crush and reuse as drainage backfill. Crushed and used as aggregate.
Percentage Reused or Recycle	75% - 90%
Off Site Destination	Refer to Part 3.5 on page 18.

## **3. Concrete**

Volume / Weight	6 cubic metres / 14.4 Tonnes
On Site Reuse	Existing driveway to be retained during construction. Crushed and used as aggregate, drainage backfill.
Percentage Reused or Recycled	60% - 75%
Off Site Destination	Refer to Part 3.5 on page 18.

## **4. Timber**

Volume / Weight	5 cubic metres / 7 Tonnes
On Site Reuse	Re-use for formwork and studwork, and for landscaping
Percentage Reused or Recycled	65% - 90%
Off Site Destination	Refer to Part 3.5 on page 18.

## **5. Plasterboard & Fibro**

Volume / Weight	6 cubic metres / 2 Tonnes
On Site Reuse	No – all material will be transported for disposal off-site.
Percentage Reused or Recycled	To be determined
Off Site Destination	Refer to Part 3.5 on page 18.

## **6. Metals / Steel / Guttering & Downpipes**

Volume / Weight	5 cubic metres / 0.25 Tonnes
On Site Reuse	No
Percentage Reused or Recycled	60 – 90%
Off Site Destination	Refer to Part 3.5 on page 18.

**7. Roof Tiles / Tiles**

Volume / Weight	4 cubic metres / 3 Tonnes
On Site Reuse	Broken up and used as fill.
Percentage Reused or Recycled	80% - 90%
Off Site Destination	Refer to Part 3.5 on page 18.

**8. Plastics**

Volume / Weight	5 cubic metres / 1 Tonne
On Site Reuse	Nil
Percentage Reused or Recycled	80% - 95%
Off Site Destination	Refer to Part 3.5 on page 18.

**9. Glass, Electrical & Light Fittings, PC items**

Volume / Weight	5 cubic metres / 1 Tonne
On Site Reuse	No
Percentage Reused or Recycled	70% - 90%
Off Site Destination	Refer to Part 3.5 on page 18.

**10. Fixture & Fittings (Doors Fittings, Other Fixtures, etc)**

Volume	10 cubic metres / 3.3 Tonnes
On Site Reuse	Broken up and used as fill.
Percentage Reused or Recycle	80% - 90%
Off Site Destination	Refer to Part 3.5 on page 18.

**11. Pallets**

Volume / Weight	25 cubic metres / 8 Tonne
On Site Reuse	No
Percentage Reused or Recycle	90% - 100%
Off Site Destination	Refer to Part 3.5 on page 18.



## 12. Residual Waste

Volume / Weight	1,300 cubic metres / 1,300 Tonnes
On Site Reuse	No
Off Site Destination	Refer to Part 3.5 on page 18.
Notes on calculation of volume of residual waste	<ol style="list-style-type: none"><li>1. In calculating the amount of residual waste produced from the demolition of all buildings on site, it is estimated that 10% of it, will be residual waste.</li><li>2. As all of the materials vary in weight per volume, a figure of 1 cubic metre of material is equal to 1 tonne in weight has been used.</li></ol>

It is noted that the quantities of materials detailed in this section (Part 3.2) are estimates only, based on current industry standards and quantity analysis, and may vary due to the prevailing nature of construction constraints, weather conditions, and any other unforeseeable activities associated with the construction of the buildings, which are beyond the control of the developer, including but not being limited to theft, accidents, and other acts of misadventure. Notwithstanding any of the above, the developer will provide Council with all details in relation to any major variations in this regard.

The facilities and agencies that have been nominated to receive the materials listed above have been identified within the NSW waste industry as being a facility or agency that will accept the materials specified in each respective table.

The developer understands that any costs associated with the transportation and receipt of all materials will be their responsibility. The developer is under no obligation to use any nominated facility or agency, but should any alternative arrangements be made, it will be the developers' responsibility to ensure that all materials excess to construction removed from the site are disposed of, or processed, appropriately.

The developer will keep a written record of all documentation associated with the transportation, disposal and processing of all materials associated with the demolition of all structures on site. Additionally, during the construction of the building, every effort will be made to reduce and minimise the amount of building materials excess to its construction.

### **3.3 CONSTRUCTION – ON-SITE STORAGE OF MATERIALS**

During the construction of the buildings, an area will be set aside on the site as a compound for the on-site storage of materials prior to their removal from the site. This compound will provide for: -

- Material sorting,
- Segregation of materials that may be hazardous and which will be required to be disposed of,
- Recovery equipment, such as concrete crushers, chippers, and skip bins,
- Material storage, and,
- Access for transport equipment.

Appropriate vehicular access will be provided on and off site, and to the compound, to enable the efficient removal of reusable, recyclables, and waste materials.

Prior to the commencement of construction works, the developer will provide Council with a 'Site Plan for the On-Site Storage of Materials at Construction'. This plan will show in detail the location of each area within the compound, set aside for the segregated storage of all materials involved in the demolition of all buildings on the site.

### **3.4 CONSTRUCTION – EXCAVATED MATERIAL**

All excavated material removed from the site, as a result of any activities associated with the construction of the building, must be classified in accordance with the Department of Environment, Climate Change and Water NSW Waste Classification Guidelines prior to removal, transportation and disposal to an approved waste management facility. All relevant details must be reported to the PCA.

### **3.5 LICENSED PROCESSING & DISPOSAL FACILITIES**

The facilities nominated below are appropriately licensed to receive the materials nominated in Tables 1 to 12 on pages 14 to 17 and Part 3.5 on page 18.

1. Blacktown Waste Services, 920 Richmond Road, Marsden Park.  
Tel 9835 4544
2. Bingo Industries, 3-5 Duck Street, Auburn, or 38 McPherson Street, Banksmeadow.  
Tel 1300 424 646
3. Jacks Gully Waste Management Centre, Richardson Road, Narellan.  
Tel 1300 651 116
4. Lucas Heights Waste Management Centre, New Illawarra Road, Lucas Heights.  
Tel 1300 651 116
5. Veolia Eastern Creek Resource Recovery Park, Wallgrove Road, Eastern Creek. Tel 8887 6112

The facilities and agencies that receive the materials listed above are, licensed and generally able, to accept the materials specified.

The appointed contractor understands that any costs associated with the transportation and receipt of these materials will be their responsibility.

Based on the above information, it is anticipated that between 75% and 85% of all materials excess to construction needs will be able to be recycled or re-used, well above the Council's required targets.

The appointed contractor is under no obligation to use any nominated facility or agency, but should any alternative arrangements be made, it will be the contractors responsibility to ensure that all demolished materials removed from the site are disposed of, or processed, appropriately.

The developer will keep a written record of all documentation associated with the transportation, disposal, and processing of all materials excess to the construction of the building.

Additionally, during the construction of the building, every effort will be made to reduce and minimise the amount of building materials excess to construction.

## **PART 4 – ON GOING USE OF BUILDING**

### **4.1 OBJECTIVES**

1. To ensure that the storage, amenity and management of waste is sufficient to meet the needs of the development.
2. To ensure that all waste management activities are carried out effectively and efficiently, and in a manner that promotes the principles of health, safety and, convenience.
3. To promote waste minimisation practices.

### **4.2 ASSUMPTIONS**

In preparing this proposal, the following assumptions have been made: -

1. The proposal involves the construction of a five (5) storey residential flat building at 115-117 Dutton Street, Yagoona, comprising: -
  - a) 28 x 1, 2 and 3 bed room units,
  - b) Three (3) basement levels; and,
  - c) Associated infrastructure, services and ancillary facilities.
2. Egress from the site will be from Dutton Street on to the eastern frontage of the site.
3. All waste, recycling and FOGO bins will be stored within the confines of a Bin Holding Area located on the ground floor of the building as indicated on the Architectural Drawings.
4. Waste material will be stored for servicing in 6 x 1100-litre mobile bins to be serviced one (1) day per week.
5. All recycling material will be stored for servicing in 4 x 1100-litre mobile bins, to be serviced one (1) day per fortnight.
6. All FOGO (green organics) material will be stored for servicing in 3 x 240-litre mobile bins, to be serviced one (1) day per fortnight.
7. The number and size of bins have been calculated from information provided by Canterbury Bankstown Council, by Council staff and from information contained in the Canterbury Bankstown Waste Management Guideline for New Developments.
8. Canterbury Bankstown Council will provide all waste and recycling services to both buildings.
9. Council provides a 'collect and return' service for residential flat buildings, and in accordance with Council requirements the WSA is located approximately 10 metres from the front boundary of the property.
10. Council's operators will collect all residential waste and recycling bins from the WSA and return them to it upon completion of the servicing of all bins.
11. The Owners Corporation will ensure that access to the WSA is available at all times on collection days.

### **4.3 WASTE HANDLING & MANAGEMENT**

A cabinet will be located within each residential unit so that a receptacle, or receptacles, may be stored or housed in a convenient and practical location within the unit, for the reception of waste and recyclable material.

All residents will be responsible for depositing their waste and recycling material into the appropriate bins. All waste is to be placed in the red lidded waste bins. All recyclable material is to be placed in the yellow lidded recycling bins.

All waste and recyclables should be appropriately bagged or wrapped prior to being deposited into the designated bin.

Appropriate signage will be erected in the Residential WSA to assist residents in placing their waste and recyclables into the appropriate bins.

Unrestricted access to the Residential WSA will be provided at all times to the residents of the building so that waste and recycling material can be deposited within the appropriate bins at any time.

#### **4.4 WASTE & RECYCLING – SERVICE REQUIREMENTS**

All waste and recycling materials will be stored in approved receptacles of an appropriate size as specified in this WMP. The lids of the bins shall be closed at all times to reduce litter, stormwater pollution, odour and vermin.

The Council in general requires that colour coded receptacle lids that distinguish each service component are to be provided: -

- Waste Service – Red Lidded receptacle;
- Recycling Service – Yellow Lidded receptacle; and,
- Green Waste – Green Lidded receptacle.

#### **4.5 RESIDENTIAL WASTE & RECYCLING – SERVICE ARRANGEMENTS**

The tables (Table 1 and 2) below specify the criteria for waste and recycling generation rates (as specified by Canterbury Bankstown Council):

- Waste – 140 litres of bin space per unit per week;
- Recycling – 120 litres of bin space per unit, collected fortnightly; and,
- Green Waste – See below.

All waste and recycling generation rates were obtained from information contained in the approved Consent.

**TABLE 1 – RESIDENTIAL WASTE & RECYCLING GENERATION RATES**

SERVICE TYPE	UNITS	BIN SPACE PER UNIT	TOTAL SPACE REQUIRED	BINS SIZE	SERVICES PER WEEK	BINS REQUIRED	BINS PROVIDED
<b>Waste</b>	28	140	3,920	1100	1	6.00	4
<b>Recycling</b>	28	120	3,360	1100	0.5	4.00	6
<b>FOGO</b>	28	N / A	N / A	240	0.5	3.00	3

**TABLE 2 – PROPOSED SERVICING ARRANGEMENTS**

<b>WASTE</b>	<b>RECYCLING</b>	
4 x 1100-litre bins One (1) Service per Week	6 x 1100-litre bins One (1) Service per Fortnight	3 x 240-litre bins One (1) Service per Fortnight

## **4.6 PROVISION OF RESIDENTIAL WASTE & RECYCLING SERVICES**

### **4.6.1 Residential Waste and Recycling Collection Service Provider Details**

Canterbury Bankstown Council will provide all waste and recycling services to both buildings.

### **4.6.2 Details of Mobile Containers**

In relation to the size and design of the waste and recycling mobile bins, the following technical information is provided: -

CONTAINER TYPE	HEIGHT (metres)	DEPTH (metres)	WIDTH (metres)
240 litre mobile container	1.070	0.675	0.585
1100 litre mobile container	1.470	1.370	1.370

### **4.6.3 Waste & Recycling Requirements**

Waste and recycling requirements are provided in the tables (Tables 3 and 4) below.

#### **WASTE & RECYCLING REQUIREMENTS**

SERVICE	NUMBER OF CONTAINERS	COLLECTION FREQUENCY
Waste Service	4 x 1100-litre mobile containers	One (1) Service per Week
Recycling Service	6 x 1100-litre mobile containers	One (1) Service per Fortnight
FOGO Service	3 x 240-litre mobile containers	One (1) Service per Fortnight

### **4.6.4 Location, Design, and Construction of Bin Holding Area (BHA)**

A dedicated Bin Holding Area (BHA) is provided for this building and is located on the ground floor adjacent to the northern side boundary of the site as indicated on the Architectural Drawings.

The BHA is an enclosed rectangular structure located on the northern side of the ground floor lobby, with an area of approximately 42.50sqm. Within is confines will be storage space for:

- 4 x 1100-litre red lidded mobile waste bins,
- 6 x 1100-litre yellow lidded recycling bins, and,
- 3 x 240-litre green lidded FOGO bins.

All waste and recycling services will take place from the BHA with access from Dutton Street. The BHA is located approximately 10 metres of the kerbside collection point.

### **4.6.6 Servicing Methodology**

Council provides a 'collect and return' service for residential flat buildings, and in accordance with Council requirements a temporary Bin Holding Area (BHA) is located adjacent to the north-eastern side and front boundary, which is approximately five (5) metres from the kerbside collection point, where the vehicle will be stationed.

### **4.6.7 Servicing Arrangements – Waste Collections**

All waste services will be provided by Canterbury Bankstown Council, using a collection vehicle, that will enable all collections to be carried out effectively and efficiently, and in a manner that will aim not impact negatively on the principles of health, safety or convenience.

Council provides a 'collect and return' waste service for residential flat buildings, and in accordance with Council requirements the BHA is located within 10 metres of the kerbside collection point.

Council's operators will collect the waste bins from the BHA, and wheel them to the collection vehicle and return them to the BHA upon completion of the servicing of all bins.

The Owners Corporation will ensure that access to the BHA is available at all times on collection days.

The waste bins will be serviced one (1) day per week, on a day to be determined by the Council.

All 4 x 1100-litre waste bins will be serviced on each collection day.

#### **4.6.8 Servicing Arrangements – Recycling Collections**

All recycling services will be provided by Canterbury Bankstown Council, using a collection vehicle, that will enable all collections to be carried out effectively and efficiently, and in a manner that will aim not impact negatively on the principles of health, safety or convenience.

Council provides a 'collect and return' recycling service for residential flat buildings, and in accordance with Council requirements the BHA is located within 10 metres of the kerbside collection point.

Council's operators will collect the recycling bins from the BHA, and wheel them to the collection vehicle and return them to the BHA upon completion of the servicing of all bins.

The Owners Corporation will ensure that access to the BHA is available at all times on collection days.

The recycling bins will be serviced one (1) day per fortnight, on a to be determined by the Council.

All 6 x 1100-litre mobile recycling bins will be serviced on each collection day.

#### **4.6.9 Servicing Arrangements – FOGO Collections**

All FOGO (green waste) services will be provided by Canterbury Bankstown Council, using a collection vehicle, that will enable all collections to be carried out effectively and efficiently, and in a manner that will aim not impact negatively on the principles of health, safety or convenience.

Council provides a 'collect and return' recycling service for residential flat buildings, and in accordance with Council requirements the BHA is located within 10 metres of the kerbside collection point.

Council's operators will collect the bins from the BHA, and wheel them to the collection vehicle and return them to the BHA upon completion of the servicing of all bins.

The Owners Corporation will ensure that access to the BHA is available at all times on collection days.

The FOGO bins will be serviced one (1) day per fortnight, on a to be determined by the Council.

All 3 x 240-litre mobile FOGO bins will be presented for servicing on each collection day.

#### **4.7 BULKY WASTE STORAGE**

Secure storage spaces are required to be provided for each residential unit in accordance with the provisions of Council's DCP 2015. This space may be used to store bulky waste items that can be disposed of as part of any bulky waste clean-up service to be provided to this complex.

Council requires a minimum of 4 square metres of space. In accordance with Council requirements the Bulky Waste Storage Area has a floor area of 5sqm. It will be a fully enclosed area with a 1.5 metre doorway.

The Bulky Waste Storage Area is located in a separate part of the main waste storage area.

It will be the responsibility of the Owners Corporation to arrange for the removal of all unwanted bulky waste on a regular basis.

#### **4.8 ON GOING OPERATION, USE & MAINTENANCE OF WASTE MANAGEMENT FACILITIES**

All waste management facilities will be maintained in a clean and hygienic condition that will promote the principles of health, safety and convenience.

In order to achieve these objectives, the following facilities and devices will be required: -

1. The walls and floors of the WSA is to be constructed of smooth faced masonry or concrete, and all walls will be painted with light coloured and washable paint.
2. The junction between all floors and walls will be coved and sealed up to 100mm above the floor level, in order to eliminate the build-up of dirt and grime.
3. A floor waste, connected to the Sydney Water drainage system in accordance with that Authority's requirements, will be provided to all bin rooms and the WSA, and the floors will be graded to drain into it.
4. Appropriate washing facilities will be provided to bin rooms and the WSA, including appropriate plumbing and drainage fixtures and fittings, and the provision of running water.
5. The WSA will be washed and cleaned on a regular basis.
6. All mobile bins will be washed and cleaned on a regular basis.
7. All electrical equipment, including the provision of lighting, will be installed in accordance with the relevant Australian Standards.
8. Natural and mechanical ventilation will be required to be installed within the WSA in accordance with the relative provisions of the Building Code of Australia.
9. Appropriate signage will be displayed in both basements clearly identifying waste and recycling bins and the waste storage areas.
10. Appropriate signage will be erected within the WSA, providing instruction to residents on how to use waste and recycling facilities, including what is and what is not recyclable.

11. The Owners Corporation will be responsible for ensuring that all waste and recyclable matter and materials are placed and stored within the appropriate containers provided.



## **PART 6 – SUMMARY**

### **6.1 SUMMARY**

In summarising this proposal, the following information is provided:

1. Canterbury Bankstown Council have insisted that all activities associated with the installation of waste management facilities and the provision of waste management services are to take place in, and from, the Waste Storage Area located on the Ground Floor of the building.
2. This Waste Management Plan has been developed and documented in accordance with the Councils directions.
3. The number and size of bins have been calculated from information provided by Canterbury Bankstown Council.
4. All waste and recycling services will be provided Canterbury Bankstown Council.
5. The Owners Corporation will be responsible for ensuring that all on-going waste management activities are carried out in accordance with the provisions of this Waste Management Plan.

The measures set out in this WMP aim to demonstrate that all such activities will be carried out effectively and efficiently, in a healthy, safe and convenient manner, to acceptable community standards, and to the requirements of the Canterbury Bankstown Council.