

# Final Report - Revision C

Remediation Action Plan 181 James Ruse Drive, Camellia, NSW

5 SEPTEMBER 2013

Prepared for Statewide Planning Pty Ltd PO Box 411 Parramatta NSW 2124

URS Proj # 43218346



Project Manager:

Adam Sullivan

Principal Environmental

Scientist

**URS Australia Pty Ltd** 

Level 4, 407 Pacific Highway

Artarmon NSW 2064

Australia

Principal-In-Charge:

nn

T

T: 61 2 8925 5500 F: 61 2 8925 5555

. . .

Nik Kontos

Principal Hydrogeologist

Author:

Adam Sullivan

Principal Environmental

Scientist

Date: **5 September 2013** Reference: URS Proj #

Status: 43218346/01/C

Final

## © Document copyright of URS Australia Pty Limited.

No use of the contents, concepts, designs, drawings, specifications, plans etc. included in this report is permitted unless and until they are the subject of a written contract between URS Australia and the addressee of this report. URS Australia accepts no liability of any kind for any unauthorised use of the contents of this report and URS reserves the right to seek compensation for any such unauthorised use.

## **Document delivery**

**URS Australia** provides this document in either printed format, electronic format or both. URS considers the printed version to be binding. The electronic format is provided for the client's convenience and URS requests that the client ensures the integrity of this electronic information is maintained. Storage of this electronic information should at a minimum comply with the requirements of the Commonwealth Electronic Transactions Act (ETA) 2000.

Where an electronic only version is provided to the client, a signed hard copy of this document is held on file by URS and a copy will be provided if requested.



Executiv	e Summary	X
1 Introdu	ıction	1
1.1	Background	1
1.2	Objectives	1
1.3	Scope of Work	2
1.4	Regulatory Framework	2
2 Site Ov	/erview	3
2.1	Site Identification	3
2.2	Surrounding Land Use	4
2.3	Previous Environmental Investigations	5
2.4	Site History	6
2.5	Proposed Redevelopment Works	7
3 Site Co	onditions	9
3.1	General Features and Topography	9
3.2	Geology	9
3.3	Hydrogeology and Groundwater Use	10
3.4	Heritage	11
3.5	Acid Sulphate Soils	11
3.6	Conceptual Site Model	12
4 Site Co	ontamination Status	15
4.1	Soils	15
4.1.1	Fill Materials	15
4.1.2	2 Hydrocarbon Impacts	19
4.2	Groundwater	20
4.3	Vapour	21
4.4	Contaminants of Concern	22
4.5	Contamination and Volume Estimates	22
4.5.1	Total Fill and Total Asbestos	22
4.5.2	2 Clinker Material	23
4.5.3	B Hydrocarbon Impacted Natural Soil	23



	4.5.4	Surface Hardstand	24
	4.5.5	Buried Concrete Hardstand	24
	4.6	Summary of Estimated Quantities	.24
	4.7	Preliminary Waste Classification	.25
5 Re	emedia	ation Plan	.27
	5.1	Remediation Goal	.27
	5.2	Remediation Policy	.27
	5.3	Remediation Options Appraisal	.28
	5.3.1	Asbestos Fill	28
	5.3.2	Ash	29
	5.3.3	Clinker	29
	5.3.4	Hydrocarbons in Soil	31
	5.3.5	Heavy Metal Impacted Fill	32
	5.3.6	Groundwater	32
	5.4	Preferred Remediation Approach	.35
	5.4.1	Onsite Containment	35
	5.4.2	Soil Treatment – Hydrocarbons	36
	5.4.3	Soil Treatment – Lead in Soil	39
	5.4.4	PSH and Dissolved Phase Impacts	39
	5.5	Contingency	.39
	5.5.1	Containment Cell Capacity	39
	5.5.2	Co-Presence of Asbestos in Soils	39
	5.5.3	Underground Storage Tanks	40
	5.5.4	Unexpected Finds	40
	5.5.5	Excessive Odours	40
	5.5.6	Contamination Beyond Site Boundaries	40
	5.5.7	LNAPL	41
	5.6	Remediation Investigations	.41
	5.6.1	Groundwater Migration	41
	5.6.2	Well Decommissioning	41
	5.6.3	Clinker Material	42
	5.6.4	Heavy Metals Impacted Soil	42



	5.6.5	In-situ Validation of Soil	42
6 R	emedia	ation Works Program	45
	6.1	Remediation Schedule	45
	6.2	Staging of Earthworks Activities	45
	6.3	Containment Cells	45
	6.4	North East Corner Impacts	46
	6.5	Groundwater and Stormwater	46
	6.5.1	Containment Cells Wastewater	46
	6.5.2	Wastewater at North East Corner	47
7 Si	ite Vali	idation	49
	7.1	Validation Criteria	49
	7.1.1	Human Health Protection	49
	7.1.2	Aesthetics	50
	7.2	Environmental Assessment	50
	7.3	Validation Programme	50
	7.3.1	Soil Validation at Excavation Surfaces	50
	7.3.2	Treated Soil Material	51
	7.3.3	Liquid Wastes	51
	7.3.4	Beneficial Reuse of Site Soils	51
	7.3.5	Imported Material Validation	51
	7.3.6	Waste Classification	52
	7.3.7	Containment Cell	52
	7.4	Comparison of Analytical Data	52
	7.5	Reporting	52
	7.6	Quality Assurance and Quality Control Program	53
	7.6.1	Field Data Samples	53
	7.6.2	Laboratory Data Samples	53
	7.6.3	Data Quality Assessment	53
	7.6.4	Waste Tracking	
	7.6.5	Fieldwork Quality	
	7.6.6	Laboratory Analysis Quality	55



iii

8 Le	gislati	on and Approvals	57
	8.1	Legislative Requirements	57
	8.2	Licensing and Permit Requirements	57
9 Re	media	tion Management	59
	9.1	Asbestos and Dust Management	59
	9.1.1	Earthworks Activities	59
	9.1.2	Airborne Asbestos Monitoring	61
	9.2	Odours	63
	9.3	Work Health and Safety	63
	9.4	Community	64
	9.5	Traffic	64
	9.6	Waste	64
	9.7	Soil and Water	65
	9.7.1	Soil and Water Management Plan	65
	9.7.2	Water Quality Monitoring (Parramatta River)	65
	9.8	Acid Sulphate Soils	66
	9.9	Noise and Vibration	66
10 L	ong T	erm Site Management	67
	10.1	Governance	67
	10.2	Site Monitoring Programme	67
11 R	eferer	nces	69
12 L	imitati	ons	73
Tab	les		
Table	2-1 Site	e Identification	3
Table	2-2 Lot	and Deposited Plan Identification	4
Table	3-1 Re	gistered Groundwater Bores within 500m Radius of Site	11
Table	4-1 Su	mmary table of identified ash with analytical results from former soil bore locations	16
Table	4-2 Su	mmary of Soil Bore Locations & Analytical Results for Identified Clinker Material	17
Table	4-3 Cc	omparison of Sub Slab Soil Vapour Maximum Values Against Available Criteria	21
Table	4-4 An	alysis of Estimated Quantity of Clinker Material	24



Table 4-5	Summary of Estimated Quantities of Materials Offsite
Table 8-1	Summary of General Legislative Requirements
Figure	
Figure 1	Site Locality Map
Figure 2	Site Features Map
Figure 3	Inferred Extent of Soil Impacts with Hydrocarbons and Clinker
Figure 4	Conceptual Site Model of North East Corner of Site
Figure 5	Conceptual Site Model of South East Corner of Site
Figure 6A	Extent of Asbestos Waste and Proposed Location of Containment Cells
Figure 6B	Extent of Total Fill Materials and Proposed Location of Containment Cells
Figure 7	New Monitoring Wells, Proposed Soil Treatment Area and Soil Containment Cell Locations
Figure 8	Proposed Site Redevelopment and Groundwater Monitoring Points

# **Appendices**

Appendix A	Figures
Appendix B	Tables
Appendix C	Containment Cell Design
Appendix D	Borelogs - URS 2006 and URS 2012
Appendix E	Plates
Appendix F	Asbestos SWMS
Appendix G	Traffic Management Plan
Appendix H	Waste Management Plan
Appendix I	Soil and Water Management Plan
Appendix J	Survey Plan



## **Abbreviations**

Abbreviation Description

°C Degrees Celsius

μg/L Micrograms per litre

ACM Asbestos-Containing Materials

AF Asbestos Fibres

AHD Australian Height Datum
AMG Australian Map Grid

ANZECC Australian and New Zealand Environment and Conservation Council

ASLP Australian Standard Leaching Procedure

ASS Acid Sulfate Soils

BGS Below Ground Surface

BTEX Benzene, Toluene, Ethyl-benzene, Xylenes

COC Chain of Custody

COPC Constituents of Potential Concern

CSM Conceptual Site Model
DO Dissolved Oxygen

DQI Data Quality Indicator(s)
DQO Data Quality Objective(s)
EC Electrical Conductivity

Eh Redox Potential

EIL Ecologically-based Investigation Level

ENM Excavated Natural Material

EMP Environmental Management Plan
EPA Environment Protection Authority
ESA Environmental Site Assessment

FA Fibrous Asbestos

FB Field Blank (quality control sample)

GAC Granular Activated Carbon

GAI General Approval for Immobilisation (issued by EPA)

GIL Groundwater Investigation Level(s)

GSW General Solid Waste
GSW (Special Waste) Asbestos Waste

Ha Hectares

HIL Health-based Investigation Level
HSE Health, Safety and Environment

HSL Health Screening Level(s)



## **Abbreviations**

Abbreviation Description

HW Hazardous Waste

IL Investigation Level(s)

JH James Hardie

LCS Laboratory Control Sample

LNAPL Light Non-Aqueous Phase Liquid(s)

LOR Limit of Reporting

m metre

mg/kg milligrams per kilogram
mg/L milligrams per litre

MS Matrix Spike or Mass Spectrometry or Mass Spectra

mS milliSiemen

MSD Matrix Spike Duplicate

mV milli-Volts

MW Monitoring Well N/A Not Applicable

NAPL Non-Aqueous Phase Liquid(s)

NATA National Association of Testing Laboratories

NEPM National Environment Protection Measure

OCPs Organochlorine Pesticides

OPPs Organophosphorous Pesticides

PSH Phase-Separated Hydrocarbons (same as LNAPL)

PAH Polycyclic Aromatic Hydrocarbon

PID Photo-Ionisation Detector
PQL Practical Quantitation Limit

QA Quality Assurance
QC Quality Control

QRA Qualitative Risk Assessment
RAP Remediation Action Plan

RB Rinsate Blank (quality control sample)

RPD Relative Percentage Difference

RSW Restricted Solid Waste SAS Site Audit Statement

SB Soil Bore

SCC Specific Contaminant Concentration (or Total Concentration)

SIA Specific Immobilisation Approval



# **Abbreviations**

Abbreviation	Description
SSI	Supplementary Site Investigation
SWL	Standing Water Level
ТВ	Trip Blank
TCLP	Toxicity Characteristic Leaching Procedure
TDS	Total Dissolved Solids
TOC	Total Organic Carbon
TPH	Total Petroleum Hydrocarbons
UCL	Upper Confidence Level
USCS	Unified Soil Classification System
UST	Underground Storage Tank
VOC	Volatile Organic Compound
WHS	Work Health and Safety
WWC	Woodward-Clyde



# **Executive Summary**

Statewide Planning Pty Ltd (Statewide) commissioned URS Australia Pty Ltd (URS) to prepare this Remediation Action Plan (RAP) for remediation works to be conducted at 181 James Ruse Drive, Camellia, NSW (the site). The site has a total area of 6.095 hectares (Ha) (60,950 m²) and can be defined as the western portion of the former James Hardie Pty Ltd (JH) manufacturing property, to the west of the Clyde to Carlingford Railway.

Past industrial site uses, which include the manufacture of asbestos-containing materials by JH, the Camellia Chemical factory close to James Ruse Drive, a drum cleaning operation in the northeast corner and a former boiler stationed close to the southeast corner, have resulted in asbestos filling across most of the site, localised, metal and hydrocarbon-impacted shallow soils, with limited occurrences of buried materials containing high concentrations of polycyclic aromatic hydrocarbons.

Localised phase-separated hydrocarbons (PSH) have also been detected in perched groundwater at the northeast corner of the site, with elevated arsenic also identified in groundwater sampled close to the western site boundary.

Statewide propose to redevelop the site for mixed land use comprising of commercial and residential apartments with basement car parking, subject to planning approval. The overall goal of remediation is to make the site suitable for the proposed land use, such that adverse health risks to future site users and the environment are mitigated and controlled in the long term.

The site is subject to a statutory site audit by a NSW EPA accredited Site Auditor under the Contaminated Land Management Act 1997 (CLM Act) and after successful completion of site remediation it is envisaged that the Site Auditor will issue a Site Audit Statement (SAS) concluding on the suitability of the land for its proposed use.

The objective of the RAP is to document the contamination status of the site, document the preferred remedial approach (or combined approaches), establish validation criteria and approach, document the legislative framework the remediation will be subject to, and document a site management plan for long term management of residual contamination.

The site is predominantly covered by a concrete and asphalt hardstand capping layer and is currently regulated by the NSW EPA under a Public Positive Covenant. This is enforced given the public health issues associated with asbestos materials that have been used to fill and level the site. The cap is to be maintained under the covenant to prevent the release of airborne asbestos materials into the environment.

Surrounding the site is the Parramatta River (north), mixed commercial/industrial (south), a rail corridor (east), and James Ruse Drive (west).

The contaminated materials and estimated quantities requiring remediation are as follows:

Material Type	Estimated Quantity (m³)	Total Estimated Quantity (m³)
Fill Intended for On-site Encapsulation in Containment Cell(s):		
Asbestos waste fill	67,507	
Clinker Material	683	68,190
Impacted Natural Soil to be Biologically Treated and Reused On-site:		
Hydrocarbon impacted soil	10,020	10,020



## **Executive Summary**

Other materials that may require remediation include localised lead and arsenic impacted soils, of which the lead impacts will require additional investigation to delineate the extent.

The preferred remedial approaches are:

- internment of fill that consists of asbestos, ash fill and clinker material within three, purpose-built, concrete containment cells that will be integrated with the proposed site redevelopment infrastructure; and
- bioremediation of hydrocarbon-impacted soils utilising biopiling or landfarming technologies, after which the soils are to be beneficially reused onsite, or buried within the containment cells.

If space is available in the containment cells, then other fill materials may also be contained. The total estimated volume of fill materials onsite is 89,000 m<sup>3</sup>.

Impacted groundwater including impacts by PSH, dissolved phase hydrocarbons and metals, is proposed to be ameliorated through the remediation of the soil contamination sources in localised areas, with the installation of monitoring wells at strategic locations, to monitor the quality of groundwater migrating across the site boundaries. Any water accumulated in excavation pits, including impacted groundwater, will be subject to onsite treatment through a wastewater treatment system prior to reuse onsite (as dust suppression) or offsite discharge.

To refine the proposed approaches and reduce uncertainty associated with aspects of the remedial design, a program of preparatory investigative works is required. The objectives of these works are to:

- Assess the migration potential and extent of PSH and dissolved phase impacts in groundwater at the north eastern site area;
- Assess the TPH-leaching capacity of clinker material;
- Assess the extent of lead-impacted soils at the northern boundary;
- · Validate in-situ materials at designated containment cell locations; and
- Implement trials to verify the proposed bioremediation approach can meet the remedial objectives.

At the time of preparing this RAP an Environmental Impact Statement (EIS) was being prepared to address conditions set under the planning approval process, including air quality, community, waste, traffic, and soil and water management.

Containment of the contaminated materials will be managed under a site specific Site Management Plan (SMP) such that contained materials can be monitored in the long term.

## Introduction

# 1.1 Background

Statewide Planning Pty Ltd (Statewide) commissioned URS Australia Pty Ltd (URS) to prepare this Remediation Action Plan (RAP) for remediation works to be conducted at 181 James Ruse Drive, Camellia, NSW (the site). The site has a total area of 6.095 hectares (Ha) (60,950 m²) covering the western portion of the former James Hardie Pty Ltd (JH) manufacturing property and is situated to the west of the Clyde to Carlingford Railway. The site is identified as No. 181 James Ruse Drive, Camellia and its location is shown on **Figure 1**.

The site has historically been used for industrial purposes, which include the manufacture of asbestos-containing materials by JH since occupying the site in the late 1950's. Waste materials were used to fill and level the site, the majority of which consisted of asbestos waste, and is approximately 4.0 m thick in some areas. The surface of the site is currently capped with concrete and bitumen hardstand.

Past industrial site uses also include a drum cleaning operation in the northeast corner and a former boiler stationed close to the southeast corner, which have resulted in localised, heavy metal and hydrocarbon-impacted shallow soils, with limited occurrences of buried clinker material containing high concentrations of polycyclic aromatic hydrocarbons. Localised phase-separated hydrocarbons have also been detected in perched groundwater at the northeast corner of the site, in the area of the former drum cleaning facility.

The site is controlled under a Public Positive Covenant by the NSW EPA given the public health issues associated with asbestos materials. The cap is to be maintained under the covenant to prevent the release of airborne asbestos materials into the environment.

Statewide propose to redevelop the site for mixed land use comprising of commercial and residential apartments with basement car parking, subject to planning approval. The overall goal of remediation is to make the site suitable for the proposed land use, such that adverse health risk to future site occupants and users, and the environment is mitigated and controlled in the long term.

The site is subject to a statutory site audit by a NSW EPA accredited Site Auditor under the Contaminated Land Management Act 1997 (CLM Act). After successful completion of site remediation the Site Auditor will issue a Site Audit Statement (SAS) concluding on the suitability of the land for its proposed use.

#### This RAP documents:

- the known site contamination,
- the proposed remedial works to address existing site contamination, that predominantly includes asbestos waste fill materials and hydrocarbon impacted soils;
- the method of validating the remediation work;
- the legislative requirements for approvals, site management during remediation, long term management and environmental monitoring obligations.

## 1.2 Objectives

Statewide wish to remediate the site such that the overall goal to make the site suitable for the proposed commercial and residential land use, can be met. As part of the overall goal the following objectives will be addressed:

• Gaining regulatory approval to undertake the remediation and redevelopment works;



#### 1 Introduction

- Commencing the community consultation process;
- Documenting procedures and management controls for the site remediation;
- Mitigating health risk to future site users;
- Mitigating health risk to adjoining land users; and
- Mitigating risk to sensitive environmental receptors.

## 1.3 Scope of Work

Statewide engaged URS to perform the following scope of work:

- Review of the previous environmental investigations and the previous RAP (as listed in Section 2.3):
- Liaising with all relevant stakeholders involved in the site redevelopment planning phase including the appointed Site Auditor, and various specialist consultants; and
- Preparation of an RAP in accordance with the Guidelines for Consultants Reporting on Contaminated Sites (NSW EPA, 1997) including the following:
  - Documenting the contamination conditions at the site;
  - Estimating the extent and quantity of materials requiring remediation;
  - Presenting additional investigations works necessary to enable site monitoring to occur and to refine potential remedial strategies for Regulatory approval;
  - Documenting the preferred remedial approach (or combined approaches) for effective management of the contaminated materials;
  - Establishing validation criteria for soils and groundwater; and
  - Establishing a validation approach and sampling methodology, to assess that remediation has been completed in accordance with the remediation objectives.

# 1.4 Regulatory Framework

The RAP is prepared in accordance with the following regulatory framework:

- Environmental Planning and Assessment Act 1979 (EP&A Act);
- Contaminated Land Management Act 1997 (CLM Act);
- Protection of the Environment Operations Act 1997 (POEO Act);
- Protection of the Environment Operations (Waste) Regulations 2005 (POEO Waste Regulations);
- State Environmental Planning Policy No.55 Remediation of Land 1998 (SEPP55);
- State Environmental Planning Policy No.71 Coastal Protection (SEPP71); and
- Work Health and Safety Act 2011 (WHS Act).

## 2.1 Site Identification

The site can be described as the western portion of the former James Hardie and Company Pty Ltd property, and is displayed on **Figure 2**. Identifying features of the site are presented in **Table 2-1**.

Defined site and lot boundaries are presented in a survey plan of the site for the purposes of this RAP in **Appendix J**.

**Table 2-1 Site Identification** 

Item	Description
Site Owner	Summer Hill Business Estate Pty Ltd
Site Address	181 James Ruse Drive, Camellia, NSW, 2142
Local Government Authority	Parramatta City Council
Current Zoning	B5 – Business development (Parramatta City Council, LEP, 2011); and Environmental Protection Zone (NSW EPA).
Current Land Use	Vacant
Proposed Land Use	Mixed land use of Residential (apartments), and Commercial (retail).
Geographical Coordinates	317092 Easting, 6256527 Northing (Map Grid Australia [MGA] Zone 56)
Site Elevation	Between 2.5 and 6 mAHD
Site Area	<ul> <li>6.095 Ha (refer to <b>Appendix J</b>), excludes:</li> <li>Sydney Water easement (247 m²)</li> <li>the 'Handle' portion (6,889 m²)</li> </ul>

The Site is approximately rectangular in shape with the eastern and western boundaries of the site respectively defined by the *Clyde to Carlingford* Rail Corridor and James Ruse Drive, respectively.

The northern boundary is lined by the mangrove-covered, south bank of the Parramatta River, which is currently accessible from the rest of the site. The southern boundary is marked by the northern wall of an adjacent industrial facility, which is constructed along the southern extent of an east-west aligned access road. The southwest part of the east-west access road forms a Sydney Water sewer easement. Correspondence between Statewide and Sydney Water indicates that the easement must not be disturbed and is therefore precluded from any remedial works. More information on surrounding land uses is provided in **Section 2.2**.

It should be noted that the site area previously included a narrow driveway extending southwards from the southeast corner of the site to The Grand Avenue. This portion of the site is referred to as 'the Handle' and has been excluded from the site area for the purposes of future site redevelopment works. However, no subdivision of the site has been approved by Council to confirm that this is the

URS

case to exclude 'the Handle', as shown on the survey plan in Appendix J as the yellow highlighted parcels of land.

The site area also excludes a narrow, almost rectangular nature strip with approximate dimensions 20m by 100m, located adjacent to the north western corner of the site, immediately east of James Ruse Drive.

A list of the Lot and DP numbers for the individual land parcels making up the site were sourced from the survey plan presented in **Appendix J** and provided in **Table 2-2**.

**Table 2-2 Lot and Deposited Plan Identification** 

Block No.	Description	Title Reference	Block No.	Description	Title reference
1	Lot 1 DP 724228	1/724228	19	Lot 3 DP 6856	3/6856
2	Lot 4 DP 128720	4/128720	20	Lot 2 DP 6856	2/6856
3	Lot 3 DP 128720	2/128720	21	Lot 1 DP 128720	1/128720
4	Lot 2 DP 128720	1/128720	22	Lot 1 DP 927064	1/927064
5	Lot 17 DP 6856	17/6856	23	Lot 1 DP 2737	1/2737
6	Lot 16 DP 6856	16/6856	24	Lot 2 DP 2737	2/2737
7	Lot 15 DP 6856	15/6856	25	Lot 3 DP 2737	3/2737
8	Lot 14 DP 6856	14/6856	26	Lot 4 DP 2737	4/2737
9	Lot 13 DP 6856	13/6856	27	Lot 5 DP 2737	5/2737
10	Lot 12 DP 6856	12/6856	28	Lot 6 DP 2737	6/2737
11	Lot 11 DP 6856	11/6856	29	Lot 7A DP 418035	7A/418035
12	Lot 10 DP 6856	10/6856	30	Lot 9A DP 418035	9A/418035
13	Lot 9 DP 6856	9/6856	31	Lot 10 DP 610228	10/610228
14	Lot 8 DP 6856	8/6856	32	Lot 2 DP 512655	2/512655
15	Lot 7 DP 6856	7/6856	33	Lot 1 DP 499552	1/499552
16	Lot 6 DP 6856	6/6856	34	Lot 25 DP 6856	25/6856
17	Lot 5 DP 6856	5/6856	35	Lot 2 DP 549496	2/549496
18	Lot 4 DP 6856	4/6856	36	Part Lot 1 DP 668318	1/668318

Note: \* The site, which is the subject of this RAP, excludes the yellow highlighted parcels on the survey plan in Appendix J.

# 2.2 Surrounding Land Use

The following surrounding land uses are noted from a review of Parramatta Council's LEP 2011 (Land Zoning Map Sheet LZN\_010) and from field visits completed by URS between October and December 2012.

- **North**: Immediately to the north is the south bank of the Parramatta River, zoned W2 'Recreational Waterways' and is characterised by mangrove vegetation and visible debris, including asbestoscontaining material fragments. The University of Western Sydney Parramatta campus, zoned 'SP2 Educational Establishment' is located north of the river.
- East: Immediately to the east is the *Clyde to Carlingford* Rail Corridor, zoned 'SP2 Infrastructure' and Camellia suburban railway station, then vacant land zoned 'RE1 Public Recreation' to the east bordering the river and further to the east an industrial estate, zoned 'IN3 Heavy Industrial', which

was historically the eastern portion of the James Hardie manufacturing facility. Access to the rail corridor is prevented by a perimeter fence 'A' Class Hoarding.

- South: Mixed light industrial, retail and warehouse buildings border the site, including a Sydney
  Water building (possibly a pumping station), zoned as 'B5 Business Development' and further
  south, beyond to Grand Avenue are the grounds of the Rosehill Racecourse, zoned 'R2 Private
  Recreation'.
- West: James Ruse Drive, zoned SP2 Infrastructure and then warehouses and factories, zoned 'IN1 General Industrial'

# 2.3 Previous Environmental Investigations

The following reports were previously prepared for the site and provide relevant information with respect to site history, contamination sources and site characterisation. Only the reports annotated with a (\*) were reviewed in preparation of this RAP.

- \*Phase 1 Environmental Audit Report on the James Hardie Property, Camellia (Woodward-Clyde (WWC), 1994);
- \*Phase 2 Audit Site Investigations, James Hardie Camellia (WWC, 1995a);
- Remediation Report, James Hardie Camellia (WWC, 1995b);
- Adjacent Sites Consideration Report (WWC, 1995c);
- Contamination Management Plan, Former James Hardie Site, Grand Avenue Camellia (Australian Water Technologies (AWT), 1999);
- Voluntary Remediation and Contamination Management Plan, Former James Hardie Site, Grand Avenue, Camellia (AWT, 2000);
- Soil Sampling and Groundwater Monitoring, Former James Hardie Site, Camellia (AWT, 2001);
- Resampling of Groundwater Monitoring Wells, Former James Hardie Site, Camellia (Sydney Water, 2002);
- Resampling of Groundwater Monitoring Wells, Former James Hardie Site, Camellia (Sydney Water, 2003);
- \*Sampling and Analytical Quality Plan, Soil and Groundwater Investigation, Sydney Water, Camellia Site, NSW (URS, 2005);
- \*Phase 2 Environmental Site Assessment, Sydney Water Camellia, Western Site, 1 Grand Avenue (URS, 2006);
- Site Audit Report Western Site, 1 Grand Avenue, Camellia (Environ Australia, 2006);
- Remedial Action Plan, 1 Grand Avenue, Camellia, NSW, Western Site (Environmental Investigations, 2007);
- Preliminary Geotechnical Investigation Report, 1 Grand Avenue, Camellia, NSW, Western Site (Environmental Investigations, 2009a);
- \*Groundwater Assessment Additional Investigation, 1 Grand Avenue, Camellia, NSW, Western Site (Environmental Investigations, 2009b);
- \*Remedial Action Plan, Camellia West (Molino Stewart, 2011); and
- \*Supplementary Site Investigation, Camellia West (URS, 2013).

**URS** 

# 2.4 Site History

Information regarding the records of previous ownership and land use at the site was sourced from the reports listed in **Section 2.3**. A summary is provided below:

1816 until 1897: The site was reported to be owned by John McArthur (WWC, 1994) and used

for mixed residential and rural use.

1897 until 1960s: The land west of the Clyde-Carlingford Railway Line was divided into

numerous plots, which were predominantly owned by a number of private individuals for various uses until the 1960s. Individual property owners were occupied with professions such as farmers, labourer, driver and bank officers

(WWC, 1994).

1920s and 1940s: WWC (1994) reported that Walter Pezet, a chemical manufacturer, "was

associated with all the lots" during the 1920s, 1930s and 1940s.

1950s and 1960s: Private ownership of lots within the site area was acquired by a number of

companies, including:

Malvern Manufacturing Company Pty Limited (1956 - 1961);

 Steward Brothers (Sunlight Cooperage) Pty Limited (1953 - 1962: Drum reconditioning, Lot 1 DP 499552, Lot 25 DP 6856 and Lot 2 DP549496);

 Rheem Australia Pty Limited (1962 -1963: Drum reconditioning, on Stewart Brothers site);

Melae Dave Pty Limited (1962);

Essen Engineering Pty Ltd (1961 – 1963);

Raasey Pty Ltd; (1963)

 Camellia Chemical Company Pty Ltd (1960 – 1962: Chemical storage, Lot 16, 17 and 18 DP 6856);

Pearce Provident Pty Ltd (1962); and

Nelson Daw Pty Limited (1963).

1957 until 1958: Lot 201 DP 1706 was acquired by James Hardie and developed as the

Decorated Boards factory, after extensive fill was introduced to the south east area of the site in the form of coal ash and asbestos, believed to be around 2 m thick, in 1958 (WWC, 1994). The Decorated Boards factory involved "zinc

silicate based paint production" and curing in gas fired drying tunnels.

1959 until mid-1960: Fill was introduced to the northern portion of the site, bounding the

Parramatta River and alongside the Clyde-Carlingford Railway line, with

reported depth 1 m, increasing toward the river.

1962 until 1966: The remaining lots on the western side of the railway line were acquired by

James Hardie and used for an asbestos store and trading store.

1971: The roads established on the site, were acquired from the RTA by James

Hardie and shallow fill comprised of asbestos and coal ash was used on the

roads.

1970s until 1982: Coal stockpile and ash bins were located in the south eastern portion of the

site, north of the decorated Boards factory.

1983: All asbestos manufacture ceased and James Hardie site decommissioned.

1995 until 2001: Site buildings all demolished.

2001 - 2002: Sydney Water took ownership of land and undertook remedial activities.

2002 - Present Summer Hill Business Estate acquired the site in 2007.

# 2.5 Proposed Redevelopment Works

Statewide intend to redevelop the site for "mixed retail" and "high-rise residential" use. The redevelopment is subject to approval by the Department of Planning, under which specific conditions must be met (Director General Requirements - DGRs).

The proposed site layout for the new buildings is presented on **Figure 8**. Features of the new development include:

- 1,800 residential units;
- 30,000 m<sup>2</sup> of two-level commercial and retail space;
- 3,400 car parking spaces;
- Internal network of streets and access ways;
- · Pedestrian links to rail infrastructure; and
- River foreshore parkland.



Refer to the site aerial photograph presented as **Figure 2** throughout this section.

# 3.1 General Features and Topography

Entry to the site is through the security gates in the southwest corner off James Ruse Drive. Site sheds and ablution facilities have been erected along the access road adjacent to the southern site boundary. A security fence runs along the perimeter of the site. The site entry access road runs along the southern boundary, while a central access road runs north to south dividing the southern part of the site and intersecting with the former River Road, which runs west to east. The access roads were formerly trafficable, but records show they were closed in 1971.

At present, the majority of the site is covered with either concrete or asphalt hard stand. Concrete surfaces cover approximately 75% of the site, while asphalt covers approximately 20%. Several stands of trees growing from unsealed ground exist predominantly along the western perimeter and along the central access road. The unsealed garden areas account for the remaining 5% surface area.

The site topography is featured by a raised area in the south east corner that drops to the south and east along a steep embankment (approximately 4 m). The lower ground in this area is bounded by the eastern and southern site boundaries. Historical evidence shows that this raised area in the southeast corner was significantly filled with waste. The land alongside the central access road slopes down gently northwards to the former River Road. The adjoining lower area in the south west corner was historically filled; however, this area was subsequently excavated and very limited fill material has been identified in test bores drilled across this part of the site. The remainder of the site, being the northern portion along the river, is relatively flat.

The northern boundary is a steep embankment down (approximately 3 m) to a thin belt of mangrove vegetation, which is a feature of the offsite river foreshore area. Asbestos waste piping, sheeting and other asbestos debris is evident along the entire foreshore embankment, as these materials have been observed to be protruding from the embankment or scattered amongst the mangroves on the muddy sediments.

The site elevation is approximately 3 to 6 m above sea level (<10 m AHD). Historical diagrams show surface water runoff and stormwater drainage flows toward the north to the Parramatta River. Storm water drain pits are present at a number of locations across the site surface, predominantly in the northern portion.

# 3.2 Geology

The regional geology of the site is reported in the Sydney Geological Series 1: 100 000 Sheet 9130 (NSW Department of Mineral Resources, 1983), to comprise uppermost Quaternary-aged sedimentary deposits, described as: "silty to peaty quartz sand, silt and clay", with some iron-rich and biogenic cementations and common shell layers. These sediments are likely to have been deposited in a stream alluvial estuarine environment.

The site is shown to be covered by Quaternary deposits the local geology mapped in the vicinity of the site indicates that the is located close to the boundary between the black to dark grey Ashfield Shale of the Wianamatta Group and the earlier Hawkesbury Sandstone. Both lithologies are described as been formed during the mid-Triassic epoch.



Two reports of geotechnical investigations undertaken at the site were reviewed for this RAP and provide information on the local lithology at the site. Both investigations (Environmental Investigations (EI), 2008 and Asset Geotechnical Engineering Pty Ltd (Asset), 2011) reported a general stratigraphy of:

- An uppermost layer of fill materials (ranging in thickness between 0.0 m to approximately 4.0 m);
   overlying
- Alluvium units, such as silty clay, sandy clay, clayey sand and silty sand (extending to depths of 6.3 to 18.1 metres below ground level - mbgl); and then
- Sandstone bedrock, which is variably weathered and generally encountered in the geotechnical investigation bores (Asset 2011) at a depths ranging between 11 and 18.3 mbgl.

The sandstone bedrock was reported to be of variable strength and is described as "extremely weathered" at a number of locations. Asset reported one borehole location where weathered sandstone was encountered at the shallower depth of 6 mbgl in the northwest of the site, in proximity to the site boundary.

The soil in the region of the site is described in Soil Landscapes of the Sydney 1: 100 000 Sheet as 'Disturbed Terrain' (Chapman and Murphy, 1989), indicating that soils have been extensively disturbed by human activity to a depth of at least 1 m below ground level (mbgl). It is known that the site has been filled with a range of materials from onsite operations, to a depth of approximately 4.0 mbgl in some areas. Site filling occurred between 1917 until the mid-1960s, probably to raise the site elevation above the river flood level.

# 3.3 Hydrogeology and Groundwater Use

The previous RAP (Molino Stewart, 2011), reported the groundwater table to be relatively shallow, found at approximately 2.4 - 4.5 mbgl with a northerly to north-easterly expected flow direction, towards the Parramatta River.

Recent drilling works undertaken for the Supplementary Site Investigation (SSI) (URS, 2013) reported that:

- Standing water levels (SWL) across the site varied between 0.94 metres below top of casing (mBTOC) (G7) and 6.63 mbTOC (G1).
- A comparison of the SWLs between the shallow and deep nested well pair (SB20(S) & SB20(D) showed a variance of 0.14 m indicating a confining layer between the two screened intervals, and suggests that the groundwater consist of two separate layers. The potentiometric level in the deep groundwater well was above the shallow well which supports this statement.
- PSH was measured at SB20(S) at a thickness of 4 mm using a bailer. No PSH or hydrocarbon sheens were encountered in any other of the groundwater monitoring wells.
- Groundwater elevations across the site varied between -0.855 mAHD (MW01) and 2.060 mAHD (MW02). Local groundwater flow direction was calculated to be towards the Parramatta River (northerly direction) which is located on the northern boundary of the site.
- Groundwater field quality parameters showed:
  - The pH values ranged from 5.34 (SB1-12/MW1) to 7.19 (G6). An anomaly was reported at MW02 (pH 11.08)
  - Eh values ranged from 41.4 mV (G6) to 342.2 mV (G1)

- DO values ranged from 0.03 ppm (G6) to 4.98 ppm (SB4/MW4)
- EC values ranged 347.8 uS/cm2 (SB4/MW4) to 7,490 uS/cm2 (G4)
- Temperature ranged from 18.5oC (MW03) to 24.8oC (SB20(D)/MW20(D))
- The estimated TDS values ranged between 233.026 mg/L (SB4/MW4) to 5018.3 mg/L (G4).

No bail-down, pumping or aquifer stress tests have been performed at the site to assess other groundwater properties.

A review of the NSW Natural Resources Database<sup>1</sup>, found six groundwater bores, listed in **Table 3-1**, within a 500 m radius of the site. Groundwater bore locations within approximately 1 km of the site (including those listed below) are shown on **Figure 1**. All registered bores are used for monitoring of groundwater conditions and no groundwater usage was identified.

Table 3-1 Registered Groundwater Bores within 500m Radius of Site

Registered Bore ID	Distance and Direction from Site	Registered Use
GW111348	NW – 480 m	Monitoring Bore (RailCorp NSW)
GW111349	NW – 480 m	Monitoring Bore (RailCorp NSW)
GW111347	NW – 500 m	Monitoring Bore (RailCorp NSW)
GW109867	E – 300 m	Monitoring Bore (Local Govt.)
GW109869	E – 300 m	Monitoring Bore (Local Govt.)
GW109868	E – 400 m	Monitoring Bore (Local Govt.)

# 3.4 Heritage

The report of a Heritage Assessment undertaken at the site by NBRS and Partners (NBRS, 2012) was reviewed for this RAP. The report states that a number of identified heritage structures and environments are present within the region, but that all items are situated outside the defined boundaries of the site. The report concludes that the site "provides little evidence of its former character or uses" and that it therefore "does not demonstrate heritage significance" for historical evolution, historical associations or heritage social value (NBRS, 2012).

With respect to aesthetic values, the Heritage Assessment noted that the proposed redevelopment works would enhance the local riverside wetland environment and views toward the former Female Orphan School, (constructed between 1813 and 1818, situated across the Parramatta River and currently within the University of Western Sydney, Parramatta Campus). Although the report acknowledged that this characteristic is not of "heritage significance", it is recommended that the wetlands environment and views towards the school be appropriately considered within redevelopment plans for the site (NBRS, 2012).

## 3.5 Acid Sulphate Soils

Acid sulfate soils (ASS) are naturally occurring soils or sediments that contain iron sulphide minerals that when exposed to air may undergo oxidation reactions, producing sulphuric acid. These soils may represent an environmental hazard when they are exposed to air through lowering of the water table or ground disturbance.



<sup>&</sup>lt;sup>1</sup> Reference: <a href="http://www.nratlas.nsw.gov.au/wmc/custom/homepage/home.html">http://www.nratlas.nsw.gov.au/wmc/custom/homepage/home.html</a>

The Acid Sulfate Soil (ASS) distribution maps published as part of the Australian Soil Resource Information System (ASRIS), indicate that the site is situated within a "Builtup Area" with the region to the east of James Ruse Drive classified as "B4 – Low Probability/ Very Low Confidence" and the region to the west classified as "C4 - Extremely Low Probability/ Very Low Confidence".

An acid sulfate soil assessment was completed during the URS SSI, 2013, in accordance with the NSW Acid Sulfate Soils Assessment Guidelines, Sections 2 and 3, and Laboratory Methods Guidelines, Section 4 (Ahern et al., 1998). As part of this assessment soil samples collected from twelve (12) drilling locations in accordance with the minimum number of sampling holes requirement of 2 holes per hectare (Ahern et al. 1998). Samples were collected from a range of depths in natural soils from 1.6 mbgl to 4.6 mbgl, in accordance with ASS Assessment Guidelines (Ahern et al. 1998) and were submitted to ALS for analysis of Suspension Peroxide Oxidation Combined Acidity and Sulphate (SPOCAS).

The targeted depth of sampling and SPOCAS analysis at each location was expected to represent materials either to be insitu and exposed, excavated or reside at depth below the base of an excavation or lowering of the water table. At present, these specific details are not known.

The NSW ASSM provides 'Action Criteria' that define trigger levels with respect to the percentage of oxidisable sulfur present, for categories of soil types from coarse to fine in texture. Samples were assessed against the action levels for coarse, sandy soils which represent the most conservative trigger values, with the following findings:

- Five samples met the Acidity Trail Action Level (18 mol H+/ tonne), for Titratable Peroxide Acidity (TPA), including samples SB2\_4.2-4.3, SB3\_3.0-3.1, SB9\_3.4-3.5, SB12\_3.5-3.6 and SB15\_1.6-1.7. (Note: The value range shown as part of the sample identification indicates the sampling depth interval in mbgl, for each respective sample).
- Four samples met the Sulfur Trail Action Level (0.03 %S), for Peroxide Oxidisable Sulfur (POS).
   Samples exceeding the action level were SB2\_4.2-4.3, SB6\_3.9-4.0, SB7\_4.5-4.6 and SB9\_3.4-3.5.
- Net acidity was between <10 and 116 mole H<sup>+</sup>/ tonne (in sample SB9\_3.4-3.5).
- A liming rate was derived for six of the locations investigated, including SB2, SB3, SB6, SB9, SB12 and SB15. The recommended liming rate was between 2 kg CaCO3 per tonne of soil (for soils in the vicinity of SB3, SB6 and SB15) and 9 kg CaCO3 per tonne of soil (for soils near SB9).

ASS analytical results are presented in **Table 3**.

The identification of ASS at various locations across the site, predicates the need for an ASS management plan, where natural soils will be dewatered or exposed to the atmosphere during the proposed excavation works, as described in **Section 9.**/.

# 3.6 Conceptual Site Model

Potential on-site sources of contamination at the site include:

- Leaks and spills from a former underground storage tank (UST) and associated infrastructure (e.g. dispensers and filling points), previously reported in the north east part of the site;
- Leaks and spills from former drum cleaning operations in the northeast part of the site;
- Potentially impacted soils around former UST, any ASTs and associated infrastructure;

- Leaks and spills from historical site operations including the former Camellia Chemical Factory located centrally, close to the eastern boundary of the site;
- Land filling across most of the site using asbestos materials produced at the site; and
- Land filling in the southeast part of the site using combusted waste produced from former boiler operations ('boiler waste') located centrally, close to the western site boundary.

Potential off-site sources of impact at the site include the former industrial factory located immediately to the south of the site.

Graphical representations of the sub-soil profile, highlighting the impacted zones within the northeast and southeast parts of the site are presented in the attached conceptual site model (CSM) cross sections as **Figure 4** and **Figure 5**, respectively.

As illustrated in **Figure 4**, the existing data, for the northeast area of the site, indicates that the predominant volume of asbestos fill is unaffected by other contaminants. Hydrocarbon-impacted asbestos materials are considered to be concentrated within the underlying, sandy estuarine sediment layer situated beneath the buried concrete slab, which formed the platform for the former drum washing facility at this part of the site. It is believed that the localised joints, cracks and degraded concrete in the former drum facility platform provided the conduit for deeper vertical migration of hydrocarbons to the underlying, estuarine, sandy sediment layer.

The CSM cross section shown in **Figure 5** illustrates the conceptual distribution of buried boiler waste, within the asbestos fill layer. The boiler waste has been shown to comprise of ash and clinker material, and previous investigative drilling indicates that the material is limited to the southeast corner of the site, immediately to the south of a former, on-site boiler.

URS

Numerous environmental investigations have been undertaken at the site, which have identified significant areas of contamination. To provide an overview of the site status, this section will report the initial identified contamination and those that have been undertaken within the last 10 years, which are likely to represent the current site soil conditions.

The earlier site investigations (WWC, 1994 and WWC 1995) identified that of main concern was buried asbestos waste identified across most areas of the site, disposal of ash from a former coal fired boiler, aboveground/underground storage of materials (such as fuels), historical activities involved with drum recycling and chemical manufacturing (prior to JH occupation of the site).

The chemicals of concern identified in these earlier reports (WWC, 1994 and WWC 1995) translate to the findings of the later reports, as presented below, including asbestos waste fill and arsenic in soils and groundwater (at MB1).

## 4.1 Soils

The locations of previous sampling points are presented on **Figure 3**. The analytical results for previous fill and natural soil samples are provided in **Table 4** and **Table 5**.

## 4.1.1 Fill Materials

## **Asbestos**

The results show the presence of asbestos in a significant portion of the fill materials, as follows:

- Of the 86 soil bores drilled (URS 2006, URS 2013), asbestos was visually identified in 68 soil bores (79% of soil bores).
- Of the 57 soil bores where at least one sample was analysed for the presence of asbestos, 36 tested positive (63% of soils) (Note: two samples were collected at some locations, but only one sample was analysed testing of the additional samples would be expected to increase the proportion of positive detections to above 63%).

Asbestos waste was predominantly observed in two forms as:

- Manufactured, cement-bonded building materials as broken fibro sheeting or piping; and
- Pulp-mix fibrous material.

Asbestos types that have been identified through laboratory analysis include the three common mineral types: Chrysotile (white asbestos); Amosite (brown asbestos); and Crocidolite (blue asbestos).

The analytical results from URS 2013 show that for the trace analysis conducted on the samples no respirable fibres were detected (no trace analysis reported in URS 2006). Respirable fibres<sup>2</sup> are asbestos fibres less than 3 micrometres in width, and greater than 5 micrometres in length, and with a length to width ratio greater than 3 to 1. Fibres in this form are an airborne risk and would be considered harmful to human health if inhaled.

The distribution of asbestos fill across the site is represented on **Figure 6A**, while the distribution of total fill is represented on **Figure 6B**.

<sup>&</sup>lt;sup>2</sup> AS 4964—2004 Australian Standard Method for the qualitative identification of asbestos in bulk samples (Definition).



## **Boiler Waste**

Boiler waste fill material was observed to exist in two forms, as **Ash** and **Clinker**. From previous reports it is known that a coal-fired boiler was operated at the site for many years. The buried waste ash and clinker are considered to have originated from the historical operation of the boilers.

<u>Ash</u> material was reported at various locations across the site. It was observed at 27 soil bores from a total of 86 soil bores (31%). The ash was observed as thin layers, or traces, at most locations and occurred in granular form, or mixed with other fill types. The colour of the ash was reported as predominantly grey or white (although black ash was recorded at some locations), and was primarily observed in the surface layers, down to a depth of 0.5 mbgl.

Ash is typically associated with PAH, TPH and heavy metal contamination. What is evident from the analytical results (URS 2006, as summarised in **Table 4-1**) is that the ash material described in this way (grey/white/some black) did not indicate elevated PAH above the land use criteria. This indicates that the fuel source used in the boilers was completely combusted resulting in a relatively inert ash material with little or negligible PAH, TPH or elevated metal concentrations (above HILs). The table below demonstrates the inert nature of the ash by comparison of the soil bore locations where ash was observed and the corresponding analytical PAH/TPH/heavy metal results.

Table 4-1 Summary table of identified ash with analytical results from former soil bore locations

Soil Bore Location	Analytical Results (mg/kg)		Soil Bore Location	Analytical Results (mg/kg)			
(sample depth)	TPH (C <sub>10</sub> -C <sub>36</sub> )	Total PAHs	Heavy metals	(sample depth)	TPH (C <sub>10</sub> -C <sub>36</sub> )	Total PAHs	Heavy metals
Investigation Criteria	1,000	80	As 400, Cd 80 Pb 1,200	Investigation Criteria	1,000	80	As 400, Cd 80 Pb 1,200
WSB01 (0.5 mbgl)	100	ND	-	WSB25 (0.5 mbgl)	ND	1.4	-
WSB02 (1.3 mbgl)	640	ND	Pb <b>8,560</b> (1.3 m)	WSB28 (0.4 mbgl)	ND	ND	-
WSB04 (0.5 mbgl)	190	3.8	-	WSB34 (0.2 mbgl)	ND	ND	-
WSB06 (1.9 mbgl)	260	ND	-	WSB39 (0.2 mbgl)	NA	NA	-
WSB14 (0.6 mbgl)	340	ND	-	WSB40 (0.3 mbgl)	NA	NA	-
WSB15 (0.2 mbgl)	NA	NA	-	WSB41 (0.4/1.6m)	NA	NA	-
WSB17 (1.1 mbgl)	ND	ND	-	WSB42 (0.9 mbgl)	NA	NA	-
WSB19 (0.5 mbgl)	ND	ND	-	WSB44 (0.2 mbgl)	630	0.5	-
WSB22 (1.3 mbgl)	100	ND	-	WSB49 (0.6 mbgl) WSB49 (0.9 mbgl)	<b>1,140</b> ND	0.6 ND	As <b>1,550</b> (0.9 m)
				WSB50	NA	NA	-
WSB24 (0.2 mbgl)	240	ND	-	WSB 53	NA	NA	-

Note: NA = Not analysed, ND = Not Detected (<LOR), **Bolded values** indicate exceedence of Investigation Criteria: NSW EPA 1994 – *Threshold concentrations for sensitive land use* – *soils* (for TPH) and NEPC 1999 – *Column D Health Investigation Levels for residential sites with minimal soil access* (for other parameters), TPH C<sub>6</sub>-C<sub>9</sub> was not detected in any sample. Only metal concentrations in excess of HIL-D levels are tabulated.

<u>Clinker</u> material was predominantly observed to exist as pockets or thin layers within the various fill materials in the south east corner of the site and delineated in this area (see **Figure 5**). The Clinker material component can be visually distinguished from the ash materials by its occurrence as large cobble or boulder like pieces which are glassy/shiny in appearance, as described in the soil bore logs from the 2006 and 2012 investigations (Ref. **Appendix D**). By definition, clinker is a waste resulting

from industrial processes involving the burning of fossil fuels. Clinker often forms a loose, black deposit that can consist of coke, coal, slag, charcoal, and grit.

Plate 1 (**Appendix E**) was taken of Testpit 1 (eastern wall) showing a pocket or thin layer of the clinker material at 1.0 mbgl (sampled and labelled as PS1). This demonstrates how the clinker may have been laid down and buried within this south eastern area of the site.

From a total of 86 soil bores, clinker was recorded in the soil bore logs at four locations (WSB43, WSB45, WSB46 and TP01), all of which are grouped in the south eastern corner as shown on **Figure 3**, demonstrating that the Clinker material has limited lateral distribution. The vertical distribution is also limited as it is present in thin layers or pockets within the fill material. An estimate on the quantity of the clinker material is presented in **Section 4.5.3**.

At test pit TP1, a bulk sample of the clinker was collected for TCLP and neutral (ASLP) leaching tests, and reported low leaching potential in both instances (URS, 2013). The chemical nature of the clinker material was assessed by comparing the soil bore locations where clinker was observed and the corresponding analytical PAH/TPH results, as presented in **Table 4-2**. The results show that the Clinker material comprises significant concentrations of TPH and PAH, but is relatively non-leaching when total concentrations are compared to the leachable concentrations.

Table 4-2 Summary of Soil Bore Locations & Analytical Results for Identified Clinker Material

	Analytical Results			Leachability Results		
Soil Bore Location	TPH (mg/kg) C6-C9 / C10-C36	Total PAHs (mg/kg)	TCLP (µg/L)		ASLP (μg/L)	
Comparative Criteria 1	65/1,000	100	-		-	
WSB 43 (3.0 mbgl)	<2/193,360	15,326.4	B(a)P	<0.5	NA	
WSB 45 (3.0 mbgl)	<2/215,850	15,119.8	B(a)P	<0.5	NA	
WSB 46 (3.8 mbgl)	<2/62,000	5,005.1	B(a)P	<0.5	NA	
TP1 (0.5 -0.7 mbgl)	<10 <b>/110</b>	4.1	B(a)P	<0.5	B(a)P <0.5	
TP1_PS1			B(a)P	<9.6	B(a)P <9.6	
(approx. depth 1 mbgl – as shown in <b>Appendix E</b> Plates)	NA	26,800	Total PAH	186	Total PAH 196	

Notes: B(a)P = Benzo(a)pyrene; NA = Not analysed; Highest concentration at each location listed;

The Clinker material also contained detectable concentrations of carbazole (772 mg/kg) and dibenzofuran (367 mg/kg) from the aniline/benzidine semi-volatile organic compounds (SVOC) group, as reported in the ALS analytical reports. Under the WHO IARC<sup>3</sup> classification, carbazole is classified as Group 2B: possibly carcinogenic to humans. Dibenzofuran is not classified specifically by WHO IARC, however dibenzofuran is similar in stoichiometry to polychlorinated dibenzofurans (PCDFs). PCDFs are a group of chemicals considered to be carcinogenic to humans (i.e. Group 1), relative to a specific cogener. Although dibenzofuran is not considered a PCDF chemical, because it is not a chlorinated chemical, the toxicity of dibenzofuran may be inferred from PCDF data.

URS

<sup>1</sup> The Soil Investigation Criteria used for the SSI (URS, 2013) – NSW EPA Guidelines for Assessing Service Station Sites and NEPM 1999, HIL 'F' commercial/industrial land use.

<sup>&</sup>lt;sup>3</sup> World Health Organisation International Agency for Research on Cancer < http://www.iarc.fr/>

According to OSWER<sup>4</sup>, both carbazole and dibenzofuran are toxic to humans, however, only dibenzofuran is sufficiently volatile<sup>5</sup> to pose a vapour risk to humans. It should be noted that the vapour pressure of dibenzofuran is relatively low suggesting that this chemical may only be semi volatile in nature. The partitioning coefficients for dibenzofuran (K<sub>oc</sub> and K<sub>ow</sub>) are elevated, indicating a propensity of this chemical to bind to soil/organic substances rather than dissolve in water or volatilise.

The Clinker material is therefore comprised of various chemicals that include PAHs (as reported previously), carbazole and dibenzofuran that have been or are likely to be carcinogenic to humans. The physical characteristics of carbazole and dibenzofuran suggest that these chemicals will bind to soil particles and will express a low mobility potential. No leaching data is available for carbazole or dibenzofuran from the SSI report.

Additional analytical data is to be collected from the Clinker (**section 5.6.3**) to provide greater certainty on the potential risk posed by the carbazole and dibenzofuran chemicals if the Clinker is contained onsite.

#### General Fill

**General fill** materials are also present as defined layers or mixed with asbestos fill. The general fill material consists of reworked natural soil (clay, sand, various clay and gravel mixtures), and does not contain elevated contaminant concentrations, above what is defined herein. Some of these materials can be salvaged during remediation if it can be shown that they do not contain asbestos and they meet the validation criteria for onsite reuse.

Metal impacts above the HIL D criteria have been identified in general fill material that may or may not include ash materials are:

## Ash:

- WSB02 (1.3 mbgl) with total lead at 8,560 mg/kg and a TCLP lead result of 8.4 mg/L;
- WSB49 (0.9 mbgl) with total arsenic at 1,550 mg/kg and a TCLP arsenic result of 0.5 mg/L

#### Other fill:

- WSB02 (2.8 mbgl) with total arsenic at 574 mg/kg and a TCLP arsenic result of 0.7 mg/L
- WSB09 (0.5 mbgl) with total arsenic at 882 mg/kg and a TCLP arsenic result of 0.3 mg/L
- WSB16 (2.3 mbgl) with total lead at 1,880 mg/kg and a TCLP lead result of 3.6 mg/L, and total cadmium at 109 mg/kg
- WSB31 (1.3 mbgl) with total arsenic at 491 mg/kg and a TCLP arsenic result of 3.1 mg/L
- WSB32 (1.6 mbgl) with total arsenic at 1,360 mg/kg and a TCLP arsenic result of 4.2 mg/L
- SB23 (2.6-2.7 mbgl) with total lead at 1,540 mg/kg

The lead impact result for WSB02 precludes this material from burial in the proposed, onsite containment cells without prior treatment, or untreated with Regulator approval because the material would be classified as Hazardous Waste.

<sup>5</sup> Henry's Law Constant is 1 x 10-5 atm-m3/mol or greater.

<sup>&</sup>lt;sup>4</sup> US EPA, Office of Solid Waste and Emergency Response, Draft Guidance for Evaluating the Vapor Intrusion to Indoor Air Pathway from Groundwater and Soils (Subsurface Vapor Intrusion Guidance), November 2002.

Under NSW Waste Regulations, making waste soils with these total lead and TCLP lead levels acceptable for landfill disposal would require immobilisation treatment to sufficiently reduce leachate concentrations for reclassification as either *Restricted Solid Waste* (RSW) or *General Solid Waste* (GSW) under a Specific Immobilisation Approval (SIA) granted through the NSW EPA, in accordance with the *Waste Classification Guidelines 2008*.

Arsenic impacts in the general fill at WSB02, WSB09, WSB16, WSB31, WSB32, WSB49 and SB23, cause these soils to be classified as RSW, as supported by the TCLP data presented in **Table 4**, which does not preclude this material from being interned within the onsite containment cell.

#### Concrete

Concrete material was reported buried as a discontinuous degraded slab at a number of locations primarily in the north east area of the site. The concrete slab sits above the natural silty clay and separates the natural soils from the overlying asbestos fill. This is represented in the Conceptual Site Model (CSM) of the northern corner (**Figure 4**).

## 4.1.2 Hydrocarbon Impacts

The north east corner of the site shows evidence of fuel-based hydrocarbon impacts beneath the 2.2 m (average) thick layer of asbestos waste fill (that covers this area) and a subsurface concrete slab at an approximate depth of 2.2 mbgl. The hydrocarbon-impacted soils extend from a depth starting at approximately 2.3 mbgl (beneath the subsurface slab) to approximately 5.0 mbgl. The SSI report delineated the lateral extent of the impacted area as shown on **Figure 3**, while the vertical extent is expected to be limited to the 3 m thick natural estuarine sediment layer described in **Figure 4** as *mangrove muds* comprising silty sand and silty sandy clay.

The hydrocarbons are predominantly fuel and fuel additive compounds consisting of:

- TPH (C<sub>6</sub>-C<sub>9</sub>) maximum 1,750 mg/kg (SB9)
- TPH (C<sub>10</sub>-C<sub>36</sub>) maximum 32,300 mg/kg (SB23)
- Ethylbenzene maximum 8.8 mg/kg (SB9 and SB9A)
- Total Xylenes maximum 324 mg/kg (SB9)
- Naphthalene maximum 150 mg/kg (SB9)
- Total PAHs maximum 120 mg/kg (SB9)

The above concentrations of TPH ( $C_6$ - $C_9$ ), TPH ( $C_{10}$ - $C_{36}$ ), total xylenes and total PAHs exceeded the adopted site investigation levels for protection of human health. These samples were not scheduled for ASLP analysis for the above contaminants.

The hydrocarbons also consist of MAH fuel additives and related compounds to a lesser extent, including:

- Isopropylbenzene (Cumene) maximum 11.4 mg/kg (SB9A)
- n-Propylbenzene maximum 19.9 mg/kg (SB9A)
- sec-Butylbenzene maximum 10.1 mg/kg (SB9A)
- tert-Butylbenzene maximum 0.9 mg/kg (SB9A and SB24)
- n-Butylbenzene maximum 15.7 mg/kg (SB23)
- 1.3.5-Trimethylbenzene maximum 48.2 mg/kg (SB9A)
- 1.2.4-Trimethylbenzene maximum 119 mg/kg (SB9)
- p-Isopropyltoluene maximum 6.7 mg/kg (SB9A)

URS

While the presence of CBs was reported in relatively trace amounts, including:

- Chlorobenzene maximum 5.7 mg/kg (SB24)
- 1.3-Dichlorobenzene maximum 1.2 mg/kg (SB24)
- 1.4-Dichlorobenzene maximum 3.2 mg/kg (SB24)

PAH compounds (other than naphthalene) were detected in some soil samples at concentrations similar to the laboratory limits of reporting (LOR), as shown in **Table 5a**; however, it is the concentration of naphthalene that drives the PAH to exceed the land use criteria and is therefore the main constituent of interest in the PAH suite of chemicals. Naphthalene has been included in the fuel compounds listed above.

## 4.2 Groundwater

Groundwater quality appears to be relatively unaffected by historical operations or leaching of impacted fill material covering the majority of the site. URS 2013 reported no TPH or PAH detections in the groundwater across the majority of the site. There are elevated arsenic impacts which appear to be localised in the vicinity of MB1 (central western site boundary), the source of which was associated with the former Camellia Chemical Factory located in this part of the site (WWC 1995). Arsenic impacts in the soil in the localised area of WSB09 and WSB32 are the likely source of the arsenic impacts to groundwater.

Other exceedances of groundwater investigation levels (GILs) were detected at G4 (arsenic), G5 (arsenic and zinc), G7 (arsenic), G9 (arsenic and zinc), MB1 (zinc), MW02 (copper), SB1/MW1 (zinc) and SB2/MW2 (copper). The exceedances are within the same order of magnitude as the GILs with the exception of arsenic at G4 (44  $\mu$ g/L), which is in the vicinity of WSB02 where arsenic impacts in soil have been identified.

PSH was identified at groundwater well SB20(S) (4 mm thick), the source of which is attributed to the hydrocarbon impacts in the localised north eastern site area. Groundwater well SB20(S) is screened from 2.0 to 3.9 mbgl within the silty sand / silty sandy clay material described as 'mangrove muds', which underlies the gravelly clay fill material (containing asbestos waste). The lateral extent of PSH impacted groundwater is not known in this area, although it appears to be localised in the north east corner of the site as PSH was not measured at the nearest surrounding groundwater monitoring wells (i.e. approximately 30 m north to G3, approximately 60 m south to G6, and approximately 70 m west to G5). PSH has not been delineated east of SB20(S) and may extend to the eastern site boundary, either as PSH or in a dissolved phase state. The vertical extent is limited to the shallow groundwater in this area, which has an estimated depth range of 4.4 to 5.1 mbgl, and is confined by the underlying estuarine sediments (mangrove mud layer).

There are no detections of hydrocarbon contaminants in the deeper groundwater (well SB20(D)) and it can be said that the natural sediments are restricting the vertical migration of hydrocarbon contaminants, including PSH.

**Figure 4** represents the CSM in the localised area, while **Section 5.6** presents proposed remedial investigation works to assess the site boundary in this area for potential groundwater impacts.

# 4.3 Vapour

A vapour assessment was undertaken as part of the SSI to assess the vapour emitting potential of the clinker materials buried in the south east area of the site. Although laboratory testing of clinker material samples (TP1\_PS1) reported significantly elevated concentrations of PAH and the bulk sample of clinker material (PS1) collected from test pit TP1 was reported to be highly odorous, the vapour assessment data showed negligible concentrations of vapours existing in the sub-slab area of the south east corner of the site.

The results showed that the clinker material buried with fill material under the concrete sealed area in the south east portion of the site did not liberate vapours; in particular, the semi-volatile PAH constituent naphthalene was not detected. The source of the detectable, yet negligible concentrations of chemicals in the vapour samples was not known; however, given that the identified concentrations were close to the LOR, the sources was attributable to background levels in the fill material.

Analytical results of sub-slab soil vapour samples from URS (2013) have been compared to recommended reference concentrations adopted from NSW EPA (2010) *Vapour Intrusion: Technical Practice Note*, where available; and the National Environment Protection Measure 1999 as amended 2013 (Amended NEPM 1999).

Where no reference concentrations for other detected contaminants were available in NSW EPA (2010), concentrations have been compared to generic screening levels for *Target Shallow Soil Gas Concentrations* in *Draft Guidance for Evaluating the Vapor Intrusion to Indoor Air Pathway from Groundwater and Soils*, US EPA, Office of Solid Waste and Emergency Response (OSWER, 2002), as referenced in CRCCARE (2009) *Technical Report series*, no. 13, Field Assessment of Vapours.

No criteria for ethanol in soil vapour is available, and accordingly the detected concentration was compared to the 'Time Weighted Average (TWA)' exposure standard, as provided by the Hazardous Substances Information System (Safe Work Australia website, accessed April 2013).

Soil vapour sampling results are summarised in **Table 4-3**.

Table 4-3 Comparison of Sub Slab Soil Vapour Maximum Values Against Available Criteria

Analyte	Maximum Concentration (μg/m³)	Location	Criteria (µg/m³)
Acetone	50	SV1	3,500 <sup>2</sup>
Ethanol	33	SV3	1,880,000 <sup>3</sup>
Carbon Disulfide	29	SV1	7,000 <sup>2</sup>
Dichlorodifluoromethane	4.6	SV3	2,000 <sup>2</sup>
2-Butanone (MEK)	14	QC01	10,000 <sup>2</sup>
Chloroform	9.9	SV1	140 <sup>1</sup>
Tetrachloroethylene	6.8	SV3	2,000 4
o-Xylene	2.3	SV3	220,000 4

### Sources:

- 1. NSW EPA (2010)
- 2. OSWER, (2002)
- 3. Hazardous Substances Information System (Safe Work Australia website, accessed April 2013)
- 4. NEPM 1999 as amended 2013.

URS

Based on these findings, it is considered that placement of Clinker material within containment cells onsite will not present a vapour risk to human health.

It must be noted that only chemicals of sufficient volatility were analysed, which included naphthalene (as part of the TO15 method), while carbazole and dibenzofuran, as other detectable chemicals in the Clinker, where not analysed in the vapour phase. However, given that naphthalene was not detected in the vapour samples, and has a higher vapour pressure than carbazole and dibenzofuran, then it is unlikely that carbazole or dibezofuran would exist in the vapour phase (refer to **section 4.1.1 – Boiler Waste**).

### 4.4 Contaminants of Concern

For the purposes of this RAP, the contaminants of concern include:

- Asbestos;
- PAH (in clinker material);
- Hydrocarbons TPH, TEX<sup>6</sup>, Monocyclic Aromatic Hydrocarbons (MAHs) and CBs to a lesser extent;
- Metals Pb (at location WSB02) and As (at locations WSB02, WSB09 and WSB32); and
- SVOCs –carbazole and dibenzofuran (in Clinker material).

### 4.5 Contamination and Volume Estimates

# 4.5.1 Total Fill and Total Asbestos

Using *Esri ArcGIS 10 - 3D Analyst*, estimates of <u>total fill</u> (materials other than natural, undisturbed soils) and total <u>asbestos fill</u> material were calculated as follows:

Fill Type	Estimated Volume (m³)
Asbestos fill (asbestos-containing material - ACM)	67,507
Clinker material (occurring as 'pockets' within the ACM)	683
Other fill (disturbed soils not containing asbestos)	20,833
Total estimated existing fill material	89,023

The estimates were produced by using field logged records of the top and bottom of the asbestos and general fill layers, from the 2006 and 2013 soil bore data sets<sup>7</sup>. The thickness of the waste fill was extrapolated to the site boundaries, taking into account field observations of the thickness in those areas.

The asbestos fill and total fill thicknesses are illustrated on Figure 6A and Figure 6B, respectively.

Previous estimates in 2006 accounted only for the asbestos waste materials, and in some areas this was not delineated vertically, therefore the asbestos fill estimate has increased.

<sup>&</sup>lt;sup>6</sup> Toluene, Ethylbenzene and Total Xylenes (excludes Benzene).

<sup>&</sup>lt;sup>7</sup> Bore logs from EI 2008 were not used because the URS 2006 and 2012 data gave sufficient site coverage.

To calculate a volume estimate, initially two dimensional surfaces were generated, as follows:

- 1. asbestos waste 'top of fill' and 'bottom of fill'; and
- 2. the general fill 'top of fill' and 'bottom of fill'.

The 2D surfaces were generated by creating TIN files using 3D Analyst Extension for ArcGIS 10. The TIN files calculate triangulated values between the existing soil bore data points to estimate a height field across the entire site area.

The volume was obtained by generating the "surface difference" between the TIN files for each respective unit (Asbestos Waste and Total Fill).

### 4.5.2 Clinker Material

Clinker materials were identified in the south east portion of the site at TP1 during the recent SSI, corresponding with previous descriptions of a black, vitreous material (and slag) found during the 2006 field works, at locations WSB43, WSB45 and WSB46. The following table (**Table 4-3**) presents an estimate of the quantity of clinker material (coexisting with ash) that could be present in this area of the site. The estimate is based on the total thickness of fill material recorded in the soil logs and compared to the thickness of clinker/ash material. For the purposes of this estimate, only material that was described as glassy/black was included as likely clinker material. Clinker and ash coexist in most instances; however it is the glassy/black description that makes this material distinguishable from other fill and ash.

The surface area of the region in which pockets of clinker materials were identified is  $4,880 \text{ m}^2$ , as presented on **Figure 3**, and the estimated thickness of fill in this area is 3.5 m (mean depth of fill in **Table 4-3**); therefore the volume of fill in this area is estimated to be  $17,080 \text{ m}^3$ .

The proportion of Clinker material compared to fill material was estimated to be 4 %, as shown in **Table 4-4**, therefore the estimated volume of clinker material is **683 m³** (17,080 m³ x 4 %). The remaining 16,397 m³ is estimated to consist of asbestos fill and general fill, described in **Section 4.5.1**.

URS acknowledge that the estimate of clinker material is provided for the purpose of reducing the uncertainty surrounding the quantity of material that may require specific management practices given the clinker's significantly elevated concentrations of TPH, PAH and other detectable chemicals that include carbazole and dibenzofuran. A management protocol to address the clinker material is presented in **Section 5.3.3**.

### 4.5.3 Hydrocarbon Impacted Natural Soil

The inferred lateral extent of hydrocarbon-impacted soils is illustrated on **Figure 3** and was calculated to cover an area of around  $3,340~\text{m}^2$ . The line of lateral delineation was inferred based on the centre point between an impacted sample location and a non-impacted sample location. The soil impacts have not been delineated laterally to the east or north and therefore the line of delineation extends to the site boundary in these directions. The vertical extent is estimated to be 3 m thick based on the thickness of the hydrocarbon-impacted soils. On this basis, a total volume of  $10,020~\text{m}^3$  of hydrocarbon-impacted soils is estimated for the north east corner of the site.



**Table 4-4 Analysis of Estimated Quantity of Clinker Material** 

Soil Bore	Depth of fill (mbgl)	Clinker/Ash layer interval (mbgl) <sup>(a)</sup>	Clinker/Ash thickness (m)	% of fill thickness	Elevated TPH/PAH impacts (mbgl)
WSB43	3.2	2.6 – 3.2	0.6	19 %	3.0
WSB44	3.3	No discernible layer	-	0 %	None
WSB45	3.4	1.6 – 2.4	0.8	24 %	No fill data
		3.15 – 3.4	0.25	7 %	3.0
WSB46	4.5 <sup>(b)</sup>	2.7 – 2.9	0.2	4 %	3.8
G2	2.9	No discernible layer	-	0 %	No fill data
SB02	3.6	No discernible layer	-	0 %	None
SB06	3.5	No discernible layer	-	0 %	No fill data
SB07	3.8	No discernible layer	-	0 %	No fill data
TP1	3.3 <sup>(b)</sup>	1 – 1.2	0.2	6 %	1.0
Totals	31.5 m (cumulative)	-	1.45 m (cumulative)	4 %	-

Note: (a) Distinguished by visual description.

(b) Borehole or test pit terminated in fill material.

### 4.5.4 Surface Hardstand

The following estimates are presented for the purpose of materials and waste management requirements.

- Concrete Hardstand estimated to be **9,000 m³** (**Note**: Concrete surfaces are estimated to cover 75% of 6 Ha (45,000 m²) at a general thickness of 0.2 m).
- Asphalt Hardstand estimated to be 1,200 m³ (Note: Asphalt surfaces are estimated to cover 20% of 6 Ha (12,000 m²) at a general thickness of 0.1 m).

### 4.5.5 Buried Concrete Hardstand

The north east area of the site is underlain by a concrete slab that was reported to be in various degrees of degradation. The buried slab or hardstand material will need to be removed to access the underlying, hydrocarbon-impacted soils. The following estimates are presented for the purpose of materials and waste management requirements.

Buried Concrete Hardstand – estimated to be  $334 \text{ m}^3$  (Note: estimated from total area of north east corner impacted 3,340 m<sup>2</sup> at a general thickness of 0.1 m).

# 4.6 Summary of Estimated Quantities

A summary of the estimated, approximate quantities of specific material present at the site is provided in **Table 4-5**.

Table 4-5 Summary of Estimated Quantities of Materials Onsite

Material Type	Estimated Approximate Quantity (m³)
Fill Material Intended for On-Site Containment in Cell(s):	
Asbestos waste fill (includes 683m <sup>3</sup> of Clinker Material*)	68,190
Other Fill Material intended to be reused on-site (if suitable):	
Disturbed soils (not containing asbestos)	20,833
Total Estimated Volume of Fill	89,023
Natural Material to be biologically treated and reused on-site:	
Hydrocarbon-impacted natural soil	10,020
Hardstand Material (ground level and buried):	
Concrete surface	9,000
Asphalt surface	1,200
Buried Concrete Hardstand (North east site area)	334

Note: \* the clinker material occurs as 'pockets' buried within asbestos waste fill distributed across the south east area of the site, as described in Section 4.5.2.

# 4.7 Preliminary Waste Classification

As addressed in other parts of the RAP, on-site containment and reuse will be the preferred management approach for fill materials, with prior treatment of impacted natural soils, where necessary. For discussion purposes however, the following preliminary waste classifications were developed following guidance provided in the *Waste Classification Guidelines 2008* administered by the NSW EPA (Waste Guidelines).

- Asbestos materials are pre-classified as General Solid Waste Special Waste (Asbestos) (GSW Special Waste).
- Ash materials are classified as General Solid Waste (non-putrescible) (GSW) based on reported total TPH and PAH concentrations.
- Clinker materials are classified as Hazardous Waste (HW).
- Hydrocarbon impacted soils in the vicinity of soil borehole SB23 hold a preliminary classification of Hazardous Waste (based on the total lead and /or total chromium concentrations), however further leachability analysis of heavy metals during remediation activities may reduce the waste classification. Other hydrocarbon-impacted soils are classified as Restricted Solid Waste (RSW), based on maximum values of TPH C<sub>6</sub>-C<sub>9</sub>, TPH C<sub>10</sub>-C<sub>36</sub> and heavy metals.
- Lead-impacted fill at WSB02 is classified as HW (based on the total lead concentration).
- Concrete materials (including surface slabs and buried slabs) are pre-classified as GSW (non-putrescible) provided they are free of asbestos waste and soil.
- Asphalt materials from the surface hardstand are pre-classified as GSW (non-putrescible) provided they are free of asbestos waste and soil.
- Soils in the vicinity of soil boreholes WSB02, WSB09, WSB16, WSB31, WSB32, WSB49 and SB23, hold a preliminary classification of RSW.
- Further leachability analysis of heavy metals during remediation activities may reduce the waste classification, unless the material has been identified to consist of Clinker material.

URS

### 5.1 Remediation Goal

The remediation goal follows Statewide's long-term objectives for site use (refer to **Section 1.1**). The known asbestos contamination at the site is driving the need for diligent stakeholder involvement and the selected remediation strategy will be predominantly governed by the need to affect remediation of the asbestos material. Given the significant quantity of asbestos waste and the associated risk that would be posed to human health and the environment, it is understood that regulatory approval for the off-site removal option would be unobtainable. The remediation approach therefore, is to encapsulate the asbestos onsite in a series of containment cells managed under a long-term Environmental Management Plan (EMP), with approval granted from the NSW EPA. The plan for the site redevelopment is to incorporate the containment cells as part of redevelopment, whereby the cells will be constructed beneath vehicle access roads as shown in the concept design on **Figure 8**.

The selection of any appropriate remedial strategy for materials other than asbestos waste is governed by the construction of the containment cells. On the provision that the cells will be built regardless, it is planned to utilise the available space in the cells for not only asbestos waste, but also any other onsite materials that need to be remediated and would be suited to containment.

# 5.2 Remediation Policy

The remediation policy adopted for this RAP follows the hierarchy as published in the Australia and New Zealand Guidelines for the Assessment and Management of Contaminated Sites (ANZECC 1992) and adopted by the NSW EPA. The ANZECC 1992 guidelines state the preferred order of options for remediation to be:

- On-site treatment of the soil so that the contaminant is either destroyed or the associated hazard is reduced to an acceptable level; and
- Off-site treatment of excavated soil which, depending on the residual levels of contamination in the treated material, is then returned to the site, removed to an approved waste disposal facility or used as landfill.

Should it not be possible for either of these options to be implemented, then other options that should be considered include:

- Removal of a contaminated soil to an appropriate site or facility, followed where necessary by replacement with clean fill;
- Isolation of the soil on the site by covering with a properly designed barrier;
- Choosing a less sensitive land use to minimise the need for remedial works, which may include partial remediation; and
- Leaving contaminated material in-situ providing there is no immediate danger to the environment or community and the site has appropriate controls in place.

If remediation is likely to cause a greater adverse effect on any aspect of the Site or surrounds than what would occur if the Site was left undisturbed, then remediation should not proceed.



# 5.3 Remediation Options Appraisal

In accordance with state and national environmental policy, contamination must be managed by utilising technologies that are compatible with the chemicals of concern and the identified contaminated material. As presented in **Section 4** the site contamination issues that need to be managed, may be outlined as follows:

- Asbestos waste fill spread across the majority of the site in thick layers (Figure 6A);
- Ash material spread across some areas of the site in thin layers or mixed with other materials including asbestos waste;
- Clinker material— delineated in the south east area of the site (**Figure 3** and **Figure 5**) mixed with asbestos fill amongst other types of fill;
- Hydrocarbon-impacted soils delineated in the north east area of the site (Figure 3 and Figure 4);
- PSH-impacted groundwater existing in the north east area of the site (Figure 3 and Figure 4)
   within the footprint of the hydrocarbon impacted soil;
- Arsenic-impacted fill identified at WSB02 at 2.8 mbgl, WSB09 at 0.5 mbgl, WSB31 at1.3 mbgl,
   WSB32 at 1.6 mbgl and WSB49 at 0.9 mbgl, the extent of which is localised;
- Lead and cadmium-impacted fill identified at WSB16 at 2.3 mbgl, the extent of which is localised;
   and
- Lead-impacted fill identified at WSB02 at 1.3 mbgl and SB23 at 2.6-2.7 mbgl, the extent of which
  is localised.

Remediation alternatives were evaluated for each identified form of contamination in consideration of the proposed construction of the containment cells and based on the following aspects of the proposed site remediation process: effectiveness, technology risk, timeframe, permissibility, compatibility, cost and ongoing management requirements. The findings of the remediation alternatives appraisal process are described in **Sections 5.3.1** to **5.3.6**.

### 5.3.1 Asbestos Fill

Remediation options for asbestos are limited given there are no commercially available methods for the destruction of asbestos into an inert form; therefore, treatment of the asbestos fill is not an option.

Given that asbestos is a contaminant that has physical, rather than chemical form, exposure to asbestos waste is typically controlled by physical barrier techniques that are designed to mitigate human exposure and prevent the dispersion of asbestos fibres. This can be achieved either by offsite removal to an EPA-licenced landfill facility, or by capping the asbestos-impacted materials onsite under a surface layer, or within a purpose-built containment cell.

The estimated quantity of asbestos fill (including clinker material) is  $68,190 \, \text{m}^3$  and the estimated quantity of the total fill material onsite is  $89,023 \, \text{m}^3$ , as detailed in Table 4-5.

### 5.3.1.1 Offsite Disposal

The option to remove the fill materials to an offsite facility would be unlikely to receive regulatory approval based on the projected volumes of asbestos fill material requiring transport offsite for disposal and the associated increased potential risk to human health and the environment.

### 5.3.1.2 Onsite Encapsulation

Remediation by onsite management strategies minimises risks to the community by removing the need to transport the asbestos fill along public thoroughfares to offsite facilities. Onsite containment (rather than offsite disposal) will also allow the site to be remediated in a shorter time period by removing limitations imposed by traffic management plans and external landfill access times.

To facilitate the proposed development it is planned to transfer and encapsulate the affected materials within a system of engineered, onsite containment cells located beneath roadways, as illustrated in **Figures 6A, 6B, 7 and 8** The asbestos-affected fill would thereby be located in inaccessible areas of the site.

The containment cells will be managed under a long term EMP to ensure system integrity, as described in **Section 10**.

The excavation, safe handling and containment of asbestos waste will be conducted in accordance with the Asbestos Safe Work Method Statement September 2013, Benbow Environmental (Asbestos SWMS). Key aspects to this document are presented in **Section 9**.

### 5.3.2 Ash

The ash materials have been historically used as fill material along with asbestos waste. The construction of the containment cells for the onsite storage of asbestos waste enables the option for onsite containment to be a preferred option for ash materials. The chemical results indicate that the ash is relatively inert and would not preclude the material from being buried within the containment cell along with asbestos materials. For aesthetic purposes however, the ash materials will be capped and contained within the constructed containment cells.

#### 5.3.3 Clinker

Notwithstanding suitable treatments, the construction of the containment cells for the onsite storage of asbestos waste enables the option for onsite containment to be a preferred option for clinker materials from the outset, if it can be demonstrated that the clinker has a low propensity to leach and emit low and acceptable odour/vapour levels.

The total volume of clinker material (from **Section 4.5.3**), is estimated to be approximately 683 m<sup>3</sup>, comprising clinker materials coexisting with ash material. The overall quantity of clinker material is therefore, not considered to be a significant part of the overall process of site remediation in comparison to other significant volumes of materials presented in **Table 4-5**.

In its existing condition the Clinker material contains high total PAH and TPH concentrations and is classified as *Hazardous Waste* for offsite disposal purposes. Under this classification the NSW EPA restricts the option for offsite disposal and requires the contaminants in the waste to be destroyed or reduced to enable the material to be classified either as RSW or GSW, before the offsite disposal option is considered.

Although offsite disposal is not a proposed option for the reasons presented above, the requirement to treat the clinker materials, to reduce the PAH and TPH leaching potential before the Clinker is assigned for onsite encapsulation, is considered necessary in order to ensure that contaminants will not mobilise after burial, such that groundwater is adversely impacted.

URS

The treatment of impacted soils classified as *Hazardous Waste* is usually conducted with NSW EPA consent under a Specific Immobilisation Approval (SIA), prior to gaining regulatory approval for off-site disposal, as was discussed for lead-impacted general fill in **Section 4.1.1**. As off-site disposal is not being considered in this case, URS will seek Site Auditor acceptance of specific immobilisation treatment methodologies, for clinker materials at the site, if warranted. The following discussion considers feasibility of onsite encapsulation as a management option for the clinker materials, in respect to PAH, TPH and volatiles, separately:

### Clinker Management Options in Regards to PAH

Under Clause 50 of the Protection of the Environment Operations (Waste) Regulations 2005 (POEO – Waste Regulations), the NSW EPA has enacted a series of general approvals that enable waste classification of specific contaminants in wastes according to the Toxicity Characteristic Leaching Procedure (TCLP) of the contaminant alone.

The NSW EPA General Approval for Immobilisation (GAI) - Approval # 1999/05 - can be applied to ash, ash-contaminated natural excavated materials or coal-contaminated natural excavated materials (the ash GAI), whereby the PAH contaminants are naturally immobilised within a vitrified mass. This general approval is considered relevant also for the clinker pieces identified within the ash layer in the south east area of the site, given its low propensity to leach PAH, suggesting that natural immobilisation of PAH has occurred.

This option is subject to the discretionary approval of the NSW EPA, and may require a SIA for onsite containment.

Analytical tests show that the clinker material is characterised by relatively low TCLP concentrations for PAH (including Benzo(a)pyrene), and results show the material can be reclassified as GSW under the ash GAI, given that the TCLP concentration of B(a)P meets the TCLP1 criterion (Waste Guidelines). In relation to PAH therefore, onsite encapsulation is considered to be a feasible option for the management of clinker materials, with respect to PAH.

### Clinker Management Options in Regards to TPH

The clinker material contains elevated TPHs that cause the material to be classified as Hazardous Waste, since the total concentration of TPH ( $C_{10}$ - $C_{36}$ ) exceeds the SCC2 criteria (Waste Guidelines). ASLP tests will be conducted to assess TPH leachability for the clinker material to assess the need for immobilisation treatment, prior to onsite encapsulation:

- Should 'low' to negligible TPH concentrations (i.e. below or within 10 times the LOR) be confirmed
  for the clinker material under a neutral (ASLP) leachability assessment, onsite encapsulation of the
  clinker materials will be considered to be a feasible option with regards to TPH; however,
- Should high TPH concentrations (i.e. not 'low') be confirmed for the clinker material under a neutral leachability assessment, onsite encapsulation of the clinker materials will be considered subject to successful immobilisation treatment, using a suitable methodology (to be specified if warranted), with Site Auditor, or NSW EPA approval.

# Clinker Management Options in Regards to Odours and Vapours

Based on the vapour assessment findings of the SSI, which indicated low to negligible concentrations of vapours and no chemicals of concern vapours within the sub-slab area of the south east corner of the site, it is considered that the clinker materials are suitable for onsite encapsulation. The need for further vapour monitoring for confirmation/validation purposes will be reviewed however, should clinker materials be identified to be noticeably odorous during excavation.

# Clinker Material Segregation

For the purposes of separate management of the clinker, it can be separated from the bulk of the fill by selective removal during bulk excavation of asbestos fill from the south east corner, and other locations where clinker material is visually identified. The clinker material will be contained in a designated area of the site in stockpiles or in bins, where it will await further assessment from the Site Auditor/Regulator, prior to onsite containment.

# 5.3.4 Hydrocarbons in Soil

The quantity of hydrocarbon impacted soil is estimated to be around **10,020** m<sup>3</sup> (**Section 4.5.2**) and is laterally delineated in the north east corner of the site (**Figure 3**).

Ultimately the goal of remediating soil impacted with hydrocarbons will be to reuse the material in a beneficial sense onsite considering it is not likely to contain asbestos waste. In the event that hydrocarbon-impacted soils cannot be reused beneficially onsite, the alternative options would be to either bury the material in the containment cells or dispose of the material offsite.

In-situ remediation techniques will not be considered because of the potential lengthy timeframes, uncertainty associated with target depths and delays that would be experienced to qualify an in-situ technique.

Ex-situ remedial techniques involving prior excavation of the impacted soil are more amenable to the application of alternative technologies, such that a remediation end point can be achieved within a reasonable timeframe.

The constituents of the hydrocarbons listed in **Section 4.1.2** are compatible with remediation techniques that involve biological degradation. Biodegradation techniques meet the evaluation aspects primarily because:

- they are well developed and well documented technologies with a proven track record;
- they are standalone technologies and are not reliant on the performance of other remedial aspects;
   and
- in comparison to other methods, they:
  - require low degrees of operation and maintenance;
  - require low capital investment;
  - are cost effective; and
  - can typically be completed within suitable timeframes (typically within 12 months).

Biodegradation utilises native microbes in the soil to destroy the chemicals in the first instance. The biomass can be stimulated by addition of enhancing amendments such as nitrates, microbiological enhancements, or by environmental controls (pH, oxygen, moisture). Biodegradation is typically first

URS

order decay, therefore the rate of decay is aligned with the biomass available to degrade the contaminants. This technique is highly amenable to enhancement.

The techniques available for biodegradation include:

- Biopiling;
- Composting; and
- Land farming.

Of the three methods, composting is considered the least preferred given that it involves adding significant quantities of materials to the bulk of the soil, which may prohibit reuse or restrict onsite containment. If offsite disposal was required, composting would significantly increase disposal quantities and costs.

The co-presence of potential asbestos in the hydrocarbon-impacted soils may be prohibitive of the landfarming technique, which will require the careful consideration of OH&S issues associated with the liberation of dust and airborne asbestos fibres during soil turning activities. **Note:** Hydrocarbon-impacted soils identified to contain asbestos will not be remediated by landfarming.

Application of the biopiling option will require the placement of excavated hydrocarbon-impacted soils into a static pile that is covered and sealed to mitigate the generation of dusts and asbestos fibres, while enabling capture and management of vapours.

In view of the above factors, biopiling is a feasible remediation technique for soils impacted by both asbestos and TPH; whereas, land farming would be suitable for soils affected only with hydrocarbons. It is expected therefore that a combination of the two techniques will be applicable for the site, with post treatment, either to beneficially reuse the soil onsite or, space permitting, intern it within the containment cell. Laboratory and field-scale trials are needed to assess the efficacy of either treatment option or a combination. This is discussed further in **Section 5.4.2**.

### 5.3.5 Heavy Metal Impacted Fill

The fill material at WSB02 (located close to the northern site boundary) at a depth of 1.3 mbgl is impacted by lead and is classified as *Hazardous Waste*. Fill from this area should therefore not be landfilled without prior treatment or Regulator approval. This area needs to be delineated to quantify the volume of lead-impacted fill and to develop an appropriate strategy, which should include onsite treatment through immobilisation of lead followed by emplacement in the onsite containment cell, or disposed offsite to a landfill facility. Treatment may be needed as a precursor to disposal to reduce the lead levels below the RSW or GSW threshold criteria.

Other impacted fill areas are classified as RSW and will be managed by internment in the containment cell.

### 5.3.6 Groundwater

As part of the soil remediation strategy to affect hydrocarbon/metals remediation; prevention or minimising further migration of contaminants from soil source materials to groundwater will be a beneficial outcome of soil remediation to the improvement of groundwater quality.

The DEC NSW Guidelines for the Assessment and Management of Groundwater Contamination (Groundwater Guidelines) (2007) provide a hierarchy of clean-up objectives for contaminated

groundwater. Using these objectives, the soil remediation strategy to affect source control can extend to the long-term objective of groundwater clean-up. It should be noted that this RAP primarily addresses the remediation of soil materials, while remediation of groundwater will be an outcome of this process.

The hierarchy of remediation objectives for contaminated groundwater, in order of preference, as described in the Groundwater Guidelines, is as follows:

- 1. Clean up so that the natural background water quality is restored;
- 2. Clean-up to protect the relevant environmental values of groundwater, and human and ecological health; and
- 3. Clean-up to the extent practicable (including in the case of NAPL).

### 5.3.6.1 Phase-Separated Hydrocarbons

The hydrocarbon impacted soil in the north east corner is the source of impact to groundwater in this area of the site. The concentrations of some chemicals (as listed in **Section 4**) exceed the limits of their respective effective solubility and have partitioned from the dissolved phase into the free phase occurring as Non Aqueous Phase Liquids (NAPL). In this case, the mixtures of chemicals are less dense than the groundwater and hence float. For this reason they are given the term Light NAPL (LNAPL). The term LNAPL is synonymous with Phase Separated Hydrocarbons (PSH) and the terms are interchangeable throughout this RAP.

Potentially suitable remedial options for addressing the PSH in groundwater include:

Remedial Option	Potential Technology	
	Passive or active recovery	
In-situ physical or chemical	Air sparging	
	Multi phase extraction	
	Advanced oxidation processes	
Ex situ physical or chemical	Pump and treat - GAC	
	Excavate source area	

The DEC NSW Groundwater Guidelines provides guidance on a remedial strategy to affect contamination source removal as a strategy to manage contaminated groundwater. This strategy is documented in the guidelines under section 3.5 – Source Control. Specifically, the following actions should be applied to the site:

- Non-Aqueous Phase Liquid (NAPL) must be cleaned up to the extent practicable; and
- Contaminated soils should be remediated to remove the potential risks to groundwater quality, considering the leaching potential of contaminants from soil to groundwater, and that HILs do not take groundwater protection into account.

URS

Of particular importance at the site is control of hydrocarbons in soil material, and following the guidance provided in the Groundwater Guidelines, the remedial strategy should meet the following remedial goals:

- facilitate the protection of human and ecological health against hydrocarbon impacts;
- reduce the migration of contaminants from subsurface soils to groundwater; and
- reduce NAPL mass to the extent practicable.

URS considers that the preferred remedial option for PSH removal is source excavation given that hydrocarbon impacted soils will be removed and treated, whilst accumulated water in excavated pits will be pumped and treated. Alternative methods are applicable, however are not preferred because:

- the extent of the PSH is localised in one groundwater well;
- the in-well thickness of PSH (4 mm) would not be conducive to the application of active PSH removal systems; and
- timeframes to meet PSH remedial end points may not compliment expected site redevelopment programme.

The Groundwater Guidelines state that the remedial approach should ultimately strive to restore water quality to its natural background condition. Therefore, the soil remediation strategy should consider the potential for ongoing impacts to groundwater. In that regard and considering that groundwater restoration should be a remedial goal, a program of groundwater monitoring will complement soil remediation in this area of the site to monitor and understand the ongoing impacts to groundwater along the site boundaries of the north east corner. This is to be incorporated into the proposed remedial investigations work described in **Section 5.6**.

Generic Groundwater Investigation Levels (GILs) and background groundwater quality will be used to compare the groundwater quality prior to, during and post remediation of the soils. Baseline conditions are to be established prior to soil remediation in this area of the site.

Generic GILs will be adopted from the guideline sources documented in **Section 7.1**.

Considering the above, the approach to protect groundwater from ongoing impacts will be based on the remedial strategy to affect remediation of the hydrocarbon impacted soils in the north east corner of the site.

# 5.3.6.2 Dissolved Phase Impacts

### Hydrocarbons

Although no dissolved phase hydrocarbons in groundwater have been detected at the site, there is a high likelihood that these impacts exist in the shallow groundwater proximal to MW20(S) given that PSH was measured at this location. The hydrocarbon soils in the north east site area will be excavated and treated, thereby removing the source of any dissolved phase. This activity will require dewatering of accumulated groundwater (and stormwater). Water removed from the excavated areas is likely to include dissolved phase hydrocarbon impacts. This water will be subjected to treatment through the wastewater treatment system, as discussed in **Section 5.4.2** (Wastewater Treatment).

# Heavy Metals

The arsenic in the localised groundwater at MB1 and G4 will be addressed in a similar fashion to the PSH, where addressing the source of the arsenic contamination in the soil will ameliorate the groundwater impacts and consequently improve the water quality.

The soil impacts will be managed along with the asbestos materials, whereby the preferred option is internment in a containment cell.

Water removed from any formed excavation pit will be subjected to treatment through the wastewater treatment system, as discussed in **Section 5.4.2** (Wastewater Treatment).

Other heavy metal impacts detected in groundwater samples and exceeding the groundwater acceptance criteria (i.e. arsenic, copper and zinc) were reported to be within the same order of magnitude as the groundwater acceptance criteria and do not warrant remediation.

# 5.4 Preferred Remediation Approach

### 5.4.1 Onsite Containment

The preferred remedial approach for the majority of the buried wastes is internment within purposebuilt containment cells onsite. Some materials may need Regulator approval for this to be done; however, it is proposed to contain the following materials in the cells:

- Asbestos waste
- Clinker materials dependent on Regulator approval
- Treated hydrocarbon soils post onsite biological treatment
- Lead-impacted soils post delineation and potential onsite treatment
- General Fill includes ash and other soil material mixtures if shown to be unsuitable for reuse

Three containment cells are proposed for the site as shown on Figure 7.

The cells will be excavated into the underlying soils to an estimated depth of between 6.5 - 8.0 mbgl (of existing ground level). If it is practicable, the cell depth will not extend to the level of the saturated zone to reduce the potential for groundwater to seep into the cells; however, the design of the cells is to be confirmed. The containment cells will be lined to ensure there is no potential for the movement of water into the cells. Following construction of the cells, their location will be surveyed and recorded on site plans.

Preliminary design of the cells is presented in **Appendix C**. The cells are to be located in an area where little asbestos fill or general fill has been identified as shown **Figure 6A** and **Figure 6B**. Prior to excavating the area for cell construction, in-situ soil materials are to be sampled and analysed in consideration of the NSW EPA Sampling Design Guidelines 1995 following a systematic sampling pattern over the footprint of the area to be excavated for the cells. Sampling frequency must consider minimum requirements for characterising materials for onsite reuse, offsite reuse or waste disposal, specifically, sampling frequencies must follow the conditions set out in the Excavated Natural Material (ENM) exemption 2012' for potential offsite reuse.

The outcome of this testing data, including the existing data from previous samples, will be to assess the material to be excavated from the cell locations to determine if it is:

suitable to remain onsite – as either validated material or requiring containment;

URS

- suitable for beneficial reuse on another site (further sampling, analysis and characterisation may be required, in general accordance with the 'Excavated natural material exemption 2012', under Part 6, Clause 51 and 51A of the Protection of the Environment Operations (Waste) Regulation 2005); or
- unsuitable for beneficial onsite or off-site reuse and will therefore require disposal offsite to an
  appropriately-licensed landfill facility (further sampling, analysis and characterisation may be
  required, in general accordance with the 'NSW DECC (2008) Waste Classification Guidelines,
  'Part 1: Classifying Waste').

The containment cell will be reinstated to the designated final land level and compacted to the standard required for engineering (slab construction) purposes; however, installing piers into the containment cell as filling proceeds should be considered.

Sequential excavation, transport and emplacement of the asbestos wastes in the cells will follow the planned staging works as described in Attachment 2 of Asbestos Safe Work Method Statement – Camellia Remediation Project, September 2013, Benbow Environmental (Asbestos SWMS September 2013).

Concrete will be underlain with an impervious layer of clay or synthetic material and will comprise the cap for the containment cell.

Should materials with residual vapours be discovered during the course of the remediation works, for the purposes of achieving regulatory approval to contain materials with residual vapours, then capturing the vapours by a suitably constructed vapour barrier and extraction system will need to be considered as part of the overall cap design.

Placement of the materials within the cells will be managed, such that where possible all asbestos containing materials will be emplaced first. This will ensure that if groundwater enters the cells in the future, then the materials with no potential or lesser potential to leach will be placed in the deeper sections and more likely to be in contact with the groundwater.

# 5.4.2 Soil Treatment – Hydrocarbons

This section presents information on the chosen treatment approach to address the hydrocarbon impacted soils detected in the north east corner of the Site.

The expected treatment area is shown on **Figure 7** on the sealed concrete ground. This will either require that underlying asbestos waste be removed after bioremediation works in this area, or included as a stage for a later part of the overall remediation works.

## Data Requirements

A comprehensive design for biodegradation treatment of contaminated soil will need the following data:

- Site characterisation;
- Contaminant characterisation;
- Laboratory and/or field treatability studies; and
- Pilot testing and/or field demonstrations.

Site and contaminant characterisation is used to:

- Identify and quantify contaminants;
- Determine requirements for soil amendments (additives used to accelerate biodegradation rates);
- · Identify potential safety issues; and
- Determine requirements for excavation, staging, and movement of contaminated soil.

Laboratory and field treatability studies are needed to identify:

- Amendment mixtures that best promote microbial activity;
- Potential toxic degradation by-products;
- Precent reduction and lower concentration limit of contaminant achievable; and
- The potential degradation rate.

### **Biopiles**

<u>Biopile treatment will only be used for materials where hydrocarbon impacted soil and asbestos wastes co-exist.</u> This may only be the immediate soils underlying the asbestos waste layer as shown on **Figure 4**. The buried concrete slab may be an effective barrier between the two material types, however, the presence and integrity of the slab across the entire north east area is uncertain.

Biopile treatment is a technology in which excavated soils are mixed with soil amendments and placed on a treatment area that includes leachate collection and aeration systems. It is used to reduce concentrations of petroleum constituents in excavated soils through the use of biodegradation and enhanced by controlling the moisture, heat, nutrients, oxygen, and pH of the soils being remediated.

Water drainage from the materials will be captured in a bunded system and passed through a mobile water treatment plant, prior to discharge to the Parramatta River, pending Regulatory approval.

The biopiles should be formed up to 3 m in height to maximise available space and will be aerated through an air distribution system buried under the soil mass to enable the passage of air through the soil by vacuum.

The piles will be covered with plastic to control runoff, evaporation and volatilization, and to promote heating. The VOCs present in the soil will volatilize into the air stream and the air leaving the soil will be treated to remove or destroy the VOCs before they are discharged to the atmosphere. Air discharge treatment systems must be capable of receiving and treating air extracted from the biopiles and should utilise granular activated carbon (GAC) filter(s) with appropriate sizing to remove potentially malodorous or harmful constituents.

Biopiling is ideal for treatment of the VOCs and fuel hydrocarbons that are impacting the soils in the north east corner of the site.

Limiting factors of the biopiling technique include:

- Excavation of contaminated soils is required;
- Treatability testing must be conducted to determine the biodegradability of contaminants and appropriate oxygenation and nutrient loading rates;
- Static treatment processes may result in less uniform treatment than processes that involve periodic mixing; and
- Asbestos waste identified with the soils will need to be managed to mitigate dust and generation of airborne fibres.

URS

# Landfarming

Landfarming treatment will only be used for materials impacted by hydrocarbons. Materials impacted by asbestos will preclude the landfarming technique given the risk of generating and dispersing asbestos fibres. The landfarming technique is expected to be applied to the majority of the volume of hydrocarbon impacted soils in the north east site area because of the unlikelihood of asbestos waste being mixed at depth with natural soils. This is represented on **Figure 4**.

Landfarming is a technology in which contaminated soils are turned over (i.e. tilled) and allowed to interact with the climate at the site. The waste, soil, climate and biological activity interact dynamically as a system to degrade, transform and immobilize waste constituents. Wastes are periodically tilled to aerate the waste.

The landfarm soil pad can be prepared on the sealed concrete area of the northern portion of the site as a mass of soil spread out over the area, or in formed windrows.

Soil conditions will be controlled to optimise the rate of contaminant degradation, which include:

- Moisture content (by water spray);
- Aeration (by tilling the soil is mixed and aerated);
- pH (buffered near neutral pH by adding crushed limestone or agricultural lime); and
- Other amendments, such as nitrogen and phosphorus nutrients.

Landfarming requires diligent environmental controls to manage uncontrolled releases of contamination. Landfarming is successful in treating petroleum hydrocarbons in soil. The volatile components are attenuated rapidly through their volatility.

Limiting factors of the landfarming technique include:

- A large amount of space is required;
- · Conditions affecting biological degradation are largely uncontrolled;
- Volatile contaminants may need specific management to prevent releases into the atmosphere;
- Dust control and asbestos fibre release is an important consideration, especially during tilling and other material handling operations.

#### Wastewater Treatment

Dewatering of excavation areas is likely to be required during the remediation works to remove hydrocarbon impacted soils. The known contamination impacts to site groundwater are likely to preclude any excavation pit water being discharged directly to stormwater.

The options for the disposal of excavation pit water include:

- onsite treatment (if required) and discharge to sewer, requiring a permit and approval from Sydney Water utilising their Trade Waste option; or
- collection and off-site disposal by a liquid waste contractor for treatment/disposal to an appropriate waste treatment/processing facility.

Discharging to sewer under Sydney Water approval needs to comply with Acceptance Standards, which often requires waste streams to undergo some preliminary treatment (pre-treatment) before discharging to the sewer. The equipment used to pre-treat the wastewater may also require a permit.

All excavation pit water must be analysed for suspended solid concentrations, pH and any contaminants of concern identified during previous contamination site investigation.

An experienced environmental consultant should be engaged to undertake treatment, monitoring and sampling of any water discharged from the Site.

Dewatering at the site will be pursuant to acquisition of a water use approval from the Office of Water, of the NSW Department of Primary Industries.

### 5.4.3 Soil Treatment – Lead in Soil

A decision on whether the lead impacted soil located at WSB02 can be treated on site or offsite will be made subsequent to the proposed delineation work (refer to **Section 5.6**). Statistical analysis of new data may show that treatment is not warranted if the data set representing the lead-impacted soil can be given a waste classification of GSW or RSW.

In general, soil materials impacted by inorganics are treated by immobilising the leachable component of the chemical of concern. The process must be approved by the NSW EPA through an exemption or through the SIA process, as discussed in **Section 4.1.1** (General Fill).

Typically contaminated soils are treated based on the results of the bench trials and subsequent detailed remediation treatment design.

### 5.4.4 PSH and Dissolved Phase Impacts

The preferred approach to remediating PSH and dissolved phase impacts in groundwater is to affect removal of the contamination source by treating or removing the contaminated soils, as described previously.

Water produced from dewatering of excavations will be subjected to onsite wastewater treatment, as described in **Section 5.4.2** (Wastewater Treatment).

# 5.5 Contingency

A number of potential risks have been identified that require a contingency measure to prevent an escalation of the risk.

### 5.5.1 Containment Cell Capacity

If the capacity of the cells has been reached, then any surplus materials that cannot be validated for use onsite will need to be removed from the site. The options for removal offsite include:

- Beneficial reuse (e.g. as VENM or ENM); or
- Landfill disposal (under specific waste classification).

### 5.5.2 Co-Presence of Asbestos in Soils

There is potential for cross contamination of asbestos with the hydrocarbon-impacted soils in the north east corner. Where this has occurred, the layers of soil impacted by asbestos (or where the upper asbestos waste has penetrated into the underlying natural soil), will need to be stripped off and stockpiled separately to the soils that have not been cross contaminated. An assessment will be made

URS

on whether this material can be treated onsite with the remaining hydrocarbon impacted soils, or whether an alternative remedial approach is specifically needed.

The CSM of this area (**Figure 4**) shows that there is a buried concrete slab providing a physical barrier between the natural (hydrocarbon-impacted) soil and the overlying asbestos fill. This layer of buried concrete could prevent any cross contamination from occurring, however the slab is likely to be degraded and potentially non-existent at some locations.

# 5.5.3 Underground Storage Tanks

Historical reports indicated the presence of an Underground Storage Tank (UST) in the north east area of the site; however a Ground Penetrating Radar (GPR) scan of the area during the SSI (URS 2013) did not identify a UST or any related pipework and it is unlikely that this tank exists.

Should the UST or any other UST be located during site remediation activities however, then the tank/s and associated fuel-lines must be decommissioned ex-situ in accordance with the Australian Standard titled *The Removal and Disposal of Underground Petroleum Storage Tanks* (AS 4976 – 2008) and the Australian Institute of Petroleum's Code of Practice 22.

# 5.5.4 Unexpected Finds

Ground conditions between sampling points can vary and further contamination may arise from unexpected sources and/or in unexpected locations. As a precautionary measure therefore, to ensure the protection of the workforce and to enable effective remediation of the site, should any other contamination be identified, the area is to be isolated while the type of contamination is assessed through sampling and chemical analysis.

Unexpected finds may include the discovery of underground storage tanks, waste drums, oil, sludge, discoloured soils, sweet/petrol odours, or any other types of waste that have not been addressed in this RAP.

### 5.5.5 Excessive Odours

The Asbestos SWMS September 2013 (**Appendix F**) presents management procedures for odorous materials. **Section 9.2** provides an outline of the odour management procedures.

# 5.5.6 Contamination Beyond Site Boundaries

It is not known if contamination extends beyond the site boundaries and therefore considerations must be given to immediate offsite environments. The site boundary conditions must be understood especially in the case of impacted groundwater at the north east site area. **Section 5.6** includes additional site assessment works to assess groundwater migration offsite in this area. If the findings of this work show a likelihood of offsite migration of impacted groundwater, then additional offsite assessment will be warranted to delineate any groundwater plume originating from the site.

At the northern boundary, asbestos waste is visible in the foreshore embankment and will be addressed as part of this remediation project. Contingency measures at this boundary are not warranted.

## 5.5.7 **LNAPL**

In the event that LNAPL is observed to exist at much greater extent that what is currently known, then alternative remediation strategies will need to be assessed following those techniques identified in **Section 5.3.6.1**.

# 5.6 Remediation Investigations

The following investigations are needed prior to implementing remediation to reduce the uncertainty surrounding the following issues. Details of the investigation work will be presented in a sampling plan (Remediation Investigation Sampling Plan) for review and approval by the Site Auditor. The findings will be presented in a Remediation Investigations Report.

# 5.6.1 Groundwater Migration

Groundwater monitoring along the site boundary in the north east corner of the site is needed, the objectives of which are to:

- assess the lateral/vertical extent of groundwater impacts (both PSH and dissolved phase);
- assess the offsite/onsite migration potential; and
- monitor groundwater boundary conditions during hydrocarbon-impacted soil removal works.

A series of groundwater wells will be installed as shown on **Figure 7** to meet these objectives. Existing groundwater wells G3 and G4 will be included in the network of monitoring locations. The new groundwater wells will be a combination of shallow and shallow/deep grouped pairs, such that the quality of the perched groundwater and the deeper groundwater can be assessed.

It is proposed to install:

- Three singular shallow wells; and
- Three paired shallow/deep wells.

The groundwater wells forming the monitoring network in this area must be retained for the duration of the remediation to assess groundwater impacts over the long term.

The findings of the initial groundwater monitoring work should be used to assess the potential for offsite migration, whereby a contingency for offsite assessment would be warranted (refer to **Section 5.5.6**).

Any new groundwater monitoring wells will need to be licensed under Part 5 of the Water Act 1912.

# 5.6.2 Well Decommissioning

Decommissioning of groundwater well SB20(D) is needed because it will be destroyed during bulk earthworks and therefore must be removed to mitigate the potential for surface PSH and dissolved phase contamination to migrate vertically to the underlying deeper groundwater prior to remediation works commencing. Decommissioning must be undertaken in accordance with the industry best practice procedure presented in the NUDLC (2012) *Minimum Construction Requirements for Water Bores in Australia*.



All other groundwater wells do not extend into the underlying deeper groundwater system. These wells will not require specific decommissioning techniques and will be destroyed during bulk earthworks activities for remediation.

### 5.6.3 Clinker Material

The potential for TPH to leach from Clinker material is unknown, as is the presence and distribution of carbazole and dibenzofuran. This analysis will need to be undertaken such that an assessment of the potential to intern the Clinker material within the containment cell can be considered by the NSW EPA and the Site Auditor.

Seven samples of the Clinker material, or one per 100 m<sup>3</sup>, will be scheduled for Total, TCLP and ASLP analysis for TPH compounds, carbazole and dibenzofuran.

# 5.6.4 Heavy Metals Impacted Soil

The URS 2006 report estimated the lead-impacted soil at WSB02 to be 2,520 m³. There remains considerable uncertainty associated with this estimate, and given the hazardous waste classification, this material will require considerable effort to treat the lead impacts. The lead impacts will need to be delineated to assess whether the lead is localised or widespread within the fill such that more certainty can be placed on the effort required to treat the waste. More data is required on the source of this contamination such that a remedial approach can be developed. At present the material will need to undergo immobilisation treatment onsite, or at a licenced offsite facility prior to offsite disposal or returning to the site for burial in the containment cell, because the lead concentrations cause the material to be classified as Hazardous Waste.

The lead impacts will be delineated by collecting soil samples from a series of four (4) boreholes surrounding location WSB02, which will be confirmed by GPS coordinates. The new bores and soil samples will be used to assess the source of the lead contamination and delineate the lateral and vertical extent of the lead source material.

Other heavy metals impacted material (refer to **Section 4.1.1** at General Fill and **Section 4.7**) can be classified as RSW or GSW which does not preclude this material being contained onsite. Additional delineation or characterisation is not warranted.

### 5.6.5 In-situ Validation of Soil

In reference to **Section 5.4.1**, in preparation of bulk excavations to accommodate the containment cells, in-situ sampling and laboratory analysis of the soils is needed at the locations where the cells are to be constructed so that a better understanding of the soil quality can be gained to determine its suitability for onsite reuse, offsite reuse or disposal options.

Each cell location will be marked on the ground surface and a grid-based sampling pattern is proposed over each of the cell areas. Soil samples will be collected from the surface to the proposed depth of construction of the cells. The soil material should be sampled on a frequency of no less than 1 sample per 100 m<sup>3</sup> of in-situ material.

If the material is considered to be suitable for beneficial reuse on another site, further sampling, analysis and characterisation may be required, in general accordance with the ENM exemption 2012', under Part 6, Clause 51 and 51A of the Protection of the Environment Operations (Waste) Regulation 2005).



# **Remediation Works Program**

### 6.1 Remediation Schedule

An outline of the proposed remediation schedule is as follows:

- Complete remediation investigations (described in Section 5.6).
- Plan and implement the soil treatment field trial for biodegradation of hydrocarbon-impacted soils (described in **Section 5.4.2**).
- Engage with the NSW EPA for approvals.
- Implement full scale soil treatment biodegradation and lead impacts if necessary.
- Align sequential staging of events with the proposed schedule presented in Asbestos SWMS September 2013 (Appendix F) and summarised with staging presented in Section 6.2.

# 6.2 Staging of Earthworks Activities

The sequential process of staging of the earthworks onsite is presented in detail in the Asbestos SWMS September 2013 (**Appendix F**) and summarised in extracts as follows:

- The site has been separated into a number of zones. The Zones are designated by letter A − I, whereby Zone H is the river bank.
- Each Zone will commence with an excavation 6-8m wide and a length generally up to 80 m in length. Therefore each work cell would be constrained in size.
- Stage 1 of the Work Programme involves excavating Environmental Cell 1.
- Stage 2 is to excavate Zone D so that the asbestos containing material is trucked directly across to Environmental Cell 1.
- Stage 3 shows the Works area in filling Environmental Cell 1 has extended to include (besides Zone B), Zone C and Zone D. Zone B involves excavating the asbestos containing material and, to avoid stockpiling, transport loads directly across to Environmental Cell 1.
- Stage 4 shows the extension of the works programme to include Zone E and F.
- Stage 5 shows Zones E and F continue to be excavated. Environmental Cell 1 is partially full, while Environmental Cell 2 is being filled.
- Stage 6 shows filling of Environmental Cell 2.
- Stage 7 and Stage 8 shows the ongoing filling of the Environmental Cell 2 to completion at Stage 9.

# 6.3 Containment Cells

The cells will have a capacity of approximately 90,000 m³ having similar construction detail to a landfill waste cell, ensuring no ingress of groundwater or stormwater and to ensure secure containment of the contaminated fill. Drawings of the containment cell are presented in **Appendix C**.

The site will be stratified to allow the staged excavation and validation of each area. In this way disturbance and exposure of the contaminated fill is minimised. Site areas and staging is presented in the earthworks program as above.

Excavation will commence at the southern end (eastern corner) of the site and will be progressed in strips perpendicular to the pit, moving north. Heavy earthmoving equipment will remove the contaminated materials, which will be placed into covered transport vehicles. These vehicles will travel by a dedicated path to the containment cell where the contaminated soils will be tipped directly into the cell.



### **6 Remediation Works Program**

The current capping material (concrete/asphalt) will be stockpiled on site in a designated area if it has been assessed as not containing asbestos. This material will be crushed for recycling if appropriate.

The details of the safe handling of asbestos waste are presented in Section 9.1 - Asbestos.

The containment cell will be reinstated to the designated final land level and compacted to the standard required for engineering (slab construction) purposes.

# 6.4 North East Corner Impacts

The overlying asbestos fill will need to be removed from this area in a staged fashion to expose the underlying concrete slab, under which exists the hydrocarbon-impacted natural soil.

There is potential for a zone of mixed asbestos, concrete and soil, whereby cross contamination has occurred. These layers will be excavated separately, as described in **Section 5.5.2**.

The groundwater investigation will precede any excavation in this area to:

- ascertain the potential impacts in soil and groundwater at the site boundaries, as discussed in Section 5.6.1. If impacts are present, then the option to install a vertical "cut-off" wall will need to be considered; and
- prevent impacts on the soil to be biopiled by management of the LNAPL.

### **Treatment Trials**

A Soil Treatment Trial Preliminary Design Plan will need to be prepared for Site Auditor approval, and subsequently the findings of the trial will be reported in a Remediation Design and Works Plan. Detailed design will be presented in a separate Remediation Design Report.

### Sediment Segregation

The hydrocarbon-impacted sediments will be segregated into three types of material that will be managed separately:

- Hazardous (contains asbestos) TPH-impacted material from the upper part of the layer potentially containing asbestos fill; and
- 2. Non hazardous (no asbestos) TPH-impacted material from the lower part of the layer.

### 6.5 Groundwater and Stormwater

### 6.5.1 Containment Cells Wastewater

Groundwater is likely to be encountered during the construction of the containment cells. A dewatering and slope stability plan will be needed to address management of groundwater seepage. Water removed from the excavations can be stored onsite in a sediment pond, where samples will be collected and assessed for the presence of asbestos. Once the water is verified to be free of asbestos, it may be used for dust suppression purposes, as necessary during remediation.

After construction of the cells, stormwater collected in the cells will be managed in a similar fashion.

# **6 Remediation Works Program**

### 6.5.2 Wastewater at North East Corner

Groundwater and stormwater is expected to accumulate in any formed excavation in the north east part of the site during removal of the impacted soils. Water extracted from this area must be stored and treated by an onsite water treatment system utilising granular activated carbon (GAC) technologies to remove the expected PSH and dissolved phase hydrocarbons.

A suitably scaled water treatment unit will be required to treat wastewater from dewatering activities from excavated zones in this area. The location of this unit should be adjacent to the proposed soil treatment area shown on **Figure 7**.

Water treatment is expected to be greater at the beginning of earthworks as shallow perched water discharges into open excavations. The quantity of water stored in the perched aquifer is likely to be limited and discontinuous and is expected to discharge into excavations rapidly upon commencement of excavation works. Discharge will reduce to seepage as the perched groundwater system approaches a state of depletion.

As discussed in **Section 5.4.2**, wastewater may be collected and disposed offsite by a licensed facilitator or a Trade Waste Licence may be obtained that enables treated wastewater to be discharged into the sewer network. Residues from water treatment, including activated granulated carbon, should be disposed offsite at a waste landfill facility. In this regard, a general approval of immobilisation provided by the NSW DECC (#1999/04) can apply to activated granulated carbon wastes for offsite disposal.



This section presents the criteria, procedures and protocols to validate the site remediation. Prior to any site validation work being conducted, a Validation Plan must be prepared to document the data quality objectives (DQOs), validation program, sampling methods, analytical suites and other field procedures required to collect appropriate validation data during the site remediation.

# 7.1 Validation Criteria

The primary component of remediation is to address unacceptable human health risks and to protect the environment from ongoing impacts. A set of criteria is needed that define an appropriate end point to the extent of remediation that considers the protection of these sensitive receptors.

#### 7.1.1 Human Health Protection

Future site users will be residents of apartment blocks, long term employees of retail premises and short-term construction/maintenance workers. To address the human health risks, these receptors would need protection from impacted soils and groundwater through the exposure routes of ingestion, inhalation and dermal contact.

To assess the potential for post-remedial exposure the validation criteria for the site remediation are generic criteria adopted from the following guidelines:

- The Amended National Environmental Protection (Assessment of Site Contamination) Measure, 1999 (Amended NEPM, 1999), incorporating the following guidelines.
- Australian and New Zealand Guidelines for Fresh and Marine Water Quality (ANZECC/ARMCANZ, 2000).

The future land use considered most sensitive is considered to be high-rise residential. The permanent residential population will need to be protected in the first instance and therefore the validation criteria will be adopted from the generic criteria for Health-based Investigation levels – *Residential B* (HIL-B) from the Amended NEPM 1999. Under this land use setting the following generic criteria will be adopted:

- Interim soil gas HILs for Volatile Organic Chlorinated compounds;
- Level B Health-based Screening Levels (HSL-B) for high density residential land uses, based on final depth and soil-type, as specified for soil, groundwater and soil-gas;
- HIL B for high density residential sites; and
- TPH Management Limits for Residential sites, based on soil-type, which consider the formation of phase separated hydrocarbons, fire and explosion risks, damage to buried infrastructure and aesthetics.

**Note:** the generic criteria adopted for HSLs Residential B land use will <u>only</u> apply if there is <u>no</u> ground floor car parking or <u>no</u> basement car parking under the residential apartment blocks. Should this not be the case, then the validation criteria can be substituted for the generic criteria for commercial land use as HSL-D Commercial/industrial.

The Western Australian Department of Health (2009) guidelines have been adopted in the DRAFT NEPM 2010 and provide investigation criteria and "clean-up goals" for asbestos, asbestos containing materials (ACM), fibrous asbestos (FA) and asbestos fines (AF). The generic criteria for "residential minimal soil access" will be adopted as validation criteria.



### 7.1.2 Aesthetics

In accordance with Schedule B1, section 3.6 of the Amended NEPM 1999, consideration must be given to malodorous soils, discoloured soils, hydrocarbon sheens or inert anthropogenic materials in the site soils. The TPH Management Limits for Residential Sites can be used to gauge the level of odours that may be acceptable at the soil surface, however any discoloured soils, sheens or soils containing excessive quantities of anthropogenic waste materials must be removed from the surface soils.

Also, in consideration of the NSW DEC (2006) decision-making process for assessing urban redevelopment sites, soils exhibiting odours and discoloured soils should be assessed for their suitability at the site given the proposed land use. In this regard, odorous and discoloured soils would be considered unsuitable at the final ground surface.

# 7.2 Environmental Assessment

Ecological Investigation Levels (EILs) and Ecological Screening Levels (ESLs) are used for assessment of potential for risk to natural ecosystems, including plants and animals. <u>EILs/ESLs will not be adopted as validation criteria for soil under slabs, roads and buildings.</u> In other areas where soils are accessible, EILs/ESLs will be considered. The Amended NEPM 1999 recommends a Tier 1 derivation of criteria specific to land use and soil type. The procedures in this guideline will be adopted to establish applicable EILs/ESLs under a Tier 1 assessment to be used to assess residual soils that are likely to be within 2 m vertically of the final grade site surface once remediation has been completed.

EILs/ESLs will be derived using the publically available spread sheet (through NEPC), as part of a Tier 1 risk assessment.

# 7.3 Validation Programme

# 7.3.1 Soil Validation at Excavation Surfaces

A systematic sampling pattern should be employed to validate any exposed surface after excavation to remove asbestos or contaminated soil.

Sample locations will follow the recommended minimum number of sampling locations as recommended in the NSW EPA (1995) Sampling Design Guidelines. According to the size of the excavated area, the minimum number of sampling locations will be selected from Table A of the Sampling Design Guidelines.

An appropriate sampling frequency and rate of analysis will be developed in the Validation Plan in consultation with the Excavation Works sequencing Plan and will be implemented after approval by the Site Auditor.

To apply the WA Guidelines, the required sampling frequency will be doubled to accommodate the requirement to apply the asbestos validation criteria.

In any respect, the sampling pattern must provide a sample density that is based on the 95% probability of detecting a circular contamination hotspot of suitable diameter. This approach will be followed for all excavation floor and wall areas.

A suitable data set must be collected from each area such that an Upper Confidence Limit (UCL) of the arithmetic mean of each contaminant can be calculated and compared to each respective validation criterion.

Wall surfaces of an excavation will be sampled every 10 lineal metres and at vertical depths corresponding to the HSL depth-based criteria.

Consideration must be given to material types to ensure that samples representative of each fill/soil type are collected during validation.

### 7.3.2 Treated Soil Material

Subject to onsite biodegradation treatment, treated soil material will be stockpiled according to soil type and sampled for assessment against the validation criteria. Stockpiled treated material will be sampled at the following frequencies:

- 1 per 25m<sup>3</sup> for batches less than 1,000m<sup>3</sup>; and
- 1 per 50 m<sup>3</sup> for batches over 1,000 m<sup>3</sup>.

Any treated soil cannot be reused onsite within 2 m vertically of the finished surface grade level for the HSL validation criteria to be applied to this site. In other words, soils remediated by biopiling or landfarming will not be reused at depths shallower than 2 mbgl. This restriction is to account for using the soil HSL nominated in **Section 7.1.1** as validation criteria.

### 7.3.3 Liquid Wastes

Liquid wastes should be sampled to obtain representative concentrations of chemicals in the waste and subsequently given a waste classification prior to removal from the site.

# 7.3.4 Beneficial Reuse of Site Soils

Soil that was excavated to construct the cells will be validated in-situ and compared against the validation criteria for reuse on site. Materials exhibiting qualities that preclude reuse should be considered for internment or subject to waste classification. The materials could not be considered as VENM or ENM if the concentrations of chemicals in the materials exceed validation criteria.

# 7.3.5 Imported Material Validation

Redevelopment of the site is likely to require introduction of imported materials to provide both validated fill material for established excavations and surface topsoil for areas of the site that are proposed for landscape gardens.

As a general guide it is proposed that all imported backfill material will be virgin excavated natural material (VENM) or similar validated material that is proven to be suitable for reuse on the site (e.g. excavated natural material – ENM) and will need to be validated by assessing the imported material in accordance with NSW EPA (1995) *Section 4.1.2 Backfill Material Validation* This involves visiting the source site and confirming that the source material is classified as suitable.



Samples will be collected from imported materials at the following sampling frequency to verify the status of VENM:

- 1 (one) sample every 100m³ for imported volumes up to 1,000m³, with a minimum of five samples collected per source site; and
- 1 (one) sample every 250m³ for imported volumes greater than to 1,000m³, with a minimum of five samples collected per source site.

If ENM is identified as a potential material for backfilling purposes then the protocol provided in the Excavated Natural Material Exemption 2012, EPA Waste and Resource Strategy (NSW EPA, 2012) shall be followed, including comparing analytical results to the assessment criteria provided in Table 2 of the ENM Exemption (NSW EPA, 2012).

### 7.3.6 Waste Classification

Any waste materials that are produced by the remedial works will be classified in accordance with the NSW DECC (2009) Waste Classification Guidelines, Part 1: Classifying Waste (Waste Guidelines). Contaminant threshold values for waste classification without doing the leaching test are adopted from Table 1 of the Waste Guidelines. Maximum values for leachable concentration (TCLP) and total concentration (SCC) when used together are adopted from Table 2 of the Waste Guidelines.

# 7.3.7 Containment Cell

Validation of the containment cells will be done by physical comparison against the "as-built" diagrams. This will be done by photographic record and measurements of the cell construction process, the cell filling process and the cell capping layer construction.

# 7.4 Comparison of Analytical Data

The statistical methodology used for comparison of the site data to validation criteria is based on the methods referred to in the Sampling Design Guidelines and the DRAFT NEPM 2010 guidelines, namely:

- Comparison of the 95% upper confidence limit of the arithmetic mean concentration (95% UCL) of each soil contaminant to the validation criteria;
- Comparison of individual analytical results to 250% of the nominated validation criteria to identify contamination 'hotspots; and
- Comparison of calculated standard deviations to a value of 50% of the nominated validation criteria.

# 7.5 Reporting

It is anticipated that the following reports will be needed to provide detailed specifications for the remedial approach and validation methodology documented in this RAP:

- Remediation Investigation Sampling Plan
- Remediation Investigations Report
- Soil Treatment Trial Preliminary Design Plan
- Remediation Design and Works Plan
- Remediation Design Report

- Validation Plan
- Site Validation Report

It is expected that where possible, reports will be amalgamated to prevent duplication of detail and to maximise efficiency.

Once the remediation has been implemented and goals have been achieved, a Site Validation Report will be prepared that details the remediation works and demonstrates validation was achieved. The site validation report must be written in consideration of the *Guidelines for Consultants Reporting on Contaminated Sites* (NSW EPA 1997).

# 7.6 Quality Assurance and Quality Control Program

# 7.6.1 Field Data Samples

Field data quality samples should be collected as part of the QA/QC program. Field data quality samples that should be collected include:

- Field Duplicates/Intra-Laboratory Duplicates at a frequency of 1/20 primary samples;
- Split Duplicates/Inter-Laboratory Duplicates at a frequency of 1/20 primary samples;
- Equipment Rinsate Blanks (not for disposable items) at a frequency of 1/piece of equipment/sampling day;
- Trip Blanks at a frequency of 1/sample batch; and
- Spiked Trip Blanks at a frequency of 1/sample batch (were volatile analysis is requested only).

The combination of Field duplicates and Split duplicates corresponds to a field QA/QC program that consist 10% of primary samples.

### 7.6.2 Laboratory Data Samples

The analytical laboratories undertaking the chemical analysis of samples must be accredited by the National Association of Testing Authorities (NATA) for each analytical method.

The following is a summary of the laboratory quality control samples that will be analysed by the selected laboratory and reported with the chemical analysis results:

- Method Blanks;
- · Laboratory Duplicates;
- Laboratory Control Samples;
- Matrix Spikes; and
- Surrogate Spikes.

### 7.6.3 Data Quality Assessment

An assessment of data quality and the validity of the QA/QC program should be undertaken based on an evaluation of the Data Quality Indicators (DQIs). This assessment should be based on a nominated set of PARCC parameters (i.e. precision, accuracy, representativeness, completeness and comparability).

The DQI parameters will be required to be defined within the Validation Plan to be developed for the remediation and validation works. Achievement of the project DQOs will be required to be assessed against the DQIs for both field and laboratory procedures.

URS

# 7.6.4 Waste Tracking

A materials tracking system should be implemented to control and track the movement of materials on and off the Site. This system should control each of the different material handling phases that occur during the project including excavation, stockpiling, processing (screening and crushing), re-use, off site treatment and off-site disposal.

The system will track all site materials from "cradle-to-grave" and will provide detailed and accurate information about the location and quantity of all materials both on and off-site.

Waste tracking data shall be reconciled with documentation provided by waste transporters and waste receivers.

# 7.6.5 Fieldwork Quality

## Soil Sampling

Soil samples of excavated surfaces will be sampled directly from the excavator bucket or the bulk of the treated soil stockpile by hand whilst wearing disposable nitrile gloves and placed into acid-washed glass jars with Teflon® lids provided by the laboratory.

#### Decontamination

In accordance with URS Field Procedures all equipment to be used for soil sampling will be decontaminated prior to field work.

Specifically, re-useable equipment, such as trowels, spatulas, hand augers will be decontaminated between sampling events by removing encrusted materials by scraping, followed by scrubbing with brushes and Decon 90 solution, and rinsed with potable water. Nitrile gloves will be changed between each sample.

# General Field Quality

Field data and observations will be recorded on field data sheets or in field logbooks. Field logbooks and field data sheets will be prepared in blue or black permanent ink. Errant entries in field logbooks and on field data sheets will be marked with a single slash and initialled.

Bound field logbooks will provide the means for recording field activity records and observations. Items that will be recorded into the field logbook include:

- All aspects of sample collection (including sample and duplicate sample IDs).
- Field measurements.
- Health and safety documentation.
- Equipment calibration documentation; and
- Site diary detailing all activities undertaken during the day.

Field documentation will include the following information as is applicable to the specific task at hand:

- Project name and number;
- Date, time, weather conditions;
- · Personnel present;
- Sampling location;
- Type of sample;

- Sampling method;
- Sample number and time of collection;
- Visual descriptions including aesthetics of the sediments will be considered as part of the characterisation process;
- Sample container type, shipping and analysis requirements;
- Photograph numbers (where applicable); and
- Other information and observations.

Other field information and data may be collected and recorded on specific field data sheets.

Each sample container will be clearly labelled and marked with waterproof ink in the field. Sample labels will include the following information:

- Job number;
- Sampling date;
- Sample point number/designation;
- Comments, as required; and
- Unique sample numbers will be added to samples collected from each sampling location.

Chain of custody (CoC) procedures shall be carried out in accordance with URS Standard Procedures. A CoC record will be utilised by field personnel to document possession of samples collected for chemical analysis. The CoC record will include the following information:

- Project name and number;
- Name(s) of sampler(s);
- Sample type, identification number and location;
- Date and time of collection;
- Number, type and size of containers; and
- Required analyses.

Sample containers will be packed in ice from the time of collection and transported under chain of custody procedures to the analytical laboratory. Copies of the chain of custody documents will be reproduced in the Site Validation Report.

Once each sample is collected, it will immediately be placed into an ice filled esky. Samples will be kept secure and chilled in ice filled eskies during the field program and subsequent transportation to the laboratory. Storage of the samples will be under the custody of the URS field personnel during the field program.

Samples will be transported to the laboratories under CoC documentation. Prior to transportation, the eskies will be security-sealed.

# 7.6.6 Laboratory Analysis Quality

The testing laboratories will undertake the analyses utilising their own internal procedures and their test methods (for which they are NATA, or equivalent, accredited) and in accordance with their own quality assurance system which forms part of their accreditation.

The analytical methodologies that will be used for the duration of this project must be in accordance with Australian Standards (AS4482.1 2005 and AS4482.2 1999), and United States Environment Protection Agency (US EPA) methods referred to in "Test Methods for Evaluating Solid Waste (SW-846), Revision A, July 1992, US EPA.".



# **Legislation and Approvals**

# 8.1 Legislative Requirements

The NSW Environmental Planning and Assessment Regulation (2000), under the Environmental Planning and Assessment Act (EP&A) 1979 (NSW Government, 1979), provides the legislative framework within which notifications and approvals must be made for redevelopment of the site.

The site is understood to be a Designated Development, within the definition provided in Schedule 3 of the EP&A Regulation (1979), for the Contaminated Soil Treatment Works category. The Managing Contaminated Lands: Planning Guidelines (1999) (NSW State Environmental Planning Policy No. 55 (SEPP 55)) classifies the remediation proposed works as Category 1 and requiring development consent.

The remediation works (involving handling potentially contaminated soil materials) to be undertaken will comply with applicable environmental regulatory and legislative requirements. The following provides a summary of the general requirements for the proposed works.

**Table 8-1 Summary of General Legislative Requirements** 

Legislation/Regulation	Key Project Requirements
Protection of the Environment Operations Act 1997 (POEO Act).	Undertake all activities so as to minimise harm to the environment (in particular pollution of air and water and noise emissions) and not cause an offence under the Act.
	Transporters of particular waste types are required to be licensed under the Act.
Protection of the Environment Operations (Waste) Regulation 2005.	Some waste disposal/processing facilities (including those receiving restricted solid waste, hazardous waste) are required to be licensed under the Act.
The Waste Avoidance and Resource Recovery Act 2001.	Minimise the amount of waste for disposal. Where possible recycle.
Environmental Planning and Assessment Act (NSW Government 1979); and	Development consent is required for remediation of the site, which is a 'Designated development' under category 15, Schedule 3 of the
The Managing Contaminated Lands: Planning Guidelines (SEPP 55– Remediation of Land, 1998).	EP&A regulation Planning authorities to establish remediation and validation requirements.
	The RAP to be submitted with Development Application (DA).
	When DA approval granted and remediation completed, a validation report is to be submitted.
Contaminated Land Management Act 1997	Statutory Site Audit requirement
Conveyancing Act 1919	Provisions under section 88B must be followed to account for the Sydney Water easement in the south east area of the site.
Work Health and Safety Act 2011	Specific provisions related to asbestos risk work environments, including work practices in accordance with Work Health and Safety Regulation 2011 – in reference to <b>Appendix F.</b>

# 8.2 Licensing and Permit Requirements

All works related to the site remediation will be undertaken with the appropriate regulatory approvals, licences and/or certificates in place and shall comply with applicable environmental regulatory and legislative requirements.



# 8 Legislation and Approvals

A summary of the approvals which will be required prior to initiating works are listed below:

- WorkCover issued licence to manage asbestos materials and asbestos containing waste.
- EPA issued licence to treat/store soil –Schedule 1 activity under the POEO Act disturbing more than an aggregate of 3 Hectares of land.
- EPA issued licence to treat water/discharge Schedule 1 activity under the POEO Act operating mobile plant.
- EPA issued licence to crush concrete Schedule 1 activity under the POEO Act processing greater than 150 tonnes of concrete per day.
- Notification must be given or approval must be obtained from the owners of the service lines prior to implementing works.
- Notification must be given or approval must be obtained from State Government Body responsible for the adjoining rail corridor prior to implementing works.

# 9.1 Asbestos and Dust Management

The information provided in the following sections is presented in full in the Asbestos SWMS September 2013 and provided in **Appendix F** for reference.

#### 9.1.1 Earthworks Activities

The following information includes extracts from Asbestos SWMS (**Appendix F**). Control of asbestos dust during earthworks activities is based on the following:

- Use of portable wind mitigating devices that surround the work areas on at least one side that is the work Cells within the larger work zones. The wind mitigating devices prevent wind from impacting on the work Cell. The wind mitigating devices would provide an environment free of air currents so that water fogging would maintain a saturated condition of the asbestos containing material.
- Prior to excavation holes would be drilled into the concrete using drill rigs filled with dust capture and HEPA air filtration. The holes would be flooded with water to saturate the subsoil. The volumes of water expected would typically be 10 L/square metre or equivalent to a 10 mm depth on the surface. Holes would initially be spaced 1 m apart in the first work cell. Re-appraisal of the water volumes would be undertaken during the pilot trial and excavation and during the start of the project.
- Prior to excavation concrete slabs would be numbered, then cut into manoeuvrable pieces within the wind mitigating device. lifted and washed down.
- The Occupational Hygienist would examine the surface of the slab and require more washing down until the surface is clean of any asbestos fibres. Surface dust samples from each slab would be collected and analysed on site in a laboratory to be permanently manned on site.
- The concrete slab would be removed once given the clearance. It would be removed to a
  designated clean area to await recycling on or off site.
- The excavation would be made available for the operation of the excavator. Prior to the first removal of the sub surface, it would be saturated until a layer of water with wetting agent rests on the upper surface.
- As the bucket of the excavator breaks the surface of the ACM, a dust foam suppressant would be applied to envelope the disturbed surface in foam.
- The application of foam would continue under the surface of ACM that is exposed.
- There are several biodegradable foams available:
  - Foamshield; and
  - SDC 1200 from Midwest Industries.
- The exact product that would be used would be determined prior to the pilot trial programme. More than one type may be trialled. Biodegradability has been considered in the design of foam dust suppressants.
- These products are designed to be non-hazardous.
- The excavator once full would then be covered with the foam.
- The bucket would then be emptied into the dump truck. Water fogging would occur over the body of the dump truck during this step.
- These steps would be completed until the dump truck is full. The wheels of the dump truck and the sides of the body would be washed down before the truck leaves the end of the wind mitigating device through an opening that would be immediately closed after the dump truck has passed out

URS

of the wind mitigating device. While the travel of the dump truck is occurring or until a second truck is ready to enter through the same end of the wind mitigating device, the excavated surface would again be saturated.

- This process would continue until the asbestos containing materials have been excavated.
- The wind mitigating device could be mounted on wheels and would have sufficient rigidity that it is able to be moved to the next Cell of the work zone to be excavated.
- Typically two or more wind mitigating devices would be used in unison. The first one removing the
  concrete and then being shifted to the adjacent surface to permit the excavator and dump truck to
  extract the asbestos containing materials.
- The excavator would remain behind the wind mitigating device and not be relocated as this would avoid the tracks becoming a source of asbestos dust and debris (ADD).
- The dump truck would follow a designated roadway to shift the material to either a stockpile in the first instance and once one of this Environmental Cells is formed directly into a Cell to avoid stockpiling.
- The wind mitigating device would have a long side with returns that would prevent eddies entering
  the work cell. The need for the excavator and filling of the Cells to be undertaken behind a
  windbreak is the site.
- The wind mitigating devices would have a polythene layer inside and be constructed from an impermeable canvas/polymer material that provide the necessary strength against wind erosion.
- Dimensions of the wind mitigating devices would suit the width of the excavation and the height of the excavator.
- The wind mitigating devices would have a structural steel frame around the closed long side and would be able to have ends formed from separate wind mitigating devices if ends are found to be needed from the pilot trial programme. The design of the base of these devices would be based on being able to be braced to withstand wind loads. During winds that would cause air currents within the work zone that would prevent the dust controls working then work would stop. The excavation would be covered by a tarpaulin if the hygienist considers that dust and fibres may be released.
- Along the river bank a different type of wind mitigating device to accommodate the wet river bank and the steep slope would be designed.
- The method relies on the following factors:
  - A defined work zone and Cells within the work zones;
  - A work area protected from wind;
  - A work area with one open side that can also be closed;
  - A defined roadways to use for traffic on site;
  - Prevention of the spread of asbestos generation of asbestos dust or possible release of asbestos fibres;
  - High level of effectiveness of preventing generation of asbestos dust or possible release of asbestos fibres;
  - Use of a foam dust suppressant to envelope the disturbed or damaged surfaces of the ACM with foam as a blanket to prevent airborne release of asbestos fibres;
  - Use of water fogging nozzles; and
  - Constant vigilance of trained operators occupational hygienists.

#### 9.1.2 Airborne Asbestos Monitoring

The following section presents an overview of the air monitoring program presented in the Asbestos SWMS September 2012. Reference is made to **Appendix F** for full details.

#### Methodology:

Sample collection and analysis will be conducted in accordance with the National Occupational Health and Safety Commission (NOHSC) "Guidance Note on the Membrane Filter Method for Estimating Airborne Asbestos Dust [NOHSC: 3003 (2005)].

Sampling will be done with portable asbestos air monitoring pumps fitted with a sampling cartridge housing the asbestos sampling filter.

The sampling filters will be analysed in a NATA accredited laboratory for asbestos fibre concentration on the filters over the known volume of air sampled, expressed as fibres/mL (of air).

Samples will be analysed by way of phase contrast microscopy (PCM) with a detection limit of <0.01 fibres/mL of air collected.

#### **Exposure Criteria:**

The Safe Work Australia occupational exposure standard for all forms of asbestos is 0.1 fibres/mL in accordance with the "Workplace Exposure Standards for Airborne Contaminants", 2011.

All exposure sampling will be compared to this criteria, however all personnel that are sampled will be wearing appropriate respirators. All workers inside the asbestos removal work area will wear the proper respirator for the asbestos concentration in the work environment.

Control air monitoring will be carried out outside the asbestos removal area at the boundary to the remediation site/zones and/or the overall site boundary as well as at other strategic sampling locations as required.

The concentration of fibres at these control sampling site locations should not exceed <0.01fibres/mL of air (i.e. the detection limit).

#### Sampling Plan:

A proposed sampling plan is presented in section 6.4 of the Asbestos SWMS, including sampling points for ground personnel, machine operators, and compliance points such as work zones and site boundaries.

#### **Emergency Procedures:**

The following presents the extracts from section 6.6 of the Asbestos SWMS:

The following steps are proposed in the event that an activity involves elevated asbestos fibres:

- 1. The Asbestos Removal Contractor is to be notified to clean the affected area(s) by following the Safe Work Method Statements and advise the Occupational Hygiene Consultant;
- 2. The work area is to be inspected and the cause of the elevated result investigated by the Occupational Hygiene Consultant;
- 3. Occupational Hygiene Consultant to advise on appropriate control strategies, where necessary;

URS

- 4. After clean up works have been completed, a further visual inspection will be undertaken by the Occupational Hygiene Consultant. Further clearance air monitoring shall be conducted to ensure that asbestos exposure levels are at an acceptable level (i.e. <0.01 fibre/mL); and
- 5. Subsequent to completion of successful investigation of the cause of the elevated readings, a successful visual inspection and monitoring results must be <0.01 fibres/ml before an 'all clear' can be given.

#### **Decontamination and PPE:**

The following presents the extracts from section 7 of the Asbestos SWMS:

- As the asbestos material being handled is potentially of a friable nature and the known level of
  asbestos cement contamination in the subject soils may be relatively high in density, the potential
  for clothing, etc. (on personnel conducting the works) to become significantly contaminated with
  free asbestos fibres is considered medium to high. Decontamination procedures and wet
  decontamination facilities will be required for this site and these would be provided by the Class A
  licensed asbestos contractor.
- All personnel in working within the Work Zones with or in any other way being affected by asbestos
  contaminated material will be required to decontaminate at the end of each work shift (i.e. before
  morning tea, lunch and afternoon tea) and at the end of the work day.
- A decontamination area would be established on site for the use of the personnel conducting the
  asbestos related works. The decontamination area will comprise a segregated area where the
  contaminated work clothing and respirators are removed and discarded. This area is to be
  connected to the wet decontamination unit and all access to and from work area should be done
  via this 'change room' area.
- Prior to any work commencing on any of the Work Zones, suitable barricades are to be erected
  around the boundary of the work site. Asbestos Warning Signage will be provided at suitable
  intervals and at all entrances detailing the restriction of access to the site.
- The Change Area is the area in which potentially contaminated PPE must be removed prior to leaving the Designated Work Area. It is to be located at the entry to the work Designated Work Area. It must not be used for purposes other than decontamination. It must not be used as a materials storage area. All personnel leaving the asbestos work area must use the Change Area prior to leaving the site. Personnel will remove disposable protective clothing prior and will be required to ensure that no asbestos soiled clothes or PPE leave the decontamination area to the 'clean end' of the area.
- Personal protective equipment (PPE) is to be provided to all personnel working in the Designated Work Areas and must be available within the decontamination area. The PPE which is required will be to the standards required for the asbestos removal work detailed in this AMP.
- Access to site will be determined by the PM for the work site. The asbestos work site shall be
  deemed not accessible to non-employees or personnel not inducted for work within the
  contaminated areas until a final clearance has been given by the occupational hygienist company.
- Where personnel are working on the ground within the designated asbestos areas and are required to handle, or are likely to come into direct contact with asbestos material:
  - High visibility vests;
  - Disposable coveralls with booties;
  - Safety boots with rubber soles;

- Safety glasses;
- Gloves:
- Hard Hats; and
- Respirators half or full face P3 including organic vapour filter (where other contamination is identified in the soil).
- The protective clothing will be provided daily to employees at the commencement of their work shift at the Change Area. Protective clothing is only for use in the Designated Work Area and will not be used outside of this area.
- Once workers are inside the Work Zones, they are not permitted outside of that area without proceeding through the appropriate decontamination procedures.
- No employee is permitted to remove any disposable protective clothing from the site. Contaminated
  overalls and PPE is to be disposed of with the asbestos contaminated waste materials in
  appropriately labelled waste bins or bags.

#### 9.2 Odours

The remediation works for the hydrocarbon impacted soils in the north east portion of the site will expose odorous soils. The protocols for handling and management of hydrocarbon contaminated soil are detailed in section 10 of the Asbestos SWMS (refer to **Appendix F**). The protocols include:

- Hydrocarbon contaminated soils will be removed for treatment. As this may also contain asbestos
  contaminated materials, the Work Zone involving these soils will be required to apply the asbestos
  dust controls.
- Air monitoring using passive samplers or thermal desorption tubes (charcoal tubes) and constant flow air sampling pumps will be needed during the removal of the first loads of these soils.
- P3 level of protection half or full face respirators that can provide asbestos fibre and hydrocarbon protection will be needed until the hygienists establish the level of protection required.
- The air monitoring for hydrocarbons will also include locations in the exclusion zone to establish if PPE with hydrocarbon removal is required to be worn at the exclusion zone.
- The hydrocarbon contaminated soils would be removed to a designated area. The stockpiles are to be covered by an impermeable cover that would be sealed with sand bags or equivalent method to prevent the stockpiles being exposed during wind.
- A risk hazard assessment of the hydrocarbon soil handling, storage, treatment activities would be undertaken prior to commencing these activities.
- The risk assessment team would include a hygienist, an environmental engineer or scientist as well as the contractors and CEJ P/L project staff.
- The validation of the treated hydrocarbon soils is the subject of the Remedial Action Plan.

### 9.3 Work Health and Safety

A site specific WHS plan will be prepared by Statewide for approval prior to any site works commencing.

An overview of what the WHS plan should include is presented here.

In general terms, the Remediation Contractor will be responsible for the site WHS and obligated to train and protect workers on the site. The Remediation Contractor will be required to produce the following WH&S documentation:

URS

- A Project Safety Management Plan (PSMP) to describe the specific safety resources, consultation arrangements, risk management process, responsibilities, procedures and practices for the project.
   The PSMP is also to include the following documents;
- Site-Specific Safety Management Plans (SSMP) to identify the hazards and risk control measures and the proposed scope of work;
- Work plans relating to specific hazardous activities, including but not limited to the removal of asbestos materials, excavation and shoring works, and hazardous waste handling and/or treatment; and
- Safe Work Method Statements (SWMS) for particular construction-related activities.

The SSMP will be required to document the health and safety requirements and protection procedures to minimise the potential for exposure and injuries to site personnel. The SSMP will be used to convey important information to all site personnel including:

- Project specific objectives and performance measures;
- Project contacts, personnel responsibilities and details;
- Conduct standards:
- Incident/near miss reports and procedures;
- Hazards and hazard controls:
- Project specific SWMS;
- Project specific contaminants and exposure scenarios;
- Project specific Personal Protective Equipment (PPE) based on appraisal of specific work tasks;
- Decontamination procedures:
- Safety training and site inductions; and
- Emergency response details.

#### 9.4 Community

At the time of preparing this RAP, Benbow Environmental was preparing an Environmental Impact Statement (EIS) for the site redevelopment. Reference is made to this document for all community and stakeholder matters.

#### 9.5 Traffic

Details of traffic management are documented in the Traffic Management Plan (TMP), Mott Macdonald June 2012. This document is attached as **Appendix G**. Refer to this document for information on the TMP.

#### 9.6 Waste

Details of the waste management are documented in the Waste Management Plan (WMP), Mott Macdonald June 2012. This document is attached as **Appendix H**. Refer to this document for information on the WMP.

#### 9.7 Soil and Water

#### 9.7.1 Soil and Water Management Plan

Details of the soil and water management are documented in the Soil and Water Management Plan (SWMP), Mott Macdonald June 2012. This document is attached as **Appendix I**. Refer to this document for information on the SWMP. The following overview of the SWMP contents is presented for guidance purposes.

The SWMP should be based on the NSW EPA (1997) guidelines "Managing Urban Stormwater: Treatment Techniques" and the NSW Department of Housing (1998) guidelines "Managing Urban Stormwater Soils and Construction". The aims of the SWMP will be to minimise the potential for erosion, minimise the risk of contamination from construction equipment and to avoid contamination migrating from the Site.

The soil and water management plan should address the following issues:

- erosion and sediment control measures;
- contamination control measures (e.g. measures to manage existing contamination and potential for remediation machinery spillages, etc.);
- the methods for handling and storage of impacted soil or water to minimise potential exposure to the materials or migration offsite;
- monitoring requirements (testing procedures, frequency of sampling, etc.);
- specific methods of on-site reuse and disposal of soil and wastewater generated during construction;
- reference to the Occupational Health and Safety Plan for procedures to minimise the risk of exposure of construction employees to potential contaminants;
- diversion of clean stormwater runoff around construction sites and areas (where possible);
- use of crushed rock or similar material on construction site and parking; and
- bunding of temporary fuel and chemical storage areas in accordance with DEC requirements.

#### Surface Water Run-Off Containment

Sediment and contaminated soil will be prevented from leaving site by the inclusion of sediment trapping fences, pits and diversion drains that divert potentially sediment laden runoff to sediment basins designed in accordance with Managing Urban Water – Soils and Construction (The Blue Book). Details are provided in the attached SWMP (**Appendix I**);

There are no action levels in relation to sediment control during rainfall events. Inspections are required to be carried out at least weekly and before any site closures. Inspections are required to be carried out immediately following any rainfall events greater than 5mm.

#### 9.7.2 Water Quality Monitoring (Parramatta River)

Surface water has the potential to migrate off site during the site remediation, although the potential can be minimised by implementing surface water controls during remediation works and landscaping following remediation. Generic criteria for protecting marine water ecosystems should be adopted from ANZECC 2000. The trigger values provided in these guidelines should be used to protect human health and environmental receptors using the Parramatta River.

URS

Monitoring of the water quality of the river along the foreshore will be undertaken on a monthly basis via collecting water samples and chemical analysis for the contaminants of concern at the site (refer to **Section 4.4**).

Given that the Parramatta River is tidal, up and down gradient is governed by the tide cycles. Three monitoring stations should be established to assess water quality: upstream, adjacent to and downstream of the site.

### 9.8 Acid Sulphate Soils

The presence of ASS at this site requires a specific management plan to detail the measures to be implemented for the protection of surface water, groundwater, ecology and the community during remediation and excavation works when the following occurs:

- Saturated zone natural soils are exposed to the atmosphere; and
- Groundwater levels are reduced to expose natural soils;

It is expected that the above scenarios are likely to occur at some locations. Due to the confirmed presence of localised ASS (**Section 3.5**) an ASS management plan (ASSMP) will be prepared to account for the presence of ASS at the site and specify measures to mitigate the generation of acidic drainage. The ASSMP must be prepared prior to the commencement of remediation works and in accordance with the NSW Acid Sulfate Soils Assessment Guidelines (ASSMAC, 1998).

#### 9.9 Noise and Vibration

An acoustic assessment is proposed to be undertaken as part of the Environmental Impact Assessment being completed for the site, the scope of which was underway at the time of preparing this RAP.

# **Long Term Site Management**

The preferred remedial strategy will involve an ongoing monitoring and management commitment by the site owner or the notional site owner. A Site Management Plan (SMP) will be developed after the completion of the remediation to account for:

- 1. potential ongoing risks to future Site users from residual contamination;
- 2. management of the containment cells; and
- 3. monitoring and management of potential groundwater impacts.

The EMP will document the potential exposure risks posed by post-remediation residual contamination and provide detailed procedures for undertaking works where risks may be encountered.

#### 10.1 Governance

The site is currently maintained by the NSW EPA under a Public Positive Covenant, under section 88E (3) of the Conveyancing Act 1919. After site remediation, the site will be maintained under the Public Positive Covenant or the EPA will instruct orders of an Ongoing Maintenance Order under section 29 of the Contaminated Land Management Act 1997.

The SMP will form the main document to communicate the status of the site and details of the containment of contamination, the final cell locations and dimensions, as well as relevant environmental safeguards and occupational health and safety measures.

Provisions must be made for updating the status of the site on EP&A Act Section 149 Planning Certificates administered by the local authority.

The provisions to be considered for the SMP will need to include:

- Limitations on construction of any kind within a specified area of the containment cells, including new buildings and underground services/structures.
- A surveyed plan of the final cell location and dimensions is required and needs to be made available to relevant title holders.
- Maintenance of the concrete capping is required to ensure ongoing integrity. This may include regular inspections for cracking or movement.
- Procedures for sub service works within the vicinity of the containment cell need to be established to limit any potential for breaches.
- Management of appropriate on-going use of the capped area, consistent with its intended purpose as sealed vehicle roadway or access.
- Monitoring of groundwater to ensure containment of the materials.

# 10.2 Site Monitoring Programme

The SMP will detail the requirements for long term site monitoring to assess the integrity of the containment cells and detect potential leaks or degradation in groundwater quality adjacent to the cells or along the eastern boundary. The eastern boundary has been identified as an area of uncertainty whether groundwater impacts are potentially migrating onsite. Greater certainty surrounding this issue will be gained by implementing the proposed monitoring for remediation investigations (refer to **Section 5.6**).



# **10 Long Term Site Management**

The long term site monitoring programme should comprise:

- A network of groundwater monitoring locations for ambient, onsite and flux boundary monitoring.
- Containment cell observation points to monitor cell leachate, groundwater seepage and vapour generation.
- A scheduled program of environmental site monitoring, whereby sampling frequency is lowered over time if monitoring indicates negligible long term effects from onsite containment.

Figure 8 is a schematic plan of potential site monitoring locations to be used for this purpose.

#### References

- Ahern C R, Stone, Y, and Blunden B, 1998, Acid Sulfate Soils Assessment Guidelines, Published by the Acid Sulfate Soil Management Advisory Committee, Wollongbar, NSW, Australia.
- Asset Geotechnical Engineering Pty Ltd (2011), Proposed Containment Cell, 181 James Ruse Drive, Camellia West: Geotechnical Investigation, Sydney.
- Australian and New Zealand Conservation Council (ANZECC), 2000, Australian and New Zealand Guidelines for Fresh and Marine Water Quality.
- Australia Standard 4482.1-2005 entitled: "Guide to the sampling and investigation of potentially contaminated soils Part 1: Non-volatile and semi-volatile compounds" (Section 8.2).
- Australian Water Technologies (AWT), 1999, Contamination Management Plan, Former James Hardie Site, Grand Avenue Camellia.
- AWT, 2000, Voluntary Remediation and Contamination Management Plan, Former James Hardie Site, Grand Avenue, Camellia.
- AWT, 2001, Soil Sampling and Groundwater Monitoring, Former James Hardie Site, Camellia.
- Benbow Environmental September 2013 Asbestos Safe Work Method Statement, Camellia Remediation Project.
- Benbow Environmental September 2013 Alternative Asbestos Dust Controls for Large Scale Projects, Camellia Remediation Project.
- Benbow Environmental September 2013 Environmental Assessment of Using Foams for Asbestos Fibre Control, Camellia Project.
- Chapman, G.A. and Murphy, C.L., 1989, Soil Landscapes of the Sydney 1: 100 000 Sheet (9130) Map and Report.
- Department of Environment and Conservation (DEC) NSW, 2005, Protection of the Environment Operations (Waste) Regulation 2005.
- Department of Environment and Conservation NSW (2007), Guidelines for the Assessment and Management of Groundwater Contamination.
- Department of Environment and Climate Change (DECC) NSW, 2009, Waste Classification Guidelines. Part 1: Classifying Waste.
- Environ Australia, 2006, Site Audit Report Western Site, 1 Grand Avenue, Camellia.
- Environmental Investigations, 2007, Remedial Action Plan, 1 Grand Avenue, Camellia, NSW, Western Site.
- Environmental Investigations, 2009a, Preliminary Geotechnical Investigation, Proposed Mixed-Use Development, 1 Grand Ave, Camellia, NSW, Sydney.
- Environmental Investigations, 2009b, Groundwater Assessment Additional Investigation, 1 Grand Avenue, Camellia, NSW, Western Site.
- Molino Stewart, 2011, Remedial Action Plan, Camellia West.
- Mott Macdonald, 2012, Soil and Water Management Plan (SWMP).



#### 11 References

Amended National Environment Protection (Assessment of Site Contamination) Measure (Amended NEPM 1999).

NUDLC, 2012, Minimum Construction Requirements for Water Bores in Australia, National Uniform Drillers Licensing Committee, Edition 3, 2012.

NBRS and Partners 2012, Heritage Assessment: Camellia West, 181 James Ruse Drive, Camellia, NSW 2142, Sydney.

NSW Department of Housing, 1998, Managing Urban Stormwater Soils and Construction.

NSW Department of Mineral Resources, 1983, Geological Series Sheet 1:100 000, Sydney 9130.

NSW Government, Environmental Planning and Assessment Act 1979 (EP&A Act).

NSW Government, Contaminated Land Management Act 1997 (CLM Act).

NSW Government, State Environmental Planning Policy No.55 – Remediation of Land 1998 (SEPP55).

NSW Government, Protection of the Environment Operations Act 1997 (POEO Act).

NSW Government, Environmental Planning and Assessment Regulation 2000.

NSW Government, The Waste Avoidance and Resource Recovery Act 2001.

NSW Government, Work Health and Safety Act 2011 (WHS Act).

NSW EPA, September 1995, Sampling Design Guidelines.

NSW EPA, November 1997, Guidelines for Consultants Reporting on Contaminated Sites.

NSW EPA, April 2006, Guidelines for the NSW Site Auditor Scheme (2<sup>nd</sup> Edition).

NSW EPA, 1997, Managing Urban Stormwater: Treatment Techniques.

Parramatta City Council, 2011, Local Environment Plan (LEP).

Statewide Planning Pty Ltd, 2012, Safe Work Plan – Contamination Management Plan – Remediation.

Sydney Water, 2002, Resampling of Groundwater Monitoring Wells, Former James Hardie Site, Camellia.

Sydney Water, 2003, Resampling of Groundwater Monitoring Wells, Former James Hardie Site, Camellia.

URS Australia Pty Ltd, 2005, Sampling and Analytical Quality Plan, Soil and Groundwater Investigation, Sydney Water, Camellia Site, NSW.

URS, 2006, Phase 2 Environmental Site Assessment, Sydney Water Camellia, Western Site, 1 Grand Avenue.

URS 2013, Supplementary Site Investigation Camellia West, 181 James Ruse Drive, Camellia, NSW.

US EPA, 2000, Guidance for the Data Quality Objective Process, EPAC QA/G-4 DEC/600R-96/055, United States Environmental Protection Agency Office of Environmental Information, Washington DC.

#### 11 References

- US EPA, 2000, Data Quality Objectives for Hazardous Waste Site Investigations, EPA QA/G-4HW Final, Washington DC.
- US EPA, Office of Solid Waste and Emergency Response, Draft Guidance for Evaluating the Vapor Intrusion to Indoor Air Pathway from Groundwater and Soils (Subsurface Vapor Intrusion Guidance), November 2002.
- Woodward-Clyde Consultants (WWC), 1994, Phase 1 Environmental Audit Report on the James Hardie Property, Camellia.
- WWC, 1995a, Phase 2 Audit Site Investigations, James Hardie Camellia.
- WWC, 1995b, Remediation Report, James Hardie Camellia.
- WWC, 1995c, Adjacent Sites Consideration Report.
- Western Australian (WA) Department of Health, 2009, The Guidelines for the Assessment, Remediation and Management of Asbestos Contaminated Sites in Western Australia.



#### Limitations

This Plan is provided strictly in accordance with and subject to the following limitations:

- a) This Plan was prepared for Statewide Planning Pty Ltd in accordance with normal prudent practice and by reference to applicable environmental regulatory authority and industry standards, guidelines and assessment criteria in existence at the date of this Plan, and any previous site investigation and assessment reports referred to in this Plan.
- b) This Plan has been prepared for the sole benefit of Statewide Planning Pty Ltd and neither the whole nor any part of this Plan may be used or relied upon by any party other than Statewide Planning Pty Ltd.
- c) This Plan should be read in full and no excerpts are to be taken as representative of the findings. No responsibility is accepted by URS for use of any part of this Plan in any other context.
- d) This Plan is based solely on the scope of work agreed between URS and Statewide Planning Pty Ltd and described in Section 1.2 ("Scope of Works") of this Plan.
- e) This Plan should be read in conjunction with the Attached Reports. No responsibility is accepted by URS for use of this Plan in any other context.
- f) This Plan is based solely on the investigations and findings contained in the Attached Reports and on the conditions encountered and information reviewed at the time of preparation of each Attached Report.
- g) This Plan is subject to all limitations and recommendations included in the Attached Reports.
- h) Where any Attached Report indicates that information has been provided to URS by third parties, URS has made no independent verification of this information except as expressly stated in the Attached Report. URS assumes no liability for any inaccuracies in or omissions to that information.
- i) URS has only considered those chemicals specifically referred to in this Plan. URS makes no statement or representation as to the existence (or otherwise) of any other chemicals.
- j) This Plan has been prepared to address on-site contamination issues only (within the context of and limited to the Scope of Work).
- k) Investigations undertaken prior to this Plan are constrained by the particular site conditions, such as the location of buildings, services and vegetation. As a result, not all relevant site features and contamination may have been identified prior to this Plan.
- Subsurface conditions can vary across a particular site and cannot be exhaustively defined by the investigations carried our prior to this Plan. It is unlikely therefore that the results and estimations expressed or used to compile this Plan will represent conditions at any location removed from the specific points of sampling.
- m) A site which appears to be unaffected by contamination at the time the Attached Reports were prepared may later, due to natural phenomena or human intervention, become contaminated
- n) Except as specifically stated above, URS makes no warranty, statement or representation of any kind concerning the suitability of the site for any purpose or the permissibility of any use, development or re-development of the site.
- o) Use, development or re-development of the site for any purpose may require planning and other approvals and, in some cases, environmental regulatory authority and accredited site auditor approvals. URS offers no opinion as to whether the current use has any or all approvals required, is operating in accordance with any approvals, the likelihood of obtaining any approvals for development or redevelopment of the site, or the conditions and obligations which such approvals may impose, which may include the requirement for additional environmental works.
- p) URS makes no determination or recommendation regarding a decision to provide or not to provide financing with respect to the site.
- q) The ongoing use of the site and/or the use of the site for any different purpose may require the owner/user to manage and/or remediate site conditions, such as contamination and other conditions, including but not limited to conditions referred to in the Attached Reports.
- r) Except as required by law, no third party may use or rely on, this Plan unless otherwise agreed by URS in writing. Where such agreement is provided, URS will provide a letter of reliance to the agreed third party in the form required by URS.
- s) To the extent permitted by law, URS expressly disclaims and excludes liability for any loss, damage, cost or expenses suffered by any third party relating to or resulting from the use of, or

**URS** 

#### 12 Limitations

- reliance on, any information contained in this Plan. URS does not admit that any action, liability or claim may exist or be available to any third party.
- t) Except as specifically stated in this section, URS does not authorise the use of this Plan by any third party.
- u) It is the responsibility of third parties to independently make inquiries or seek advice in relation to their particular requirements and proposed use of the site.

# A

# **Appendix A Figures**








STATEWIDE PLANNING PTY LTD

CAMELLIA WEST REMEDIAL ACTION PLAN 181 JAMES RUSE DRIVE, CAMELLIA NSW









LEGEND:

Fill Material/Asbestos Waste

Clinker Material/ "?" Denotes
Hypothetical Occurrence

Whilst every care is taken by URS to ensure the accuracy of the digital data, URS makes no repesentation or warranties about its accuracy, reliability, completeness, suitability for any particular purpose and disclaims all responsibility and liability (including without limitation, liability in negligance) for any expenses, losses, damages (including indirect or consequential damage) and costs which may be incurred as a result of data being inaccurate in any way for any reason. Electror files are provided for information only. The data in these files is not controlled or subject to automatic updates for users outside of URS.

PATH: T:\JOBS\4218346\WORKSPACES

FILE NO: 43218346.026.ai

DRAWN: STB/SB APPROVED: AS DATE: 06/03/2013


STATEWIDE PLANNING PTY LTD


CAMELLIA WEST REMEDIAL ACTION PLAN


181 JAMES RUSE DRIVE, CAMELLIA, NSW.


CONCEPTUAL SITE MODEL SOUTH EAST CORNER OF SITE











LEGEND:

Containment Cell Monitoring Well

Observation Well

Site Boundary Well

Whilst every care is taken by URS to ensure the accuracy of the digital data, IRS makes no repsentation or warranties about its accuracy, reliability, completeness, suitability for any particular purpose and disclaims all responsibility and liability (including without limitation, liability in negligance) for any expenses, osses, damages (including indirect or consequential damage) and costs which may be incurred as a result of data being inaccurate in any way for any reason. Electroni lies are provided for information only. The data in these files is not controlled or subject to automatic updates for users outside of URS.

PATH: T:\JOBS\43218346\\WORKSPACES

FILE NO: 43218346.024\_.AI

DRAWN: STB/SB APPROVED: AS DATE: 06/03/2013

STATEWIDE PLANNING

CAMELLIA WEST REMEDIAL ACTION PLAN

181 JAMES RUSE DRIVE, CAMELLIA, NSW.

PROPOSED SITE
REDEVELOPMENT AND
GROUNDWATER
MONITORING POINTS



# В

# Appendix B Tables



Table 1: Summary of Asbestos Analytical Results from Soil Bore Locations (URS 2006 and URS 2013)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd

181 James Ruse Drive, Camellia, NSW URS Job No. 43218346

Asbe	stos Observatio			Asbestos Analytical Results								
Location	Top of Asbestos (m)	Bottom of Asbestos (m)	Sample Identification	Sample Results	Trace Analysis Results (2013 Samples Only)							
WSB01	0.20	1.90	WSB01_0.5	Chrysotile, Amosite								
WSB02	0.70	2.80	WSB02_2.8	Chrysotile								
WSB03	0.40	0.50	WSB03_0.5	Chrysotile, Amosite, Crocidolite								
WSB04	0.60	2.40	WSB04_1.9	Chrysotile, Amosite, Crocidolite								
WSB05	0.20	2.20	WSB05_2.0	Chrysotile, Amosite, Crocidolite								
WSB06	0.30	2.00	WSB06_0.5	Chrysotile, Amosite, Crocidolite								
WSB07	0.00	0.00	WSB07_0.2	No Asbestos Detected								
WSB08	0.60	0.80	WSB08_0.5	No Asbestos Detected								
WSB09	0.50	0.90	WSB09_0.5	Chrysotile, Amosite, Crocidolite								
WSB10	0.00	0.00	WSB10_0.6	No Asbestos Detected								
WSB11	0.00	1.70	WSB11_1.0	Chrysotile, Amosite, Crocidolite								
WSB12	0.30	2.60	WSB12_1.0	Chrysotile, Amosite, Crocidolite								
WSB13	0.10	2.30	WSB13_2.5	Chrysotile								
WSB14	0.50	2.20	WSB14_2.1	Chrysotile, Amosite, Crocidolite								
WSB15	0.70	1.30	WSB15	No sample analysed								
WSB16	0.30	2.00	WSB16_0.5	Chrysotile, Amosite								
WSB17	0.70	1.20	WSB17_1.1	Chrysotile, Amosite								
WSB18	0.00	0.00	WSB18_1.2	No Asbestos Detected								
WSB19	0.00	0.00	WSB19_0.5	Chrysotile, Amosite, Crocidolite								
WSB20	1.20	2.20	WSB20_2.2	Chrysotile, Amosite								
WSB21	0.00	0.00	WSB21_0.9	No Asbestos Detected								
WSB22	0.20	2.70	WSB22_1.3	Chrysotile, Amosite								
WSB23	0.50	2.30	WSB23_2.0	Chrysotile, Amosite								
WSB24	0.00	0.50	WSB24_0.2	No Asbestos Detected								
WSB25	0.00	0.00	WSB25_0.2	No Asbestos Detected								
WSB26	0.30	1.30	WSB26_0.7	Chrysotile, Amosite								
WSB27	0.00	1.00	WSB27_0.2	No Asbestos Detected								
WSB28	0.00	0.60	WSB28_0.4	Chrysotile, Amosite								
WSB29	0.00	1.20	WSB29_	No sample analysed								
WSB30	0.00	0.00	WSB30	No sample analysed								
WSB31	0.00	1.30	WSB31	No sample analysed								
WSB31 WSB32	0.00	1.40	WSB32	No sample analysed								
WSB33	0.00	0.00	WSB33	No sample analysed								
WSB34	0.00	1.40	WSB34	No sample analysed								
WSB35	0.00	0.00	WSB35_0.2	Chrysotile	-							
WSB36	0.00	0.00	WSB36	No sample analysed								
WSB37	0.00	0.00	WSB37_	No sample analysed								
WSB38	0.80	1.10	WSB38_0.5 WSB39	Chrysotile								
WSB39	0.00	0.70		No sample analysed								
WSB40	0.00	0.00	WSB40	No sample analysed								
WSB41	0.30	2.20	WSB41	No sample analysed								
WSB42	0.30	2.20	WSB42	No sample analysed	-							
WSB43	0.30	3.20	WSB43_0.5	Chrysotile, Amosite								
WSB44	0.30	3.40	WSB44_3.0	Chrysotile, Amosite								
WSB45	0.30	3.40	WSB45_3.0	Chrysotile, Amosite	-							
WSB46	0.10	3.60	WSB46_3.8	Chrysotile, Amosite								
WSB47	0.00	0.30	WSB47	No sample analysed								
WSB48	0.50	1.20	WSB48_1.0	Chrysotile, Amosite								
WSB49	0.70	1.40	WSB49_0.5	Chrysotile, Amosite, Crocidolite								
WSB50	0.00	0.40	WSB50	No sample analysed								
WSB51	0.00	0.70	WSB51	No sample analysed								
WSB52	0.00	0.00	WSB52_0.5	No Asbestos Detected								
WSB53	0.40	1.30	WSB53	No sample analysed								
WSB54	0.00	0.00	WSB54_0.1	No Asbestos Detected								
WSB55	0.00	0.00	WSB55_1.0	No Asbestos Detected								
SB1/ D01	-	-	SB1_2.3	No Asbestos Detected	No respirable fibres detected							
SB2/ D02	0.50	3.60	SB2_2.7-2.8	Chrysotile and Amosite Detected	No respirable fibres detected							
			SB2_4.5-4.7	No Asbestos Detected	No respirable fibres detected							
SB3/ D03	0.50	2.40	SB3_1.0-1.1	Chrysotile, Amosite, Crocidolite Detected	No respirable fibres detected							
			SB3_2.8-2.9	No Asbestos Detected	No respirable fibres detected							
SB4/ D04	0.40	1.30	SB4_0.5-0.6	Chrysotile, Amosite, Crocidolite Detected	No respirable fibres detected							
			SB4_2.0-2.1	No Asbestos Detected	No respirable fibres detected							
			SB4_3.2-3.3	No Asbestos Detected	No respirable fibres detected							
SB5/ D05	-	-	SB5_1.7-1.8	No Asbestos Detected	No respirable fibres detected							
-			SB5_2.8-2.9	No Asbestos Detected	No respirable fibres detected							
SB6/ D06	0.30	3.50	SB6_4.0-4.1	No Asbestos Detected	No respirable fibres detected							

Prepared by: SJB Checked by: AS Date: 19.02.13 Table 1: Summary of Asbestos Analytical Results from Soil Bore Locations (URS 2006 and URS 2013)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd
181 James Ruse Drive, Camellia, NSW

URS Job No. 43218346

Asbe	stos Observatio	n Results	Asbestos Analytical Results								
	Top of	Bottom of	Sample		Trace Analysis Results (2013						
Location	Asbestos (m)	Asbestos (m)	Identification	Sample Results	Samples Only)						
SB7/D07	0.40	3.80	SB7_4.3-4.4	No Asbestos Detected	No respirable fibres detected						
			SB7_5.4-5.5	No Asbestos Detected	No respirable fibres detected						
SB8/ D08	0.26	1.50	SB8_1.7-1.8	Chrysotile and Amosite Detected	No respirable fibres detected						
			SB8_2.5-2.6	No Asbestos Detected	No respirable fibres detected						
SB9/ D09	0.16	1.90	SB9_2.2-2.3	No Asbestos Detected	No respirable fibres detected						
			SB9_3.2-3.3	No Asbestos Detected	No respirable fibres detected						
SB10/ D10	0.16	2.30	SB10_2.1-2.2	No Asbestos Detected	No respirable fibres detected						
			SB10_3.1-3.2	No Asbestos Detected	No respirable fibres detected						
SB11/ D11	0.20	2.40	SB11_2.5-2.6	Chrysotile and Amosite Detected	No respirable fibres detected						
			SB11_3.0-3.1	No Asbestos Detected	No respirable fibres detected						
SB12/D12	0.18	2.3	SB12_2.4-2.5	Chrysotile, Amosite, Crocidolite Detected	No respirable fibres detected						
			SB12_3.5-3.6	Chrysotile, Amosite, Crocidolite Detected	No respirable fibres detected						
SB13/D13	0.13	0.9	SB13_0.8-0.9	Chrysotile, Amosite, Crocidolite Detected	No respirable fibres detected						
			SB13_2.8-2.9	No Asbestos Detected	No respirable fibres detected						
SB14/ D14	0.05	0.6	SB14_0.5-0.6	Chrysotile Detected	No respirable fibres detected						
			SB14_1.8-1.9	No Asbestos Detected	No respirable fibres detected						
SB15/ D15	-	-	SB15_0.5-0.6	No Asbestos Detected	No respirable fibres detected						
			SB15_1.8-1.9	No Asbestos Detected	No respirable fibres detected						
SB16/ D16	-	-	SB16_1.1-1.2	No Asbestos Detected	No respirable fibres detected						
			SB16_2.3-2.4	No Asbestos Detected	No respirable fibres detected						
SB17/ D17	-	-	SB17_0.5-0.6	No Asbestos Detected	No respirable fibres detected						
			SB17_2.0-2.1	No Asbestos Detected	No respirable fibres detected						
SB18/ D18	-	-	SB18_1.0-1.1	No Asbestos Detected	No respirable fibres detected						
			SB18_1.7-1.8	No Asbestos Detected	No respirable fibres detected						
SB19/ D19	-	-	SB19_2.1-2.2	No Asbestos Detected	No respirable fibres detected						
SB20(D)	0.45	2.1									
SB21	0.15	1.4									
SB22	0.2	2.4									
SB23	0.16	2.3	]								
SB24	0.16	2.7	No samples Analysed for	No samples Analysed for Asbestos	No samples Analysed for Asbestos						
SB25	0.15	2.1	Analysed for Asbestos	ino samples Analyseu loi Aspestos	140 samples Analysed for Aspestos						
SB26	0.15	2.2									
SB27	0.14	1.4									
SB28	0.15	2.7									
SB9A	0.18	2.5									

Prepared by: SJB Checked by: AS

URS Australia Pty Ltd 2 of 2 Date: 19.02.13

Table 2: Coordinates and Measured Thickness of Asbestos Fill (URS 2006 and URS 2013) Camellia West Remedial Action Plan Statewide Planning Pty Ltd 181 James Ruse Drive, Camellia, NSW URS Job No. 43218346

	Bore Hole Loca	ation Data				Total Fill					
Soil Bore Location	Easting	Northing	AHD Heights (assummed top of concrete for 2006 data)	Top of Asbestos (mgbl)	Base of Asbestos (mbgl)	Thickness	Top of Asbestos (mAHD)	Bottom of Asbestos (mAHD)	Top of Fill (0.2m taken as standard concrete thickness) mAHD	Bottom of fill/Fill thickness (mbgl)	Bottom of fill (mAHD)
WSB01	317218.6	6256606.0	3.66	0.20	2.80	2.60	3.46	0.86	3.46	2.80	0.66
WSB02	317177.2	6256618.7	3.77	0.70	2.80	2.10	3.07	0.97	3.57	2.80	0.77
WSB03	317152.0	6256621.4	3.70	0.40	2.40	2.00	3.30	1.30	3.50	2.40	1.10
WSB04	317105.7	6256627.9	3.58	0.60	2.40	1.80	2.98	1.18	3.38	2.40	0.98
WSB05	317073.3	6256632.2	3.52	0.20	2.20	2.00	3.32	1.32	3.32	2.20	1.12
WSB06	317023.4	6256636.0	3.74	0.30	2.30	2.00	3.44	1.44	3.54	2.30	1.24
WSB07	317011.1	6256594.1	3.82	0.00	0.00	0.00	3.82	3.82	3.62	0.40	3.22
WSB08	317066.0	6256605.4	3.81	0.60	0.80	0.20	3.21	3.01	3.61	0.80	2.81
WSB09	316996.6	6256538.8	3.84	0.50	0.90	0.40	3.34	2.94	3.64	1.00	2.64
WSB10	317098.0	6256547.1	3.35	0.00	0.00	0.00	3.35	3.35	3.15	0.50	2.65
WSB11	317101.3	6256598.0	3.77	0.00	1.70	1.70	3.77	2.07	3.57	1.70	1.87
WSB12	317149.2	6256598.1	3.84	0.30	2.60	2.30	3.54	1.24	3.64	2.60	1.04
WSB13	317182.6	6256592.0	3.76	0.10	2.30	2.20	3.66	1.46	3.56	2.30	1.26
WSB14	317215.4	6256587.3	3.82	0.50	2.20	1.70	3.32	1.62	3.62	2.20	1.42
WSB15	317212.8	6256567.6	3.77	0.70	2.00	1.30	3.07	1.77	3.57	2.00	1.57
WSB16	317181.2	6256571.7	3.78	0.30	2.00	1.70	3.48	1.78	3.58	2.00	1.58
WSB17	317146.6	6256576.0	3.80	0.70	2.40	1.70	3.10	1.40	3.60	2 40	1.20
WSB18	317099.3	6256579.9	3.79	0.00	0.00	0.00	3.79	3.79	3.59	1.60	1.99
WSB19	317062.6	6256585.7	3.81	0.00	0.00	0.00	3.81	3.81	3.61	0.50	3.11
WSB20	317209.3	6256540.4	3.80	1.20	2.20	1.00	2.60	1.60	3.60	2.20	1.40
WSB21	317203.3	6256506.4	3.75	0.00	0.00	0.00	3.75	3.75	3.55	2.70	0.85
WSB22	317177.3	6256540.6	3.72	0.20	2.70	2.50	3.52	1.02	3.52	2.70	0.82
WSB23	317142.0	6256546.2	3.89	0.50	2.30	1.80	3.39	1.59	3.69	2.30	1.39
WSB24	317173.7	6256514.9	2.70	0.00	0.50	0.50	2.70	2.20	2.50	0.50	2.00
WSB25	317183.6	6256476.9	2.82	0.00	0.00	0.00	2.82	2.82	2.62	0.60	2.00
	317155.7	6256454.8	2.89	0.30	1.30	1.00	2.59	1.59	2.62	1.30	1.39
WSB26											<b>!</b>
WSB27	317138.1	6256520.8	2.54 3.81	0.00	1.00	1.00 0.60	2.54 3.81	1.54 3.21	2.34 3.61	1.00	1.34 3.01
WSB28	317055.7	6256563.5		0.00	0.60					0.60	
WSB29	317039.2	6256528.2	4.58	0.00	1.20	1.20	4.58	3.38	4.38	1.20	3.18
WSB30	317037.2	6256510.6	4.69	0.00	1.50	1.50	4.69	3.19	4.49	1.50	2.99
WSB31	317022.9	6256521.9	4.65	0.00	1.30	1.30	4.65	3.35	4.45	1.30	3.15
WSB32	316994.8	6256510.3	4.62	0.00	1.40	1.40	4.62	3.22	4.42	1.40	3.02
WSB33	317085.1	6256502.7	4.82	0.00	0.50	0.50	4.82	4.32	4.62	1.00	3.62
WSB34	317138.6	6256498.9	4.82	0.00	1.40	1.40	4.82	3.42	4.62	1.40	3.22
WSB35	316990.3	6256479.8	4.72	0.00	0.00	0.00	4.72	4.72	4.52	0.20	4.32
WSB36	316986.6	6256443.4	4.72	0.00	0.00	0.00	4.72	4.72	4.52	0.10	4.42
WSB37	317011.1	6256402.8	4.74	0.00	0.00	0.00	4.74	4.74	4.54	0.30	4.24
WSB38	317053.9	6256437.6	4.77	0.50	1.10	0.60	4.27	3.67	4.57	1.10	3.47
WSB39	317098.8	6256482.4	4.97	0.00	0.70	0.70	4.97	4.27	4.77	1.50	3.27
WSB40	317092.9	6256451.2	5.86	0.00	0.00	0.00	5.86	5.86	5.66	1.00	4.66
WSB41	317134.5	6256477.1	5.31	0.30	2.20	1.90	5.01	3.11	5.11	2.20	2.91
WSB42	317131.6	6256448.4	5.47	0.30	2.20	1.90	5.17	3.27	5.27	2.20	3.07
WSB43	317165.5	6256424.9	5.45	0.30	3.20	2.90	5.15	2.25	5.25	3.20	2.05
WSB44	317162.6	6256386.6	5.58	0.30	3.30	3.00	5.28	2.28	5.38	3.30	2.08
WSB45	317125.3	6256374.0	5.49	0.30	3.40	3.10	5.19	2.09	5.29	3.40	1.89
WSB46	317127.4	6256414.5	5.66	0.30	3.80	3.50	5.36	1.86	5.46	3.80	1.66
WSB47	317092.7	6256404.8	5.70	0.00	0.30	0.30	5.70	5.40	5.50	0.30	5.20
WSB48	317156.7	6256357.2	2.80	0.50	1.20	0.70	2.30	1.60	2.60	1.20	1.40
WSB49	317079.3	6256365.7	5.24	0.70	1.40	0.70	4.54	3.84	5.04	1.40	3.64
WSB50	317054.4	6256367.7	5.65	0.00	0.40	0.40	5.65	5.25	5.45	0.40	5.05

URS Australia Pty Ltd 1 of 2

Soil Bore Location	Easting	Northing	AHD Heights (assummed top of concrete for 2006 data)	Top of Asbestos (mgbl)	Base of Asbestos (mbgl)	Thickness	Top of Asbestos (mAHD)	Bottom of Asbestos (mAHD)	Top of Fill (0.2m taken as standard concrete thickness) mAHD	Bottom of fill/Fill thickness (mbgl)	Bottom of fill (mAHD)
WSB51	317018.6	6256369.5	6.07	0.00	0.70	0.70	6.07	5.37	5.87	0.70	5.17
WSB52	316981.7	6256372.6	5.57	0.00	0.00	0.00	5.57	5.57	5.37	0.40	4.97
WSB53	317115.6	6256362.7	3.37	0.40	1.30	0.90	2.97	2.07	3.17	1.30	1.87
WSB54	317007.4	6256564.4	3.59	0.00	0.00	0.00	3.59	3.59	3.39	0.20	3.19
WSB55	317050.8	6256399.3	4.75	0.00	0.00	0.00	4.75	4.75	4.55	0.20	4.35
SB01/MW01-12	317150.61	6256358.67	2.93	0.00	0.00	0.00	2.93	2.93	2.73	0.50	2.23
SB02/MW02-12	317108.13	6256378.37	5.65	0.50	3.60	3.10	5.15	2.05	5.45	3.60	1.85
SB03/MW03-12	317152.64	6256617.73	3.76	0.50	2.40	1.90	3.26	1.36	3.56	2.40	1.16
SB04/MW04-12	317009.77	6256576.09	3.81	0.40	1.30	0.90	3.41	2.51	3.61	1.30	2.31
SB05/MW05-12	317015.71	6256552.68	3.71	0.30	0.80	0.50	3.41	2.91	3.51	0.80	2.71
SB06-12	317134	6256388.82	5.68	0.30	3.50	3.20	5.38	2.18	5.48	3.50	1.98
SB07-12	317147.04	6256414.8	5.57	0.00	3.80	3.80	5.57	1.77	5.37	3.80	1.57
SB08	317161.29	6256474.03	3	0.20	1.50	1.30	2.80	1.50	2.80	1.50	1.30
SB09-12	317211.56	6256566.74	3.78	0.20	1.90	1.70	3.58	1.88	3.58	2.00	1.58
SB9A-12	317210.6	6256566.62	3.8	0.20	2.00	1.80	3.60	1.80	3.60	2.30	1.30
SB10-12	317214.7	6256586.76	3.83	0.20	2.40	2.20	3.63	1.43	3.63	2.30	1.33
SB11-12	317133.22	6256620.53	3.63	0.2	2.4	2.20	3.43	1.23	3.43	2.40	1.03
SB12-12	317093.93	6256624.96	3.69	0.2	2.3	2.10	3.49	1.39	3.49	2.30	1.19
SB13-12	317026	6256584	3.81	0.2	0.9	0.70	3.61	2.91	3.61	1.70	1.91
SB14-12	317077.81	62526523.2	4.51	0.05	0.6	0.55	4.46	3.91	4.31	0.60	3.71
SB15-12	317109.06	6256506.96	4.85	0.00	0.00	0.00	4.85	4.85	4.65	0.20	4.45
SB16-12	317033.4	6256463.72	4.74	0.00	0.00	0.00	4.74	4.74	4.54	0.40	4.14
SB17-12	317027.91	6256415.42	4.75	0.00	0.00	0.00	4.75	4.75	4.55	1.00	3.55
SB18-12	316983.74	6256424.99	4.72	0.00	0.00	0.00	4.72	4.72	4.52	1.00	3.52
SB19-12	316991.46	6256473.3	4.71	0.20	1.50	1.30	4.51	3.21	4.51	1.50	3.01
SB20-12	317213.88	6256572.07	3.8	0.20	2.10	1.90	3.60	1.70	3.60	2.10	1.50
SB21-12	317214.18	6256586.35	3.85	0.2	2.3	2.10	3.65	1.55	3.65	2.40	1.25
SB22-12	317219.14	6256586.35	3.82	0.1	2.70	2.60	3.72	1.12	3.62	2.70	0.92
SB23-12	317218.67	6256604.49	3.71	0.2	2.3	2.10	3.51	1.41	3.51	2.80	0.71
SB24-12	317206.05	6256565.91	3.78	0.2	2.7	2.50	3.58	1.08	3.58	2.70	0.88
SB25-12	317216.73	6256565.91	3.75	0.2	2.1	1.90	3.55	1.65	3.55	2.10	1.45
SB26-12	317210.88	6256561.76	3.77	0.2	2.2	2.00	3.57	1.57	3.57	2.20	1.37
SB27-12	317181.67	6256571.46	3.8	0.2	1.3	1.10	3.60	2.50	3.60	2.20	1.40
SB28-12	317178.32	6256616.19	3.8	0.2	3.3	3.10	3.60	0.50	3.60	3.30	0.30
l egend:		•	•		•	•	•	•	-	•	•

#### Legend:

mBGL = Metres below ground level

mAHD = Metres Australian Height Datum (survey data)

Coordinates are provided in Geocentric Datum of Australia (GDA 94), UTM Zone 56.

# Notes regarding Estimates of Fill Thickness:

2.8	> 1.9 m (used neighbouring SB23)
2.4	> 1 m (used neighbouring SB03)
	> 2 m (used neighbouring G9)
2.7	> 1.3 (used neighbouring SB09)
2.4	>1.3 (used neighbouring G5)
2.7	> 0.9 (used neighbouring G6)
1.5	Approximated from WSB 29 and 31
3.8	> 4.5 (used neighbouring SB07)

URS Australia Pty Ltd 2 of 2 Date:

		Sa	ample Location	SB1	SB2	SB3	SB4	SB6	SB7	SB8	SB9	SB12	SB14	SB15	SB19
	Sample I.D				SB2_4.2-4.3	SB3_3.0-3.1	SB4_3.6-3.7	SB6_3.9-4.0	SB7_4.5-4.6	SB8_2.9-3.0	SB9_3.4-3.5	SB12_3.5-3.6	SB14_4.5-4.6	SB15_1.6-1.7	SB19_2.1-2.2
	15/10/2012	15/10/2012	15/10/2012	16/10/2012	17/10/2012	17/10/2012	17/10/2012	16/10/2012	16/10/2012	17/10/2012	17/10/2012	17/10/2012			
			Sample Type	N	N	N	N	N	N	N	N	N	N	N	N
Analyte	LOR	Units	Action Criteria*												
pH Measurements															
pH (KCI)	0.1	pH unit		4.9	4.8	4.6	5.1	6.9	8	5.5	4.8	4.1	5.5	4.8	5
pH OX (23B)	0.1	pH unit		5	4.4	4.2	5.2	5.1	6.6	5	2.7	4.1	5.4	4.9	6.1
Acidity Trail															
Titratable Actual Acidity (23F)	2	moleH+/t	18	10	24	24	6	< 2	< 2	5	10	29	2	21	11
Titratable Peroxide Acidity (23G)	2	moleH+/t	18	< 2	75	35	< 2	7	< 2	< 2	108	27	3	23	6
Titratable Sulfidic Acidity (23H)	2	moleH+/t	18	< 2	51	11	< 2	7	< 2	< 2	98	< 2	< 2	< 2	< 2
sulfidic - Titratable Actual Acidity (s-23F)	0.02	% pyrite S		< 0.02	0.04	0.04	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	0.04	< 0.02	0.03	< 0.02
sulfidic - Titratable Peroxide Acidity (s-23G)	0.02	% pyrite S		< 0.02	0.12	0.06	< 0.02	< 0.02	< 0.02	< 0.02	0.17	0.04	< 0.02	0.04	< 0.02
sulfidic - Titratable Sulfidic Acidity (s-23H)	0.02	% pyrite S		<0.02	0.08	<0.02	<0.02	<0.02	<0.02	<0.02	0.16	<0.02	<0.02	<0.02	<0.02
Sulfur Trail:									İ			Ì		1	1
KCI Extractable Sulfur (23Ce)	0.02	% S		< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02
Peroxide Oxidisable Sulfur (23E)	0.02	% S	0.03	< 0.02	0.07	< 0.02	< 0.02	0.13	0.03	< 0.02	0.17	0.02	< 0.02	< 0.02	< 0.02
Peroxide Sulfur (23De)	0.02	% S	0.03	< 0.02	0.07	< 0.02	< 0.02	0.13	0.03	< 0.02	0.17	0.02	< 0.02	< 0.02	< 0.02
acidity - Peroxide Oxidisable Sulfur (a-23E)	10	moleH+/t		< 10	44	< 10	< 10	80	22	< 10	106	13	< 10	< 10	< 10
Calcium Values															
KCI Extractable Calcium (23Vh)	0.02	% Ca		< 0.02	0.07	0.03	0.03	0.26	0.1	< 0.02	< 0.02	< 0.02	< 0.02	0.06	< 0.02
Peroxide Calcium (23Wh)	0.02	% Ca		< 0.02	0.06	0.04	0.03	0.21	0.11	< 0.02	< 0.02	< 0.02	< 0.02	0.06	< 0.02
Acid Reacted Calcium (23X)	0.02	% Ca		< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02
acidity - Acid Reacted Calcium (a-23X)	10	moleH+/t		< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10
sulfidic - Acid Reacted Calcium (s-23X)	0.02	% S		< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	< 0.02
Magnesium Values:															
KCI Extractable Magnesium (23Sm)	0.02	% Mg		0.03	0.04	<0.02	0.03	<0.02	<0.02	<0.02	<0.02	<0.02	<0.02	<0.02	0.09
Peroxide Magnesium (23Tm)	0.02	% Mg		0.03	0.04	< 0.02	0.03	< 0.02	0.03	< 0.02	< 0.02	< 0.02	< 0.02	0.04	0.09
Acid Reacted Magnesium (23U)	0.02	% Mg		< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	0.03	< 0.02	< 0.02	< 0.02	< 0.02	0.04	< 0.02
sulfidic - Acid Reacted Magnesium (s-23U)	0.02	% S		< 0.02	< 0.02	< 0.02	< 0.02	< 0.02	0.04	< 0.02	< 0.02	< 0.02	< 0.02	0.05	< 0.02
Acidity - Acid Reacted Magnesium (a-23U)	10	moleH+/t		< 10	< 10	< 10	< 10	< 10	27	< 10	< 10	< 10	< 10	30	< 10
Acid Base Accounting															
ANC Fineness Factor	0.5	-		1.5	1.5	1.5	1.5	1.5	1.5	1.5	1.5	1.5	1.5	1.5	1.5
Net Acidity (acidity units)	10	moleH+/t		< 10	68	24	< 10	31	< 10	< 10	116	64	< 10	21	11
Net Acidity (sulfur units)	0.02	% S		< 0.02	0.11	0.04	< 0.02	0.05	< 0.02	< 0.02	0.18	0.1	< 0.02	0.03	< 0.02
Liming Rate	1	kg CaCO3/t		< 1	5	2	< 1	2	< 1	< 1	9	5	< 1	2	< 1
Other															
Excess Acid Neutralising Capacity (23Q)	0.02	% CaCO3		-	-	-	-	-	0.12	-	-	-	-	-	-
sulfidic - Excess Acid Neutralising Capacity (s-23	0.02	% S		-	-	-	-	-	0.04	-	-	-	-	-	-
HCl Extractable Sulfur (20Be)	0.02	% S		-	-	-	-	-	-	-	-	0.05	-	-	-
Acid Base Accounting															
acidity - Net Acid Soluble Sulfur (a-20J)	10	moleH+/t		-	-	-	-	-	-	-	-	23	-	-	-
Net Acid Soluble Sulfur (20Je)	0.02	% S		-	1	-	1	-	-	1	-	0.05	-	-	-

Action Criteria\* Source: Stone, Y, Ahern C R, and Blunden B (1998). Acid Sulfate Soils Manual 1998. Acid Sulfate Soil Management Advisory Committee, Wollongbar, NSW, Australia. From Table 4.4, page 28.

Legend:

LOR = Limit of Reporting N= Normal sample

Exceeds Acid Sulphate Soil Action Level

Results in **Bold** indicate results above LOR.

Prepared by: SJB Checked by: AS Date: 19.02.13 URS Job No. 43218346

URS JOB NO. 43218346			NSW EPA	NEPM	NEPC	NEPC	NEPC	l	<u> </u>		<u> </u>			1	<u> </u>	
Sample ID			0	EILs	(1999)	(1999)	(1999)	WSB01_0.5	WSB01_1.0	WSB02_1.3	WSB02_2.8	WSB03_0.5	WSB03_0.9	WSB04_0.5	WSB04_1.9	WSB05_0.5
Date	_		Service Station		HIL 'E'	HIL 'D'	HIL 'F'	5/12/2005	5/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005
QC Informations	Units	LOR	Guidelines													
Total Metals																
Arsenic	mg/kg	5		20	200	400	500	16	<5	107	574	8	8	<5	6	6
Cadmium	mg/kg	1		3	40	80	100	<1	<1	14	<1	<1	2	7	<1	<1
Chromium	mg/kg	2		400	24000	48000	60000	13	20	317	8	25	32	17	33	66
Copper	mg/kg	5		100	2000	4000	5000	161	15	3300	14	20	20	32	152	15
Lead	mg/kg	5		600	600	1200	1500	89	<5	8560	29	31	38	16	17	7
Nickel	mg/kg	2		60	600	2400	3000	18	40	66	3	15	46	34	60	97
Zinc	mg/kg	5		200	14000	28000	35000	743	80	24100	41	204	686	1770	363	56
Total Mercury																
Mercury	mg/kg	0.1		1	30	60	75	<0.1	<0.1	0.6	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
Polynuclear Aromatic Hydroca	arbons															
Naphthalene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Fluorene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	0.9	1	<0.5	<0.5
Anthracene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	0.9	1	<0.5	<0.5
Fluoranthene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	2.6	1	<0.5	<0.5
Pyrene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	2.7	0.8	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	1	<0.5	<0.5	<0.5
Chrysene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	1.1	<0.5	<0.5	<0.5
Benzo(b)fluoranthene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	0.9	<0.5	<0.5	<0.5
Benzo(k)fluoranthene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	1	<0.5	<0.5	<0.5
Benzo(a)pyrene	mg/kg	0.5			2	4	5	<0.5	<0.5	<0.5	<0.5	<0.5	1	<0.5	<0.5	<0.5
Indeno(1.2.3.cd)pyrene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	0.6	<0.5	<0.5	<0.5
Dibenz(a.h)anthracene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	mg/kg	0.5						<0.5	<0.5	<0.5	<0.5	<0.5	0.8	<0.5	<0.5	<0.5
Total PAHs	mg/kg				40	80	100	0	0	0	0	0	13.5	3.8	0	0
Total Petroleoum Hydrocarbon	ns															
C6 - C9 Fraction	mg/kg	2	65					<2	<2	<2	<2	<2	<2	<2	<2	<2
C10 - C14 Fraction	mg/kg	50						<50	<50	<50	<50	<50	<50	<50	<50	<50
C15 - C28 Fraction	mg/kg	100						100	<100	300	<100	<100	210	190	<100	1490
C29 - C36 Fraction	mg/kg	100						<100	<100	340	<100	<100	<100	<100	<100	1020
TPH C10 - C36	mg/kg	<u>L</u>	1000					100	0	640	0	0	210	190	0	2510
BTEX																
Benzene	mg/kg	0.2	1					<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Toluene	mg/kg	0.2	1.4					<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Ethylbenzene	mg/kg	0.2	3.1					<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
meta- & para-Xylene	mg/kg	0.2						<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
ortho-Xylene	mg/kg	0.2						<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Total Xylene	mg/kg		14					0	0	0	0	0	0	0	0	0
TCLP Leachate																
B[a]p	mg/L	0.5	-	-	-	-	-	-	-	-	-	-	<0.5	-	-	-
Arsenic	mg/L	0.1	-	-	-	-	-	-	-	-	0.7	-	-	-	-	-
Lead	mg/L	0.1	-	_	-	_	_	-	-	8.4	-	-	-	-	-	-

Prepared by: SJB
URS Australia Pty Ltd

1 of 9

Checked by: AS

UKS JOD NO. 43218346			ī	<b>I</b>		<u> </u>	<b>I</b>		I		<u> </u>	T	<b>I</b>	
Sample ID			WSB05_2.0	QC101_06/12/05	QC201_06/12/05	WSB06_0.5	WSB06_1.9	WSB07_0.2	WSB07_2.0	WSB08_0.5	WSB08_1.5	WSB09_0.5	WSB09_1.0	WSB10_0.2
Date	<u></u>		6/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005	6/12/2005	7/12/2005	7/12/2005	7/12/2005
QC Informations	Units	LOR	WSB0	5_2.0 Duplicate and	Triplicate									
Total Metals														
Arsenic	mg/kg	5	<5	<5	4	15	<5	<5	6	<5	<5	882	8	<5
Cadmium	mg/kg	1	<1	<1	<0.1	2	<1	<1	<1	<1	<1	<1	<1	<1
Chromium	mg/kg	2	30	37	42	27	8	7	20	10	11	15	8	20
Copper	mg/kg	5	13	18	16	99	89	75	15	15	13	53	<5	76
Lead	mg/kg	5	10	7	71	263	14	<5	23	32	13	116	10	<5
Nickel	mg/kg	2	51	69	7	23	28	63	4	3	2	17	<2	107
Zinc	mg/kg	5	33	30	40	455	186	34	22	38	16	160	6	32
Total Mercury														
Mercury	mg/kg	0.1	<0.1	<0.1	<0.05	<0.1	<0.1	<0.1	<0.1	0.2	<0.1	0.5	<0.1	<0.1
Polynuclear Aromatic Hydrod	arbons													
Naphthalene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Fluorene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.6	<0.5	<0.5
Pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.6	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Chrysene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(b)fluoranthene	mg/kg	0.5	<0.5	<0.5	<1	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(k)fluoranthene	mg/kg	0.5	<0.5	<0.5	<1	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(a)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Indeno(1.2.3.cd)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Dibenz(a.h)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Total PAHs	mg/kg		0	0	0	0	0	0	0	0	0	1.2	0	0
Total Petroleoum Hydrocarbo	1				40									
C6 - C9 Fraction	mg/kg	2	<2	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2
C10 - C14 Fraction	mg/kg	50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
C15 - C28 Fraction C29 - C36 Fraction	mg/kg mg/kg	100 100	<100 <100	<100 <b>130</b>	<100 <100	<100 <100	<100 <b>260</b>	<100 <b>260</b>	<100 <100	<100 <100	<100 <100	<100 <100	<100 <100	<100 <100
TPH C10 - C36		100	0	130	0	0	260	260	0	0	0	0	0	0
BTEX	mg/kg		l 0	130	U	0	200	200	l 0	0	0	0	U	
Benzene	ma/ka	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Toluene	mg/kg mg/kg	0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Ethylbenzene	mg/kg	0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
meta- & para-Xylene		0.2	<0.2	<0.2	<1	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
ortho-Xylene	mg/kg mg/kg	0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Total Xylene	mg/kg	0.2	0.2	0	0	0.2	0.2	0.2	0	0.2	0.2	0.2	0.2	0
TCLP Leachate	mg/ng			V	· ·	U	· ·	U	, v	•	, ,		Ü	
B[a]p	mg/L	0.5	<u>-</u>	_	_		-	-	_	_	_	-	-	
ь <sub>[а]</sub> р Arsenic	`	0.5	-	-	-	-	-	-	- -	<u>-</u>	-	0.3	-	-
	mg/L	0.1	<u>-</u>	-	-	<0.1	-	-	<u>-</u>	-	-	- 0.3	<u>-</u>	-
Lead	mg/L	0.1	-	-	-	<0.1	-		_	-	-	-	-	

Sample ID  Date			WSB10_1.3 7/12/2005	WSB11_0.5 7/12/2005	WSB11_1.0 7/12/2005	WSB12_1.0 7/12/2005	QC102_07/12/05 7/12/2005	WSB12_2.2 7/12/2005	WSB13_0.5 7/12/2005	WSB13_2.5 7/12/2005	WSB14_0.6 7/12/2005	WSB14_2.1 7/12/2005	WSB16_0.5 7/12/2005	WSB16_2.3 7/12/2005	WSB17_0.2 7/12/2005
QC Informations	Units	LOR					I.0 Duplicate								
Total Metals							<u> </u>								
Arsenic	mg/kg	5	7	<5	<5	6	31	13	6	8	<5	9	<5	22	30
Cadmium	mg/kg	1	<1	<1	<1	<1	1	6	<1	<1	<1	4	<1	109	<1
Chromium	mg/kg	2	14	54	53	28	35	32	13	8	18	23	20	84	30
Copper	mg/kg	5	12	16	13	31	34	85	22	6	13	49	25	418	15
Lead	mg/kg	5	11	7	14	33	89	279	19	11	21	189	17	1880	247
Nickel	mg/kg	2	2	86	89	24	48	41	16	4	20	27	22	28	14
Zinc	mg/kg	5	13	286	120	104	764	2740	222	22	80	749	55	2440	75
Total Mercury															
Mercury	mg/kg	0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	0.8	0.3	<0.1	<0.1
Polynuclear Aromatic Hydro	carbons														
Naphthalene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	4.5	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1	<0.5	<0.5	<0.5
Fluorene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.6	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1.6	<0.5	<0.5	<0.5
Anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1.6	<0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	0.8	<0.5	<0.5	<0.5	<0.5	<0.5	0.8	<0.5	<0.5	<0.5
Pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	0.9	<0.5	<0.5	<0.5	<0.5	<0.5	1.5	<0.5	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	0.6	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Chrysene	mg/kg	0.5	<0.5	<0.5	<0.5	0.6	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(b)fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	0.8	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(k)fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(a)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	0.7	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Indeno(1.2.3.cd)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Dibenz(a.h)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Total PAHs	mg/kg		0	0	0	4.4	0	0	0	0	0	11.6	0	0	0
Total Petroleoum Hydrocarb	ons														
C6 - C9 Fraction	mg/kg	2	<2	<2	<2	<2	<2	<2	<2	<2	<2	51	<2	<2	<2
C10 - C14 Fraction	mg/kg	50	<50	<50	<50	<50	<50	<50	<50	<50	<50	1400	<50	<50	<50
C15 - C28 Fraction	mg/kg	100	<100	140	<100	220	490	270	<100	<100	200	7930	<100	9720	<100
C29 - C36 Fraction	mg/kg	100	<100	<100	<100	140	230	160	<100	<100	140	7670	<100	9970	<100
TPH C10 - C36	mg/kg		0	140	0	360	720	430	0	0	340	17000	0	19690	0
BTEX															
Benzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	0.4	<0.2
Toluene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Ethylbenzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
meta- & para-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	0.4	<0.2	<0.2	<0.2
ortho-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	0.5	<0.2	<0.2	<0.2
Total Xylene	mg/kg		0	0	0	0	0	0	0	0	0	0.9	0	0	0
TCLP Leachate															1
B[a]p	mg/L	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-
Arsenic	mg/L	0.1	-	-	-	-	-	-	-	-	-	-	-	-	<0.1
Lead	mg/L	0.1	-	-	-	-	-	-	-	-	-	-	-	3.6	0.2

URS JOD NO. 43218346			T	Г	Т		Т	т	Т	Γ	т	ı	T	
Sample ID			WSB17_1.1	WSB18_0.5	WSB18_1.2	QC103_07/12/05	QC202_07/12/05	WSB19_0.2	WSB19_0.5	WSB20_0.9	WSB20_2.2	WSB21_0.2	WSB21_0.9	WSB22_1.3
Date	-		7/12/2005	7/12/2005	7/12/2005	7/12/2005	7/12/2005	7/12/2005	7/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005
QC Informations	Units	LOR			ws	B18_1.2 Duplicate an	d Triplicate							WSB22_1.3
Total Metals														
Arsenic	mg/kg	5	5	<5	<5	6	44	<5	6	64	<5	<5	<5	5
Cadmium	mg/kg	1	<1	<1	<1	<1	0.6	<1	<1	1	<1	<1	<1	<1
Chromium	mg/kg	2	21	16	18	25	28	9	10	36	2	17	21	14
Copper	mg/kg	5	18	36	48	53	42	7	17	74	5	109	75	25
Lead	mg/kg	5	67	6	11	16	37	<5	168	560	7	<5	<5	22
Nickel	mg/kg	2	17	18	26	32	50	23	5	9	6	108	64	10
Zinc	mg/kg	5	330	105	79	96	220	14	120	606	24	51	34	137
Total Mercury														
Mercury	mg/kg	0.1	<0.1	<0.1	<0.1	<0.1	0.21	<0.1	0.5	0.4	<0.1	<0.1	<0.1	<0.1
Polynuclear Aromatic Hydro	carbons													
Naphthalene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Fluorene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.5	<0.5	<0.5	<0.5	<0.5
Anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.5	<0.5	<0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1.4	<0.5	<0.5	<0.5	<0.5
Pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1.5	<0.5	<0.5	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1	<0.5	<0.5	<0.5	<0.5
Chrysene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.8	<0.5	<0.5	<0.5	<0.5
Benzo(b)fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<1	<0.5	<0.5	1.4	<0.5	<0.5	<0.5	<0.5
Benzo(k)fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<1	<0.5	<0.5	0.7	<0.5	<0.5	<0.5	<0.5
Benzo(a)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1.4	<0.5	<0.5	<0.5	<0.5
Indeno(1.2.3.cd)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1.3	<0.5	<0.5	<0.5	<0.5
Dibenz(a.h)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1.7	<0.5	<0.5	<0.5	<0.5
Total PAHs	mg/kg		0	0	0	0	0	0	0	12.2	0	0	0	0
Total Petroleoum Hydrocarbo	ons													
C6 - C9 Fraction	mg/kg	2	<2	<2	<2	<2	<10	<2	<2	<2	<2	<2	<2	<2
C10 - C14 Fraction	mg/kg	50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
C15 - C28 Fraction	mg/kg	100	<100	<100	<100	<100	<100	<100	<100	110	<100	<100	<100	100
C29 - C36 Fraction	mg/kg	100	<100	<100	<100	<100	<100	<100	<100	110	<100	<100	<100	<100
TPH C10 - C36	mg/kg		0	0	0	0	0	0	0	220	0	0	0	100
BTEX														
Benzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Toluene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Ethylbenzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
meta- & para-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<1	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
ortho-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Total Xylene	mg/kg		0	0	0	0	0	0	0	0	0	0	0	0
TCLP Leachate														
B[a]p	mg/L	0.5	-	-	-	-	-	-	-	-	-	-	-	-
Arsenic	mg/L	0.1	-	-	-	-	-	-	-	-	-	-	-	-
Lead	mg/L	0.1	-	-	-	-	-	-	-	-	-	-	-	-
		-					-						<u> </u>	

Sample ID Date			QC104_08/12/05 8/12/2005	WSB22_2.1 8/12/2005	WSB23_0.6 8/12/2005	WSB23_2.0 8/12/2005	WSB24_0.2 8/12/2005	WSB24_1.2 8/12/2005	WSB25_0.2 8/12/2005	WSB25_0.5 8/12/2005	WSB26_0.2 8/12/2005	WSB26_0.7 8/12/2005	WSB27_0.2 8/12/2005	WSB27_1.2 8/12/2005	WSB28_0.4 8/12/2005	WSB28_1.0 8/12/2005
QC Informations	Units	LOR	Duplicate													
Total Metals																
Arsenic	mg/kg	5	10	20	<5	55	<5	6	<5	52	<5	14	<5	<5	<5	<5
Cadmium	mg/kg	1	<1	<1	<1	11	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Chromium	mg/kg	2	30	27	18	63	17	8	7	12	14	48	12	7	6	12
Copper	mg/kg	5	11	5	14	12	66	6	<5	22	70	25	57	6	9	8
Lead	mg/kg	5	29	23	60	<5	<5	<5	10	203	6	120	<5	7	27	12
Nickel	mg/kg	2	12	6	16	98	80	<2	<2	18	146	65	119	3	4	2
Zinc	mg/kg	5	4960	18	204	2790	42	7	<5	115	52	176	45	7	31	9
Total Mercury																
Mercury	mg/kg	0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	0.2	<0.1	0.2	<0.1	<0.1	0.2	<0.1
Polynuclear Aromatic Hydro	carbons															
Naphthalene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Fluorene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.7	<0.5	0.7	<0.5	<0.5	<0.5	<0.5
Pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.7	<0.5	0.7	<0.5	<0.5	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Chrysene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(b)fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(k)fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(a)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Indeno(1.2.3.cd)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Dibenz(a.h)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Total PAHs	mg/kg		0	0	0	0	0	0	0	1.4	0	1.4	0	0	0	0
Total Petroleoum Hydrocarb																
C6 - C9 Fraction	mg/kg	2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
C10 - C14 Fraction	mg/kg	50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
C15 - C28 Fraction	mg/kg	100	<100	<100	250	<100	<100	<100	<100	<100	140	<100	460	<100	<100	<100
C29 - C36 Fraction	mg/kg	100	<100	<100	180	<100	240	<100	<100	<100	450	<100	1450	<100	<100	<100
TPH C10 - C36	mg/kg		0	0	430	0	240	0	0	0	590	0	1910	0	0	0
BTEX																
Benzene 	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Toluene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Ethylbenzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
meta- & para-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
ortho-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Total Xylene	mg/kg		0	0	0	0	0	0	0	0	0	0	0	0	0	0
TCLP Leachate																-
B[a]p	mg/L	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Arsenic	mg/L	0.1	-	-	-	-	=	-	-	-	-	-	-	=	-	-
Lead	mg/L	0.1	-	-	-	-	-	-	-	-	-	-	-	-	-	-

URS Job No. 43218346										•	<b>.</b>			T		
Sample ID			WSB29_0.2	WSB29_1.4	WSB30_0.2	WSB30_1.0	WSB31_0.7	WSB31_1.3	WSB32_0.5	WSB32_1.3	WSB32_1.6	WSB33_0.5	WSB33_1.3	WSB34_0.2	QC105_08/12/05	QC203_08/12/05
Date			8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005	8/12/2005
QC Informations	Units	LOR												WSB34	1_0.2 Duplicate and	Triplicate
Total Metals																
Arsenic	mg/kg	5	16	5	11	<5	21	491	13	-	1360	<5	<5	15	69	20
Cadmium	mg/kg	1	<1	<1	<1	<1	<1	<1	<1	-	<1	<1	<1	<1	1	0.2
Chromium	mg/kg	2	11	13	18	3	25	8	19	-	13	12	16	20	37	17
Copper	mg/kg	5	29	<5	41	<5	28	5	17	-	17	<5	7	21	78	19
Lead	mg/kg	5	24	13	37	<5	536	9	15	-	21	17	11	29	31	7
Nickel	mg/kg	2	31	4	51	<2	20	3	13	-	3	4	4	8	36	36
Zinc	mg/kg	5	183	17	100	<5	349	10	22	-	33	6	13	103	242	48
Total Mercury																
Mercury	mg/kg	0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	-	0.3	<0.1	<0.1	<0.1	<0.1	<0.05
Polynuclear Aromatic Hydrocal	rbons															
Naphthalene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Fluorene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.5	-	-	-	-	-	=	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Anthracene	mg/kg	0.5	-	-	-	-	-	=	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.5	-	-	-	-	-	=	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Pyrene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Chrysene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(b)fluoranthene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<1
Benzo(k)fluoranthene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<1
Benzo(a)pyrene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Indeno(1.2.3.cd)pyrene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Dibenz(a.h)anthracene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	mg/kg	0.5	-	-	-	-	-	-	-	<0.5	-	<0.5	<0.5	<0.5	<0.5	<0.5
Total PAHs	mg/kg		0	0	0	0	0	0	0	0	0	0	0	0	0	0
Total Petroleoum Hydrocarbon																
C6 - C9 Fraction	mg/kg	2	_	_	-	-	-	-	_	_	_	<2	<2	<2	<2	<10
C10 - C14 Fraction	mg/kg	50	-	-	=	-	-	-	_	-	-	<50	<50	<50	<50	<50
C15 - C28 Fraction	mg/kg	100	-	-	-	_	-	-	_	_	_	<100	<100	<100	<100	<100
C29 - C36 Fraction	mg/kg	100	-	_	-	-	-	-	-	_	_	<100	<100	<100	<100	<100
TPH C10 - C36	mg/kg		0	0	0	0	0	0	0	0	0	0	0	0	0	0
BTEX	g/.kg		V		V	V		V				V	•		Ŭ	
Benzene	mg/kg	0.2	-	-	-	-	-	-	_	_	_	<0.2	<0.2	<0.2	<0.2	<0.2
Toluene	mg/kg	0.2	-	-	-	-	-	<u>-</u>	-	<u>-</u>	<u>-</u>	<0.2	<0.2	<0.2	<0.2	<0.5
Ethylbenzene		0.2		-					-			<0.2	<0.2	<0.2	<0.2	<0.5
meta- & para-Xylene	mg/kg	0.2	-		-	-	-	-		-	-	<0.2	<0.2	<0.2	<0.2	
, ,	mg/kg		-	-	-	-	-	-	-	-	-					<1
ortho-Xylene	mg/kg	0.2	-	-	-	-	-	-	-	-	-	<0.2	<0.2	<0.2	<0.2	<0.5
Total Xylene	mg/kg		0	0	0	0	0	0	0	0	0	0	0	0	0	0
TCLP Leachate	m a/l															<del>                                     </del>
B[a]p	mg/L	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Arsenic	mg/L	0.1	-	-	-	-	-	3.1	-	-	4.2	-	-	-	-	-
Lead	mg/L	0.1	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Sample ID  Date			WSB34_2.2 8/12/2005	WSB35_0.2 9/12/2005	WSB35_0.5 9/12/2005	WSB38_0.5 9/12/2005	QC106 9/12/2005	WSB38_1.0 9/12/2005	WSB40_0.1 9/12/2005	WSB40_1.4 9/12/2005	WSB43_0.5 9/12/2005	QC107 9/12/2005	QC204 9/12/2005	WSB43_3.0 9/12/2005	WSB44_0.2 9/12/2005	WSB44_3.0 9/12/2005	WSB45_0.5 9/12/2005
QC Informations	Units	LOR	1			WSB 38_0.		1				5 Duplicate and	d Triplicate	1			
Total Metals																	
Arsenic	mg/kg	5	6	94	<5	<5	<5	6	8	7	<5	<5	4	33	15	<5	<5
Cadmium	mg/kg	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	0.1	20	<1	<1	<1
Chromium	mg/kg	2	17	16	6	6	7	10	7	14	42	47	38	61	21	8	54
Copper	mg/kg	5	11	15	10	7	7	14	35	10	18	10	12	1060	17	6	198
Lead	mg/kg	5	19	17	8	6	7	11	13	13	10	33	9	440	44	20	63
Nickel	mg/kg	2	7	9	<2	6	6	8	15	3	61	57	64	75	18	5	105
Zinc	mg/kg	5	28	34	12	26	33	47	66	19	32	59	32	709	142	22	401
Total Mercury																	
Mercury	mg/kg	0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	0.09	<0.1	0.2	<0.1	0.1
Polynuclear Aromatic Hydro														İ			
Naphthalene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	0.6	<0.5	<0.5	<0.5	<0.5	167	<0.5	<0.5	1.4
Acenaphthylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	17.4	<0.5	<0.5	1.4
Acenaphthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	441	<0.5	<0.5	3.5
Fluorene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	379	<0.5	<0.5	1.9
Phenanthrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	2580	0.5	<0.5	38
Anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	824	<0.5	<0.5	12.2
Fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	2720	<0.5	<0.5	59.2
Pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	2700	<0.5	<0.5	60.8
Benz(a)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1230	<0.5	<0.5	29.7
Chrysene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	1200	<0.5	<0.5	31
Benzo(b)fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<1	706	<0.5	<0.5	28
Benzo(k)fluoranthene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<1	651	<0.5	<0.5	26.2
Benzo(a)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	951	<0.5	<0.5	39.1
Indeno(1.2.3.cd)pyrene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	306	<0.5	<0.5	20
Dibenz(a.h)anthracene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	116	<0.5	<0.5	6.5
Benzo(g.h.i)perylene	mg/kg	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	338	<0.5	<0.5	25.7
Total PAHs	mg/kg		0	0	0	0	0	0	0.6	0	0	0	0	15326.4	0.5	0	384.6
Total Petroleoum Hydrocark	oons																
C6 - C9 Fraction	mg/kg	2	<2	<2	<2	<2	<2	<2	9	<2	<2	<2	-	<2	<2	<2	<2
C10 - C14 Fraction	mg/kg	50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	1060	<50	<50	200
C15 - C28 Fraction	mg/kg	100	<100	<100	<100	<100	<100	<100	170	<100	<100	<100	<100	119000	480	<100	6580
C29 - C36 Fraction	mg/kg	100	<100	<100	<100	<100	<100	110	260	<100	<100	<100	<100	73300	150	<100	7440
TPH C10 - C36	mg/kg		0	0	0	0	0	110	430	0	0	0	0	193360	630	0	14220
BTEX																	
Benzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Toluene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	0.4	<0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2
Ethylbenzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2
meta- & para-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	0.8	<0.2	<0.2	<0.2	<1	<0.2	<0.2	<0.2	<0.2
ortho-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.5	<0.2	<0.2	<0.2	<0.2
Total Xylene	mg/kg		0	0	0	0	0	0	0.8	0	0	0	0	0	0	0	0
TCLP Leachate																	
B[a]p	mg/L	0.5	-	-	-	-	-	-	<0.5	-	<0.5	-	-	<0.5	-	-	<0.5
Arsenic	mg/L	0.1	-	<0.1	-	-	-	-	-	-	-	-	-	-	-	-	-
Lead	mg/L	0.1	-	-	-	-	-	-	-	-	<0.1	-	-	<0.1	-	-	-

Sample ID			WSB45_3.0	WSB46_0.5	WSB46_3.8	WSB48_0.4	WSB48_1.0	WSB49_0.6	QC108	WSB49_0.9	WSB52_0.5	WSB52_4.0	WSB54_0.1	QC109_13.12.05	QC205	WSB54_2.0
Date			9/12/2005	9/12/2005	9/12/2005	9/12/2005	9/12/2005	9/12/2005	9/12/2005	9/12/2005	9/12/2005	9/12/2005	13/12/2005	13/12/2005	13/12/2005	13/12/2005
QC Informations	Units	LOR						WSB-49	Duplicate				WSB54_0	0.1 Duplicate and	l Triplicate	
Total Metals																
Arsenic	mg/kg	5	<5	9	<5	<5	<5	<5	<5	1550	11	7	<5	<5	1	<5
Cadmium	mg/kg	1	<1	17	<1	1	<1	2	8	<1	<1	<1	<1	<1	2.8	<1
Chromium	mg/kg	2	44	22	288	23	15	16	15	35	16	14	4	6	9	9
Copper	mg/kg	5	18	6	26	10	9	9	17	67	14	18	54	54	86	10
Lead	mg/kg	5	74	25	92	27	23	8	21	107	15	18	<5	<5	3	9
Nickel	mg/kg	2	71	7	176	25	17	24	27	79	5	8	33	40	65	6
Zinc	mg/kg	5	72	333	4200	41	24	86	344	493	30	44	23	28	52	24
Total Mercury																
Mercury	mg/kg	0.1	<0.1	<0.1	0.3	<0.1	<0.1	<0.1	<0.1	0.2	<0.1	<0.1	<0.1	<0.1	<0.05	<0.1
Polynuclear Aromatic Hydroc	arbons															
Naphthalene	mg/kg	0.5	184	<0.5	27.6	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.5	16.8	<0.5	9.2	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Acenaphthene	mg/kg	0.5	432	<0.5	125	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Fluorene	mg/kg	0.5	402	<0.5	107	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.5	2740	2.1	876	1.2	<0.5	0.6	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Anthracene	mg/kg	0.5	842	0.6	273	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.5	2720	3.4	963	1.8	0.7	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Pyrene	mg/kg	0.5	2660	3.7	924	1.7	0.7	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.5	1160	1.6	396	0.8	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Chrysene	mg/kg	0.5	1100	1.6	373	0.7	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(b)fluoranthene	mg/kg	0.5	648	0.8	205	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<1	<0.5
Benzo(k)fluoranthene	mg/kg	0.5	560	0.9	190	0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<1	<0.5
Benzo(a)pyrene	mg/kg	0.5	936	1.2	312	0.6	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Indeno(1.2.3.cd)pyrene	mg/kg	0.5	293	<0.5	95.7	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Dibenz(a.h)anthracene	mg/kg	0.5	108	<0.5	27.6	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	mg/kg	0.5	318	0.6	101	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Total PAHs	mg/kg		15119.8	16.5	5005.1	7.8	1.4	0.6	0	0	0	0	0	0	0	0
Total Petroleoum Hydrocarbo	ns															
C6 - C9 Fraction	mg/kg	2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	-	<2
C10 - C14 Fraction	mg/kg	50	1150	<50	<250	<50	<50	110	<50	<50	<50	<50	<50	<50	<50	<50
C15 - C28 Fraction	mg/kg	100	139000	<100	39200	<100	<100	770	<100	<100	<100	<100	<100	<100	<100	<100
C29 - C36 Fraction	mg/kg	100	75700	<100	22800	<100	<100	260	<100	<100	<100	<100	<100	<100	<100	<100
TPH C10 - C36	mg/kg		215850	0	62000	0	0	1140	0	0	0	0	0	0	0	0
BTEX																
Benzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Toluene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.5	<0.2
Ethylbenzene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.5	<0.2
meta- & para-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<1	<0.2
ortho-Xylene	mg/kg	0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.5	<0.2
Total Xylene	mg/kg		0	0	0	0	0	0	0	0	0	0	0	0	0	0
TCLP Leachate																
B[a]p	mg/L	0.5	<0.5	=	<0.5	-	-	-	-	-	•	-	-	-	-	-
Arsenic	mg/L	0.1	-	-	-	-	-	-	-	0.5	-	-	-	-	-	-
Lead	mg/L	0.1	-	-	-	-	-	-	-	<0.1	-	-	-	-	-	-

Table 4: Soil Analytical Results Tables - PAh, TPH, BTEX and TCLP Leachate (URS 2006)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd
181 James Ruse Drive, Camellia, NSW
URS Job No. 43218346

URS Job No. 43218346			ı	
Sample ID			WSB55_0.2	WSB55_1.0
Date			13/12/2005	13/12/2005
QC Informations	Units	LOR		
Total Metals				
Arsenic	mg/kg	5	<5	<5
Cadmium	mg/kg	1	<1	<1
Chromium	mg/kg	2	10	7
Copper	mg/kg	5	80	11
Lead	mg/kg	5	<5	13
Nickel	mg/kg	2	59	<2
Zinc	mg/kg	5	34	18
Total Mercury				
Mercury	mg/kg	0.1	<0.1	<0.1
Polynuclear Aromatic Hydrocar	bons			
Naphthalene	mg/kg	0.5	<0.5	<0.5
Acenaphthylene	mg/kg	0.5	<0.5	<0.5
Acenaphthene	mg/kg	0.5	<0.5	<0.5
Fluorene	mg/kg	0.5	<0.5	<0.5
Phenanthrene	mg/kg	0.5	<0.5	<0.5
Anthracene	mg/kg	0.5	<0.5	<0.5
Fluoranthene	mg/kg	0.5	<0.5	<0.5
Pyrene	mg/kg	0.5	<0.5	<0.5
Benz(a)anthracene	mg/kg	0.5	<0.5	<0.5
Chrysene	mg/kg	0.5	<0.5	<0.5
Benzo(b)fluoranthene	mg/kg	0.5	<0.5	<0.5
Benzo(k)fluoranthene	mg/kg	0.5	<0.5	<0.5
Benzo(a)pyrene	mg/kg	0.5	<0.5	<0.5
Indeno(1.2.3.cd)pyrene	mg/kg	0.5	<0.5	<0.5
Dibenz(a.h)anthracene	mg/kg	0.5	<0.5	<0.5
Benzo(g.h.i)perylene	mg/kg	0.5	<0.5	<0.5
Total PAHs	mg/kg		0	0
Total Petroleoum Hydrocarbons	s			
C6 - C9 Fraction	mg/kg	2	<2	<2
C10 - C14 Fraction	mg/kg	50	<50	<50
C15 - C28 Fraction	mg/kg	100	<100	<100
C29 - C36 Fraction	mg/kg	100	<100	<100
TPH C10 - C36	mg/kg		0	0
BTEX				
Benzene	mg/kg	0.2	<0.2	<0.2
Toluene	mg/kg	0.2	<0.2	<0.2
Ethylbenzene	mg/kg	0.2	<0.2	<0.2
meta- & para-Xylene	mg/kg	0.2	<0.2	<0.2
ortho-Xylene	mg/kg	0.2	<0.2	<0.2
Total Xylene	mg/kg		0	0
TCLP Leachate				
B[a]p	mg/L	0.5	-	-
Arsenic	mg/L	0.1	-	-
Lead	mg/L	0.1	-	-

#### Legend and Investigation levels:

NSW EPA Service Station Guidelines (1994)

National Environmental Protection Measure (1999) Ecological Investigation Level National Environmental Protection Council (1999) Health Based Investigation Level D National Environmental Protection Council (1999) Health Based Investigation Level E National Environmental Protection Council (1999) Health Based Investigation Level F LOR = Limit of Reporting

' - ' = Not calculated/not analysed

Prepared by: SJB
URS Australia Pty Ltd
9 of 9
Checked by: AS

					S	Sample Location		S	B1			SB02		SB3	SB3	1	SB4		1	SB5			S	B6	
						Primary Sample																		SB6_3.6-3.7	SB6_3.6-3.7
						Sample I.D	SB1_0.5-0.6	SB1_1.0-1.1	SB1_2.0-2.1	SB1_3.5-3.6	SB2_0.5-0.6	SB2_2.7-2.8	SB2_4.5-4.6	SB3_0.5-0.6	SB3_2.7-2.8	SB4_0.5-0.6	SB4_2.2-2.3	SB4_3.0-3.1	SB5_1.5-1.6	SB5_3.0-3.1	SB5_4.2-4.3	SB6_3.6-3.7	SB6_4.6-4.7	QC103	QC203
						Sample Date	15/10/2012	15/10/2012	15/10/2012	15/10/2012	15/10/2012	15/10/2012	15/10/2012	15/10/2012	15/10/2012	16/10/2012	16/10/2012	16/10/2012	16/10/2012	16/10/2012	16/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012
						Sample Type	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	FD	FT
				Health I	Based IL's																				
				Health-	NSW EPA																				
				based Investigatio	1994 - Guidelines	Ecological Investigatio																			
				n Levels -	for	n Levels -																			
				HIL D (NEPM,	Assessing Service	1999)																			
Analyte	LOR 1	LOR 2	Units	1999)	Stations	,																			
Total Petroleum Hydrocarbons																									
C6 - C9 Fraction	10	25	mg/kg	-	65	-	< 10	< 10	< 10	< 10	< 10	< 25	< 10	< 10	< 10	< 25	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 25
C10 - C14 Fraction	50	50	mg/kg	-		-	< 50	< 50	< 50	< 50	< 50	-	< 50	< 50	< 50	-	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	-
C15 - C28 Fraction	100	100	mg/kg	-		-	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100
C29 - C36 Fraction	100	100	mg/kg	-		-	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100
C10 - C36 Fraction	50	50		-	1000	-	< 50	< 50	< 50	< 50	< 50	-	< 50	< 50	< 50	-	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	-
Total Recoverable Hydrocarbons TRH - NEF					1							, ,			ı		,	,	1	,	, ,			1	
C6 - C10 Fraction	10	10	mg/kg		<del>  -</del>	-	< 10	< 10	< 10	< 10	< 10	-	< 10	< 10	< 10	-	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	-
C6 - C10 Fraction minus BTEX (F1) EP080	10	10	mg/kg	-	-	-	< 10	< 10	< 10	< 10	< 10	-	< 10	< 10	< 10	-	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	-
>C10 - C16 Fraction >C16 - C34 Fraction	50 100	50	mg/kg	-	<del>  -</del>	+ -	< 50 < 100	< 50	< 50	< 50	< 50	-	< 50	< 50 < 100	< 50	-	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	-
>C16 - C34 Fraction >C34 - C40 Fraction	100	100 100	mg/kg mg/kg	-	<del>                                     </del>	-	< 100	< 100 < 100	< 100 < 100	< 100 < 100	< 100 < 100	-	< 100 < 100	< 100	< 100 < 100	-	< 100 < 100	< 100 < 100	< 100 < 100	< 100 < 100	< 100 < 100	< 100 < 100	< 100 < 100	< 100 < 100	-
>C10 - C40 Fraction (sum)	50	50	mg/kg		+-	+ -	< 50	< 50	< 50	< 50	< 50	-	< 50	< 50	< 50	-	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	-
BTEXN		- 00	9/1.9				100	100	100	100	100		100	100	100	1	100	100	100	100	100	100	100	100	l
Benzene	0.2	0.2	mg/kg	_	1	-	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Toluene	0.5	0.5	mg/kg	-	130	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Ethylbenzene	0.5	1	mg/kg	-	50	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 1	< 0.5	< 0.5	< 0.5	< 1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 1
m&p-Xylene	0.5	2	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 2	< 0.5	< 0.5	< 0.5	< 2	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 2
ortho-Xylene	0.5	1	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 1	< 0.5	< 0.5	< 0.5	< 1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 1
Total Xylenes	0.5	0.5	mg/kg	-	25	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Sum of BTEX	0.2	0.2	mg/kg	-	-	-	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.1	< 0.2	< 0.2	< 0.2	< 0.1	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.1
Naphthalene	1		mg/kg	-	-		< 1	-	< 1	< 1	-	-	< 1	< 1	< 1	-	< 1	< 1	-	< 1	< 1	< 1	< 1	< 1	-
Metals						_																			
Arsenic	5	4	mg/kg	400	-	20	< 5	< 5	< 5	6	< 5	8	< 5	20	41	12	< 5	< 5	< 5	< 5	6	< 5	< 5	8	7
Cadmium	1	0.5	mg/kg	80	-	3	< 1	< 1	< 1	< 1	1	< 0.5	< 1	< 1	< 1	< 0.5	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 0.5
Chromium	2	1	mg/kg	400	-	1	8	4	6	6	10	33	12	10	4	34	5	10	10	7	10	7	7	16	13
Copper	5	1	mg/kg	4000	-	100	6	5	6	10	11	14	12	29	< 5	27	5	16	13	7	13	9	7	16	16
Lead Nickel	5	1	mg/kg	1200	-	600	20	< 5	6	8	12	8	16	100	6	51	6	14	13	6	11	5	5	15	13
Zinc	2	1	mg/kg	2400	-	60	3	3	< 2	6	5	52	< 2	15	< 2	26	2	8	10	3	10	< 2	< 2	3	3
Mercury	5	1	mg/kg	28000	-	200	7	< 5	7	22	19	24	< 5	100	< 5	90	7	31	28	12	35	5	< 5	25	18
	0.1	0.1	mg/kg	60	-	1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	0.1	< 0.1	0.4	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Polnuclear Aromatic Hydrocarbons  Naphthalene	0.5	0.5	mg/kg				< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Acenaphthylene	0.5	0.1	mg/kg	<del></del>	<del>                                     </del>	+ -	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Acenaphthene	0.5	0.1	mg/kg		<del>  -</del>	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Fluorene	0.5	0.1	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Phenanthrene	0.5	0.1	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Anthracene	0.5	0.1	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Fluoranthene	0.5	0.1	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	1.1	< 0.1	< 0.5	< 0.5	< 0.5	0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Pyrene	0.5	0.1	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	1.3	< 0.1	< 0.5	< 0.5	< 0.5	0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Benz(a)anthracene	0.5	0.1	mg/kg	-		-	< 0.5	< 0.5	< 0.5	< 0.5	0.6	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Chrysene	0.5	0.1	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	0.6	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Benzo(b)fluoranthene Benzo(k)fluoranthene	0.5	0.5	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	0.6	-	< 0.5	< 0.5	< 0.5	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	-
Benzo(k)fluorantnene Benzo(a)pyrene	0.5	0.5	mg/kg	-	-	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	-0.05	< 0.5	< 0.5	< 0.5	- 0.07	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	- 0.05
Indeno(1.2.3.cd)pyrene	0.5	0.05 0.1	mg/kg mg/kg	4	-	-	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	<b>0.5</b> < 0.5	< 0.05 < 0.1	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	<b>0.07</b> < 0.1	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.05 < 0.1
Dibenz(a.h)anthracene	0.5	0.1	mg/kg mg/kg	<del></del>	-	+ -	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Benzo(g.h.i)perylene	0.5	0.5	mg/kg		<del>-</del>	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1
Benzo(b) & Benzo(k)fluoranthene	0.5	0.1	mg/kg	<del></del>	<del>  -</del>	+ -	-	-	-	-	-	< 0.2	-	-	-	< 0.2	-	-	-	-	-	-	-	-	< 0.1
Sum of PAHs	0.5		mg/kg	80	-	-	<0.5	<0.5	<0.5	<0.5	4.7	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Legend:			,					-			•		-	-		-						-			
PS = Primary Sample																									

PS = Primary Sample FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

Exceeds the Adopted HIL - NEPM HIL D

Exceeds the Adopted HIL - Service Stations

Exceeds the Adopted EIL - NEPM HIL D

Exceeds both Health and Ecological IL's Results in **Bold** indicate results above the LOR

					SB7		SE	188 I	SB9	SB9		SB	9A		l s	B10	l se	311	SE	312	SB	13	SE	314
					05.	SB7_4.0-4.2			020	050		SB9A 3.6-3.8				I	-			1				1
				SB7_4.0-4.2	SB7_5.6-5.7	QC102	SB8_1.8-1.9	SB8_2.8-2.9	SB9_2.3-2.4	SB9_3.3-3.4	SB9A_3.6-3.8	QC103_041212	QC203	SB9A_4.9-5.0	SB10_2.2-2.3	SB10_3.4-3.5	SB11_3.1-3.2	SB11_3.8-3.9	SB12_2.3-2.4	SB12_3.3-3.4	SB13_2.0-2.1	SB13-4.3-4.4	SB14_1.8-1.9	SB14_3.5-3.6
				17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	16/10/2012	16/10/2012	4/12/2012	4/12/2012	4/12/2012	4/12/2012	16/10/2012	16/10/2012	16/10/2012	16/10/2012	16/10/2012	16/10/2012	16/10/2012	16/10/2012	17/10/2012	17/10/2012
				N	N	FD	N	N	N	N	N	FD	FT	N	N	N	N	N	N	N	N	N	N	N
																	İ							
Analyte	LOR 1	LOR 2	Units																					
Total Petroleum Hydrocarbons			l		I .									I .					l					
C6 - C9 Fraction	10	25	mg/kg	< 10	< 10	< 10	< 10	< 10	< 10	1750	384	571	290	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10
C10 - C14 Fraction	50	50	mg/kg	< 50	< 50	< 50	< 50	< 50	< 50	6350	2530	3900	4500	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50
C15 - C28 Fraction	100	100	mg/kg	< 100	< 100	< 100	< 100	< 100	< 100	1360	6750	3020	2000	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100
C29 - C36 Fraction	100	100		< 100	< 100	< 100	< 100	< 100	< 100	1230	2280	1650	1100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100
C10 - C36 Fraction	50	50	mg/kg	< 50	< 50	< 50	< 50	< 50	< 50	8940	11600	8570	7600	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50
Total Recoverable Hydrocarbons TRH - NEF				< 50	< 50	< 50	< 50	< 50	< 50	6940	11600	6570	7600	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50
C6 - C10 Fraction	10 10	10	mg/kg	< 10	< 10	< 10	< 10	< 10	12	3780	768	1410	1300	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10
C6 - C10 Fraction C6 - C10 Fraction minus BTEX (F1) EP080	10	10	mg/kg	< 10	< 10	< 10	< 10	< 10	12	3450	679	1300	1200	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10
>C10 - C16 Fraction	50	50	mg/kg	< 50	< 50	< 50	< 50	< 50	< 50	4210	3580	4180	3800	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50
>C16 - C34 Fraction	100	100	mg/kg	< 100	< 100	< 100	< 100	< 100	< 100	1890	7160	3490	2300	< 50	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100
>C34 - C40 Fraction	100	100	mg/kg	< 100	< 100	< 100	< 100	< 100	<100	1300	1280	970	600	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100
>C10 - C40 Fraction (sum)	50	50	mg/kg	< 50	< 50	< 50	< 50	< 50	< 50	7400	12000	8640	6700	< 100	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50
BTEXN			3 3		1												1							
Benzene	0.2	0.2	mg/kg	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	<0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Toluene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Ethylbenzene	0.5	1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	8.8	8.8	4.2	3	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
m&p-Xylene	0.5	2	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	323	59.7	88.6	82	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
ortho-Xylene	0.5	1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1	20.3	17.1	16	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Total Xylenes	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	324	80	106	98	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Sum of BTEX	0.2	0.2	mg/kg	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	333	88.8	110	101	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Naphthalene	1		mg/kg	< 1	< 1	< 1	<1	< 1	2	150	24	57	90	< 1	2	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1
Metals																	İ							
Arsenic	5	4	mg/kg	< 5	10	< 5	< 5	< 5	5	5	9	10	7	< 5	7	10	8	14	8	< 5	< 5	< 5	5	< 5
Cadmium	1	0.5	mg/kg	< 1	< 1	< 1	<1	< 1	< 1	< 1	<1	< 1	<0.5	< 1	< 1	< 1	< 1	<1	< 1	< 1	< 1	< 1	< 1	< 1
Chromium	2	1	mg/kg	12	16	14	11	5	4	3	7	5	3	3	7	3	7	7	9	6	5	6	15	3
Copper	5	1	mg/kg	13	37	12	13	9	< 5	< 5	5	5	3	< 5	7	< 5	6	< 5	10	< 5	5	< 5	11	< 5
Lead	5	1	mg/kg	17	6	17	22	6	< 5	< 5	12	9	8	< 5	19	6	12	< 5	20	< 5	5	5	19	< 5
Nickel	2	1	mg/kg	3	4	3	2	< 2	< 2	< 2	< 2	< 2	<1	3	2	< 2	< 2	10	4	< 2	< 2	< 2	5	< 2
Zinc	5	1	mg/kg	6	32	7	10	9	6	< 5	6	< 5	2	< 5	23	< 5	18	41	24	< 5	5	7	16	< 5
Mercury	0.1	0.1	mg/kg	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	<0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Polnuclear Aromatic Hydrocarbons					1												1	ı						
Naphthalene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	2	120	39	73.7	110	< 0.5	2.2	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Acenaphthylene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	0.3	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Acenaphthene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	0.3	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Fluorene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.1	0.7	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Phenanthrene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	2.2	1.2	0.7	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Anthracene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Fluoranthene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	0.5	< 0.5	<0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Pyrene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	0.9	< 0.5	0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benz(a)anthracene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Chrysene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(b)fluoranthene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.2	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(k)fluoranthene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(a)pyrene	0.5	0.05	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.5	<0.05	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Indeno(1.2.3.cd)pyrene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.5	<0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Dibenz(a.h)anthracene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(g.h.i)perylene Benzo(b) & Benzo(k)fluoranthene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.5	<0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
- ''	0.5	0.2	mg/kg	-	-	-	-	-	-	-	-		<0.2	- 0.5	-	-	-	-		-	-	-	-	-
Sum of PAHs Legend:	0.5	1	mg/kg	<0.5	<0.5	<0.5	<0.5	<0.5	2	120	42.6	76	112.1	< 0.5	2.2	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Legend: PS = Primary Sample																								

PS = Primary Sample FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

Exceeds the Adopted HIL - NEPM HIL D

Exceeds the Adopted HIL - Service Stations

Exceeds the Adopted EIL - NEPM HIL D

Exceeds both Health and Ecological IL's

					B15		SB16			e.	317		91	318		B19	9	20D	es	321	es	322	CD.	23
					B15		3510	SB16_2.7-2.9		35	SB17_1.5-1.8	SB17_1.5-1.8	30	1	3	I I	35	1	35	1	35	522	30	23
				SB15_4.3-4.4	SB15-2.8-2.9	SB16_1.6-1.7	SB16_2.7-2.9	QC101	SB17_1.0-1.1	SB17_1.5-1.8	QC100	QC200	SB18_1.8-1.9	SB18_3.2-3.3	SB19_1.6-1.7	SB19_3.0-3.1	SB20D_2.8-2.9	SB20D_6.5-6.6	SB21_2.8-2.9	SB21_5.0-5.1	SB22_2.6-2.7	SB22_5.0-5.1	SB23_2.6-2.7	SB23_6.2-6.3
				17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	17/10/2012	3/12/2012	3/12/2012	4/12/2012	4/12/2012	4/12/2012	4/12/2012	4/12/2012	4/12/2012
				N	N	N	N	FD	N N	N	FD	FT	N	N	N	N	N	N N	N	N	4/12/2012 N		4/12/2012 N	4/12/2012 N
																	· · ·							
					<b>†</b>											1	t							
Analyte	LOR 1	LOR 2	Units																					
	LOK I	LOK 2	Ullits	T												l	ļ							
Total Petroleum Hydrocarbons				<u> </u>																				
C6 - C9 Fraction	10	25	mg/kg	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 25	< 10	< 10	< 10	< 10	17	< 10	175	< 10	< 10	< 10	151	< 10
C10 - C14 Fraction	50	50	mg/kg	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	<50	< 50	< 50	< 50	< 50	150	< 50	2440	< 50	100	< 50	3840	< 50
C15 - C28 Fraction	100	100	mg/kg	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	1150	< 100	11600	< 100	1110	< 100	18000	< 100
C29 - C36 Fraction	100	100	mg/kg	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	670	< 100	11700	< 100	790	< 100	10500	< 100
C10 - C36 Fraction	50	50		< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	-	< 50	< 50	< 50	< 50	1970	< 50	25700	< 50	2000	< 50	32300	< 50
Total Recoverable Hydrocarbons TRH - NEP				<b>_</b>	T								1							,	,		, ,	
C6 - C10 Fraction	10	10	mg/kg	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	-	< 10	< 10	< 10	< 10	28	< 10	346	< 10	< 10	< 10	335	< 10
C6 - C10 Fraction minus BTEX (F1) EP080	10	10	mg/kg	< 10	< 10	< 10	< 10	< 10	< 10	< 10	< 10	-	< 10	< 10	< 10	< 10	28	< 10	346	< 10	< 10	< 10	329	< 10
>C10 - C16 Fraction	50	50	mg/kg	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	-	< 50	< 50	< 50	< 50	300	< 50	2830	< 50	200	< 50	5580	< 50
>C16 - C34 Fraction	100	100	mg/kg	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	-	< 100	< 100	< 100	< 100	1500	< 100	19700	< 100	1620	< 100	23800	< 100
>C34 - C40 Fraction	100	100	mg/kg	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100	-	< 100	< 100	< 100	< 100	380	< 100	6420	< 100	430	< 100	6160	< 100
>C10 - C40 Fraction (sum)	50	50	mg/kg	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50	-	< 50	< 50	< 50	< 50	2180	<50	29000	<50	2250	<50	35500	<50
BTEXN											,				,					,				
Benzene	0.2	0.2	mg/kg	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Toluene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Ethylbenzene	0.5	1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	< 0.5
m&p-Xylene	0.5	2	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 2	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	2.8	< 0.5
ortho-Xylene	0.5	1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	2.3	< 0.5
Total Xylenes	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	5.1	< 0.5
Sum of BTEX	0.2	0.2	mg/kg	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.1	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	6.3	< 0.2
Naphthalene	1		mg/kg	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	-	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	18	< 1
Metals																								
Arsenic	5	4	mg/kg	< 5	5	< 5	< 5	< 5	6	8	< 5	<4	< 5	6	< 5	< 5	12	< 5	< 5	7	7	5	15	11
Cadmium	1	0.5	mg/kg	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 0.5	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	< 1	4	< 1
Chromium	2	1	mg/kg	3	8	12	7	11	9	8	6	5	5	16	6	4	7	< 2	4	4	13	2	156	8
Copper	5	1	mg/kg	< 5	6	11	< 5	< 5	20	18	11	10	< 5	13	6	< 5	7	< 5	< 5	< 5	24	< 5	273	6
Lead	5	1	mg/kg	< 5	9	10	< 5	6	15	15	9	10	< 5	14	6	< 5	11	< 5	40	< 5	290	< 5	1540	8
Nickel	2	1	mg/kg	< 2	3	4	2	3	3	< 2	< 2	2	3	6	< 2	2	< 2	< 2	< 2	4	5	7	35	11
Zinc	5	1	mg/kg	< 5	11	20	9	12	16	11	7	7	10	22	6	11	10	20	27	8	328	46	3380	88
Mercury	0.1	0.1	mg/kg	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	0.1	< 0.1	0.9	< 0.1
Polnuclear Aromatic Hydrocarbons							,																	
Naphthalene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	14.4	< 0.5
Acenaphthylene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Acenaphthene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	3.4	< 0.5	< 0.5	< 0.5	4	< 0.5
Fluorene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	3.8	< 0.5	< 0.5	< 0.5	6.2	< 0.5
Phenanthrene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	9.5	< 0.5	< 0.5	< 0.5	10.6	< 0.5
Anthracene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.2	< 0.5	< 0.5	< 0.5	1.4	< 0.5
Fluoranthene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	2.1	< 0.5	< 0.5	< 0.5	2.8	< 0.5
Pyrene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	2.8	< 0.5	< 0.5	< 0.5	3.2	< 0.5
Benz(a)anthracene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Chrysene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(b)fluoranthene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(k)fluoranthene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	-	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(a)pyrene	0.5	0.05	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.05	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Indeno(1.2.3.cd)pyrene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Dibenz(a.h)anthracene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(g.h.i)perylene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Benzo(b) & Benzo(k)fluoranthene	0.5	0.2	mg/kg	-	-	-	-	-	-	-	-	< 0.2	-	-	-	-	-	-	-	-	-	-	-	-
Sum of PAHs	0.5		mg/kg	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5	< 0.5	< 0.5	24.4	< 0.5	< 0.5	< 0.5	42.6	< 0.5
Legend:																								

PS = Primary Sample FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

Exceeds the Adopted HIL - NEPM HIL D

Exceeds the Adopted HIL - Service Stations

Exceeds the Adopted EIL - NEPM HIL D

Exceeds both Health and Ecological IL's

				SI	324	SI	B25	SE	326	SB27	SI	327 SB27_5.1	SE	328	<u> </u>	P1
				SB24 2.6-2.7	SB24_5.0-5.1	SB25_2.0	SB25_6.3	SB26_2.7	SB26_5.1	SB27_2.7	SB27_5.1	QC201	SB28_3.3	SB28_6.3	TP1_0.5-0.7	TP1_3.0-3.2
				4/12/2012	4/12/2012	5/12/2012	5/12/2012	5/12/2012	5/12/2012	5/12/2012	5/12/2012	5/12/2012	5/12/2012	5/12/2012	19/10/2012	19/10/2012
				N	N	N N	N	N N	N	N	N N	FD	N N	N N	N	N
															<u> </u>	
															1	1
Analyte	LOR 1	LOR 2	Units													
Total Petroleum Hydrocarbons					•	•		•	•		•		,	•		
C6 - C9 Fraction	10	25	mg/kg	252	< 10	38	< 10	24	< 10	< 10	< 10	< 10	< 10	< 10	<10	< 10
C10 - C14 Fraction	50	50	mg/kg	850	< 50	5920	< 50	1630	< 50	< 50	< 50	< 50	< 50	< 50	<50	< 50
C15 - C28 Fraction	100	100	mg/kg	4260	< 100	14600	< 100	5630	< 100	< 100	< 100	< 100	< 100	< 100	110	< 100
C29 - C36 Fraction	100	100	mg/kg	2700	< 100	2130	< 100	1470	< 100	< 100	< 100	< 100	< 100	< 100	<100	< 100
C10 - C36 Fraction	50	50		7810	< 50	22600	< 50	8730	< 50	< 50	< 50	< 50	< 50	< 50	110	< 50
Total Recoverable Hydrocarbons TRH - NER	PM 2010 DRAF	T			•				•							
C6 - C10 Fraction	10	10	mg/kg	395	< 10	82	< 10	59	< 10	< 10	< 10	< 10	< 10	< 10	<10	< 10
C6 - C10 Fraction minus BTEX (F1) EP080	10	10	mg/kg	393	< 10	82	< 10	59	< 10	< 10	< 10	< 10	< 10	< 10	<10	< 10
>C10 - C16 Fraction	50	50	mg/kg	1360	< 50	10600	< 50	3100	< 50	< 50	< 50	< 50	< 50	< 50	< 50	< 50
>C16 - C34 Fraction	100	100	mg/kg	5720	< 100	11500	< 100	5280	< 100	< 100	< 100	< 100	< 100	< 100	140	< 50
>C34 - C40 Fraction	100	100	mg/kg	1540	< 100	780	< 100	870	< 100	< 100	< 100	< 100	< 100	< 100	< 100	< 100 < 100
>C10 - C40 Fraction (sum)	50	50	mg/kg	8620	<50	22900	<50	9250	<50	<50	<50	<50	<50	<50	140	< 100
BTEXN Benzene	0.0	0.0													< 0.2	
Toluene	0.2	0.2	mg/kg	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.2 < 0.5	< 0.5	< 0.2 < 0.5
Ethylbenzene	0.5	1	mg/kg mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
m&p-Xylene	0.5	2	mg/kg	1.1	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
ortho-Xylene	0.5	1	mg/kg	0.7	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Total Xylenes	0.5	0.5	mg/kg	1.8	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	<0.5
Sum of BTEX	0.2	0.2	mg/kg	1.8	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	<0.2	< 0.2
Naphthalene	1		mg/kg	< 1	< 1	< 1	<1	<1	< 1	< 1	< 1	< 1	< 1	< 1	<1	< 1
Metals			99										1		<del> </del>	
Arsenic	5	4	mg/kg	19	5	5	< 5	10	< 5	25	< 5	< 5	43	< 5	<5	< 5
Cadmium	1	0.5	mg/kg	< 1	< 1	< 1	< 1	<1	< 1	< 1	< 1	< 1	< 1	<1	7	< 1
Chromium	2	1	mg/kg	9	2	34	< 2	10	< 2	17	< 2	3	13	< 2	29	41
Copper	5	1	mg/kg	29	< 5	17	< 5	14	< 5	9	< 5	< 5	10	< 5	20	17
Lead	5	1	mg/kg	219	< 5	192	< 5	16	< 5	15	< 5	< 5	13	< 5	32	114
Nickel	2	1	mg/kg	9	6	8	< 2	3	< 2	3	3	2	3	< 2	50	38
Zinc	5	1	mg/kg	848	21	516	< 5	30	< 5	18	12	7	15	< 5	781	60
Mercury	0.1	0.1	mg/kg	0.5	0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	0.2	0.2
Polnuclear Aromatic Hydrocarbons		•		-			1			Ī		İ		İ	1	
Naphthalene	0.5	0.5	mg/kg	5.1	< 0.5	0.6	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Acenaphthylene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Acenaphthene	0.5	0.1	mg/kg	3.7	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Fluorene	0.5	0.1	mg/kg	7.6	< 0.5	< 0.5	< 0.5	3.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Phenanthrene	0.5	0.1	mg/kg	13.2	< 0.5	< 0.5	< 0.5	3.8	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	0.9	< 0.8
Anthracene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Fluoranthene	0.5	0.1	mg/kg	2.4	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	1.1	< 0.8
Benz(a)anthracene	0.5	0.1	mg/kg	< 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5	< 0.5	< 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	1.1 <0.5	< 0.8
Chrysene	0.5	0.1	mg/kg mg/kg	2.2	< 0.5	< 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Benzo(b)fluoranthene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Benzo(k)fluoranthene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Benzo(a)pyrene	0.5	0.05	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Indeno(1.2.3.cd)pyrene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Dibenz(a.h)anthracene	0.5	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Benzo(g.h.i)perylene	0.5	0.1	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	<0.5	< 0.8
Benzo(b) & Benzo(k)fluoranthene	0.5	0.2	mg/kg	-	-	-	-	-	-	-	-	-	-	-	-	-
Sum of PAHs	0.5		mg/kg	38	< 0.5	0.6	< 0.5	7.3	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	4.1	<0.5
Legend:																

Legend: PS = Primary Sample

FD = Field Duplicate

FT = Field Triplicate LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

Exceeds the Adopted HIL - NEPM HIL D

Exceeds the Adopted HIL - Service Stations

Exceeds the Adopted EIL - NEPM HIL D

Exceeds both Health and Ecological IL's

Sample Location			SB9A	SB21	SB23	SB24	SB26
Sample I.D			SB9A_3.6-3.8	SB21_2.8-2.9	SB23_2.6-2.7	SB24_2.6-2.7	SB26_2.7
Sample Date			4/12/2012	4/12/2012	4/12/2012	4/12/2012	5/12/2012
Sample Type			N	N	N	N	N
Analyte	LOR	Units					
PCBs		1					
Total Polychlorinated biphenyls	0.1	mg/kg	-	-	-	-	-
Monocyclic Aromatic Compounds Styrene	0.5		.0.5	.0.5	.0.5	.05	. 0.5
Isopropylbenzene (Cumene)	0.5 0.5	mg/kg mg/kg	< 0.5 11.4	< 0.5 <b>5.1</b>	< 0.5 <b>3.7</b>	< 0.5 <b>6.8</b>	< 0.5 < 0.5
n-Propylbenzene	0.5	mg/kg	19.9	14	8.9	13.7	0.6
1.3.5-Trimethylbenzene	0.5	mg/kg	48.2	< 0.5	9.1	< 0.5	< 0.5
sec-Butylbenzene	0.5	mg/kg	10.1	5.4	< 0.5	9.6	0.6
1.2.4-Trimethylbenzene	0.5	mg/kg	119	< 0.5	35	1.1	< 0.5
tert-Butylbenzene	0.5	mg/kg	0.9	< 0.5	< 0.5	0.9	< 0.5
p-Isopropyltoluene	0.5	mg/kg	6.7	< 0.5	4.3	< 0.5	< 0.5
n-Butylbenzene	0.5	mg/kg	8.1	8.9	15.7	10.7	< 0.5
Oxygenated Compounds Vinyl Acetate	-		. 5	. 5	. 5	I	. 5
2-Butanone (MEK)	5 5	mg/kg mg/kg	< 5 < 5	< 5 < 5	< 5 < 5	< 5 < 5	< 5 < 5
4-Methyl-2-pentanone (MIBK)	5	mg/kg	< 5	< 5	< 5	< 5	< 5
2-Hexanone (MBK)	5	mg/kg	< 5	< 5	< 5	< 5	< 5
Sulfonated Compounds	-	. 5					-
Carbon disulfide	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Fumigants							
2.2-Dichloropropane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.2-Dichloropropane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
cis-1.3-Dichloropropylene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
trans-1.3-Dichloropropylene 1.2-Dibromoethane (EDB)	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Halogenated Aliphatic Compounds	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Dichlorodifluoromethane (Freon 12)	5	mg/kg	< 5	< 5	< 5	< 5	< 5
Chloromethane	5	mg/kg	< 5	< 5	< 5	< 5	< 5
Vinyl chloride	5	mg/kg	< 5	< 5	< 5	< 5	< 5
Bromomethane	5	mg/kg	< 5	< 5	< 5	< 5	< 5
Chloroethane (Ethyl chloride)	5	mg/kg	< 5	< 5	< 5	< 5	< 5
Trichlorofluoromethane (Freon 11)	5	mg/kg	< 5	< 5	< 5	< 5	< 5
1.1-Dichloroethene Iodomethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
trans-1.2-Dichloroethene	0.5 0.5	mg/kg mg/kg	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5
1.1-Dichloroethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
cis-1.2-Dichloroethene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.1.2-Trichloroethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.1.1.2-Tetrachloroethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.1.1-Trichloroethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.1.2.2-Tetrachloroethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Carbon Tetrachloride	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
cis-1.4-Dichloro-2-butene 1.2-Dichloroethane	0.5 0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Trichloroethene	0.5	mg/kg mg/kg	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5
1.2-Dibromo-3-chloropropane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Hexachlorobutadiene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Pentachloroethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Tetrachloroethene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.1-Dichloropropylene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.2.3-Trichloropropane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
trans-1.4-Dichloro-2-butene Dibromomethane	0.5 0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.3-Dichloropropane	0.5	mg/kg	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5	< 0.5 < 0.5
Halogenated Aromatic Compounds	0.0	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.3
Chlorobenzene	0.5	mg/kg	< 0.5	1.1	1.8	5.7	< 0.5
Bromobenzene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
2-Chlorotoluene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
4-Chlorotoluene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.3-Dichlorobenzene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	1.2	< 0.5
1.4-Dichlorobenzene	0.5	mg/kg	< 0.5	< 0.5	1.8	3.2	< 0.5
1.2.4-Trichlorobenzene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.2.3-Trichlorobenzene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
1.2-Dichlorobenzene	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Trihalomethanes Chloroform	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Dibromochloromethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Bromodichloromethane	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Bromoform	0.5	mg/kg	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
	-	<i>3</i> 3					

PS = Primary Sample

FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected
-' = Not Analysed

Results in **Bold** indicate results above the LOR

Table 5c: Soil Analytical Results Tables - Leachability Procedures TCLP and ASLP (URS 2013)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd
181 James Ruse Drive, Camellia, NSW
URS Job No. 43218346

#### i. TCLP - Leachable metals

		Sample Location	TP1	TP1
		Primary Sample		
		Sample I.D	TP1_0.5-0.7TCLP	TP1_3.0-3.2TCLP
		Sample Date	19/10/2012	19/10/2012
		Sample Type	N	N
Analyte	LOR	Units		
Total Metals by ICP-AES (as presented in	Table 4a.)	•		
Arsenic	5	mg/kg	<5	<5
Cadmium	1	mg/kg	7	< 1
Chromium	2	mg/kg	29	41
Copper	5	mg/kg	20	17
Lead	5	mg/kg	32	114
Nickel	2	mg/kg	50	38
Zinc	5	mg/kg	781	60
Mercury	0.1	mg/kg	0.2	0.2
Leachable Metals				
Arsenic	0.01	mg/L	<0.1	<0.1
Cadmium	0.05	mg/L	< 0.05	< 0.05
Lead	0.1	mg/L	< 0.1	< 0.1
Nickel	0.1	mg/L	< 0.1	< 0.1
Mercury	0.001	mg/L	< 0.001	< 0.001
Polynuclear Aromatic Hydrocarbons				
Benzo(a)pyrene	0.5	μg/L	<0.5	< 0.5
TCLP Leach				
Initial pH	0.1	pH unit	10.3	10.8
pH (KCI)	0.1	pH unit	2.1	6.1
Extraction Fluid Number	1	-	1	2
Final pH	0.1	pH unit	5.9	6.1
Mainting Contest (dried @ 409C)		0/	00.4	
Moisture Content (dried @ 40°C)	1	%	29.4	55

#### Legend:

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ug/L = micrograms per kilogram

ND = Not Detected

-' = Not Analysed

TCLP = Toxicity Characteristic Leaching Procedure

Results in **Bold** indicate results above the LOR

Table 5c: Soil Analytical Results Tables - Leachability Procedures TCLP and ASLP (URS 2013)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd
181 James Ruse Drive, Camellia, NSW
URS Job No. 43218346

ii. ASLP - Water Leachable Metals by ICP-MS

Sample Location	mple Location S	Sample Location	TP1	TP1
Primary Sample	imary Sample	Primary Sample		
Sample I.D	Sample I.D	Sample I.D	TP1_0.5-0.7ASLP	TP1_3.0-3.2ASLP
Sample Date	Sample Date	Sample Date	19/10/2012	19/10/2012
Sample Type	Sample Type	Sample Type	N	N
Analyte	LOR	Units		
Water Leachable Metals				
Arsenic	0.001	mg/L	0.001	< 0.001
Cadmium	0.0001	mg/L	< 0.0001	< 0.0001
Lead	0.001	mg/L	< 0.001	< 0.001
Mercury	0.0001	mg/L	< 0.0001	< 0.0001
Nickel	0.001	mg/L	< 0.001	< 0.001
Polynuclear Aromatic Hydrocarbons	•			
Benzo(a)pyrene	0.5	μg/L	< 0.5	< 0.5
Acidity/ Alkalinity				
Final pH	0.1	pH unit	9.3	10.8

#### Legend:

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ug/L = micrograms per kilogram

ND = Not Detected

-' = Not Analysed

ASLP = Australian Standard Leaching Procedure

Sample I.D TP1_PS1	URS Job No. 43218346				Sample Location	TP1	
Managed   LOR					Sample Location	IPT	
Managed   LOR					Sample I.D	TP1_PS1	
Name					·	25/10/2012	
Manage				11		N	
Lord   Lovels - HL Dy Rept					aith Based IL's		
Managerie Arematic Hydrocarbonos	Analyte	LOR	Units	Levels - HIL D (NEPM,			
Totalense	Monocyclic Aromatic Hydrocarbons						
Emystencemen				-	·		
mets - 8 prisery/ener							
Syree	•						
orbo- Xyame         0.5         mg/sq         -							
Image: Comparison   Compariso							
1.5-1   1.5-	•						
1.8.5   Timeshybenzene				-	-		
12.4.Trimethydenzene		0.5		-	-	<0.5	
Institution				-	-		
Descriptophorene				-	-		
PBUTPUT   PBU	,	_					
Metals				-			
Arsenic         5         mg/kg         400         .         < 5		0.5	mg/kg	-	- L	<0.5	
Cadmium		5	ma/ka	400		- 5	
Cinomism							
Capper							
Section							
2	Lead	5	mg/kg		-	<5	
Mercury					-		
Pollucidar Aromatic Hydrocarbons   Naphthalene		_					
Naphthalene		0.1	mg/kg	60	-	< 0.1	
284m/maphthalene		0.5	ma/ka	<del>                                     </del>		270	
2-Chiconaphthalene							
Acenaphthylene							
Acenaphthene							
Fluorene	,			-	-		
Anthracene				-	-		
Fluoranthene				-	-		
Pyrene				-	-		
N2-Fluorenyl Acstamide				-			
Benz(q a)anthracene							
Chysene							
Benzo(b) & Benzo(k) fluoranthene	· /						
7.12-Dimethylbenz(a)anthracene         0.5         mg/kg         -         < < < < < < < < < < < < < < < < < < <							
Benzo(a)pyrene							
3-Methylcholanthrene				4	-		
Dibenz(a,h)anthracene		0.5	mg/kg	-	-	<100	
Benzo(gh.l)perylene				-	-		
Sum of PAHs				-	-		
Documentary   Compounds   Co							
Vinyl Acetate         5         mg/kg         -         < 5	<td></td> <td>0.5</td> <td>mg/kg</td> <td>80</td> <td>- 1</td> <td>26800</td>		0.5	mg/kg	80	- 1	26800
2-Butanone (MEK)         5         mg/kg         -         -         -5           4-Methyl-2-pentanone (MIBK)         5         mg/kg         -         <		5	ma/ka	_	_	-5	
A-Methyl-2-pentanone (MIBK)				-			
2-Hexanone (MBK)		_		-			
Sulfonated Compounds   Carbon disulfide   0.5   mg/kg   -   -   <0.5		_		-	-		
Carbon disulfide							
2.2-Dichloropropane         0.5         mg/kg         -         -         <0.5		0.5	mg/kg	-	-	<0.5	
1.2-Dichloropropane         0.5         mg/kg         -         -         <0.5	Fumigants						
cis-1.3-Dichloropropylene         0.5         mg/kg         -         -         <0.5				-			
trans-1.3-Dichloropropylene         0.5         mg/kg         -         < <0.5           1.2-Dibromoethane (EDB)         0.5         mg/kg         -         -         <0.5				-	-		
1.2-Dibromoethane (EDB)         0.5         mg/kg         -         -         <0.5				-			
Halogenated Aliphatic Compounds   Dichlorodifluoromethane   5   mg/kg   -   -   <5				-			
Dichlorodifluoromethane         5         mg/kg         -         -         <5           Chloromethane         5         mg/kg         -         -         -         -           Vinyl chloride         5         mg/kg         -         -         -         -         5           Bromomethane         5         mg/kg         -		0.5	mg/kg	-	-	<0.5	
Chloromethane         5         mg/kg         -         -         45           Vinyl chloride         5         mg/kg         -         -         -         5           Bromomethane         5         mg/kg         -         -         -         -         -         5           Chloroethane         5         mg/kg         -<		F	ma/ka			<i>-5</i>	
Vinyl chloride         5         mg/kg         -         -         <5           Bromomethane         5         mg/kg         -         -         <5		_					
Bromomethane         5         mg/kg         -         -         <5           Chloroethane         5         mg/kg         -         -         <5							
Chloroethane         5         mg/kg         -         -         <5           Trichlorofluoromethane         5         mg/kg         -         -         <5	Bromomethane	5			<u> </u>	<5	
1.1-Dichloroethene         0.5         mg/kg         -         -         <0.5			mg/kg	-	-	<5	
Iodomethane         0.5         mg/kg         -         -         <0.5           trans-1.2-Dichloroethene         0.5         mg/kg         -         -         <0.5							
trans-1.2-Dichloroethene         0.5         mg/kg         -         -         <0.5           1.1-Dichloroethane         0.5         mg/kg         -         -         <0.5			/1				
1.1-Dichloroethane       0.5       mg/kg       -       -       <0.5							
cis-1.2-Dichloroethene         0.5         mg/kg         -         -         <0.5							
1.1.1-Trichloroethane       0.5       mg/kg       -       -       <0.5							
1.1-Dichloropropylene       0.5       mg/kg       -       -       <0.5							
Carbon Tetrachloride         0.5         mg/kg         -         -         <0.5							
1.2-Dichloroethane       0.5       mg/kg       -       -       <0.5							
Dibromomethane         0.5         mg/kg         -         -         <0.5           1.1.2-Trichloroethane         0.5         mg/kg         -         -         <0.5	1.2-Dichloroethane	0.5	mg/kg	-		<0.5	
1.1.2-Trichloroethane 0.5 mg/kg <0.5				-	-		
1.3-Dicnioropropane 0.5 mg/kg <0.5							
	וט-צ.ו־cnioropropane	0.5	mg/kg	-	-	<0.5	

URS Job No. 43218346				Sample Location	TP1
				Jampie Location	11 1
				Sample I.D	TP1_PS1
				Sample Date Sample Type	25/10/2012
			Hea	Ith Based IL's	N
			Health-based Investigation		
Analyte	LOR	Units	Levels - HIL D (NEPM, 1999)	NSW EPA 1994 - Guidelines for Assessing Service Stations	
Tetrachloroethene	0.5	mg/kg	-	-	<0.5
1.1.1.2-Tetrachloroethane	0.5	mg/kg	-	-	<0.5
trans-1.4-Dichloro-2-butene	0.5	mg/kg	-	-	<0.5
cis-1.4-Dichloro-2-butene 1.1.2.2-Tetrachloroethane	0.5 0.5	mg/kg mg/kg	-		<0.5 <0.5
1.2.3-Trichloropropane	0.5	mg/kg	-	-	<0.5
Pentachloroethane	0.5	mg/kg	-	-	<0.5
1.2-Dibromo-3-chloropropane	0.5	mg/kg	-	-	<0.5
Halogenated Aromatic Compounds					
Chlorobenzene	0.5	mg/kg	-	-	<0.5
Bromobenzene	0.5 0.5	mg/kg	-	-	<0.5 <0.5
2-Chlorotoluene 4-Chlorotoluene	0.5	mg/kg mg/kg	-		<0.5 <0.5
1.2.3-Trichlorobenzene	0.5	mg/kg	-	-	<0.5
Trihalomethanes	0.0	mg/kg	1		40.0
Chloroform	0.5	mg/kg	-	-	<0.5
Bromodichloromethane	0.5	mg/kg	-	-	<0.5
Dibromochloromethane	0.5	mg/kg	-	-	<0.5
Bromoform	0.5	mg/kg	-	-	<0.5
Organochlorine Pesticides alpha-BHC	0.5	mg/kg			<100
ырпа-внс beta-внС	0.5	mg/kg	-	-	<100
gamma-BHC	0.5	mg/kg	-	-	<100
delta-BHC	0.5	mg/kg	-	-	<100
Heptachlor	0.5	mg/kg	-	-	<100
Aldrin	0.5	mg/kg	-	-	<100
Heptachlor epoxide	0.5 0.5	mg/kg	-	-	<100 <100
alpha-Endosulfan 4.4`-DDE	0.5	mg/kg mg/kg	-		<100
Dieldrin	0.5	mg/kg	-	-	<100
Endrin	0.5	mg/kg	-	-	<100
beta-Endosulfan	0.5	mg/kg	-	-	<100
4.4`-DDD	0.5	mg/kg			<100
Endosulfan sulfate	0.5	mg/kg			<100
4.4`-DDT Organophosphorus Pesticides	1	mg/kg			<100
Dichlorvos	0.5	mg/kg	-	- 1	<100
Dimethoate	0.5	mg/kg	-	-	<100
Diazinon	0.5	mg/kg	-	-	<100
Chlorpyrifos-methyl	0.5	mg/kg	-	-	<100
Malathion	0.5	mg/kg	-	-	<100
Fenthion	0.5	mg/kg	-	-	<100
Chlorpyrifos Pirimphos-ethyl	0.5 0.5	mg/kg mg/kg	-		<100 <100
Chlorfenvinphos	0.5	mg/kg	-	-	<110
Prothiofos	0.5	mg/kg	-	-	<100
Ethion	0.5	mg/kg	-	-	<100
Anilines and Benzidines		_			
Aniline	0.5	mg/kg	-	-	<100
4-Chloroaniline	0.5	mg/kg	-	-	<100
2-Nitroaniline 3-Nitroaniline	1 1	mg/kg mg/kg	-		<100 <100
J-Nitroaniline Dibenzofuran	0.5	mg/kg mg/kg	-	-	367
4-Nitroaniline	0.5	mg/kg	-	-	<100
Carbazole	0.5	mg/kg	-	-	772
3.3`-Dichlorobenzidine	0.5	mg/kg	-	-	<100
Chlorinated Hydrocarbons					
1.3-Dichlorobenzene 1.4-Dichlorobenzene	0.5	mg/kg	-		<100
1.4-Dichlorobenzene 1.2-Dichlorobenzene	0.5 0.5	mg/kg mg/kg	-		<100 <100
Hexachloroethane	0.5	mg/kg	-	-	<100
1.2.4-Trichlorobenzene	0.5	mg/kg	-	-	<100
Hexachloropropylene	0.5	mg/kg	-	-	<100
Hexachlorobutadiene	0.5	mg/kg	-	-	<100
Hexachlorocyclopentadiene	2.5	mg/kg	-	-	<100
Pentachlorobenzene Hexachlorobenzene (HCB)	0.5	mg/kg	-		<100 <100
Haloethers	1	mg/kg	-	-	<100
Bis(2-chloroethyl) ether	0.5	mg/kg	-	-	<100
Bis(2-chloroethoxy) methane	0.5	mg/kg	-	-	<100
4-Chlorophenyl phenyl ether	0.5	mg/kg	-	-	<100
4-Bromophenyl phenyl ether	0.5	mg/kg	-	-	<100
Phthalate Esters					
Dimethyl phthalate	0.5	mg/kg	-	-	<100
Diethyl phthalate	0.5	mg/kg mg/kg	-		<100 <100
	11 6			-	< 100
Di-n-butyl phthalate	0.5 0.5		-	-	<100
	0.5 0.5 5	mg/kg mg/kg	-	-	<100 <100

Table 5d: Soil Analytical Results Tables - Clinker Material Results (URS 2013) **Camellia West Remedial Action Plan** Statewide Planning Pty Ltd 181 James Ruse Drive, Camellia, NSW URS Job No. 43218346

				Sample Location	TP1
				Sample I.D	TP1_PS1
				Sample Date	25/10/2012
				Sample Type	N
			Hea	alth Based IL's	
Analyte	LOR	Units	Health-based Investigation Levels - HIL D (NEPM, 1999)	NSW EPA 1994 - Guidelines for Assessing Service Stations	
Nitrosamines					
N-Nitrosomethylethylamine	0.5	mg/kg	-	-	<100
N-Nitrosodiethylamine	0.5	mg/kg	-	-	<100
N-Nitrosopyrrolidine	1	mg/kg	-	-	<100
N-Nitrosomorpholine	0.5	mg/kg	-	-	<100
N-Nitrosodi-n-propylamine	0.5	mg/kg	-	-	<100
N-Nitrosopiperidine	0.5	mg/kg	-	-	<100
N-Nitrosodibutylamine	0.5	mg/kg	-	-	<100
N-Nitrosodiphenyl & Diphenylamine	1	mg/kg	-	-	<200
Methapyrilene	0.5	mg/kg	-	-	<100
Nitroaromatics and Ketones					
2-Picoline	0.5	mg/kg	-	-	<100
Acetophenone	0.5	mg/kg	-	-	<100
Nitrobenzene	0.5	mg/kg	-	-	<100
Isophorone	0.5	mg/kg	-	-	<100
2.6-Dinitrotoluene	1	mg/kg	-	-	<100
2.4-Dinitrotoluene	1	mg/kg	-	-	<100
1-Naphthylamine	0.5	mg/kg	-	-	<100
4-Nitroquinoline-N-oxide	0.5	mg/kg	-	-	<100
5-Nitro-o-toluidine	0.5	mg/kg	-	-	<100
Azobenzene	1	mg/kg	-	-	<100
1.3.5-Trinitrobenzene	0.5	mg/kg	-	-	<100
Phenacetin	0.5	mg/kg	-	-	<100
4-Aminobiphenyl	0.5	mg/kg	-	-	<100
Pentachloronitrobenzene	0.5	mg/kg	-	-	<100
Pronamide	0.5	mg/kg	-	-	<100
Dimethylaminoazobenzene	0.5	mg/kg	-	-	<100
Chlorobenzilate	0.5	mg/kg	-	-	<100

**Legend:** PS = Primary Sample FD = Field Duplicate FT = Field Triplicate LOR = Limit of Reporting mg/kg = milligrams per kilogram
ND = Not Detected

-' = Not Analysed

Results in **Bold** indicate results above the LOR

Prepared by: SJB Checked by: AS Date: 19.02.13

URS Australia Pty Ltd 3 Table 5e: Soil Analytical Results Tables - Clinker Material Leachability Results (URS 2013)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd
181 James Ruse Drive, Camellia, NSW
URS Job No. 43218346

#### i. ASLP Procedure

		Sample Location	TP1
		Primary Sample	
		Sample I.D	TP1_PS1
		Sample Date	26/10/2012
		Sample Type	ASLP
Analyte	LOR	Units	
Water Leachable PAH	_		
Naphthalene	1	μg/L	77.8
Acenaphthylene	1	μg/L	<9.8
Acenaphthene	1	μg/L	32.7
Fluorene	1	μg/L	20.8
Phenanthrene	1	μg/L	42.5
Anthracene	1	μg/L	12.3
Fluoranthene	1	μg/L	10.2
Pyrene	1	μg/L	<9.8
Benz(a)anthracene	1	μg/L	<9.8
Chrysene	1	μg/L	<9.8
Benzo(b)fluoranthene	1	μg/L	<9.8
Benzo(k)fluoranthene	1	μg/L	<9.8
Benzo(a)pyrene	0.5	μg/L	<9.8
Indeno(1.2.3.cd)pyrene	1	μg/L	<9.8
Dibenz(a.h)anthracene	1	μg/L	<9.8
Benzo(g.h.i)perylene	1	μg/L	<9.8
Sum of polycyclic aromatic hydrocarbons	0.5	μg/L	196
Benzo(a)pyrene TEQ (WHO)	0.5	μg/L	<9.8
Bottle Leaching Procedure			
Final pH	0.1	pH unit	10.3

#### Legend:

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ug/L = micrograms per kilogram

ND = Not Detected

-' = Not Analysed

ASLP =Australian Standard Leaching Procedure

URS Australia Pty Ltd 1 of 2

Table 5e: Soil Analytical Results Tables - Clinker Material Leachability Results (URS 2013)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd
181 James Ruse Drive, Camellia, NSW
URS Job No. 43218346

#### ii) TCLP Procedure Results

		Sample Location	TP1
		Primary Sample	
		Sample I.D	TP1_PS1
		Sample Date	26/10/2012
		Sample Type	TCLP
Analyte	LOR	Units	
Leachable PAH	•		
Naphthalene	1	μg/L	85.1
Acenaphthylene	1	μg/L	<9.6
Acenaphthene	1	μg/L	31.2
Fluorene	1	μg/L	20.5
Phenanthrene	1	μg/L	38.9
Anthracene	1	μg/L	9.9
Fluoranthene	1	μg/L	<9.6
Pyrene	1	μg/L	<9.6
Benz(a)anthracene	1	μg/L	<9.6
Chrysene	1	μg/L	<9.6
Benzo(b)fluoranthene	1	μg/L	<9.6
Benzo(k)fluoranthene	1	μg/L	<9.6
Benzo(a)pyrene	0.5	μg/L	<9.6
Indeno(1.2.3.cd)pyrene	1	μg/L	<9.6
Dibenz(a.h)anthracene	1	μg/L	<9.6
Benzo(g.h.i)perylene	1	μg/L	<9.6
Sum of polycyclic aromatic hydrocarbons	0.5	μg/L	186
Benzo(a)pyrene TEQ (WHO)	0.5	μg/L	<9.6
TCLP Leach			
Initial pH	0.1	pH unit	6.8
pH (KCI)	0.1	pH unit	1.6
Extraction Fluid Number	1	-	1
Final pH	0.1	pH unit	4.9

#### Legend:

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ug/L = micrograms per kilogram

ND = Not Detected

-' = Not Analysed

TCLP = Toxicity Characteristic Leaching Procedure

Table 6: Most Recent Groundwater Well Gauging Data (URS 2013)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd
181 James Ruse Drive, Camellia, NSW
URS Job No. 43218346

	Date of		Top of Casing	Well Depth	Depth of Screen	Depth of Screen	Depth of Screen Bottom	Screen	Stabilised Depth to Groundwater	Groundwater	Depth to	PSH Thickness	Corrected Groundwater Elevation	PID Well	
Well ID	Installation	Date Gauged	mAHD	mbtoc	Top mbgl	Top mAHD	mbgl	Length	mbtoc	Elevation mAHD	mbTOC	m	mAHD	Head	Well Condition
G1	13/11/2008	22/10/2012	6.210	7.5	4	2.210	7.8	3.8	6.63	-0.420	NA	Nil	-0.420		Gatic, good
G2	13/11/2008	22/10/2012	5.575	7.5	1.7	3.875	7.9	6.2	4.7	0.875	NA	Nil	0.875	0	Gatic, good
G3	13/11/2008	22/10/2012	3.605	7.45	1.5	2.105	7.7	6.2	3.4	0.205	NA	Nil	0.205	1.1	Gatic, good
G4	13/11/2008	23/10/2012	3.55	6.69	1.7	1.850	7.9	6.2	3.56	-0.010	NA	Nil	-0.010	0	Gatic, good
G5	13/11/2008	22/10/2012	3.57	7.23	1.6	1.970	7.8	6.2	2.99	0.580	NA	Nil	0.580	0	Gatic, good
G6	13/11/2008	22/10/2012	3.58	7.39	1.7	1.880	7.7	6	2.61	0.970	NA	Nil	0.970	0.3	Gatic, good
<b>G</b> 7	13/11/2008	22/10/2012	2.685	7.51	1.7	0.985	7.8	6.1	0.94	1.745	NA	Nil	1.745	0.1	Gatic, good
G9	13/11/2008	22/10/2012	3.58	7.51	1.7	1.880	7.7	6	2.5	1.080	NA	Nil	1.080	0	Gatic, good
G10	13/11/2008	22/10/2012	5.550	7.51	4.7	0.850	7.7	3	6.3	-0.750	NA	Nil	-0.750	0	Gatic, mud in well head
MB1	NK	22/10/2012	5.010	6.9	NK	NK	NK	NK	3.68	1.330	NA	Nil	1.330	0	Standpipe
MW01	NK	22/10/2012	5.565	7.61	4.5	1.065	8	3.5	6.42	-0.855	NA	Nil	-0.855	0	Gatic, swivel cover, fine
MW02	NK	22/10/2012	3.37	3.74	1	2.370	4	3	1.31	2.060	NA	Nil	2.060	0	Gatic, swivel cover, fine
MW03	NK	23/10/2012	3.59	4.42	2	1.590	5	3	2.23	1.360	NA	Nil	1.360	0	Gatic, mud in well head
SB1/MW1	17/10/2012	22/10/2012	2.93	4.87	1	1.930	4.87	3.87	2.57	0.360	NA	Nil	0.360	0	Locked Standpipe
SB2/MW2	17/10/2012	22/10/2012	5.65	6.99	3	2.650	7	4	4.47	1.180	NA	Nil	1.180	0	Locked Standpipe
SB3/MW3	17/10/2012	22/10/2012	3.76	4.71	0.9	2.860	4.7	3.8	3.79	-0.030	NA	Nil	-0.030	0	Locked Standpipe
SB4/MW4	18/10/2012	22/10/2012	3.81	5.3	1.5	2.310	5.3	3.8	3.51	0.300	NA	Nil	0.300	0	Locked Standpipe
SB5/MW5	18/10/2012	22/10/2012	3.71	6.02	2	1.710	6.02	4.02	2.76	0.950	NA	Nil	0.950	0	Locked Standpipe
SB20(S)	3/10/2012	13/12/2012	3.8	5.1	2	1.800	4	2	4.42	-0.620	4.38	0.004	-0.617	25.1	Locked Standpipe
SB20(D)	5/10/2012	13/12.12	3.82	10.67	8	-4.180	10	4	4.3	-0.480	NA	Nil	-0.480	1.4	Locked Standpipe

#### Notes:

mAHD: metres Australia Height Datum mbtoc: metres below top of casing

mbgl: metres below ground level, measured after monitoring well construction

'-': Data not available

PSH: Phase Separated Hydrocarbon

ppm: parts per million ND: Not Detected NA: Not Applicable NK: Not known

> Prepared by: SJB Checked by: AS Date: 19.02.13

URS Australia Pty Ltd 1 of 1

Well ID	Date	Volume Removed	Dissolved Oxygen	EC	TDS <sup>1</sup>	рН	Re	dox	Temp.	PID	Comments
		(L)	(ppm) <sup>2</sup>	(uS/cm) <sup>3</sup>	mg/L <sup>4</sup>		E <sub>r</sub> (mV)	E <sub>h</sub> (mV) <sup>5</sup>	(°C) <sup>6</sup>	(ppm)	(Color, turbidity)
G3	22/10/2012	11	0.63	404.2	270.814	6.68	-120.9	78.1	22.6	1.1	Clear
G6	22/10/2012	9	0.03	918	615.06	7.19	-157.6	41.4	21.6	0.3	Clear
G7	22/10/2012	16	0.15	596	399.32	6.93	-117.3	81.7	19.9	0.1	Clear
SB3/MW3	23/10/2012	4	3.51	465.4	311.818	6.39	-11	188	20.2	0	Clear, low turbidity
G5	23/10/2012	6	0.9	715	479.05	6.42	-21.6	177.4	22.5	0	Clear, pale yellow, sulphide odour
SB1/MW1	24/10/2012	4.5	1.17	469.5	314.565	5.34	69.3	268.3	22.2	0	Light orange, turbid
MW02	24/10/2012	8	1.97	599	401.33	11.08	-3.5	195.5	21.8	0	Clear, no odour
MW01	24/10/2012	3	0.55	1372	919.24	6.4	75	274	20.9	0	Light brown, highly turbid
G1	24/10/2012	1.5	0.87	4139	4139	5.8	143.2	342.2	21.1	0	Clear, low turbidity. No recovery of water level during purging.
G10	23/10/2012	4.6	1.32	637	426.79	5.43	115.8	314.8	22.1	0	Slightly cloudy, brown
G2	24/10/2012	6	1.63	822	550.74	6	32.3	231.3	22.6	0	Clear, low turbidity
MB1	23/10/2012	5.5	2.44	1467	982.89	5.77	74.2	273.2	18.9	0	Cloudy
SB5/MW5	23/10/2012	6.8	4.98	451.3	302.371	6.3	76.4	275.4	20	0	Orange, cloudy, moderate turbidity
SB4/MW4	23/10/2012	6	0.95	347.8	233.026	6.21	77.5	276.5	19.5	0	Clear, low turbidity
G9	23/10/2012	3.5	0.78	1824	1222.08	6.12	-66.7	132.3	20.9	0	Amber, cloudy
SB2/MW2	23/10/2012	4.7	2.13	805	539.35	7.01	29.2	228.2	20.7	0	Slightly cloudy, brown
G4	23/10/2012	4.5	1.73	7490	5018.3	6.39	95	294	20.2	0	Clear, low turbidity
MW03/WSB54	23/10/2012	5.5	0.84	393.5	263.645	6.2	-72	127	18.5	0	Slightly cloudy
SB20(S)	13/12/2012				Not sampled	- Product visu	ally identified			25.1	Product visually identified
SB20(D)	13/12/2012	3	2.01	450.1	301.567	5.86	-126.8	123.2	24.8	1.4	Light brown, high turbidity
Maximum Value:			4.98	7490	5018.3	11.08	143.2	342.2	24.8	25.1	
Minimum Value:			0.03	347.8	233.026	5.34	-157.6	41.4	18.5	0	
Mean Value:			1.46	1015.15	756.72	6.54	11.01	210.01	21.12		]

#### Notes:

(1) Estimated TDS based on electrical conductivity(us/cm), multiplied by 0.67 (ANZECC Guidelines Volume 1, Section 4.3.3.5, p. 4.3-4)

(2) ppm - parts per million

(3) uS/cm - micro Siemens per centimetre

(4) mg/L - milligrams per litre

(5) Eh = Er + 199mV

(6) °C - degrees celsius

URS Australia Pty Ltd 1 of 1

			Location:	G2	G3	G4	G5	G6	G7
			Sample ID:	G2_121024	G3_121022	G4_121023	G5_121023	G6_121022	G7_121022
			Date:	24/10/2012	22/10/2012	23/10/2012	23/10/2012	22/10/2012	22/10/2012
		_		N	N	N	N	N	N
	LOR	Units	GAC*						
Total Petroleum Hydrocarbons									
C6 - C9 Fraction	20	μg/L	-	< 20	< 20	< 20	< 20	< 20	< 20
C10 - C14 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	< 50
C15 - C28 Fraction	100	μg/L	-	< 100	< 100	< 100	< 100	< 100	< 100
C29 - C36 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	< 50
C10 - C36 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	< 50
ВТЕХИ									
Benzene	1	μg/L	700	< 1	< 1	< 1	< 1	< 1	< 1
Toluene	2	μg/L	180	< 2	< 2	< 2	< 2	< 2	< 2
Ethylbenzene	2	μg/L	80	< 2	< 2	< 2	< 2	< 2	< 2
m&p-Xylene	2	μg/L	-	< 2	< 2	< 2	< 2	< 2	< 2
ortho-Xylene	2	μg/L	-	< 2	< 2	< 2	< 2	< 2	< 2
Total Xylenes	2	μg/L	200	< 2	< 2	< 2	< 2	< 2	< 2
Sum of BTEX	1	μg/L	-	< 1	< 1	< 1	< 1	< 1	< 1
Naphthalene	5	μg/L	70	< 5	< 5	< 5	< 5	< 5	< 5
Metals						•		•	
Arsenic	0.001	μg/L	2.3 (a)	<1	2	44	5	2	6
Cadmium	0.0001	μg/L	5.5	<0.1	<0.1	<0.1	<0.1	<0.1	<1
Chromium	0.001	μg/L	4.4	<1	<1	<1	<1	<1	<0.1
Copper	0.001	μg/L	1.3	<1	<1	<1	<1	<1	<1
Lead	0.001	μg/L	4.4	<1	<1	<1	<1	<1	<1
Mercury	0.0001	μg/L	0.4	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
Nickel	0.001	μg/L	70	<0.1	<0.1	<0.1	<0.1	<0.1	3
Zinc	0.005	μg/L	15	14	7	7	16	<5	10
Polynuclear Aromatic Hydrocarbon		μ9/ Ε	10						
Naphthalene	1	μg/L		< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Acenaphthylene	1	μg/L	_	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Acenaphthene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Fluorene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Phenanthrene	1	μg/L	2	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Anthracene	1	μg/L	2	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Fluoranthene	1	μg/L	1.4	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Pyrene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benz(a)anthracene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Chrysene	1			< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(b)fluoranthene	1	μg/L μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(k)fluoranthene	1		-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(a)pyrene	0.5	μg/L μg/l	0.2	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Indeno(1.2.3.cd)pyrene	1	μg/L	0.2	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Dibenz(a.h)anthracene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(g.h.i)perylene	0.5	μg/L	-	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Sum of PAHs	0.5	μg/L	-	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene		μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Logondi	1	μg/L	-	1.0	11.0	1110	7 1.0	- 1.0	3 110

PS = Primary Sample

FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

## Exceeds the Adopted GAC\*

\*GAC = ANZECC (2000), Australian and New Zealand Guidelines for Fresh and Marine Water Quality, Marine Ecological - 95% Level of Protection.

Results in **Bold** exceed the LOR

- a) ANZECC 2000 Low Reliability Trigger Value for AS (III)
- (b) Taken as Cr (VI) Trigger Value, ANZECC 2000.
- '-' Trigger value not available

Where there are two guideline values the most appropriate value based on land use has been chosen.

LOR: Limit of reporting

mg/kg: milligrams per kilogram

			Location:		G9	G10	MB1	MW01	MW02
			Sample ID:	G9_121023	QC100_121023	G10_121023	MB1_121023	MW01_121024	MW02_121024
			Sample ID:	23/10/2012	23/10/2012	23/10/2012	23/10/2012	24/10/2012	25/10/2012
			Date.	N	N	N	N	N	N
	LOR	Units	GAC*	.,					1
Total Petroleum Hydrocarbons		•	07.0						
C6 - C9 Fraction	20	μg/L	_	< 20	< 20	<20	< 20	< 20	< 20
C10 - C14 Fraction	50	μg/L	_	< 50	< 50	<50	< 50	< 50	< 50
C15 - C28 Fraction	100	μg/L	_	< 100	< 100	<100	< 100	< 100	< 100
C29 - C36 Fraction	50	μg/L	-	< 50	< 50	<50	< 50	< 50	< 50
C10 - C36 Fraction	50	μg/L	-	< 50	< 50	<50	< 50	< 50	< 50
BTEXN									
Benzene	1	μg/L	700	< 1	< 1	<1	< 1	< 1	< 1
Toluene	2	μg/L	180	< 2	< 2	<2	< 2	< 2	< 2
Ethylbenzene	2	μg/L	80	< 2	< 2	<2	< 2	< 2	< 2
m&p-Xylene	2	μg/L	-	< 2	< 2	<2	< 2	< 2	< 2
ortho-Xylene	2	μg/L	-	< 2	< 2	<2	< 2	< 2	< 2
Total Xylenes	2	μg/L	200	< 2	< 2	<2	< 2	< 2	< 2
Sum of BTEX	1	μg/L	-	< 1	< 1	<1	< 1	< 1	< 1
Naphthalene	5	μg/L	70	< 5	< 5	<5	< 5	< 5	< 5
Metals			•		•				
Arsenic	0.001	μg/L	2.3 (a)	3	3	1	468	<1	2
Cadmium	0.0001	μg/L	5.5	<1	<1	<0.1	<1	<0.1	<0.1
Chromium	0.001	μg/L	4.4	<0.1	<0.1	<1	<0.1	<1	<1
Copper	0.001	μg/L	1.3	<1	<1	<1	1	<1	5
Lead	0.001	μg/L	4.4	<1	<1	<1	<1	<1	<1
Mercury	0.0001	μg/L	0.4	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
Nickel	0.001	μg/L	70	3	3	<0.1	6	<0.1	2
Zinc	0.005	μg/L	15	62	63	12	19	13	10
Polynuclear Aromatic Hydrocarbons	s								ı
Naphthalene	1	μg/L		< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Acenaphthylene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Acenaphthene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Fluorene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Phenanthrene	1	μg/L	2	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Anthracene	1	μg/L		< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Fluoranthene	1	μg/L	1.4	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Pyrene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Benz(a)anthracene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Chrysene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Benzo(b)fluoranthene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Benzo(k)fluoranthene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Benzo(a)pyrene	0.5	μg/L	0.2	< 0.5	< 0.5	<1.0	< 0.5	< 0.5	< 0.5
Indeno(1.2.3.cd)pyrene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Dibenz(a.h)anthracene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0
Benzo(g.h.i)perylene	0.5	μg/L	-	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Sum of PAHs	0.5	μg/L	-	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	1	μg/L	-	< 1.0	< 1.0	<1.0	< 1.0	< 1.0	< 1.0

PS = Primary Sample

FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

# Exceeds the Adopted GAC\*

\*GAC = ANZECC (2000), Australian and New Zealand Guidelines

Results in **Bold** exceed the LOR

a) ANZECC 2000 Low Reliability Trigger Value for AS (III)

(b) Taken as Cr (VI) Trigger Value, ANZECC 2000.

'-' Trigger value not available

Where there are two guideline values the most appropriate value based  $\boldsymbol{\varepsilon}$ 

LOR: Limit of reporting

mg/kg: milligrams per kilogram

			Location:	N	1W02	MW03/WSB54	SB1/MW1	SB2/MW2	SB3/MW3
			Sample ID:	MW02_121026	QC101_121026	MW03_121023	SB1_121024	SB2_121023	SB3_121023
			Date:	26/10/2012	26/10/2012	23/10/2012	24/10/2012	23/10/2012	23/10/2012
				FD	FT	N	N	N	N
	LOR	Units	GAC*					•	
Total Petroleum Hydrocarbons		•							
C6 - C9 Fraction	20	μg/L	-	< 20	< 20	< 20	< 20	< 20	< 20
C10 - C14 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	< 50
C15 - C28 Fraction	100	μg/L	-	< 100	< 100	< 100	< 100	< 100	< 100
C29 - C36 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	< 50
C10 - C36 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	< 50
BTEXN		•						•	
Benzene	1	μg/L	700	< 1	< 1	< 1	< 1	< 1	< 1
Toluene	2	μg/L	180	< 2	< 2	< 2	< 2	< 2	< 2
Ethylbenzene	2	μg/L	80	< 2	< 2	< 2	< 2	< 2	< 2
m&p-Xylene	2	μg/L	-	< 2	< 2	< 2	< 2	< 2	< 2
ortho-Xylene	2	μg/L	-	< 2	< 2	< 2	< 2	< 2	< 2
Total Xylenes	2	μg/L	200	< 2	< 2	< 2	< 2	< 2	< 2
Sum of BTEX	1	μg/L	-	< 1	< 1	< 1	< 1	< 1	< 1
Naphthalene	5	μg/L	70	< 5	< 5	< 5	< 5	< 5	< 5
Metals									
Arsenic	0.001	μg/L	2.3 (a)	2	2	<1	<1	2	3
Cadmium	0.0001	μg/L	5.5	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
Chromium	0.001	μg/L	4.4	<1	<1	<1	<1	<1	<1
Copper	0.001	μg/L	1.3	2	1	<1	<1	2	<1
Lead	0.001	μg/L	4.4	<1	<1	<1	<1	<1	<1
Mercury	0.0001	μg/L	0.4	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
Nickel	0.001	μg/L	70	2	2	1	12	3	<1
Zinc	0.005	μg/L	15	<5	<5	8	29	8	10
Polynuclear Aromatic Hydrocarbons	s								
Naphthalene	1	μg/L		< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Acenaphthylene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Acenaphthene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Fluorene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Phenanthrene	1	μg/L	2	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Anthracene	1	μg/L		< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Fluoranthene	1	μg/L	1.4	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Pyrene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benz(a)anthracene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Chrysene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(b)fluoranthene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(k)fluoranthene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(a)pyrene	0.5	μg/L	0.2	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5	< 0.5
Indeno(1.2.3.cd)pyrene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Dibenz(a.h)anthracene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(g.h.i)perylene	0.5	μg/L	-	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Sum of PAHs	0.5	μg/L	-	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0

PS = Primary Sample

FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

# Exceeds the Adopted GAC\*

\*GAC = ANZECC (2000), Australian and New Zealand Guidelines

Results in **Bold** exceed the LOR

a) ANZECC 2000 Low Reliability Trigger Value for AS (III)

(b) Taken as Cr (VI) Trigger Value, ANZECC 2000.

'-' Trigger value not available

Where there are two guideline values the most appropriate value based  $\boldsymbol{\varepsilon}$ 

LOR: Limit of reporting

mg/kg: milligrams per kilogram

	Location		Location:	SB4/MW4	SB5/MW5	SB20(D)/MW20(D)	
			Sample ID:	SB4_121023	SB5_121023	SB20(D)_131212	QC100_131212
			Date:	23/10/2012	23/10/2012	13/12/2012	13/12/2012
				N	N	N	FD
	LOR	Units	GAC*				
Total Petroleum Hydrocarbons		•	•				
C6 - C9 Fraction	20	μg/L	-	< 20	< 20	< 20	< 20
C10 - C14 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50
C15 - C28 Fraction	100	μg/L	-	< 100	< 100	< 100	< 100
C29 - C36 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50
C10 - C36 Fraction	50	μg/L	-	< 50	< 50	< 50	< 50
втехм							
Benzene	1	μg/L	700	< 1	< 1	< 1	< 1
Toluene	2	μg/L	180	< 2	< 2	< 2	< 2
Ethylbenzene	2	μg/L	80	< 2	< 2	< 2	< 2
m&p-Xylene	2	μg/L	-	< 2	< 2	< 2	< 2
ortho-Xylene	2	μg/L	-	< 2	< 2	< 2	< 2
Total Xylenes	2	μg/L	200	< 2	< 2	< 2	< 2
Sum of BTEX	1	μg/L	-	< 1	< 1	< 1	< 1
Naphthalene	5	μg/L	70	< 5	< 5	< 5	< 5
Metals							
Arsenic	0.001	μg/L	2.3 (a)	<1	<1	2	<1
Cadmium	0.0001	μg/L	5.5	<0.1	<0.1	<0.1	<0.1
Chromium	0.001	μg/L	4.4	<1	<1	4	4
Copper	0.001	μg/L	1.3	<1	<1	<1	<1
Lead	0.001	μg/L	4.4	<1	<1	<1	<1
Mercury	0.0001	μg/L	0.4	<0.1	<0.1	<0.1	<0.1
Nickel	0.001	μg/L	70	<1	<1	<1	<1
Zinc	0.005	μg/L	15	<5	13	9	9
Polynuclear Aromatic Hydrocarbons	s	•					
Naphthalene	1	μg/L		< 1.0	< 1.0	< 1.0	< 1.0
Acenaphthylene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Acenaphthene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Fluorene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Phenanthrene	1	μg/L	2	< 1.0	< 1.0	< 1.0	< 1.0
Anthracene	1	μg/L		< 1.0	< 1.0	< 1.0	< 1.0
Fluoranthene	1	μg/L	1.4	< 1.0	< 1.0	< 1.0	< 1.0
Pyrene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Benz(a)anthracene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Chrysene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(b)fluoranthene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(k)fluoranthene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(a)pyrene	0.5	μg/L	0.2	< 0.5	< 0.5	< 0.5	< 0.5
Indeno(1.2.3.cd)pyrene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Dibenz(a.h)anthracene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0
Benzo(g.h.i)perylene	0.5	μg/L	-	<0.5	<0.5	<0.5	<05.
Sum of PAHs	0.5	μg/L	-	<0.5	<0.5	<0.5	<0.5
Benzo(g.h.i)perylene	1	μg/L	-	< 1.0	< 1.0	< 1.0	< 1.0

PS = Primary Sample

FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

# Exceeds the Adopted GAC\*

\*GAC = ANZECC (2000), Australian and New Zealand Guidelines

Results in **Bold** exceed the LOR

a) ANZECC 2000 Low Reliability Trigger Value for AS (III)

(b) Taken as Cr (VI) Trigger Value, ANZECC 2000.

'-' Trigger value not available

Where there are two guideline values the most appropriate value based  $\boldsymbol{\varepsilon}$ 

LOR: Limit of reporting

mg/kg: milligrams per kilogram

Prepared by: Checked by: AS Date: 19.02.13

URS Australia Pty Ltd 4 of 4

		Ş	Sample ID:	G2_121024	G3_121022	G7_121022	MW02_121024	SB3_121023	SB20(D)_13121	QC100_131212
			Date:	24/10/2012	22/10/2012	22/10/2012	25/10/2012	23/10/2012	13/12/2012	13/12/2012
		San	nple Type:	N	N	N	N	N	N	FD
	LOR	Units	GAC	- 14	11	1,4		- 11		
MAHs	-0.1	· · · · · ·	07.0							
Styrene	5	μg/L	_	< 5	< 5	< 5	< 5	< 5	<5	<5
Isopropylbenzene	5	μg/L	_	< 5	< 5	< 5	< 5	< 5	<5	<5
n-Propylbenzene	5	μg/L	_	< 5	< 5	< 5	< 5	< 5	<5	<5
1.3.5-Trimethylbenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
sec-Butylbenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.2.4-Trimethylbenzene	5	μg/L	-	<5	<5	<5	<5	<5	<5	<5
tert-Butylbenzene	5	μg/L	-	<5	<5	<5	<5	<5	<5	<5
p-Isopropyltoluene	5	μg/L	-	<5	<5	<5	<5	<5	<5	<5
n-Butylbenzene	5	μg/L	-	<5	<5	<5	<5	<5	<5	<5
Oxygenated Compounds		1 0								
Vinyl Acetate	50	μg/L	-	<50	<50	<50	<50	<50	<50	<50
2-Butanone (MEK)	50	μg/L	-	<50	<50	<50	<50	<50	<50	<50
4-Methyl-2-pentanone (MIBK)	50	μg/L	-	<50	<50	<50	<50	<50	<50	<50
2-Hexanone (MBK)	50	μg/L	-	<50	<50	<50	<50	<50	<50	<50
Sulfonated Compounds	ı	1 0								
Carbon disulfide	5	μg/L	-	<5	<5	<5	<5	<5	<5	<5
Fumigants	1	r 3		-	-			-		-
2.2-Dichloropropane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.2-Dichloropropane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
cis-1.3-Dichloropropylene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
trans-1.3-Dichloropropylene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.2-Dibromoethane (EDB)	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Halogenated Aliphatic Compounds		1 0								
Dichlorodifluoromethane (Freon 12)	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	<50	<50
Chloromethane	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	<50	<50
Vinyl chloride	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	<50	<50
Bromomethane	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	<50	<50
Chloroethane (Ethyl chloride)	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	<50	<50
Trichlorofluoromethane (Freon 11)	50	μg/L	-	< 50	< 50	< 50	< 50	< 50	<50	<50
1.1-Dichloroethene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Iodomethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
trans-1.2-Dichloroethene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.1-Dichloroethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
cis-1.2-Dichloroethene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.1.2-Trichloroethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.1.1.2-Tetrachloroethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.1.1-Trichloroethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.1.2.2-Tetrachloroethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Carbon Tetrachloride	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
cis-1.4-Dichloro-2-butene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5

Table 8b: Groundwater Analytical Results -VOCs (URS 2013)
Camellia West Remedial Action Plan
Statewide Planning Pty Ltd
181 James Ruse Drive, Camellia, NSW
URS Job No. 43218346

1.2-Dichloroethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Trichloroethene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.2-Dibromo-3-chloropropane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Hexachlorobutadiene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Pentachloroethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Tetrachloroethene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.1-Dichloropropylene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.2.3-Trichloropropane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
trans-1.4-Dichloro-2-butene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Dibromomethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.3-Dichloropropane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Halogenated Aromatic Compounds										
Chlorobenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Bromobenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
2-Chlorotoluene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
4-Chlorotoluene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.3-Dichlorobenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.4-Dichlorobenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.2.4-Trichlorobenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.2.3-Trichlorobenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
1.2-Dichlorobenzene	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Trihalomethanes										
Chloroform	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Dibromochloromethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Bromodichloromethane	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5
Bromoform	5	μg/L	-	< 5	< 5	< 5	< 5	< 5	<5	<5

#### Legend:

PS = Primary Sample

FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

mg/kg = milligrams per kilogram

ND = Not Detected

'-' = Not Analysed

#### Exceeds the Adopted GAC\*

GAC = ANZECC (2000)

Results in **Bold** exceed the LOR

Prepared by: Checked by: AS Date: 19.02.13

URS Australia Pty Ltd 2

# Table 9: Sub Slub Vapour Sample Analytical Results (URS 2013) Camellia West Remedial Action Plan Statewide Planning Pty Ltd 181 James Ruse Drive, Camellia, NSW URS Job No. 43218346

URS Job No. 43218346			0) //	0) (0	0) (0	0001
		Sample ID:	SV1	SV2	SV3	QC01
		Date:	13/12/2012	13/12/2012	13/12/2012	13/12/2012
		Sample Type:	N	N	N	FD
Analyte	LOR	Unit			ī	
Propene	0.9	ug/m3	<0.9	<0.9	<0.9	<0.9
Dichlorodifluoromethane	2	ug/m3	5	3.7	4.6	4.3
Chloromethane	3	ug/m3	<3	<3	<3	<3
1,2-Dichlorotetrafluoroethane	3	ug/m3	<3	<3	<3	<3
Vinyl chloride	1	ug/m3	<1	<1	<1	<1
1,3-Butadiene	1	ug/m3	<1	1	<1	<1
Bromomethane	8	ug/m3	<10	<20	<20	<10
Chloroethane	1	ug/m3	<1	<1	<1	<1
Acrolein	1	ug/m3	<1	<1	<1	<1
Acetone	3	ug/m3	50	17	40	45
Ethanol	2	ug/m3	25	14	33	25
2-Propanol	1	ug/m3	<1	<1	<1	<1
Trichlorofluoromethane	3	ug/m3	4	<3	<3	<3
1,1-Dichloroethene	2	ug/m3	<2	<2	<2	<2
Dichloromethane	4	ug/m3	5	<4	<5	<4
1,1,2-Trichloro-1,2,2 trifluoroethane	4	ug/m3	<4	<4	<4	<4
Carbon disulfide	2	ug/m3	29	2.1	3	15
trans-1,2-Dichloroethene	2	ug/m3	<2	<2	<2	<2
1,1-Dichloroethane	2	ug/m3	<2	<2	<2	<2
Methyl-tert-butylether (MTBE)	2	ug/m3	<2	<2	<2	<2
Vinyl acetate	2	ug/m3	<2	<2	<2	<2
2-Butanone (MEK)	1	ug/m3	11	5.6	<10	14
cis-1,2-Dichloroethene	2	ug/m3	<2	<2	<2	<2
Hexane	2	ug/m3	<2	<2	<2	<2
Chloroform	2	ug/m3	9.9	<2	4.2	4.9
Ethyl Acetate	2	ug/m3	<2	<2	<2	<2
Tetrahydrofuran	1	ug/m3	<1	<1	<1	<1
1,2-Dichloroethane	2	ug/m3	<2	<2	<2	<2
1,1,1-Trichloroethane	3	ug/m3	<3	<3	<3	<3
Benzene	4	ug/m3	<4	<4	<5	<4
Carbon tetrachloride	3	ug/m3	<3	<3	<3	<3
Cyclohexane	2	ug/m3	<2	<2	<2	<2
1,2-Dichloropropane	2	ug/m3	<2	<2	<2	<2
Bromodichloromethane	3	ug/m3	<3	<3	<3	<3
Trichloroethene	3	ug/m3	<3	<4	<3	<3
1,4-Dioxane	2	ug/m3	<2	<2	<2	<2
Heptane	2	ug/m3	<2	<2	<2	<2
Methyl methacrylate	2	ug/m3	<2	<2	<2	<2
cis-1,3-Dichloropropene	2	ug/m3	<2	<2	<2	<2
4-Methyl-2-pentanone (MIBK)	2	ug/m3	<2	<2	<2	<2
trans-1,3-Dichloropropene	2	ug/m3	<2	<2	<2	<2
1,1,2-Trichloroethane	3	ug/m3	<3	<3	<3	<3
Toluene	2	ug/m3	<2	<2	<2	<2

Prepared by: SJB Checked by: AS Date: 19.02.13

# Table 9: Sub Slub Vapour Sample Analytical Results (URS 2013) Camellia West Remedial Action Plan Statewide Planning Pty Ltd 181 James Ruse Drive, Camellia, NSW URS Job No. 43218346

2-Hexanone (MBK)	2	ug/m3	<2	<2	<2	<2
Dibromochloromethane	4	ug/m3	<4	<4	<4	<4
1,2-Dibromoethane	4	ug/m3	<4	<4	<4	<4
Tetrachloroethylene	3	ug/m3	4.3	<3	6.8	5.6
Chlorobenzene	2	ug/m3	<2	<2	<2	<2
Ethylbenzene	2	ug/m3	<2	<2	<2	<2
Bromoform	5	ug/m3	<5	<5	<5	<5
m & p-Xylenes	5	ug/m3	<5	<5	<5	<5
Styrene	2	ug/m3	<2	<2	<2	<2
1,1,2,2-Tetrachloroethane	3	ug/m3	<3	<3	<3	<3
o-Xylene	2	ug/m3	<2	<2	2.3	<2
4-Ethyltoluene	2	ug/m3	<2	<2	<2	<2
1,3,5-Trimethylbenzene	2	ug/m3	<2	<2	<2	<2
1,2,4-Trimethylbenzene	2	ug/m3	<2	<2	<2	<2
Benzyl Chloride	3	ug/m3	<3	<3	<3	<3
1,3-Dichlorobenzene	3	ug/m3	<3	<3	<3	<3
1,4-Dichlorobenzene	3	ug/m3	<3	<3	<3	<3
1,2-Dichlorobenzene	3	ug/m3	<3	<3	<3	<3
1,2,4-Trichlorobenzene	4	ug/m3	<4	<4	<4	<4
Hexachlorobutadiene	5	ug/m3	<5	<5	<5	<5
Naphthalene	3	ug/m3	<3	<3	<4	<4

#### Legend:

PS = Primary Sample

FD = Field Duplicate

FT = Field Triplicate

LOR = Limit of Reporting

ug/m3 = micrograms per cubic metre

ND = Not Detected

'-' = Not Analysed

Results in **Bold** exceed the LOR

Prepared by: SJB Checked by: AS

URS Australia Pty Ltd 2 of 2 Date: 19.02.13

# **Appendix C** Containment Cell Design



# JAMES RUSE DRIVE, CAMEI

- G1 THESE DRAWINGS ARE FOR INFORMATION PURPOSES ONLY. THEY ARE DIAGRAMMATIC ONLY AND DO NOT NECESSARILY FORM PART OF THE DEVELOPERS REQUIREMENTS
- STRUCTURAL DRAWINGS SHALL BE READ IN CONJUNCTION WITH THE SPECIFICATION, ARCHITECTURAL, CIVIL & RELEVANT ENGINEERING SERVICES DOCUMENTS AND WITH OTHER SUCH WRITTEN INSTRUCTIONS AS MAY BE ISSUED.
- G3 ALL DIMENSIONS SHOWN SHALL BE VERIFIED ON SITE. ENGINEERS DRAWINGS MUST NOT BE SCALED.
- G4 DURING CONSTRUCTION THE STRUCTURE SHALL BE MAINTAINED IN A STABLE CONDITION & NO PART SHALL BE OVERSTRESSED.
- G5 ALL MATERIALS & WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE SPECIFICATION.
- G6 UNLESS OTHERWISE NOTED ALL LEVELS ARE IN METRES & ALL DIMENSIONS ARE IN MILLIMETRES.
- G7 U.N.O. DENOTES UNLESS NOTED OTHERWISE.

- F1 REQUIRED MINIMUM ULTIMATE BEARING CAPACITY OF MATERIAL SHALL BE 150 kPa FOR PILES. REPORT BY ASSET GEOTECHNICAL REFERENCE 1694-A, 17th JUNE 2011
- F2 THIS SITE HAS BEEN CLASSIFIED AS CLASS M IN ACCORDANCE WITH AS2870
- F3 FOUNDATION MATERIAL SHALL BE APPROVED BY THE GEOTECHNICAL ENGINEER FOR SAFE BEARING CAPACITY BEFORE CONSTRUCTION OF THE FOOTINGS.

# SUBGRADE PREPARATION

- SP1 THE SITE SHALL BE EXCAVATED TO THE LEVELS SHOWN ON THE RELEVANT DRAWINGS.
- SP2 SELECTED FILLINGS\HARDCORE ETC. & SAND BLINDING UNDER SLABS SHOWN ON DRAWINGS SHALL BE PLACED IN LOOSE LAYERS NOT EXCEEDING 150mm & COMPACTED TO 98% OF MAXIMUM DRY DENSITY IN ACCORDANCE WITH AS 1289 E1.1 (DENOTED AS STRUCTURAL FILLING).
- SP3 ALL STRUCTURAL FILL TO BE APPROVED BY THE ENGINEER.
- SP4 200 THICK LAYER OF SUBGRADE SHALL BE PROVIDED AS MENTIONED ON REPORT BY DICKSON & ASSOCIATES.

# BRICKWORK AND BLOCKWORK

- B1 ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH THE CURRENT SAA MASONARY CODE, AS 3700 EXCEPT WHERE VARIED BY THE CONTRACT DOCUMENTS.
- B2 ALL LOAD BEARING BRICKS SHALL BE LAID FROGS UP EXCEPT FOR THE TOP COURSE. WHICH SHALL BE LAID FROGS DOWN. WHEN SUPPORTING A CONCRETE SLAB OR BEAM BRICKWORK SHALL HAVE A LAYER OF MORTAR PLACED ON THE TOP AND TROWELLED SMOOTH. THE TOP 2 COURSES OF BRICKS SHALL BE LAID WITH REINFORCEMENT IN THE JOINTS.
- B3 WHERE WALLS ARE NON LOAD BEARING AT EITHER HORIZONTAL OR VERTICAL FACES THEY SHALL BE SEPERATED FROM THE CONCRETE BY 20mm THICK 'CANEITE' OR EXPANDED POLYSTYRENE U.N.O.
- B4 NO HOLES OR CHASES SHALL BE CUT IN LOAD BEARING BRICKWORK OR BLOCKWORK WITHOUT THE PRIOR APPROVAL OF THE ENGINEER.
- B5 ALL CONCRETE BLOCK WALLS SHALL BE BUILT TO A GAUGE CONCRETE BLOCK SUCH THAT BLOCK-PLANS-JOINT DIMENSIONS ARE MULTIPLES OF 100mm USING STRETCHER BOND UNLESS SPECIFIED OTHERWISE.
- B6 CONCRETE BLOCKS SHALL BE GRADE 12 UNITS CONFORMING TO AS 2733
- MORTAR SHALL BE FRESHLY PREPARED AND COMPOSED OF CEMENT: LIME:SAND IN THE RATIO OF 1:1:6 AND SHALL CONFORM TO AS AS3700.
- B8 CORES TO BE FILLED WHERE REQUIRED WITH CONCRETE OF STRENGTH F'c = 20 MPa. 10mm MAX. AGGREGATE SIZE AND A MAX. SLUMP OF 230mm, IN LIFTS NOT MORE THAN 1200 mm HIGH.
- B9 CLEAN OUT OPENINGS ARE REQUIRED AT THE BASE OF ALL REINFORCED WALLS AND ABOVE HORIZONTAL CONSTRUCTION JOINTS.
- B10 REINFORCEMENT SHALL BE POSITIONED AS SHOWN AND HAVE A MINIMUM CONCRETE COVER OF 20mm U.N.O.
- B11 JOINT REINFORCEMENT SHALL BE IN ACCORDANCE WITH AS 3700.
- B12 VERTICAL CONTROL JOINTS IN BLOCK RETAINING WALLS TO BE SPACED AS SHOWN OR AT 8000mm MAX. APART AND IN MASONARY BRICKWORK AT 6000mm CTS. MAX APART.
- B13 A 300mm WIDE STRIP OF COARSE GRAINED MATERIAL IS TO BE PLACED BEHIND ALL RETAINING WALLS.
- B14 STAINLESS STEEL TIES TO BE USED IN BRICKWORK U.N.O.
- B15 ALL MASONARY BRICKWORK TO UTILISE SALT RESISTANT BRICKS

# **CONCRETE**

- ALL CONCRETE, CONCRETE WORK AND REINFORCEMENT SHALL BE IN ACCORDANCE WITH THE SPECIFICATION.
- REFER TO INDIVIDUAL CONCRETE DRAWINGS FOR CONCRETE QUALITY
- ALL REINFORCEMENT TO BE AS FOLLOWS:

# TYPE

- STRUCTURAL GRADE PLAIN BARS TO AS 1302 (230 MPa) FABRIC TO AS 1304 (500 MPa)
- NOTE THE NUMBER FOLLOWING R OR Y INDICATES THE BAR DIAMETER IN MILLIMETRES.

HOT ROLLED DEFORMED BARS TO AS 1302 (500 MPa)

CLEAR COVER TO REINFORCEMENT (INCLUDING FITMENTS) SHALL BE AS FOLLOWS U.N.O. WHERE NOT SPECIFICALLY DESIGNATED COVER IS TO BE IN ACCORDANCE WITH AS3600.

CONCRETE	CAST AGAINST FORMWORK		CAST AGAINST GROUND	
CHARACTERISTIC STRENGTH F'c	NOT EXPOSED TO WATER *	EXPOSED TO WATER OR WEATHER	PROTECTED BY WATERPROOF MEMBRANE	NOT PROTECTED BY MEMBRANE
20	20	-	60	70
25	20	60	40	50
32	20	40	35	45
40	20	30	30	40
50	20	25	30	40

\* ADD EXTRA 20mm COVER FOR COLUMNS (U.N.O.)

- SIZES OF CONCRETE ELEMENTS DO NOT INCLUDE THICKNESS OF ANY APPLIED FINISHES.
- BEAM DEPTHS ARE NOTED FIRST AND INCLUDE THE THICKNES OF THE SLAB IF ANY.
- CONSTRUCTION JOINTS WHERE NOT SHOWN ON THE DRAWINGS SHALL BE LOCATED TO THE APPROVAL OF THE ENGINEER.
- FORMS SHALL BE CHAMFERED FOR RE-ENTRANT ANGLES AND FILLETED FOR CORNERS. WHERE THESE WILL BE EXPOSED TO VIEW IN THE COMPLETED PROJECT THE FACE OF THE BEVEL IN EACH CASE SHALL BE 25mm WIDE U.N.O.
- NO HOLES, CHASES OR EMBEDMENTS OF PIPES OTHER THAN THOSE SHOWN ON THE STRUCTURAL DRAWINGS SHALL BE MADE WITHOUT THE PRIOR APPROVAL OF THE ENGINEER.
- DISTRUBUTION BARS TO MAIN REINFORCEMENT IN SLABS SHALL BE N12 AT 300mm CENTRES U.N.O.
- NO REINFORCEMENT SPLICES SHALL BE MADE IN POSITIONS OTHER THAN THOSE SHOWN ON THE STRUCTURAL DRAWINGS WITHOUT THE PRIOR APPROVAL OF THE ENGINEER.
- MINIMUM LAP FOR FABRICS SHALL BE TWO TRANSVERSE WIRES PLUS 25mm MINIMUM LAP LENGTHS FOR DEFORMED BARS INCLUDING DISTRIBUTION REINFORCEMENT SHALL BE AS FOLLOWS U.N.O.

BAR TYPE	VERTICAL			90° COG	135° or 180° COG
AND SIZE	BARS	MORE THAN 300mm OF CONC. BELOW BAR	OTHER LOCATIONS	LENGTH *	LENGTH #
12	450	550	450	170	70
16	700	800	700	200	70
20	1000	1250	1000	250	80
24	1200	1500	1200	300	95
28	1400	1750	1400	350	115
32	1550	1900	1550	400	130
36	1700	2150	1700	450	145
			*COG LENGTH ME	ASURED F	ROM END OF BEND.

- WELDING OF REINFORCEMENT IS NOT PERMITTED UNLESS SHOWN ON THE DRAWINGS OR APPROVED BY THE ENGINEER.
- CLOSED FITMENTS U.N.O. SHALL HAVE CORNER SPLICES THUS:
- C15 TOP AND BOTTOM REINFORCEMENT IN SLABS SHALL BE SUPPORTED ON APPROVED PLASTIC TIPPED CHAIRS, IN BOTH DIRECTIONS AT MAXIMUM CENTRES OF 600mm FOR 10mm DIA BARS, 900mm FOR 12mm AND 16mm DIA BARS, 1200mm FOR 20mm DIA BARS AND 750mm CENTRES FOR FABRIC.
- C16 ALL FORMWORK AND PROPS UNDER SUSPENDED CONCRETE WORK SHALL BE
- THE MINIMUM CLEAR SPACING BETWEEN CONDUITS, CABLES, PIPES AND BARS SHALL BE AS REQUIRED BY AS 3600 BUT NOT LESS THAN THREE DIAMETERS HORIZONTALLY FOR HORIZONTAL CONDUITS ETC IN SLABS WALLS, AND FOOTINGS AND NOT LESS THAN ONE DIAMETER FOR ALL OTHER CONDUITS

REMOVED BEFORE ANY BRICKWORK OR BLOCKWORK IS BUILT ABOVE.

- TYPICAL REINFORCEMENT NOTATION :- 23N24-200.2 23......DENOTES NUMBER OF BARS REQUIRED N......DENOTES GRADE OF REINFORCEMENT 24......DENOTES BAR DIAMETER IN MILLIMETRES 200......DENOTES BAR SPACINGS IN MILLIMETRES .2 ......DENOTES SECOND LAYER OF REINFORCEMENT LAID
- TYPICAL ABBREVIATIONS :-B......DENOTES BARS IN BOTTOM T......DENOTES BARS IN TOP ALT .....DENOTES BARS ALTERNATING
- STAG .....DENOTES BARS STAGGERED NF......DENOTES BARS IN NEAR FACE FF......DENOTES BARS IN FAR FACE
- EF......DENOTES BARS IN EACH FACE NSOP.....DENOTES NOT SHOWN ON PLAN NSOE.....DENOTES NOT SHOWN ON ELEVATION

CLIENT

- CONCRETE TO BE KEPT FREE OF SUPPORTING BRICKWORK BY 'SWAN' SLIDING JOINT OR EQUAL U.N.O.
- C20 VERTICAL FACES OF CONCRETE SHALL BE SEPERATED BY 12mm THICK
- C21 PLACING OF REINFORCEMENT SHALL BE CO-ORDINATED TO SUIT PLACING OF PRESTRESSING TENDONS.

# STRUCTURAL STEELWORK NOTES

- S1 ALL MATERIALS, WORKMANSHIP, FABRICATION AND ERECTION SHALL COMPLY WITH THE REQUIREMENTS OF AS4100, AS1538, AS1554 AND THE SPECIFICATION.
- UNLESS SHOWN OTHERWISE, ALL STEEL SHALL BE IN ACCORDANCE WITH AS1204 GRADE 300. ALL STEEL HOLLOW SECTIONS SHALL BE GRADE 350 U.N.O. AND SHALL BE IN ACCORDANCE WITH AS1163. ALL PRESSED METAL PURLINS AND GIRTS SHALL BE GRADE 450 STEEL IN ACCORDANCE WITH AS1538
- UNLESS SHOWN OTHERWISE ON THE DRAWINGS, ALL CONNECTIONS SHALL BE IN ACCORDANCE WITH THE FOLLOWING MINIMUM REQUIREMENTS:
- (i) ALL WELDS SHALL BE 6MM CONTINUOUS FILLET WELDS ALL ROUND. (ii) ALL BOLTS SHALL BE M20 - 8.8/S. WITH A MINIMUM OF 2 **BOLTS PER CONNECTION.**
- PURLIN BOLTS TO BE M12 4.6/S WITH A MINIMUM OF 2 BOLTS PER PURLIN END.
- (iii) ALL GUSSET AND CLEAT PLATES SHALL BE 10mm THICK. ( U.N.O.) (iv) ALL CAP PLATES SHALL BE 10 mm THICK. ( U.N.O.) (v) ALL BASE PLATES SHALL BE 10 mm THICK. ( U.N.O.)
- S4 BOLT DESIGNATION:

SPECIFICATION.

- 4.6/S REFERS TO COMMERCIAL BOLTS OF STRENGTH GRADE 4.6 TO AS1111 TIGHTENED TO A SNUG TIGHT CONDITION.
- 8.8/S REFERS TO HIGH STRENGTH STRUCTURAL BOLTS OF GRADE 8.8 TO AS1252 TIGHTENED TO A SNUG TIGHT CONDITION.
- 8.8/TB REFERS TO HIGH STRENGTH STRUCTURAL BOLTS OF GRADE 8.8 TO AS1252 FULLY TENSIONED TO AS4100 AS A BEARING JOINT.
- 8.8/TF REFERS TO HIGH STRENGTH STRUCTURAL BOLTS OF GRADE 8.8 TO AS1252 FULLY TENSIONED TO AS4100 AS A FRICTION JOINT.
- HIGH STRENGTH BOLTED JOINTS SHALL BE IN ACCORDANCE WITH AS1511. THE SPECIFIED BOLT TENSION SHALL BE OBTAINED BY USE OF THE "PART TURN" METHOD OF TIGHTENING.
- S6 ALL WELDS SHALL BE SP (SPECIAL PURPOSE) IN ACCORDANCE WITH AS1554. ALL ELECTRODES SHALL BE CLASS E48. ALL BUTT WELDS SHALL BE FULL STRENGTH COMPLETE PENETRATION WELDS.
- S7 SUBSTITUTIONS FOR STEEL SECTIONS SHOWN ON DRAWINGS SHALL NOT
- BE MADE WITHOUT THE APPROVAL OF THE ENGINEER. S8 ALL STEELWORK BELOW GROUND OR FINISHED SURFACE LEVEL IS TO
- S9 ALL STEELWORK. EXCEPT THAT WHICH IS TO BE CONCRETE ENCASED. FIRE SPRAYED OR CONTACT SURFACES OF FRICTION TYPE JOINTS. SHALL BE SURFACE CLEANED AND PAINTED IN ACCORDANCE WITH THE
- S10 STEELWORK THAT IS CONCRETE ENCASED. FIRE SPRAYED OR FACING SURFACES OF FRICTION TYPE JOINTS SHALL BE LEFT UNPAINTED AND FREE FROM SCALE.

BE ENCASED IN 75mm MIN. CONCRETE ALL ROUND.

- S11 THE CONTRACTOR SHALL PROVIDE ALL CLEATS AND DRILL ALL HOLES NECESSARY FOR FIXING STEEL, TIMBER AND OTHER ELEMENTS TO STEEL WHETHER OR NOT DETAILED ON THE DRAWINGS.
- S12 THE FABRICATION AND ERECTION OF THE STRUCTURAL STEELWORK SHALL BE SUPERVISED BY QUALIFIED PERSONNEL EXPERIENCED IN SUCH SUPERVISION TO ENSURE THAT ALL REQUIREMENTS OF THE DESIGN ARE MET. DETAILS OF ERECTION SEQUENCE SHALL BE SUBMITTED TO THE ENGINEER FOR APPROVAL PRIOR TO COMMENCEMENT OF ERECTION.
- S13 COLUMNS AND MULLIONS SHALL HAVE THEIR BASE PLATES FULLY GROUTED IN ACCORDANCE WITH THE SPECIFICATIONS AFTER PLUMBING AND LEVELLING ON STEEL PACKERS.

S14 THREE ( 3 ) SETS OF STEELWORK SHOP DETAIL DRAWINGS SHALL BE

- SUBMITTED TO THE ENGINEER FOR APPROVAL PRIOR TO COMMENCEMENT OF ANY FABRICATION. THE CHECK SHALL NOT COVER LAYOUT AND MEMBER DIMENSIONS.
- S15 CONCRETE ENCASED STRUCTURAL STEELWORK TO BE ENCLOSED BY F41 MESH PLACED CLEAR OF STEELWORK, ENCASING TO PROVIDE 50mm MIN. COVER TO STEELWORK U.N.O. ON THE DRAWINGS. COVER TO MESH TO BE 20mm MIN. MAXIMUM AGGREGATE SIZE = 10mm, CONCRETE f'c = 20 MPa.

SPECIFIED IN AS/NZS 1554.1.

- S16 UNLESS SPECIFIED OTHERWISE, STEELWORK SHALL BE PREPARED TO CLASS 2.5 FINISH IN ACCORDANCE WITH AS1627.4 AND GIVEN TWO (2) COATS OF ZINC PHOSPHATE TO A TOTAL DRY FILM THICKNESS OF 70 MICRONS.
- S17 WELDING SHALL COMPLY WITH AS/NZS 1554.1 a- MINIMUM WELD SIZE SHALL BE: FOR 12MM PLATE & UNDER 5MM CONTINOUS FILLET UNO 6MM CONTINOUS FILLET UNO FOR 16MM PLATE & OVER b- ALL FILLET WELDS TO BE GP TO AS/NZS 1554.1 UNO ALL BUTT WELDS TO BE SP TO AS/NZS 1554.1 UNO C- WELDING TO ALL SECTIONS LESS THAN 40MM THICK SHALL BE WITH ELECTRODES E48XX TO AS 1553 UNO. WELDING TO ALL SECTIONS GREATER THAN 40MM ELECTRODES E48XXLH TO AS 1553 UNO. d- FOR WORK EXPOSED TO THE WEATHER SEAL WELD SHALL BE MADE WHETHER SHOWN ON DRAWINGS OR NOT, UNLESS SPECIFICALLY NOTED AS NOT REQUIRED. e- ALL WELDING SHALL BE SUBJECT TO NON DESTRUCTIVE EXAMINATION (NDE) TO THE MAXIMUM LEVEL ASS SUGGESTED BY AS/NZS 1554.1 TABLE 7.4

f- THE CONTRACTOR SHALL EMPLOY AN INDEPENDENT QUALIFIED WELDING INSPECTOR AS

a- THE ENGINEER RESERVES THE RIGHT TO APPROVE A PROPOSED WELDING INSPECTOR.

- GA6. GROUTING SHALL CONFORM TO THE REQUIREMENTS OF AS3600 AND THE CONCRETE INSTITUTES "RECOMMENDED PRACTICE FOR GROUTING, 1982".
- GA7. ANY VARIATION OF LOCATION OR INCLINATION OF ANCHORS WILL REQUIRE RECALCULATION OF THE REQUIRED WORKING LOADS AND SHALL BE NOTIFIED TO THE SUPERINTENDENT FOR APPROVAL.
- GA8. WORKING LOAD SHOWN IS THE FORCE REQUIRED AFTER ALL LOSSES OF PRESTRESS INCLUDING DRAW IN.
- GA9. ALL ANCHORS SHALL BE LOCATED SO AS TO AVOID ALL SERVICES PRIOR TO INSTALLING.
- GA10. ALL ANCHOR WORKING LOADS TO BE 60% MIN. BREAKING LOAD.
- GA11. IF TENDONS ARE CUT BACK, THEN THE LENGTH OF TENDON PROTRUDING BEYOND WEDGE GRIP IS TO BE NOT LESS THAN 600MM.
- GA12. CONTRACTOR TO ENSURE ALL ANCHORS HAVE ADEQUATE CORROSION RESISTANCE, MIN FIVE YEAR LIFE. (SEMI-PERMINANT ANCHORS).
- GA13. CONTRACTOR TO ALLOW FOR RETURNING TO SITE AND DETENSIONING
- OF ANCHORS AT TIME TO BE ADVISED.
- GA15. ANCHORS TO BE DESTRESSED AFTER EACH ADJACENT FLOOR SLAB IS CONSTRUCTED. PROVIDE A DESTRESSING METHOD AND PROGRAM TO THE

GA14. CONFIRM SETOUT OF ALL ITEMS WITH BUILDER PRIOR TO INSTALLATION.

GA16. AFTER THE DESTRESSING ANCHORS - REMOVE ANCHOR HEAD AND WALERS. MAKE GOOD PILES WITH AN APPROVED CEMENTIOUS MORTAR.

# FORM WORK

- F1 FORM WORK HAS TO BE DONE ACCORDING TO AS3610.
- F2 REFER TO ARCH., ELECTRICAL, MECHANICAL, AND OTHER SERVICE ENG. FOR PENETRATION, AND CONSULT STRUCTURAL ENG. TO APPROVE. \*INCLUDE THESE IN THE TENDERING.

ENGINEERS FOR REVIEW PRIOR TO ANY CONSTRUCTION.

F3 CHAMFER, FILLET, DROP GROOVER..... TO ARCH. SPECIFICATIONS AND BUILDER REQUIREMENTS.


# GROUND ANCHORS

THE DESIGN LOAD.

- GA1. ANCHOR HOLES SHOULD BE THOROUGHLY CLEANED AND THE BOND GROUT SHOULD BE ALLOWED TO CURE FOR A MINIMUM OF 3 DAYS BEFORE PROOF STRESSING, ASSUMING TYPE D CEMENT OR EQUIVALENT AT A WATER/CEMENT RATIO OF 0.4.
- GA2. AFTER THE REQUIRED CURING TIME. WALINGS SHOULD BE INSTALLED AND THE ANCHORS PROOF STRESSED, ONE AT A TIME, TO 1.33 TIMES
- GA3. RECORDS OF ALL ANCHOR EXTENSIONS ARE TO BE SUBMITTED TO THE SITE ENGINEER FOR APPROVAL.
- GA4. A MINIMUM FREE STRESSING LENGTH OF 5 METRES SHALL BE ADOPTED.

GAS. THE SUPPLY, INSTALLATION AND TENSIONING OF POST TENSIONED GROUND

- CODE. ANCHORAGE LENGTHS SHALL BE DETERMINED BY THE BUILDER AND
- SHALL REMAIN HIS RESPONSIBILITY. ANCHORS SHALL BE CARRIED IN COMPLIANCE WITH AS3600 THE SAA CONCRETE



G.K. T.K. 09.08.11 ISSUED FOR C.C. E.C A.A.H 15.12.10 ISSUED FOR APPROVAL E.C A.A.H 08.12.10 ISSUED FOR APPROVAL A.S.H. | P.A. | 08.12.10 | G | ISSUED FOR C.C. A ISSUED FOR APPROVAL G.K. G.K. 22.06.12 ENG DRAFT DATE No ENG DRAFT DATE No ENG DRAFT DATE **AMENDMENT** AMENDMENT

CEJ CONSTRUCTIONS PTY LTD

ARCHITECT

\_135° HOOKS






GENERAL NOTES

SHEET SUBJECT

CAD FILE JAMES RUSE DRIVE, CAMELLIA NOV 10 AS ABOVE **AUTHORISED** S000



SCALE 1:500





ARCHITECT



	PROJECT
Ì	CAMELLIA WEST JAMES RUSE DRIVE CAMELLIA
137	

L1 0000L01			RUSE DRIVE, CAME	LLIA
HORING DETAILS	DATE NOV	10	P.A.	DESIG
	SCALE • B1			JOB I
		AS	ABOVE	
	AUTHORISED	)		DRG





# WORK METHOD STATEMENT FOR SHORING AND PILING WORK

2. EXCAVATE IN 1500mm INTERVALS UP TO APPROXIMATELY 500mm BELOW THE TOP ANCHOR LEVEL

1. INSTALL PILES TO REACH THE SPECIFIED BEARING CAPACITY LEVEL WITH THE REQUIRED SOCKET LENGTH.

- AS EXCAVATION PROCEED, ENSURE THAT GEOTECHNICAL ENGINEER INSPECT, CHECK AND APPROVE.
- 4. STRUCTURAL ENGINEER TO INSPECT AND APPROVE

SHOTCRETE

CAPPING BEAM

CAPPING BEAM

10mm

CLASSIFICATION

ANGLE (DEGREE)

REINFORCEMENT COVER SCHEDULE

"SBV" TO BE CHECKED & APPROVED BY GEOTECHNICAL

ENGINEER BEFORE POURING CONCRETE.

TOP BOTTOM SIDES

50mm | 50mm | 50mm |

ANCHOR UNFACTORED SERVICE LOAD SCHEDULE

- 5. INSTALL AND STRESS ANCHORS.
- 6. STRUCTURAL ENGINEER TO INSPECT AND APPROVE
- 7. EXCAVATE DOWN TO BULK EXCATION LEVEL IN 1500mm INTERVALS.
- 8. PILING CONTRACTORS TO ENSURE TO AVOID EXCESSIVE AND UNCONTROLLED HOLLOWS WITH A POTENTIAL TO LEAD TO SINKHOLE FORMATION AT ROAD LEVELS.

# SHORING PLAN SCALE: 1:300

# 1. REFER PLAN FOR MAXIMUM SPACING OF ANCHORS

- 2. IF GROUND WATER IS ENCOUNTERED WHILE DRILLING, SULPHATE RESISTANT CEMENT TO BE USED AND GEOTECH ENGINEER TO BE CONSULTED
- 3. B.E.L. DENOTES BULK EXCAVATION LEVEL. REDUCED LEVELS TO BE CONFIRMED 4. BULK EXCAVATION LEVEL TO BE CONFIRMED.
- 5. GEOTECHNICAL ENGINEER TO CONFIRM THE SAFE BEARING CAPACITY OF THE FOUNDING MATERIAL AND TO ENSURE THE MINIMUM REQUIRED SOCKET IS ACHIEVED INTO BOTH THE CLAY AND THE ROCK.
- 6. ALL DESIGN HAS BEEN CARRIED OUT IN ACCORDANCE TO AS5100 & AS3600

ENG DRAFT DATE No

- 7. THE DESIGN HAS ALLOWANCE FOR UNPLANNED EXCAVATION IN ACCORDANCE WITH AS5100.3 8. ENSURE THAT ANY LOOSE / SOFT FILL MATERIALS ARE ADEQUATELY SUPPORTED DURING CONSTRUCTION AND IN THE LONG TERM.

B1 10 1 2 3 4 5 6 7 8 9 10

AMENDMENT

11.  $\binom{P}{2}$  DENOTES PILE TYPE 2

# **GEOTECHNICAL NOTES:**

- 1. BUILDER TO REFER TO GEOTECH REPORT PREPARED BY ASSET GEOTECHNICAL REFERENCE: 1694-A DATED 17 JUNE 2011 AS WELL AS EI GROUND WATER ASSESSMENT ADDITIONAL INVESTIGATION DATED 15 DECEMBER 2009
- 2. IF WATER TABLE IS HIGH IN SULFIDES THEN SULFIDE RESISTANT CONCRETE IS TO BE USED OR CONCRETE STRENGTH MAY BE INCREASED TO 50MPa
- 3. SEEK PERMISSION FROM COUNCIL AND NEIGHBOURING PROPERTY BEFORE INSTALLING ANCHORS.
- 4. GEOTECHNICAL PARAMETERS. Ko = 0.5Ka = 0.3
- Kp = 3Soil = 18kN/m
- 5. ANY CHANGE IN SOIL PARAMETERS DURING CONSTRUCTION CONSULT WITH GEOTECHNICAL ENGINEERS AND STRUCTURAL ENGINEERS TO CHECK

# LOADING NOTES: 1. CONSTRUCTION SURCHARGE LOAD = 5kPa

AMENDMENT

- 2. RTA ROAD SURCHARGE = 20kPa
- 3. AS EXCAVATION PROCEEDS PLEASE ENSURE THAT ANY GAPS BETWEEN THE PILES ARE PLUGGED WITH 1:3 SAND TO CEMENT RATIO PRIOR TO SHOTCRETING.

ENG DRAFT DATE

# GENERAL NOTES

RECOMMENDATIONS

- 1. THESE DRAWINGS ARE FOR STRUCTURAL PURPOSES ONLY AND ARE TO BE READ IN CONJUNCTION WITH THE SPECIFICATIONS, ARCHITECTURAL DRAWINGS, OTHER CONTRACT DOCUMENTATION AND THE REQUIREMENTS OF THE RELEVANT AUTHORITIES.
- VERIFY ALL SETTING OUT DIMENSIONS WITH THE ARCHITECT. 3. DO NOT SCALE FROM THESE STRUCTURAL DRAWINGS.
- 4. SHOULD ANY AMBIGUITY, ERROR, OMISSION, DISCREPANCY, INCONSISTENCY OR OTHER FAULT EXIST OR SEEM TO EXIST IN THE CONTRACT DOCUMENTS, IMMEDIATELY NOTIFY IN WRITING TO THE SUPERINTENDENT.
- 5. MAINTAIN THE STRUCTURE IN A STABLE CONDITION DURING CONSTRUCTION. TEMPORARY BRACING/SHORING SHALL BE PROVIDED BY THE CONTRACTOR TO KEEP THE STRUCTURE AND EXCAVATIONS STABLE AT ALL TIMES, ENSURING THAT NO PART OF THE DOCUMENTED STRUCTURE BECOMES OVER STRESSED. FOR ALL TEMPORARY BATTERS OBTAIN GEOTECHNICAL ENGINEERS
- 6. ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH THE REQUIREMENTS OF CURRENT SAA CODES AND THE BYLAWS, ORDINANCES OR OTHER REQUIREMENTS OF THE RELEVANT BUILDING AUTHORITIES.
- 7. ALL WORK IS TO BE CARRIED OUT IN ACCORDANCE WITH ALL WORK COVER REQUIREMENTS AND OCCUPATIONAL HEALTH AND SAFETY ACT REGULATIONS.
- 8. CONSTRUCTION USING THESE DRAWINGS SHALL NOT COMMENCE UNTIL A CONSTRUCTION CERTIFICATE IS ISSUED BY THE PRINCIPAL CERTIFYING AUTHORITY.

# DIAL BEFORE DIG

1. BUILDER TO ENSURE THE EXACT LOCATIONS OF THE SERVICES PRIOR TO START OF ANY CONSTRUCTION WORK. ALSO BUILDER TO ENSURE ENSURE THE 'DIAL BEFORE YOU DIG' TO THE AUTHORITIES CONCERNED TO CONFIRM THE THE LOCATIONS OF THE SERVICES IN THE EVENT THAT ANY ANTICIPATION THE SERVICES MAY BE AFFECTED WITH STRUCTURAL WORK, STRUCTURAL ENGINEER TO BE NOTIFIED AND CONSULTED IMMEDIATELY FOR REVIEWING THE STRUCTURAL DETAILS.

BUILDERS AND CONTRACTORS TO ENSURE THAT FOR ANCHORING, PRIOR APPROVAL IS OBTAINED FROM

NOTES: IF GROUND CONDITIONS CHANGE DURING EXCAVATION, PLEASE NOTIFY ENGINEER, AND SEEK FURTHER INSTRUCTIONS.

NEIGHBOURING PROPERTIES

# **ACID SULPHATE WARNING**

ENGINEER TO BE ADVISED IF ACID SULPHATE SOILS ARE PRESEN' IN THE EVENT THAT ACID SULPHATE SOILS ARE PRESENT, THE BUILDER IS STRONGLY ADVISED TO ENSURE PROTECTIVE MEASURES ARE TAKEN TO MINIMISE THE EFFECT OF AN ACID SULPHATE ATTACK ON THE SHORING STRUCTURAL ELEMENTS.

# SHORING NOTES:

- 1. TEST RECORDS SHALL BE PROVIDED FOR TEST LOADINGS OF ALL ANCHORS. 2. ANY VARIATION IN THE LOCATION OR INCLINATION OF ANCHORS WILL REQUIRE RE-CALCULATION OF THE REQUIRED WORKING LOADS AND SHALL BE NOTIFIED TO THE
- ENGINEERS FOR APPROVAL. 3. ALL ANCHORS SHALL BE LOCATED SO AS TO AVOID ALL SERVICES AND PITS.


# GROUND ANCHORS

- . THE DESIGN, SUPPLY, INSTALLATION AND TENSIONING OF GROUND ANCHORS SHALL BE CARRIED OUT IN COMPLIANCE WITH THE RELEVANT AUSTRALIAN STANDARDS AND THE SPECIFICATION. ANCHORAGE LENGTHS AND CURING TIMES SHALL BE DETERMINED BY THE CONTRACTOR AND SHALL REMAIN THE CONTRACTOR'S RESPONSIBILITY
- ANCHOR HOLES SHOULD BE THOROUGHLY CLEANED AND THE BOND GROUT SHOULD BE
- ALLOWED TO CURE BEFORE PROOF STRESSING. GROUTING SHALL CONFORM TO THE REQUIREMENTS OF AS 3600 AND THE CONCRETE INSTITUTE "RECOMMENDED PRACTICE FOR GROUTING 1982" 4. FOR PROOF STRESSING LOADS REFER TO
- THE SPECIFICATION. RECORDS OF ALL ANCHOR EXTENSIONS AND TEST LOADINGS ARE TO BE SUBMITTED TO THE
- SUPERINTENDENT FOR REVIEW. MODIFICATIONS TO THE ARRANGEMENT SHOWN ON THE DRAWINGS WILL REQUIRE RECALCUATION OF THE REQUIRED WORKING LOADS AND SHALL BE NOTIFIED TO THE SUPERINTENDENT FOR
- SAFE WORKING LOAD SHOWN IS THE FORCE REQUIRED AFTER ALL LOSSES OF PRESTRESS,
- INCLUDING DRAW IN. ALL ANCHORS SHALL BE LOCATED SO AS TO AVOID ALL SERVICES AND PITS ETC.THE
- CONTRACTOR IS TO DETERMINE THE LOCATION OF ALL SERVICES ETC PRIOR TO INSTALLATION OF ANCHORS.
- ANY VARIATION IN LOCATION OR INCLINATION OF ANCHORS SHALL BE SUBMITTED TO ENGINEER FOR APPROVAL
- 10. FOR RATIO OF ULTIMATE LOAD CAPACITY OF ANCHOR TO SAFE WORKING LOAD REFER TO THE SPECIFICATION.
- I. FOR TEMPORARY AND SEMI-PERMANENT ANCHORS THE LENGTH OF TENDON PROTRUDING
- BEYOND WEDGE GRIP IS NOT TO BE LESS THAN 600MM TO ENABLE MONITORING. 12. FOR CORROSION PROTECTION REQUIREMENTS REFER TO THE SPECIFICATION.
- 13. DO NOT DESTRESS TEMPORARY OR SEMI-PERMANENT ANCHORS UNTIL AFTER ALL PROPPING
- TO FLOOR SLABS HAS BEEN COMPLETED AND ENGINEERS APPROVAL HAS BEEN OBTAINED.
- 14. FOR TEMPORARY AND SEMI-PERMANENT ANCHORS: AFTER DESTRESSING ANCHORS. REMOVE ANCHOR HEAD AND WALERS. CUT STRANDS AT THE FACE OF PILE AND GROUT FILL DUCTS.
- MAKE GOOD PILES WITH AN APPROVED EPOXY REPAIR MORTAR. NOTE: THIS IS A MINIMUM REQUIREMENT. CONTRACTOR IS TO REFER TO COUNCIL REQUIREMENTS IF

ANCHORS ARE TO BE FULLY REMOVED.

ISSUED FOR C.C. G.K. G.K. 12.06.12 ISSUED FOR C.C. G.K. S.A.H 19.08.11 CEJ CONSTRUCTIONS PTY LTD ISSUED FOR C.C. G.K. S.A.H 15.08.11 ISSUED FOR C.C. G.K. T.K. 09.08.11 ISSUED FOR APPROVAL E.C. A.S.H. 15.12.10 H ISSUED FOR C.C. G.K. | G.K. | 26.06.12 G.K. | G.K. | 22.06.12 ISSUED FOR APPROVAL A.S.H. P.A. 08.12.10 G ISSUED FOR C.C.

ENG DRAFT DATE No










SHEET SUBJECT SHORING PLAN

CAD FILE JAMES RUSE DRIVE, CAMELLIA					
NOV 10	P.A.	DESIGNED	G.K.	CHECKE	A.S.H.
SCALE @ B1 1:20 U.N.O		10AH454			
AUTHORISED		DRG No	S10 <sup>-</sup>	1	REV <b>H</b>





CAPPING BEAM ALTERNATIVE




# TYPICAL SHOTCRETE WALL REINFORCEMENT LAYOUT SCALE: 1:50


NOTES:

1. I.F DENOTES INSIDE FACE

2. FABRIC ON INSIDE FACE BASEMENT SIDE OF SHOTCRETE WALL TO BE A CONTINUOUS SHEET BETWEEN
PILE AND LAP AT PILES

3. FABRIC ON OUTSIDE FACE OF SHOTCRETE WALL TO BE A CONTINUOUS SHEET AT PILE AND LAP AT MIDSPAN OF THE WALL BETWEEN PILES






TYPICAL STEP IN CAPPING BEAM DETAILS

1,,,,1,,,,0 1 2 3 4	Ş	Ģ	7 8	9 10													
UED FOR C.C.	G.K.	G.K.	12.06.12											CLIENT	A	ARCHITECT	
UED FOR C.C.	G.K.	S.A.H	19.08.11											CEJ CONSTRUCTIONS PTY LTD			AUSTRAL
UED FOR C.C.	G.K.	S.A.H	15.08.11														CONSULT
UED FOR C.C.	G.K.	T.K.	09.08.11														ENGINEE
UED FOR APPROVAL	E.C.	A.S.H.	15.12.10									$\perp$					AUSTRALIAN PTY LTD - A.C.N. 084
UED FOR APPROVAL	A.S.H.	P.A.	08.12.10 G	S ISSUED FOR C.C.	G.K.	G.K.	22.0	6.12				$\perp$		Z	$\rightarrow$	F 61/2 2088 UAN E irio@taryoren.com.au	CONSULTING SHOP 2-141 CONCORD RD NORTH STRAT
AMENDMENT	ENG	DRAFT	DATE N	o AMENDMENT	ENG	DRAFT	DA <sup>*</sup>	TE I	No AMENDMENT	ENG	DRA	FT   I	DATE				ENGINEERS. EMAIL: anthonyh@aceeng.com.au



CAD FILE JAMES RUSE DRIVE,
DATE NOV 10 DRAWN P.A.
SCALE ● B1
1: 20 U.N.O
AUTHORISED



TOP OF PILE N.G.L.


ENVIRO MEMBRANE-

ENVIRO MEMBRANE-

RESIDUAL CLAY

TYPICAL SHORING WALL DETAIL

P3 ELEVATION




REINFORCE	MENT	MENT COVER SCHEDULE								
MEMBER	CO	VER ( mm	EXPOSURE							
MLMDLIX	TOP	воттом	SIDES	CLASSIFICATION						
SHOTCRETE	40mm	40mm	40mm	B1						
PILES	50mm	50mm	50mm	B1						
CAPPING BEAM	50mm	50mm	50mm	B1						

"SBV" TO BE CHECKED & APPROVED BY GEOTECHNICAL ENGINEER BEFORE POURING CONCRETE.

ANCHOR UI	NFACTORED	SERVICE	LOAD	SCHEDULE
ELEMENT	LOAD (	(TONNES)		ANGLE (DEGREE)

SLOPE STABILITY AND ANALYSIS AND DESIGN CERTIFICATION TO BE CARRIED OUT BY A QUALIFIED GEOTECHNICAL ENGINEER PRIOR TO CONSTRUCTION COMMENCING.

SHORING DESIGN TO BE CONFIRMED AND REINFORCEMENT TO BE CONFIRMED.



TYPICAL SHORING WALL DETAIL
P3 ELEVATION

																CLIENT
																CEJ CONSTRUCTIONS PTY LTD
В	ISSUED FOR C.C.	G.K.	G.K.	26.05.12												
Α	ISSUED FOR C.C.	G.K.	G.K.	25.06.12												Z
No	AMENDMENT	ENG	DRAFT	DATE	No	AMENDMENT	ENG	DRAF	DAT	E N	No	AMENDMENT	ENG	DRAFT	DATE	

R10 HELICAL TIES — 300 PITCH

2N32 INNERFACE —

CONCRETE SLAB\_ BELOW MEMBRANE

B1 ..... 0 1 2 3 4 5 6 7 8 9 10

∕2N32 OUTERFACE

CONCRETE SLAB\_ OVER MEMBRANE ENVIRO MEMBRANE-

TYPICAL SECTION THROUGH

ENVIRO MEMBRANE-

PILES TYPE 'P3'

NOTE: f'c = 32 MPa PILES & CAPPING BEAM





A WEST
USE DRIVE

A SHEET SUBJECT

ALTERNATIVE
CELL 2 AND CELL 3
SHORING PLAN AND DET

Т	CAD FILE <b>JAMES</b>	RUSE DRIVE, CAMEL	LIA			
NATIVE	NOV 10	G.K.	DESIGNED	G.K.	CHECKE	D
2 AND CELL 3 NG PLAN AND DETAILS	SCALE @ B1 1:20	) U.N.O	JOB No	10Al	H454	F
	AUTHORISED		DRG No	S10.	3	F

# Appendix D Borelogs - URS 2006 and URS 2012



# **MONITORING WELL SB01-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Tanya Stanton

Phone: 02 8925 5500 Fax: 02 8925 5555

Project Reference: Camellia West SSI and Delineation

Survey

317150.61 E

Client: Location:

Statewide Planning Pty Ltd

181 James Ruse Drive, Camellia, NSW

Drilling Contractor: **Numac Drilling Services Pty Ltd** 

Shahin Falahati Bore Size:

Total Depth: 4.87 m

Relative Level: 2.93 mAHD Coordinates: 6256358.67 N

Project No.: 43218436

Drill Type: Pushtube Drill Model: Geoprobe

Date Started: 15-10-12 Date Finished: 15-10-12

Logged By:

Checked By:

Permit No:

Casing Size: 50mm PVC mm

Drill Fluid: Water

Sample Interval PID (ppm)	Sample ID	Legend	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), moisture content, consistency / density, and additional observations	Classification	<b>O</b> Depth (m)	Moisture Condition	WELL CONSTRUCTION DETAILS  Lockable Wellhead Standpipe with lockable well-cap
0.0	SB1_0.5-0.6 SB1_1.0-1.1		Concrete 150 mm  FILL: GRAVEL (roadbase); coarse, grey/dark-grey, angular, trace of fine to medium sand, dense, dry.  Sandy CLAY; brown/orange, medium to high plasticity, coarse sand, trace of fine angular gravel, soft to firm, moist.  SAND; fine to medium, red/grey, poorly graded, trace of angular gravel, loose, moist.	GP CL SP	-1 1	Dry D M	Grout → Sand Filter pack →
0.1	SB1_2.0-2.1 SB1_2.3 (ASB)		Sandy CLAY; orange/brown, medium to high plasticity, loose, moist to wet.	CL	2 	M/W	Screened PVC
0	SB1_3.5-3.6 (SPŌCAS)		SAND; fine to medium, orange/brown, poorly sorted, loose, wet.	SP	- <b>4</b>	w	
			End of hole 4.87 m (target depth).		5 5 		
					<b>7</b>		

			Sheet 1 of 1
MONIT	ORING	WELL SB02-12	
Project Camellia West SS Reference: and Delineation	Client:	Statewide Planning Pty Ltd	
Survey		5 7	
Project No.: <b>43218436</b>	Location:	181 James Ruse Drive, Camellia, NSW	
Relative Level: 5.65 mAHD	Drill Type:	Pushtube	
Coordinates: <b>6256378.37 N</b>	5	O	

Drill Model: Geoprobe

Drill Fluid: Water

Sample Interval PID (ppm)	Sample ID	Legend	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), moisture content, consistency / density, and additional observations	Classification	<b>O</b> Depth (m)	Moisture Condition	WELL CONSTRUCTION DETAILS  Lockable Wellhead Standpipe with lockable well-cap
0	SB2_0.5-0.6		Concrete 140 mm  FILL: Clayey GRAVEL; medium to coarse grained, brown/dark brown, poorly graded, angular, loose, moist.  FILL: Sandy CLAY; orange/brown, medium plasticity, fine to medium sand, with trace of subangular gravel. Broken asbestos pipe fragments.  FILL: ASBESTOS; fragments of bonded asbestos piping and compacted friable white asbestos material.		1 1 1	M D D/M	Grout → Bentonite →
0	SB2_2.7-2.8 (ASB)				-2 -3		Sand Filter pack →
0 0 0	SB2_4.2-4.3 (SPŌCAS) SB2_4.5-4.7 (ASB) SB4.5-4.6		Becoming wet Silty CLAY; black/brown, low to medium plasticity, soft, wet.		<b>-4</b>	W	Screened P\
			End of hole 7.0 m (target depth).		7		

Permit No:

317108.13 E

Phone: 02 8925 5500 Fax: 02 8925 5555

Bore Size: 125 mm

Total Depth: 7.00 m

Casing Size: 50 mm PVC mm

Numac Drilling Services Pty Ltd

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Shahin Falahati

**Tanya Stanton** 

15-10-12

15-10-12

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

#### **MONITORING WELL SB03-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW Drilling Contractor: **Numac Drilling Services Pty Ltd** 

Phone: 02 8925 5500 Fax: 02 8925 5555

Project Camellia West SSI Reference: and Delineation

Survey

Client: Location:

Statewide Planning Ptv Ltd

181 James Ruse Drive, Camellia, NSW

Logged By:

Checked By:

Date Started:

Shahin Falahati **Tanya Stanton** 

Bore Size: 125 mm Total Depth: 4.71 m

Relative Level: 3.76 mAHD 6256617.73 N 317152.64 E

Project No.: 43218436

Drill Type: Pushtube Drill Model: Geoprobe

Date Finished: 15-10-12

15-10-12

Casing Size: 50 mm PVC mm Permit No:

Drill Fluid: Water

Sample Interval WELL CONSTRUCTION DETAILS Classification **USC DESCRIPTION OF STRATA** (mdd) Depth (m) Moisture Condition Sample ID PVC End Cap Legend Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), Lockable Wellhead Standpipe with lockable well-cap 딢 moisture content, consistency / density, and additional observations 0 Concrete 130 mm Grout SP FILL: SAND; fine to medium grained, М orange/brown, poorly graded, trace of fine, subangular gravel, loose, moist.  $\propto$  $\otimes \otimes$ Bentonite -SB2\_0.5-0.6 0 FILL: ASBESTOS; fragments of bonded asbestos D/M 00 piping (blue). 00 SB2\_1.0-1.1  $\propto \sim$ M 0 FILL: Gravelly CLAY; orange/brown, low to medium CL M/W (ASB) plasticity, trace of fine subangular gravel, some bonded asbestos fragments, loose, moist to wet.  $\propto$ XX S 00  $\sim$ 00 2 Sand Filter pack FILL: ASBESTOS; fragments of bonded asbestos, W J.SYD/43218346/5 WORKS\2. SSI CAMELLIA WEST OCT 2012/BORELOGS\CAMELLIAWESTV2.GPJ WCC\_AUS.GDT 15/1/13  $\propto$ Silty SAND; medium to coarse grained, brown/dark SM W brown, poorly graded, loose, wet. SB2\_2.7-2.8 SB2\_2.8-2.9 ŏ (ASB) SB2\_3.0-3.1 (SPOCAS) 3 Screened PVC M  $\nabla$ End of hole 3.9 m (target depth). 5 6 SYDNEY MONITORING WELL Remarks:

	MONITO	RING	WELL SB04-12	Sheet 1 of 1
Reference: and	mellia West SSI d Delineation rvey	Client:	Statewide Planning Pty Ltd  181 James Ruse Drive, Camellia, NSW	
Project No.: 432	218436	2004	,	
Relative Level:	3.81 mAHD	Drill Type:	Pushtube	
Coordinates:	6256576.09 N	5	O	

Drill Model: Geoprobe

Drill Fluid: Water

Sample Interval	PID (ppm)	Sample ID	Legend	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), moisture content, consistency / density, and additional observations	Classification	Depth (m)	Moisture Condition	WELL CONSTRUCTION DETAILS  Lockable Wellhead Standpipe with lockable well-cap
	0	SB4_0.5-0.6 (ASB)		Asphalt 40 mm  FILL: Sandy GRAVEL; fine to medium grained, grey/brown, poorly graded, angular to sub-angular, fine to medium sand, some asbestos fragments (blue 2-5 cm) dense, dry.  FILL: SAND; fine to medium grained, orange/brown, some organic material (plant roots), trace of asbestos fragments (blue, less than 2 cm), dense, moist.  Clayey SAND; fine to medium grained, mottled orange/brown, poorly graded, dense, moist.	GP SP	-0 	Dry  D  M	Grout → Bentonite →
	0	SB4_2.0-2.1 (ASB) SB4_2.2-2.3		orangerbrown, poorly graded, dense, moist.		- <b>2</b>		Sand Filter pack →
	0 0	SB4_3.0-3.1 SB4_3.2-3.3 (ASB) SB4_3.6-3.7		Sandy CLAY; brown/orange, medium to high plasticity, fine sand, soft, moist to wet.	CH	<b>-3</b>	M/W	Screened PV
-		(SPŌCAS)		Sitly SAND; fine to medium grained, grey, poorly sorted, soft, wet.	SP	<b>4</b>	w	
-				End of hole 5.3 m (target depth).				
-						- - - - - <b>7</b> - - -		
Remark	ks:	CC = Concrete HA = Hand Aug SSA = Solid St	core ger em Aug	ger		-		

Permit No:

317009.77 E

Phone: 02 8925 5500 Fax: 02 8925 5555

Bore Size: 125 mm

Total Depth: 5.30 m

Casing Size: 50 mm PVC mm

Numac Drilling Services Pty Ltd

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Shahin Falahati

**Tanya Stanton** 

16-10-12

16-10-12

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

MONITO	RING	Sheet 1 of 1 S WELL SB05-12
Project Reference: Camellia West SSI and Delineation Survey Project No.: 43218436	Client: Location:	Statewide Planning Pty Ltd 181 James Ruse Drive, Camellia, NSW
Relative Level: 3.71 mAHD Coordinates: 6256552.68 N	Drill Type: Drill Model:	Pushtube Geoprobe

Drill Fluid: Water

Sample Interval PID (ppm)	Sample ID	Legend	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), moisture content, consistency / density, and additional observations	Classification	Depth (m)	Moisture Condition	WELL CONSTRUCTION DETAILS  Lockable Wellhead Standpipe with lockable well-cap
		\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	GRAVEL (roadbase); coarse, grey, angular to subangular, trace of sand, dense, dry.  FILL: SAND; fine to medium grained, orange/brown, poorly graded, trace of fine angular gravel, grey/brown, some asbestos sheet fragments (blue), dense, dry.	GP SP	<b>-0</b>	D D	Grout → Bentonite →
■ 0.3 ■ 0.3	SB5_1.5-1.6 SB5_1.7-1.8 (ASB)		Sandy CLAY; medium to high plasticity, fine to medium sand, trace of fine angular gravel, soft, moist.	СН	-1 -2	M	
X	SB5_2.8-2.9 (ASB) SB5_3.0-3.1		Silty CLAY; grey, high plasticity, soft, wet.	CH	3 3	w	Sand Filter pack —
0.4	SB5_4.2-4.3		Sandy CLAY; orange/brown, medium to high plasticity, fine to medium sand, soft, moist to wet.	СН	-4 5	M/W	Screened PV
			End of hole 6.02 m (target depth).		-6 7		
emarks:	CC = Concrete HA = Hand Au SSA = Solid SI	e core ger tem Aug	ger		- - - - - -		

317015.71 E

Phone: 02 8925 5500 Project Fax: 02 8925 5555 Reference:

Permit No:

Fax: 02 8925 5555

Bore Size: 125 mm

Total Depth: 6.02 m

Casing Size: 50 mm PVC mm

Numac Drilling Services Pty Ltd

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Shahin Falahati

**Tanya Stanton** 

16-10-12

16-10-12

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

Shahin Falahati

Tanya Stanton

17-10-12

17-10-12

## **SOIL BOREHOLE SB06-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

Phone: 02 8925 5500 Fax: 02 8925 5555

**Numac Drilling Services Pty Ltd** 

Bore Size: 125 mm Total Depth: 5.10 m

Casing Size: mm

Camellia West SSI and Delineation Project Reference:

Survey

5.68 mAHD Coordinates: 6256388.82 N

317134.00 E Permit No:

Project No.: 43218436

Client: Statewide Planning Pty Ltd

Location: 181 James Ruse Drive, Camellia, NSW

Drill Type: Pushtube Drill Model: Geoprobe

Drill Fluid: Water

Method	DO INDE	Casing	——∽ Penetration —— Penetration	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	ල Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations  Concrete 170 mm.  FILL: GRAVEL; medoim grained, grey, angular to subangular,	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
\$88 888	500				1-		GP	loose, moist.  FILL: Sandy GRAVEL; fine to medium grained, grey, poorly graded, coarse sand, some broken asbestos pipe fragments, loose, moist.	М	L		
LIAWESTV2.GPJ WCC_AUS.GDT 15/1/13					2			FILL: ASBESTOS; blue/grey sheeting fragments and soft pulpy white asbestos material.	D/M	L		
IA WEST OCT 2012/BORELOGS/CAMEL	ognico -				4-		CLS	CLAY; grey/dark brown, high plasticity, trace of fine to medium sand, soft, moist (Natural material).  Sandy CLAY; grey/red brown, low to medium plasticity, medium to coarse sand, soft to firm, dry to moist.	M D/M	S-F	X X X	SB6_3.6-3.7 SB6_3.9-4.0 (SPOCAS) SB6_4.0-4.1 (ASB) SB6_4.6-4.7 SB6_4.7-4.8
OREHOLE J.:SYD4321834615 WORKS\2. SSI CAMELLIA WEST OCT 2012/BORELOGS\CAMELIAWESTV2.GPJ WCC_AUS.GDT 15/1/13					6-			End of hole 5.1 m (target depth).				

SYDNEY SOIL BOREHOLE J:SYD4321834815 WORKS\Z. SSI CAMELLIA WEST OCT 2012\BORELOGS\CAMELLIAWESTVZ.GPU WCC AUS.GDT 15/1/13

## **SOIL BOREHOLE SB07-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555

Camellia West SSI and Delineation Project Reference:

Survey

Client: Statewide Planning Pty Ltd

Drilling Contractor: **Numac Drilling Services Pty Ltd** 

Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Logged By: Shahin Falahati Checked By: Tanya Stanton Date Started: 17-10-12

Bore Size: 125 mm Total Depth: 6.30 m Casing Size: mm

5.57 mAHD Coordinates: 6256414.81 N 317147.04 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Finished: 17-10-12 Permit No:

Drill Fluid: Water

Method	Casing	s s Penetration i	Geotechnical Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
НА СС				0 -	000	GP	FILL: GRAVEL (roadbase); coarse, some asbestos fragments, dry.	D			
				-	00 00 00		FILL: ASBESTOS; white/blue, fibrous, pulpy asbestos material, soft.	D/M	S		
SSA				1 <del>-</del> - -	00'						
				-	00' 00' 00'						
				2- - -	00) 00) 00)						
				-	00, 00, 00,						
				3-	00' 00' 00'						
				-		СН	CLAY; grey/dark grey, high plasticity, soft, moist.	M	S		
				4 — — —						0.4	SB7_4.0-4.2 SB7_4.3-4.4 (AS
						CL	Silty CLAY; grey, high plasticity, firm, moist to wet.	M/W	F		SB7_4.5-4.6
				5 <del>-</del>		CLS	Sandy CLAY; orange, medium to high plasticity, fine to medium sand, trace of organic material, black, soft to firm, moist.  Sandy CLAY; orange/brown, low to medium plasticity, coarse	W	S-F S		SB7_5.4-5.5 (AS
lpe				-			sand, well-rounded, trace of silt, soft, wet.			0.3	SB7_5.6-5.7
Pushtube				6-							
				- - -			End of hole 6.3 m (target depth).				
Rer	mark	HA =	Concrete core Hand Auger = Solid Stem Aug	er							

## **SOIL BOREHOLE SB08-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

Phone: 02 8925 5500 Fax: 02 8925 5555

Shahin Falahati

Tanya Stanton

17-10-12

17-10-12

**Numac Drilling Services Pty Ltd** 

Bore Size: 125 mm Total Depth: 3.90 m Casing Size: mm

Project Reference: Camellia West SSI and Delineation

Survey Project No.: 43218436

3.00 mAHD Coordinates: 6256474.03 N 317161.29 E

Permit No:

Client: Statewide Planning Pty Ltd

Location: 181 James Ruse Drive, Camellia, NSW

Drill Type: Pushtube Drill Model: Geoprobe

Drill Fluid: Water

Method	Casing	−∽ −x Penetration −r ×	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	Sample ID
HA CC				- - - - - -		GP	Concrete 260 mm.  FILL: GRAVEL; coarse grained, dark organic rich soil, asbestos fragments, some clay, medium dense, moist.	D	MD	-	
SSA				1- 							
				_	- 1 1	SM	Silty SAND; medium grained, dark brown/black, some organic material, dense, wet.	W	D		
				2- -		СН	CLAY; grey, high plasticity, trace of sand, firm to stiff, moist.	М	F-St	X	SB8_1.7-1.8 (ASE SB8_1.8-1.9
				-		SP	SAND; coarse grained, grey, trace of clay, soft, moist to wet.	M/W	VS	0.	SB8_2.5-2.6 (ASI
ıbe				3-		SP	SAND; coarse grained, grey, trace of silt, moist to dry.  Some clay lenses with depth, sand grading to medium grained, dry.	D/M	VS	0.	SB8_2.8-2.9 SB8_2.9-3.0 (SPŌCAS)
Pushtube				4- 			End of hole 3.9 m (target depth).				
				- - - - -	-						
Re	mark	SS: CC = HA = SSA :	Concrete core Hand Auger = Solid Stem Aug	er							

## **SOIL BOREHOLE SB09-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555

Camellia West SSI and Delineation Project Reference:

Client: Statewide Planning Pty Ltd

Drilling Contractor:

Date Started:

**Numac Drilling Services Pty Ltd** 

Survey Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Pushtube

Logged By: Shahin Falahati Checked By: Tanya Stanton

16-10-12

Bore Size: Total Depth: 3.90 m Casing Size: mm

3.78 mAHD Coordinates: 6256566.74 N 317211.56 E

Drill Model: Geoprobe

Date Finished: 16-10-12 Permit No:

Drill Fluid: Water

Drill Type:

				GP CH GP SM	LL: Sandy GRAVEL; fine to medium grained, light bwn/orange, poorly graded, medium to coarse sand, some bestos pipe fragments (blue), dense, dry.  LL: CLAY; light brown/orange, medium to high plasticity, ce of fine subangular gravel, dry, stiff.  LL: ASBESTOS; sheets of blue and grey bonded asbestos.  LL: GRAVEL (roadbase); fine, poorly graded, black, dense, bist.  ty SAND; medium to coarse grained, brown/dark brown, orly graded, loose, moist to wet.	D D D	St MD		
		1-		GP	ce of fine subangular gravel, dry, stiff.  L: ASBESTOS; sheets of blue and grey bonded asbestos.  L: GRAVEL (roadbase); fine, poorly graded, black, dense, ist.  ty SAND; medium to coarse grained, brown/dark brown,	D	MD	-	
		2—		-	oist. ty SAND; medium to coarse grained, brown/dark brown,			-	
							1	H	SB9_2.2-2.3 (ASB
		3		SM	ty SAND; medium to coarse grained, brown/dark brown, orly graded, loose, wet.	- W	L	8.9	SB9_2.3-2.4
								26	SB9_3.2-3.3 (ASI SB9_3.3-3.4 SB9_3.4-3.5 (SPOCAS)
		4 — — — —			d of hole 3.9 m (target depth).				
HA =	= Hand Auger	er							
s	HA	HA = Hand Auger	CC = Concrete core	CC = Concrete core HA = Hand Auger	CC = Concrete core HA = Hand Auger	End of hole 3.9 m (target depth).  CC = Concrete core HA = Hand Auger	End of hole 3.9 m (target depth).  CC = Concrete core HA = Hand Auger	End of hole 3.9 m (target depth).  CC = Concrete core HA = Hand Auger	4— End of hole 3.9 m (target depth).  CC = Concrete core HA = Hand Auger

## **SOIL BOREHOLE SB09A-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555

Bore Size:

Total Depth: 6.30 m

Casing Size: mm

Project Reference: Camellia West SSI and Delineation Survey

Client:

Statewide Planning Pty Ltd

181 James Ruse Drive, Camellia, NSW

Drilling Contractor: **Numac Drilling Services Pty Ltd** 

Shahin Falahati

Tanya Stanton

Project No.: 43218436

3.80 mAHD Coordinates: 6256566.62 N 317210.60 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Started: 4-12-12 Date Finished: 4-12-12

Logged By:

Checked By:

Permit No:

Drill Fluid: Water

Location:

		Penetration	Geotechnical	Œ	go	tion	USC DESCRIPTION OF STRATA		cy Jensity	iterval )	0
Method	Casing	-S -W -H -H -H	Data and Comments	Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample I
S S				0 _			Concrete 160 mm				
_				=		GP	FILL: GRAVEL; coarse grained, red/brown, asbestos fibro sheeting fragments (grey/blue).	М	MD		
SSA				1=							
				_	<del>\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\</del>	SP	FILL: SAND; coarse grained, black, some clay, asbestos fragments.	D/M	MD		
							FILL: ASBESTOS; sheets of fibro asbestos, blue/grey.	D			
				2	<del>\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\</del>		FILL: Concrete rubble and black gravel, moist.  Strong hydrocarbon odour.	М	L		
				=		SP	SAND; Medium to coarse grained, brown/black, poorly graded, some peat, high proportion of organic matter (roots), moist to wet.	M/W	D		
				3	1/2		Hydrocarbon odour.			4	SB9A_2.8-2.9
				-	<u>1</u>	SP	SAND: coarse grained, brown/grey, poorly graded, some fine	W	MD	1	SB9A_3.6-3.8 QC103_041212 QC203_041212
				4-		Oi.	to medium gravel, some organic material (wood fragments).			<b>4</b> 05.1	SB9A_4.3-4.4
				5	٥	GP	Sandy GRAVEL: fine gravel, grey, coarse sand, some organic material, trace of shale fragments, subrounded, moist to wet.	M/W	MD	23	SB9A_4.9-5.0
pe										12	SB9A_5.3-5.4
Pushtube				6 -	, 0					6.1	SB9A_6.2-6.3
				-			End of hole 6.3 m (target depth).				
Rei	mark	s: CC = HA = SSA :	Concrete core Hand Auger = Solid Stem Auge	er						•	•

## **SOIL BOREHOLE SB10-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555

Camellia West SSI and Delineation Project Reference: Survey

Client: Statewide Planning Pty Ltd

Drilling Contractor: **Numac Drilling Services Pty Ltd** 

Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Logged By: Shahin Falahati Checked By: Tanya Stanton Date Started: 16-10-12

Bore Size: 125 mm Total Depth: 3.90 m Casing Size: mm

3.83 mAHD Coordinates: 6256586.76 N 317214.70 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Finished: 16-10-12

Drill Fluid: Water Permit No:

C Method	Casing	—∞ —s Penetration —r	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations  Concrete 160 mm	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
НА СС				   		CLS	FILL: Sandy CLAY; mottled orange-brown, low to medium plasticity, fine to medium sand, some asbestos, broken pipe fragments (blue), stiff, dry.	D	St			
SSA				1- 			FILL: ASBESTOS; bonded fibro sheeting, grey, dry.	D				
				_	00, 00,	GP	FILL: GRAVEL; coarse grained and some crushed bricks,	D	D			
				2- -		SM	dense, dry.  Silty SAND; fine, dark brown to black, poorly graded, some asbestos fragments, dense, moist.	M	D			SB10_2.1-2.2 (ASB) SB10_2.2-2.3
Pushtube				3-		SM	Silty SAND; medium to coarse grained, poorly graded, trace angular to sub-angular gravel, loose, moist to wet.	M/W	L		4.2	SB10_3.1-3.2 (ASB) SB10_3.4-3.5
Pu				4— 			End of hole 3.9 m (target depth).					
Re	marl	HA =	Concrete core Hand Auger = Solid Stem Aug									

**Numac Drilling Services Pty Ltd** 

## **SOIL BOREHOLE SB11-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555 Project Reference: Camellia West SSI and Delineation

Client: Statewide Planning Pty Ltd

Drilling Contractor:

Date Started:

Survey Project No.: 43218436 181 James Ruse Drive, Camellia, NSW

Logged By: Shahin Falahati Checked By: Tanya Stanton

16-10-12

Bore Size: 125 mm Total Depth: 3.90 m Casing Size: mm

3.63 mAHD Coordinates: 6256620.53 N 317133.22 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Finished: 16-10-12

Permit No:

Drill Fluid: Water

Location:

Method	Casing	ೂ -≍ Penetration -= ಸ	Geotechnical Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
HA CC				· 0-		SAND	Concrete 160 mm  FILL: SAND; fine to medium grained, poorly graded, some subangular gravel, some broken asbestos pipe fragments, dry.	D	L		
SSA				1—	00'						
				  			FILL: ASBESTOS; fibro sheeting (blue), some asbestos fibres.	D	L		
				2- 		СН	Silty CLAY; light brown/orange, high plasticity, soft, moist to wet.	M/W	S		SB11_2.5-2.6 (A
				3- 		SM	Silty SAND; medium to coarse grained, dark brown/black, poorly graded, loose, moist to wet.	M	L	0.2 0.2	SB11_3.0-3.1 (A SB11_3.1-3.2
Pushtube				- - - -						0.2	SB11_3.8-3.9
				<b>4</b> — — — — — —			End of hole 3.9 m (target depth).				
Re	mark	(S: CC = HΔ =	Concrete core		-						
		HA = SSA	Hand Auger = Solid Stem Aug	er							

## **SOIL BOREHOLE SB12-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555

Project Reference: Camellia West SSI and Delineation

Survey

Client: Statewide Planning Pty Ltd 181 James Ruse Drive, Camellia, NSW

Logged By:

Drilling Contractor: **Numac Drilling Services Pty Ltd** 

Shahin Falahati

Project No.: 43218436 125 mm

3.69 mAHD Drill Type: Pushtube

Location:

Checked By: Tanya Stanton Date Started: 16-10-12 Date Finished: 16-10-12

Bore Size: Total Depth: 3.90 m Casing Size: mm

Coordinates: 62566624.96 N 317093.93 E

Drill Model: Geoprobe

Permit No:

Drill Fluid: Water

Method	Casing	—∽ —x Penetration —n	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
8				_		GP	Concrete 160 mm  FILL: Sandy GRAVEL; fine to medium, grey, poorly graded,	Dry D	L		
₹				_		Oi	fine to medium sand, asbestos sheeting (blue), dry.		-		
				_	00						
				_							
				_	\ww						
_				1-							
SSA					00						
				_	001 001		FILL: ASBESTOS sheeting (white and blue).	D			
				_	201						
				_	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \						
				_	\ \ \ \ \ \ \						
				_							
				2-							
					00						
				_	77. 7. \( \sigma \sigma \)	PT	PEAT; trace of fine sand, dense, moist.	М	D	0.6	SB12_2.3-2.4
				_	<u>', \\'</u>					0.6	SB12_2.4-2.5 (AS
				_	71 7						
				_							
				3-	1, 1, 1,						
						SM	Silty SAND; medium to coarse grained, poorly graded, trace of organic material, loose, moist to wet.	W	L		
Pushtube										0.3	SB12_3.3-3.4 SB12_3.5-3.6 (AS SB12_3.5-3.6
				4- -	-		End of hole 3.9 m (target depth).				
				-   -   -							
				_	1						
				_	<u> </u>						
_			0								
Rei	mark	HA =	Concrete core Hand Auger = Solid Stem Auge	or							
		SSA:	- Suliu Sterii Augi	CI .							

#### **SOIL BOREHOLE SB13-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway,

Phone: 02 8925 5500

Project Reference: Camellia West SSI and Delineation Survey

Client: Statewide Planning Ptv Ltd

Artarmon, NSW

Fax: 02 8925 5555

181 James Ruse Drive, Camellia, NSW

Location:

Logged By: Checked By:

Drilling Contractor:

Shahin Falahati Bore Size: Total Depth: 5.00 m **Tanya Stanton** 

Casing Size: mm

**Numac Drilling Services Pty Ltd** 

3.81 mAHD Coordinates: 6256584.00 N Drill Type: Pushtube Drill Model: Geoprobe

16-10-12 Date Started: Date Finished: 16-10-12

317026.00 E Permit No:

Project No.: 43218436

Drill Fluid: Water

Consistency Relative Density Sample Interval Penetration **USC DESCRIPTION OF STRATA** Geotechnical Classification Depth (m) Graphic Log Data and (mdd) Sample ID Moisture Condition Type, plasticity / particle size, colour, Comments Casing secondary / minor components (e.g., "trace"), additional observations cc Method ŞМHR 0 Concrete 130 mm Dry FILL: SAND; fine to medium grained, orange/brown, poorly graded, some asbestos fragments (blue 5-10 cm), loose, dry. SP D L  $\propto \sim$ SSAHA SB13\_0.5-0.6 (ASB) FILL: ASBESTOS sheeting (white and blue). D 0.3 L <del>888</del> SC FILL: Clayey SAND; fine to medium grained, mottled М L SB13\_0.8-0.9 (ASB) orange/brown, poorly graded, trace of fine sub-angular gravel, asbestos pipe fragments (blue 5-10 cm), loose, moist. SP M S ₹ SAND; medium to coarse grained, trace of clay, soft, moist. SB13\_1.3-1.4 (ASB) Sandy CLAY; grey, medium plasticity, red lenses of high plasticity clay, firm, medium sand, firm, moist. CLS М SYDNEY SOIL BOREHOLE J.SYDW321834615 WORKS\2. SSI CAMELLIA WEST OCT 2012'BORELOGS\CAMELLIAWESTV2.GPJ WCC\_AUS.GDT 15/1/13 SB13\_2.0-2.1 0.4 3 SP SAND; Medium to coarse grained, grey, subrounded, wet. W VS SB13\_4.3-4.4 Pushtube End of hole 5.1 m (target depth). Remarks:

## **SOIL BOREHOLE SB14-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555 Project Reference: Camellia West SSI and Delineation

Survey

Client: Statewide Planning Pty Ltd

Drilling Contractor:

**Numac Drilling Services Pty Ltd** 

Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Logged By: Shahin Falahati Checked By: Tanya Stanton

Bore Size: 125 mm Total Depth: 5.10 m Casing Size: mm

4.51 mAHD Coordinates: 6256523.20 N 317077.81 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Started: 17-10-12 Date Finished: 17-10-12

Permit No:

Drill Fluid: Water

Method	Casing	− <i>o</i> −s Penetration −n ×	Geotechnical Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				· 0 —		GP SP	Asphalt 50mm FILL: GRAVEL (roadbase); fine grained, poorly graded, dense, dry. FILL: SAND; medium to coarse grained, poorly graded, some fine, angular gravel, loose, dry.  CLAY; brown/orange, low to medium plasticity, trace of organic material, firm to stiff, moist.	D D	D L F-St	<b>×</b>	SB14_0.5-0.6 (ASE
Hand auge	_			1=						1.0	SB14_1.8-1.9 (ASI SB14_1.8-1.9
				2		CL	CLAY; brown/orange, medium plasticity, some fine to medium sand, firm to stiff, moist.	M	F-St	1.0	
						СН	CLAY; grey, high plasticity, soft to firm, moist.	M	S	0.3	SB14_3.5-3.6
				4-		SP	SAND; medium to coarse grained, orange/red/brown, poorly graded, medium dense to dense, wet.	W	MD-D	0.4	SB14_4.5-4.6 (SPOCAS)
Pushtube				5							(SPOCAS)
				-			End of hole 5.1 m (target depth).				
				6-	-						
					-						
Re	emark	HA =	Concrete core Hand Auger = Solid Stem Auge	er							

## **SOIL BOREHOLE SB15-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555

Camellia West SSI and Delineation Project Reference: Survey

Client: Location: Statewide Planning Pty Ltd

181 James Ruse Drive, Camellia, NSW

Drilling Contractor:

**Numac Drilling Services Pty Ltd** 

Project No.: 43218436

Drill Type: Pushtube

Logged By: Shahin Falahati Checked By: Tanya Stanton Date Started: 17-10-12

Bore Size: 125 mm Total Depth: 5.10 m Casing Size: mm

4.85 mAHD Coordinates: 6256506.96 N 317109.06 E

Drill Model: Geoprobe

Date Finished: 17-10-12 Permit No:

Drill Fluid: Water

Method	Casing	−s −s Penetration −s	Geotechnical Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
Hand auger				0		GP CLS	GRAVEL (roadbase); coarse grained, dark grey/black, angular, dense, dry.  Sandy CLAY; orange/red, low to medium plasticity, fine sand, soft, slightly sticky. Possible fill or reworked natural material.	D M	D S	0.2	SB15_0.5-0.6 (AS
Han				1-     2- 		CH	Sandy CLAY; orange/red, medium to high plasticity, fine sand, some organic material (roots), firm to stiff, moist.	M	F-St	0.1	SB15_1.6-1.7 (SPOCAS) SB15_1.8-1.9 (AS
				3-		CH	Silty CLAY; grey, medium to high plasticity, firm to stiff, moist.	M	F-St	<b>.</b>	SB15_2.8-2.9
Pushtube				4		SP	SAND; medium to coarse grained, grey/orange, poorly graded, medium dense, moist to wet.	M/W	MD	0.1	SB15_4.3-4.4
				6			End of hole 5.1 m (target depth).				
Rei	mark		Concrete core Hand Auger								

## **SOIL BOREHOLE SB16-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555 Project Reference: Camellia West SSI and Delineation

Client: Statewide Planning Pty Ltd

**Numac Drilling Services Pty Ltd** 

Survey

Project No.: 43218436

181 James Ruse Drive, Camellia, NSW

Logged By: Shahin Falahati Checked By: Tanya Stanton

Drilling Contractor:

Bore Size: Total Depth: 6.30 m

4.74 mAHD Coordinates: 6256463.72 N 317033.40 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Started: 17-10-12 Date Finished: 17-10-12

Casing Size: mm Permit No:

Drill Fluid: Water

Location:

Method	Casing	- <i>s</i> -₩ Penetration	Geotechnical Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
ပ္ပ				0-	0000	GP	Concrete 230 mm	D				
				=		GP CL	FILL: GRAVEL; medium to coarse grained, grey, poorly graded, dry.  Sandy CLAY; red/brown, medium plasticity, fine to medium	D M	L St			
				_			sandy CLAY; red/brown, medium plasticity, fine to medium sand, stiff, moist.					
_				1-								
¥					(A)(A)					×	0.1	SB16_1.1-1.2 (AS
				=	22							
				_	00)					×		SB16_1.6-1.7
				2	001 001							
				=	22) 22)	011			F 01		0.0	SB16_2.3-2.4 (AS
				_		CH	Silty CLAY; grey, medium to high plasticity, firm to stiff, moist.	М	F-St		0.3	
				=						×		SB16_2.7-2.9
				3								
				_								
				=								
				=		СН	CLAY; grey, high plasticity, stiff, moist.	М	St			
				4_								
				_								
				=								
				_								
				5 <del>-</del>		CL	Sandy CLAY; orange/grey, medium to high plasticity, fine sand, stiff, moist.	М	St			
				_								
tube				-								
Pushtube				_			Sandy CLAY; orange/grey, medium plasticity, fine to medium sand, stiff.	М	St			
				=			End of hole C.2 m (torrest don'th)					
				=			End of hole 6.3 m (target depth).					
Re	mark	s: CC =	Concrete core				I.					
		HA = SSA :	Hand Auger = Solid Stem Auge	er								

**Numac Drilling Services Pty Ltd** 

## **SOIL BOREHOLE SB17-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555 Project Reference: Camellia West SSI and Delineation

Client: Statewide Planning Pty Ltd

Survey Project No.: 43218436 181 James Ruse Drive, Camellia, NSW

Logged By: Checked By:

Drilling Contractor:

Date Started:

Shahin Falahati Tanya Stanton

17-10-12

Bore Size: Total Depth: 3.90 m Casing Size: mm

4.75 mAHD Coordinates: 6256415.82 N 317027.91 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Finished: 17-10-12 Permit No:

Drill Fluid: Water

Location:

Method	Casing	—∽ —x Penetration —H S	Geotechnical Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
00				- - - - -		CL	Concrete 210 mm  FILL: Sandy CLAY; grey/orange, high plasticity, fine sand, firm to stiff, dry.	D	F-St	<b>.</b>	0.8	SB17_0.5-0.6 (AS
HA				1- -		СН	CLAY; grey/orange, medium to high plasticity, trace of fine sand, stiff to very stiff, moist.	M	St-VS	i <b>X</b>		SB17_1.0-1.1
						СН	CLAY; grey, high plasticity, stiff to very stiff, moist to dry.	D/M	VSt	H		SB17_1.5-1.8
Pushtube				3-						X		SB17_2.0-2.1 (AS
				4-			End of hole 3.9 m (target depth).					

## **SOIL BOREHOLE SB18-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555

Camellia West SSI and Delineation Project Reference: Survey

Client: Statewide Planning Pty Ltd

Drilling Contractor:

Date Finished:

**Numac Drilling Services Pty Ltd** 

Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Logged By: Shahin Falahati Checked By: Tanya Stanton Date Started: 17-10-12

17-10-12

Bore Size: 125 mm Total Depth: 3.90 m Casing Size: mm

4.72 mAHD Coordinates: 6256424.99 N 316983.74 E

Drill Type: Pushtube Drill Model: Geoprobe

Permit No:

Drill Fluid: Water

	-   -   -			CONCRETE 190 mm		Consistency Relative Density	Sample Interval PID (ppm)	
i	-		CLS	FILL: Sandy CLAY; grey/orange, low plasticity, fine sand, trace of fine to medium gravel, sub-angular to angular, soft, dry.	M	S		
	1- - - - - -		CLS	Sandy CLAY; grey/orange, low to medium plasticity, medium sand, firm to stiff, moist.	М	F-St		SB18_1.0-1.1 (ASI
	2-			graded, clay lenses, dense to very dense, moist.				SB18_1.8-1.9
	3-		SH	CLAY; grey, high plasticity, trace of fine sand, stiff to very stiff, moist.	М			SB18_3.2-3.3
	4-			End of hole 3.9 m (target depth).				
	CC = Concrete core IA = Hand Auger SSA = Solid Stem Au	CC = Concrete core	DC = Concrete core HA = Hand Auger	DC = Concrete core HA = Hand Auger	graded, clay lenses, dense to very dense, moist.  CH CLAY; grey, high plasticity, trace of fine sand, stiff to very stiff, moist.  4— End of hole 3.9 m (target depth).	graded, clay lenses, dense to very dense, moist.  CH CLAY; grey, high plasticity, trace of fine sand, stiff to very stiff, moist.  A—  End of hole 3.9 m (target depth).	graded, clay lenses, dense to very dense, moist.  CH CLAY; grey, high plasticity, trace of fine sand, stiff to very stiff, moist.  M St-VSt  A———————————————————————————————————	graded, clay lenses, dense to very dense, moist.  CH CLAY; grey, high plasticity, trace of fine sand, stiff to very stiff, moist.  M St-VSt  A — End of hole 3.9 m (target depth).

**Numac Drilling Services Pty Ltd** 

## **SOIL BOREHOLE SB19-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500

Project Reference: ov.au

Client: Statewide Planning Pty Ltd

Drilling Contractor:

Fax: 02 8925 5555

Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Logged By: Shahin Falahati Checked By: Tanya Stanton

Bore Size: 125 mm Total Depth: 3.90 m Casing Size: mm

4.71 mAHD Coordinates: 6256473.30 N

316991.46 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Started: 17-10-12 Date Finished: 17-10-12

Permit No:

Drill Fluid: Water

pc	ß	Penetration	Geotechnical Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
Method	Casing	ŞМНЯ			Grap	Class	(e.g., "trace"), additional observations	Moist	Cons	Samp	)   	
<del>-</del> 당	Ť			0 -	0 4 4 4 4 4 8 4 4		Concrete 200mm					
HA H				_	<del>00</del>	GP	FILL: GRAVEL; coarse grained, grey, poorly graded, loose, dry.	D	L			
SSA				1-		CL	Sandy CLAY: orange-brown, high plasticity, fine to medium sand, stiff. Asbestos fragments, grey 2-4cm.	D/M	St			
				- - - - -			CLAY; grey, medium to high plasticity, some fine sand, trace of fine, subangular gravel, stiff to very stiff, dry.	D	St-VS		0.2	SB19_1.6-1.7
				2-					01.110		0.3	SB19_2.1-2.2 (A SB19_2.1-2.2
				_			Sandy CLAY; orange-brown, high plasticity, fine to medium sand, stiff to very stiff, dry.	D	St-VS			(SPOCAS)
				- - - -			CLAY; grey, medium to high plasticity, some fine sand, stiff to very stiff.	M	St-VS			SB19_3.0-3.1
Pushtube				- - - - -			SAND; medium to coarse grained, orange/red, poorly graded, trace of silt medium dense to dense.	M/W	MD-D		0.3	3519_3.0-3.1
2				_			At 3.8 becoming dense-very dense, becoming red.					
				4-	- - - - -		End of hole 3.9 m (target depth).					
				5-								
Rer	mark	s: CC =	Concrete core	_								
		HA = SSA	Hand Auger = Solid Stem Auge	er								

)			MONITOR	RING V	WELL SB20(S)-12	Sheet 1 of 1
Phone: 02 89 Fax: 02 89		Reference:	Camellia West SSI and Delineation	Client:	Statewide Planning Pty Ltd	
ces Pty Ltd		Project No.:	Survey 43218436	Location:	181 James Ruse Drive, Camellia, NSW	
Size: <b>125</b> m	nm	Relative Lev	el: <b>3.82 mAHD</b>	Drill Type:	Pushtube	
Depth: 3.90 n		Coordinates:	6256572.28 N	Drill Model:	Geoprobe	

Drill Fluid: Water

Sample Interval PID (ppm)	Sample ID	Legend	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), moisture content, consistency / density, and additional observations	Classification	Depth (m)	Moisture Condition	WELL CONSTRUCTION DETAILS  Lockable Wellhead  PVC End Cap
			Concrete 150mm  FILL: GRAVEL (roadbase); coarse grained, dark brown/black, some clay, brick fragments, fragments of fibro asbestos, moist.  FILL: CLAY; red/brown/grey, some angular gravel, fragments of asbestos sheeting, moist.	CH	<b>-0</b>	M M	Grout Bentonite —
-			FILL: Gravelly CLAY; asbestos fragments <1cm long, medium gravel, dry to moist.		- - - <b>1</b> -	D/M	
			Concrete dust/ asbestos fragments.		- - - - - - <b>2</b>		Sand Filter pack → · · · · · · · · · · · · · · · · · ·
			Sandy CLAY; dark brown, low to medium plasticity, fine to medium sand, moist.  Hydrocarbon odour and sheen evident.  SAND; medium to coarse grained, dark brown,	CL	- <b>2</b> - - -	M M	Screened PV
-			yellow hue, rounded, some medium gravel, angular, black, soft, moist.		3 3		
-			End of hole 4.0 m (target depth).		- <b>4</b> <b>4</b>  		
Remarks:	CC = Concrete HA = Hand Au SSA = Solid St	core ger em Aug	ger		-		

317212.17 E

Permit No:

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Sarah Bembrick

**Tanya Stanton** 

3-12-12

4-12-12

Numac Drilling Services Pty Ltd

Bore Size: 125 mm

Total Depth: 3.90 m

Casing Size: 50 mm PVC mm

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

			MONITOR	RING \	WELL SB20(D)-12	Sheet 1 of 1
	02 8925 5500 02 8925 5555	Reference:	Camellia West SSI and Delineation	Client:	Statewide Planning Pty Ltd	
es Pty L	_td	Project No.:	Survey 43218436	Location:	181 James Ruse Drive, Camellia, NSW	
Size:	125 mm	Relative Leve	el: 3.80 mAHD	Drill Type:	Pushtube	
Depth:	10.00 m	Coordinates:	6256572.07 N	Drill Model:	Geoprobe	

Drill Fluid: Water

Sample Interval PID (ppm)	Sample ID	Legend	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), moisture content, consistency / density, and additional observations	Classification	Depth (m)	Moisture Condition	WELL CONSTRUCTION DETAILS  Lockable Wellhead  PVC End Cap
■ 0.5 ■ 39.2	SB20(D)_0.5-0. SB20(D)_1.0-1.	$\otimes \otimes$	Concrete 150 mm  FILL: GRAVEL (roadbase); coarse grained, dark brown/black, some clay, brick fragments, fragments of fibro asbestos, dense, moist.  FILL: CLAY; red/brown/grey, some angular gravel, fragments of asbestos sheeting, moist.  FILL: Gravelly CLAY; asbestos fragments <1cm long, medium gravel, dry to moist.	CH	-0 1 1	Dry M M	Clean introduced — fill material
▲ 17.3	SB20(D)_2.7-2.		Concrete dust/ asbestos fragments.  Sandy CLAY; dark brown, low to medium plasticity, fine to medium sand, moist.  Hydrocarbon odour and sheen evident.  Clayey SAND; medium to coarse grained, dark brown, rounded, soft, moist.  Hydrocarbon odour and sheen.	CL SP	2 3	M M	abla
<b>▲</b> 4.0	SB20(D)_4.1-4.	2	SAND; medium to coarse grained, dark brown, yellow hue, rounded, some medium gravel, angular, black soft, moist.	SP	<b>-4</b>	M/W	Bentonite →
⊠ 0.8	SB20(D)_5.3-5.	。 )	ORGANIC layer; woody fragments, compacted. Gravelly SAND; coarse grained, yellow/brown, angular, medium gravel, some organic material. Some small, subrounded fragments of shale 1-2 cm long with fine laminations.	SP	-5 -6	M M/W	
■ 0.5	SB20(D)_6.5-6.	O C O O	Sand becoming darker in colour, brown/black and medium to coarse.  Could not log due to saturation and mixing of soil types from different strata within bore hole.			M/W	Sand Filter pack → Screened PV
			End of hole 10.0 m (target depth).		-10 11		
Remarks:	CC = Concrete HA = Hand Aug SSA = Solid St	ger	ger	I	1		

317213.88 E

Permit No:

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Sarah Bembrick

Tanya Stanton

3-12-12

3-12-12

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

Casing Size: 50 mm PVC mm

Numac Drilling Services Pty Ltd

Bore Size:

Total Depth: 10.00 m

## **SOIL BOREHOLE SB21-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555 Project Reference: Camellia West SSI and Delineation Survey

Client: Statewide Planning Pty Ltd

Drilling Contractor:

**Numac Drilling Services Pty Ltd** Project No.: 43218436 181 James Ruse Drive, Camellia, NSW

Logged By: Sarah Bembrick Checked By: Tanya Stanton

Bore Size: 125 mm Total Depth: 5.10 m

Casing Size: mm

3.85 mAHD Coordinates: 6256586.35 N 317214.18 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Started: 3-12-12 Date Finished: 4-12-12

Permit No:

Drill Fluid: Water

Location:

Method	Casing	—∽ —¤ Penetration —∺	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
HA				- - - - -		GP	Concrete 125 mm  FILL: GRAVEL (roadbase); coarse, black, poorly graded, some asbestos fragments (grey), some brick fragments, trace of medium sand, dark brown.  Asbestos increasing with depth to up to 60%.	D		3.0	SB21_0.8-0.9
SSA				1 -	&&; &&; &&;	СН	FILL: CLAY; red, high plasticity, some medium gravel, dry.  FILL: ASBESTOS; grey, fibro sheeting fragments, some clay,	D D		3.0	
				2	00' 00' 00'		black, some medium to coarse sand, dry.				
				-		GP SP	FILL: GRAVEL; coarse grained, red brick fragments.  SAND: Coarse grained, poorly graded, trace of silt.  Hydrocarbon odour	M M		<b>≥</b> 224.8 <b>≥</b> 378.8	SB21_2.6-2.7 SB21_2.8-2.9
				3-		SP	Clayey SAND: medium to coarse grained, dark brown-black, clay lenses, low plasticity. Hydrocarbon odour  Colour grading to yellow	M/W			
				4		SP	SAND; coarse grained, grey, well graded, trace of silt, some organic material (woody fragments), wet.	W		<b>★</b> 54.8 <b>★</b> 47.8	SB21_3.6-3.7 SB21_4.1-4.2
Pushtube					。 。 )	GP	Gravelly SAND; coarse grained, grey/brown, poorly sorted, fine to medium gravel, some silt, organic material (wood), some shale fragments, subrounded 2-3 cm long.	W			
ш.				5	0		End of hole 5.1 m (target depth).			46	SB21_5.0-5.1
				6	-						
					-						
Kei	mark	HA =	Concrete core Hand Auger = Solid Stem Auge	er							

## **SOIL BOREHOLE SB22-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Drilling Contractor:

Date Started:

Phone: 02 8925 5500 Fax: 02 8925 5555

Project Reference: Camellia West SSI and Delineation

Client:

Survey Project No.: 43218436

Statewide Planning Pty Ltd Location: 181 James Ruse Drive, Camellia, NSW

Logged By: Sarah Bembrick Checked By: Tanya Stanton

4-12-12

Bore Size: 125 mm Total Depth: 5.10 m Casing Size: mm

3.82 mAHD Coordinates: 6256586.35 N 317219.14 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Finished: 4-12-12

**Numac Drilling Services Pty Ltd** 

Permit No:

Drill Fluid: Water

Method	Casing	+∽ > Penetration > Penetration	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
HA CC				- - - - -		GP	Concrete 100 mm  FILL: GRAVEL (roadbase); coarse grained, some clay (medium plasticity), some brick fragments, metal reinforced concrete framework, trace of asbestos fragments (blue/grey), dense, dry.	D	D		
SSA				1 -	000 000 000 000	SP	FILL: SAND; coarse grained, brown/grey, loose, moist.	M	L	1.1	SB22_0.9-1.0
				2			FILL: ASBESTOS; fibro sheets stacked, acicular fibres present, mixed with gravel material, loose, dry.	D	L		
				3-	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	SP	FILL: ASBESTOS; dark brown/black, coarse, rounded material with resin like appearance (asbestos glue shavings), loose, moist.  SAND; medium to coarse grained, black/brown, yellow hue, some clay lenses, soft, moist.  Mild sulforous odour.	M	S	1.8	SB22_2.6-2.7
										1.7	SB22_3.4-3.6 QC101_041212
Pushtube				<b>4</b> — — — — — — — — — — — — — — — — — — —		SP	SAND; coarse grained, some organic material (wood fragments) (30%), trace of coarse gravel (size 4-5 mm), some cobbles, red/black, soft, wet.	W	S	1.7	SB22_4.2-4.3
Pust				5-			End of hole 5.1 m (target depth).			1.8	SB22_5.0-5.1
				6-							
Re	mark	s: CC=	Concrete core Hand Auger	- - - -							
		SSA	= Solid Stem Aug	er							

**Numac Drilling Services Pty Ltd** 

#### **SOIL BOREHOLE SB23-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway,

Phone: 02 8925 5500 Fax: 02 8925 5555

Camellia West SSI Reference:

and Delineation

Client: Statewide Planning Ptv Ltd

Artarmon, NSW

Drilling Contractor:

Date Started

Survey Project No.: 43218436 181 James Ruse Drive, Camellia, NSW

Logged By: Sarah Bembrick Checked By: **Tanya Stanton** 

4-12-12

Bore Size: 125 mm Total Depth: 6.30 m Casing Size: mm

3.71 mAHD Coordinates: 6256604.49 N 317218.67 E

Drill Type: Pushtube Drill Model: Geoprobe

Location:

Date Finished: 4-12-12

Drill Fluid: Water Permit No:

Consistency Relative Density Sample Interval Penetration **USC DESCRIPTION OF STRATA** Geotechnical Classification Graphic Log Œ Data and (mdd) Sample ID Moisture Condition Type, plasticity / particle size, colour, Depth ( Comments Casing secondary / minor components (e.g., "trace"), additional observations H&C Method 은 S M HR 0 Dry Concrete 160 mm CL FILL: CLAY; red brown, low to medium plasticity, some large D D asbestos fibro sheeting fragments, some coarse, angular gravel, black, dense, dry.  $\propto \sim$  $\propto \sim$ 00 Asbestos content increasing to layered sheeting and fragments. 00  $\langle \rangle \langle \rangle$ SSA 00 FILL: Clayey SAND; medium grained, red/brown, some gravel, very dense, moist. SC VD М S 00 FILL: Large asbestos fragments, concrete gravel, cobbles, trace of clay, loose, dry. D L 00  $\propto \sim$ BOREHOLE J:\SYD\43218346\6 WORKS\2. SSI CAMELLIA WEST OCT 2012\BORELOGS\CAMELLIAWESTV2.GPJ WCC\_AUS.GDT 15/1/13  $\langle \mathcal{N} \rangle$ 2  $\Diamond \Diamond$ SP FILL: SAND; coarse grained, dark brown/black, poorly graded, S soft, moist.  $\propto \sim$ SB23\_2.6-2.7 158.3 Clayey SAND; medium to coarse grained, dark brown, yellow SC М S hue, soft, moist, 3 Mild sulforous odour SB23 3.5-3.6 46.7 QC100\_141212 SP Gravelly SAND; coarse grained, some organic material (wood W VS fragments) (30%), medium to coarse gravel, some cobbles, red/black, wet. 0 ( )0 SB23\_4.5-4.6 0 2.8 0 ( 0 GRAVEL: fine to coarse grained, poorly graded, some organic material, wood fragments (blackened), medium to coarse GP M/W  $\circ \bigcirc \circ$ SB23\_5.4-5.5 1.5 High plasticity clay lenses present. 0 Pushtube o 0° 0 SB23 6.2-6.3 End of hole 6.3 m (target depth)

Remarks:

CC = Concrete core

## **SOIL BOREHOLE SB24-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555 Project Reference: Camellia West SSI and Delineation

Survey

Client: Statewide Planning Pty Ltd

Drilling Contractor: **Numac Drilling Services Pty Ltd** 

Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Logged By: Sarah Bembrick Checked By: Tanya Stanton

Bore Size: 125 mm Total Depth: 5.10 m

3.78 mAHD Coordinates: 6256565.91 N 317206.05 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Started: 4-12-12 Date Finished: 4-12-12 Casing Size: mm

Permit No:

Drill Fluid: Water

Method	Casing	− <i>o</i> −x Penetration −r ×	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
HA				- U	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	SP	Concrete 160 mm  FILL: SAND; medium grained, brown, poorly graded, some asbestos fragments, soft, moist.  FILL: ASBESTOS; fibro sheeting, broken up, some clay, brown, trace of possible ash material, some gravel.	M D	S		
SSA				1-	00°		FILL: ASBESTOS; large fragments of asbestos sheet fibro, some coarse gravel (roadbase), some concrete pebbles,	D	L	4.6	SB24_1.0-1.1
				2-	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$		loose.				
				3-		SC SP	FILL: ASBESTOS; rounded fragments of asbestos glue (5-9 mm long), stained black and very strong hydrocarbon odour, loose, moist to wet.  Clayey SAND; medium grained, brown, well graded, some organic material (roots), dense, moist to wet.  SAND; medium grained, well sorted, some organic material (roots), brown, loose, moist to wet.	M/W M/W M/W	D L	166.8	SB24_2.6-2.7 SB24_3.0-3.2 QC102_041212 QC202_041212
				4-	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	SP	ORGANIC layer; wood fragments (blackened), red when broken, hard, moist.  SAND; coarse grained, grey, clay lenses, some organic material, wood fragments (blackened), soft, moist.	M M/W	H	2.3	SB24_4.0-4.1
Pushtube				5—			Moist peat horizon at 4.8 - 4.9 mbgl.  Becoming moist to dry.			0.7	SB24_5.0-5.1
				6			End of hole 5.1 m (target depth).				
	mark	(a) CO	Concrete core	- - - - -	-						
	. nai f	HA =	Hand Auger = Solid Stem Aug	er							

## **SOIL BOREHOLE SB25-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555 Project Reference: Camellia West SSI and Delineation Survey

Client: Statewide Planning Pty Ltd

Drilling Contractor:

Date Started:

**Numac Drilling Services Pty Ltd** 

Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Logged By: Sarah Bembrick Checked By: Tanya Stanton

4-12-12

Bore Size: 125 mm Total Depth: 6.30 m Casing Size: mm

3.75 mAHD Coordinates: 6256565.91 N 317216.73 E

Drill Type: Pushtube Drill Model: Geoprobe

Date Finished: 5-12-12 Permit No:

Drill Fluid: Water

		Penetration	Geotechnical Data and	(m)	bo-	ation	USC DESCRIPTION OF STRATA	_	ncy Density	nterval (r	Sample II
Method	Casing	S-W HR	Comments	Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	oumple in
3				0 _			Concrete 150 mm				
¥ H				=			FILL: GRAVEL; coarse gravel, dark brown/black, poorly graded, large asbestos fragments 4 -6 cm long, around 5 mm thick, blue/grey.	М	L		
				_							
SSA				1-							
Ó					000					2.3	SB25_1.1-1.2
				_							
				=	<del>\( \) \( \)</del>		FILL: Concrete slab degraded, concrete rubble, asbestos fragments, trace of black gravel, trace of ash.	D/M	D		
				_	001		ragnents, trace of black graves, trace of asin.				
				2						215	SB25_2.0
							Silty SAND; fine to medium grained, dark brown, strong hydrocarbon odours, sheen, wet.	W			
				=			Clayey SAND; fine to medium grained, dark brown, sticky,	W	D		
				3			strong hydrocarbon odours, dense, wet.				
				_	////		SAND; coarse grained, grey with yellow mottling, mild hydrocarbon and sulfourous odours, soft, wet.	W	S	115	SB25_3.5
				4-	· ()		SAND; coarse grained, grey, organic material (50%), wood fragments, 1 cm long, no hydrocarbon odour, wet.	W	S		
				_	0 ()		SAND; coarse grained, well graded, trace of organic material,	M			
				5-			wet. Sulfurous odour.				
Pushtube				6							
<u>a</u>				. –						11.5	SB25_6.3 QC200
				- - -			End of hole 6.3 m (target depth).				
Rer	mark	HA =	Concrete core Hand Auger = Solid Stem Auge	er							1

## **SOIL BOREHOLE SB26-12**

Logged By:

Checked By:

Date Started:

Date Finished:

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

5-12-12

Drilling Contractor: **Numac Drilling Services Pty Ltd** 

> Sarah Bembrick Tanya Stanton 4-12-12

Bore Size: 125 mm Total Depth: 5.10 m Casing Size: mm

Phone: 02 8925 5500

Fax: 02 8925 5555

Camellia West SSI and Delineation Project Reference:

Survey

3.77 mAHD Coordinates: 6256561.76 N

Project No.: 43218436

317210.88 E

Client: Statewide Planning Pty Ltd

181 James Ruse Drive, Camellia, NSW Location:

Drill Type: Pushtube

Drill Model: Geoprobe

Permit No:

Drill Fluid: Water

Method	Casing	− <i>s</i> Penetration	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
нАсс							Concrete 150 mm  FILL: GRAVEL; medium grained, red/brown, angular, some small asbestos fragments 3-8 mm long (blue/ grey), some clay, medium to high plasticity, brown, some fine sand, dense, moist.	M	D		
SSA				1-			FILL: CLAY; red/brown, medium plasticity, some asbestos fragments, 4-5 cm long, 3 mm thick, dry.	D			
				3-			Silty SAND; medium grained, dark brown, strong hydrocarbon odours, sticky, firm, moist to wet.	M/W	F	49.7	SB26_2.7
				4-			SAND; coarse grained, black and yellow banding, some organic material, strong hydrocarbon odour, sulfourous odour, soft, wet.  SAND; coarse grained, grey, some gravel, some organic material, mild hydrocarbon odour, soft, wet.	W	S	27.6	SB26_3.9
Pushtube				- - - - - - 5			Sulforous odour.	w		<b>▼</b> 5.9	SB26_5.1
				- - - - - -	-		End of hole 5.1 m (target depth).			3.9	
				6-	- - - - - -						
Re	mark	HA =	Concrete core Hand Auger = Solid Stem Aug	_	-						

## **SOIL BOREHOLE SB27-12**

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Phone: 02 8925 5500 Fax: 02 8925 5555 Project Reference: Camellia West SSI and Delineation Survey

Client: Statewide Planning Pty Ltd

Drilling Contractor: **Numac Drilling Services Pty Ltd** 

Logged By: Sarah Bembrick Checked By: Tanya Stanton

Project No.: 43218436

Location: 181 James Ruse Drive, Camellia, NSW

Date Started: 4-12-12 Date Finished: 5-12-12 Bore Size: Total Depth: 5.10 m Casing Size: mm

3.80 mAHD Coordinates: 6256571.46 N 317181.67 E

Drill Type: Pushtube Drill Model: Geoprobe

Permit No:

Drill Fluid: Water

cc Method	Casing	—∽ Penetration	Geotechnical Data and Comments	<b>0</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations  Concrete 150 mm	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
НА				1-			FILL: CLAY; medium plasticity, some coarse gravel, some asbestos fragments, very soft, wet.	M/W	VS		
SSA				2-			Buried degraged concrete slab.  Gravelly CLAY; medium plasticity, coarse gravel, trace of ash, hydrocarbon odours, moist.	D M	Н		
				3-			Silty SAND; medium grained, dark brown, very mild odours (not hydrocarbon), moist to wet.	M/W		5.7	SB27_2.7
Pushtube				4-			SAND; coarse grained, grey with yellow mottling, some coarse gravel, some organic material, mild sulforous odours.	W	S		
Pus				5			End of hole 5.1 m (target depth).			1.1	SB27_5.1
				6-							
Re	emark	HA =	Concrete core Hand Auger = Solid Stem Aug								

## **SOIL BOREHOLE SB28-12**

Statewide Planning Pty Ltd

181 James Ruse Drive, Camellia, NSW

URS Australia Pty Ltd Level 4, 407 Pacific Highway, Artarmon, NSW

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

Phone: 02 8925 5500 Fax: 02 8925 5555

Sarah Bembrick

Tanya Stanton

5-12-12

5-12-12

**Numac Drilling Services Pty Ltd** 

Bore Size: Total Depth: 6.30 m

Casing Size: mm

Project Reference: Camellia West SSI and Delineation

Survey Project No.: 43218436

Coordinates: 6256616.19 N 317178.32 E

Permit No:

3.80 mAHD Drill Type: Pushtube Drill Model: Geoprobe

Drill Fluid: Water

Client:

Location:

Method	Casing	Penetration	Geotechnical Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample IE
ğ	Ça	SMHR		0-		Cla		So So So So So So So So So So So So So S	R Co	Sar	
8				_			Concrete 20 mm				
¥				_			FILL: Gravelly CLAY; light brown, medium plasticity, some asbestos cladding sheet fragments, some black ash, coarse	M	MD		
				_	\ \ \ \ \ \ \ \ \		angular gravels, moist.				
					00						
				1_							
SSA				_							
<i>S</i>					\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\		FILL: ASBESTOS; fibro sheeting, some clay, dense, dry.	D	D		
				_			-				
				2							
				_							
				_							
				3-							
					\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \						
				_			Silty CLAY; dark brown/ black, medium plasticity, trace of sand, sulfourous odour.	M/W		1.2	SB28_3.3
							Sand content increasing.				
				_							
				4_							
				_							
				_							
				5			SAND; coarse grained, grey, some organic material (wood fragments), some gravel, sulfurous odour.	M/W			
				_							
				=							
"				_							
Pushtube				6							
Pus				_						0.3	SB28_6.3
				_			End of hole 6.3 m (target depth).				
				_			בהע או חטופ ט.ט ווו (taiget deptil).				
Re	mark	s: CC =	Concrete core								
.5.	4	HA = SSA :	Hand Auger = Solid Stem Auge	er							

	UR	5	SOIL BOREHOLE TP-1						
URS Australia P Level 4, 407 Pac Artarmon, NSW Drilling Contract	sific Highway,	Phone: 02 8925 5500 Fax: 02 8925 5555	1 2	Client: Statewide Planning Pty Ltd  Location: 181 James Ruse Drive, Camellia, NSW					
Logged By: Checked By: Date Started: Date Finished:	Sarah Bembrick Nathan Williams 18-10-12 18-10-12	Bore Size: NA mm Total Depth: 3.30 m Casing Size: mm	Elevation: mAHD Coordinates: N E Permit No:	Drill Type: - Drill Model: - Drill Fluid: -					

Method	Casing	− <i>o</i> −x Penetration −n	Geotechnical Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
							Roadbase: GRAVEL, poorly graded, medium grained.  CONCRETE: 100 mm.  Gravelly SAND: poorly graded, medium to coarse grained, brown to dark brown; gravel fin to medium grained, with some vitrous ash (10 to 30%).				TP1_0.5-0.7
				1- 		FILL	Glassy, black layer of ash.  ASBESTOS - Pulp				PS1
							Fibrous asbestos  Pipe asbestos  Some SLAG, 20 to 50 mm pieces.				
						FILL	Sandy CLAY: low plasticity, coarse sand; some fine, angular gravels.  ASH: white, fine grained, low plasticity; some slag, black vitrous ash (10 to 15%).				
				3-	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\		Test pit terminated at 3.3 metres below ground level.				TP1_3.0-3.2

Sheet 1 of 1 **SOIL BOREHOLE WSB01** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 Location: **Grand Ave Camellia** Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Logged By: C Arends Bore Size: Relative Level: 3.66 RL Drill Type: Push Tube mm AReyes Checked By: Total Depth: 1.90 m Coordinates: 6256606.00 N Drill Model: Macquarie Rig Date Started: 05-12-05 Casing Size: mm 317218.60 E Drill Fluid: nil Date Finished: 05-12-05 Permit No:

Method	Casing	− <i>o</i> −s Penetration −±	Ground Water Data and Comments	<b>0</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations  FILL; Brown - yellow clay, loose rock fragments	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
					00 00 00		FILL; Grey - brown and black, ashy appearance, trace fragments of white fibro, loose granular ash	М		M	0	WSB01_0.2_0.3
***************************************				-	99, 99, 99,		The state of the s			M	0	WSB01_0.5_0.6
				1-			FIBRO SHEETING (ASBESTOS); White, minor blue painted			M	0	WSB01_1.0_1.1
				-			CLAY; yellow - red and brown, damp, plastic, trace fibro clasts and rock fragments	M				
				-			FIBRO SHEETING (ASBESTOS);					
	$\dashv$			2-			EOH @ 1.9m Concrete slab refusal		-			
				3-								

UF	RS			SOIL	BORE	HOLE WSB02	Sheet 1 of 1
URS Australia F Level 3, 116 Millel Drilling Contrac	r St North Sydney NSW 206	1	Reference:	Camellia Western Site 43217445	Client: Location:	Sydney Water Grand Ave Camellia	
Logged By: Checked By: Date Started:	C Arends AReyes 06-12-05	Bore Size: mm  Total Depth: 3.00 m  Casing Size: mm	Relative Lev	vel: 3.77 RL s: 6256618.70 N 317177.20 E		Push Tube Macquarie Rig	
Date Finished	06-12-05		Permit No:		Drill Fluid:	nil	

Method	Casing	−∞ −s Penetration −r	Ground Water Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample II
					00) 00)		FILL; Green - grey, sand and clay, soft, *** plastic	M		M	2.3	WSB02_0.2_0.3
					00° 00°					M	0	WSB02_0.5_0.6
							ASH and FIBRO;					
-				1-	00 00 00		FILL; CLAY, pale brown and white, ash band (10cm) @1.3m			-		
					(A)					H		WSB02_1.3_1.4
							FIBRO SHEETING (ASBESTOS); white,					
							FILL; CLAY, fragments of fibro within clay, brown and black mottled					
				2-	00' 00'					M	1.9	WSB02_2.0_2.1
	· Advertedomment			-			FIBRO SHEETING (ASBESTOS); white, minor clay					
			·	-			CLAY; natural, green - brown mottled					WSB02_2.8_2.9
				3-						M		
	And the second s			-			EOH @ 3m					·
				4-								
				-								

Sheet 1 of 1 **SOIL BOREHOLE WSB03** Phone: 02 8925 5500 Project Camellia Western Fax: 02 8925 5555 Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Client: **Sydney Water Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Drill Type: Push Tube C Arends Bore Size: Relative Level: 3.70 RL Logged By: mm Checked By: Total Depth: 1.00 m Coordinates: 6256621.40 N **AReyes** Drill Model: Macquarie Rig 06-12-05 Casing Size: mm 317152.00 E Date Started: Drill Fluid: nil 06-12-05 Permit No:

Date Finished:

ENVR\_MELB J:\JOBS\43217445\WESTER~1\DRILL LOGS\GPJ WCC\_AUS\GDT 11/04/06

Method	Casing	–∽ –s Penetration –∺ a	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
				0— - -	00 00 00		FILL; Green - grey, sandy clay, loose  FILL; CLAY, mottled red, yellow,	W			2.6	WSB03_0.2_0.3
				_			FIBRO and CLAY; soft clay, CLAY; Fill, red brown, minor black			M		WSB03_0.5_0.6
				1—			EOH @ 1m Auger refusal on concrete			M		W\$B03_0.9_1.0
				-								
				2-								
				<u>.</u> -								
				3								
				-								
				-								
				4-								
				-								
				-								

Sheet 1 of 1 **SOIL BOREHOLE WSB04** Project Camellia Western Reference: Site URS Australia Pty Ltd Phone: 02 8925 5500 Client: **Sydney Water** Level 3, 116 Miller St North Sydney NSW 2060 Fax: 02 8925 5555 **Grand Ave Camellia** Location: Macquarie Pty Ltd Drilling Contractor: Project No.: 43217445 Bore Size: Drill Type: Push Tube C Arends Relative Level: 3.58 RL Logged By: mm Total Depth: 3.00 m Coordinates: 6256627.90 N Checked By: **A**Reyes Drill Model: Macquarie Rig Date Started: 06-12-05 Casing Size: mm 317105.70 E Drill Fluid: nil Permit No: Date Finished: 06-12-05

Method	Casing	–∽ –× Penetration –⊢	Ground Water Data and Comments	<b>Ο</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample II
				U			SOIL; grass and gravel, dark brown, black CLAY; FILL, rock clasts (slag), mottled white and brown, loose to firm, minor ash,	М		M		WSB04_0.2_0.3
				_			FIBRO; 0.1m lense  CLAY; minor fibro pieces, black - grey ash, loose	М		M	3.1	WSB04_0.5_0.6
				1-						H		WSB04_1.0_1.1
					P & 4	-	CONCRETE @ 1.8m					
				2-			CLAY, Cream sludge, fibro sludge appearance,		S	M	2.1	WSB04_1.9_2.0
	***************************************			- - -	  x x x x x x x x x x	-	SANDY SILT; mangrove muds, brown, natural		S	M		WSB04_2.3_2.4
				3-			EOH @3m					
				4- 								

	SOII	L BORE	HOLE WSB05	Sheet 1 of 1
Phone: 02 8925 5500 Fax: 02 8925 5555	Project Camellia Western Reference: Site	n Client:	Sydney Water	
	Project No.: <b>43217445</b>	Location:	Grand Ave Camellia	
Size: mm	Relative Level: 3.52 RL	Drill Type:	Push Tube	
Depth: 3.00 m	Coordinates: 6256632.20 N	Drill Model:	Macquarie Rig	

Drill Fluid: nil

Method	Casing	−o −s Penetration −x	Ground Water Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	Sample II
				-			SOIL; gravel and minor ash brown - black, loose, minorrootlets  FIBRO (ASBESTOS); weathered fibro, loose, white, roken	М		1.	WSB05_0.2_0.3
				- -			FIBRO SLUDGE; cream - white, fibrous, clayey texture	W	S		WSB05_0.5_0.6
				1— -			FIBRO (ASBESTOS): weathered, loose, brown and white.			M	WSB05_1.0_1.1
				- -			FIBRO (ASBESTOS); weathered, loose, brown and white, minor clay and sand  FIBRO SLUDGE; cream - white, fibrous		S		
				2— -			MANGROVE MUD; green - grey			×	WSB05_2.0_2.1 QC101_061205 QC201_061205
1114				-							
				3-			EOH @ 3.0m				— W6B05_3.0_3.1·
				4					-		
				* -							
				- - -							

317073.30 E

Permit No:

URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060

C Arends

**AReyes** 

06-12-05

06-12-05

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

Macquarie Pty Ltd

Bore Size:

Total Depth: 3.00 m

Casing Size: mm

Sheet 1 of 1 **SOIL BOREHOLE WSB06** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Drill Type: Push Tube C Arends Bore Size: Relative Level: 3.74 RL Logged By: mm Total Depth: 2.00 m Coordinates: 6256636.00 N Checked By: AReyes Drill Model: Macquarie Rig 06-12-05 317023.40 E Date Started: Casing Size: mm Drill Fluid: nil 06-12-05 Permit No: Date Finished:

$\overline{}$												
Method	Casing	−o −s Penetration −t a	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
				0-			SOIL; sandy clay, brown - black, loose, rock fragments			M	2.2	WSB06_0.2_0.3
				- -		-	FIBRO CLASTS  CLAY; fill, brown, minor ash and fibro	М	F	M	3.6	WSB06_0.5_0.6
				1-			FIBRO; loose, broken, white, inter-bands of clay and ash			M		WSB06_1.0_1.1
				- - -								
				2-			EOH @ 2.0m refusal at concrete			M		WSB06_1.9_2.0
				- -			EON @ 2.0III Telusal at Collidete					
				-								
				3- -								
				-								
				- - 4—								
				·								

ENVR\_MELB J:\UOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

Sheet 1 of 1 **SOIL BOREHOLE WSB07** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 **Grand Ave Camellia** Location: Macquarie Pty Ltd Drilling Contractor: Project No.: 43217445 Logged By: Bore Size: Relative Level: 3.82 RL Drill Type: Push Tube C Arends mm Total Depth: 2.00 m Coordinates: 6256594.10 N Checked By: **AReyes** Drill Model: Macquarie Rig Casing Size: mm 06-12-05 317011.10 E Date Started: Drill Fluid: nil 06-12-05 Permit No: Date Finished:

Method	Casing		F Penetration	Ground Water Data and Comment		Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
						-		BITUMEN; FILL; gravel and sand, trace clay, loose, friable, roadbase			M	1.5	WSB07_0.2_0.3
					-			MANGROVE MUDS; silty, muddy, brown			M		WSB07_0.5_0.6
	Section (Co.)				1-						×		WSB07_1.0_1.1
					2			EOH @ 2.0m			M		W6D07_2.0_2.1
	-				-								
					3-								
					4-								
		:	<u>: :</u> :		-								

Sheet 1 of 1 **SOIL BOREHOLE WSB08** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 **Grand Ave Camellia** Location: Macquarie Pty Ltd Drilling Contractor: Project No.: 43217445 Drill Type: Push Tube Bore Size: Relative Level: 3.81 RL C Arends Logged By: mm Total Depth: 1.50 m Coordinates: 6256605.40 N Checked By: **AReyes** Drill Model: Macquarie Rig 317066.00 E Casing Size: mm Date Started: 06-12-05 Drill Fluid: nil Permit No: 06-12-05

Date Finished:

Method	Casing	—∽ —≍ Penetration —∺	Ground Water Data and Comments	<b>Ο</b> Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition		Sample Interval PID (ppm)	Sample ID
				- - - -			CLAY; fill, brown - yellow, trace rock fragments  ASBESTOS; 0.2m band, white			2.3	WSB08
				1-			MANGROVE MUD; green - brown, loose		S	X	WSB08
				- - -			EOH @ 1.5m				
				2-							
				3-							-
				- - - -							
				4-							
				-							

	SOIL	BORE	HOLE WSB09	Sheet 1 of 1
Project Reference:	Camellia Western Site	Client:	Sydney Water	
Project No.:	43217445	Location:	Grand Ave Camellia	
Relative Lev	/el: 3.84 RL	Drill Type:	Push Tube	
Coordinates	6256538.80 N	Dan Maria	Management - Disc	

Drill Model: Macquarie Rig

Drill Fluid: nil

Method	Casing	—∽ —≍ Penetration —⊤ ≫	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample II
				-			ROADBASE; gravel and minor red - brown sand			M	3.6	WSB09
				- -			FIBRO SHEETING (ASBESTOS); sand and rock fragments (slag/shale)			M		WSB09
				1-			SANDY CLAY; red - brown and black fill, plastic	M	S-F			WSB09
			·	- -			CLAY; natural, yellow-brown, high plastic	W	S	M	1.9	·
				- - -			CLAY; mottled yellow, brown and red		F			
				- 2-	 					M		WSB09
				3-								
				- - - - -				And the second s				

URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060

C Arends

AReyes

06-12-05

06-12-05

Macquarie Pty Ltd

Drilling Contractor:

Logged By:

Checked By:

Date Started:

Date Finished:

Phone: 02 8925 5500 Fax: 02 8925 5555

mm

Permit No:

316996.60 E

Bore Size:

Total Depth: 2.00 m

Casing Size: mm

UF	RS			SOIL	BORE	HOLE WSB10	Sheet 1 of 1
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW 206				Client: Location:	Sydney Water Grand Ave Camellia	
Logged By: Checked By: Date Started:	C Arends AReyes 06-12-05	Bore Size: mm Total Depth: 1.50 m Casing Size: mm	Relative Lev Coordinates:		Drill Type: Drill Model:	Push Tube Macquarie Rig	
Date Finished:	06-12-05		Permit No:		Drill Fluid:	nil	

Date												4.
Method	Casing	−o s Penetration a	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
				-			GRAVEL and SAND; rock fragments set in brown sand	M		M	3.4	WSB10
					5. Q   		CLAY; natural dark grey	M	F	M	3.1	WSB10
				1- -			MUD; soft dark grey, silty texture		S			
				-			CLAY; mottled yellow, brown and white,		F-St	M	0.2	WSB10
				<b>2</b> —								
				- - -			ЕОН @ 2.2m					
				3-								
				-								
				-								
				4-	distribution of the second of							
				-								
				-								

ENVR\_MELB J:\UOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

UF	RS			SOIL	BORE	HOLE WSB11	Sheet 1 of 1
·	r St North Sydney NSW 206	1		Camellia Western Site	Client:	Sydney Water Grand Ave Camellia	
Drilling Contract	tor: Macquarie Pty I	_ta	Project No.:	43217445	Location.	Orana Ave Gamenia	
Logged By:	C Arends	Bore Size: mm	Relative Le	vel: 3.77 RL	Drill Type:	Push Tube	
Checked By:	AReyes	Total Depth: 3.00 m	Coordinates	6256598.00 N	Drill Model:	Macquarie Rig	
Date Started:	06-12-05	Casing Size: mm		317101.30 E			
Date Finished	06-12-05		Permit No:	•	Drill Fluid:	nil	

Method	Casing	−∽ −x Penetration −n	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample II
				0			FIBRO SHEETING (ASBESTOS); white, loose, semi weathered to weathered brittle			M	WSB11_0.2_0.3
							ASBESTOS SLURRY; bonded white-cream, massive texture, fibrous with slurry matrix				WSB11_0.5_0.6
-				- - 1 - -							WSB11_1.0_1.1
							MANGROVE MUD; silty, sandy, dark brown, massive, smooth texture			×	WSB11_1.7_1.8
				<b>2</b> —							WSB11_2.0_2.1
	And debut and an an an an an an an an an an an an an						CLAY; yellow-brown and white mottled	w	S		
				3			EOH @ 3.0m				
				4-							
				-							
				_							

Sheet 1 of 1 **SOIL BOREHOLE WSB12** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Bore Size: Relative Level: 3.84 RL Drill Type: Push Tube Logged By: C Arends mm AReyes Total Depth: 3.00 m Coordinates: 6256598.10 N Checked By: Drill Model: Macquarie Rig Date Started: 06-12-05 Casing Size: mm 317149.20 E Drill Fluid: nil Date Finished: 06-12-05 Permit No:

Method	Casing	−o −s Penetration −in	Ground Water Data and Comments	<b>ο</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample II
							SAND; grey and brown, loose	W		M	WSB12_0.2_0.3
							CLAY; FILL, trace fragments of fibro sheet, pale brown, semi plastic		F		WSB12_0.5_0.6
				1-						M	WSB12_1.0_1.1 QC102_071205
	***************************************			_							
				2-			CLAY and FIBRO SHEETING (ASBESTOS) 50/50; day is yellow-brown		F	<b>~</b>	WSB12_2.2_2.3
							SAND; natural, well sorted alluvial sands, brown, loose,	W			
				-			consistant			×	WSB12_2.9_3.0
				3-			EOH @ 3.0m				
				4							
				-							

Sheet 1 of 1 **SOIL BOREHOLE WSB13** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Bore Size: Relative Level: 3.76 RL Drill Type: Push Tube Logged By: C Arends mm **AReyes** Total Depth: 3.00 m Coordinates: 6256592.00 N Checked By: Drill Model: Macquarie Rig 06-12-05 Casing Size: mm 317182.60 E Date Started: Drill Fluid: nil Permit No: Date Finished: 06-12-05

Method	Casing	–∽ –x Penetration –H	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
							SAND/CLAY minor GRAVEL; loose, minor fibro sheeting fragments	М	S	M	W\$B13_0.23
				-			CLAY; pink and white, minor clasts of gravel, trace fibro fragments			×	WSB13_0.5_0.6
				-		-					
				-			FIBRO SHEETING (ASBESTOS); white, loose, brittle				
				-			CLAY; pink, brown and grey, minor fibro sheeting fragments	М	F	X	WSB13_1.5_1.6
				-							
				2-							
				- - -			MANGROVE MUD; sandy, silty, dark grey, massive texture	W		M	WSB13_2.5_2.6
				3-			EOH @ 3.0m			<u></u>	
				-							
				-							
				4-							
				-							
				- - -							
		<u> </u>		<u> </u>	<u> </u>			1	<u> </u>		

Sheet 1 of 1 **SOIL BOREHOLE WSB14** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Push Tube Bore Size: Relative Level: 3.82 RL Drill Type: Logged By: C Arends mm AReyes Total Depth: 3.00 m Coordinates: 6256587.30 N Checked By: Drill Model: Macquarie Rig 06-12-05 Casing Size: mm 317215.40 E Date Started: Drill Fluid: nil Permit No: Date Finished: 06-12-05

Method	Casing	N Denetration	I HR	Ground Water Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample IE
								GRAVEL/ROADBASE  CLAY; pink/green	M	F		WSB14_0.2_0.3
					-			ASH and FIBRO SHEETING (ASBESTOS); black with white fibro			M	WSB14_0.6_0.7
					1-			FIBRO SHEETING (ASBESTOS); white, brittle			i i	Webaa a a a
					-			CLAY; pink and grey, minor fibro sheeting fragmnets		F	H	WSB14_1.2_1.3
					2-			FIBRO SHEETING (ASBESTOS); weathered, set in clay and gravel matrix, friable, loose, white, grey and green				
	and the second s				-			MANGROVE MUDS; sandy, silty, massive texture, grey - brown		S		WSB14_2.1_2.2
					3-			EOH @ 3.0m				
					- -							
					4-							
					- - - -							

Sheet 1 of 1

**URS** 

**SOIL BOREHOLE WSB15** 

URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060

Phone: 02 8925 5500 Fax: 02 8925 5555

Project Camellia Western Reference: Site

Client:

Sydney Water

**Grand Ave Camellia** 

Drilling Contractor:

Macquarie Pty Ltd

Project No.: 43217445

Relative Level: 3.77 RL

Drill Type: Push Tube

Logged By: Checked By: Date Started: C Arends AReyes 07-12-05 Bore Size: mm

Total Depth: 1.30 m

Casing Size: mm

Coordinates: 6256567.60 N 317212.80 E

Drill Model: Macquarie Rig

Date Finished:

07-12-05

Permit No:

Drill Fluid: nil

Location:

	0			SAND, ASH and CLAY; grey and brown, loose, granular	1	Consistency Relative Density	Sample Inte	1 .
	_	<u> </u>		CLAY; grey and light grey,	M	F	H	WSB15_0.2_0.3
	-			CLAY and WEATHERED FIBRO; light brown-yellow clay bounded in each by fibro at 0.5m and 1.2m			M	WSB15_0.5_0.6
	1-	  		bounded in each by fibro at 0.5m and 1.2m				WSB15_1.0_1.1 WSB15_1.2_1.3
	-			EOH @ 1.3m refusal on concrete				, , , , , , , , , , , , , , , , , , ,
	-							
	-							
	- - -							
	3-							
	- - -							
	- - -							
	- - -							
	 - -							
			3-	3-	2— 3—	2- 3-	EOH @ 1.3m refusal on concrete	EOH @ 1.3m refusal on concrete

ENVR\_MELB J:\JOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

UF	RS			SOIL	BORE	HOLE WSB16	Sheet 1 of 1
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW 206				Client: Location:	Sydney Water Grand Ave Camellia	
Logged By: Checked By: Date Started:	C Arends AReyes 06-12-05	Bore Size: mm  Total Depth: 3.00 m  Casing Size: mm	Relative Lev Coordinates:			Push Tube Macquarie Rig	
Data Ciaisbook	06 42 05		Dormit No:		Drill Fluid:	nii	

Method	Casing	–∽ – <b>x Penetration</b> –H	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0 - -			CLAY and GRAVEL; trace ash, light brown  FIBRO SHEETING (ASBESTOS); platy, grey-brown, loose,			X	WSB16_0.2_0.3
				- 			SAND; fill, loose, grey, well sorted, medium grained			X	WSB!6_0.5_0.6
				1-			CLAY; grey-brown, minor fibro sheeting clasts, small cherty rock fragments			×	WSB!6_1.0_1.1
				- - - -							WSB!6_1.3_1.4
				2—			MANGROVE MUDS; silty, sandy, grey-brown, firm clay matrix		F		
				- - -			WANGKOVE WODS, Sity, Salidy, grey-blown, illim day matrix			H	WSBI6_2.3_2.4
				- - -			SAND; well sorted, grey, fine-med grained, loose	M			A CONTRACTOR OF THE CONTRACTOR
				3-	0000		EOH @ 3.0m				
*************************************				-					-		
				4-							
				- - -							
				- -							

ENVR\_MELB J:\UOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

Sheet 1 of 1 **SOIL BOREHOLE WSB17** Project Camellia Western
Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Macquarie Pty Ltd Drilling Contractor: Project No.: 43217445 Drill Type: Push Tube C Arends Bore Size: Relative Level: 3.80 RL Logged By: mm **AReyes** Total Depth: 1.20 m Coordinates: 6256576.00 N Checked By: Drill Model: Macquarie Rig 06-12-05 Casing Size: mm 317146.60 E Date Started: Drill Fluid: nil 06-12-05 Permit No: Date Finished:

Method	Casing	∽ x Penetration 	Ground Water Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				- - -			CLAY; poor sample return, brown  CONCRETE			M	WSB17_0.2_0.3
	and the second s			1— 1— - -			CLAY; brown and black, trace fibro and ash  EOH @ 1.2m	M	F	Ħ	WSB17_1.1_1.2
				2-							
				- - - - -							
				3— 							
				- - - 4							

ENVR\_MELB J:\JOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

UF	RS		SOIL	BOREHOLE WSB18	Sheet 1 of 1
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW	ı	1 _ 3	Client: Sydney Water Location: Grand Ave Camellia	
Logged By:	C Arends	Bore Size: mm	Relative Level: 3.79 RL	Drill Type: Push Tube	
Checked By: Date Started:	AReyes 06-12-05	Total Depth: 3.00 m Casing Size: mm	Coordinates: 6256579.90 N 317099.30 E	Drill Model: Macquarie Rig	
Date Started.		Cashig Gize. IIIII	317099.30 E	Drill Fluid: nil	

Method	S	–ຮ Penetration –⊥ ສ	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	Sample ID
				- - - -	 		CLAY; fill, yellow-brown,  GRAVEL; grey, loose, fill (rubble), clasts of chert, grey	M	F	M	WSB18_0.2_0.3
				- - -			CLAY; red-brown, massive texture, plastic		F		WSB18_0.5_0.6
				1-			YELLOW CHERT; Fill, platy, clasts of yellow rock fragments, grey, chert at base, trace fibro dust			X	WSB18_1.2_1.3 QC103_071205 QC202_071205
				- - 2-			MANGROVE MUD; grey, silty sand, soft		S		WSB18_2.0_2.1
										×	
				- - -			CLAY; mottled yellow, brown and grey			7	WSB18_2.9_3.0
				4			EOH @ 3.0m				

ENVR\_MELB J:\UOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

Sheet 1 of 1 **SOIL BOREHOLE WSB19** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 C Arends Drill Type: Push Tube Bore Size: Relative Level: 3.81 RL Logged By: mm Total Depth: 1.50 m Coordinates: 6256585.70 N Checked By: AReyes Drill Model: Macquarie Rig Casing Size: mm 317062.60 E Date Started: 07-12-05 Drill Fluid: nil Permit No: Date Finished: 07-12-05

Method	Casing	−∽ −s Penetration −±	Ground Water Data and Comments	<b>O</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
						-	SHALE CLASTS; platy, grey	The second secon		M	WSB19_0.2_0.3
				-			ASH; grey and white, granular MANGROVE MUDS			M	WSB19_0.5_0.6
				1-							
				-						M	WSB19_1.2_1.3
				-			EOH @ 1.5m				
				2-							
			-	-							
				-							
				3-							
				-							
				4-						·	
				-							
				-							
				-							·

UF	RS		SOIL	BOREHOLE WSB20	Sheet 1 of 1
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSV	1	1	Client: Sydney Water Location: Grand Ave Camellia	
Logged By:	C Arends	Bore Size: mm	Relative Level: 3.80 RL	Drill Type: Push Tube	
Checked By:	AReyes	Total Depth: 3.00 m	Coordinates: 6256540.40 N	Drill Model: Macquarie Rig	
Date Started:	08-12-05	Casing Size: mm	317209.30 E	Drill Fluid: nil	

Meliod	n	–ਝ Penetration –ਸ ਲ	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0— -			SANDY GRAVEL; base for bitumen, grey-black, loose	W		H	WSB20_0.2_0.3
				- - - -			CLAY; brown, massive texture, trace fragments of rock (blue), plastic	М	F		W0700 00 40
				1-	9 6 9 9 4 4		CONCRETE			M	WSB20_0.9_1.0
				- - - - - -			CLAY; brown and pale grey, minor fragments of fibro, semi plastic	D/M	F		
				2-			FIBRO SHEETING (ASBESTOS); loose, friable, white	-		M	WSB20_2.0_2.1 WSB20_2.2_2.3
							MANGROVE MUD; grey, brown, sandy silts			×	WSB20_2.8_2.9
+	:			3-			SAND; well sorted, pale grey, medium grained EOH @ 3.0m				
				-					-		
				<b>4</b> —							

ENVR\_MELB J:JOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

URS		SOIL	Sheet 1 of BOREHOLE WSB21
URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Drilling Contractor: <b>Macquarie Pty Ltd</b>	Phone: 02 8925 5500 Fax: 02 8925 5555	I	Client: Sydney Water Location: Grand Ave Camellia
	Size: mm Depth: 0.90 m g Size: mm	Relative Level: 3.75 RL  Coordinates: 6256506.40 N  317201.90 E  Permit No:	Drill Type: Push Tube  Drill Model: Macquarie Rig  Drill Fluid: nil
Ground Water Data and Comments	hic Log sification	USC DESCRIPTION C Type, plasticity / particle secondary / minor comp	size, colour,

Method	Casing	−o -x Penetration -H	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
	A Comment of the Comm			0			SAND; grey, black, loose, medium grained, well sorted, fill	W			WSB21_0.2_0.3
-				1			EOH @ 0.9m refusal on concrete slab				<del>W6B@!_0.0_1.0</del> -
				2-			·				
				3-							
				- - - -							
enterter and the second contract of the second contract of the second contract of the second contract of the se				<b>4</b>							
				- - -							

Sheet 1 of 1 **SOIL BOREHOLE WSB22** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Logged By: C Arends Bore Size: Relative Level: 3.72 RL Drill Type: Push Tube mm Checked By: Total Depth: 3.00 m Coordinates: 6256540.60 N AReyes Drill Model: Macquarie Rig Date Started: 08-12-05 Casing Size: mm 317177.30 E Drill Fluid: nil 08-12-05 Date Finished: Permit No:

Method	Casing	–∽ –× Penetration –ਸ ਮ	Ground Water Data and Comments	<b>0</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample IE
							SAND; grey, well sorted, loose  CLAY; grey-brown, massive texture, trace fibro pieces	M	F		WSB22_0.2_0.3
	The state of the s						OB 11, grey stem, macene taxane, date note proces			<b>X</b>	WSB22_0.5_0.6
				1-			ASH; smal band, black granular				
				-			FIBRO SHEETING (ASBESTOS); blue colour, clay			M	WSB22_1.3_1.4
							CLAY; yellow and white clay with minor fibro pieces	M	F		
				2-			CLAY and SAND; moist with two inter-bands of blue asbestos at (2.2m) and (2.5m), clay is firm, dry and grey-red-brown	D	F		WSB22_2.1_2.2
				3-			SAND; mangrove muds, silty sand becoming medium sand with depth, grey-brown  EOH @ 3.0m				WSB22_2.8_2.9
				- - - -							
				4							
				-							

Sheet 1 of 1 **SOIL BOREHOLE WSB23** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: **Macquarie Pty Ltd** Project No.: 43217445 Drill Type: Push Tube Bore Size: Relative Level: 3.89 RL C Arends Logged By: mm Total Depth: 3.00 m Coordinates: 6256546.20 N Checked By: **AReyes** Drill Model: Macquarie Rig Casing Size: mm 08-12-05 317142.00 E Date Started: Drill Fluid: nil Permit No: 08-12-05 Date Finished:

Method	Casing	−∽ −∽ Penetration −⊤	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				- - -			SAND; dark grey, loose  CLAY; red-brown, semi plastic, massive texture, fill	W	F	M	WSB23_0.2_0.3
				- - -		-	FIBRO SHEETING (ASBESTOS), SAND, CLAY and ASH; white- grey and brown speckled. Patches of silty clay within loose, damp, brittle. Large fibro pieces @ 1.3m	M		×	WSB23_0.6_0.7
				1						M	WSB23_1.2_1.3
				2—			FIBRO SHEETING (ASBESTOS); blue tinge, sheets of fbro with interbands of weathered fibro	D			WSB23_2.0_2.1
				- - -			MANGROVE MUD; silty sand, smooth and moist, well sorted	М			WSB23_2.5_2.6
				3-			CLAY; mottled yellow and white, semi plastic  EOH @ 3.0m		F	·	
				4			EON @ 3.UIII				

ENVR\_MELB J:JOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

UF	RS		SOIL	BORE	HOLE WSB24	Sheet 1 of 1
URS Australia F Level 3, 116 Millel Drilling Contract	St North Sydney NSW 2060	F	1_3	Client: Location:	Sydney Water Grand Ave Camellia	
Logged By:	C Arends	Bore Size: mm	Relative Level: 2.70 RL	Drill Type:	Push Tube	
Checked By: Date Started:	AReyes 08-12-05	Total Depth: 1.50 m Casing Size: mm	Coordinates: 6256514.90 N 317173.70 E		Macquarie Rig	
Date Finished:	08-12-05		Permit No:	Drill Fluid:	nil	

				<del>,</del>	<del></del>	4				·	
Method	Casing	−o −s Penetration −n >u	Ground Water Data and Comments	<b>ο</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				- U— - - -			SAND; brown, loose, minor ash, fragment of rock (blue metal), trace fragments of fibro sheeting (asbestos)			M	WSB24
				 - -			MANGROVE MUD; brown, sandy silt increasing to well sorted sand with depth			M	WSB24
				1— - - -						×	WSB24
				-			EOH @ 1.5m				
				2 							
				- - -							
				3-					·		·
				-							
				-							
				4-							
				-  - -							
										·	

ENVR\_MELB J:\UOBS\43217445\WESTER~\1\DRILL LOGS\GPJ WCC\_AUS\GDT 11/04/06

Sheet 1 of 1 **SOIL BOREHOLE WSB25** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Drill Type: Push Tube Logged By: C Arends Bore Size: Relative Level: 2.82 RL Checked By: **AReyes** Total Depth: 1.50 m Coordinates: 6256476.90 N Drill Model: Macquarie Rig Date Started: 08-12-05 Casing Size: mm 317183.60 E Drill Fluid: nil Date Finished: 08-12-05 Permit No:

Method	Casing	−o −s Penetration −i ⊅	Ground Water Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				- - - -			SAND; fill, white, brown and grey, loose, minor blue metal fragments	-		M	WSB25_0.2_0.3
				- - - 1–			ASH; black-white, loose  MANGROVE MUDS; smooth silty sand becoming coarser with depth, brown-light brown	M		M	WSB25_0.5_0.6
				- - - -	-					M	WSB25_1.2_1.3
				- - 2—			EOH @1.5m				
				- - -							
				3-							
				- - - 4—							
				- - - -							
-				- - -							

ENVR\_MELB J:\JOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

Sheet 1 of 1 **SOIL BOREHOLE WSB26** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Logged By: Bore Size: Relative Level: 2.89 RL Drill Type: Push Tube C Arends mm Total Depth: 1.50 m Coordinates: 6256454.80 N Checked By: **AReyes** Drill Model: Macquarie Rig 08-12-05 Casing Size: mm 317155.70 E Date Started: Drill Fluid: nil Date Finished: 08-12-05 Permit No:

Method	Casing	.—∽ .—≍ Penetration	- 1	Ground Water Data and Comments	<b>Ο</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations  RUBBLE; rock sand and minor fibro sheetin (asbestos), grey,	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
					-			loose			H	WSB26_0.2_0.3
					1-			FIBRO SHEETING (ASBESTOS); white, fragmented, loose	W			WSB26_0.7_0.8
					-			MANGROVE MUD; grey-brown, wet	w			WSB26_1.3_1.4
					3-			EOH @ 1.5m				
					4							

Sheet 1 of 1 **SOIL BOREHOLE WSB27** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Drill Type: Push Tube C Arends Bore Size: Relative Level: 2.54 RL Logged By: mm Checked By: Total Depth: 1.50 m Coordinates: 6256520.80 N **AReyes** Drill Model: Macquarie Rig 317138.10 E Date Started: 08-12-05 Casing Size: mm Drill Fluid: nil 08-12-05 Permit No: Date Finished:

Method	Casing	–∽ –x Penetration –∺ ≫	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0-			SAND; minor blue metal and fibro sheeting (asbestos), loose, friable,	М		H	WSB27_0.2_0.3
				- - -							WSB27_0.5_0.6
				1-			CLAY; grey, semi plastic, poor sample return (compressed)	M	F		
				- -							WSB27_1.2_1.3
				- - -			EOH @ 1.5m				
				2-							
				- -					·		
				-							
				3— -							
				- - -							
				4-							
				- - -							
				-		,					
				_							

Sheet 1 of 1 **SOIL BOREHOLE WSB28** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Macquarie Pty Ltd Drilling Contractor: Project No.: 43217445 Bore Size: Drill Type: Push Tube C Arends Relative Level: 3.81 RL Logged By: mm Checked By: Total Depth: 1.50 m Coordinates: 6256563.50 N **AReyes** Drill Model: Macquarie Rig Casing Size: mm Date Started: 08-12-05 317055.70 E Drill Fluid: nil Permit No: Date Finished: 08-12-05

Method	Casing	–∽ –x Penetration –H	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0-	99, 99, 99,		FILL; sand, gravel and clay, minor ash and fibro pieces, loose, conglomertic	M		M	WSB28_0.2_0.3
				- -			ASH; black and white speckled, fibro pieces			M	WSB28_0.4_0.5
				- - 1—			CLAY; natural, brown	M	F	M	WSB28_1.0_1.1
				-	   						
				3-			EOH @ 1.5m				
				<b>4</b> —							·

Sheet 1 of 1 **SOIL BOREHOLE WSB29** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 **Grand Ave Camellia** Location: Macquarie Pty Ltd Drilling Contractor: Project No.: 43217445 C Arends Bore Size: Relative Level: 4.58 RL Drill Type: Push Tube Logged By: mm Total Depth: 1.50 m Coordinates: 6256528.20 N Checked By: **AReyes** Drill Model: Macquarie Rig 08-12-05 317039.20 E Date Started: Casing Size: mm Drill Fluid: nil Permit No: 08-12-05 Date Finished:

Method	Casing	−s −w Penetration −H	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0-	0000		FIBRO SHEETING (ASBESTOS); grey with minor sand, gravel			M	W\$B29_0.2_0.3
	and an address of the second				0000		CLAY, GRAVEL and ASH; minor fibro sheeting clasts			M	WSB29_0.6_0.7
				1-			SAND; red-brown, fine grained, loose, well sorted	М			
			·				EOH @ 1.5m			M	WSB29_1.4_1.5
				2-							
				-							
-				-					-		
				3-							
***************************************				- - -							
				- - -							
				4-							
	***************************************			- - -							
				-							

UF	RS		SOIL	Sheet 1 of 1		
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW 2			Client: Location:	Sydney Water Grand Ave Camellia	
Logged By:	C Arends	Bore Size: mm	Relative Level: 4.69 RL	Drill Type:	Push Tube	
Checked By:	AReyes	Total Depth: 1.50 m	Coordinates: 6256510.60 N	Drill Model:	Macguarie Rig	
Date Started:	08-12-05	Casing Size: mm	317037.20 E			
Date Finished:	08-12-05		Permit No:	Drill Fluid:	nil	

_	·							1	1	T	
Method	Casing	−∽ −s Penetration −∺ ≫	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0- - -			GRAVEL and BITUMEN; loose, minor clay and sand			M	WSB30_0.2_0.3
				-			SAND; natural red-brown, well sorted fine-med grained, friable cement matrix of clay, alluvial soils			M	WSB30_0.5_0.6
				1							WSB30_1.0_1.1
	-			- - -			EOH @ 1.5m				
				2-							
				- -							
				-							
				3-							
				- - -							
				-							
				4-							
-				-							
				_							

ENVR\_MELB J:\UOBS\43217445\WESTER~1\DRILL\LOGS\GPJ\WCC\_AUS\GDT 11/04/06

Sheet 1 of 1 **SOIL BOREHOLE WSB31** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: **Macquarie Pty Ltd** Project No.: 43217445 Drill Type: Push Tube Bore Size: Relative Level: 4.65 RL C Arends Logged By: mm Coordinates: 6256521.90 N Total Depth: 1.50 m Checked By: **AReyes** Drill Model: Macquarie Rig Casing Size: mm 317022.90 E Date Started: 08-12-05 Drill Fluid: nil Permit No: Date Finished: 08-12-05

Method Casing	−∽ −s Penetration ⊢∺	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
			- U			ASH, FIBRO and ROADBASE/GRAVEL; coarse conglomerate texture, loose, friable, black, brown and white	M		M	W\$B31_0.2_0.3
			- - - -		· · · · · · · · · · · · · · · · · · ·	CLAY; massive texture, trace clasts of fibro and rock, red, brown and yellow				WSB31_0.7_0.8
			1 - -			FIBRO SHEETING (ASBESTOS); band of fibro and clay, brown and white				M/CD21 1 2 1 A
			- -	 		CLAY; natural, mottled red, yellow and brown  EOH @ 1.5m			M	WSB31_1.3_1.4
			3-							

Sheet 1 of 1 **SOIL BOREHOLE WSB32** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Drill Type: Push Tube Bore Size: Relative Level: 4.62 RL C Arends Logged By: mm Total Depth: 3.00 m Coordinates: 6256510.30 N Checked By: **AReyes** Drill Model: Macquarie Rig Date Started: 08-12-05 Casing Size: mm 316994.80 E Drill Fluid: nil Permit No: Date Finished: 08-12-05

Method	Casing  -s -w -y -y -y -y -y -y -y -y -y -y -y -y -y	Ground Water Data and Comments	O Depth (m)		Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	Sample ID
			0	0 0 0		GRAVEL, SAND and FIBRO  CLAY; trace ash, red-brown, minor sand inclinations of medium grained sand		F	M	WSB32_0.2_0.3
			1-						×	WSB32_0.5_0.6
			-			ASH; minor clay and fibro sheeting, black and white-brown, loose	М		M	WSB32_1.3_1.4
						SANDY CLAY; brown, fine grained sand, well sorted clay matrix, perched water @ 1.6m				WSB32_1.6_1.7
			2			CLAY; mottled yellow and grey, fine sands				
			4-			EOH @ 3.0m				

ENVR\_MELB J:JOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

UF	RS			Sheet 1 of 1			
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW 2060		Reference:	Camellia Western Site	Client: Location:	Sydney Water Grand Ave Camellia	
Logged By: Checked By:	C Arends AReyes	Bore Size: mm  Total Depth: 1.50 m	Relative Lev		"	Push Tube Macquarie Riq	
Date Started: Date Finished:	08-12-05 08-12-05	Casing Size: mm	Permit No:	317085.10 E		nil	

Method	Casing	–ഗ –ж Penetration –ப	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0-		-	GRAVEL< SAND and BITUMEN; trace blue metal and fibro, loose, friable	D			
				- - -			SAND; fine, red-brown, well sorted				
				1-			CLAY; red-brown, minor sandy inclinations,	М	F		
				- - - -			EOH @ 1.5m				
·				2-							
				- - -							
			-	3-							
				- - - -							
				4-							
				- - - -							
		: : <u>:</u>			<u> </u>			I			

Sheet 1 of 1 **SOIL BOREHOLE WSB34** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Relative Level: 4.82 RL Drill Type: Push Tube Bore Size: Logged By: C Arends mm Total Depth: 2.50 m Coordinates: 6256498.90 N Checked By: **AReyes** Drill Model: Macquarie Rig Date Started: 08-12-05 Casing Size: mm 317138.60 E Drill Fluid: nil Permit No: Date Finished: 08-12-05

Method	Casing	–∽ –∽ Penetration –⊤	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0-	~		BITUMEN, GRAVEL, ASH and FIBRO (25%each); friable, loose, black, white and brown  CLAY; red, brown, firm to stiff, semi plastic, massive texture		F	M	WSB34_0.2_0.3 QC105_081205 QC203_081205
				- - -			CEAT, red, brown, milit to sain, serin placate, macorre textere				WSB34_0.5_0.6
				- - 1-							
				- -			RUBBLE; brick, ash, fibro sheeting/ pieces, clay, conglomerate texture  CLAY; pale brown, natural, trace Ironstone				WSB34_1.2_1.3
				- - -							
				2-						M	WSB34_2.2_2.3
				-			EOH @ 2.5m				
				3-							
				- - -							
				- - - 4							
				- - -							
				- - -							
		: : :									<u> </u>

Sheet 1 of 1 **SOIL BOREHOLE WSB35** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 Location: **Grand Ave Camellia** Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Relative Level: 4.72 RL Drill Type: Push Tube C Arends Bore Size: Logged By: mm **A**Reyes Total Depth: 1.50 m Checked By: Coordinates: 6256479.80 N Drill Model: Macquarie Rig Date Started: 09-12-05 Casing Size: mm 316990.30 E Drill Fluid: nil Permit No: Date Finished: 09-12-05

Method	Casing	− <i>o</i> −s Penetration −t → H	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
AMARAMAN (A) (A) (A) (A) (A) (A) (A) (A) (A) (A)				- - - - - -			ROADBASE; gravel and sand, grey bluestone  CLAY; natural, mottled yellow and grey, stiff, low plasticity, Ironstone @ 0.8m, clay turning red and becoming sandy with depth	D/M			WSB35_0.2_0.3 WSB35_0.5_0.6
				1-			ЕОН @ 1.5m			×	WSB35_1.2_1.3
				<b>2</b> —							
				3—							
				- - - - - -							
Maritania	,										

Sheet 1 of 1 **SOIL BOREHOLE WSB36** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Relative Level: 4.72 RL Logged By: Bore Size: Drill Type: Push Tube C Arends mm Coordinates: 6256443.40 N Total Depth: 1.50 m Checked By: **AReyes** Drill Model: Macquarie Rig Date Started: 09-12-05 Casing Size: mm 316986.60 E Drill Fluid: nil Date Finished: 09-12-05 Permit No:

Method	Casing	−∽ −s Penetration −r ×	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval	PID (ppm)	Sample ID
				0			SAND; fill, grey, loose CLAY; minor sand, grey-yellow, firm-stiff, moist becoming dry	D/M		X		WSB36_0.2_0.3 WSB36-0.5-0.6
				1— - - - -			SAND; red,brown and yellow, loose, friable	D		×		WSB36_1.2_1.3
				2—			EOH @ 1.5m	-				
	-											
				3-	-							
				4								
				-								

ENVR\_MELB J:\UOBS\43217445\WESTER~1\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

URS		SOIL	Sheet 1 of 1 BOREHOLE WSB37
URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Drilling Contractor: Macquarie Pty L		Reference: Site	Client: Sydney Water Location: Grand Ave Camellia
Logged By: C Arends	Bore Size: mm	Project No.: 43217445  Relative Level: 7.74 RL	Drill Type: Push Tube
Checked By: AReyes Date Started: 09-12-05 Date Finished: 09-12-05	Total Depth: 1.50 m Casing Size: mm	Coordinates: 6256402.80 N 317011.10 E Permit No:	Drill Model: <b>Macquarie Rig</b> Drill Fluid: nil

Method	Casing	−o Fenetration	Ground Water Data and Comments	<b>O</b> Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				-	 00 00 00 00 00 00 00 00 00		FILL; roadbase, gravel and sand, dark grey  CLAY; natural, mottled grey and light brown, low plasticity	W		H	WSB37_0.2_0.3
	, and the second			- - - - - 1—						<b>M</b>	WSB37_0.5_0.6
				- -			EOH @ 1.5m			<b>M</b>	WSB37_1.4_1.5
				-							
				2- -							
				_ _ -							
				3-							
				· -							
				<b>4</b> — - - -							
	•			- - -							
				-							

Sheet 1 of 1 **SOIL BOREHOLE WSB38** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Relative Level: 4.77 RL Drill Type: Push Tube Bore Size: Logged By: C Arends mm Total Depth: 2.50 m Coordinates: 6256437.60 N Checked By: **AReyes** Drill Model: Macquarie Rig Date Started: 09-12-05 Casing Size: mm 317053.90 E Drill Fluid: nil Date Finished: 09-12-05 Permit No:

Method	Casing	− <i>s</i> <b>s</b> Penetration <sub>H</sub>	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	. Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample II
							SANDY GRAVEL; grey, loose,  SAND; grey loose then red, fine-med grained	М		M	W\$B38_0.2_0.3
				-			SAND; grey loose then red, line-med grained				WSB38_0.5_0.6 QC106_091205
				1-			FIBRO SHEETING (ASBESTOS); grey,	- w			WSB38_1.0_1.
				-			CLAY; mottled grey and red-brown, low plasticity, trace Ironstone, perched water @ 1.4m	M	S	×	
				2-			EOH @ 2.5m			<b>X</b>	WSB38_2.4_2.5
				3-							
				4- 							

UF	RS			SOIL	BORE	HOLE WSB39	Sheet 1 of 1
URS Australia P Level 3, 116 Miller	Pty Ltd r St North Sydney NSW 2060	Phone: 02 8925 5500 Fax: 02 8925 5555		Camellia Western Site	Client:	Sydney Water Grand Ave Camellia	
Drilling Contract	tor: Macquarie Pty L	td	Project No.:	43217445	Location.	Grand Ave Camella	
Logged By:	C Arends	Bore Size: mm	Relative Le	vel: 4.97 RL	Drill Type:	Push Tube	
Checked By:	AReyes	Total Depth: 3.00 m	Coordinates	6256482.40 N	Drill Model:	Macquarie Rig	
Date Started:	09-12-05	Casing Size: mm		317098.80 E			
Date Finished:	09-12-05		Permit No:		Drill Fluid:	nil	

Method	Casing	−o −x Penetration −t	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample II
							SAND, GRAVEL, ASH, and FIBRO SHEETING (ASBESTOS); grey, black, white and brown, bands of white powdery ash @ 0.4m			X	WSB39_0.2_0.3 WSB39_0.4_0.5
				-	\(\alpha\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\		SAND; grey-brown stained, medium grained, loose	D			
				1-			SAND; loose, red-brown, fine-med grained,	D		M	WSB39_1.1_1.2
The second secon				<b>2</b> -			CLAY, firm-stiff, mottled red, brown and grey, minor Ironstone	D	F	<b>X</b>	WSB39_2.3_2.4
				4-			EOH @ 3.0m				

Sheet 1 of 1 **SOIL BOREHOLE WSB40** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Drill Type: Push Tube Relative Level: 5.86 RL Bore Size: Logged By: C Arends mm Coordinates: 6256451.20 N Checked By: **AReyes** Total Depth: 1.50 m Drill Model: Macquarie Rig Date Started: 09-12-05 Casing Size: mm 317092.90 E Drill Fluid: nil Permit No: Date Finished: 09-12-05

Method	Casing	−s −s Penetration −H ×	Ground Water Data and Comments	<b>O</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				- - - -	0000		GRAVEL; blue metal, grey sand, loose  ASH; black, granular, loose	D		X	WSB40_0.2_0.3 WSB40_0.3_0.4
				- - - 1—			SAND; light brown, loose  CLAY; minor sand, mottled yellow, red and brown, trace				
				- - -			ironstone material  EOH @ 1.5m			X	WSB40_1.4_1.5
				2-				,			
				-							
				3-							
				- - - 							
				4—							
-				_							

ENVR\_MELB J:\JOBS\43217445\WESTER~\1\DRILL LOGS\GPJ WCC\_AUS\GDT 11/04/06

Sheet 1 of 1 **SOIL BOREHOLE WSB41** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 Location: **Grand Ave Camellia** Macquarie Pty Ltd Drilling Contractor: Project No.: 43217445 Relative Level: 5.31 RL Logged By: Bore Size: Drill Type: Push Tube C Arends mm Coordinates: 6256477.10 N Total Depth: 3.00 m Checked By: AReyes Drill Model: Macquarie Rig 09-12-05 Casing Size: mm 317134.50 E Date Started: Drill Fluid: nil 09-12-05 Permit No: Date Finished:

Method	Casing	−∽ −s Penetration −n −n	Ground Water Data and Comments	<b>O</b> Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample II
					00 00 00		GRAVEL, SAND and ROADBASE, grey, loose	D		M	WSB41_0.2_0.3
				-			ASH; black, loose, granular, (blue asbestos) friable				WSB41_0.4_0.5
				1-			SANDY CLAY; minor clasts of rocks, clay minor mottled red and grey				WSB41_1.0_1.1
***************************************				-	. 0		GRAVELLY SAND; clasts of brick, fibro, ash and gravel in sand, speckled appearance				WSB41_1.6_1.7
	· ·			2- - -	. O.		CLAY; natural, red and grey mottled, firm to stiff, low plasticity		F		
				3-			EOH @ 3.0m	-		M	WSB41_2.8_2.9
				- - - -							
				4- -							
-				- - - -							

#### Sheet 1 of 1 **SOIL BOREHOLE WSB42** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 Location: **Grand Ave Camellia** Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Drill Type: Push Tube Bore Size: mm Relative Level: 5.47 RL C Arends Logged By: Total Depth: 4.50 m Coordinates: 6256448.40 N Checked By: **AReyes** Drill Model: Macquarie Rig Date Started: 09-12-05 Casing Size: mm 317131.60 E Drill Fluid: nil

Method	Casing	–s –s Penetration –H	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				0-			SAND and GRAVEL; loose, friable  SAND, GRAVEL and FIBRO SHEETING (ASBESTOS)	D		M	WSB42_0.2_0.3
				- -			CLAY; red-brown FIBRO SHEETING (ASBESTOS)			M	WSB42_0.5_0.6
				1		~	CLAY FIBRO SHEETING (ASBESTOS) ASH FIBRO SHEETING (ASBESTOS) CLAY; red-brown, firm to stiff, minor clasts of fibro sheeting (asbestos) 20-30cm intervals			M	WSB42_0.9_1.0
The state of the s				2—			SANDY CLAY; brown, natural	M	S	X	WSB42_1.9_2.0
				3—						×	WSB42_3.0_3.1
				4— - - -						X	WSB424.0_4.1
				-			EOH @ 4.5m				

UF	RS		SOIL	BORE	HOLE WSB43	Sheet 1 of 1
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW 206		Project Camellia Western Site  Project No.: 43217445	Client: Location:	Sydney Water Grand Ave Camellia	
Logged By: Checked By:	C Arends AReyes	Bore Size: mm Total Depth: 4.50 m	Relative Level: 5.45 RL Coordinates: 6256424.90 N		Push Tube Macquarie Rig	
Date Started:	09-12-05 09-12-05	Casing Size: mm	317165.50 E	Drill Fluid:	nil	

Method	Casing	− <i>o</i> − <b>≍</b> Penetration −±	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition		Sample Interval PID (ppm)	Sample II
				0-			GRAVEL and SAND; minor ash, loose, friable		D		WSB43_0.2_0.3
				-  	-		FIBRO SHEETING (ASBESTOS); blue grey sheets, minor pulp			M	WSB43_0.5_0.6 QC107_091205 QC204_091205
				1- 1-			ASBESTOS PULP; smooth, massive texture, unconsolidated	W			WSB43_1.0_1.1
				-			FIBRO SHEETING (ASBESTOS); grey, aligned  ASBESTOS PULP; as above, white pulp				
				2- -			ASSESTOST OLI , as above, write purp			×	WSB43_2.0_2.1
				-			FIBRO SHEETING (ASBESTOS);				
				3-			ASH and PULP, black and white ash, yellow pulp				WSB43_3.0_3.1
							CLAY; plastic, yellow and grey mottled		S	<b>⋈</b>	
				<b>4</b> -							WSB43_4.0_4.1
				- - - -			EOH @ 4.5m				

UF	RS		SOIL	BORE	HOLE WSB44	Sheet 1 of 1
URS Australia F Level 3, 116 Miller Drilling Contract	r St North Sydney NSW 206			Client: Location:	Sydney Water Grand Ave Camellia	
Logged By:	C Arends	Bore Size: mm	Relative Level: 5.58 RL	Drill Type:	Push Tube	
Checked By:	AReyes	Total Depth: 4.50 m	Coordinates: 6256386.60 N	Drill Model:	Macquarie Rig	
Date Started:	09-12-05	Casing Size: mm	317162.60 E			
Date Finished:	09-12-05		Permit No:	Drill Fluid:	nil	

Method	Casing	-s -x Penetration -H	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample II
				0-	00' 00' 00'		SAND, SILT, CLAY and ASH; brown and black, minor rock fragments			×	WSB44_0.2_0.3
				<u>-</u>	0/01		ASBESTOS PULP; white, minor sheeting				WSB44_0.5_0.6
				1-			Interbands of clay and fibro sheeting, trace ash				WSB44_0.9_1.0
							ASBESTOS PULP; minor red-brown clay bands @ 1.7m and 2.0m				
				<b>2</b> -					-	M	WSB44_2.1_2.2
				3-			CLAY SAND; red-brown, plastic, massive texture		S	M	WSB44_3.0_3.1
				- - - -			ASBESTOS SHEETING; blue grey SAND; natural, mottled grey-brown, firm to stiff, minor sand intrusions		F		
				<b>4</b> -						M	WSB44_4.0_4.1
				-			EOH @ 4.5m				

UF	RS		SOIL	BORE	HOLE WSB45	Sheet 1 of 1
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW 2		Project Reference: Camellia Western Site  Project No.: 43217445	Client: Location:	Sydney Water Grand Ave Camellia	
Logged By:	C Arends	Bore Size: mm	Relative Level: 5.49 RL	Drill Type:	Push Tube	
Checked By:	AReyes	Total Depth: 4.50 m	Coordinates: 6256374.00 N	Drill Model:	Macquarie Rig	
Date Started:	09-12-05 09-12-05	Casing Size: mm	317125.30 E	Drill Fluid:	nil	

Method	Casing	− <i>s</i> −x Penetration −x	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample I
				0-			ROCK (SHALE) FRAGMENTS AND RED BROWN CLAY; poor sample return, ash and weathered fibro sheeting, loose, brittle, white and black speckled,			M	WSB45_0.2_0.3
				- - -						M	W\$B45_0.5_0.
				1— 1—			FIBRO SHEETING and FIBRO PULP; loose, white,				
-				- - -						M	WSB45_1.4_1.
				2-			ASH; (slag?), vitreous ash, shiny black, granular and *** fracture				
				- - - -			ASBESTOS PULP, light cream/grey, sand band @ 2.9m, some patches of pink painted pulp				WSB45_2.5_2.
				3-		·					WSB45_3.0_3.
				- - -	77777		FIBRO SHEETING (ASBESTOS); ash/slag, loose, black and white, minor light brown clay, perched water				
-				- - - 4-			BASAL SAND; soft sandy clay, light brown	W	S	M	WSB45_4.0_4.
				- - -			EOH @ 4.5m				
				- - -							

UF	RS		SOIL BOREHOLE WSB46							
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW 2	7 4% 52 5525 5555	_ /	Client: Location:	Sydney Water Grand Ave Camellia					
Logged By: Checked By:	C Arends AReyes	Bore Size: mm Total Depth: 4.50 m	Relative Level: 5.66 RL Coordinates: 6256414.50 N	Drill Type:	Push Tube					
Date Started:	09-12-05 09-12-05	Casing Size: mm	317127.40 E	_	Macquarie Rig nil					

Method	(A)	F Penetration	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour secondary / minor components (e.g., "trace"), additional observation		Consistency Relative Density	Sample Interval PID (ppm)	Sample II
								d. brown.		H	WSB46_0.2_0.3
				- - - -			ASH, CLAY and FIBRO SHEETING (ASBESTOS); rec grey and white, loose sand to gravel size components. ASBESTOS PULP; white, fibrous, unconsolidated, sof massive smooth texture, ash band (0.1m) @ 2.1m	1		M	WSB46_0.5_0.6
				1-						×	WSB46_1.2_1.3
· · · · · · · · · · · · · · · · · · ·				2							
				- - -			SANDY CLAY; light brown, uncohesive (loose)  COAL ASH; black, vitreous lustre		S		WSB46_2.7_2.8
				3- - -			FIBRO SHEETING (ASBESTOS); weathered broken, I grey	oose,			
T TY A ME STEVEN AND STEVEN AND AND AND AND AND AND AND AND AND AN				- - - - - - 4—							WSB46_3.8_3.9
				- - - - -			EOH 4.5m				

Sheet 1 of 1 **SOIL BOREHOLE WSB47** URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Project Camellia Western Reference: Site Phone: 02 8925 5500 Client: Sydney Water Fax: 02 8925 5555 **Grand Ave Camellia** Location: Macquarie Pty Ltd Drilling Contractor: Project No.: 43217445 Bore Size: Drill Type: Push Tube Logged By: C Arends Relative Level: 5.70 RL mm Total Depth: 1.50 m Coordinates: 6256404.80 N Checked By: **AReyes** Drill Model: Macquarie Rig Casing Size: mm Date Started: 09-12-05 317092.70 E Drill Fluid: nil Permit No: Date Finished: 09-12-05

Method	—∽ —× Penetration —H	Ground Water Data and Comments	Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
			0-			CLAY and GRAVEL; trace fibro pieces, loose clay fill, friable  BASAL SANDY CLAY; red-brown, yellow, minor ironstone, friable, well sorted, fine grained				WSB47_0.2_0.3 WSB47_0.5_0.6
			1-	 		CLAY; firm-stiff, yellow-grey, low plasticity  EOH @ 1.5m			M	WSB47_1.3_1.4
			2-							
			4-							
			-	11000						

ENVR\_MELB J:\UOBS\43217445\WESTER~\\DRILL LOGS.GPJ WCC\_AUS.GDT 11/04/06

URS		SOIL BOREHOLE WSB48						
URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 20 Drilling Contractor: Macquarie Pty	1		Client: Sydney Water Location: Grand Ave Camellia					
Logged By: C Arends Checked By: AReyes Date Started: 12-12-05 Date Finished: 12-12-05	Bore Size: mm Total Depth: 3.00 m Casing Size: mm	Relative Level: 2.80 RL Coordinates: 6256357.10 N 317156.70 E Permit No:	Drill Type: Push Tube  Drill Model: Macquarie Rig  Drill Fluid: nil					

Method	Casing	−∽ −≍ Penetration −⊥	Ground Water Data and Comments	<b>O</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition		Sample Interval PID (ppm)	Sample II
				0-			SAND; minor gravel, dark grey, loose		D		WSB48_0.2_0.3
							SHALE; filli, loose, pink/grey, platy	D			WSB48_0.4_0.5
							ASBESTOS SHEETING; blue-green, set with dark grey sandy clay		S	×	
				1-						×	WSB48_1.0_1.1
				2-			SANDY CLAY; basal sand clay mottled red and yellow green			<b>M</b>	WSB48_2.0_2.1
	***************************************			-		-	SAND; white-grey, coarse, well sorted	W			
				3-			EOH @ 3.0m				
				- - - - -							

Sheet 1 of 1 **SOIL BOREHOLE WSB49** Project Camellia Western
Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 Location: **Grand Ave Camellia** Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Drill Type: Push Tube Logged By: C Arends Bore Size: Relative Level: 5.24 RL Checked By: **AReyes** Total Depth: 1.50 m Coordinates: 6256365.70 N Drill Model: Macquarie Rig Date Started: 12-12-05 Casing Size: mm 317079.30 E Drill Fluid: nil Date Finished: 12-12-05 Permit No:

Method	Casing	−∞ −s Penetration −n	Ground Water Data and Comments	<b>ο</b> Depth (m)	Graphic Log	Classification	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample IE
				- - -			SAND/GRAVEL; brown sand, minor clasts of concrete and blue metal, loose clay				WSB49_0.2_0.3
				- -	.O.C		ASH and FIBRO; fibro sheeting, grey, set into black ash				WSB49_0.6_0.7 WSB49_0.9_1.0
				1-			ASBESTOS PULP; pink, clay loose				VV3649_0.9_1.0
				-			CLAY; natural, brown, stiff EOH @ 1.5m push tube stuck in stiff clay		St	H	WSB49_1.4_1.5
				-			Long non paor tasa adak in adir aday				
				2-							
				- - -							
	***************************************			3-							
				4-							
***************************************				-							
_		: : :									

UF	RS			SOIL BOREHOLE WSB50						
URS Australia P Level 3, 116 Miller Drilling Contract	St North Sydney NSW 206		Reference: §	Camellia Western Site	Client: Location:	Sydney Water Grand Ave Camellia				
		D 0:	Project No.: 4		D.T.T.	DL T.L				
Logged By:	C Arends	Bore Size: mm	Relative Level		Dnii Type:	Push Tube				
Checked By:	AReyes 12-12-05	Total Depth: 1.50 m  Casing Size: mm	Coordinates:	6256367.70 N	Drill Model:	Macquarie Rig				
Date Started: Date Finished:	12-12-05	Casing Size. Inim	Permit No:	317054.40 E	Drill Fluid:	nil				

Method	Casing	−s −x Penetration −r >a	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample II
				- U	00, 00, 00,		GRAVEL, ASH, SAND and MINOR FIBRO PIECES; loose, dry and friable	D		M	WSB50_0.2_0.3
				- - - - -			SANDY CLAY; red-brown,		F		WSB50_0.5_0.6
				- -	//////////////////////////////////////		CLAY; firm to stiff, minor ironstones	D			WSB50_1.2_1.3
				-			EOH @ 1.5m				
				-							
				2-							
				-							
				-							
				_							
				-							
				3-							
				-							
				-							
				-							
				_							
				4-							
				-							
				-							
				_							
				-							
				-							
					<u>l</u> .						· · · · · · · · · · · · · · · · · · ·

Sheet 1 of 1 **SOIL BOREHOLE WSB51** Project Camellia Western Reference: Site URS Australia Pty Ltd Level 3, 116 Miller St North Sydney NSW 2060 Phone: 02 8925 5500 Client: **Sydney Water** Fax: 02 8925 5555 **Grand Ave Camellia** Location: Drilling Contractor: Macquarie Pty Ltd Project No.: 43217445 Bore Size: Drill Type: Push Tube Logged By: C Arends Relative Level: 6.07 RL mm Checked By: Total Depth: 1.50 m AReyes Coordinates: 6256369.50 N Drill Model: Macquarie Rig Date Started: 12-12-05 Casing Size: mm 317018.60 E Drill Fluid: nil Date Finished: 12-12-05 Permit No:

Method	Casing	−∽ −s Penetration −n ∽	Ground Water Data and Comments	O Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				- - -			FILL; sand clay and gravel, trace fibro pieces, loose, friable	D			WSB51_0.2_0.3
				- - 1-			CLAY; yellow/brown, minor sand	M		×	WSB51_0.7_0.8 WSB51_1.1_1.2
				- - 			EOH @1.5m				
				<b>2</b> —							
				3							
				<b>3</b>							
				4							
				-							
				-							

ENVR\_MELB J:\UOBS\43217445\\\VESTER~\\\DRILL LOGS.GPJ \WCC\_AUS.GDT 11/04/06

# MONITORING WELL WSB52/MW01

Sheet 1 of 2

URS Australia Pty. Ltd.
Level 3, 116 Miller Street, North Sydney

Phone: 02 8925 5500 Fax: 02 8925 5550 Site

Project No.: 43217445

Project No.: 43217445

Client: Sydney Water
Location: Grand Ave Camellia

Drill Type: Push Tube Logged By: C Arends Bore Size: Relative Level: 5.57 mAHD Checked By: **AReyes** Total Depth: 7.50 m Coordinates: 6256372.60 N Drill Model: Macquarie Rig Date Started: 12-12-05 Casing Size: 50 mm 316981.70 E Drill Fluid: nil Date Finished: 12-12-05 Permit No:

terv			USC DESCRIPTION OF STRATA	tion			WELL CONSTRUCTION DETAILS
Sample Interval	1	Legend	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), moisture content, consistency / density, and additional observations	Classification	Depth (m)	Moisture Condition	Lockable Wellhead PVC End C
M	WSB52/MW01	273	2 FILL; pink, brick, gravel and sand, loose, friable,		<del>-</del> 0	D	CEMENT
	WSB52/MW01	0.5_0	6 CLAY; natural, yellow, brown, sandy clay, loose, friable		-		
	WSB52/MW01	1.0-1	1		<b>1</b>		GROUT
	WSB52/MW01	20.2	SAND, yellow-grey, well sorted, loose, friable, medium grained		<b>2</b>		
	WSB52/MW01	3.0 <u>.3</u>	1		3 3		
<b>—</b>	WSB52/MW01 <sub>.</sub>	4.0_4. 	CLAY; minor sand, firm to stiff, slightly moist		<b>-4</b>	D/M	BENTONIT  FILTER PAI
<b>54</b>	WSB52/MW01_	5.0_5	CLAY; mottled with grey-white, fine-medium sand, water intercepted @ 5.2m		<b>5</b>	w	SCREEN
	WSB52/MW01_	 	1		6 6		
M	WSB52/MW01_	 -7.0.7			7	w	
			EOH @ 7.5m				

# URS

# **MONITORING WELL WSB53/MW02**

URS Australia Pty. Ltd. Level 3, 116 Miller Street, North Sydney Phone: 02 8925 5500 Fax: 02 8925 5555

Project Camellia Western Reference: Site

ern Client:

Sydney Water

**Grand Ave Camellia** 

Drilling Contractor:

Macquarie Pty Ltd

Project No.: 43217445

Drill Type: Push Tube

Logged By: Checked By: Date Started: C Arends AReyes 12-12-05 Bore Size: mm

Total Depth: 4.00 m

Casing Size: 50 mm

Relative Level: 3.37 mAHD
Coordinates: 6256362.70 N
317115.60 E

Drill Model: Macquarie Rig

Date Finished: 12-12-05

Permit No:

Drill Fluid: nil

Location:

Interval n)			USC DESCRIPTION OF STRATA	ation	(E)	, E	WELL CONSTRUCTION DETAILS
Sample Interval PID (ppm)	Sample ID	Legend	Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace" moisture content, consistency / density, and additional observations	Classification	Depth (m)	Moisture Condition	Lockable Wellhead PVC End Ca
M		l	2 FILL; ash, sand and gravel, loose,dry, minor brick, dark grey,		-0	D	CEMENT/G
M	WSB53/MW02	0.5_0	6 ASBESTOS PULP; white, incohesive		+	М	BENTONITE
₽	WSB53/MW02_	1.6_1.	MANGROVE MUDS; dark brown, water @ 1.3m, silty sandy		1 2 	w	FILTER PAC
	- - <del>WSB33/MW</del> 02_	**************************************	SAND; grey-brown, medium-grained, saturated, well sorted		3	w	
					- - - - - 5		
					- - - -6		
					<b>7</b>		
					-		

Sheet 1 of 1

URS Australia Pty. Ltd. Level 3, 116 Miller Street, North Sydney

C Arends

**AReyes** 

13-12-05

12-12-05

Phone: 02 8925 5500 Fax: 02 8925 5555

Project Reference:

Camellia Western

Client:

Sydney Water

Location:

Drill Type: Push Tube

**Grand Ave Camellia** 

Logged By: Checked By:

Date Started:

Date Finished:

Drilling Contractor:

Macquarie Pty Ltd

Bore Size: mm

Total Depth: 5.00 m Casing Size: 50 mm

6256564.40 N Coordinates:

Permit No:

Project No.: 43217445 Relative Level: 3.59 mAHD

Drill Model: Macquarie Rig 317007.40 E

Drill Fluid: nil

Interval WELL CONSTRUCTION DETAILS Classification **USC DESCRIPTION OF STRATA** (mdd) Depth (m) Moisture Condition Sample I PVC End Cap Sample ID Lockable Wellhead Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), moisture content, consistency / density, PD and additional observations 0 GRAVEL; roadbase, sand, dry, friable, loose, dark D CEMENT/GROUT WSB54/MW03 021 = QC109\_131205 QC205\_131205 ▶4 grey, SAND; red-brown, low plasticity D/M BENTONITE WSB54/MW03 0.5 06 ▶4 -1 WSB54/MW03\_1.0\_11 D/M SANDY CLAY; yellow-orange, cohesive, FILTER PACK 2 WSB54/MW03 2.0/2 1 ₽4 SCREEN SANDY CLAY; water intercepted W -3 WSB54/MW03 3 0 3 1 ₽4 WELL\_WITH\_MOIST\_CONDITION J:\JOBS\4321745\WESTER~1\DRILL LOGS\GPJ WCC\_AUS\GDT 11\04\06 WSB54/MW03 4 5 4 6 5 EOH @ 5.0m 6

	RS			SOIL BOREHOLE WSB55						
URS Australia F Level 3, 116 Mille	Pty Ltd r St North Sydney NSW 2060	Phone: 02 8925 5500 Fax: 02 8925 5555		Camellia Western Site	Client:	Sydney Water				
Drilling Contrac	tor: Macquarie Pty L	.td	Project No.: 4	13217445	Location:	Grand Ave Camellia				
Logged By:	C Arends	Bore Size: mm	Relative Leve	: RL	Drill Type:	Push Tube				
Checked By:	AReyes	Total Depth: 1.50 m	Coordinates:	N	Drill Model:	Macquarie Rig				
Date Started:	13-12-05	Casing Size: mm		E		. •				
Date Finished:	12-12-05		Permit No:		Drill Fluid:	nil				

Method	Casing	o x Penetration x	Ground Water Data and Comments	<b>o</b> Depth (m)	Graphic Log	Classification	USC DESCRIPTION OF STRATA  Type, plasticity / particle size, colour, secondary / minor components (e.g., "trace"), additional observations	Moisture Condition	Consistency Relative Density	Sample Interval PID (ppm)	Sample ID
				-			ROADBASE; gravel and sand, dark grey, loose,  SANDY CLAY; mottled orange and red-brown, plastic, soft-firm	D	S-F		WSB55_0.1_0.2 WSB55_0.5_0.6
				1-			EOH @ 1.5m				WSB55_1.0_1.1 WSB55_1.5_1.6
				2—			J				
				-							
				3							
				<b>4</b> —							
				- - - -							

# Е

# Appendix E Plates





# **Plate Log**

Client Name: Statewide Planning		Site Location:	URS Project No.:
		Camellia West	43218346
Date:	Plate No:		
18/10/2012	1.		
Descriptio	n:		
Sample loca	tion TP1 – nker material_		
Direction Photo Taken: Facing east			

# F

# Appendix F Asbestos SWMS



## ASBESTOS SAFE WORK METHOD STATEMENT FOR STATEWIDE PLANNING PTY LTD 181 JAMES RUSE DRIVE CAMELLIA CAMELLIA REMEDIATION PROJECT

Prepared for: Statewide Planning Pty Ltd

Prepared by: R T Benbow, Principal Consultant

BENBOW ENVIRONMENTAL

North Parramatta, New South Wales

Report No: 131039\_AWMS\_FINAL

September 2013

(Released: 4 September 2013)





# Engineering a Sustainable Future for Our Environment

Head office: 13 Daking Street North Parramatta NSW 2151 AUSTRALIA

Tel: 61 2 9890 5099 Fax: 61 2 9890 5399 Email: admin@benbowenviro.com.au

Visit our website at: www.benbowenviro.com.au

#### COPYRIGHT PERMISSION

The copyright for this report and accompanying notes is held by Benbow Environmental. Where relevant, the reader shall give acknowledgement of the source in reference to the material contained therein, and shall not reproduce, modify or supply (by sale or otherwise) any portion of this report without specific written permission.

Benbow Environmental will permit this document to be copied in its entirety, or part thereof, for the sole use of the management and staff of Statewide Planning Pty Ltd.

# **DOCUMENT CONTROL**

Prepared by: Position: Signature: Date:

R T Benbow Principal Consultant 4 September 2013

Reviewed by: Position: Signature: Date:

Duke Ismael Senior Environmental 4 September 2013

Engineer

Approved by: Position: Signature: Date:

Duke Ismael Senior Environmental 4 September 2013

Engineer

#### DOCUMENT REVISION RECORD

Revision	Date	Description	Prepared by	Checked	Approved
1	07-June-2013	DRAFT	R T Benbow	Duke Ismael	Duke Ismael
2	20-June-2013	DRAFT	R T Benbow	Duke Ismael	Duke Ismael
3	27-June 2013	DRAFT	R T Benbow	Duke Ismael	Duke Ismael
4	2 July 2013	DRAFT	R T Benbow	Duke Ismael	Duke Ismael
5	3 July 2013	DRAFT	R T Benbow	Duke Ismael	Duke Ismael
6	24 July 2013	DRAFT	R T Benbow	Duke Ismael	Duke Ismael
7	22 August 2013	DRAFT	R T Benbow	Duke Ismael	Duke Ismael
FINAL	4 September 2013	FINAL	R T Benbow	Duke Ismael	Duke Ismael

#### DOCUMENT DISTRIBUTION

Document Revision	Issue Date	Issued To	Issued By
1	07-June-2013	Statewide Planning Pty Ltd	RT Benbow
2	20-June-2013	Statewide Planning Pty Ltd	RT Benbow
3	27-June 2013	Statewide Planning Pty Ltd	RT Benbow
4	2 July 2013	Statewide Planning Pty Ltd	RT Benbow
5	3 July 2013	Statewide Planning Pty Ltd	RT Benbow
6	24 July 2013	Statewide Planning Pty Ltd	RT Benbow
7	22 August 2013	Statewide Planning Pty Ltd	R T Benbow
FINAL	4 September 2013	Statewide Planning Pty Ltd	R T Benbow





Head Office:

13 Daking Street North Parramatta NSW 2151 Australia P.O. Box 687 Parramatta NSW 2124 Australia Telephone: +61 2 9890 5099 Facsimile: +61 2 9890 5399 E-mail: admin@benbowenviro.com.au

BE Australia: Wollongong NSW, Taree NSW, Brisbane QLD BE Asia: Causeway Bay Hong Kong

Visit our Website at www.benbowenviro.com.au



### **EXECUTIVE SUMMARY**

The work methods to be applied to undertake the remedial action plan for the Camellia Project are discussed in this document.

The management of the health and safety risks to the workforce who will undertake the remediation requires the following approach.

A Safety Management System

The safety management system provides the overriding control of the remediation works and brings the accountability back to the senior management and owners of Statewide Planning and any other entities that may have control or ownership of the site. The safety management system would therefore equally apply to CEJ Constructions Pty Limited who would be the project manager for the Remediation Works.

A document titled Safety Management System has been prepared following the guidelines of the Department of Planning & Infrastructure's HIPAP (Hazardous Industry Planning Advisory Papers).

The Safety Management System sets the standards that need to be adhered to by contractors engaged to undertake the remediation works.

• The Asbestos Safe Work Method Statement provides the details on how the work is to be undertaken to satisfy the regulatory requirements and achieve a zero risk approach to the potential environmental exposure to airborne asbestos fibres generated at the work areas.

The Asbestos Safe Work Method Statement provides an introduction to the nature of the risks associated with the remediation works to put into context the importance of the asbestos fibre emission controls – referred to as asbestos dust controls in this document.

The remediation works have not previously been undertaken in Australia and a worldwide search for similar projects is continuing and if details are obtained will be added to a revision of the Asbestos Safe Work Method Statement.

Since release of Revision 6 of the Asbestos Safe Work Method Statement, information applicable to the US EPA has been processed and 20 documents were received. A summary of the findings is presented in the Attachments to this Revision 6 of the Asbestos Safe Work Method Statement. The US EPA, through contractors, undertook two projects at a Johns Manville site at Waukegan Illinois. This site is within US EPA Region 5 and is a Superfund site. This site, spread over 300 acres has approximately 600,000 ton (US) of asbestos containing materials and what the documents refer to as raw asbestos (equivalent to friable asbestos) present.



The first project undertaken during 1988-1989 involved earthworks to level areas where asbestos wastes had been used on banks and sides of slopes and to cover any exposed asbestos containing materials. No asbestos containing materials were trucked on site. Extensive air sampling at work areas and perimeter boundaries were undertaken. This was a relatively simple exercise compared to the proposed Camellia Project. The US EPA criteria at the work area of 0.1 fibres/millilitre was readily satisfied for the vast majority of the air samples.

Another area of this overall site was the subject of a further remediation project carried out in 2002. This later project is of more relevance as it involved the excavation of 49,689.92 ton (US) of asbestos containing materials and soil. This material was excavated and placed into trucks for disposal to landfill.

Personal communication was made with the US EPA Remedial Project manager responsible for the project and he advised that the project satisfied the OSHAPEL of 0.1 fibre/millilitre work area criteria using water saturation and low stream velocity water from water trucks and sprinklers. The report titled "Removal Action Summary" dated December 12, 2002, is provided in full in the Attachments. It includes photographs of the works. Details of daily air monitoring results were not accessible at the time of preparation of the Asbestos Safe Work Method Statement. The report stated that the maximum air monitoring results was 0.0105 fibres/millilitre.

Two additional investigations have been undertaken to support the use of the alternative to negative pressure enclosures as Benbow Environmental does not support the use of these enclosures for the Camellia Project. Benbow Environmental advises against the use of negative pressure enclosures for a remediation project of this nature and considers their use will result in human health issues if adopted.

Very detailed explanations are provided in two reports prepared by Benbow Environmental.

- Alternative Asbestos Dust Controls for Large Scale Projects. Report No. 131039\_Alternative Asbestos Dust Controls\_ Rev2.
- Environmental Assessment of Using Foams for Asbestos Fibre Control. Report No. 131039 Environmental Assessment Rev2.

The asbestos dust controls placed on the Camellia Project are far more extensive and have the additional safeguards of saturating the subsoil beneath the concrete and asphalt before removing these surfaces and continuing with saturation as new surfaces are exposed.

- The use of wind protection devices to protect the work area and on site haul roads from wind effects.
- The use of a dust suppressant foam on the surfaces that are disturbed by the excavator buckets.

The documents reviewed from the 1989 and 2002 projects used very similar asbestos management processes that have been designed into the Camellia Project.

Page: ii

### Statewide Planning Pty Ltd Asbestos Safe Work Method



The Camellia Project has clear objectives set in the Safety Management System to ensure protection of the health and safety of any person while on site. Just as critical is the prevention of an environmental exposure to airborne asbestos fibres that may be generated on site. Prevention of an environmental exposure has driven the adoption of a zero risk approach.

To establish that the work methods will achieve these objectives a pilot trial stage including excavation is recommended at the commencement of the remediation programme.

The pilot trial including excavation would be thoroughly evaluated to refine the methods of asbestos dust controls before excavation across several areas proceed.

A contingency plan has been developed and is discussed in this document.

The author's history of professional experience with hazardous materials and specifically asbestos is provided as an Attachment for the reader's benefit.

Issue No: 1

### Statewide Planning Pty Ltd Asbestos Safe Work Method



A project Safety Management Plan (SSMP) has been prepared by the project Manager for the Remediation Works – CEJ Construction Pty Ltd.

The SSMP is presented as Attachment 2.

Risk Hazard analysis will need to be prepared using a 6x6 matrix and with a team made up of the Site Operation Manager, Risk Consultant, Hygienist, Chief Leader, and Environmental Engineer/ Scientist.

The Safe Work Method Statement does not set the limit for validation of uncontaminated areas of the site. These details are provided in the Remediation Action Plan and would also be set in the validation Plan.

The latest revision of the Remediation Action Plan relied upon for information is document Final Report–revision A Remediation Action Plan 181 James Ruse Drive, Camellia NSW 23 June 2013 URS Proj #43218346.

A separate document titled Environmental Management Plan would be prepared for the site prior to any commencement of works on the site.

The Asbestos Safe Work Method Statement recommends off site human health monitoring of the air for environmental concentrations of respirable size asbestos fibres using a Transmission Electron Microscopy Method developed by the ISO. Real time fibre and dust monitoring instruments would also be used on the site perimeter to provide an indicator of the air quality. Calibration of the two instruments will need to be undertaken.

Issue No: 1

EXE	ECUTIVE SUMMARY	
1.	INTRODUCTION	1
2.	BACKGROUND TO ASBESTOS FIBRES AS A HEALTH HAZARI	)2
3.	LEGISLATIVE REQUIREMENTS	5
4.	SUMMARY OF THE REMEDIATION PROGRAMME (WORKS)	22
4.1	Site Facility Map and Discussion	22
4.2	Site Features Map and Discussion	26
	4.2.1 Lower South West Corner	28
	4.2.2 Level Surface	
	4.2.3 Raised South East Corner	36
	4.2.4 Embankments	
4.3	Photographs	39
5.	SUMMARY OF ASBESTOS DUST CONTROL	47
5.1	The Works Programme	53
6.	AIRBORNE ASBESTOS AIR MONITORING PROGRAM	66
6.1	Scope of Work	66
6.2	Sampling Methodology	66
	6.2.1 Laboratory Analysis	66
6.3	Assessment Criteria	67
	6.3.1 Exposure sampling	67
	6.3.2 Control and Clearance Monitoring	
6.4	1 9	
6.5	1	
6.6	Emergency Procedures	69
7.	DECONTAMINATION AND PPE	70
7.1	Personal Protective Equipment (PPE)	71
7.2	Disposal of Asbestos Materials & Contamination	71
7.3	Outdoor Work	72
7.4	Personal Hygiene Requirements	72

7.5	Emergency Procedures	73
8.	COMMUNICATIONS	74
8.1	4.1 Site Inductions	
8.2	Pre-Start Meetings	74
9.	CONCRETE CRUSHING AND SCREENING PLANT	75
10.	HANDLING OF HYDROCARBON CONTAMINATED SOIL	76
11.	ENVIRONMENTAL MONITORING PROGRAMME	77
12.	CONCLUDING REMARKS	81
13.	LIMITATIONS	82
FI	GURES	PAGE
	e 4-1: Site Location & Environmental Reference Locations	
•	e 4-2: Site Features Map	
_	e 4-3: Extent of Asbestos Waste and Proposed Containment Cell Locations e 4-4: Extent of Total Fill Materials and Proposed Containment Cell Locations	
•	e 4-5: Camellia West, James Ruse Drive Camellia – Shoring Plan S101	
_	e 4-6: Camellia West, James Ruse Drive Camellia – Shoring Plan S107	
•	e 4-7: Alternative Cell 2 and Cell 3 Shoring Plan and Details	
_	e 4-8: Conceptual Site Model North East Corner of the Site	
	e 4-9: Conceptual Site Model South East Corner of the Site	
_	e 5-1: Work Zones	
-	e 5-2: Stage 1 of the Work Programme	
Figure	e 5-3: Stage 2 and shows the Zone 'D'	58
Figure	e 5-4: Stage 3 and shows the works area in filling Environmental Cell 1	59
	e 5-5: Stage 4 and the extension of the works programme to include Zone 'E' and 'F'	
-	e 5-6: Stage 5	
•	e 5-7: Stage 6 and filling of Environmental Cell 2 continuous	
_	e 5-8: Stage 7 and the ongoing filling of the Environmental Cell 2	
_	9 5-9: Stage 8	
-	e 5-10: Completion of Stage 2	
Figure	e 11-1: Environmental Reference Locations	80

TABLES PAGE

ble 5-1: Methods of Asbestos Dust Control	40
ble 5-1: Methods of Ashestos Dust Control	48

# **ATTACHMENTS**

Attachment 1: Glossary

Attachment 2: Safety Management Plan (SSMP)

Attachment 3: REMOVAL ACTION SUMMARY – JOHNS MANVILLE SITE WAUKEGAN, LAKE COUNTY, ILLINOIS





### 1. INTRODUCTION

The Camellia Remediation Project will require removal and containment of 68,190 cubic metres of asbestos containing materials (ACM) that are of the bonded and friable types of asbestos containing materials from across the site and includes the river bank.

Approximately 40 cubic metres of mud containing fragments of asbestos cement has been allowed for in the containment cells. A further 130 cubic metres has been allowed to be removed from the nature strip on James Ruse Drive.

Hydrocarbon contaminated soils to be excavated and treated on site amount to 10, 020 cubic metres. There are health risks associated with the removal of both these contaminated materials.

Total quantity of asbestos containing material from across the site is 68,190 cubic metres, including 683 cubic metres of clinker based on the RAP. Then there is an additional 170 cubic metres that could be removed from the mud adjacent to the river bank and the nature strip.

The containment cells consist of three reinforced concrete structures constructed within excavated and uncontaminated areas. Total containment volume available is in excess of 90,000 cubic metres.

The process of disturbing the asbestos containing materials (ACM) will generate asbestos dust and debris (ADD).

The unsealed perimeter of the site along the foreshore (bank) of Parramatta River and the land bordering James Ruse Drive have significant presence of asbestos containing materials (ACM) and asbestos dust and debris (ADD).

Any debris would not be permitted on trafficked areas and a preliminary inspection and clearance statement for trafficked areas would be obtained prior to the Remediation Works commencing.

The remediation programme will be a difficult Project requiring adherence to the methods detailed.

To achieve the level of diligence needed, training and an awareness induction programme specific to this Project will be required. Constant vigilance by the occupational hygienists will be required and they will need to have a representative permanently in attendance on site. Third party auditing of the use of the asbestos dust controls and of the occupational hygienists' air sampling will be required and has been built into the Safe Work Method Statement.

An Environmental Management Plan would be prepared for the site and would be separate to the safety plan.



### 2. BACKGROUND TO ASBESTOS FIBRES AS A HEALTH HAZARD

Exposure to respirable asbestos fibres has caused significant fatalities amongst workers employed in occupations involved with materials containing asbestos. There is also a strong association of the fatal mesothelioma tumour being incurred from an environmental exposure to respirable sized asbestos fibres.

There has been widespread communication of these health risks and the history of the use of asbestos and the disease that resulted is well known. The continued production and use of asbestos containing materials after the link to asbestos fibres causing lung cancer and mesothelioma were found is an indictment of how our society has functioned in the past and how it has unwittingly accepted risks for workers and their families without forewarning of the hazards they were being exposed to.

Asbestos is classified by the International Agency for Research on Cancer (IARC) as a Type 1 Carcinogen i.e. definitely causes cancer in man.

The extent of the exposure to asbestos fibres that can result in lung cancer or a mesothelioma tumour is unknown and is unable to be proven with sufficient certainty to allay fears commonly experienced by our community with any works associated with asbestos.

The "one fibre kills" scenario is not supported by the presence of environmental and manmade sources of asbestos fibres, most cities in developed countries have asbestos fibres present in the urban environment.

Asbestos fibres are present in the lungs of most city dwellers, the numbers of fibres present are in the hundreds of thousands.

The incidence of mesothelioma is very low to rare. However there are sufficient incidences occurring to warrant a zero risk policy when asbestos containing materials are encountered and need to be disturbed or removed.

Development of a risk model that is able to establish a safe level of exposure is not scientifically possible as there are members of our community who develop the fatal mesothelioma tumour from random exposures that are not related to an occupational history. An argument for a dose response approach that limits the number of fibre exposures a year is not acceptable and therefore for the Camellia Remediation Project a zero risk approach is adopted.

This Asbestos Safe Work Method Statement therefore places the highest standard of asbestos dust controls that are feasible and adopts as minimum the ALARP methodology i.e. As Low As Reasonably Practical.

This was the basis of the objectives developed in the Safety Management System.



#### Work Zone

Work zones are the areas on site and around the perimeter of the concreted areas, along the bank of Parramatta River, adjacent to James Ruse Drive where the surfaces are not sealed and ACM (asbestos containing materials) are present.

The Work zones are therefore areas where the ACM will be disturbed, excavated, transported, placed and compacted on site.

Each work zone will have a number of unit operations undertaken and each operation will have the potential to generate asbestos dust unless the controls and work methods are adopted.

Within the work zone use of PPE as detailed in this document will be required.

The occupational exposure within the defined work zones will be limited to 0.1 fibre/ millilitre over an 8 hour period as measured using the membrane filter method. Each of the work zones will be broken up into smaller work cells and within the work cells this limit would need to be achieved.

Around the work zone and within the work cell where the work is being undertaken will be the exclusion zones. The exclusion zone is separated from the work cell by barriers, signage and the person nominated in charge of the work zone will have authority to exclude any person from entering the work zone. Procedures establish the protocol to be adopted and zero acceptance of non-conformances.

Plans showing the work zone and which areas of the site would first be remediation are included in this document.

At the exclusion zone, the occupation exposure limit will be <0.01 fibres / millilitre as measured using the membrane filter method (also referred to as phase contrast microscopy or PCM).

The objective during the pilot trial work programme at the exclusion zones will be to achieve zero countable fibres/100 fields on the membrane filter. This objective once achieved would then be maintained throughout the life of the Project.

At environmental monitoring reference points the membrane filter method is not the appropriate measurement method to use. These reference points would also be referred to as the off site human health monitoring points.

Phase contrast microscopy is deficient in being able to report below 0.01 fibres / millilitre. An alternative method could be developed by counting larger numbers of fields and sampling larger volumes of air, however the method would not have credibility with the community, the regulatory authorities or the author of this document.

Environmental reference points are of critical importance to the community and are established in this document.

### Statewide Planning Pty Ltd Asbestos Safe Work Method



The relevance of the environmental measurements is that these will be used to provide surety to the community that the zero risk objective set for the Remediation Programme is being achieved throughout the life of the Project.

The use of continuous recording fibre counting instruments has been identified as a useful tool however it has a serious limitation of being able to accurately distinguish between a dust particle and a respirable sized fibre - whether of asbestos or non-asbestos origin.

As a consequence calibration of the instrument will be needed and it would provide a reaction trigger by the occupational hygienist to document the adherence to the methodology in place rather than cause a noncompliance.

The availability of an environmental air monitoring method in Australia is limited. The US EPA has extensive experience with the application of transmission electron microscopy (TEM). The use of TEM has been researched further and a laboratory that would be used to undertake the analysis has been identified and preliminary arrangements have been made to facilitate obtaining results of the environmental monitoring within 3 days of the sampling.

Environmental monitoring would be conducted on a periodic basis either weekly or monthly as discussed in a later section of this document.

Continuous fibre counting using direct reading instruments would be undertaken at two site perimeter locations placed in line with the work zones and one at each of the East and West perimeters. The instrument is provided by ECOTECH. It is sourced from the USA where it was specifically developed for real time fibre monitoring. The instrument is a MSP 7400AD Fibre Monitor. The limits of accuracy from the manufacturer are expressed with reference to fibre length and diameter:

- Detectable fibre length 2 to 300 microns;
- Detectable fibre diameter 0.2 to 20 microns
- Detectable fibre concentration
  - Minimum 95% confidence and 12.5% precision depends on sampling time.
    - 8 hour sampling time 0.1 fibres/Litre (i.e. 0.001 fibres/millilitre).
    - 1 minute sampling time 50 fibres/Litre (i.e. 0.05 fibres/millilitre).

The use of the instrument and reaction to the monitoring results will depend on calibration against the phase contrast microscopy and transmission electron microscopy that will be undertaken. Initially this would be during the pilot trial programme and then at commencement of the full extent of the remediation programme.



# 3. LEGISLATIVE REQUIREMENTS

The following clauses are from the Work Health and Safety Regulation 2011 that are most relevant to asbestos and the Remediation Works.

The user of this document is required to fully understand and accept these regulatory requirements.

The reader is also directed to two Codes of Practice released by WorkCover.

- How to Manage and Control Asbestos in the Work Place December 2011
- How to Safely Remove Asbestos December 2011

Clause 464 Asbestos control plan requires that the licensed asbestos removalist prepare an asbestos control plan.

The Asbestos Safe Work Method Statement (this document and attachments serves as the asbestos control plan.

Clause 477 Removing friable asbestos requires amongst other things that the asbestos removal area expressed using the words work zone and work cell in this document, is enclosed to prevent the release of respirable asbestos fibre. This requirement is the basis of the asbestos dust control in this document coupled with several other control strategies Clause 477(b) refers to the use of negative pressure.

Due to the work being undertaken in the open not in a building and findings from work undertaken on a similar project undertaken for the USA EPA where enclosures were not used, and findings from a detail study of alternate removal methods at a refinery in the USA, negative air pressure is not considered to be warranted as suitable alternative involving the use of a dust suppressant foam on specific surfaces and water fogging within the wind mitigating device over the wetted surfaces are considered sufficient. Due to an enclosure having to be a large structure, achieving a negative air pressure that would work adequately is not considered to be practical and prevention of release of asbestos fibres at source is considered to be more reliable and effective.

Considerable research of the proven success of remediation using wet dust suppression as the main means of dust control was undertaken.

There were three projects of a similar nature identified. One in Israel and the two US EPA Superfund projects at Waukegan Illinois. Technical data on the first project could not be accessed. Information was able to be obtained on the US EPA projects and these supported the conclusion that saturation of the asbestos containing materials would be sufficient to satisfy the Work Health and Safety permissible limits. This was confirmed by personal communication with the projects' remediation manager.



Further safeguards are considered warranted to achieve the zero risk policy that has been adopted. Therefore means of preventing the work area or on site haulage routes to be exposed to wind currents of >1 metre/second were considered to be crucial. Hence the use of a technique similar to a wind break but with other design features, was devised.


A wind mitigation device combines the following design features:

- Windproof to height of 6–9 metres depending on results of smoke tests during the pilot trial programme;
- Top edge is curved to prevent positive upwards air movement across the face of the work cell;
- Along the underside of the curved surface a row of foggers 1 m apart and able to release a fine mist of
  water that will flow to ground and provide a means of wetting dust particles and using the density of the
  wetted dust and absence of wind currents preventing vertical or horizontal dispersion.

During the pilot trial programme the need for a second wind mitigating device on the opposite side of the work cell would be studied. This would be the contingency used if the objectives of the zero risk methods do not achieve the 0.1 fibre/millilitre and 0.01 fibre/millilitre work zone air monitoring objectives.

The controls are designed to prevent the release of asbestos fibres and dust at source and to control dispersion and contain asbestos fibres and dust to within the work zone.

The appearance of a wind mitigating device is shown below:



### Statewide Planning Pty Ltd Asbestos Safe Work Method



Based on the findings of the US EPA experience and our control methodology, an application would be made to exempt the project from clauses 420 and 477 on the basis of the alternative method. The alternative method is discussed in detail in two reports prepared by Benbow Environmental.

- Alternative Asbestos Dust Controls for Large Scale Projects. Report No 131039\_Alternative Asbestos Dust Controls\_Rev2.
- Environmental Assessment of Using Foams for Asbestos Fibre Control Report No. 131039\_Environmental Assessment\_Rev2.

A review of the exemptions would be made on the basis of the findings from the pilot trial programme.

The MANN Group would be the preferred licensed asbestos contractor as they have undertaken works on site during preparation of the RAP and have a high standard of acceptance. Their licence number is AD 211059.



#### Clause 420 Exposure to Airborne Asbestos at Workplace

- (1) A person conducting a business or undertaking at a workplace must ensure that:
  - (a) exposure of a person at the workplace to airborne asbestos is eliminated so far as is reasonably practicable, and
  - (b) if it not reasonably practicable to eliminate exposure to airborne asbestos—exposure is minimised so far as is reasonably practicable.

Note. WHS Act—section 19 (see clause 9).

(2) A person conducting a business or undertaking at a workplace must ensure that the exposure standard for asbestos is not exceeded at the workplace.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (3) Subclauses (1) (a) and (2) do not apply in relation to an asbestos removal area:
  - (a) that is enclosed to prevent the release of respirable asbestos fibres in accordance with clause 477,
  - (b) in which negative pressure is used in accordance with that clause.

### Clause 429 Asbestos Management Plan

- (1) This clause applies if asbestos or ACM is:
  - (a) identified at a workplace under clause 422, or
  - (b) likely to be present at a workplace from time to time.
- (2) A person with management or control of the workplace must ensure that a written plan (an asbestos management plan) for the workplace is prepared.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (3) A person with management or control of the workplace must ensure that the asbestos management plan is maintained to ensure the information in the plan is up to date.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (4) An asbestos management plan must include information about the following:
  - (a) the identification of asbestos or ACM,

**Example.** A reference or link to the asbestos register for the workplace and signage and labelling.

- (b) decisions, and reasons for decisions, about the management of asbestos at the workplace,
- **Example.** Safe work procedures and control measures.
  - (c) procedures for detailing incidents or emergencies involving asbestos or ACM at the workplace,
  - (d) workers carrying out work involving asbestos.

#### **Example.** Consultation, responsibilities, information and training.

- (5) A person with management or control of a workplace must ensure that a copy of the asbestos management plan for the workplace is readily accessible to:
  - (a) a worker who has carried out, carries out or intends to carry out,
  - work at the workplace, and
  - (b) a health and safety representative who represents a worker referred to in paragraph (a), and
  - (c) a person conducting a business or undertaking who has carried out, carries out or intends to carry out, work at the workplace, and
  - (d) a person conducting a business or undertaking who has required, requires, or intends to require work to be carried out at the workplace.

### Maximum penalty:

- (a) in the case of an individual—\$3,600, or
- (b) in the case of a body corporate—\$18,000.

#### Clause 435 Duty to Provide Health Monitoring

Ref: 131039\_AWMS\_FINAL Benbow Environmental



- (1) A person conducting a business or undertaking must ensure that health monitoring is provided, in accordance with clause 436, to a worker carrying out work for the business or undertaking if the worker is:
  - (a) carrying out licensed asbestos removal work at a workplace and is at risk of exposure to asbestos when carrying out the work, or
  - (b) is carrying out other ongoing asbestos removal work or asbestos-related work and is at risk of exposure to asbestos when carrying out the work.

#### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (2) For the purposes of subclause (1) (a), the person must ensure that the health monitoring of the worker commences before the worker carries out licensed asbestos removal work.
- (3) The person must ensure that the worker is informed of any health monitoring requirements before the worker carries out any work that may expose the worker to asbestos.

  Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.

### Clause 445 Duty to Train Workers about Asbestos

- (1) In addition to the training required by Division 1 of Part 3.2, a person conducting a business or undertaking must ensure that workers engaged by the person, whom the person reasonably believes may be involved in asbestos removal work or in the carrying out of asbestos-related work, are trained in the identification and safe handling of, and suitable control measures for, asbestos and ACM.

  Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
    - (b) in the case of a body corporate—\$30,000.
- (2) This clause does not apply in relation to a worker referred to in clause 460.
- (3) The person must ensure that a record is kept of the training undertaken by the worker:
  - (a) while the worker is carrying out the work, and
  - (b) for 5 years after the day the worker ceases working for the person.

#### Maximum penalty:

- (a) in the case of an individual—\$1,250, or
- (b) in the case of a body corporate—\$6,000.
- (4) The person must keep the record available for inspection under the Act.

#### Maximum penalty:

- (a) in the case of an individual—\$1,250, or
- (b) in the case of a body corporate—\$6,000.

### Clause 446 Duty to limit use of Equipment

- (1) A person conducting a business or undertaking must not use, or direct or allow a worker to use, either of the following on asbestos or ACM:
  - (a) high-pressure water spray,
  - (b) compressed air.

### Maximum penalty:

- (a) in the case of an individual—\$3,600, or
- (b) in the case of a body corporate—\$18,000.
- (2) Subclause (1) (a) does not apply to the use of a high pressure water spray for fire fighting or fire protection purposes.

Ref: 131039\_AWMS\_FINAL Benbow Environmental

### Statewide Planning Pty Ltd Asbestos Safe Work Method



- (3) A person conducting a business or undertaking must not use, or direct or allow a worker to use, any of the following equipment on asbestos or ACM unless the use of the equipment is controlled:
  - (a) power tools,
  - (b) brooms,
  - (c) any other implements that cause the release of airborne asbestos into the atmosphere.

### Maximum penalty:

- (a) in the case of an individual—\$3,600, or
- (b) in the case of a body corporate—\$18,000.
- (4) In subclause (3), the use of equipment is controlled if:
  - (a) the equipment is enclosed during its use, or
  - (b) the equipment is designed to capture or suppress airborne asbestos and is used in accordance with its design, or
  - (c) the equipment is used in a way that is designed to capture or
  - suppress airborne asbestos safely, or
  - (d) any combination of paragraphs (a), (b) and (c) applies.

### Clause 458 Duty to ensure Asbestos Removalist is licensed

(1) A person conducting a business or undertaking that commissions the removal of asbestos must ensure that the asbestos removal work is carried out by a licensed asbestos removalist who is licensed to carry out the work.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (2) Subclause (1) does not apply if the asbestos to be removed is:
  - (a) 10 square metres or less of non-friable asbestos or ACD associated with the removal of that amount of non-friable asbestos, or
  - (b) ACD that is not associated with the removal of friable or non-friable asbestos and is only a minor contamination.
- (3) If subclause (2) applies, the person conducting the business or undertaking that commissions the asbestos removal work must ensure that the work is carried out by a competent person who has been trained in accordance with clause 445.

#### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

#### Clause 459 Asbestos Removal Supervisor must be present or readily available

A licensed asbestos removalist must ensure that the nominated asbestos removal supervisor for asbestos removal work is:

- (a) if the asbestos removal work requires a Class A licence—present
- at the asbestos removal area whenever the asbestos removal work
- is being carried out, and
- (b) if the asbestos removal work requires a Class B licence—readily available to a worker carrying out asbestos removal work whenever the work is being carried out.

#### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

Ref: 131039\_AWMS\_FINAL Benbow Environmental

September 2013

Issue No: 1 Page: 10



#### Clause 460 Asbestos removal worker must be trained

(1) A licensed asbestos removalist must not direct or allow a worker to carry out licensed asbestos removal work unless the removalist is satisfied that the worker holds a certification in relation to the specified VET course for asbestos removal relevant to the class of licensed asbestos removal work to be carried out by the worker.

Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (2) A licensed asbestos removalist must provide appropriate training to a worker carrying out licensed asbestos removal work at a workplace to ensure that the work is carried out in accordance with the asbestos removal control plan for the workplace.

Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (3) In this clause, **appropriate training** means training designed specifically for the workplace where the licensed asbestos removal work is carried out and the work to be carried out at the workplace.

Note. Unless this clause applies, the obligation to provide training to workers

### Clause 461 Licensed asbestos removalist must keep training records

- (1) A licensed asbestos removalist must keep a record of the training undertaken by a worker carrying out licensed asbestos removal work:
  - (a) while the worker is carrying out licensed asbestos removal work; and
  - (b) for 5 years after the day the worker stopped carrying out licensed asbestos removal work for the removalist.

Maximum penalty:

- (a) in the case of an individual—\$1,250, or
- (b) in the case of a body corporate—\$6,000.
- (2) The licensed asbestos removalist must ensure that the training record is readily accessible at the asbestos removal area and available for inspection under the Act.

Maximum penalty:

- (a) in the case of an individual—\$1,250, or
- (b) in the case of a body corporate—\$6,000.

#### Clause 462 Duty to give information about health risks of licensed asbestos removal Work

A licensed asbestos removalist must give the following information to a person likely to be engaged to carry out licensed asbestos removal work before the person is engaged to carry out the work:

- (a) the health risks and health effects associated with exposure to asbestos,
- (b) the need for, and details of, health monitoring of a worker carrying out licensed asbestos removal work.

Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

Ref: 131039\_AWMS\_FINAL

Benbow Environmental

September 2013

Issue No: 1 Page: 11



#### Clause 463 Asbestos removalist must obtain register

A licensed asbestos removalist must obtain a copy of the asbestos register for a workplace before the removalist carries out asbestos removal work at the workplace.

Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (2) Subclause (1) does not apply if the asbestos removal work is to be carried out at residential premises.

### Clause 464 Asbestos removal control plan

- (1) A licensed asbestos removalist must prepare an asbestos removal control plan for any licensed asbestos removal work the removalist is commissioned to undertake.

  Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.
- (2) An asbestos removal control plan must include:
  - (a) details of how the asbestos removal will be carried out, including

the method to be used and the tools, equipment and personal  $% \left( x\right) =\left( x\right) +\left( x\right)$ 

protective equipment to be used, and

- (b) details of the asbestos to be removed, including the location, type
- and condition of the asbestos.
- (3) The licensed asbestos removalist must give a copy of the asbestos removal control plan to the person who commissioned the licensed asbestos removal work.

  Maximum penalty:
  - (a) in the case of an individual—\$3,600, or
  - (b) in the case of a body corporate—\$18,000.

### Clause 465 Asbestos removal control plan to be kept and available

(1) Subject to subclause (2), a licensed asbestos removalist must ensure that a copy of the asbestos removal control plan prepared under clause 464 is kept until the asbestos removal work to which it relates is completed.

Maximum penalty:

- (a) in the case of an individual—\$3,600, or
- (b) in the case of a body corporate—\$18,000.
- (2) If a notifiable incident occurs in connection with the asbestos removal work to which the asbestos removal control plan relates, the licensed asbestos removalist must keep the asbestos removal control plan for at least 2 years after the incident occurs.

Maximum penalty:

- (a) in the case of an individual—\$3,600, or
- (b) in the case of a body corporate—\$18,000.
- (3) The licensed asbestos removalist must ensure that, for the period for which the asbestos removal control plan must be kept under this clause, a copy is:
  - (a) readily accessible to:
    - (i) a person conducting a business or undertaking at the workplace, and
    - (ii) the person's workers at the workplace, or a health and safety representative who represents the workers, and
    - (iii) if the asbestos removal work is to be carried out in residential premises—the occupants of the premises, and
  - (b) available for inspection under the Act.

Ref: 131039\_AWMS\_FINAL Benbow Environmental

September 2013

Issue No: 1 Page: 12



#### Maximum penalty:

- (a) in the case of an individual—\$3,600, or
- (b) in the case of a body corporate—\$18,000.

### Clause 466 Regulator must be notified of asbestos removal

(1) A licensed asbestos removalist must give written notice to the regulator at least 5 days before the removalist commences licensed asbestos removal work.

### Maximum penalty:

- (a) in the case of an individual—\$3,600, or
- (b) in the case of a body corporate—\$18,000.
- (2) Despite subclause (1), licensed asbestos removal work may be commenced immediately if there is:
  - (a) a sudden and unexpected event, including a failure of equipment, that may cause persons to be exposed to respirable asbestos fibres, or
  - (b) an unexpected breakdown of an essential service that requires immediate rectification to enable the service to continue.
- (3) If the asbestos must be removed immediately, the licensed asbestos removalist must give notice to the regulator:
  - (a) immediately by telephone, and
  - (b) in writing within 24 hours after notice is given under paragraph (a).

#### Maximum penalty:

- (a) in the case of an individual—\$3,600, or
- (b) in the case of a body corporate—\$18,000.
- (4) A notice under subclause (1) or (3) must include the following:
  - (a) the following in relation to the licensed asbestos removalist:
    - (i) name,
    - (ii) registered business name,
    - (iii) Australian Business Number,
    - (iv) licence number,
    - (v) business contact details,
  - (b) the name and business contact details of the supervisor of the licensed asbestos removal work.
  - (c) the name of the competent person or licensed asbestos assessor engaged to carry out a clearance inspection and issue a clearance certificate for the work,
  - (d) the name and contact details of the person for whom the work is to be carried out,
  - (e) the following in relation to the workplace where the asbestos is to be removed:
  - (i) the name, including the registered business or company name, of the person with management or control of the workplace,
    - (ii) the address and, if the workplace is large, the specific location of the asbestos removal,
    - (iii) the kind of workplace,
  - (f) the date of the notice,
  - (g) the date when the asbestos removal work is to commence and the estimated duration of the work,
  - (h) whether the asbestos to be removed is friable or non-friable,
  - (i) if the asbestos to be removed is friable—the way the area of removal will be enclosed.
  - (i) the estimated quantity of asbestos to be removed,
  - (k) the number of workers who are to carry out the asbestos removal work,
  - (I) for each worker who is to carry out asbestos removal work—details of the worker's competency to carry out asbestos removal work.

Ref: 131039\_AWMS\_FINAL



# Clause 468 Person with management or control of workplace must inform persons about asbestos removal work

- (1) This clause applies if the person with management or control of a workplace is informed that asbestos removal work is to be carried out at the workplace.
- (2) The person must ensure that the following persons are informed that asbestos removal work is to be carried out at the workplace and when the work is to commence, before the work commences:
  - (a) the person's workers and any other persons at the workplace,
  - (b) the person who commissioned the asbestos removal work.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (3) The person must take all reasonable steps to ensure that the following persons are informed that asbestos removal work is to be carried out at the workplace and when the work is to commence, before the work commences:
  - (a) anyone conducting a business or undertaking at, or in the immediate vicinity of, the workplace,
  - (b) anyone occupying premises in the immediate vicinity of the workplace.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

### Clause 469 Signage and barricades for asbestos removal work

An asbestos removalist must ensure that:

- (a) signs alerting persons to the presence of asbestos are placed to indicate where the asbestos removal work is being carried out, and
- (b) barricades are erected to delineate the asbestos removal area.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

#### Clause 470 Limiting access to asbestos removal area

- (1) This clause applies to:
  - (a) a person conducting a business or undertaking at a workplace who commissions a person to carry out licensed asbestos removal work at the workplace, and
  - (b) a person with management or control of a workplace who is aware that licensed asbestos removal work is being carried out at the workplace.
- (2) Subject to subclause (4), the person must ensure, so far as is reasonably practicable, that no one other than the following has access to an asbestos removal area:
  - (a) workers engaged in the asbestos removal work,
  - (b) other persons associated with the asbestos removal work,
  - (c) anyone allowed under this Regulation or another law to be in the asbestos removal area.

#### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (3) The person may refuse to allow access to an asbestos removal area at the workplace to anyone who does not comply with:
  - (a) a control measure implemented for the workplace in relation to asbestos, or
  - (b) a direction of the licensed asbestos removalist.

Ref: 131039\_AWMS\_FINAL



- (4) A person referred to in subclause (2) (a), (b) or (c) has access to an asbestos removal area subject to any direction of the licensed asbestos removalist.
- (5) If a person referred to in subclause (2) (a), (b) or (c) has access to an asbestos removal area, the person must comply with any direction of the licensed asbestos removalist.

  Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.

#### Clause 471 Decontamination facilities

- (1) An asbestos removalist must ensure that facilities are available to decontaminate the following:
  - (a) the asbestos removal area,
  - (b) any plant used in the asbestos removal area,
  - (c) workers carrying out asbestos removal work,
  - (d) other persons who have access to the asbestos removal area under clause 470 (2) (b).

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (2) An asbestos removalist must ensure that nothing that is likely to be contaminated with asbestos is removed from the asbestos removal area unless the thing:
  - (a) is decontaminated before being removed, or
  - (b) is sealed in a container, and the exterior of the container is, before being removed:
    - (i) decontaminated, and
    - (ii) labelled in accordance with the GHS to indicate the presence of asbestos.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

### Clause 472 Disposing of asbestos waste and contaminated personal protective equipment

- (1) Subject to subclauses (2) and (3), an asbestos removalist must ensure that asbestos waste:
  - (a) is contained and labelled in accordance with the GHS before the waste is removed from an asbestos removal area, and
  - (b) is disposed of as soon as practicable at a site authorised to accept asbestos waste.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (2) An asbestos removalist must ensure that personal protective equipment used in asbestos removal work and contaminated with asbestos:
  - (a) is sealed in a container before being removed from an asbestos waste area, and
  - (b) so far as is reasonably practicable, is disposed of on the completion of the asbestos removal work at a site authorised to accept asbestos waste, and
  - (c) if it is not reasonably practicable to dispose of the personal protective equipment that is clothing:
    - (i) is laundered at a laundry equipped to launder asbestos-contaminated clothing, or
    - (ii) if it is not practicable to launder the clothing—is kept in the sealed container until it is reused for asbestos removal purposes, and

Ref: 131039\_AWMS\_FINAL



- (d) if it is not reasonably practicable to dispose of the personal protective equipment that is not clothing:
  - (i) is decontaminated before it is removed from the asbestos removal area, or
  - (ii) if it is not practicable to decontaminate the equipment in the asbestos removal area—is kept in the sealed container until it is re-used for asbestos removal purposes.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

### Example. Work boots.

(3) An asbestos removalist must ensure that a sealed container referred to in subclause (2) is decontaminated and labelled in accordance with the GHS to indicate the presence of asbestos before being removed from the asbestos removal area.

#### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

### Part 8.8 Asbestos removal requiring Class A licence

### Clause 475 Air monitoring—asbestos removal requiring Class A licence

- (1) A person conducting a business or undertaking who commissions asbestos removal work requiring a Class A asbestos removal licence at a workplace must ensure that an independent licensed asbestos assessor undertakes air monitoring of the asbestos removal area at the workplace.

  Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.
- (2) If the workplace is residential premises, the licensed removalist carrying out asbestos removal work requiring a Class A asbestos removal licence at the premises must ensure that an independent licensed asbestos assessor undertakes air monitoring of the asbestos removal area at the premises.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (3) The air monitoring must be carried out:
  - (a) immediately before the licensed asbestos removal work commences, unless glove bags are to be used for the removal, and
  - (b) while the licensed asbestos removal work is carried out.
- (4) The person who commissions the licensed asbestos removal work must ensure that the results of the air monitoring are given to the following:
  - (a) workers at the workplace,
  - (b) health and safety representatives for workers at the workplace,
  - (c) a person conducting a business or undertaking at the workplace,
  - (d) other persons at the workplace.

Ref: 131039\_AWMS\_FINAL

Benbow Environmental

September 2013 Issue No: 1



#### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (5) If the workplace is residential premises, the licensed asbestos removalist carrying out the licensed asbestos removal work at the premises must ensure that the results of the air monitoring are given to the following:
  - (a) the person who commissioned the asbestos removal work,
  - (b) workers at the workplace,
  - (c) health and safety representatives for workers at the workplace,
  - (d) a person conducting a business or undertaking at the workplace,
  - (e) the occupier of the residential premises,
  - (f) the owner of the residential premises,
  - (g) other persons at the workplace.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (6) An independent licensed asbestos assessor, who undertakes air monitoring for the purposes of this clause, must use the membrane filter method for the air monitoring.

  Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.

### Clause 476 Action if respirable asbestos fibre level too high

- (1) The licensed removalist carrying out asbestos removal work requiring a Class A asbestos removal licence at a workplace must:
  - (a) if respirable asbestos fibre levels are recorded at the asbestos removal area at 0.01 fibres/ml or more, but not more than 0.02 fibres/ml—immediately:
    - (i) investigate the cause of the respirable asbestos fibre level, and
    - (ii) implement controls to prevent exposure of anyone to asbestos, and
    - (iii) prevent the further release of respirable asbestos fibres, and
- (b) if respirable asbestos fibre levels are recorded at the asbestos removal area at more than 0.02 fibres/ml—immediately:
  - (i) order the asbestos removal work to stop, and
  - (ii) notify the regulator, and
  - (iii) investigate the cause of the respirable asbestos fibre level, and
  - (iv) implement controls to prevent exposure of anyone to asbestos, and
  - (v) prevent the further release of respirable asbestos fibre.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

Ref: 131039\_AWMS\_FINAL



(2) If the licensed removalist stops asbestos removal work requiring a Class A asbestos removal licence because the recorded respirable asbestos fibre level exceeds 0.02 fibres/ml, the removalist must ensure that the asbestos removal work does not resume until air monitoring shows that the recorded respirable asbestos fibre level is below 0.01 fibres/ml.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

### Clause 477 Removing friable asbestos

- (1) A licensed asbestos removalist removing friable asbestos must ensure, so far as is reasonably practicable, the following:
  - (a) the asbestos removal area is enclosed to prevent the release of respirable asbestos fibres,
  - (b) subject to subclause (3), negative pressure is used,
  - (c) the wet method of asbestos removal is used,
  - (d) subject to subclause (3), the asbestos removal work does not commence until the air monitoring is commenced by a licensed asbestos assessor,
  - (e) air monitoring is undertaken during the asbestos removal work, at times decided by the independent licensed asbestos assessor undertaking the monitoring,
- (f) any glove bag used to enclose the asbestos removal area is dismantled and disposed of safely. Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.
- (2) A licensed asbestos removalist must ensure that any enclosure used in removing friable asbestos is tested for leaks.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (3) Subclauses (1) (b) and (1) (d) do not apply if glove bags are used in the Class A asbestos removal work.
- (4) The licensed removalist must not dismantle an enclosure for a friable asbestos removal area until the removalist receives results of air monitoring, showing that the recorded respirable asbestos fibre level within the enclosure is below 0.01 fibres/ml, from:
  - (a) if the friable asbestos is removed from residential premises—the licensed asbestos assessor who undertook the air monitoring, or
  - (b) in any other case—the person who commissioned the Class A asbestos removal work.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (5) The licensed removalist must ensure that an enclosure for a friable asbestos removal area is dismantled in a way that, so far as is reasonably practicable, eliminates the release of respirable asbestos fibre. Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.

Ref: 131039\_AWMS\_FINAL September 2013



- (6) The person who commissioned the removal of the friable asbestos must obtain a clearance certificate from a licensed asbestos assessor after the enclosure for the friable asbestos removal area has been dismantled. Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.

### Clause 480 Duty to give information about health risks of asbestos-related work

A person conducting a business or undertaking must give the following information to a person likely to be engaged to carry out asbestos-related work for the business or undertaking before the person is engaged to carry out the work:

- (a) the health risks and health effects associated with exposure to asbestos,
- (b) the need for, and details of, health monitoring of a worker carrying out asbestos-related work. Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.

### Clause 481 Asbestos-related work to be in separate area

A person conducting a business or undertaking that involves the carrying out of asbestos-related work must ensure that:

- (a) the asbestos-related work area is separated from other work areas at the workplace, and
- (b) signs alerting persons to the presence of asbestos are placed to indicate where the asbestosrelated work is being carried out, and
- (c) barricades are erected to delineate the asbestos-related work area.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

### Clause 482 Air monitoring

- (1) A person conducting a business or undertaking at a workplace must ensure that a competent person carries out air monitoring of the work area where asbestos-related work is being carried out if there is uncertainty as to whether the exposure standard is likely to be exceeded.
- Maximum penalty:
  - (a) in the case of an individual—\$6,000, or
  - (b) in the case of a body corporate—\$30,000.
- (2) If the competent person determines that the exposure standard has been exceeded at any time in a work area, the person conducting the business or undertaking must, so far as is reasonably practicable:
  - (a) determine the workers and other persons who were in the work area during that time: and
  - (b) warn those workers about possible exposure to respirable asbestos fibres, and
  - (c) so far as is reasonably practicable, warn the other persons about possible exposure to respirable asbestos fibres.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

Ref: 131039\_AWMS\_FINAL



- (3) The person conducting the business or undertaking must ensure that information about exposure to respirable asbestos fibres, including the determination made by the competent person and the results of the air monitoring, is readily accessible to the workers and other persons referred to in subclause (2). Maximum penalty:
  - (a) in the case of an individual—\$3,600, or
  - (b) in the case of a body corporate—\$18,000.

#### Clause 483 Decontamination facilities

- (1) A person conducting a business or undertaking for which asbestos-related work is carried out must ensure that facilities are available to decontaminate the following:
  - (a) the asbestos-related work area,
  - (b) any plant used in the asbestos-related work area,
  - (c) workers carrying out the asbestos-related work.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.
- (2) The person must ensure that nothing that is likely to be contaminated with asbestos is removed from the asbestos-related work area unless the thing:
  - (a) is decontaminated before being removed, or
  - (b) is sealed in a container, and the exterior of the container is:
    - (i) decontaminated, and
    - (ii) labelled in accordance with the GHS to indicate the presence of asbestos, before being removed.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

### Clause 484 Disposing of asbestos waste and contaminated personal protective equipment

- (1) Subject to subclause (2), a person conducting a business or undertaking for which asbestos-related work is carried out must ensure that asbestos waste:
  - (a) is contained and labelled in accordance with the GHS before the waste is removed from an asbestos-related work area, and
  - (b) is disposed of as soon as practicable at a site authorised to accept asbestos waste.

#### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

Ref: 131039\_AWMS\_FINAL September 2013



- (2) The person must ensure that personal protective equipment used in asbestos-related work and contaminated with asbestos:
  - (a) is sealed in a container, and that the exterior of the container is decontaminated and labelled in accordance with the GHS to indicate the presence of asbestos before being removed, and
  - (b) so far as is reasonably practicable, is disposed of on the completion of the asbestos-related work at a site authorised to accept asbestos waste, and
  - (c) if it is not reasonably practicable to dispose of the personal protective equipment that is clothing:
    - (i) is laundered at a laundry equipped to launder asbestos-contaminated clothing, or
    - (ii) if it is not practicable to launder the clothing, is kept in the sealed container until it is reused for the purposes of asbestos-related work, and
  - (d) if it is not reasonably practicable to dispose of the personal protective equipment that is not clothing:
    - (i) is decontaminated before it is removed from the asbestos removal area, or
    - (ii) if it is not practicable to decontaminate the equipment in the asbestos removal area, is kept in the sealed container until it is re-used for the purposes of asbestos-related work.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.

#### Example. Work boots.

(3) The person must ensure that a sealed container referred to in subclause (2) is decontaminated and labelled in accordance with the GHS to indicate the presence of asbestos before being removed from the asbestos-related work area.

### Maximum penalty:

- (a) in the case of an individual—\$6,000, or
- (b) in the case of a body corporate—\$30,000.



# 4. SUMMARY OF THE REMEDIATION PROGRAMME (WORKS)

A Remediation Action Plan was prepared by URS and titled:

Final Report – Revision C Remediation Action Plan 181 James Ruse Drive Camellia NSW

The remediation programme (or works) that results from this document are summarised in this section of the Asbestos Safe Work Method Statement.

Pertinent facts to the Asbestos Safe Work Method Statement are the focus of this discussion. Reference is made to the following drawings from the Remediation Action Plan prepared by URS.

The reader who requires further details is directed to the full report prepared by URS.

### 4.1 SITE FACILITY MAP AND DISCUSSION

This is presented as Figure 4-1 and shows the location of the site. The site can be seen to be bordered by James Ruse Drive to the west, the Clyde Carlingford rail line to the east.

Parramatta River to the north separates the site from the University of Western Sydney Campus.

To the north west are nearest residential receivers in the urban area of Rosehill. Closest residential streets are Thomas, Broughton and Tennyson.

To the immediate south of the site are commercial premises and one of these fronts James Ruse Drive and is an After School Child Care Centre.

Adjacent to Camellia Station are further commercial premises, there being a Supermarket outlet with a day care centre located on the first floor, in an elevated position.

Further to the east along Grand Avenue are numerous large commercial/industrial premises with several hundred employees on their site.

One of these premises, API, has requested environmental air sampling at their north west boundary.

On the western side of James Ruse Drive are many commercial premises and other commercial/industrial premises extend further to the west.

Statewide Planning Pty Ltd Asbestos Safe Work Method



On the eastern side of Parramatta River are large industrial premises and to the north east are many commercial premises of a small business nature.

Railway stations within the vicinity of the site are Camellia to the immediate south of the site and Rydalmere more distant and north of the site.

From this overview of the site locality the following are sensitive receptors to be considered in the environmental asbestos fibre sampling programme.

Air monitoring at reference locations is undertaken to provide assurance to the residential community, to the Campus of the University of Western Sydney and to premises involving children.

Equally important as the above are occupants of commercial/industrial premises and persons who travel along James Ruse Drive, the Parramatta River and the Clyde-Carlingford Rail Line.

Two methods of air monitoring would be undertaken at these reference locations for the purpose of human health:

- The transmission electron microscopy method used extensively by the US EPA. This method is able to
  identify fibres that are collected on the filters used for the air sampling as being organic, asbestiform or
  another material. The phase contrast microscopy method used on site is unable to perform this need.
  The TEM method enables environmental exposure levels of respirable asbestos fibres to be measured
  accurately.
- Direct reading instruments that record when a fibre that fits the dimensions of respirable sized asbestos fibre is present.

A set of nine reference locations have been chosen for the start of the Remediation Programme. Their location can be varied based on need, findings and community consultation.

Four reference locations have been chosen for the perimeter of the site. These are designated as Reference locations 1, 2, 3 and 9.

The other five reference locations would be at nearest residential and community receivers. A review of the reference locations would be undertaken after further consultation occurs.

Two locations where children may be located in the commercial area have been specially chosen. These are at locations 3 and 4. Reference location 3 is near the south-west corner of the site and is an after school day care centre. Reference location 4 is a child care centre located above a supermarket south-east of the site.

### Statewide Planning Pty Ltd Asbestos Safe Work Method



These are given reference numbers.

Reference Location 1: Perimeter of the site alongside the Clyde – Carlingford Rail Line

**Reference Location 2:** Perimeter of the site alongside James Ruse Drive

Reference Location 3: Outside the southern end of the site near the south west corner and in front of an

after school day care centre

Reference Location 4: First floor of Supermarket south east of the site off Grand Avenue at a child care

centre

Reference Location 5: University of Western Sydney, southern boundary and therefore adjacent to the

northern bank of Parramatta River

Reference Location 6: Residences at the eastern end of Thomas Street

Reference Location 7: North West corner of API site

Reference Location 8: Residences along the eastern half of Broughton Street


**Reference Location 9:** Northern bank of the Parramatta River during remediation of the foreshore

A programme of monitoring is presented in Section 11 of this Asbestos Safe Work Method Statement.

The two direct reading fibre counting instruments would be located along the 1 and 2 and Reference locations. These two instruments may be located at other locations during the cause of the Remediation Programme.



Figure 4-1: Site Location & Environmental Reference Locations



Ref: 131039\_AWMS\_FINAL

September 2013

Issue No: 1



### 4.2 SITE FEATURES MAP AND DISCUSSION

The site features map is presented as Figure 4-2. This figure is an aerial photograph of the site and provides a description of the various surfaces of the site. Although shown on the figure these are discussed below.

A comparison of this figure with the following two figures, Figure 4-3 and Figure 4-4, will show the association between these surfaces, where the contaminated materials, i.e. asbestos containing materials and hydrocarbon contaminated soils, are located.

The location of the asbestos containing materials is the prime focus of the discussion. The site features map shows five surfaces that are flat (or level) areas of the site. The figure draws attention to two steep embankments, a foreshore embankment and two retaining walls.

The discussion is relevant as the presence of asbestos containing materials alters across the site and varies at the various embankments.

The treed area along the western boundary of the site is another area with the presence of asbestos containing materials.

A photographic section, Section 4.3 provides views of these various areas.

The discussion commences in the lower south west corner proceeding clockwise around the drawing.

A later sub section shows the proposed work zones and how the remediation works would be proceed.



Figure 4-2: Site Features Map





### 4.2.1 Lower South West Corner

This area is a level surface, concreted and extends north generally from the access road into the site to the former River Road and to the east to the Central Access Road. Along this eastern boundary of this area, the land rises to the Central Access Road.

The asbestos containing materials are buried relatively shallow across most of this area. The Figure 4-3, using colours shows that the north west part of this area has buried asbestos containing materials to 0.7-1.4 metres and three small pockets (shown as yellow) to depths of 2.1 metre.

The Environmental Cell would be placed where the Central Access Road is shown and this road has a depth to contaminate of asbestos containing materials of 0-0.7m. Hence excavation of this Cell will involve the minimum depth of excavation involving disturbing asbestos containing materials.

The Environmental Cell 2 would be placed along the western boundary of this area and where again the asbestos containing materials are also shallow. Half of the Cell, the northern half, will require excavation to 1.4m and as already noted three small pockets to 2.1m

The approach recommended is to first carry out the excavation of the southern half of Cell 2 to the depth required, and as shown in Figure 4-5, Figure 4-6 and Figure 4-7 show the structural details of the three Cells. These figures show the structural detail of the 3 Cells. Figure 4-10 shows the exact location of the three Environmental Cells. The Environmental Cells will be excavated to approximately 7m below the existing natural ground level. Therefore the majority of the excavation will be in asbestos uncontaminated material.

Therefore the excavations would be able to proceed so that sufficient depth of excavation is undertaken at the southern ends of the Cells 1 and 2 and avoid the need to stockpile all of the asbestos containing materials that need to be removed from these Cells.

This is seen as a major advantage as stockpiling and then loading the stockpiled asbestos contaminated materials back into a dump truck adds to processes that have significant potential to release airborne asbestos fibres. ALARP thinking dictates these steps need to be avoided where possible and therefore avoid additional material handling.


This would mean that the southern halves of the Cells 1 and 2 would need structures of the Cells constructed so that the asbestos containing materials can be trucked directly to the final storage location.

This approach would also enable the Cells to be used as the north south haul road with designated interconnecting east west haul roads that also have the concrete removed, the asbestos containing materials removed and enable control of the spread of asbestos dust and debris to be contained during the life of the remediation programme.

This approach would also mean that fixed water sprays could be placed above the designated haul roads and the roadway surfaces could be kept damp. This would also mean that undisturbed areas of the site would not have asbestos dust and debris spread from the 'mud' that accumulates in the treads of tyres.


BE

Figure 4-3: Extent of Asbestos Waste and Proposed Containment Cell Locations




BE

Figure 4-4: Extent of Total Fill Materials and Proposed Containment Cell Locations



BE

Figure 4-5: Camellia West, James Ruse Drive Camellia – Shoring Plan S101




Ref: 131039\_AWMS\_FINAL

September 2013 Issue No: 1


BE

Figure 4-6: Camellia West, James Ruse Drive Camellia – Shoring Plan S102



BE

Figure 4-7: Alternative Cell 2 and Cell 3 Shoring Plan and Details





### 4.2.2 Level Surface

As shown on Figure 3-2 the Level Surface is in the northern 'half' of the site and extends across the full width of the site.

Figure 3-3 shows that the depth of the buried asbestos containing materials is extensive to depth of 2-1m and to 2.8m with small pockets to 3.48m.

A soil to depth sampling programme is based on NSW EPA guidelines as discussed in detail in the Remedial Action Plan and the number of drill holes provides surety for a diameter of ~30m. Therefore it can be expected that there will be other areas where the contamination from asbestos containing materials could also reach 3.48m. This is not seen as an issue and the volume of containment of the three Environmental Cells has very adequate free space available.

The construction of the Cells 1 and 2 to the depth required means that the asbestos containing materials from this area, i.e. the Level Surface, would be able to be transferred directly into the Cells without requiring stockpiling.


Figure 3-8 provides a Conceptual Site Model of the north east corner of the site.

It is considered that there is adequate detail to enable the Remediation Works to proceed. This figure shows that there is an area of hydrocarbons present in the silty sand.

This is shown on this figure as phase separated hydrocarbons. This material would be removed and stockpiled separate to any other stockpiled material to allow the hydrocarbons to be removed using the URS recommended treatment system of vacuum removal and air cleaning using beds of activated carbon contained in tanks.



Figure 4-8: Conceptual Site Model North East Corner of the Site





### 4.2.3 Raised South East Corner

The raised south east corner, by first referring to Figure 3-3 shows depth to asbestos waste (i.e. asbestos containing materials or asbestos contaminated materials) of up to 3.48m.

The depth of this material is typically 1.4 to 3.48 m across this area of the site and will require the major excavation programme of asbestos containing materials.


Figure 3-9 shows the conceptual model for this corner of the site.

There is the opportunity therefore to directly transfer the excavated material directly across and into Cell 1 using designated east to west routes and avoid unnecessary dust generations and reduce the risks from the release of asbestos dust and debris onto paved surfaces and allowing this material to become airborne during emptying of the haul truck at stockpiles by avoiding stockpiling wherever possible.

Issue No: 1

βE

Figure 4-9: Conceptual Site Model South East Corner of the Site





### 4.2.4 Embankments

The embankment at the foreshore has asbestos cement sheet and pieces of asbestos cement sheeting and piping present. Stormwater drainage pipes would also be expected to be of asbestos cement. This material would be removed and placed into the Cells.

Similarly along the treed western boundary of the site asbestos cement fragments are present and these extend down this side of the site and to the treed area outside the site perimeter and in the vegetated area adjacent to the road bridge of James Ruse Drive across Parramatta River. These areas would also be subject to the Remediation Works.



# 4.3 PHOTOGRAPHS

The following set of Photographs were recorded during May 2013 and provides support for the discussion.

**Photograph 1A:** The northern half of the site viewed to the west. The James Ruse Drive bridge over Parramatta River is in the background and the bank of the River commences to the right of the photograph.



**Photograph 1B:** A further view of the northern half of the site viewed to the east.





**Photograph 1C:** The Clyde Carlingford Rail line bridge across the Parramatta River is in the background of the photograph. There are numerous fragments of asbestos cement on the concreted areas. This is asbestos dust and debris and needs to be removed using safe work practices so that this material is not pulverised and able to become an uncontrolled source of airborne asbestos fibres and dust.



**Photograph 2A:** The edge of the River bank has the asbestos cement partially covered. Fragments of asbestos cement have been scattered through the mangroves and will require a depth of soil to be removed and the cleaned surfaces validated to the standards discussed in the URS Remedial Action Plan.





**Photograph 2B:** Fragments of asbestos cement on the foreshore.



Photograph 2C: A view to the east along the foreshore.





Photograph 2D: A further view along the foreshore.



**Photograph 2E**: The sheets of asbestos cement are visible through portions of this fabric.





Photograph 2F: A further view.



**Photograph 3:** A view from the North West corner of the site in a southerly direction. The photograph is taken from where Cell 3 would be located.





**Photograph 4**: A view along the western edge of the site where asbestos cement fragments are also on the surface. The remediation of the site would remove the potential for these fragments to be disturbed and release asbestos fibres.




**Photograph 5A:** Contamination of stormwater pits and pipelines has occurred from past uses of the site. This pit is in the northern area of the site.





Photograph 5B: Fragments are in the floor of the pit.



**Photograph 6:** A view to the north along the eastern boundary of the site. The retaining wall along the eastern half of the site, shown on Figure 4-1, can be seen.





**Photograph 7:** A view to the south from near the eastern boundary of the site showing the intersection of the former River Road and the Central Access Road.



**Photograph 8A:** The embankment from the level surface shown in Figure 4-1 down to the former River Road. This roadway would have been the original ground surface of the site if as expected the power pole shown is original.





# SUMMARY OF ASBESTOS DUST CONTROL

The purpose of the summary is to discuss the asbestos dust controls that are available and to develop the approach that is adopted.

As noted earlier in the Statement two additional reports have been compiled which provide further technical details that support the basis of the asbestos dust controls.

#### Nature of the Asbestos Containing Materials Present at Site

The RAP prepared by URS has defined in sufficient detail the locations of the asbestos containing materials. The forms of the ACM and the types of asbestiform minerals i.e. serpentine and amphibole that are present.

The forms of asbestos containing materials are principally asbestos cement in the form of sheeting. It is understood sheeting is not compacted together within the site but is along the river bank.

There are areas beneath the site where friable asbestos in the form of fibre containing sludge will be present.

Disturbance of either of these forms of asbestos containing material would be defined as working with friable asbestos and the relevant Clauses of the Work, Health and Safety Regulations 2011 would apply.

The types of asbestos fibres present are chrysotile (white), amosite (brown) and crocidolite (blue).

All types are treated within the same level of health risk.

The regulatory requirements when removing friable asbestos are in summary the following:

- Saturate the entire body of the friable asbestos using water injection.
- Removal of the wetted friable asbestos using an enclosure placed under negative pressure and exhausting the air through a HEPA filter.
- Use of approved PPE.

There are many other requirements but for the purpose of this summary discussion these are the principal requirements.

The excavation of the asbestos containing material will cause the disturbed surfaces to be broken and asbestos fibres will be exposed and would become airborne unless effective controls are in place.

Wetting of the asbestos containing material throughout the body of compacted asbestos cement sheets will therefore not be possible, it is unable to be done unless holes are placed through the body of the asbestos wastes and water is used to flood the wastes.



In addition, saturation of the exposed surfaces of the asbestos cement would be done before the surfaces of this material are disturbed. This means having water layers over the exposed surfaces. The water will contain a wetting agent as required by the regulations and in accordance with the following Codes of Practice:

- How to Manage and Control Asbestos in the Work Place December 2011
- How to Safely Remove Asbestos December 2011

The following table discusses the advantages and disadvantages of the methods available to control the generation of airborne asbestos fibre and contain their dispersion to confined areas within the work areas.

Table 5-1: Methods of Asbestos Dust Control					
Method	Advantages	Disadvantages			
Place entire site within an enclosure subjected to negative air pressure.	Complete isolation of site from the surrounding environment.	Impractical to provide negative air pressure that would achieve the 12 Pa (water gauge) negative pressure over such a large air volume.  The air capture velocities at work areas would be non-existent due to the large volume of air that exists.  On completion of the remediation the whole of the inside surfaces of the enclosure would need to be cleaned before being dismantled. This would be a massive undertaking requiring scaffolding and covering of the whole of the site ground surface in 200 micron plastic as any asbestos fibre resting on the enclosure would be dislodged.			



Tak	Table 5-1: Methods of Asbestos Dust Control				
Method		Advantages	Disadvantages		
2.	Use wind mitigating devices erected over the work areas and subject these to negative air pressure. Thoroughly wet the asbestos containing materials before disturbing. Use water foggers during disturbance, wetting agent and binder added to the water stream. Wash down sides of dump truck. Cover the load.  At the dumping point apply foggers as above. Dumping point also to be within a negative air pressure enclosure.	Isolation of the release of airborne asbestos fibres from the work area.  Prevention of generation of airborne asbestos fibres exceeding	Impractical to achieve the required 12 Pa (water gauge) negative pressure in the wind mitigating device as these will be of considerable size – ~ 9m high, ~40m long and 8-10m wide.  This is a large volume of air to displace to maintain the negative pressure.  Difficulty in maintaining the negative air		
	Wind mitigating devices that consist of high 6–9m wind breaks with returns over the top to prevent wind eddies entering the work area need to be movable so that set up time is limited. Negative air pressure will require large number of fans and HEPA filters. Diesel generator required at each set of wind	0.1 f/ml using wet methods.  Prevention of dispersion of airborne asbestos	pressure as an enclosure would be buffeted by breezes and leakages around the ground surfaces.  Analyses of various methods at oil refinery in the US showed that absence		
	mitigating devices.  Dump trucks enter the wind mitigating device from openable ends.  No disturbance occurs while any side or end is opened.  Exclusion zone established with signage and barrier tape.  Supervisor has control of who accesses the wind	fibres.  Readily able to achieve <0.1 f/ml outside the wind mitigating device.	of negative air pressure did not reduce the effectiveness of the control of respirable sized asbestos fibres immediately outside the wind mitigating device.  The wind mitigating device needs to fully envelop the work area to be effective.		
3.	mitigating device.  Use Method 2 but no negative air pressure.	Isolation of the release of	None		
	Apply a foam dust suppressant to the surface of the asbestos containing materials as these are being disturbed.	airborne asbestos fibres from the work area.			
	Saturate the asbestos wastes by drilling holes through the concrete and saturate the subsoil beneath the concrete. Water fogger sprays would be placed across the top of the wind mitigating devices.  Double wind mitigating devices may be needed, one on either side of the excavation.	Prevention of generation of airborne asbestos fibres exceeding 0.1 f/ml using wet methods.			
	Along the long sides of the environmental cells wind shields 3–4m high would be erected with water sprays located across the top of the wind shields to provide further dust control if it is needed.	Prevention of dispersion of airborne asbestos fibres. Readily able to			
		achieve <0.1 f/ml outside the wind mitigating device.			



Method	Advantages	Disadvantages
4. Use wet methods only.	Simpler to set up	No control of wind effects.
	and use.	
		No additional safeguard.
	US EPA studies,	
	not yet fully	Risks inadequately controlled.
	researched,	
	extensively	Wind erosion becomes a serious short
	indicate that the	coming.
	limit of 0.1 f/ml is	
	achievable at the	
	work area and	
	0.01 at exclusion	
	zone.	

The methodology would be adopted to achieve an equivalent level of control and this would be the following, again in summary as more detailed discussion is provided through the set of procedures that will be attached to this document.

The works are not being conducted within a building but in an external environment and therefore direct application of the controls as used within a building are not adopted and are not supported.

Evidence from studies conducted in removing friable asbestos from oil refineries has been researched. Operation of a similar remediation programme at a Johns Manville (JM) site in the US has provided support for the use of wet methods and wind mitigating devices that do not rely on negative air to control the potential release of asbestos fibres.

Wind control panels will act to prevent wind or breezes coming into contact with the work zones. These will be equivalent to partial enclosures and be more effective as, in addition to having a vertical panel forming a wall, there will be an angled section along the top. These are described in this document as a wind mitigating device.

The basis of the asbestos dust controls will be the following:

Use of portable wind mitigating devices that surround the work areas on at least one side that is the work
Cells within the larger work zones. The wind mitigating devices prevent wind from impacting on the work
Cell. The wind mitigating devices would provide an environment free of air currents so that water fogging
would maintain a saturated condition of the asbestos containing material.

Prior to excavation holes would be drilled into the concrete using drill rigs filled with dust capture and HEPA air filtration. The holes would be flooded with water to saturate the subsoil. The volumes of water expected would typically be 10 L/square metre or equivalent to a 10 mm depth on the surface. Holes would initially be spaced 1 m apart in the first work cell. Re-appraisal of the water volumes would be undertaken during the pilot trial and excavation and during the start of the project.

Prior to excavation concrete slabs would be numbered, then cut into manoeuvrable pieces within the wind mitigating device, lifted and washed down.



The Occupational Hygienist would examine the surface of the slab and require more washing down until the surface is clean of any asbestos fibres. Surface dust samples from each slab would be collected and analysed on site in a laboratory to be permanently manned on site.

The concrete slab would be removed once given the clearance. It would be removed to a designated clean area to await recycling on or off site.

The excavation would be made available for the operation of the excavator. Prior to the first removal of the sub surface, it would be saturated until a layer of water with wetting agent rests on the upper surface.

As the bucket of the excavator breaks the surface of the ACM, a dust foam suppressant would be applied to envelope the disturbed surface in foam.

The application of foam would continue under the surface of ACM that is exposed.

There are several biodegradable foams available:

- ▶ Foamshield: and
- ► SDC 1200 from Midwest Industries.

The exact product that would be used would be determined prior to the pilot trial programme. More than one type may be trialled. Biodegradability has been considered in the design of foam dust suppressants. These products are designed to be non-hazardous.

The excavator once full would then be covered with the foam.

The bucket would then be emptied into the dump truck. Water fogging would occur over the body of the dump truck during this step.

These steps would be completed until the dump truck is full. The wheels of the dump truck and the sides of the body would be washed down before the truck leaves the end of the wind mitigating device through an opening that would be immediately closed after the dump truck has passed out of the wind mitigating device. While the travel of the dump truck is occurring or until a second truck is ready to enter through the same end of the wind mitigating device, the excavated surface would again be saturated.

This process would continue until the asbestos containing materials have been excavated.

The wind mitigating device could be mounted on wheels and would have sufficient rigidity that it is able to be moved to the next Cell of the work zone to be excavated.

Typically two or more wind mitigating devices would be used in unison. The first one removing the concrete and then being shifted to the adjacent surface to permit the excavator and dump truck to extract the asbestos containing materials.

The excavator would remain behind the wind mitigating device and not be relocated as this would avoid the tracks becoming a source of asbestos dust and debris (ADD).

The dump truck would follow a designated roadway to shift the material to either a stockpile in the first instance and once one of this Environmental Cells is formed directly into a Cell to avoid stockpiling.

The wind mitigating device would have a long side with returns that would prevent eddies entering the work cell. The need for the excavator and filling of the Cells to be undertaken behind a windbreak is



paramount. Several sets of wind mitigating devices and wind breaks would be able to be used around the site.

The wind mitigating devices would have a polythene layer inside and be constructed from an impermeable canvas/polymer material that provide the necessary strength against wind erosion.

Dimensions of the wind mitigating devices would suit the width of the excavation and the height of the excavator.

The wind mitigating devices would have a structural steel frame around the closed long side and would be able to have ends formed from separate wind mitigating devices if ends are found to be needed from the pilot trial programme. The design of the base of these devices would be based on being able to be braced to withstand wind loads. During winds that would cause air currents within the work zone that would prevent the dust controls working then work would stop. The excavation would be covered by a tarpaulin if the hygienist considers that dust and fibres may be released.

Along the river bank a different type of wind mitigating device to accommodate the wet river bank and the steep slope would be designed.

The method relies on the following factors:

- 1. A defined work zone and Cells within the work zones;
- 2. A work area protected from wind:
- 3. A work area with one open side that can also be closed;
- 4. A defined roadways to use for traffic on site;
- 5. Prevention of the spread of asbestos generation of asbestos dust or possible release of asbestos fibres;
- 6. High level of effectiveness of preventing generation of asbestos dust or possible release of asbestos fibres;
- 7. Use of a foam dust suppressant to envelope the disturbed or damaged surfaces of the ACM with foam as a blanket to prevent airborne release of asbestos fibres;
- 8. Use of water fogging nozzles; and
- 9. Constant vigilance of trained operators occupational hygienists.

Further details of the preliminary steps to be taken and discussion of work areas was provided in the Section 3 of the document and the Photographs presented in Section 4.3.




# 5.1 THE WORKS PROGRAMME

The works programme is explained using the following diagrams provided by the Document SP270 – Safe Work Plan – CJ – 2012.20.20 – ver01.doc. The site has been separated into a number of zones.



Figure 5-1: Work Zones





The Zones are designated by letters A – I. Zone H is the river bank.

Each Zone would commence with an excavation 6-8m wide and a length generally up to 80m in length. No exposed surfaces of asbestos containing materials beneath the concrete can be exposed to outside air without being protected by wind mitigation devices or covered by an impermeable polymer cover.

Therefore each work cell would be constrained in size.

Figure 5-2 shows Stage 1 of the Work Programme which involves excavating Environmental Cell 1.

The bolded lines show the trafficable routes to be used and within Zone A there are ramps shown leading to the north and south within the zone.

Figure 5-3 shows the Stage 2 and shows the Zone D would next be excavated so that the asbestos containing material is trucked directly across to Environmental Cell 1.

Figure 5-4 shows Stage 3 and shows the Works area in filling Environmental Cell 1 has extended to include, besides Zone 'B', Zone 'C' and Zone 'D'. Zone 'B' involves excavating the asbestos containing material and to avoid stockpiling the dump truck will transport its loads directly across to Environmental Cell 1.

Figure 5-5 shows Stage 4 and the extension of the works programme to include Zone 'E' and 'F'.

Figure 5-6 shows Stage 5. The Zones shown in Figure 5-5 continue to be excavated. Environmental Cell 1 is not full. Environmental Cell 2 is being filled.

Figure 5-7 shows Stage 6 and filling of Environmental Cell 2 continuous.

Figure 5-8 shows Stage 7 and the ongoing filling of the Environmental Cell 2. Figure 5-9 shows Stage 8 and Figure 5-10 shows completion of Stage 2.

The programme of decontaminating Zone 'H' i.e. the bank of Parramatta River has to be decided.

The work programme will be continually monitored and upgraded in the Asbestos Safe Work Method Statement as the Camellia Remediation Project progresses. It is expected that the geotextile cover over the northern surface of the asbestos containing material would be maintained and additional tarpaulins of a 200 micron or thicker plastic material added. The asbestos containing materials would be removed from the southern side of the bank working from under the cover material.

As the work under the Asbestos Safe Work Method Statement develops documented methods of removing the asbestos containing materials from the nature strip will be detailed. These would be expected to be similar to those recommended and with a high dependence on the application of foam.



A timetable for the program is included.






Figure 5-2: Stage 1 of the Work Programme






Figure 5-3: Stage 2 and shows the Zone 'D'






Figure 5-4: Stage 3 and shows the works area in filling Environmental Cell 1






Figure 5-5: Stage 4 and the extension of the works programme to include Zone 'E' and 'F'






Figure 5-6: Stage 5






Figure 5-7: Stage 6 and filling of Environmental Cell 2 continuous






Figure 5-8: Stage 7 and the ongoing filling of the Environmental Cell 2






Figure 5-9: Stage 8







Figure 5-10: Completion of Stage 2.





# 6. AIRBORNE ASBESTOS AIR MONITORING PROGRAM

The following section was provided in its entirety by Safe Work and Environments Pty Ltd and is reproduced with the permission of Rune Knoph, Principal OHS & E Consultant.

Due to the nature of the work process and the potential risk of friable asbestos fibres being present within the soil and in dust generated during works, it is recommended that an asbestos air monitoring program is implemented for the period of the works. The air monitoring is carried out to ascertain that no detectable levels of airborne asbestos fibres escape the designated work area(s)/zone(s) through the course of the planned work. In addition, the air monitoring results works as a hold point for daily review of risk and potential cease work.

### 6.1 Scope of Work

The scope of the asbestos air monitoring program will be to:

- Carry out asbestos exposure air monitoring of asbestos removal personnel to confirm the correct selection of respiratory protective equipment.
- Carry out control monitoring at the boundaries of the asbestos work area/site as well as the site boundary to ensure that there are no detectable levels of airborne asbestos escaping the work area and site.
- Carry out clearance air monitoring within the work areas at completion of remediation activities to ascertain that there are no residual airborne asbestos fibres post remediation and to allow for safe access to the work areas without the use of PPE.

### 6.2 SAMPLING METHODOLOGY

The sample collection and analysis should be conducted in accordance with the National Occupational Health and Safety Commission (NOHSC) "Guidance Note on the Membrane Filter Method for Estimating Airborne Asbestos Dust [NOHSC: 3003 (2005)].

The sampling is carried out by the use of portable asbestos air monitoring pumps fitted with a sampling cartridge housing the asbestos sampling filter, which collects the atmospheric dust to its surface. The flow rates of the monitoring pumps are calibrated with a field calibrator (rotameter) which in turn is calibrated against a primary calibration source. The sampling filters are then analysed in a NATA accredited laboratory for asbestos fibre concentration on the filters over the known volume of air sampled, expressed as fibres/mL (of air).

## 6.2.1 Laboratory Analysis

All exposure, control and clearance samples will be analysed by SWE's NATA accredited asbestos laboratory by way of phase contrast microscopy (PCM). The detection limit for this laboratory analysis procedure is <0.01 fibres/mL of air collected.



### 6.3 ASSESSMENT CRITERIA

### 6.3.1 Exposure sampling

The Safe Work Australia occupational exposure standard for all forms of asbestos is **0.1 fibres/mL** in accordance with the "Workplace Exposure Standards for Airborne Contaminants", 2011.

All exposure sampling will be compared to the above 0.1 fibres per millilitre exposure standards, however all personnel that are sampled will be wearing appropriate respirators. The exposure sampling is carried out mainly to confirm the correct selection of the respirators of the removal personnel.

It is anticipated that the minimum respiratory protection required to protect against asbestos fibres for this project is a negative pressure, half mask, air purifying respirator, equipped with HEPA filters for airborne contaminants as follows,

- Asbestos fibres not in excess of 1 fibres/ml (10 X TWA); or
  - In the event air monitoring results exceed the protection factor for negative pressure, half mask, air purifying respirators the following protection will be required:
- Full face piece air purifying respirator, with HEPA filters for airborne concentrations not in excess 5 fibres/ml of asbestos, or.
- Pressure demand, full face piece, supplied air respirators for concentrations expected to meet or exceed 100 fibres/ ml asbestos.

All workers inside the asbestos removal work area will wear the proper respirator for the asbestos concentration generated.

### 6.3.2 Control and Clearance Monitoring

Control air monitoring should be carried out outside the asbestos removal area at the boundary to the remediation site/zones and/or the overall site boundary as well as at other strategic sampling locations as required. The concentration of fibres at these sampling site locations should not exceed <0.01 fibres/mL of air which also is the detection limit for airborne asbestos. The following table outlines the action respond levels and associated actions for any recorded asbestos concentrations:

Control Level (airborne asbestos concentration) fibres/mL	Control/Action	
<0.01	Continue work with current control	
	measures	
0.01 – 0.02	Review control measures	
≥0.02	Cease work and investigate cause	

Benbow Environmental



### 6.4 SAMPLING LOCATIONS AND INTERIM SAMPLING PLAN

The below principal sampling locations will make part of the sampling program once work commences on site. The below frequencies and timing of sampling is at this stage indicative and will be required readdressed once the remediation program and methodology is more specifically defined by the remediation contractor.

Sampling Locations	Type of Sampling	Frequency/Timing of Sampling
Asbestos Removalist in Removal area	Exposure	At commencement of work in each
		zone for at least the two first days
		of work. Then once weekly
Machine Operator	Exposure	At commencement of work in each
		zone for at least the two first days
		of work. Then once weekly
Supervisor/Consultant	Exposure	At commencement of work in each
		zone for at least the two first days
		of work. Then once weekly
Asbestos Removal Site Boundary	Control	Daily
Site boundaries (up and down wind)	Control	Daily
Lunch shed	Control	Daily
Decontamination area	Control	Daily
Laundry area (if any site clothes laundered	Control	Weekly
at site)		
Clean end of wet decontamination	Control	Daily
unit/area/room		
		At completion of remediation work
Removal area	Clearance	and visual/soil validation
		clearance. 1 sample per 100m2.

No community recipient locations is recommended for any of the above suggested sampling types is recommended included, as such data is better sampled closure to source for asbestos fibres.

### 6.5 OPERATIONAL MONITORING

SWE further suggest that real time dust or fibre sampling may be carried out at the work face or boundaries to provide an operational control option that allows for immediate results. The results can be used as an action respond trigger to cease work on the suspicion of asbestos fibre release rather than awaiting the ad hoc sampling results of the NATA sampling using the membrane filter method.

To utilize this control option the results of initial dust and asbestos fibres must be available and from this an appropriate operational sampling procedure and shut down action plan can be developed and implemented as an administrative control.



The above is to be considered a recommendation and is not a mandatory requirement for the asbestos remediation work but rather an operational control measure that will enable a proactive way of managing dust release potentially containing detectable levels of asbestos.

### 6.6 EMERGENCY PROCEDURES

In the event that an activity involves elevated asbestos fibre monitoring concentrations (>0.01 fibres/ml) during decontamination works and clearance monitoring, the following steps should be followed:

- 1. The Asbestos Removal Contractor is to be notified to clean the affected area(s) by following the Asbestos Safe Work Method Statements and advise the Occupational Hygiene Consultant;
- 2. The work area is to be inspected and the cause of the elevated result investigated by the Occupational Hygiene Consultant;
- 3. Occupational Hygiene Consultant to advise on appropriate control strategies, where necessary;
- 4. After clean up works have been completed, a further visual inspection will be undertaken by the Occupational Hygiene Consultant. Further clearance air monitoring shall be conducted to ensure that asbestos exposure levels are at an acceptable level (i.e. <0.01 fibre/mL); and
- 5. Subsequent to completion of successful investigation of the cause of the elevated readings, a successful visual inspection and monitoring results must be <0.01 fibres/ml before an 'all clear' can be given.



# 7. DECONTAMINATION AND PPE

As the asbestos material being handled is potentially of a friable nature and the known level of asbestos cement contamination in the subject soils may be relatively high in density, the potential for clothing, etc. (on personnel conducting the works) to become significantly contaminated with free asbestos fibres is considered medium to high. Decontamination procedures and wet decontamination facilities will be required for this site and these would be provided by the Class A licensed asbestos contractor.

All personnel in working within the Work Zones with or in any other way being affected by asbestos contaminated material will be required to decontaminate at the end of each work shift (i.e. before morning tea, lunch and afternoon tea) and at the end of the work day.

A decontamination area would be established on site for the use of the personnel conducting the asbestos related works. The decontamination area will comprise a segregated area where the contaminated work clothing and respirators are removed and discarded. This area is to be connected to the wet decontamination unit and all access to and from work area should be done via this 'change room' area.

Prior to any work commencing on any of the Work Zones, suitable barricades are to be erected around the boundary of the work site. Asbestos Warning Signage will be provided at suitable intervals and at all entrances detailing the restriction of access to the site.

The Change Area is the area in which potentially contaminated PPE must be removed prior to leaving the Designated Work Area. It is to be located at the entry to the work Designated Work Area. It must not be used for purposes other than decontamination. It must not be used as a materials storage area. All personnel leaving the asbestos work area must use the Change Area prior to leaving the site. Personnel will remove disposable protective clothing prior and will be required to ensure that no asbestos soiled clothes or PPE leave the decontamination area to the 'clean end' of the area.

Personal protective equipment (PPE) is to be provided to all personnel working in the Designated Work Areas and must be available within the decontamination area. The PPE which is required will be to the standards required for the asbestos removal work detailed in this AMP.

Access to site will be determined by the PM for the work site. The asbestos work site shall be deemed not accessible to non-employees or personnel not inducted for work within the contaminated areas until a final clearance has been given by the occupational hygienist company.

Benbow Environmental



# 7.1 Personal Protective Equipment (PPE)

Where personnel are working on the ground within the designated asbestos areas and are required to handle, or are likely to come into direct contact with asbestos material:

- High visibility vests;
- Disposable coveralls with booties;
- Safety boots with rubber soles;
- Safety glasses;
- Gloves;
- Hard Hats; and
- Respirators half or full face P3 including organic vapour filter (where other contamination is identified in the soil).

The protective clothing will be provided daily to employees at the commencement of their work shift at the Change Area. Protective clothing is only for use in the Designated Work Area and will not be used outside of this area.

Once workers are inside the Work Zones, they are not permitted outside of that area without proceeding through the appropriate decontamination procedures.

No employee is permitted to remove any disposable protective clothing from the site. Contaminated overalls and PPE is to be disposed of with the asbestos contaminated waste materials in appropriately labelled waste bins or bags.

These requirements are specified as a minimum standard and may be modified at the discretion of the PM or his designee during the course of the remediation works.

#### 7.2 DISPOSAL OF ASBESTOS MATERIALS & CONTAMINATION

After asbestos contaminated soils have been removed, all asbestos waste including soiled PPE, shall be placed into 0.2mm polyethylene plastic bags marked with "Asbestos Waste" which, are to be sealed by wire ties or tape and then suitably washed. The bags shall then be placed in bins lined with 0.2mm polyethylene sheeting and transported in leak-proof vehicles for disposal at an approved regional asbestos waste disposal depot.

Should it be necessary to temporarily store asbestos waste prior to transport to the waste facility then all plastic bags containing the waste shall be held in leak-proof metal containers or bins suitably marked and held in a secured area displaying appropriate warning signs.

Solid asbestos waste shall be collected and double bagged in heavy duty, low density polyethylene 0.2 mm thick bags. A maximum bag size of 1200 mm (length) x 900 mm (width) shall be observed and bags shall be filled to no more than 50 per cent capacity.

The loaded weight of the bag shall not exceed 20 kg. Each bag or other container shall be labelled on its outermost surface with warning statements.



Bags or primary containers which have held asbestos material shall not be re-used, and containers marked as above shall not be used for any other purpose.

Transport of asbestos waste material shall be done so in plastic lined leak-proof vehicles or in air leak proof vehicles that are covered so that no spillage or dispersal of the waste to the atmosphere occurs.

Care must be taken to ensure that the integrity of the plastic bags is not damaged during handling or transportation. In particular, bags of asbestos waste shall not be thrown or dropped from a height, (which may rupture the bag). Vehicles may be checked for cleanliness prior to leaving the demolition site.

Controlled wetting of waste shall be employed, where practicable, to reduce dust emission during bag sealing and in cases of accidental bag rupture, during transportation. Excessive water logging shall be avoided as the excess of contaminated water may leak out of the bags, thereby creating a future source of airborne dust.

The asbestos waste shall be disposed of at a site and in a manner as approved by the Local and State authorities. Documentary evidence of the disposal shall be collected and provided. This will include name of the authorised tip, weighbridge docket and registration number of vehicle for every disposal.

# 7.3 OUTDOOR WORK

The works will involve outdoor works in a hot climate. The contractor will need to make allowance for heat stress, with special consideration to PPE requirements, when developing the work schedules. Consideration must also be given to the adequate supply of cool water, monitoring personnel for signs of heat stress and protection from the sun.

### 7.4 Personal Hygiene Requirements

During the site induction programme, the project personnel will be briefed on the requirements for personal site hygiene. All personnel entering the site, including workers, supervisors and visitors, will observe the following personal hygiene regulations:

- No eating, drinking or smoking will be permitted in the working area. Eating, drinking and smoking will only be permitted in designated areas after decontamination has been completed;
- The required personal protective equipment is to be worn prior to entry to the work site. Disposal of personal protective equipment and disposable overalls will be the responsibility of the contractor. No soiled protective clothing is to be disposed of as general waste or be allowed to leave the site;
- Fresh protective clothing will be available at all times for anyone who requires it. Clothing that has come into any contact with contaminated material shall not be re-worn;
- Hand to mouth and hand to face contact should be avoided on site; and
- All site personnel working with asbestos impacted soils are to decontaminate at the end of the day prior to leaving the site.



### 7.5 EMERGENCY PROCEDURES

In the event that an emergency arises, a potentially dangerous situation is encountered or of any suspect/unknown material is identified, site work is to cease immediately and the matter is to be reported to the PM for immediate assessment and action.

An emergency will include, but not be limited to:

- Any site personnel is involved in an accident or experiences adverse symptoms of exposure while onsite;
- A condition is discovered that suggests the existence of a situation more hazardous than anticipated and that the appropriate safety equipment is not available; or
- A breach of the exclusion zone (Designated Work Area) by non-approved personnel.

The following procedures will be employed by contractor/consultant personnel in potentially hazardous areas:

- In the event that any site personnel experiences any adverse symptoms of exposure whilst onsite, work will be halted and instruction or assistance sought from the PM or SM.
- In the event of an accident, the Site Supervisor and the injured person will compile an incident report, which will be submitted to the PM within 24 hours of the incident. Follow-up actions will be carried out to correct situation.
- In the event that an emergency situation arises, the Site Supervisor must address the problem and notify the ambulance, fire brigade and police if necessary. In addition, the PM must be notified immediately.
- To minimise the impact of an emergency situation, at least one of the contractor's site personnel working onsite will be trained in basic First Aid procedures and all field personnel will have immediate access to a First Aid kit.
- Emergency phone numbers will be made available at the commencement of the Project and displayed throughout the project in the site office including ambulance, fire brigade, police and the nearest hospital. All these services can be called on 000 in a life-threatening emergency. In addition, the mobile phone numbers of the Site Manager and the PM will be made available.

In the event of an emergency it is ideal that the decontamination procedures are adhered to. However, depending on the emergency and the concentration of asbestos in the work area, these decontamination procedures may be altered by the PM (in consultation with the asbestos consultant).

Benbow Environmental



# 8. COMMUNICATIONS

### 8.1 4.1 SITE INDUCTIONS

Prior to starting any site works that will affect the identified asbestos contamination; all site workers involved in the project (including subcontractors and others) shall attend:

- a site-specific Safety Induction conducted by State Wide Planning or delegated principal contractor or subcontractors controlling the relevant sites are to be made aware of the specific risks present on-site;
   and
- a site-specific Safety Induction conducted by State Wide Planning or SWE to be made aware of the Plan and its requirements.

For any the asbestos removal work, the remediation contractor or the Class A licensed contractor will carry out a safety induction (tool box) pertaining to that part of the work.

Documented evidence of the safety induction/s must be readily available on site and will be recorded.

### 8.2 Pre-Start Meetings

Daily pre-start meetings shall be held prior to any work commencing. The purpose of the pre-start meeting is to discuss the day's work activities (inc. SWMSs), any safety issues or requirements and any corrective actions. The form also serves as a record of daily attendance in the event of a site evacuation. The Record of Toolbox Safety Meeting will record the subjects discussed and the personnel in attendance during the daily pre-start meetings. Any special requirements from State Wide Planning in regards to the procedures, scope or timing of the works will be discussed at the daily pre-start meeting.

Benbow Environmental



# 9. CONCRETE CRUSHING AND SCREENING PLANT

If a concrete crushing and screening plant is brought to site then its activities will need to undergo a risk hazard assessment prior to any use of the plant occurring.

As the concrete slabs will have been numbered and given a clearance certificate the risk of asbestos fibres being released will be extremely low.

Dust controls will be needed and these are usually limited to applying water.

PPE that includes the following would be needed:

- High visibility clothing with long sleaves;
- Safety boots;
- Safety helmet;
- Hearing protection;
- P2 protection disposal dust masks; and
- Safety glasses.

Training identified from the risk hazard assessment would be undertaken and documented.

There area where the concrete crushing and screening plant is located needs to be in a work zone free of any exposure to asbestos fibres.

The traffic route to the location of this plant needs to be on a roadway surface not used by the dump trucks hauling the asbestos containing materials.



#### 10. HANDLING OF HYDROCARBON CONTAMINATED SOIL

Hydrocarbon contaminated soils will be removed for treatment. As this may also contain asbestos contaminated materials, the Work Zone involving these soils will be required to apply the asbestos dust controls.

Air monitoring using passive samplers or thermal description tubes (charcoal tubes) and constant flow air sampling pumps will be needed during the removal of the first loads of these soils.

P3 level of protection half or full face respirators that can provide asbestos fibre and hydrocarbon protection will be needed until the hygienists establish the level of protection required.

The air monitoring for hydrocarbons will also include locations in the exclusion zone to establish if PPE with hydrocarbon removal is required to be worn at the exclusion zone.

The hydrocarbon contaminated soils would be removed to a designated area. The stockpiles are to be covered by an impermeable cover that would be sealed with sand bags or equivalent method to prevent the stockpiles being exposed during wind.

A risk hazard assessment of the hydrocarbon soil handling, storage, treatment activities would be undertaken prior to commencing these activities.

The risk assessment team would include an hygienist, an environmental engineer or scientist as well as the contractors and CEJ P/L project staff.

The validation of the treated hydrocarbon soils is the subject of the Remedial Action Plan.



#### 11. ENVIRONMENTAL MONITORING PROGRAMME

Environmental air monitoring for respirable sized asbestos fibres uses transmission electron microscopy (TEM). The method that would be used is from the International Standards Organisation – Method ISO 10312 (1995).

The method uses a 45 mm filter holder with a minimum of 1,800 L of air drawn through the filter holder. The sampling time would be 7-8 hours. The minimum concentration that can be detected is 0.002 fibres/millilitre.

The analyses would be undertaken by an overseas laboratory located at Los Angeles so that reasonable turn around times can be achieved.

The purpose of the environmental air monitoring is to provide evidence for the community and regulatory authorities that there is no increase in environmental concentrations of asbestos fibres as a result of the remediation work. The on site air monitoring and auditing of the use of the asbestos dust controls is the monitoring method relied upon to ensure there would not be any release of respirable sized asbestos fibres into the environment.

Air monitoring at reference locations is undertaken to provide assurance to the residential community, to the Campus of the University of Western Sydney and to premises involving children.

Equally important as the above are occupants of commercial/industrial premises and persons who travel along James Ruse Drive, the Parramatta River and the Clyde-Carlingford Rail Line.

Two methods of air monitoring would be undertaken at these reference locations for the purpose of human health:

- The transmission electron microscopy method used extensively by the US EPA. This method is able to
  identify fibres that are collected on the filters used for the air sampling as being organic, asbestiform or
  another material. The phase contrast microscopy method used on site is unable to perform this need.
  The TEM method enables environmental exposure levels of respirable asbestos fibres to be measured
  accurately.
- Direct reading instruments that record when a fibre that fits the dimensions of respirable sized asbestos fibre is present.

A set of nine reference locations have been chosen for the start of the Remediation Programme. Their location can be varied based on need, findings and community consultation.

Four reference locations have been chosen for the perimeter of the site. These are designated as Reference locations 1, 2, 3 and 9.

#### Statewide Planning Pty Ltd Asbestos Safe Work Method



The other five reference locations would be at nearest residential and community receivers. A review of the reference locations would be undertaken after further consultation occurs.

Two locations where children may be located in the commercial area have been specially chosen. These are at locations 3 and 4. Reference location 3 is near the south-west corner of the site and is an after school day care centre. Reference location 4 is a child care centre located above a supermarket south-east of the site.

These are given reference numbers.

Reference Location 1: Perimeter of the site alongside the Clyde – Carlingford Rail Line

Reference Location 2: Perimeter of the site alongside James Ruse Drive

Reference Location 3: Outside the southern end of the site near the south west corner and in front of an

after school day care centre

Reference Location 4: First floor of Supermarket south east of the site off Grand Avenue at a child care

centre

Reference Location 5: University of Western Sydney, southern boundary and therefore adjacent to the

northern bank of Parramatta River

**Reference Location 6:** Residences at the eastern end of Thomas Street

Reference Location 7: North West corner of API site

Reference Location 8: Residences along the eastern half of Broughton Street

Reference Location 9: Northern bank of the Parramatta River during remediation of the foreshore

A programme of monitoring is presented in Section 11 of this Asbestos Safe Work Method Statement.

#### Statewide Planning Pty Ltd Asbestos Safe Work Method



The two direct reading fibre counting instruments would be located along the 1 and 2 and Reference locations. These two instruments may be located at other locations during the cause of the Remediation Programme.

The TEM method would be used during the pilot trial including excavation at the work area exclusion zone and also on site and at the reference locations shown on Figure 11-1.

The environmental background concentrations of asbestos fibres (i.e. respirable sized) would be measured every quarter of the year prior to the commencement of the project.

During commencement of the project the environmental air concentrations of asbestos fibres would be measured weekly for the first 6 months.


Based on the expected findings of no detectable increase in the concentration of asbestos fibres, the sampling period could be reduced to fortnightly for the following quarter and then monthly for the remainder of the project.

The sampling would be undertaken during calm wind conditions and during conditions when the breeze/wind is toward the monitoring location. There would be monitoring during conditions downwind of the site. This would mean that the air monitoring would not be conducted on the same day at every reference location chosen for that week's monitoring.

The TEM method would also be used on site and at the two direct reading instruments to assist with calibrating these instruments as well as learning from the effectiveness of the asbestos dust controls at the work cells.



Figure 11-1: Environmental Reference Locations





#### 12. CONCLUDING REMARKS

The preparation of the Asbestos Safe Work Method statement has developed from lessons learnt by the US EPA and from the knowledge of the Principal Consultant of Benbow Environmental.

A zero harm approach is the basis of the engineering controls detailed in this statement and supportive reports.

R T Benbow

Principal Consultant

R7Below

Issue No: 1



#### 13. LIMITATIONS


Our services for this project are carried out in accordance with our current professional standards for site assessment investigations. No guarantees are either expressed or implied.

This report has been prepared solely for the use of Statewide Planning Pty Ltd, as per our agreement for providing environmental services. Only Statewide Planning Pty Ltd is entitled to rely upon the findings in the report within the scope of work described in this report. Otherwise, no responsibility is accepted for the use of any part of the report by another in any other context or for any other purpose.

Although all due care has been taken in the preparation of this study, no warranty is given, nor liability accepted (except that otherwise required by law) in relation to any of the information contained within this document. We accept no responsibility for the accuracy of any data or information provided to us by Statewide Planning Pty Ltdfor the purposes of preparing this report.

Any opinions and judgements expressed herein, which are based on our understanding and interpretation of current regulatory standards, should not be construed as legal advice.

**ATTACHMENTS** 



### **GLOSSARY**

TERM/ABRIVIATION	DEFINITION
AC	Asbestos Cement
Access/Work Permit	An authorised document that allows access to a Restricted Area
	for a defined duration and purpose
ACM	Asbestos Containing Material
Air lock	An area that separates the asbestos work area from other areas. Normally an airlock would consist of spring loaded doors or two or more overlapping sheets of plastic sheet positioned so as to define the boundary between each segment of the decontamination facility, whilst allowing personnel access and airflow towards the removal area. To ensure a good airflow through the unit where doors are used to segment the decontamination unit, large openings with a hinged flap to operate as a one-way valve should be provided.
AMR	Asbestos Material Register
Approved respirator	A respirator, which complies with Australian Standard 1716-Respiratory Devices.
Approved vacuum cleaner	Vacuum cleaning equipment that passes all extracted air through a High Efficiency Particulate Air (HEPA) filter before the air is discharged into the atmosphere and conforms to the relevant requirements of the Australian Standard 3544 - Industrial Vacuum Cleaners for Particulates.
Asbestos	Is defined as the fibrous form of mineral silicates belonging to the serpentine and amphibole groups of rock-forming minerals, including actinolite, amosite (brown asbestos), crocidolite (blue asbestos), chrysotile (white), tremolite, or any mixture containing one or more of these.
Construction work	Shall include all work performed in or in connection with the installation, erection, repair, cleaning, painting, renewal, renovation, dismantling, maintenance, ornamentation or demolition of buildings, ships, structures, pipes, plant, machinery, parts, artefacts, appliances, or tools or parts thereof.
Control Actions	In the process of implementing asbestos materials management, it is fundamental that any identified asbestos situations have control actions determined to prevent personnel from being placed at risk. These controls include, but are not necessarily be limited to: elimination of hazard/risk, substitute, isolate, engineering, administrative, Personal Protective Equipment
Employee	Means any person who has entered into or works under a contract of service or apprenticeship with an employer, whether or any other place of employment.

DEFINITION
Includes any person or body, whether incorporated or unincorporated, including self-employed, who employ one or more persons in industrial or commercial premises, office, ship, construction site or any other place of employment.
Asbestos which, when dry, is easily crumbled or reduced to powder by hand. Broken or damaged bonded asbestos by weathering or mechanical damage.
Single use bags constructed from transparent, heavy-duty polyethylene, with built-in arms and access ports. Generally glove bags are approximately 1 metre wide by 1.5 metres deep and are designed to completely isolate small removal jobs from the general work area.
Anything with the potential to cause harm.
Includes: asbestos containing material, synthetic mineral fibre, polychlorinated biphenyls, ozone depleting substances and lead containing paint.
Lead
Is the technique outlined in the NOHSC Guidance Note on the Membrane Filter Method for Estimating Method Airborne Asbestos Fibres 2nd Edition [NOHSC:3003 (2005)].
National Association of Testing Authorities.
National Occupational Health and Safety Commission.
Personal / Respiratory Protective Equipment
Shall include the owner of buildings or other structures in which asbestos products may exist.
Is a removalist registered or licensed under the relevant state legislation to perform asbestos removal and maintenance work.
Include all provisions given force of law by the competent authority or authorities.
Refers to the appropriate local, territorial, state or commonwealth government agency.
Region immediately surrounding the site of asbestos removal and is defined by either barriers or the plastic sheeting of the containment. For the purposes of this document, the removal area is assumed to be potentially contaminated with asbestos dust.
Region surrounding, and adjacent to, the asbestos removal area. In a building this may be an entire floor surrounding the removal area.
Fibre which is small enough to lodge in the lungs
A location requiring an Access/Work Permit because unprotected activity to undertake the intended purpose may expose a person asbestos respirable (airborne) asbestos fibre. For example:  Drilling a switch board containing asbestos.  Entry to a ceiling space containing asbestos.

TERM/ABRIVIATION	DEFINITION							
	Entry to a riser shaft containing asbestos.							
	Access onto a fragile asbestos cement roof.							
	A cupboard containing asbestos pipe lagging.							
Risk	The probability that harm from a hazard will occur.							
State authority	For the purposes of this document, all references to state legislation or authorities shall include those of Australian territories.							
Structure	Includes any industrial plant, erection, edifice, wall, chimney, fence, bridge, dam, reservoir, wharf, jetty, earth works, reclamation, ship, floating structure and tunnelling.							



# Project Safety Management Plan (SSMP)

Project Name:	Camellia West	
Address:	181 James Ruse Drive	)
	CAMELLIA NSW 214	-2
Job No.:	CAMJAM	
Commencement Date:	25 May 2012	
	Ву	
	CEJ Constructions Pty Ltd	
	ABN 17 125 903 817	
Controlled		
Uncontrolled 🖂		
	Authorised By:	
		Project Manager
	Date:	25/05/2012
Note: Project Safety Managemen  Site-specific Safety I	t Plan: Management Plan (SSMP)	

#### **Controlled Document Register**

The following is used to record any Controlled Document issued. It is optional and not necessary to record Uncontrolled documents issued.

Issue	Section	Page	Document/Description	Issued To	Date
1	n/a	n/a	n/a	Head Contractor	25 May 2012

#### **Document Revision Status**

The following is used to record any changes.

Section	Revision	Date	Amendment Description

#### **Contents**

		Ref No	Section
	Controlled Document Register Document Revision Status	PF 325 PF 335	
1.00	Management Responsibility Site Environmental, Health and Safety Policy Site Management Structure Project Manager Project/Site Engineer, Contract Manager, Project Administrator & Project Co-ordinator Site Manager Foreman/General Foreman/Area Foreman Leading Hand Site Labour Personnel	SP 105 SP 115 SP 120 SP 125 SP 130 SP 135 SP 140 SP 145	1.00
2.00	Subcontractors and Purchasing Subcontractors & Purchasing	SP 275	6.00
3.00	Process Control Site Specific Information Map Site Location Site Evacuation Plan Fire and Evacuation Procedure First Aid Emergency Procedures Emergency Response to Spills Emergency Procedures	SP 205 SP 262 SP 215 SP 220 SP 225 SP 230 SP 235	9.00
4.00	Inspections and Testing Flowchart for Site Safety Inspection/Checklist	SP 615	10.00
5.00	Control of EHS&R Issues Hazard Quarantining Procedure and Responsibility Site Safety Rules Rehabilitation Program Non-conformance Advice List of Non-conformances	SP 620 SP 210 SP 280 PF 720 PF 750	13.00
6.00	Corrective Action Accident or Injury Investigation Accident Reporting	SP 625 SP 630	14.00
7.00	Handling, Storage, Packaging and Delivery Manual Handing Hazardous Substances	SP 505 SP 645	15.00
8.00	Training Training Site Specific Induction Training & OHS Talks – Supervisor's Record Personnel & Training Record	SP 675 SP 655 ITF 160 ITF 250	18.00
9.00	EHS&R Records Internal Audit Report Incident/Accident Investigation Report	ITF 205 ITF 215	16.00

	Weekly Site Safety Walk Hazardous Substances Register Site Induction Register Site induction Form Training & OHS Talks Register Job Development Action	ITF 180 ITF 085 ITF 100 ITF 105 ITF 115 PF 010	
10.00	<b>Design</b> Design	SP 285	4.00
11.00	Internal OHS&R Review Internal EHS&R Review	SP 290	17.00
12.00	Documentation Job Filing System – Record Locations List of Documents Document Register (Drawing Register)	PF 110 PF 305 PF 425	5.00
13.00	Statistical Techniques Project Safety Performance	ITF 220	20.00
14.00	Client-Supplied Products Client-supplied Product	SP 295	7.00
15.00	Inspection and Test Status Inspection & Test Status	SP 300	12.00
16.00	Measuring Equipment for Inspections and Tests Measuring Equipment	<b>s</b> SP 305	11.00
17.00	Product Identification and Traceability Product Identification & Traceability	SP 310	8.00
18.00	Servicing Servicing	SP 315	19.00
Annexu	ure 1 – Register of Relevant Forms	PF 315	
Annexu	ıre 2 – Subby Pack	WorkCover	
Annexu	ıre 3 – Pedestrian & Traffic Management Plan	SP 710	
Annexu	ıre 4 – Risk Analysis	ITF 605	

#### **Identified Hazards**

Site-specific hazards (e.g. peculiarities of access and egress, protecting the public from the site, etc.):

- 1. Contamination (refer 'Safe Work Plan' for remediation); and
- 2. Substantial services and associated infrastructure are present near and on limited areas of the site (refer 'Safe Work Plan'). In particular Eastern Corridor Zone 3 and south/west corner of site including Zone 4.

 SP690-Project OHS&E Plan SSMP-CJ-2012.05.25-CJ-ver01 - ATTACHMENT 2
 181 James Ruse Drive CAMELLIA NSW 2142

 Issued: 1/11/00
 Page....... of .......

## Section 1.00

# Management Responsibilities

**CMS Ref: 1.00** 

# **Site Environmental, Health and Safety Policy** (to be displayed on site noticeboards)

We are committed to the ongoing improvement of the Environment, Health and Safety standards at our workplace.

Our main objectives are to identify and eliminate all accidents which might result in death or serious disability, and comply with environmental legislation.

We are committed to achieving this by:

- 1. Daily example and accountability of the Site Team.
- 2. Careful planning and preparation and monitoring of written procedures and method statements involving supervisory staff, designers, workers and subcontractors to ensure OHS and Environmental work practices.
- 3. Ensuring the OHS and Environmental induction of all personnel prior to their commencement on site.
- 4. Regular inspections of the workforce and procedures.
- 5. Promoting and increasing the OHS and Environmental awareness of our designers, supervisory staff, workers, subcontractors, suppliers and our client.
- 6. Close liaison with client's staff, safety and environmental supervisory personnel.
- 7. Call on all personnel involved with the project to bring to the attention of the supervisory staff any matters requiring correction.


As a team, we will work together to implement the Management System to ensure the health, safety and well being of our employees, subcontractors, client's employees and general public.

Signature	Position	Date
Signature	Position	Date
Signature	Position	Date

SP105-Site Policy-CJ-2012.05.25-ver01

Issued: 1/11/00 Page...... of .......

#### **Site Management Structure** (to be displayed on site noticeboards)



SP115-Site Mgt Structure-CJ-2012.05.25-ver04-Not On Site Full Time Issued: 1/11/00

#### **Project Manager**

Ensure the Contractor's OHS, Environmental, Rehabilitation, QA and IR Systems are developed and implemented in their area of accountability.

Identification of system verification requirements and allocation of human, technical and financial resources adequate to meet those needs. Implement a Site Safety Committee when more than 20 persons are on site.

Develop a Project Safety Plan and/or Site-Specific Safety Management Plan, Work Method Statements, Environmental Plan, Quality Plan and IR Plan that are consistent with the Contractor's CMS.

Assessment of Service Providers' abilities to comply with OHS, Environmental, Rehabilitation, QA and IR requirements.

Issuing and agreeing roles and responsibilities with all the Contractor's employees, on site.

Investigating incidents, accidents, non-conformance and initiating corrective (preventative) actions.

The development and implementation of emergency procedures.

To support and assist with the rehabilitation of employees, who have been injured at work, by encouraging their early return to normality through work based rehabilitation programs.

Responsible to ensure attendance (including own) at specified OHS, Environmental, Rehabilitation, QA and IR skill programmes.

SP120-Project Manager-CJ-2012.05.25-ver01 Issued: 1/11/00

# Project/Site Engineer, Contract Manager, Project Administrator & Project Co-ordinator

Ensure overall Project Safety Plan or Site-Specific Safety Management Plan is being implemented in their area of work.

Ensure Work Method Statements are obtained off each subcontractor prior to starting on site.

Review all work methods prior to submitting to Site Manager or General/Area Foreman for review.

Review selected subcontractors' performance with Site Manager or General/Area Foreman.

Assist in the review of any incidents, which might result in death or serious disability and recommend remedial action.

Review subcontractor work methods as required with General/Area Foreman.

Responsible to ensure subcontractors have been issued all relevant information so that they are selected with a clear understanding of their OHS, Environmental, Rehabilitation, QA and IR obligations.

Responsible to carry out an audit of their area of management with the Site Manager or General/Area Foreman.

Responsible to be involved in the review of any high risk work method procedures for their area.

Monitoring purchasing and material delivery with General/Area Foreman.

Ensuring attendance (including own) at scheduled OHS, Environmental, Rehabilitation, QA and IR skill programmes.

SP125-Site Eng & Project Admin-CJ-2012.05.25-ver01 Issued: 1/11/00

#### **Site Manager**

Ensuring compliance with the Project Safety Plan and/or Site-Specific Safety Management Plan, Work Method Statements, Environmental Plan, Quality Plan and IR Plan for the project.

Ensuring appropriate standard and procedures for OHS, Environmental, Rehabilitation, QA and IR legislation, regulations, standards, codes, safe working rules and enterprise, workplace, project or other enforceable agreements (if applicable).

Review Site-Specific Safety Plan, Environmental Plan, QA Plan, IR Plan/Strategy, Work Method Statement and Material Safety Data Sheets issued by subcontractors. Attend selected subcontractor OHS, Environmental, Rehabilitation, QA and IR audits with General/Area Foreman.

Be the Senior Management representative on the Site Safety Committee.

Acquiring and communicating OHS, Environmental, Rehabilitation, QA and IR information to personnel.

Planning OHS, Environmental, Rehabilitation, QA and IR training including Site Safety Rules (which may be displayed on site noticeboards), task and induction on site.

To ensure that all persons on site receive induction training and arrange other health, safety, rehabilitation, environmental, quality assurance and on the job training when required.

To encourage reporting of all incidents, non-conformances and mishaps, as well as accidents and injuries.

To monitor subcontractors compliance with the Project Safety Plan or Site-Specific Safety Management Plan, QA Plan, IR Plan, Site-Specific Plans, Work Method Statements and ability to comply with the Corporate Management System requirements.

Be the point of contact for all authority representatives, e.g. WorkCover, EPA.

Ensuring attendance (including own) at scheduled OHS, Environmental, Rehabilitation, QA and IR skill programmes

SP130-Site Manager-CJ-2012.05.25-ver01 Issued: 1/11/00

#### Foreman/General Foreman/Area Foreman

To encourage the involvement of all personnel in achieving a safe and healthy environment, compliance with standards by personally being involved with the Site Safety Committee, arranging work activity and refresher safety training and inviting input from people on matters relating to work processes as well as OHS, Environmental, Rehabilitation, QA and IR.

Communicating OHS, Environmental, Rehabilitation, QA and IR information including Site Safety Rules, which may be displayed on site noticeboards. Ensure all personnel attend a general OHS&R training course and site induction. Keep appropriate records of training.

Monitor subcontractors' Site-Specific Safety Plans, Environmental Plans, QA Plans, IR Plan/Strategy, Work Method Statements, Material Safety Data Sheets and training. Attend selected subcontractor OHS, Environmental, Rehabilitation, QA and IR audits.

To ensure that appropriate standards, safe working practices, procedures and use of personnel protective equipment are implemented and adhered to in their area of accountability.

To ensure that plant and equipment is maintained in a safe condition, with guards and safety devices in place and a regular programme of maintenance occurs.

Through regular inspections identify potential problems and hazards. When necessary, arrange assessment of possible hazards and institute control measures.

Ensure procedures for receiving, safely storing and using materials and hazardous substances.

Quarantining unsafe or non-conforming work areas, materials, plant and equipment.

Ensure first aid is available to all persons on site when required.

Ensure a register of persons receiving first aid treatment.

Maintaining accident and emergency procedures and first aid equipment. Ensure appropriate forms are completed and collate accident and injury statistics. Keep other records as directed by the Contractor's Project Manager.

Ensuring attendance (including own) at scheduled OHS, Environmental, Rehabilitation, QA and IR skill programmes

SP135-Foreman-CJ-2012.05.25-ver01
Issued: 1/11/00 Page...... of .......

#### **Leading Hand**

Ensure work in their area of accountability is carried out safely and in an environmentally responsible manner.

Review all work methods for your area.

Ensure all subcontract workers understand and are working to their Work Method Statements.

Attend Site Safety Committee as scheduled.

Attend subcontractor OHS, Environmental, Rehabilitation, QA and IR audits.

Ensuring attendance (including own) at scheduled OHS, Environmental, Rehabilitation, QA and IR skill programmes.

 SP140-Leading Hand-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page....... of .......

#### Site Labour/Personnel

The Labour Chart is based on the Construction Programme.

This Labour Chart indicates the number of workers envisaged to be on site at various stages of the works and this information has been used to calculate and plan for the amenity and facilities required.

This plan is monitored and reviewed on a regular basis to accommodate the needs of the project as the work progresses and changes.

	Year:											Year:											
Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
																							-
	Jan	Jan Feb	Jan Feb Mar	Jan Feb Mar Apr																			

SP145-Site Labour Personnel-CJ-2012.05.25-ver01 Issued: 1/11/00

Page..... of .....

## Section 2.00

# Subcontractors and Purchasing

CMS Ref: 6.00

#### **Subcontractors and Purchasing**

Successful OHS, Environmental, Rehabilitation, QA and IR management relies on control of Service Providers (e.g. consultants, subcontractors and suppliers) on the site and is clearly the responsibility of the Site Team.

This process can be broken-up into the following stages.

#### **Selection and Monitoring of Subcontractors**

Where service providers' are required for a job they are selected on price, experience and capability to carry out the work and how they will satisfy the OHS, Environmental, Rehabilitation, QA and IR requirements of the job.

The Contractor maintains a register of preferred service providers that have been successfully assessed. Any further service providers will be assessed on EHS&R criteria.

The Site Team may use the Tenderer/Subcontractor Compliance Review (ITF 190) during the tender stage and/or to monitor the subcontractor during the works for compliance with their Site-Specific Safety Plans.

#### **Purchasing**

Quotes are requested from service providers. The Project Engineer states the work to be performed including the OHS, Environmental, Rehabilitation, QA and IR requirements and highlights any health & safety hazards present on site, job title & number in the tender and subcontract documents.

The following is to be complied with prior to delivery of materials:

- Provide a Material Safety Data Sheet for all hazardous substances
- All hazardous substances containers must be labelled
- The type of goods and hazards

- Time of delivery
- Unloading location
- Method of unloading

#### Reference

- ITF 190 Tender/Subcontractor's Safety Compliance Review
- SP 645 Hazardous Substances

SP275-Subcontractors & Purchasing-CJ-2012.05.25-ver01 Issued: 1/11/00

# Section 3.00

# **Process Control**

CMS Ref: 9.00

#### **Site Specific Information** (to be displayed on site noticeboards)

#### 1. General Site Information

Contractor's Site Office is located on site

Main site entry is via 181 James Ruse Drive CAMELLIA NSW 2142 (opposite River Road West)

Site Ph: Fax:

Contractor's emergency contact: Mr. Mob:

Mr. \_\_\_\_\_ Mob: \_\_\_\_\_

#### 2. Emergency Telephone Numbers

Ambulance and Fire Brigade 000

Police 000 95 Marsden Street

PARRAMATTA NSW 2150

Ph: 9633 0799

Police Assistance (e.g. theft, break-in, etc) 131 444

Hospital 9845 5555 Darcy Road (Cnr Darcy &

Hawkesbury Rds)

WESTMEAD NSW 2145



Eye Hospital 9332 8400 Corner Sir John Young Crescent and Crown St Woolloomooloo

Doctor 9633 4435 79 Harris Street

Harris Park NSW 2150

Dr: Bonovas C



Poisons Information Centre 131 126 or 9519 0466

State Emergency Service 9673 1277

Pollution Incidents 131 555 DECCW Department

Environment, Climate Change & Water (previously known as

EPA)

Workplace Incidents 9370 5000 WorkCover 400 Kent St Sydney

Local Council \_\_\_\_\_

Dept Immigration & Multicultural Affairs1800 040 070 Facsimile 1800 505 550

Sydney Water 132 090 Cnr Pitt & Bathurst St Sydney

 Telstra
 1100 or 132 203

 Optus
 1800 505 777

 Energy Australia
 131 388

 AGL Gas Networks Limited
 131 909

 Roads & Traffic Authority (RTA)
 9221 3000

3. First Aid Representatives

Mr. \_\_\_\_\_ Mr. \_\_\_\_

**4. Site Induction Officers** (person/s carrying site induction briefing)

Mr. \_\_\_\_\_

5. Site Safety Committee Members

Mr. \_\_\_\_\_

6. Parking (refer plan)

No parking on the site.



#### Map - Site Location



#### **Site Evacuation Plan** (to be displayed on site noticeboards)

- 1. Move to Assembly Area on Evacuation Tone sounding.
- 2. Do not use hoists.
- 3. Do not run.
- 4. Do not return to the site until the Contractor's Manager gives an 'all clear'.

Note: Assembly area is shown on plan below.



SP215-Site Evacuation Plan-CJ-2012.05.25-ver01

Issued: 1/11/00 Page...... of .......

#### Fire and Evacuation Procedure (to be displayed on site noticeboards)

Every morning the Contractor's Site Manager (or person nominated by him) is to receive the Subcontractors' list (this list may be either verbal or in writing) of personnel who are working on site for the day.

If a fire is discovered on the site, try and contain it with a fire extinguisher. Do not place yourself at risk.

If the fire is uncontrollable, notify the Contractor's Site Office.

Then proceed to give details of locations of fire (e.g. the type, extent of risk or size of fire).

Site Office will sound horn/siren and inform all staff of evacuation procedures.

If site office is unattended:

- a) Telephone "000" state authority required, e.g. fire brigade.
- b) Name of building/site.
- c) Address of the above.
- d) Specific location of entry.
- e) Site telephone number.

Assembly Point is indicated in the Site Evacuation Plan.

Do not return to the site until the Contractor's Manager gives an 'all clear'.

SP220-Fire & Evacuation Procedure-CJ-2012.05.25-ver01 Issued: 1/07/02

#### **First Aid Emergency Procedures**

If an accident/emergency happens, notify the First Aider or Site Supervisor forthwith or telephone the Contractor's Site Office on the number indicated in the Site Specific Information (Safety Procedure form reference number SP205).

#### Details required:

- a) Location of accident/emergency.
- b) Type of injury/emergency.
- c) Severity of injury/emergency.
- d) Will the authorities (e.g. ambulance) be required?

All injuries must be reported to the Contractor's First Aider or Site Supervisor for a record to be made in the register of injuries.

If the Site Office is unattended or First Aider is unable to be located:

- a) Telephone "000" state authority required, e.g. ambulance.
- b) Name of building/site.
- c) Address of the above.
- d) Specific location of entry.
- e) Site telephone number.

Whilst waiting for the authorities, make sure the employee is not moved unless there is a higher a risk of being injured. Send an employee to the front gate to alert the authorities of access to location.

SP225-First Aid & Emergency Procedure-CJ-2012.05.25-ver01
Issued: 1/07/02

#### **Emergency Response to Spills**

If a spill occurs that threatens or harms the environment, notify the First Aider or Site Supervisor forthwith or telephone the Contractor's Site Office on the number indicated in the Site Specific Information (Safety Procedure form reference number SP205).

All spills must be reported to the Contractor's First Aider or Site Supervisor and the EPA or local council as soon as practical after becoming aware of it.

For large-scale hazardous spills call the Fire Brigade immediately:

- a) Telephone "000" state authority required, e.g. fire brigade.
- b) Name of building/site.
- c) Address of the above.
- d) Specific location of entry.
- e) Site telephone number.

Whilst waiting for the authorities, make sure that people are not placed at risk and secure plant and clear area so the risk of personal property damage is minimised. Send an employee to the front gate to alert the authorities of access to location.

For small-scale spills, follow the MSDS for the spilled substance.

#### General spill procedures:

- a) Stop the source of the spill immediately if it is safe to do so.
- b) Contain the spill and control it's flow (refer to the MSDS). Stop the spill from entering any stormwater drains by blocking the drain outlets.
- c) Clean up the spill promptly by following the relevant MSDS. It is important to clean up all spills quickly, even small ones, as they can easily flow into stormwater drains or be washed there by rain.

SP230-Emergency Response To Spills-CJ-2012.05.25-ver01 Issued: 1/11/00

#### **Emergency Procedures**

The emergency team is made up of the Contractor's and all subcontractors' Foremen to check numbers of employees on site (under their control) and accounting for them.

In case of an emergency the evacuation shall take place as detailed in the Site-Specific Induction.

Prior to returning to site the all clear is to be given by the Contractor's Site Management.

Emergency phone numbers are to be maintained and updated on a regular basis and communicated to all persons, on site. Contact phone numbers and procedures should be displayed in site offices, First Aid Station, Bulletin Boards and high traffic areas.

#### **Traffic Management Plan**

#### 1. Objective

The objective of this plan is to ensure that any potential disruption to traffic, inclusive of all vehicles, pedestrian, cyclists, etc. (within the vicinity or the area immediately surrounding the site) is minimised at all times during the construction of the project.

#### 2. Scope and Implementation

The control and management of traffic involves the co-ordination of all delivery trucks, loading and unloading of these delivery trucks, concrete pumping from the street if necessary and the control of vehicular and pedestrian traffic to ensure their safety and minimal disruption to the general public and work on site.

All workers, employees, subcontractors, employers and the management team, involved in the construction of the project will adhere to this Traffic Management Plan.

#### 3. Execution of Plan

- a) All deliveries will be planned, where possible, to avoid peak hour traffic in the mornings and afternoons.
- b) Delivery vans and trucks entering and exiting the site will be using the driveway on James Ruse Drive CAMELLIA NSW 2142.
- c) Warning signs will be placed to notify all vehicles and pedestrians that a crane is working overhead, as necessary.
- d) During the excavation phase, the following precautions will be taken:
  - A trained attendant wearing suitably attired clothing (fluorescent coloured vest) will direct traffic and excavation trucks. This attendant will also be using a "STOP/SLOW" sign to assist in the direction of traffic; and
  - The trucks will follow a set traffic route to minimise disruption to traffic.
- e) During concrete pours, the following precautions will be taken:
  - The WorkCover Code of Practice for pumping concrete will be strictly adhered to;
  - If a 'pump-line' is set up from the street, then the safe and unobstructed access for the general public will be ensured;
  - Potential trip and slip hazards will be eliminated and an attendant will be on hand at all times to ensure that unauthorised persons are kept away from immediate area of pump machine;
  - An access ramp will be provided where required where the pump line passes over the footpath; and
  - The attendants will be wearing appropriate PPE (fluorescent vests, helmets, safety boots, etc.) at all times during concreting to control traffic and concrete deliveries.

 SP265-Traffic Management Plan-CJ-2012.05.25-ver01

 Issued: 1/07/02
 Page....... of .......

- f) Any necessary applications for council permits or notification to the relevant authorities (e.g. police, RTA, etc.) will be carried out prior to any concrete pours.
- g) Any work that will affect pedestrians and traffic (e.g. awning work, work to footpath and driveway, work above footpath, etc.), will be supervised such that pedestrian and traffic safety is maintained at all times. All necessary applications for permits, approvals and notification of relevant authorities will be carried out prior to these works taking place.


SP265-Traffic Management Plan-CJ-2012.05.25-ver01 Issued: 1/07/02

# Section 4.00

# Inspections and Testing

CMS Ref: 10.00

#### Flowchart for Site Safety Inspection/Checklist



SP615-Flowchart OHS Inspection Checklist-CJ-2012.05.25-ver01 Issued: 1/11/00

# Section 5.00


**Control** 

of

**EHS&R Issues** 

CMS Ref: 13.00

#### **Hazard Quarantining Procedure and Responsibility**



SP620-Hazard Quarantining & Resp-CJ-2012.05.25-ver01 Issued: 1/11/00

Page..... of .....

#### **Site Safety Rules** (to be displayed on site noticeboards)

#### 1. Condition of Entry

It is a condition of entry to this site that Site Safety Rules are complied with.

Prior to commencing work personnel must attend general construction work health and safety induction, site-specific induction and site-specific work activity safety training.

Authorised entry and movement of personnel, vehicles and equipment will be coordinated by the Contractor. Warning signs will be adhered to and notification of deliveries will be made to the Contractor's Foreman.

#### 2. Control of the Site

Every person on site has a responsibility to ensure the health and safety of themselves and others. Each person has the obligation to ensure the health and safety of their activities is managed in accordance with the Occupational Health and Safety Act 1983 and the Occupational Health and Safety Act 2000.

#### 3. Tidiness

Ensure work progresses in a tidy manner, work areas are kept clear of excessive rubbish and work areas are left in a clean and tidy condition

#### 4. Material Handling and Storage

Indicate where materials are to be delivered and stored (signs may be erected if appropriate), taking into account where materials will be used and the order in which they will be used. Ensure materials and equipment are stored on site in a manner that will not cause injury or illness to persons.

#### 5. Protective Equipment

Must comply with appropriate Australian Standard. Shall be worn where necessary.

#### 6. Safety Helmets

Shall be worn by all supervisors, employees and associated visitors in the designated areas. These areas will be signposted and barricaded.

#### 7. Footwear

Steel capped boots shall be worn by all supervisors, employees and workers in the designated areas. These areas will be signposted and barricaded.

Suitable footwear must be worn at all times. Bare feet, thongs, flimsy or unsuitable footwear is prohibited.

#### 8. Scaffold and Height Works

Ensure the scaffolds in use are erected to manufacturer's specifications. In particular, ensuring that the scaffolds comply with relevant parts of the Australian Standard for Scaffolding AS 1576.

 SP210-Site Safety Rules-CJ-2012.05.25-ver01

 Issued: 9/08/01
 Page.......of ........

Any person having to perform works above 1.8 metres must be supplied with and operate from a fully completed scaffold. A 'ticketed' scaffolder must erect scaffold over 4 metres.

Access scaffolding shall be erected with handrails, kickboards and scaffold planks, all securely fixed. When erecting or dismantling scaffolding at the end of each day, it shall be secured and left in a safe state and access to the scaffold blocked with temporary handrails

#### 9. Handrails and Walkways

Handrails shall be erected in any location where there is a likelihood of falling, a step decent or a drop of more than one-metre (1m).

Where handrails are removed by an Employee for access, the Employee shall ensure that another employee or supervisor shall during all working hours be present to ensure that no other worker or person on site is endangered by the removal of the handrails and that the handrails are replaced that day or when the job requiring their removal is complete whichever is the sooner.

Walkways, stairs and other access ways shall be kept clear of materials and debris.

#### 10. Ladders

Ladders shall not be used for access over more than one floor level and shall be secured at the top and bottom and access to the top and bottom of the ladder shall be kept clear.

#### 11. Electrical Safety

All plant and equipment must be checked monthly (e.g. distribution boards, etc.) as per Code of Practice. Amenities, site office, must be checked every three months by a licensed electrician, with a register kept on site.

Ensure electricity supply for use on site is protected by a residual current device (trip tested monthly) installed into the power source, e.g. portable generators.

All fittings to extension cords to be either non-rewirable (moulded) or transparent.

All leads and power cables to be supported above any work area and passageway to provide clear access for personnel and vehicles.

Only approved portable multi-boards are to be used. No double adaptors/piggy back plugs to be used.

Ensure electrical supply complies with the relevant safety standards.

#### 12. Stability of Structure during Construction

Ensure that the structure remains stable during the construction process. Destabilisation may be caused by weather, wind, subsidence, construction loads, live loads and the premature removal of temporary bracing or temporary propping.

#### 13. Protrusions

Ensure any protrusions created are removed, bent over or guarded to eliminate or reduce risk of injury where they present a hazard. *Protrusions include* 

SP210-Site Safety Rules-CJ-2012.05.25-ver01
Issued: 9/08/01 Page....... of .......

protruding nails, tie-down bolts, reinforcing rods and mesh, bars, steel, copper and plastic tubing, metal flashing, post tensioning cables etc.

#### 14. Trenching and Excavation

Ensure any trenching and excavation is supervised by a person who is competent and capable of assessing the risks associated with trenching work. This person should be knowledgeable on trenching, soil stability, appropriate shoring systems and where possible should have experience working with the local soil conditions.

For trenches less than 1.5 metres deep – ensure a competent person checks the stability of trenches. If soil is unstable or prone to collapse, trenches should be shored before people enter them.

For trenches more than 1.5 metres deep – ensure a competent person carries out a risk assessment before people enter them.

Ensure any unattended trenching and excavation is barricaded or covered where they present a hazard, and are filled as soon as possible.

#### 15. Plant, Cranes, Hoists and Machines

Operation of cranes and hoists shall be by licensed operators only and the operation of this equipment shall be in accordance with the manufactures' and authorities' recommendations.

Only licensed personnel operate or use specified plant and equipment. Other plant and equipment can only be used or operated by a competent person. In all cases ensure safety instructions provided by the manufacturer are followed.

No person other than a licensed 'dogman' shall give signals to the crane. Signal controls or gates shall not be removed from the hoist or crane.

#### 16. Hazardous Substances

When using hazardous substances or chemicals, follow the precautions outlined by the manufacturer. This information can be found on material safety data sheets (MSDS's), which must be provided by the supplier or manufacturer of a hazardous substance on the purchaser's request.

#### 17. Warning signs

Warning signs must be erected and maintained to indicate hazardous areas. Warning signs may be required for some hazardous situations.

#### 18. Ultra Violet Light

People working on the site should wear adequate clothing, or use other protection, to protect them from the effects of working in the sun.

#### 19. Toilets

Toilet facilities where available are in designated areas for workers and subcontractors.

#### 20. Drinking Water

Where reticulated water is available near the project, it will be made accessible for workers and subcontractors to use. Otherwise potable water should be taken to site.

#### 21. First Aid

All subcontractors should have a first aid kit available for themselves and their employees.

All people requiring first aid treatment are to contact the First Aid Officer who will administer the treatment and record the accident in the report record book, the person's name and nature of accident.

#### 22. Public and Construction Work

Consider the health and safety of the public by taking necessary steps to ensure activity on site does not cause members of the public any illness or injury.

#### 23. Work Method Statements

Persons must complete and follow safe work method statements for the work they are to carry out.

#### 24. Fire Prevention

Appropriate fire extinguishers must be on hand for each welding set bought on site, and also placed in strategic locations on site.

Fire hazards such as garbage, oily rags and flammable materials shall be eliminated by prompt removal or other corrective action.

#### 25. Small Tools

Small tools shall be used in accordance with manufacturers' recommendations and any malfunction shall be immediately repaired. Tools shall not have their guards removed and eye protection shall be used when using angle grinders, hammer drills, breakers and oxy gear. Free flight explosive powered tools are not permitted on this site.

#### 26. Accidents and Emergencies

Shall be reported immediately to the Contractor's Foreman along with any dangerous occurrence. Any employee who is off for more than seven (7) days along with any dangerous occurrence will warrant a report to be lodged with WorkCover Authority of NSW.

#### 27. Accident Procedure

Should an accident occur that involves personal injury, the following steps shall be taken:

- Do not remove the victim, call an ambulance.
- Disconnect power, air or gas at the scene but do not remove.
- Apply first aid, clear airways, resuscitation or compression to bleeding.
- Keep victim warm.
- Clear site for ambulance access.

- Write report immediately with witness/es reports, take photographs and notify The Builder's representative.
- Call the WorkCover Authority Inspector.

Where the accident involves plant, the following actions should be taken:-

- Secure the plant and clear area so the risk of personal property damage is minimised.
- If movement or removal involves any risk, call in an expert.
- Write report immediately with witness/es reports, take photographs and notify The Builder's representative.
- Call the WorkCover Authority Inspector.

#### 28. Minimisation of Wastes

Workers can:

- Build carefully to avoid waste.
- Look after materials to minimise damage.
- Support & follow the reduce, reuse and recycle programs.
- Stack off-cuts safely for reuse.
- Minimise waste put it in the recycle bins.
- Separate all wastes at source and not cross-contaminate.
- Keep wastes clean and dry.
- Not contaminate stormwater & waterways.
- Inform the Builder of any spillage.

#### 29. General Health and Safety

The collective cooperation of each individual worker is required to maintain healthy and safe working environment for all workers on this site.

When decisions must be made which relate to safe operation, safety will always take precedence over expediency.

Any synthetic mineral fibres are to be installed in accordance with Worksafe Australia Codes of practice.

No animals and or pets are to be permitted to enter upon the site without the prior written approval from The Builder.

Glass containers are not allowed on the site other than in the lunchroom.

The site is a Smoke Free Zone. Smoking is prohibited in all areas of the site, inclusive of enclosed areas, site offices and amenity areas.

The site is an Alcohol and Drug Free Zone. Alcohol and drugs are prohibited in all areas of the site, inclusive of enclosed areas, site offices and amenity areas

#### 30. Policing of Safety on Site

In respect of any breaches of safety The Builder may decide to send the offender off site without any warning.

At the discretion of The Builder a warning may be given, then the offender may be sent off the site. This shall be decided by The Builder or his representative.

 SP210-Site Safety Rules-CJ-2012.05.25-ver01

 Issued: 9/08/01
 Page....... of .......

#### 31. Contractor's and Sub-Contractors' Employees

These site safety rules have identified general health and safety issues relevant to the Contractor's sites. In addition to this you are expected to know and comply with the regulatory requirements relating to the work you carry out.

WorkCover's Codes of Practice are relevant to the building industry and you should also be familiar with the Codes relating to your work.

You must familiarise yourself, your employees and any other person with the information provided herein in the interests of health and safety. Check the order/subcontract for every new site for additional health and safety hazards.

All employers are to ensure the entitlement of all employees to work legally in Australia. If the Subcontractor (or his Subsubcontractors) shall make default of this requirement then the Contractor may by notice in writing determine the Contract between the Contractor and Subcontractor.

SP210-Site Safety Rules-CJ-2012.05.25-ver01 Issued: 9/08/01

#### **Rehabilitation Program**

The rehabilitation program is of extreme importance within our operations. The program includes:

- Prevent injury and illness by providing a safe and healthy working environment.
- Ensure that the occupational rehabilitation process is commenced as soon as possible after an injury in a manner consistent with medical judgement.
- Ensure that a return to work as soon as possible after an injury is a normal practice and expectation.
- Provide appropriate duties, where practicable, for an injured worker, as an integral part of the rehabilitation process.
- Consult with workers and where applicable, any industrial union of employees representing them to ensure that our rehabilitation programs operate effectively.
- Ensure that participation in a rehabilitation program will not, in itself, prejudice an injured worker.

#### **CEJ Constructions Pty Ltd** 7 Charles Street To: \_\_\_\_\_ Parramatta NSW 2150 Ph: (02) 8830 0400 Fax: (02) 8830 0499 A.C.N. 125 903 817 Attn: **Non-conformance Advice** Project: Camellia West Address: 181 James Ruse Drive Advice No: CAMELLIA NSW 2142 OHS (e.g. safety, enviro., etc) QA (i.e. quality assurance) Date: ☐ IR (i.e. industrial relations) Job No: CAMJAM OW&D (outstanding work & defects) Site Tel.: Fax: Contract No: From: Other: ☐ Facsimile ☐ Email ☐ Courier ☐ Hand Del. Other: Sent By: Mail Description: Date to be Completed: Contractor Authorised Signature: Reply - Action to be Taken by Person Responsible: Date Received by (Print Name): Signature: Note: Acknowledgment of receipt is not mandatory for this form to take effect. **Completion of Action Taken and/or Comment:** Date Completed: Contractor Authorised Signature:

#### **List of Non-conformances**

Project: Camellia West – 181 James Ruse Drive CAMELLIA NSW 2142

Trade/Subject:

Job No: CAMJAM

Date:

NCR	Non-conformance Advice			rice	Follow-up (if applicable)				
No.	Date Type Service Provider		Service Provider	Brief Description	Response/ Rework	Inspect By Date			
00001									
00002									
00003									
00004									
00005									
00006									
00007									

# Section 6.00

# **Corrective Action**

CMS Ref: 14.00

#### **Accident or Injury Investigation**

#### 1. General

Where a lost time injury or an incident with the potential to cause a serious injury/illness occurs, then an Incident/Accident Investigation Report (ITF 080) is to be completed by the Project Manager (as deemed necessary) or person nominated by him.

#### 2. **Procedure**

Obtain and document the situation and facts associated with the accident and/or injury.

#### Utilise:

- i. Witnesses.
- Sketches. ii.
- iii. Photos.
- b) Trace and record the sequence of events leading up to the accident and/or
  - Identify and record all contributing behavioural factors. i.
  - Identify and record all contributing physical and environmental ii. factors.
- Identify and record the reasons and/or failings. c)
- d) Evaluate behavioural and physical factors, and for each:
  - Consider alternative action.
  - ii. Select best solution.
  - Effectiveness. iii.
  - iv. Cost.
  - Acceptability.
- Ascertain and implement the most appropriate corrective action. e)
- f) File all documentation and notify the WorkCover Authority if appropriate.
- Follow up and evaluate the effectiveness and acceptability of the a) corrective action.

#### 3. References

- PF 710 Non-conformance Advice
- PF 750 List of Non-conformances
- ITF 215 Incident/Accident Investigation Report
- SP 630 **Accident Reporting**

SP625-Accident Or Injury Investigation-CJ-2012.05.25-ver01 Page..... of ..... Issued: 1/11/00

## Section 7.00

# Handling, Storage, Packaging and Delivery

CMS Ref: 15.00

#### **Manual Handling**

#### 1. Individual Handling

- a) Position your feet apart, with one forward and one back to gain balance. Stand close to or astride the load where possible.
- b) Bend your knees when lowering your hands in lifting and lowering. When moving or placing loads, allow your leg muscles to lift or take the weight.
- c) Keep your arms close to your body in all handling procedures. Do not reach out to lift or place loads, but position your hands close to the object to be handled.
  - Where it is impossible to stand close to the load, draw it to your body in a sliding movement before handling.
- d) Ensure you have a secure grasp. Use your forearm, wrist, hand and whole of fingers where necessary.
- e) Raise your head as you commence to lift.
- f) Use your leg muscles and bodyweight when pulling or pushing loads.

#### 2. Group Lifting

If the item to be handled is too heavy or awkward for you to lift on your own, seek assistance. Do not put your body under stress or strain:

- a) When group lifting the movement of all people involved must be coordinated by simple directions given by one member of the team.
- b) People of similar height and build should be employed to lift and carry long heavy loads if mechanical means are unavailable.
- c) Position your body adjacent to the load to be moved.
- d) If it is necessary to fully bend your knees to grasp the load, it is important that an adequate number of people be employed to safely manage the load.
- e) Use a secure grip to grasp the load, with your arms between your knees and close to your body.

#### 3. References

- > ITF 150 Risk Identification Safe Handling Checklist
- WorkCover Authority Code of Practice BackWatch Catalogue
- WorkCover Authority Guide Manual Handling Resources

 SP505-Manual Handling-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page....... of .......

#### **Hazardous Substances**

#### 1. General

Legislation to control the handling of hazardous chemicals used in the workplace has been implemented in NSW by the WorkCover Authority (WorkCover). The following section outlines the procedures and systems that will be adopted for this project.

Hazardous and industrial waste arising from demolition/operational activities shall be removed (generated) and/or transported in accordance with the requirements of the Environment Protection Authority (EPA) and WorkCover.

#### 2. Definition of Hazardous Substances

A substance which has the potential through being used at work to harm the health or safety of persons in the workplace.

#### 3. Objectives

The objectives of legislation to control the use of hazardous substances are to:

- a) minimise the risk of adverse health and safety effects due to exposure to hazardous substances in the workplace.
- b) ensure that hazardous substances used at work are provided with labels and Material Safety Data Sheets (MSDS) are obtained. In Australia these should conform to National OHS Commission guidelines.
- c) provide for the assessment and control of risks arising from exposure to hazardous substances.
- d) ensure that employees with potential to exposure to hazardous substances used in the work activity are provided with information and training on the nature of hazards and means of assessing and controlling exposure to workplace hazardous substances and that, where applicable, employee workplace representatives have access to this information.
- e) ensure that emergency services and other relevant public authorities have access to relevant information on workplace hazardous substances.

#### 4. Material Safety Data Sheets (MSDS)

- a) A MSDS provides the information needed to allow the safe handling of hazardous substances used at work. In Australia is should be set out in accordance with Worksafe's Guidance Note for Completion of MSDS.
- b) MSDS's in the recommended format should be developed for all chemicals and substances supplied to site.
- c) Employers/Subcontractors must obtain a MSDS from the supplier for all hazardous substances used in the workplace. A suppliers' MSDS must never be altered.
- d) MSDSs must be kept up to date and kept together in a convenient location at the workplace (could be contained in a database.)
- e) Employees must have access to the MSDSs relating to the hazardous substances used at the workplace.
- f) Employers must make sure employees understand the significance of the information contained in the MSDS.

 SP645-Hazardous Substances-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page....... of .......

#### 5. Registers and Inventories

A register or inventory provides a central listing of all hazardous substances, which are used in the workplace.

Registers or inventories will be kept in the same place as MSDSs at the workplace and be accessible to employees.

#### 6. Labels

All containers of substances supplied to, used or handled in the workplace will be labelled to allow people to use the substance safely. This includes containers into which chemicals are decanted unless all the decanted chemical is to be used immediately.

In Australia further guidance on the labelling of hazardous substances is to be found in the Worksafe Draft "Guidance Note for the Labelling of Hazardous Substances Used at ...".

#### 7. Assessment

An assessment is to be undertaken to evaluate the health and safety risks to employees arising from the use of hazardous substances in the workplace and to determine the measures necessary to control these risks.

The assessment will record and include:

- a) identification of hazardous substances in the workplace.
- b) nature of the hazard to health and safety.
- c) degree of risk to health and safety.
- d) measures required to control the exposure.
- e) whether health surveillance is necessary.
- f) induction and training required.

Not all hazardous substances at a workplace are chemicals; therefore the assessment will take into account substances that are produced as a byproduct of a process (e.g. dust, fumes and gases).

#### 8. Control

The purpose of control is to minimise employee exposure to hazardous substances thereby preventing adverse health effects, which could occur from such exposure.

Control of hazardous substances will be achieved through progressive application of the following hierarchy of control measures:

- a) Elimination of hazardous substances from the workplace.
- b) Substitution by less hazardous substances.
- c) Isolation of the process to control the emission of hazardous substances.
- d) Engineering control, including local exhaust ventilation for vapour, gases, or particulate, to contain or minimise hazardous substances or processes.
- e) Adoption of safe work practices, including changes to work methods, which minimise exposure to hazardous substances.

 SP645-Hazardous Substances-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page....... of .......

f) Where other effective means of controlling the hazard are not workable. suitable approved PPE will be provided which conforms to the relevant standard.

#### 9. **Disposal of Wastes**

All waste products are to be disposed of in accordance with:

- OHS requirements a)
- Consideration of minimising impact to the Environment. b)
- Compliance with Standards and Codes. c)
- d) Approvals.

#### 10. **Monitoring**

The purpose of monitoring is to derive a qualitative estimate of the exposure of employees to hazardous substances. Monitoring is relevant to both assessment and control.

Monitoring involves the periodic and/or continuous sampling of workplace atmospheres of personnel, to determine the risk of exposure to hazardous substances. Monitoring is relevant to assessment and control.

#### 11. **Health Surveillance**

The purpose of health surveillance is to ensure the health of employees is maintained while working with hazardous substances (e.g. lead, silica dust, manganese and isocyanides).

Early adverse health effects from exposure to hazardous substances may be detected through health surveillance.

#### 12. **Record Keeping**

Employee records are maintained for a period of 30 years. The retention of records for this period of time is necessary because some adverse health effects, such as cancers, may take a long time to develop.

Records will include inventories of hazardous substances, results of workplace monitoring and employee health surveillance.

#### 13. **Employee Duties**

All employees working with or near hazardous substances will maintain safe work practices so that their health and safety and the health and safety of those around them, is maintained.

- Employees will use the control measures provided to minimise the risk of a) exposure to hazardous substances.
- PPE will be used when provided. It should be kept clean and maintained b) in an appropriate manner.
- Employees will practice a high standard of personal hygiene by washing c) thoroughly and removing all protective clothing before eating, drinking and smoking.
- Defects discovered in any control measures including PPE will be reported d) promptly to a supervisor.

Page..... of ..... Issued: 1/11/00

#### 14. References

- ITF 085 Register of Hazardous Substances
- ITF 095 Workers Register
- WorkCover Authority, Code of Practice, A Guide to the Hazardous Substances Regulation and Control
- WorkCover Authority, Code of Practice, Reading Labels and Material Safety Data Sheets
- WorkCover Authority, Code of Practice, Working Safely with Chemicals
- WorkCover Authority, Code of Practice, Managing Chemical Hazards in the Workplace
- Protection of the Environment Operations Act 1997
- Protection of the Environment Operations (Waste) Regulation 1996
- Waste Avoidance and Recovery Act 2001
- NSW Occupational Health & Safety Act 2000
- NSW Construction Safety Act 1912 (Regulation 84A-J Construction Work Involving Asbestos or Asbestos Cement 1983)
- Occupational Health & Safety Regulation 2001
- Occupational Health & Safety (Asbestos Removal Work) Regulation 1996

SP645-Hazardous Substances-CJ-2012.05.25-ver01 Issued: 1/11/00

# Section 8.00

# **Training**

CMS Ref: 18.00

#### **Training**

# 1. General Industry, Trade, OHS, Environmental, Rehabilitation, QA and IR Training

All of our personnel are briefed on their specific roles and responsibilities with regard to our OHS, Environmental, Rehabilitation, QA and IR systems, inspection and testing. During their first week on the job new personnel are given a brief outline and a specific understanding of their responsibilities (e.g. SP 120, SP 125, SP 130, SP 135 & SP 140).

Training needs are identified and training is provided when necessary, to ensure that all personnel have the specific skills and qualifications to perform their work. Records of employee training and qualifications are kept, e.g. Workers Register (ITF 095).

#### 2. Site Workers OHS, Environmental, Rehabilitation, QA and IR Training

For site workers completion of the following courses are compulsory:

- .01 WorkCover accredited 'OHS Induction Training Course for Construction Work – General' (old 'green card' now commonly called 'white card'). A 'site worker' who has not attended the course will be given reasonable time to attend
- .02 Site Specific Induction, e.g. Site Induction Register (ITF 100) and Site Specific Induction (SP 655)
- .02 Work Method Statement (SWMS), Job Safety Analysis (JSA) and Risk Assessment training

The Project Safety Plan/Site-Specific Safety Management Plan (PSP/SSMP) may specify further training needs, e.g. 'tool box talks' Training and OHS Talks – Supervisor's Record (ITF 115).

#### 3. References

- > ITF 095 Workers Register
- > ITF 100 Site Induction Register
- ➤ ITF 115 Training and OHS Talks Supervisor's Record
- ITF 235 Personnel & Training Record
- > SP 655 Site Specific Induction
- WorkCover Authority OH&S Training WorkCover occupational health and safety courses for industry

 SP675-Training-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page....... of .......

#### **Site Specific Induction** (to be displayed on site noticeboards)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Job No: CAMJAM A Brief Introduction to the Project 1. 1.1 It's History: The property has been used for industrial and commercial activities and then owned by Sydney Water for a while prior to its sale for redevelopment. 1.2 It's Future: The development includes rezoning for industrial, commercial, retail & residential 1.3 The nature of the project at this point in time – Describe what's happening on the job at the moment. You should emphasise that whilst on the project you may encounter: Demolition General Environmenta Construction I & Heritage Excavation Finishing Infrastructure Piling **Parking and Hours of Work** 2. 2.1 **Site Parking** – No general parking is provided for on site. Public transport via buses (from James Ruse Drive) and train (from Camellia Railway Station at the end of Grand Avenue). 2.2 **Noise Restrictions and Specific Hours of Work** – The project is governed by: The project is open for work Monday to Friday 7:00 AM to 5:00 PM 7:00 AM Saturday to 4:00 PM No heavy vehicles are allowed to enter the site outside these hours without the prior written approval of the Contractor. 3. **Personal Protective Equipment (PPE)** 3.1 **PPE To Be Worn At All Times** – PPE is to be worn in all areas designated. No exceptions: Hard Hat Steel Cap Vest **Boots** All PPE as per your Work Method Statement (WMS) and risk assessments PPE must be supplied by your Employer

 SP655-Site Specific Induction-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page........of

- 3.2 **Observe What Is Happening Around You** Be observant and take care when:
  - Walking to and from your amenities and place of work
  - Walking/working near trucks, forklifts, cranes or heavy machinery
  - Observe and obey all warning signage
- 3.3 **Environmentally Responsible Project** Each inductee can make an improvement to the environment and care is required with:
  - Not contaminating stormwater and waterways
  - Recycle an reduce waste wherever possible
  - Informing the Contractor of any spillage

#### 4. First Aid & Emergency Accident Procedure

- 4.1 **Location First Aid Facilities** Refer to the drawing on the notice board and emphasise the location of the facilities.
- 4.2 **Emergency Accident/First Aid Procedure** Refer to the written procedure on the notice board and describe the first aid call/notification system being used.
- 4.3 **Report all Injuries** Report all injuries to the First Aid Officer.
- 4.4 **Report all Incidents** Report all incidents including 'near hit'/'near miss' incidents. The report is to be to your Employer's Supervisor or the Contractor's Foreman.

#### 5. **Emergency Evacuation Procedure**

Refer to the drawing and written procedure on the notice board and be sure that inductees understand location and the procedure.

#### 6. **Breaches of Safety**

- **Warning System** At the discretion of the Contractor a warning system may apply for removal of offenders from site:
  - Step 1 First Warning = Verbal
  - Second Warming = Written and verbal Step 2
  - = Written, verbal and in the presence safety Step 3 Third Breach committee member, delegate or management

representative and removal from site

- 6.2 **Instant Dismissal/Removal from Site** The Contractor may have an offender dismissed/removed from site immediately (without warning) for behaviour such as:
  - **Fighting**
  - Stealing
  - Urinating

Page..... of ..... Issued: 1/11/00

- Absenteeism
- Wilfully damaging amenities
- Deliberate damage to any plant and equipment
- Person being under the influence of drugs or alcohol
- Tampering with or vandalising of safety related equipment

#### 7. Safe Systems of Work

- 7.1 Work Method Statements (WMS) – Have you been inducted into your safe WMS and your company Safety Plan.
  - You must have safe WMSs developed for all task carried out on site
  - You must be able to carry out all tasks without risk to yourself or others
  - All inductees must acknowledge and sign the Site Induction Register that the employee has read, understood & accepts his company's Work Method Statement and Site Safety Rules prior to starting work on site
- 7.2 **Tool Box Meetings** All subcontractors must conduct tool box meetings, as necessary (e.g. on the last Friday of the month (in accordance with the conditions of contract)). Signed attendance must be submitted to the Contractor.
- 7.3 **Working at Height** All tasks that involve working outside a hand railed area or where workers could be exposed to a fall (e.g. a fall greater than 1.8m), must submit a specifically developed WMS to the Contractor for review. This must occur BEFORE work begins.

This safe work method must incorporate a thorough Risk Assessment and the proposed controls. Following review by the Contractor, all workers involved in the task must be inducted and a signed attendance record submitted to the Contractor BEFORE work begins.

- 7.4 **Scaffold** Any changes or alterations required to scaffold must be communicated to the Contractor's Foreman who will coordinate with the scaffolders on site:
  - Scaffolding must not be altered or removed except by certified scaffolders employed by the Site Scaffold Subcontractor. Workers found altering or removing scaffold could face instant dismissal
  - Scaffold that is not completed will be indicated by signage (e.g. "Scaffold Incomplete", "No Access", etc.)
  - Scaffold must be cleaned following all tasks by the relevant subcontractor
- 7.5 **Mobile Scaffold** Must be built to regulation.

#### Housekeeping 8.

8.1 **Access** – Maintain a clear and safe access free of obstruction at all times, particularly:

Page..... of ..... Issued: 1/11/00

First aid areas and call systems

- Scaffold

**Stairs** 

> To fire extinguishers

Access to hoist

- Temporary power board
- 8.1 **Clean-Up!** It is the subcontractors' responsibility to clean up:
  - Clean up progressively
  - > Do not let rubbish accumulate
  - Use the bin provided. If there is no bin, see the Contractor's foreman to organise
  - Subcontractor who do not clean up progressively will be directed to stop production

#### 9. Plant and Machinery

Plant and machinery are to be operated by certified/ticketed operators. Trainees may operate machinery under the supervision of a certified operator. A logbook of training must be maintained.

#### 10. Electrical

- 10.1 **Tagging** All power tools and leads must be checked and tagged monthly by a certified electrician:
  - > Tagging must be completed by the 7<sup>th</sup> of the month
  - Tagging must be done prior to starting on site

#### 10.2 Electrical equipment is dangerous

- > Elevate all leads!
- Use insulated lead hooks or stands
- Earth Leakage Circuit Breakage (ELCBs) must be reset by an electrician
- > The lid on the temporary power boards must be kept down

#### 11. Drugs and Alcohol

#### The Use of Drugs or Consumption of Alcohol is Strictly Prohibited

- Drugs and alcohol is prohibited in all areas of the site including the site amenities
- Workers found to be under the influence of drugs or alcohol will be removed from site
- If you wish to receive help for a drug or alcohol problem, see your employer or delegate about a drug and alcohol rehabilitation program

#### 12. Smoking

**Smoking is Prohibited** – Smoking is prohibited in all areas of the site (e.g. hoist, amenities, offices, first aid facilities).

#### 13. Radios and Walkmans

- 13.1 Radios are permitted on site but must be used responsibly and with consideration for others.
- 13.2 Volume must be kept at a reasonable level.
- 13.3 Walkmans are prohibited on site.

#### 14. Code of Conduct

All workers are expected to behave in a courteous and polite manner to one another and to visitors to the project. Emphasise that swearing over channels is prohibited.

#### 15. A Last Word on Safety

- 15.1 Site Safety Each inductee is to read and acknowledge that he understands the Site Safety Rules, this Site Specific Induction and his company's Work Method Statements (SWMS), Job Safety Analysis (JSA), Risk Assessments and by signing the Site Induction Register.
- 15.2 **Hazards** If you notice a problem or hazard on site:
  - > Try to fix it yourself
  - Inform your supervisor or the Contractor's Foreman or safety committee member (if we do not know, how can we solve the problem)
  - > Do it safely ..... or not at all

SP655-Site Specific Induction-CJ-2012.05.25-ver01 Issued: 1/11/00

### Training & OHS Tool Box Talk – Supervisor's Record

Project: Camellia West – 181 James Ruse [	Orive CAMELLIA	Job No:	CAMJAM			
Workplace:		Date:				
Employer/Subcontractor:						
Supervisor:	Signature:					
Subject:	Duration:					
Type: ☐ - OHS (e.g. safety, env., etc.) ☐ - QA (i.e. qualit	:y)	ations) $\square$ - Other:				
Employees Prese	ent (Print Names)					
Comments Or Points	Raised By Attend	lees				

ITF160-Training & OHS Tool Box Talk Record-CJ-2012.05.25-ver01 Issued: 1/11/00

#### **Personnel & Training Record**

Surname	
First name & others	
Address	
Telephone	
Date of Birth	
Nationality	
Languages spoken	
Emergency Contact	
Relationship	
Address of Emergency Contact	
Phone No. of Emergency Contact	
Years of Experience in the Construction Industry	
Date commenced with Contractor	
Building Industry long Service Leave Number (if applicable)	
Describe your Occupation	

Complete the following information to ascertain training history

Course	Copies Attached (Y/N)	Date Completed	Expiry Date	Registration/ Identification Number	Comments
General Induction for Construction Work in NSW 'White Card'					
Previously called 'Green Card' which needs to be upgraded to 'White Card'					
Drivers Licence Class					
Dogman					
Rigging					
Scaffold					
Tower Crane Driver					
Mobile Crane Driver					
Senior First Aid					

Page 1 of 2

Course	Copies Attached (Y/N)	Date Completed	Expiry Date	Registration/ Identification Number	Comments
Occupational First Aid					
Advanced Resuscitation					
Man & Materials Hoist					
Materials Hoist					
Explosive Power Tool (EPT) Operator					
Forklift					
Elevated Work Platform					
11m Boom					
Formwork & Falsework					
Traffic Control – Worksite Planning 'Red Card'					
Traffic Control – Stop Slow Bat 'Blue Card'					
Traffic Control					
Backhoe					
Industry Induction					
OHS Committee Member					
OHS Supervisor					
Drugs & Alcohol					
Manual handling/Backwatch					
Clerk of Works					
TAFE Certificate					
(Detail Qualifications)					
Software/Sure Trak/MS Project Training					
Software/MS Office (Word, Excel, etc.) Training					
Software/Accounting					
Software/Project Management					
Other Employer Training					
Other:					

# Section 9.00

# **EHS&R Records**

CMS Ref: 16.00

#### **Internal Audit Report**

	nellia West – 181 James F					
Scope of Aud	lit:		Audit	No:	Date:	
Item	Activity Audited		ervations/Comments	Conforms Yes No	Action Taken/Follow Up	Initials /Date
				100 110		7243
Auditor:			Audite:			
Auditor: Sig	nature of Auditor	Print Name	Audite:_ Date	Signature of A	udite Print Name	Dat

ITF205-Internal Audit Report-CJ-2012.05.25-ver01 Issued: 1/11/00

#### **Incident/Accident Investigation Report**

a lost time injury occurs: or an incident with the potential to cause serious injury/illness occurs. A copy of the completed form is to be fased to the Contractor's Project Manager and CA Manager. Immediate notification verbally is required in case of a serious injury, illness or incident occurring.  Time/Date of Accident/Incident:  Name of Injured Person/s: Age:  Occupation of Accident/Incident (be specific):  Nature of Injury/Illness:  Occupation of Injured Person:  Referred/Transferred to:  Damage to Equipment/Property:  Description of Accident/Incident (describe in detail):  Recommended Preventative Action:  Form Completed by:  Print Name  Position  Date		ntential to cause		
3. Immediate notification verbally is required in case of a serious injury, litness or incident occurring.  Firme/Date of Accident/Incident:  Name of Injured Person/s:  Occupation of Accident/Incident (be specific):  Nature of Injury/Illness:  Occupation of Injured Person:  Referred/Transferred to:  Damage to Equipment/Property:  Description of Accident/Incident (describe in detail):  Recommended Preventative Action:	a lost line injury occurs, or an includin with the pe	nomar to cause .	serious injury/illness	OCCURS.
Time/Date of Accident/Incident:  Name of Injured Person/s: Age:  Location of Accident/Incident (be specific):  Nature of Injury/Illness:  Decupation of Injured Person:  Referred/Transferred to:  Damage to Equipment/Property:  Description of Accident/Incident (describe in detail):  Recommended Preventative Action:	2. A copy of the completed form is to be faxed to the Contractor's Proje	ct Manager and Q	A Manager.	
Name of Injured Person/s: Age:	3. Immediate notification verbally is required in case of a serious injury,	illness or incident	occurring.	
Location of Accident/Incident (be specific):  Nature of Injury/Illness:  Decupation of Injured Person:  Referred/Transferred to:  Damage to Equipment/Property:  Description of Accident/Incident (describe in detail):  Recommended Preventative Action:  Form Completed by:  Print Name Position Date	Time/Date of Accident/Incident:			
Nature of Injury/Illness:  Description of Injured Person:  Referred/Transferred to:  Damage to Equipment/Property:  Description of Accident/Incident (describe in detail):  Recommended Preventative Action:  Form Completed by:  Print Name Position Date	Name of Injured Person/s:		Age:	
Description of Injured Person:  Referred/Transferred to:  Damage to Equipment/Property:  Description of Accident/Incident (describe in detail):  Recommended Preventative Action:  Form Completed by:  Print Name Position Date	Location of Accident/Incident (be specific):			
Referred/Transferred to:  Damage to Equipment/Property:  Description of Accident/Incident (describe in detail):  Recommended Preventative Action:  Form Completed by:  Print Name Position Date	Nature of Injury/Illness:			
Damage to Equipment/Property:  Description of Accident/Incident (describe in detail):  Recommended Preventative Action:  Form Completed by:  Print Name Position Date	Occupation of Injured Person:			
Description of Accident/Incident (describe in detail):  Recommended Preventative Action:  Form Completed by:  Print Name Position Date	Referred/Transferred to:			
Recommended Preventative Action:  Form Completed by:  Print Name Position Date	Damage to Equipment/Property:			
Form Completed by:  Print Name Position Date	Description of Accident/Incident (describe in detail):			
Form Completed by:  Print Name Position Date				
Form Completed by:  Print Name Position Date				
Form Completed by:  Print Name Position Date				
Form Completed by:  Print Name Position Date				
Form Completed by:  Print Name Position Date				
Form Completed by:  Print Name Position Date				
Form Completed by:  Print Name Position Date				
Form Completed by:  Print Name Position Date				
Print Name Position Date	Recommended Preventative Action:			
Print Name Position Date				
Print Name Position Date				
Print Name Position Date				
Print Name Position Date				
Print Name Position Date				
	Form Completed by:			
	Print Name	Position		Date
<i>Note:</i> If insufficient space provided above, please provide additional information on the back of this Form.	Note: If insufficient space provided above, please provide addi	tional information	on on the back of tl	nis Form.

ITF215-Incident Accident Report-CJ-2012.05.25-ver01 Issued: 1/07/02

Page..... of .....

#### Weekly Site Safety Walk

	lia West – 181 James Ruse Drive CAMELL day of			
articipants:				
		·		
No	Description of Works	Action	By Date	Initia /Date
	-			

ITF180-Weekly Site Safety Walk-CJ-2012.05.25-ver01 Issued: 1/11/00

#### **Hazardous Substances Register**

Project: Camellia West – 181 James Ruse Drive CAMELLIA NSW 2142 Job No: CAMJAM

Analysed by: Site Staff Review		Reviewe	ed:			Date:		
	MSDS	Fi	st Aid Re	auireme			SWMS	
Product	Supplied	Swallow	Eyes	Skin	Inhaled	PPE	Flammability	Developed
First Aid			PPE		1	Flamn	nability	

First	Aid	PPE		Fiar	nmability
Α	Rinse Mouth	1	Overalls	1	Flammable
В	Rinse with water	II	Safety Shoes	2	Nearby equipment must be earth
С	Wash with soap and water	III	Gloves	3	Highly flammable
D	Induce vomiting	IV	Safety Glasses	4	Heating may cause separation
Е	Do NOT Induce Vomiting	V	Respirator	5	Non-Combustible
F	Remove contaminated clothing	VI	Wash hands after use	6	Combusts with other products
G	Apply artificial respiration (if breathing stopped)	has <b>VII</b>	Well ventilated area	7	Remove all possible ignition sources
Н	Remove from exposed area			8	Do not smoke
ı	Seek medical assistance				

J Seek medical assistance

Bandage with dressing

Page..... of .....

#### Site Induction Register

Project: Camellia West – 181 James Ruse Drive CAMELLIA NSW 2142 Job No: CAMJAM

Date	Employee's Name	Employed by Company Name	Read,	Employee has Read, Understood & Accepts His Company's Work Method Statement Yes / No	Employee confirms entitlement to work legally in Australia Yes / No	OHS General Induction for Construction Work in NSW Commonly called Old 'Green Card' New 'White Card'	Other Qualifications, tickets and cards (e.g. traffic control, dogman, rigger, etc.)	Signature
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			
			Yes	Yes	Yes			

ITF100-Site Induction Register-CJ-2012.05.25-ver01 Issued: 30/03/06

#### **Site Induction Form**

Project: Camellia West – 181 James Ruse Drive CAMEL	<u>IA</u> Job No: <u>CAMJAM</u>
Site Induction Number And/Or Date:	
Name:	
Address:	
Telephone No.:	
Medical Conditions Or Allergies:	
Next Of Kin: Emergence	y No.:
Union Membership: Membersh	nip No.:
Long Service Leave No.:	
Industry Induction (Old 'Green Card' New 'White Card')	o.:
Superannuation Membership:	No.:
Redundancy Membership:	No.:
Employer: Address:	
Position Employed As:	
Has Safety Equipment Been Issued By The Employed Boots Yes □ No □ Hard Hat Yes □ No □ Life Jacket Yes □ No □ Other Yes □ No □	er:
Have You Read, Understood & Accept Your Constatement Yes □ No □	mpany's Safe Work Method
You confirm Your Entitlement To Work In Australia	Yes □ No □
Will You Be Operating Equipment Requiring Certification  Type Of Equipment:  Certificate Held:  Copy Supplied To Site Foreman Yes □ No.	
(Ticket Must Be Presented Prior To Using Equi	oment On Site)

ITF105-Site Induction Form-CJ-2012.05.25-ver01 Issued: 1/11/00

#### **Site Safety Procedures**

#### I am obligated to follow these procedures and work in a safe manner:

- To ensure that all electrical equipment I use is correctly tagged
- To wear the correct personal protective equipment (safety gear)
- To ensure that handrails and signage is placed around penetrations
- To keep all access ways clear and tidy
- To make sure all scaffolds I work on have handrails and kickboards
- To check power tools every morning before use
- To report all faulty equipment to the foreman
- To be aware of and active in general housekeeping
- To report all safety issues to my foreman or safety officers
- To be aware of the safety and health of my fellow employees

The site foreman has made me aware of the following safety policies

The site foreman has made me awa	re of the following safety policies
Site layout	Explain location of amenities, lunch sheds, access to
	site, transportation(hoists etc)
Parking	Explain designated parking areas or No Parking on site
Tools and equipment check lead	Leads and electrical equipment to be tagged by
tagging etc.	prior use on site
Site traffic	Explain site traffic procedure. Refer site rules
Location of First Aid and Safety	First aid office is located
Officer	First aid officers are
	Emergency contact method is Site Foreman's phone
Location of work areas	Answer queries regarding access to specific work
	areas
Safety Committee	Safety Chairman is
	Safety committee members are
Reporting	All accidents and incidents are to be reported to first
	aid officer
Certification and licensing	certificates and licences must be presented to safety
	officer prior to commencement of activities requiring
	certification or licensing
Safety requirements	Site safety rules are located on bulletin board at lunch
	shed
Non-English speaking persons	Refer to employer to insure site rules are understood
Lifting techniques	
NO alcohol/drugs allowed at any time	This means NO
Housekeeping	All trade waste is to be placed in bins provided and
	located
Hazardous substances	Notification required prior delivery as per site rules
Deliveries	Explain site notification requirements
Unloading	Explain site unloading facilities, S/C unloading
	requirements
Emergency evacuation	Explain emergency evacuation procedure
Internal works	

By signing this form the employee has read and understood & accepts conditions and site safety rules

Signature:	Date:
Witness:	Date:

ITF105-Site Induction Form-CJ-2012.05.25-ver01

Issued: 1/11/00 Page...... of .......

#### **Training & OHS Talks Register**

Project: Camellia West – 181 James Ruse Drive CAMELLIA NSW 2142 Job No:	CAMJAM
Workplace:	
Employer/Sub-Contractor:	

Trainar	Cubiaat Mattar	•	Туре	of Tra	Number	D-1-		
Trainer	Subject Matter	OHS	Environ	IR	QA	Other	Attending	Date

 $\label{eq:total-training & OHS Talks Register-CJ-2012.05.25-ver01} \\ Issued: 1/11/00$ 

#### **Job Development Action**

	following is to be completed, as applicable, for each project. It is desirable to monitor lopment/actions at regular intervals during project.	Initials /Date
1.	Review Conditions of Contract and Client Brief:	
2.	Notification to Brokers of Insurance Requirements:	
2.1	For residential buildings has written notification been given to Broker with regard to HWI (Residential Contractors Annual Home Warranty Insurance)?	
2.2	For projects with a Head Contract value of one million dollars (\$1m) or more has notification been given to our Broker of contract value for 'Contract Works' insurance (old name 'all-risk')?	
3.	OHS – Site-Specific Induction:	
4.	OHS – Project Safety Plan (PSP) or Site-Specific Safety Management Plan (SSMP):	
5.	Environmental & Waste Management Plan (EMP):	
6.	IR Plan:	
7.	QA Plan:	
8.	Training Actions: OHS and EMP Site-Specific Induction procedures included in PSP/SSMP/EMP.	
	Work Method Statement (SWMS) verification included in Site-Specific Induction.	
9.	Design – Safety, Environmental, IR, QA and 'Build-Ability' Issues:	
	Reviewed and considered Australian Standards ("AS"), Building Code of Australia ("BCA") and WorkCover Codes of Practice.	
	Identify, investigated, assessed and control of risks associated with the site or inherent in design.	
	Considered and documented issues relating to the eventual removal or demolition of the facility.	
	Design Plan Ongoing: Start - Reviewed Client Brief and associated documents.	
10.		
10.		
10.		

# Section 10.00

# Design

CMS Ref: 4.00

#### Design

The Site Team is responsible for undertaking the design review in conjunction with OHS, Environmental, Rehabilitation, QA, IR and 'build-ability' issues. This process can be broken-up into the following stages.

#### **Design Input**

The client's brief, head contract, OHS, Environmental, Rehabilitation, QA, IR, 'build-ability' issues, legislation, awards and statutory requirements will be taken into consideration in the design input and documented for adequacy.

We are to update and co-ordinate the design input with those responsible for imposing requirements and resolve any incomplete, ambiguous or conflicting requirements. This process will also take into consideration the results of any trade or contract review activities.

The Job Development Action (PF 010) will also take into consideration the design risks to workers undertaking the construction, safety issues relating to the eventual removal or demolition of the facility.

#### **Design Review**

The Site Team are responsible for undertaking and recording design reviews. Formal design review meetings are held at regular stages of the design. At these meetings the design output will be measured against the design input.

Representatives of disciplines and other specialists, as required, will attend design meetings. The minutes of meetings are recorded and maintained.

#### **Design Verification**

At the design review meetings the design output is measured against the design input to ensure design verification. Minutes of meetings are recorded.

#### **Design Changes**

Design changes are controlled by the Contractor to ensure that the responsible person only does changes.

We make sure that changes are clearly identified on the documents. Changes are thoroughly reviewed and authorised for issue. All design change documents are issued with a covering Document Transmittal (PF 610). The document lists (PF 305 & PF 405) are updated to reflect current revision status.

#### References

PF 010 Job Development Action

PF 305 List of Documents

PF 405 Document Register

SP285-Design-CJ-2012.05.25-ver01 Issued: 1/11/00

Correspondence > PF 610

# Section 11.00

# **Internal OHS&R**

# **Review**

**CMS Ref: 17.00** 

#### Internal EHS&R Review

The Site Team will conduct internal audits with regard to OHS, Environmental, Rehabilitation, QA and IR issues. Refer to Project OHS, Environmental and IR Audit (ITF 195), Internal Audit Report (ITF 205) and Project Audit Schedule (ITF 210).

The audit results are recorded with Non-conformance Advice (PF 720) and entered on the List of Non-conformances (PF 750), if necessary. These are discussed with the people concerned and timely action is taken to ensure that the system procedures are operating effectively.

Follow up verification audits are taken if required for each non-conformance.

Incident/Accident Investigation Reports (ITF 215) and Project Safety Performance (ITF 220) are tabled at the Corporate Project Meetings to ensure the system is operating effectively.

#### References:

>	PF 720	Non-conformance Advice
>	PF 750	List of Non-conformances
>	ITF 195	Project OHS, Environmental and IR Audit
>	ITF 205	Internal Audit Report
>	ITF 215	Incident/Accident Investigation Reports
>	ITF 220	Project Safety Performance

 SP290-Internal EHS&R Review-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page........

# Section 12.00

# **Documentation**

CMS Ref: 5.00

#### **Job Filing System**

Project: Camellia West – 181 James Ruse Drive CAMELLIA NSW 2142 Job No: CAMJAM The following Filing System is used for this project with OHS, Environmental, IR and QA records filed accordingly (cross out anything that is not applicable; add any new items).

Description   Location   Maintained E	ntained By
Electronic Filing Contractor's HO & Site PM & Contractor's PM & Contractor's PM & Contractor's PM & Contractor's PM & Contractor's PM & Contractor's PM & Contractor's PM & Contractor's PM Site PM Other Specifications: All Site PM  Contracts: Contract Documents and Correspondence Contractor SHO & Site PM & Contractor's Contract Documents and Correspondence Contractor's HO & Site PM & Contractor's Contract Documents and Correspondence Contractor's HO & Site PM & Contractor's Contractor's Contract Documents and Correspondence Contractor's HO & Site PM & Contractor's Specific Standards, Regulations Legislation and Awards Used:  Safety Records: Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP) Soil & Water Management Plan (EMP) Site PM Site Site PM Site PM Site Specific Induction Course (e.g. records, timing) Site PM Site Specific Induction Course (e.g. records, timing) Site PM Subcontractors' Site-Specific Safety Plans Subcontractors' Site-Specific Safety Plans Site PM Subcontractors' Work Method Statements (SWMS) Site PM  Quotes and Tenders List of Non-Conformance Site PM Delivery Dockets Site PM Delivery Dockets Site PM Delivery Dockets Site PM PM PF 205 Review of Contract (by Contractor) Site PM PF 205 Dob Development Actions Site PM PF 205 Dob Development Register PF 330 Document Register PF 330 Document Register PF 330 Document Register PF 330 Document Register PF 330 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register PF 340 Document Register	пашей Бу
Paper Filing  Contractor's HO & Site  PM & Contractor's  Drawings:  List of Drawings, Amendments and Transmittals  Site PM  Current Site PM  Site PM  Site PM  Site PM  Site PM  Site PM  Site PM  Correst  Site PM  Site PM  Correst  Site PM  Site PM  Correst  Site PM  Site PM  Correst  Site PM  Correst  Site PM  Correst  Contractor's  Contractor's HO & Site PM  Contractor's HO & Site PM  Contractor's HO & Site PM & FP 305 List of Document Register HO & Site PM & FP 305 List of Document Register HO & Site PM & FP 305 List of Document Register HO & Site PM & FP 305 Document Register HO & FP 305 Document Register HO & FP 305 Document Register HO & FP 305 Document Register HO & FP 305 Document Regis	
Drawings:  List of Drawings, Amendments and Transmittals  List of Drawings, Amendments and Transmittals  Current  Site PM  Superseded  Other  Specifications:  All  Contracts:  Contract Documents and Correspondence  Contract Documents and Correspondence  Contract Drawings, Amendments and Awards Used:  Variations  Specific Standards, Regulations Legislation and Awards Used:  Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP)  Soil & Water Management Plan (SWMP)  Site Specific Induction Course (e.g. records, timing)  Site PM  Site Specific Induction Course (e.g. records, timing)  Engineers Certificates for formwork  Engineers Certificates for formwork  Subcontractors' Site-Specific Safety Plans  Subcontractors' Site-Specific Safety Management (SWMS)  Site PM  Cuality Records:  QA Plan  Quotes and Tenders  List of Non-Conformance  Institute PM  Delivery Dockets  Certificates and Authorities  Procedure Forms:  PP 005 Review of Contract (by Contractor)  PF 305 Dust of Documents & data Contractor control)  PF 330 Document Revision Status  PF 330 Document Revision Status  PF 330 Document Revision Status  PF 330 Document Revision Status  PF 330 Document Revision Status	ntractor's HO
List of Drawings, Amendments and Transmittals Current Site PM Superseded Other Other Specifications: All Contracts: Contract Documents and Correspondence Contract Documents and Correspondence Variations Contract Documents and Correspondence Contractor's HO & Site PM & Contractor's Contract Documents and Correspondence Variations Specific Standards, Regulations Legislation and Awards Used:  Safety Records: Pm & Contractor's HO & Site PM & Contractor's Safety Records: Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP) Site PM Soil & Water Management Plan (FMP) Site PM Site PM Site Specific Induction Course (e.g. records, timing) Electrical Plant and Equipment Log Book Engineer's Certificates for formwork Electrical Plant and Equipment Log Book Engineer's Certificates for formwork Site PM Subcontractor's Site Specific Safety Plans Subcontractor's Work Method Statements (SWMS) Site PM  Cuotes and Tenders Site PM Inspection and Test Plans (ITP) Delivery Dockets Certificates and Authorities Site PM Procedure Forms: PF 308 Development Actions PF 305 De Filing System PF 305 Document Revision Status PF 330 Document Revision Status PF 330 Document Revision Status PF 330 Document Revision Status PF 330 Document Revision Status PF 330 Document Revision Status PF 330 Document Revision Status	
Current Superseded Site PM  Superseded Site PM  Cheve  Site PM  Site PM  Contractors: Contractors: Contract Documents and Correspondence Variations Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Contractor's HO & Site PM & Site HORD Safety Records: Fright Standards, Regulations Legislation and Awards Used:  In Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SMP) Site PM Site PM Site PM Site PM Site PM Site PM Site PM Site Specific Induction Course (e.g. records, timing) Site PM Site Specific Induction Course (e.g. records, timing) Site PM Subcontractor's Site-Specific Safety Plans Subcontractor's Work Method Statements (SWMS) Site PM Subcontractor's Work Method Statements (SWMS) Site PM  Quotes and Tenders Site PM Inspection and Test Plans (ITP) Site PM Inspection and Test Plans (ITP) Site PM Inspection and Test Plans (ITP) Site PM Procedure Forms: Procedure Forms: PF 305 Deview of Contract (by Contractor) PF 105 Job Filing System Site PM PF 305 Deview of Contract (by Countractor) PF 305 List of Documents & data Contractor control) PF 307 December 1 States PF 308 December 1 States PF 308 December 1 States PF 309 December 2	
Superseded Other Other Specifications: All Contracts: Contract Documents and Correspondence Contract Documents and Correspondence Contract Documents and Correspondence Contract Documents and Correspondence Contractor's HO & Site PM & Contractor's Contractor's HO & Site PM & Contractor's Specific Standards, Regulations Legislation and Awards Used:  Safety Records: Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP) Environmental & Waste Management Plan (EMP) Soil & Water Management Plan (SWMP) IR Plan/Strategy Site PM Site Specific Induction Course (e.g. records, timing) Electrical Plant and Equipment Log Book Engineers' Certificates for formwork Engineers' Certificates for formwork Subcontractors' Work Method Statements (SWMS) Site PM  Cuality Records: QA Plan Quotes and Tenders Site PM Delivery Dockets Certificates and Authorities Site PM Delivery Dockets Certificates and Authorities Site PM Si	
Other  Specifications:     All Site PM  Contracts:     Contract Documents and Correspondence Contractor's HO & Site PM & Contractor's Variations Contractor's HO & Site PM & Contractor's Variations Contractor's HO & Site PM & Contractor's PM	
Specifications:  All  Contracts:  Contracts:  Contract Documents and Correspondence  Contractor's HO & Site  PM & Contractor's  Contractor's HO & Site  PM & Contractor's  Specific Standards, Regulations Legislation and Awards Used:  Environmental & Waste Management Plan (EMP)  Soil & Water Management Plan (EMP)  Site  PM  Soil & Water Management Plan (EMP)  Site  PM  Site PM  Si	
All  Contracts:  Contract Documents and Correspondence  Contractor's HO & Site  Variations  Contractor's HO & Site  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  Specific Standards, Regulations Legislation and Awards Used:  Environmental & Waste Management Plan (SSMP)  Foliet Safety Pin (PSP)/Site-Specific Safety Management Plan (SSMP)  Foliet Safety Pin (PSP)/Site-Specific Safety Management Plan (SSMP)  Foliet Safety Pin (PSP)/Site-Specific Safety Management Plan (SSMP)  Foliet Safety Pin (PSP)/Site-Specific Safety Management Plan (SSMP)  Foliet Safety Pin (PSP)/Site-Specific Safety Management Plan (SSMP)  Foliet Safety Pin (PSP)/Site-Specific Safety Management Plan (SSMP)  Foliet Safety Pin (PSP)/Site-Specific Safety Pin (EMP)  Foliet Safety Pin (PSP)/Site-Specific Safety Pin (PSP)/Site Pin	
• All • Contracts: • Contract Documents and Correspondence • Contract Documents and Correspondence • Variations  Contract Documents and Correspondence • Variations  Contractor's HO & Site • PM & Contractor's  Specific Standards, Regulations Legislation and Awards Used: • Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP) • Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP) • Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP) • Environmental & Waste Management Plan (EMP) • Site PM • Soil & Water Management Plan (SWMP) • IR Plan/Strategy • Site PM • Site Specific Induction Course (e.g. records, timing) • Electrical Plant and Equipment Log Book • Engineers' Certificates for formwork • Electrical Plant and Equipment Log Book • Subcontractors' Site PM • Subcontractors' Work Method Statements (SWMS)  Site PM • Subcontractors' Work Method Statements (SWMS)  Site PM • Quality Records: • QA Plan • Quotes and Tenders • List of Non-Conformance • Site PM • List of Non-Conformance • Site PM • Delivery Dockets • Certificates and Authorities  Procedure Forms: • PF 905 Review of Contract (by Contractor) • PF 905 Review of Contract (by Contractor) • PF 905 Review of Contract (by Contractor) • PF 905 Register of Relevant Forms • PF 300 Controlled Documents & data Contractor control) • PF 301 Register of Relevant Forms • PF 304 Resources	
Contracts:  Contract Documents and Correspondence  Contractor's HO & Site  PM & Contractor's  Site PM & Contractor's  PM & Contractor's  Site PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  PM & Contractor's  Site PM & Contractor's  PM & Contractor's  Site PM & Contractor's  PM & Contractor's  Site PM & Contractor's  PM & Contractor's  Site PM & Contractor's  PM & Contractor's  PM & Contractor's  Site PM & Contractor's  PM & Contractor's  Contractor's PO & Site PM & Contractor's  PM & Contractor's  PM & Contractor's  Site PM & Contractor's  PM & Con	
• Contract Documents and Correspondence • Variations	
• Contract Documents and Correspondence • Variations	
Variations     Contractor's HO & Site     PM & Contractor's  Specific Standards, Regulations Legislation and Awards Used:      Safety Records:     Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP)     Environmental & Waste Management Plan (EMP)     Site     PM     Soil & Water Management Plan (EMP)     IR Plan/Strategy     Site Specific Induction Course (e.g. records, timing)     Site Specific Induction Course (e.g. records, timing)     Site PM     Site Specific Induction Course (e.g. records, timing)     Site PM     Subcontractors' Site-Specific Safety Plans     Subcontractors' Site-Specific Safety Plans     Subcontractors' Work Method Statements (SWMS)  Cuality Records:     Quality Records:     Quotes and Tenders     Site PM     Quotes and Tenders     Site PM     Delivery Dockets     Inspection and Test Plans (ITP)     Delivery Dockets     Site PM     Delivery Dockets     Site PM     Delivery Dockets     Site PM     PF 005 Review of Contract (by Contractor)     PF 010 Job Development Actions     PF 105 Job Filing System     PF 105 Dob Filing System     PF 300 Controlled Documents & data Contractor control)     PF 310 Register of Relevant Forms     PF 320 Controlled Document Register     PF 330 Document Register     PF 330 Resources	ntractor's HO
Specific Standards, Regulations Legislation and Awards Used:  •  Safety Records:  • Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP)  • Environmental & Waste Management Plan (EMP)  • Soil & Water Management Plan (SWMP)  • IR Plan/Strategy  • IR Plan/Strategy  • Site PM  • Site Specific Induction Course (e.g. records, timing)  • Electrical Plant and Equipment Log Book  • Engineers' Certificates for formwork  • Engineers' Certificates for formwork  • Subcontractors' Site PM  • Subcontractors' Work Method Statements (SWMS)   Site PM  • Quality Records:  • QA Plan  • Quotes and Tenders  • List of Non-Conformance  • List of Non-Conformance  • List of Non-Conformance  • List of Non-Conformance  • List of Non-Conformance  • Site PM  • Delivery Dockets  • Certificates and Authorities  Procedure Forms:  • PF 005 Review of Contract (by Contractor)  • PF 010 Job Development Actions  • PF 105 Job Filing System  • PF 205 Project Filling System  • PF 330 Register of Relevant Forms  • PF 330 Register of Relevant Forms  • PF 330 Documents (documents & data Contractor control)  • PF 330 Register of Relevant Forms  • PF 330 Documents Revision Status  • PF 340 Resources	
Safety Records:  Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP) Environmental & Waste Management Plan (EMP) Site PM Site PM Site PM Site PM Site PM Site PM Site PM Site PM Site PM Site PM Site Specific Induction Course (e.g. records, timing) Electrical Plant and Equipment Log Book Electrical Plant and Equipment Log Book Site PM Subcontractors' Site-Specific Safety Plans Subcontractors' Site-Specific Safety Plans Subcontractors' Work Method Statements (SWMS) Site PM  Quality Records: Quality Records: Quotes and Tenders List of Non-Conformance Site PM Inspection and Test Plans (ITP) Delivery Dockets Site PM Certificates and Authorities Site PM Procedure Forms: PF 005 Review of Contract (by Contractor) Site PM PF 105 Job Filing System PF 305 List of Documents & data Contractor control) PF 310 Register of Relevant Forms PF 330 Document Register PF 330 Document Revision Status PF 340 Resources	illiacioi s no
Safety Records:  Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP)  Environmental & Waste Management Plan (EMP)  In Plan/Strategy  In Plan/Strategy  In Plan/Strategy  Electrical Plant and Equipment Log Book  Electrical Plant and Equipment Log Book  Electrical Plant and Equipment Log Book  Site  PM  Subcontractors' Site-Specific Safety Plans  Subcontractors' Work Method Statements (SWMS)  Site  PM  Quality Records:  Quality Records:  Quotes and Tenders  List of Non-Conformance  Inspection and Test Plans (ITP)  Delivery Dockets  Certificates and Authorities  Procedure Forms:  Procedure Forms:  PF 105 Job Filing System  PF 305 List of Relevant Forms  PF 301 Controlled Documents & data Contractor control)  PF 330 Document Register  PF 330 Document Revision Status  PF 340 Resources	
Safety Records:  Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP)  Environmental & Waste Management Plan (EMP)  Soil & Water Management Plan (SWMP)  In Plan/Strategy  It Plan/Strategy  Electrical Plant and Equipment Log Book  Engineers' Certificates for formwork  Subcontractors' Site-Specific Safety Plans  Subcontractors' Site-Specific Safety Plans  Subcontractors' Work Method Statements (SWMS)  Site  PM  Quality Records:  QA Plan  List of Non-Conformance  Inspection and Test Plans (ITP)  Delivery Dockets  Certificates and Authorities  PM  Procedure Forms:  PF 005 Review of Contract (by Contractor)  PF 105 Job Filing System  PF 305 List of Documents (documents & data Contractor control)  PF 310 Register of Relevant Forms  PF 330 Document Revision Status  PF 340 Resources	
Project Safety Plan (PSP)/Site-Specific Safety Management Plan (SSMP) Environmental & Waste Management Plan (EMP) Site PM Soil & Water Management Plan (SWMP) IR Plan/Strategy Site PM Site Specific Induction Course (e.g. records, timing) Electrical Plant and Equipment Log Book Electrical Plant and Equipment Log Book Engineers' Certificates for formwork Site PM Subcontractors' Site-Specific Safety Plans Subcontractors' Work Method Statements (SWMS) Site PM Quality Records: QA Plan Quotes and Tenders Site PM List of Non-Conformance Site PM List of Non-Conformance Site PM Delivery Dockets Site PM Certificates and Authorities Site PM Certificates and Authorities Site PM Procedure Forms: PF 005 Review of Contract (by Contractor) PF 205 Project Filling System PF 305 List of Documents (documents & data Contractor control) PF 310 Register of Relevant Forms PF 330 Document Revision Status PF 340 Resources	
<ul> <li>Environmental &amp; Waste Management Plan (EMP)</li> <li>Soil &amp; Water Management Plan (SWMP)</li> <li>IR Plan/Strategy</li> <li>Site</li> <li>PM</li> <li>Site Specific Induction Course (e.g. records, timing)</li> <li>Site</li> <li>PM</li> <li>Electrical Plant and Equipment Log Book</li> <li>Engineers' Certificates for formwork</li> <li>Subcontractors' Site-Specific Safety Plans</li> <li>Subcontractors' Work Method Statements (SWMS)</li> <li>Site</li> <li>PM</li> <li>Quality Records: <ul> <li>QA Plan</li> <li>Site</li> <li>PM</li> </ul> </li> <li>Quotes and Tenders</li> <li>List of Non-Conformance</li> <li>Site</li> <li>PM</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>Certificates and Authorities</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 101 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 330 List of Documents (documents &amp; data Contractor control)</li> <li>PF 330 Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
Soil & Water Management Plan (SWMP)  IR Plan/Strategy Site PM Site Specific Induction Course (e.g. records, timing) Electrical Plant and Equipment Log Book Engineers' Certificates for formwork Site PM Subcontractors' Site-Specific Safety Plans Subcontractors' Work Method Statements (SWMS) Site PM  Quality Records: QA Plan Quotes and Tenders List of Non-Conformance Site PM List of Non-Conformance Site PM Delivery Dockets Certificates and Authorities Site PM  Procedure Forms: PF 005 Review of Contract (by Contractor) PF 105 Job Filing System PF 205 Project Filing System PF 305 List of Documents (documents & data Contractor control) PF 310 Register of Relevant Forms PF 320 Document Register PF 330 Document Register PF 340 Resources	
<ul> <li>IR Plan/Strategy</li> <li>Site Specific Induction Course (e.g. records, timing)</li> <li>Electrical Plant and Equipment Log Book</li> <li>Engineers' Certificates for formwork</li> <li>Subcontractors' Site-Specific Safety Plans</li> <li>Subcontractors' Site-Specific Safety Plans</li> <li>Subcontractors' Work Method Statements (SWMS)</li> <li>Site</li> <li>PM</li> <li>Quality Records:  <ul> <li>Quality Records:</li> <li>Quotes and Tenders</li> <li>List of Non-Conformance</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul> </li> </ul>	
<ul> <li>Site Specific Induction Course (e.g. records, timing)</li> <li>Electrical Plant and Equipment Log Book</li> <li>Engineers' Certificates for formwork</li> <li>Subcontractors' Site-Specific Safety Plans</li> <li>Subcontractors' Work Method Statements (SWMS)</li> <li>Site PM</li> <li>Subcontractors' Work Method Statements (SWMS)</li> <li>Qality Records:  <ul> <li>QA Plan</li> <li>Quotes and Tenders</li> <li>List of Non-Conformance</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 330 Documents (documents &amp; data Contractor control)</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul> </li> </ul>	
<ul> <li>Electrical Plant and Equipment Log Book</li> <li>Engineers' Certificates for formwork</li> <li>Subcontractors' Site-Specific Safety Plans</li> <li>Subcontractors' Work Method Statements (SWMS)</li> <li>Site</li> <li>PM</li> <li>Subcontractors' Work Method Statements (SWMS)</li> <li>Qaulity Records:  <ul> <li>QA Plan</li> <li>Quotes and Tenders</li> <li>List of Non-Conformance</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 330 Register of Relevant Forms</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul> </li> </ul>	
<ul> <li>Engineers' Certificates for formwork</li> <li>Subcontractors' Site-Specific Safety Plans</li> <li>Subcontractors' Work Method Statements (SWMS)</li> <li>Site</li> <li>PM</li> <li>Quality Records:</li> <li>QA Plan</li> <li>Quotes and Tenders</li> <li>List of Non-Conformance</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 300 Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 340 Resources</li> </ul>	
Subcontractors' Site-Specific Safety Plans     Subcontractors' Work Method Statements (SWMS)     Site PM  Quality Records:     QA Plan     Quotes and Tenders     List of Non-Conformance     Inspection and Test Plans (ITP)     Delivery Dockets     Certificates and Authorities     Procedure Forms:     PF 005 Review of Contract (by Contractor)     PF 105 Job Filing System     PF 305 List of Documents (documents & data Contractor control)     PF 310 Register of Relevant Forms     PF 320 Controlled Document Register     PF 330 Resources     PF 340 Resources	
Subcontractors' Work Method Statements (SWMS)  Quality Records: QA Plan Quotes and Tenders Site PM List of Non-Conformance List of Non-Conformance Site PM Inspection and Test Plans (ITP) Delivery Dockets Certificates and Authorities Site PM  Procedure Forms: PF 005 Review of Contract (by Contractor) PF 105 Job Filing System PF 205 Project Filing System PF 305 List of Documents (documents & data Contractor control) PF 310 Register of Relevant Forms PF 320 Controlled Document Register PF 330 Document Revision Status PF 340 Resources	
Quality Records:         • QA Plan       Site       PM         • Quotes and Tenders       Site       PM         • List of Non-Conformance       Site       PM         • Inspection and Test Plans (ITP)       Site       PM         • Delivery Dockets       Site       PM         • Certificates and Authorities       Site       PM         Procedure Forms:         • PF 005 Review of Contract (by Contractor)       Site       PM         • PF 010 Job Development Actions       Site       PM         • PF 105 Job Filing System       Site       PM         • PF 205 Project Filing System       Site       PM         • PF 305 List of Documents (documents & data Contractor control)       Site       PM         • PF 310 Register of Relevant Forms       PM       PM         • PF 320 Controlled Document Register       PF 330 Document Revision Status       PF 340 Resources	
<ul> <li>QA Plan</li> <li>Quotes and Tenders</li> <li>List of Non-Conformance</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>PM</li> <li>Procedure Forms:</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>QA Plan</li> <li>Quotes and Tenders</li> <li>List of Non-Conformance</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>PM</li> <li>Procedure Forms:</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>Quotes and Tenders</li> <li>List of Non-Conformance</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>PM</li> <li>Certificates and Authorities</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>List of Non-Conformance</li> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>PM</li> <li>Certificates and Authorities</li> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>Inspection and Test Plans (ITP)</li> <li>Delivery Dockets</li> <li>Certificates and Authorities</li> <li>Site</li> <li>PM</li> <li>Certificates and Authorities</li> <li>Site</li> <li>PM</li> </ul> Procedure Forms: <ul> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
Delivery Dockets     Certificates and Authorities     Site     PM  Procedure Forms:  PF 005 Review of Contract (by Contractor)  PF 010 Job Development Actions  PF 105 Job Filing System  PF 205 Project Filing System  PF 305 List of Documents (documents & data Contractor control)  PF 310 Register of Relevant Forms  PF 320 Controlled Document Register  PF 330 Document Revision Status  PF 340 Resources	
Certificates and Authorities  Procedure Forms:  PF 005 Review of Contract (by Contractor)  PF 010 Job Development Actions  PF 105 Job Filing System  PF 205 Project Filing System  PF 305 List of Documents (documents & data Contractor control)  PF 310 Register of Relevant Forms  PF 320 Controlled Document Register  PF 330 Document Revision Status  PF 340 Resources	
Procedure Forms:  PF 005 Review of Contract (by Contractor)  PF 010 Job Development Actions  PF 105 Job Filing System  PF 205 Project Filing System  PF 305 List of Documents (documents & data Contractor control)  PF 310 Register of Relevant Forms  PF 320 Controlled Document Register  PF 330 Document Revision Status  PF 340 Resources	
<ul> <li>PF 005 Review of Contract (by Contractor)</li> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>PF 010 Job Development Actions</li> <li>PF 105 Job Filing System</li> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>PF 205 Project Filing System</li> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>PF 305 List of Documents (documents &amp; data Contractor control)</li> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>PF 310 Register of Relevant Forms</li> <li>PF 320 Controlled Document Register</li> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
<ul> <li>PF 330 Document Revision Status</li> <li>PF 340 Resources</li> </ul>	
PF 340 Resources	
- 11 o to transcoror bookinomorphiovalo	
PF 405 Drawing Register (may also be used as transmittal)     Site     PM	
PF 470 List of Drawing Registers	
PF 505 Site Diary     Site     PM	
PF 550 Site Safety Diary     Site     PM	
PF 610 Correspondence (multi-purpose transmittal, instruction, etc.)     Site     PM	
PF 650 List of Correspondence	
PF 710 Non-conformance Advice     Site     PM	
PF 750 List Non-Conformance     Site     PM	<u> </u>
PF 805 Quote Request	<u> </u>
PF 825 Order	
PF 840 List of Orders	

PF110-Job Filing Sys Rec Loc-CJ-2012.05.25-ver01 Issued: 1/07/02

#### **List of Documents**

Project:	Camellia West	<ul> <li>181 James</li> </ul>	Ruse Drive	CAMELLIA	NSW 21	142 Job No	o: CAMJAM
----------	---------------	-------------------------------	------------	----------	--------	------------	-----------

The following list is to be completed and kept up to date by the Contractor. List the Clients specifications and contracts for each job/project and also any necessary office forms, Codes of Practice, Australian Standards, Rules, Legislation, Awards, Regulations, Permits, etc. (but not drawings).

The listed documents and data are available in our office or on site as required.

	Name of Decument or Data Author/		Date	Library Ref.	Reviewed & Auth. For				
Item	Name of Document or Data	Client	Issued	No.	Use	Disposal (Initials & Date)			
					(Contractor)	(Initials & Date)			
				1					

Notes: Where any changes to these documents affect the Contractor's work the Contractor notifies and issues revisions to those concerned, any training (if required) and a diary note kept accordingly.

Strike out if superseded, changed or out of date and withdraw and dispose of all copies properly. Items shown with an asterisk "\*" are to be kept for legal or historical purposes.

Issued: 1/07/02

То:										CE	EJ C		arrar P Fa	7 C natta h: (0: x: (0:	harle NS 2) 88 2) 88	Pty   es St sW 2 330 0 330 0 903	reet 2150 400 499
			not.				Г	)()	CU	m	en	nt I	₹e	ai	ste	ər	
	Camelli 181 Jame										<b>O</b> .		•	9.	<b>.</b>	<b>J</b> .	
Addiess.			SW 2142		— г	٦ Dc	cum	ent 7	Franc	emitt	al	г	)oc	No:			
	O7 WILLE	17 \ 1 \	OVV 2172				e Ins			,,,,,,,	ai.	_				3/09/0	 16
							eques			rmat	ion					MJA	
Site Tel.:			Fax:				•										••••••••••••
					 		her:							-		pplica	
			Facsimile		 											•	
COMMEN				<del>-</del>		_			_								
			drawings att	ached													
Date Of Iss	ue:		Day														
			Month Year														
Distribution									N	o. Of	Copi	es					
As above																	
Reason for Issue	A-App C-Const	G-Gener	al I-Info P-Prelim T-Ter	nder													
Dwg Medium Ref No.			racing E-Email D-D t/ <b>Dwg Title</b>	Disk						Rev	ision						

PF425-Doc Reg-14 Columns-CJ-2012.05.25-ver01 Issued: 1/07/02

Note: Please dispose properly any previously issued copies.

Page 1 of 1

# Section 13.00

# **Statistical Techniques**

CMS Ref: 20.00

181 James Ruse Drive CAMELLIA NSW 2142 Page...... of .......

#### **Project Safety Performance**

Project: Camellia West – 181 James Ruse Drive CAMELLIA NSW 2142 Job No: CAMJAM

	Employee Exposure Number of Injuries Injury Effects				LTI Indicators											
Month No	Month & Year	Ave Empl.	Total Ma	n-Hours ked				Medical Treatment		Lost Time Injuries		Lost	LTI Frequency Rate		Average 1 Ra	Γime Lost ite
NO		Mth.	Mth. A	YTD B	Mth.	YTD	Mth.	YTD	Mth. C	YTD D	Mth. E	YTD F	Mth. G	YTD H	Mth.	YTD J
											_	-			-	
			ļ													
																Ī

**Lost Time Injuries =** Occurrences that have resulted in a fatality, permanent disability or time lost from one day/shift or more.

LTI Frequency Rate Mth (G) =  $\frac{\frac{\text{No. of Lost Time Injuries in period C} \times}{1,000,000}}{\text{No. of man-hours worked in period (A)}}$ LTI Frequency Rate YTD (H) =  $\frac{\frac{\text{No. of Lost Time Injuries YTD (D)} \times 1,000,000}{\text{No. of man-hours worked YTD (B)}}$ 

Average Time Lost Rate Mth (I) = No. of working days lost in period (E)
No. Lost Time Injuries in period (C)

Average Time Lost Rate YTD (J)
No. of working days lost YTD (F)
No. Lost Time Injuries YTD (D)

Note: A copy of the completed form is to be distributed to the Contractor's Project Manager and QA Manager.

# Section 14.00

# Client-Supplied Products

CMS Ref: 7.00

#### **Client-supplied Product**

Where the client provides items (e.g. products, materials, equipment, software, data or services) they want incorporated into the permanent works we inspect them for the OHS, Environmental, QA and IR suitability (e.g. are the items safe to use or whether any special precautions are necessary).

The same procedures for receiving materials from other suppliers will be used.

 SP295-Client-Supplied Product-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page....... of .......

# Section 15.00

Inspection .

and

**Test Status** 

CMS Ref: 12.00

#### **Inspection & Test Status**

All work inspected is 'signed-off' on the checklists (ITFs) as the work progresses.	The
Site Team monitors that no work is carried out until the previous inspection points	have
been satisfactorily achieved.	

The status requirements for inspection and tests are detailed in the form.

 SP300-Inspection & Test Status-CJ-2012.05.25-ver01

 Issued: 1/11/00
 Page....... of ........

### Section 16.00

# Measuring Equipment for

# **Inspections and Tests**

CMS Ref: 11.00

#### **Measuring Equipment**

Inspection, Measuring and Test Equipment is selected to suit the accuracy of its intended application and usage is restricted to its range of accuracy.

Before we use equipment, they are checked as necessary to ensure they are operating satisfactorily for the purpose of the work. The check is made against a known valid relationship (e.g. existing surveyor's 'set-out').

Any equipment found out of calibration is repaired by an authorised laboratory/repairer or replaced. The laboratory/repairer is to show suitable calibration status, maintain calibration records for inspection, measuring and test equipment. Indicators and approved identification records are to be provided if requested by the Contractor.

Validity of previous laboratory/repairer's records is assessed if equipment is found to be out of calibration. The laboratory/repairer is to safeguard test facilities.

We are to ensure that environmental conditions are suitable for equipment to be used. Trained people are to handle, preserve and store equipment such that accuracy and fitness for use is maintained.

SP305-Measuring Equipment-CJ-2012.05.25-ver01
Issued: 1/11/00

# **Section 17.00**

# Product Identification and Traceability

CMS Ref: 8.00

#### **Product Identification & Traceability**

The Site Team is to record the job number on all applicable OHS, environmental,	,
rehabilitation, QA and IR records associated with the job.	

We may also mark-up drawings showing the location of items with the item reference number.

SP310-Product Identification & Traceability-CJ-2012.05.25-ver01

Issued: 1/11/00 Page...... of .......

# Section 18.00

# Servicing

CMS Ref: 19.00

#### Servicing

The scope of our work does not include servicing.

SP315-Servicing-CJ-2012.05.25-ver01 Issued: 1/11/00

# **Annexure 1**

# Register of Relevant Forms

#### **Register of Relevant Forms**

Project: Camellia West – 181 James Ruse Drive CAMELLIA NSW 2142 Job No: CAMJAM

Document Type: <u>Project Safety Management Plan (SSMP)</u>
For use by Project Manager or the person responsible for EHS&R (Environmental, Occupational, Health, Safety & Rehabilitation) on site.

Doc. No.	Document Name	Use & Comments
	QA Procedure Forms	
PF 005	Review of Contract	Review of contract prior to Contractor's acceptance
PF 010	Job Development Action	Take into consideration the design risks to workers undertaking the construction, safety and environmental issues
PF 105	Job Filing System – Record Location	So the Contractor details location of all records
PF 205	Project Filing System – Building	So that the Contractor always carries out filing the same way
PF 305	List of Documents	Document lists are updated to reflect current revision status
PF 310	Register of Relevant Forms	Forms and procedures so that Contractor always do these activities the same way
PF 320	Controlled Document Register	Record holders of Controlled Documents
PF 330	Document Revision Status	Record any changes
PF 340	Resources	Record expected resources
PF 345	Handover Docs & Approvals	Design validation requirements are documented to the defined user needs and requirements
PF 405	Document Register	All documents are issued with a covering document transmittal. Document lists are updated to reflect current revision status (e.g. drawings)
PF 470	List of Document Registers	All document registers are listed
PF 505	Site Diary	Record site activities, any problems or issues that arise
PF 550	Site Safety Diary	Record safety site activities, any problems or issues that arise
PF 610	Correspondence	All documents (e.g. variation documents, site instructions, request for information, etc.) are issued with a covering Document Transmittal
PF 650	List of Correspondences	All site books are listed
PF 720	Non-conformance Advice	Resolve and record any problems or issues that arise
PF 750	List Non-conformances	Any work that does not conform is listed
PF 805	Quote Request	We state the work to be performed
PF 825	Order	Type and extent of control is mainly confirmed using Order. We state the work to be performed including the OHS, Environmental, Rehabilitation, QA and IR requirements needed
PF 840	List of Orders	All orders are listed
PF 905	List of Projects	A job number is established for each project and a register maintained

181 James Ruse Drive CAMELLIA NSW 2142 PF315-Register Of Relevant Forms-CJ-2012.05.25-ver01-SSMP Page 1 of 6 Issued: 10/04/06

Doc. No.	Document Name	Use & Comments
	EHS&R Inspection & Test Forms	
ITF 005	Products, Materials, Plant and Equipment Checklist	To inspect on site plant and equipment
ITF 010	Crane (Mobile) Inspection Report	To inspect on site mobile cranes
ITF 015	Lifting Gear Checklist	To inspect on site lifting gear
ITF 020	Overhead Protective Structures	To inspect on site overhead protective structures
ITF 025	Hoist Checklist	To inspect on site hoist
ITF 030	Compressor/Pump Checklist	To inspect on site compressors
ITF 035	Forklift Truck Checklist	To inspect on site forklift
ITF 040	Oxy Acetylene Checklist	To inspect on site oxy acetylene
ITF 045	Scaffolding Checklist	To inspect on site scaffold
ITF 050	Loader/Excavator Inspection Report	To inspect on site loader excavator
ITF 055	Concrete Pump Line Checklist	To inspect on site concrete pump line
ITF 060	Traffic Control Checklist	To inspect traffic control measures (eg stop/slow bat)
ITF 065	Truck Logbook	To record truck deliveries and removal of material (e.g. excavation spoil)
ITF 070	Electrical Equipment Logbook	Logbook of inspections of site electrical equipment
ITF 075	Fire Protection Extinguishers	To inspect on site fire protection sprinklers
ITF 080	Mobile Plant Logbook	Logbook of inspections of site mobile plant
ITF 085	Hazardous Sub Register MSDS	Records required by hazardous substance regulation
ITF 095	Workers Register	Records of employee training & qualifications are kept
ITF 100	Site Induction Register	Employee site EHS&R records & OHS General Induction for construction work
ITF 110	Work Injury Illness Register	Employee injury management records
ITF 115	Training & OHS Talks Register	Employee site EHS&R records
ITF 120	Air Conditioner Filter Cleaning Register	Status requirements are detailed in the form
ITF 130	Excavation, Coring, Jackhammering or Chasing Permit	To be completed prior to coring
ITF 135	Crane Climbing Permit	To be completed prior to climbing a crane
ITF 140	Crane Schedule Daily	Record of crane activities
ITF 145	Plant Risk Assessment	To conduct and record results of plant risk assessment
ITF 150	Risk Identification Safe Handling	To conduct and record results of safe handling risk assessment
ITF 155	Risk Assessment Sheet	To conduct and record results of risk assessment
ITF 160	Training & OHS Talks – Supervisor's Record	Tool-box-talks, training and OHS talks recorded
ITF 165	PPE Issue Record	Employee personal protective equipment record
ITF 170	Daily Site Safety Inspection	Generic daily site safety inspection
ITF 175	Weekly Site Safety Inspection	Generic weekly site safety inspection
ITF 180	Weekly Site Safety Walk	Generic weekly site safety walk

Doc. No.	Document Name	Use & Comments
ITF 185	Site Inspection OHS Committee	Minutes of OHS Committee meeting
ITF 190	Tenderer Subbies OHS Compliance Review	Preferred service providers are assessed
ITF 195	Project OHS, Environmental & IR Audit	Audit program requires at least one audit per project
ITF 200	Project Amenities Audit	Audit program requires at least one audit per project
ITF 205	Internal Audit Report	Audit results are recorded
ITF 210	Project Audit Schedule	To review the set up of basic safety system requirements
ITF 215	Incident Accident Investigation	To record accident investigation
ITF 220	Project Safety Performance	Site safety performance records & accident statistics
ITF 225	SWMP Checklist Water Quality	To inspect on site environmental water quality
ITF 230	SWMP Checklist Soil Conservation	To inspect on site environmental soil conservation
ITF 235	Personnel Training Record	Personnel training records are recorded
ITF 305	Statement of Responsibilities	Waste Management – To list documents and persons (in management position) responsibilities
ITF 310	Action Plan	Waste Management – To plan and nominate person responsible
ITF 315	Land Use or Activity Proposal	Waste Management – Intention for managing waste
ITF 320	Details of Waste Management – Demolition Phase	Waste Management – Plan reuse, recycling & disposal
ITF 325	Details of Waste Management – Construction Phase	Waste Management – Plan reuse, recycling & disposal
ITF 330	Use of Premises	Waste Management – Plan waste requirements
ITF 335	Ongoing Management of Waste	Waste Management – Plan waste management
ITF 340	Soil and Water Management Plan (SWMP)	Waste Management – May be included in SP 84 SWMP
ITF 345	Environmental Report	Waste Management – Generic checklist
ITF 350	Subcontractor SWMS/JSA Review Verification Checklist	To conduct Service Provider safety work method statement checklist
ITF 400	Safe Work Method Statement SWMS	To conduct and record results of safe work method statement
ITF 605	Risk Analysis	To conduct and record results of risk analysis
ITF 650	Job Safety Analysis JSA	To conduct and record results of job safety analysis
	EHS&R Safety Procedures	
SP 105	Site EHS&R Policy	Site EHS&R policy
SP 115	Site Management	Organisation chart of site management structure
SP 120	Project Manager	EHS&R roles and responsibilities of project manager
SP 125	Site Engineer & Project Admin	EHS&R roles and responsibilities of site and project engineers
SP 130	Site Manager	EHS&R roles and responsibilities of site manager
SP 135	Foreman	EHS&R roles and responsibilities of foreman

Doc. No.	Document Name	Use & Comments
SP 140	Leading Hand	EHS&R roles and responsibilities of leading hand
SP 145	Site Labour Personnel	Schedule of site labour plot
SP 205	Site Specific Information	Details of site specific information
SP 210	Site Safety Rules	Generic site safety rules
SP 215	Site Evacuation Plan	Generic site evacuation plan
SP 220	Fire & Evacuation Procedure	Generic fire & evacuation plan
SP 225	First Aid & Emergency Procedure	Generic first aid & emergency procedure
SP 230	Emergency Response to Spills	Generic emergency response to spills
SP 235	Emergency Procedures	Generic emergency procedures
SP 240	First Aid Establishment	Generic first aid establishment
SP 245	Site Accommodation & Sanitary Facilities	Generic site accommodation & sanitary facilities
SP 250	Site Plan ~ Accommodation & Facilities	Generic site plan ~ accommodation & facilities
SP 255	Overhead Protection	To ensure that overhead protection is properly controlled and maintained
SP 260	Locality of Accesses	Generic locality of accesses
SP 265	Traffic Management Plan	Generic traffic management plan
SP 270	Pedestrian Access	Generic pedestrian access
SP 275	Subcontractors & Purchasing	
SP 280	Rehabilitation Program	To ensure that employees who become incapacitated at work are rehabilitated as effectively as possible
SP 285	Design	To review the set up of design system
SP 290	Internal EHS&R Review	Generic EHS&R review
SP 295	Client-Supplied Product	Generic procedures for client-supplied product
SP 300	Inspection & Test Status	Procedures for Inspection and test inspections and checklists
SP 305	Measuring Equipment	Measuring and test equipment control procedure
SP 310	Product Identification & Traceability	Procedures for identification and traceability
SP 315	Servicing	Generic procedures for servicing
SP 320	Visitors to the Site	Procedures for visitors to the site
SP 325	Security	Generic procedures for security
SP 405	Audible Reverse Warning Vehicles	Generic procedures for audible reverse warning vehicles
SP 410	Concrete Pump & Lines	Generic procedures for concrete pump & lines
SP 415	Core Drilling	Generic procedures for core drilling
SP 420	Cranes	To ensure that cranes used by the Contractor are properly controlled and maintained
SP 425	Crane Lifting Radius	Generic procedures for carne lifting
SP 430	Climbing Procedure for Tower Crane	Generic procedures for 'climbing' a tower crane
SP 440	Elevated Work Platforms	To ensure that elevated work platforms used by the

Doc. No.	Document Name	Use & Comments
		Contractor is properly controlled and maintained
SP 445	Excavation	Generic procedures for excavation
SP 450	Fire Precautions During Construction	Generic procedures for fire precautions during construction
SP 455	Formwork	To ensure that formwork used by the Contractor is properly controlled and maintained
SP 460	Gas Cylinder Storage	To ensure that gas cylinders used by the Contractor is properly controlled and maintained
SP 465	Hoarding – Overhead Protective Structures	To ensure that hoardings used by the Contractor is properly controlled and maintained
SP 470	Hoarding Location Plan	Generic procedures for hoarding location
SP 475	Hoarding Structural Certification	Generic hoarding structural certification
SP 480	Hoists	To ensure that hoists used by the Contractor is properly controlled and maintained
SP 485	Hot Work Procedures	Generic procedures for hot work
SP 490	Jump-Form System	To ensure that jump-form used by the Contractor is properly controlled and maintained
SP 495	Light Swinging Stage	To ensure that light swinging stage used by the Contractor is properly controlled and maintained
SP 500	Loading Platforms	To ensure that loading platforms used by the Contractor is properly controlled and maintained
SP 505	Manual Handling	Generic procedures for manual handling
SP 510	Penetrations	Generic procedures for penetrations
SP 515	Perimeter Screens	To ensure that perimeter screens used by the Contractor is properly controlled and maintained
SP 520	Rubbish Chute	To ensure that rubbish chute used by the Contractor is properly controlled and maintained
SP 525	Scaffold	To ensure that scaffold used by the Contractor is properly controlled and maintained
SP 530	Scaffold Location Plan	Generic procedures for scaffold location
SP 535	Pier Holes & Confined Spaces	Generic procedures for pier hole & confined space
SP 540	Facade Panel Installation	To ensure that facade panel installation is properly controlled and maintained
SP 545	Plant and Equipment	To ensure that plant and equipment used by the Contractor is properly controlled and maintained
SP 605	Site Safety Committee	Generic procedures for site safety committee
SP 610	Safety Committee Constitution	Generic safety committee constitution
SP 615	Flowchart OHS Inspection Checklist	Documents the OHS processes, highlighting hold and witness points
SP 620	Hazard Quarantining Procedure & Responsibility	Generic procedures for hazard quarantining & responsibility
SP 625	Accident or Injury Investigation	To provide guidelines on investigating and reporting accidents and injuries
SP 630	Accident Reporting	Reporting procedures have been documented
SP 635	Risk Assessment	To enable Contractor's personnel to identify risks,

Doc. No.	Document Name	Use & Comments
		assess their impact and control them to an acceptable level
SP 640	Guidelines for Producing WMS	Major hazard and risk has been identified
SP 645	Hazardous Substances	Generic procedures for hazardous substances
SP 650	Waste Management Plan	To ensure Contractor manages waste management issues
SP 655	Site Specific Induction	Generic procedures for site specific induction
SP 660	Warning Procedure for Site Personnel	Generic procedures for warning site personnel
SP 665	Legal Other Requirements	Guide on specific legal and other requirements
SP 670	Soil Water Management Plan	To ensure Contractor manages soil and water environmental issues
SP 675	Training	Guide on specific training requirements
SP 680	Subby Pack	Generic procedures for subcontractors' safety
SP 685	Complaints Handling & Community	To provide guidelines on complaints handling & community
SP 690	Project OHS&E Plan	Generic site specific safety management plan

## **Annexure 2**

# **Subby Pack**



# SUBBY PACK

**OHS CONTRACTOR MANAGEMENT TOOL** 





#### **Preamble**

Subby Pack is a tool to help small business in the construction industry systematically manage occupational health and safety (OHS). It is designed to assist a company that has no safety management system by providing pro-forma documents that can be adapted to meet the company's needs.

Subby Pack was developed by the University of New South Wales School of Safety Science and Building Research Centre with the assistance of principal contractors in the construction industry. It was developed in support of the Construction Memorandum of Understanding (MOU). The MOU was signed in 1998 between the NSW Government and the Chief Executive Officers of the principal contractors and major industry associations in the NSW construction industry.

The signatories to the MOU have worked in partnership to implement measures to improve the construction industry's OHS and injury management performance.

The MOU signatory contractors are:

- ABB Engineering Construction;
- Abigroup Contractors Pty Ltd;
- A.W. Edwards Pty Limited;
- Barclay Mowlem Construction Ltd;
- Baulderstone Hornibrook Pty Ltd NSW/ACT;
- BHP Engineering Group;
- Concrete Constructions Group Ltd;
- Cordukes Ltd;
- Grocon Pty Limited;
- John Holland Construction and Engineering Pty Ltd;
- Leighton Contractors Pty Ltd;
- Bovis Lend Lease;
- Multiplex Constructions NSW Pty Ltd;
- Thiess Contractors Pty Ltd;
- Transfield Pty Ltd;
- Walker Corporation Pty Ltd; and
- Westfield Design & Construction.

Subby Pack was first published by the above contractors and the Construction Safety Alliance.

Subby Pack is a tool that will assist subcontractors in planning for safety. It is intended to provide practical guidance only to subcontractors in the preparation of documentation and procedures to assist them in systematically managing occupational health and safety and injury management.

Contractors should refer to their responsibilities as set out under the Occupational Health and Safety Act 2000, the Occupational Health and Safety Regulations 2001 and the Workers Compensation Act 1987.

While Subby Pack was developed for the construction industry, the Pack has been applied to a number of different industries with great success.

Other products developed under the auspices of the Construction MOU include:

1. Hazard Profile: Identification Tool for Metal Roofing

Identification Tool for Electrical Hazards on-site

Identification Tool for Bricklaying Identification Tool for Formwork

Identification Tool for Aluminium Mobile Scaffolds Identification Tool for Steel Reinforcement Fixing

Identification Tool for Concrete Placement

Identification Tool for Demolition

2. Supervisor Manual: OHS Training Tool

3. Safety Meter: Positive Performance Measurement Tool

4. CHAIR: Safety in Design Tool

Another valuable tool to assist small and medium-sized businesses to systematically manage safety is WorkCover's *Workplace Safety Kit*.

More information about each of these products can be obtained by contacting WorkCover NSW on 131050 or www.workcover.nsw.gov.au.

## **Table of Contents**

	Page numbe
1.0 Introduction	4
2.0 Safety Policy	5
3.0 Roles and Responsibilities	6
4.0 Document Control	9
5.0 Hazard Identification and Risk Assessment	10
6.0 Safe Work Method Statement	12
7.0 Skills and Competencies	16
8.0 OHS Induction	19
9.0 Workers Compensation & Rehabilitation	21
10.0 Hazard Reporting	23
11.0 Electrical	26
12.0 Hazardous Substances	28
13.0 Lifting Gear	30
14.0 Plant	32
15.0 Personal Protective Equipment (PPE)	41
16.0 Fire Protection	43
17.0 Tool Box Talks	45
18.0 First-aid & Accident Investigation	47
19.0 Subby Pack Check List	53

## 1.0 Introduction


	oted by
during the course of the contract on the	
project managed by	
The document is not designed to replace the Schedule of Health Sa requirements as stated in the Special Conditions of Contract, but w verification of the actions of	ill be used to provide
This document and subsequent additions will be made available to	
for the purpose of auditing.	Insert Principal Contractor name
1. Name of Company:	
Address:	
Phone: Fax: Fax: Vill provide	as the person on site safety.
4	
Trade Name:	
Contract Job Number:	
Contract Job Number:	
Contract Job Number: Managing Director/General Manager: Address: Phone: Mob	
Contract Job Number: Managing Director/General Manager: Address: Phone: Mob	
Contract Job Number: Managing Director/General Manager: Address: Phone: Mob	
Contract Job Number: Managing Director/General Manager: Address: Phone: Mob	
Contract Job Number: Managing Director/General Manager: Address: Phone: Mob	
Contract Job Number:  Managing Director/General Manager:  Address:  Phone:  Mob	
Contract Job Number:  Managing Director/General Manager:  Address:  Phone:  Mob	

## 2.0 Safety Policy

Dire	ector's name Signature Date							
	Ensuring that open and honest communication exists between management and all employees.							
	Ensuring the work team is totally committed to achieving our objectives.							
	Understanding the total work process and associated OHS risks.							
	Pro-active planning of all work activities with due consideration given to implementing occupational health and safety (OHS) controls that are suitable to each given situation.							
	success of our health and safety management is dependent on:							
	To provide effective injury management and rehabilitation for all employees.							
	To ensure all potential accident/incidents are controlled and prevented.							
	To identify and control all potential hazards in the workplace through hazard identification and risk analysis.							
	To provide a continuous program of education and learning to ensure that our employees work in the safest possible manner.							
	To involve our employees in the decision making processes through regular communication, consultation and training.							
•	To ensure health and safety is considered in all planning and work activities.							
•	To make health and safety an integral part of every managerial and supervisory position.							
•	To achieve an accident free workplace.							
The	e objectives of our Safety Policy are:							
	ople are our most important asset and their health and safety is our greatest responsibility. e public shall be given equal priority to that of our employees.							
by o	Policy is based on a belief that the well-being of people employed at work, or people affected by our work, is a major priority and must be considered during all work performed on our behalf.							
At .	our Occupational Health, Safety and Rehabilitation							

## 3.0 Roles and Responsibilities

The following flow chart shows the lines of occupational health and safety reporting througout the organisation.



3.1 H	Roles and Responsibilities Defined

#### **SITE MANAGER**

......is responsible for safety on the project. Duties include:

- implementing the company Occupational Health Safety and Rehabilitation procedures;
- using the principles of the Hierarchy of Controls (Best to Worst guide in this Pack) in all design, fabrication and construct activities to minimise the risk to all personnel in the workplace;
- carrying out a design review with the Principal Contractor's project team to assist in the identification of further risk reduction controls measures;
- participating in the planning and design stages of trade activities;
- stimulating a high level of safety awareness at all times;
- identifying safety training needs;
- leading by example;
- ensuring safe equipment and plant is provided and maintained;
- insisting on correct and safe work practices at all times;
- assisting in the identification and preparation of safe work procedures;
- reviewing safety reports and inspections and initiating rectification where necessary;
- participating in accident/incident investigations;
- · participating in safety meetings and programs; and
- monitoring compliance with safe work methods (controls).

#### SITE SUPERVISOR

	is responsible for safety	on the project.	Duties include:
Insert name	•		

- implementing the company Occupational Health Safety and Rehabilitation procedures;
- observing all OHS requirements and statutory rules and regulations;
- ensuring that all works are conducted in a manner that is safe and without risk to employees health and safety;
- planning to do all work safely;
- providing advise and assistance on OHS to all employees;
- participating in the planning and design stages of trade activities;
- ensuring current OHS and other relevant legislative requirements are met in the workplace;
- identifying OHS training programs in advance and allowing for employee/s identified as requiring training to attend the training;
- actioning safety reports and carrying out workplace inspections;
- preparing and participating in safety meetings and safety programs;

- facilitating the preparation of Work Method Statements and Safe Work Method Statement for the trade;
- insisting and ensuring on safe work practices at all times;
- investigating hazard reports and ensuring that corrective actions are undertaken;
- conducting project inductions, toolbox talks and daily team briefings;
- participating in accident/incident investigations;
- leading by example and promoting OHS at every opportunity;
- supervising and ensuring compliance with safe work procedures;
- providing suitable employment to assist rehabilitation initiatives; and
- stimulating a high level of safety awareness at all times.

_		_				
$\sim$ 1	T-	$\sim$	 F\/ /	~-		$\sim$
<u> </u>	-	$\sim 1$		1	_ ''	`FR
. 71					_ 1	

..... is responsible for safety on the project. Duties include:

- assisting the Site Supervisor to develop and implement the Occupational Health Safety and Rehabilitation (OHS&R) procedures;
- · communicating safety performance to the Site Manager;
- providing advice and assistance on OHS to all employees;
- participating in the planning and design stages of trade activities;
- monitoring OHS legislative requirements for the trade package;
- · monitoring compliance with safe work procedures;
- co-ordinating rehabilitation for injured employees;
- reviewing safety reports and inspections;
- preparing and participating in safety meetings and programs;
- facilitating Tool Box Talks on a regular basis;
- insisting on correct and safe practices at all times;
- preparing and conducting project safety inductions;
- investigating and developing new OHS initiatives for the trade;
- conducting accident/incident investigations;
- leading by example and promoting OHS at every opportunity;
- stimulating a high level of safety awareness at all times;
- communicating with the OHS&R Site Manager on matters relating to health and safety;
- facilitating the maintenance of all records as required under this Pack; and
- participating in regular workplace inspections and ensuring that any improvements resulting from such inspections are actioned in the required time frame.

\*IMPORTANT: Principal Contractors and Sub Contractors need to also be aware of their responsibilities under Chapter 8 of the OHS Regulation 2001.

#### 4.0 Document Control

#### 4.1 Issue, Revision and Review

	is responsible for:
Insert company name	

- Completing the Subby Pack and providing a copy to the Principal Contractor before work commences on site.
- Maintaining an up to date version of the Subby Pack. A record of revisions that occur will be kept in the Record of Revision table below. All obsolete pages will be destroyed.
- Providing an updated copy to the Principal Contractor whenever changes occur.
- Maintaining a register of people to whom the Subby Pack is issued using the Distribution List table below.
- **Issuing** a completed Subby Pack to all those registered.
- Ensuring revisions are distributed to all registered people.
- Reviewing the Subby Pack at intervals of not more than one month to ensure it is up to date.

#### 4.2 Record of Revision

Edition/ Revision	Date	Section	Page	Revision Details
Issue A/ Revision 0				Original

#### 4.3 Distribution List

Controlled copies of this Subby Pack have been issued to the holders nominated hereunder.

No.	User	Position	Issue Date
01			
02			
03			
04			

#### 5.0 Hazard Identification and Risk Assessment

#### 5.1 Procedure

Occupational Health and Safety Legislation requires anyone in control of the workplace to identify the potential hazards of the proposed work, assess the risks involved and develop controls to eliminate, or minimise, the risk.

#### 5.2 Identify Hazards

To help find all potential hazards, the job will be broken down into activities that follow the sequence of construction. These activities are provided in a **Work Method Statement (WMS)**, which is a list of job procedures, and other work-related practices provided to the Principal Contractor. The WMS details how the Scope of Work will be carried out.

To assist this process, resources such as the following will be used:

- WorkCover and trade based Codes of Practice and other publications, e.g. safety alerts;
- Hazard Profiles for specific trade groups;
- Workplace experience; and
- Consultation (e.g. Tool Box Talks) with workers experienced in the task to be undertaken.

#### 5.3 Assess Risks

For each potential workplace hazard identified a Risk Class will be determined by referring to the categories below. The attached Risk Management chart (FORM 001) will be used to determine the requirement for management of the risks identified.

Class 1: (High Risk): Does the hazard have the potential to kill or permanently disable you?

Class 2: (Medium Risk): Does the hazard have the potential to cause a serious injury, or illness, which will temporarily disable you?

Class 3: (Low Risk): Does the hazard have the potential to cause a minor injury which would not disable you?

#### 5.4 Selection and Use


- Where identified, all class 1 and 2 risks will be recorded on a detailed Safe Work Method Statement (SWMS) (also referred to as a Job Safety Analysis or JSA). Class 3 risks will be minimised as far as possible but will not be recorded on a SWMS.
- A Risk Class will be used to determine the level of Controls required to eliminate or minimise a potential hazard.
- The higher the Risk Class the more extensive the controls to be provided.

Risk Management					
Insert company name Project: Date:					
Major Work Activity	Potential Hazards	Activity Risk Score	SWMS Required	SWMS No. & Date Produced	
Example: Installation of metal roofing on portal frame 3 storey high factory.	Falls from the edge of the roof.  Falls through the roof framing, service penetrations or other openings.	Class 1 risk Class 1 risk	Yes: [X] No: [ ]	<ol> <li>Generic (not specific to any site) SWMS required for the major work activity at tender for evaluation purposes.</li> <li>Site specific SWMS provided for the major work activity before work commences.</li> </ol>	
			Yes:[] No:[]		
			Yes: [ ] No: [ ]		
			Yes: [ ] No: [ ]		
			Yes: [ ] No: [ ]		
			Yes: [ ] No: [ ]		

#### 6.0 Safe Work Method Statement\*

#### 6.1 Procedure

Preparation of a **Safe Work Method Statement** (SWMS) involves identifying potential hazards, assessing their risk and recording how to eliminate, or minimize, the risk to worker safety (controls). Where potential hazards are identified as Class 1 or Class 2 risks the Safe Work Method Statement will be completed using the step by step guide on the next page.




risks) involved in the work and typical controls used. This SWMS will be provided for the purpose of tender evaluation.

Prior to commencement of work on site the generic Safe Work Method Statement submitted at tender will be reviewed. Where job steps or site conditions will change from those planned the SWMS will be updated to reflect the way the job will actually be done on the specific site and how safety will be controlled – *a site specific SWMS*.

The SWMS form – FORM 002/a and FORM 002/b, provides a record to demonstrate compliance to Occupational Health and Safety Legislation. The person responsible for implementing a particular action to eliminate, or minimise, the risk of the potential hazard on site is nominated on the SWMS. This will ensure responsibility for risk control is allocated and can be followed up.

#### 6.2 Evaluation of the SWMS

The Safe Work Method Statement will be evaluated on how well Class 1 & Class 2 hazards have been identified for the work activity to be undertaken and whether the suggested controls, wherever possible, eliminate the potential hazard or minimise the risk of injury. Controls should be as high as practical in the "Best to Worst" guide shown below.



#### 1. Remove the hazard completely:

• e.g. remove risk of electrocution by using compressed air driven tools.

#### 2. Separate people from the hazard:

- e.g. guards on power tools,
- e.g. use effective barriers and edge protection,
- e.g. enclose noisy machinery.

#### 3. Use an engineered control:

- e.g. use Earth leakage device (safety switch) on electrical power source.
- e.g. use a machine to lift heavy objects.
- e.g. use scaffolding rather than ladders to reduce risk of falls.

#### 4. Change work practices:

- e.g.training in lifting techniques.
- e.g. tagging procedures.

#### 5. Provide personal protection (PPE):

• e.g. hearing protection, eye protection etc.

NOTE: PPE should be the last barrier to protect people when all else fails.

<sup>\*</sup> also referred to as a Job Safety Analysis or JSA

#### 6.3 Safe Work Method Statement Step by Step

#### Does the SWMS provde:

- 1. The name of the company?
- 2. A description of the work activity or task to be undertaken?
- 3. The date the SWMS was developed?
- 4. The name and signature of the person who developed the SWMS?
- 5. The project name/number and the name of the Principal Contractor?
- 6. The job steps involved in doing the work?
- 7. Potential Class 1 and Class 2 hazards associated with the job task to be undertaken?
- 8. The controls that will be put in place to eliminate or minimise the potential hazards identified?
- 9. Controls as high as practicable on the "best" to "worst" control guide?
- 10. The name of the person/s responsible for ensuring that the control/s is in place?

#### 6.4 Selection and Use

- The Safe Work Method Statement will be reviewed and signed by the appropriate Principal Contractor representative on the project.
- Employees will review the SWMS and sign (ToolBox Talk FORM 018) that they
  understand and are willing to implement the controls required to carry out the work safely.
- Work will not proceed until the above three criteria are achieved.

## **Safe Work Method Statement**

Company Name:		Project Name/No:			
Work Activity/Task:		Principal Contractor:			
Date:			Note:	Sign off to be provided	d at Tool Box
Prepai	red by:		talk		
Signat	ture:				
Item	Job Step Break the job down into steps	Potential Ha What can harm		Controls What you are going to do to make the job as safe as possible	Person Who Will Ensure this Happens
Reviewed by:  Principal Contractor Repr		esentati	ve Position		
	Signature			// Date	-

14

## **Safe Work Method Statement (cont.)**

Item	Job Step Break the job down into steps	Potential Hazard What can harm you?	Controls What you are going to do to make the job as safe as possible	Person Who Will Ensure this Happens		
Reviewed by:  Principal Contractor Representative Pos			ve Position			
	Signature Date					

### 7.0 Skills and Competencies

7.1 Procedure	
	el
7.2 Assessment	
	/ill

#### 7.3 Selection and Use

- The FORM 003 register will be provided to the appropriate Principal Contractor's representative on site for review.
- Workers will be selected for specific tasks based on their level of skill and competency to undertake the work safely.
- Where workers are unskilled in the required task appropriate training will be provided prior to commencement of the work and recorded on FORM 004.
- Day Labour will be used only when the nominated worker/s satisfy the level of competency required to undertake the required task or when appropriate training can be provided prior to commencement of the work. Proof of the competency of Day Labour must be detailed in the Skills/Competency Assessment Register FORM 003 provided.

Skills/Competency Assessment Register						
Employee name	Skills, Competencies and experience (e.g. tickets/ qualifications)	Work to be undertaken on this project	Deficiencies in skills & competencies	Additional training required before work can commence		
	[ ]Years Experience			Completed: Yes/No Date completed://		
	[ ]Years Experience			Completed: Yes/No Date completed://		
	[ ]Years Experience			Completed: Yes/No		
	[ ]Years Experience			Completed: Yes/No Date completed://		
	[ ]Years Experience			Completed: Yes/No Date completed://		
	[ ]Vears Evnerience			Completed: Yes/No		

Training Attendance Register						
Insert compa	nv na	 me				
Course Name:	<b>-</b>					
Course Location:				Date:		
Name of Participants	articipants Position Training Type			Hours Attended	Signature	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
Training Company Names of Trainers				Length of Course (Hours)		
	1					
	2					
	3					
	4					

#### 8.0 OHS Induction

#### 8.1 Procedure

- 1. Industry (general) induction;
- 2. Work Activity OHS induction; and
- 3. Site Specific OHS Induction.

#### 8.2 Selection and Use

 All workers will receive the above three minimum OHS induction training requirements before work on site commences and a record of the training provided on FORM 005.

Induction Register						
Name	Course Description 1,2 or 3	Card No./ Reg. No.	Date of Course	Duration	Conducted by	

## Key:

- Industry (general) InductionWork Activity InductionSite Specific Induction 1
- 2
- 3

#### 9.0 Workers Compensation & Rehabilitation

#### 9.1 Procedure

...... will provide Workers Compensation Insurance for all employees

and other persons deemed to be employees under the Workers Compensation Act 1987. The trade and occupation of each employee on site and their salaries will be recorded. A record of the insurance will be provided on FORM 006 together with an attached *current* copy of the policy details issued by the insurer.

Where the basic tariff premium is greater than \$50,000, a return to work co-ordinator will be appointed and for those that are \$50,000 and under, they need to have someone appointed as a workplace contact.

#### 9.2 Assessment

Where contractors are engaged to carry out work their ability to be considered an "employee/s" under the Workers Compensation Act 1987 will be assessed.

Workers Compensation				
Company:				
Person Responsible for Processing Claims:				
	Phone No.: Mobile No.:			
Name of Insurer:				
	Address:			
	Phone No.:			
	Policy No.: Expiry Date:/			
NOTE: A copy of current	Vorkers Compensation policy must be attached.			

Return to Work					
Name of Return to Work Co-ordinator:	Phone No.: Mobile No.:				
Name of Rehabilitation Provider:	Company: Contact: Phone No.:				

#### 10.0 Hazard Reporting

#### 


#### 10.2 Assessment

When a hazard is identified in the workplace a Risk Class will be assessed immediately using the categories outlined in the hazard identification and risk assessment section of this Pack. The Risk Class will determine the appropriate level of response required to protect the health and safety of workers – i.e. immediate, within 24 hours, within 48 hours and so on.

#### 10.3 Corrective Actions

- The Hazard Report will be signed by the inspection team leader and presented to the site supervisor if he/she is not part of the team.
- The above mentioned supervisor shall sign off the report when satisfied that all items on the report have been satisfactorily actioned. Copies of the signed off reports will be kept in this Pack.

## **Hazard Reporting Procedure & Responsibility**



Hazard Report				
Company:				
Project: Date://				
Submitted by:				
Signature:Submitted to:				
The following hazard has been identified in relation to your work:				
Risk Level: Class 1 (High) [ ] Class 2 (Medium) [ ] Class 3 (Low) [ ]				
Location:				
To be Completed by Supervisor Action Required:				
By Whom:				
By When:				
Corrective Action Completed by:				
Time: Date:// Signature:				
Confirmed by: Signature:				

#### 11.0 Electrical

#### 11.1 Procedure

...... will ensure that the use of electrical wiring, portable tools

and extension leads will be in accordance with the Code of Practice Electrical Practices for Construction Work. Where a more specific provision is not made in the Code of Practice conformance will be to the provisions of Australian Standard AS-3000, Wiring Rules. All electrical equipment to be brought on site will be listed in the Electrical Equipment Register FORM 009. The register will be completed prior to commencement of the works and maintained for the duration of the works on site.

#### 11.2 Inspection & Tagging

All electrical leads, portable power tools, junction boxes and earth leakage devices will be tested, inspected by a suitably qualified person and labeled with a tag of current date before being brought on site. Where this is not possible the Principal Contractor will be advised immediately and assistance requested in order to comply with the requirements of the Code of Practice Electrical Practices for Construction Work. A record of the currency of all electrical equipment will be recorded on FORM 009.

#### 11.3 Selection and Use

- Whilst on site any electrical equipment found without a tag of current date issued by a suitably qualified person will not be used.
- Where an electrical item is located without a current inspection and test tag proof of the electrical items currency of inspection and test will be provided or the item removed from site immediately.
- When used on a construction site all electrical equipment will be connected to an Earth Leakage protection device at all times.
- Where practicable all electrical leads will be kept off the ground on insulated hangers or on insulated lead stands.
- Extension leads will not be joined together.
- All plugs and sockets will be non-wirable (moulded) or transparent.
- Electrical equipment will not be placed on, or near, wet areas unless the equipment is designed for the specific purpose, e.g. pump.
- Where electrical equipment is hired, e.g. portable generators, work lights and extension leads, ...... will ensure that the same

Insert company name

requirements for Occupational Health and Safety as those required on site are specified to the Hire Company as a condition of the Hire Agreement.

Electrical Equipment Register						
Project:						
		Ref: Code o	of Practice Elec	ctrical Praction	ces for Construc	tion Work
Equipment Description	Plant or Serial No.	Date of Insp/test	Results and/or trip current (less 30mA) for Earth Leakage Device	Date of next Insp/test	Electrician's Signature	License No.
Elect	rical item		Frequ	ency of ins	pection/test	
Tools & leads				Monthl	У	
Sub-board ear	th leakage de	vice	Trip tested	monthly; ca	librated 3 month	ly
Monthly/Tag colour						

M-

Blue

Red

M –

Orange Green White

A – S -Green Red

Jul –

Yellow Blue

**27** 

Orange White

N –

0 –

Yellow

#### 12.0 Hazardous Substances

#### 12.1 Procedure

#### 12.2 Selection

...... will consider the following when selecting hazardous substances:

- Flammability and explosivity;
- Carcinogenic classification if relevant;
- Corrosive properties:
- Environmental hazards;

- Toxicity (short and long term);
- Chemical action and instability;
- Extent of PPE required;
- Storage requirements.

#### 12.3 Storage

- All storage and use of hazardous substances will be in accordance with the MSDS.
- All hazardous substances will be stored in their original containers with the label intact at all times.
- Hazardous substances of any quantity will not be stored in crib rooms, container sheds or offices.

#### 12.4 Use

- Where practicable the material with the lowest possible hazard capability that meets the technical requirements for the job will be used.
- Refer to WorkCover and National Occupational Health and Safety Commission (NOHSC)
   Publications for advice. See in particular: List of Designated Hazardous Substances (NOHSC: 10005/1999).
- Advice on a substance may be obtained from a chemical database, e.g Chemwatch.
- Prior to using the hazardous substance all workers involved in its use will be provided with adequate information and training to allow safe completion of the required task.
   Confirmation of this training will be provided by a "sign off" on the appropriate Tool Box Talk FORM 018 or the training recorded on FORM 004.

## Hazardous Substances Register & Risk Assessment Project: Date: The following hazardous substances exist on site. A copy of the MSDS has been forwarded to the person responsible for First Aid and is listed under the relevant subcontractor using the substance to increase first aid response time. **Product Name Application Product** Control/s based **MSDS** Risk labeled Yes/ on the risk class Assessment Yes/No No (Class 1, 2 (eg. mask, or 3) ventilation required)

Class 1: (High Risk) Does the substance and its associated hazards have the potential to kill, or cause permanently disability, e.g. lung disease?

Class 2: (Medium Risk) Does the substance and its associated hazards have the potential to cause a serious injury, or illness, which will temporarily disable, e.g. Dermatitis?

Class 3: (Low Risk) Does the substance and its associated hazards have the potential to cause a minor injury which would not disable, e.g. mild skin rash?

## 13.0 Lifting Gear

13.1 Procedure
will ensure that all lifting gear (chains, slings, wire rope, shackles
hooks) to be brought on site have a <i>current</i> certificate of test and are listed in the register FORM 011. The register will be maintained during the course of the contract.

#### 13.2 Assessment

each item with a marked identification number and a current test certificate for each will be held on site and made available on request.

#### 13.3 Selection & Use

- Prior to use all lifting gear will be inspected by a competent person to check for defects.
- Lifting gear that does not have a current test certificate will not be brought on site under any circumstances.

Lifting Gear Register					
Description	Plant No.	Date of Last Inspection	Condition	Inspected by	Date for Next Inspection
				Qualification:	
				Qualification:	
				Qualification:	
				Qualification:	
				Qualification:	
				Qualification:	
				Qualification:	
				Qualification:	
				Qualification:	
				Qualification:	_

#### 14.1 Procedure

Equipment including static (stationery) and mobile plant can be hazardous to workplace safety.

Where a relevant Australian Standard is appropriate, e.g. AS-2550 for cranes, the inspection, use and maintenance of the plant will comply as a minimum with the Standard. Where no Australian Standard is provided, the inspection, use and maintenance of the plant will comply as a minimum with the Manufacturers Recommendations. The affect of plant and equipment on the workplace will also be considered.

#### 14.2 Assessment

commencement on site.

...... will carry out an assessment of the most appropriate type of plant Insert company name and equipment for the required job. The assessment will include the identification of potential hazards, the level of risk and the provision of appropriate controls to eliminate, or minimise the risk to health and safety of workers. This process will include both the plant and/or equipment itself and its impact on the surrounding workplace.

When identifying potential hazards consideration will be given to all aspects of the plant and equipment including design, work environment, operational conditions, abnormal conditions, ergonomic principles, transportation, storage, installation and erection, access and egress for maintenance, adjustments, repairs, cleaning, use, operator competencies, dismantling and disposal.

#### 14.3 Selection and Use

- Where plant and equipment is hired the same requirements for Occupational Health and Safety as those required on site will be specified by ......

   Insert company name to the Hire Company as a condition of the Hire Agreement.
- No item of plant will be brought on site without a current service/maintenance record or registration where required.

Note: Specific plant may require design registration, item registration or both.

Plant ID Register								
	Project: Date:							
Insert company name The plant listed below will be brought onto site and operated under our control. None of the listed mobile plant will be operated, or static plant used, until registration details, appropriate plant inspection and maintenance records have been provided to the Principal Contractor. The form/s will be submitted on the first day of every month where plant is on-site for more than one month. All inspection and maintenance records will as a minimum standard comply with the manufacturers recommendations or relevant Australian Standard where appropriate (e.g. AS 2550 for cranes – use FORM 014 as a minimum requirement).  The following static (e.g. scaffold) or mobile (e.g Manatou) plant will be used on site:								
Туре	Registration Design: Design number: Item: Item number:	Purpose (use on site)	Inspection Date and Frequency	Inspected by (competent person)	Check List Record (What form?)			
					•			
					Form Sighted □			
					Form Sighted □			
					Form Sighted			
					Form Sighted			
					Form Sighted □			

## Hired-In Plant Inspection Report (Cranes Excepted)

Location:Da				
Owner:Uni				
Make:Mod	del:S/No:			
The following items are <i>minimum</i> requirements:  R.O.P.S. CANOPY (except for Road Trucks, Drills, Excavator)Yes/No  All Safety Guards  Fitted?Yes/No				
	Yes/No			
Carry out the following checks and list other defects on the reverse side	Action to be undertaken/Comments Tick if correct			
Engine				
Water leaks				
Radiator Hose and Clamps				
Radiator Core Condition				
Veebelt Condition and Adjustment				
Fan Hum Bearings				
Oil Leaks				
Air Intake Hoses and Clamps				
Air Cleaner Indicator Level				
Mountings				
Battery Condition				
Drive Train				
Transmission Oil Leaks				
Wheel Hub Oil Leaks				
Wheel Nuts and Locks				
Front and Rear Drive Line Condition				
Vehicle System				
Steering linkages				
Articulation Bearings and Retainers				
Main Frame Cracks				
Air Leaks				
Drain Air Tanks				
Hydraulic Operation				
Hydraulic Oil Leaks				
Service/Park Brake Operation				
Cab				
Steps/Grab Rail				
General Cab Condition				
Lights (Head, Tail and Dash)				
Warning Lights and Gauges				
Control Linkages				
Air Conditioner Operation				

## **Hired-In Plant Inspection Report cont.**

#### TYRE ASSESSMENT

Tyres - Record Serial Number and Tread Depth:	
POS.1 (LF)mm	
Attachments Fitted/Included:	
On dition Of Bushet, Bond Blade, Boden	
Condition Of Bucket, Bowl, Blade, Body:	
	_
	_
Other Comments:	
Inspected by:Signature:	_
Qualifications:Date:/	
Certification by Responsible Person:  I Certify that the described plant is to the manufacturers specifications and is being serviced and maintained by competent personnel to the manufacturers recommendations.	
Signature: Date:	
Print Name: Position:	

# Hired-In Plant Inspection Report (for Cranes)

					SMU:	
Make:S/No:S/No:						
•	entification No.:					
Attachments	Fitted/Included:			∐ Pł	notos Attached	
	g items are <i>minim</i>	-				
				-	Yes/No	
					Yes/No	
					Yes/No	
		_			Yes/No	
All vehicle or	m operation?	 ວ	•••••	•••••	Yes/No	
					Yes/No	
Copy Of Cert	tificates	Attached		Current		
Crane		Yes/No		es/No		
Hoist Ropes		Yes/No		es/No		
	Auxiliary	Yes/No		es/No		
Hooks	Main	Yes/No		es/No		
	Auxiliary	Yes/No		es/No		
•	e following checks		Action		rtaken/Comments	
other defects	s on the reverse s	ide		Tick if	correct	
	Engine					
Oil Leaks						
Water leaks						
	er hose condition					
	lition and adjustme	nt				
Fan bearing o						
Air induction s	<b>∀</b>					
Air cleaner re						
Exhaust syste						
Radiator core						
Engine Mount						
Battery condit						
Drain air tank	S					
	Drive Train					
Transmission	oil leaks					
Wheel hub/ax	de oil leaks					
Wheel nuts/lo	cks					
Drive shaft/un	ni joints				~~~	
Tyre condition	า		POS 1 POS 3 POS 5	P	OS 2 OS 4	
			PŎŠ Š	Р	OS 6	
Ture Dus :			POS 1 POS 3 POS 5	P	OS 2 OS 4	
Tyre Pressure			PŌŠ Š	<u>P</u>	OS 4 OS 6	
Axle pivot cor						
Axle pivot locl	k out					

# Hired-In Plant Inspection Report cont. (for Cranes)

	Action to be undertaken/Comments		
Steering/Braking System	Tick if c	orrect	
Steering cylinder oil leaks			
Tie rod condition			
Tie rod end condition			
Service brake operation/adjustment			
Park brake operation/adjustment			
Fluid level service/park			
Winches	Main	Auxiliary	
Mounting bolts			
Oil leaks – gear box			
Oil leaks – hydraulic motor			
Brake linings/adjustment			
Brake oil/fluid leaks			
Drum cracks			
Safety pawl operation			
Disorderly rope winding			
Oil level/gear box			
Ropes and Hooks			
Rotation of hook			
Deformation of hook			
Safety latch fitted			
Deformation of rope guard			
Rotation of sheaves			
Lubricate sheaves			
Kinks in wire rope			
Broken strands in rope			
Corrosion of rope			
Wedge correctly fitted			
Rope clip fitted to end			
Slew System	Action to be under Tick if c		
Slew table cracks			
Slew motor leaks			
Slew box leaks			
Slew box mounting bolts			
Slew box oil level			
Slew break operation/adjustment			
Rotary connection leaks			
Upper house lock pin			

# Hired-In Plant Inspection Report cont. (for Cranes)

(for Cranes)					
Boom	Action to be undertaken/Comments Tick if correct				
Hoist cylinder leaks					
Hoist cylinder pins and retainers					
Hoist cylinder hose condition					
Boom pivot pin and retainers					
Inspection of boom cracks/damage					
Sliding wear pad condition					
Tele cylinder leaks					
Tele cylinder hoses					
Angle indicator condition					
Inspect fly damage					
Fly retaining pins					
Fly storage correct					
Boom sheaves					
Fly sheaves					
Cab And General					
Operation of all gauges					
Control levers/play					
Load meter					
Warning buzzers					
Windscreen condition					
Wiper condition					
Anti two block operation					
Work lamps					
Steps/grab rails					
Load chart condition					
Operators manual present					
Horn operation					
Seat condition					
Fire extinguisher present					
Set up level indicator					
Outriggers					
Vertical cylinder leaks					
Vertical cylinder hoses					
Horizontal cylinder leaks					
Horizontal cylinder hoses					
Outrigger pad condition					
Horizontal slides					
Outrigger box cracks					
Outrigger pin and retainers					

# Hired-In Plant Inspection Report cont. (for Cranes)

Other Comments:	
Inspected by:	Signature:
Qualifications:	Date:
Contition to the Domestin Domes	
Certification by Responsible Perso	on:
I Certify that the described plant is to the management serviced and maintained by competent personnendations.	•
Signature:	Date:
Print Name:	Position:

Plant Certification Report						
Tick the appropriate category						
Mobile plant						
Static plant						
Project:Contractor:						
Responsible Person:						
Work performed for: Of:						
Full Details of Work Performed						
Inspection Report						
Certification:						
The work described above is complete and the equipment is considered to meet the manufacturers specifications and is deemed safe to be put into service.						
Name of Responsible Person:Signature:						
Qualifications:Date:						

### 15.0 Personal Protective Equipment (PPE)

#### 15.1 Procedure

Where other means of protection are not practicable ...... will supply  $$^{\rm Insert\; company\; name}$$ 

clothing or equipment designed to protect parts, or all, of the body. This equipment may include: gloves, hearing protection, high visibility garments, breathing apparatus, thermal wear, eye protection, sun cream, safety belts and harnesses. Steel cap boots and hard hats are the minimum requirement for entry to a construction site.

#### 15.2 Assessment

During the development of control measures for Safe Work Method Statement the "Best" to "Worst" guide to controls outlined in the Safe Work Method Statement section of this Pack will be used to help minimise reliance on PPE.

#### 15.3 Selection and Use

- .......will ensure all items of PPE are manufactured, used and
   Insert company name
   maintained in accordance with the relevant Australian Standard. Proof of Australian
   Standard compliance will be provided, e.g. labeling.
- All issues of PPE to each individual will be recorded on FORM 016 (one for each individual).
- Each employee will be instructed and or trained in the correct use of each PPE item prior to use.

# **Personal Protective Equipment Issue Record** Employee Name:\_\_\_\_\_Occupation:\_\_\_\_ Project:\_\_\_\_\_\_Date:\_\_\_\_\_ PPE item Date of Name of recipient Signature of recipient issue/ replacement I have received the listed PPE with appropriate instruction/training in its correct use.

#### 16.0 Fire Protection

#### 16.1 Procedure

The Project Manager, or his/her representative, shall ensure that an adequate number and type of fire extinguishers are available at the workplace and additional extinguishers are located in the immediate vicinity of any work that may create a fire risk. This requirement will apply without exception to any hot work such as welding. .....will ensure all personnel carrying out hot work have a fire Insert company name extinguisher close-by, are fully trained in the use of extinguishers and that adequate evidence of such training is provided before work commences. A list and current service history of all fire fighting equipment to be brought on site will be provided on FORM 017. ...... will ensure that all mobile plant is fitted with an appropriate Insert company name fire extinguisher. 16.2 Inspection ...... will check the "charge level" of all of our fire extinguishers on site at ..... intervals. All fire extinguishers will be serviced and maintained by competent persons and a record completed and maintained in accordance with Australian Standard AS-1851.

Combustible materials will not be allowed to accumulate in work areas to prevent a fire risk.

#### 16.3 Selection and Use

- All personnel carrying out hot work will be fully trained in the use of extinguishers and a record of the training provided in the appropriate register of this Pack, FORM 004.
- All personnel will be made aware of the site specific emergency procedure and emergency service phone numbers shall be clearly displayed at a central phone location.

Fire Protection								
Project:Insert company name								
The fire extinguishers listed have been maintained in accordance with Australian Standard AS-1851 and will be brought on site.								
Extinguisher Type	Serial No.	Condition & Charge Level	Date of Last Inspection	Inspected by	Date of next Inspection Required	Comments		

#### 17.0Tool Box Talks

#### 17.1 Procedure

hazards, the assessment of the eliminate or minimise the risk. To controls	risk of the hazard o assist in hazard	and the developme identification and th	nt of controls to e development o	of
1	or 2	at	int	arvale
All Tool Box Talks will be record corrective action will be followed		•	• • •	<b>y</b>
17.2Consultation				
rec	ognise the involve	ment of workers as	essential in ider	ntifying
Insert company name potential hazards that can be eli	minated, or minim	ised, before injuries	occur.	

Tool Box Talks will be used to help Supervisors manage safety, to provide a forum for workers to have their say about safety issues and to help ensure safety awareness is maintained throughout the project.

Where required specific safety issues will be raised, accidents reviewed, Safe Work Method Statement developed and presented for evaluation and familiarisation or safety alerts discussed.

**Tool Box Talks will be used to induct workers into and "sign off"** their understanding of the controls provided in Safe Work Method Statement for the specific work in which they will be involved.

Record of Tool Box Talk					
Workplace:				Date:	
Supervisor/presenter:	<u> </u>				
Subject:				Duration:	
		Persons	Pre	esent	
Print Name	Si	gnature		Print Name	Signature
Comments & points ra	aisad:				
Comments a points in	<u>aiseu.</u>				
				1	
Corrective Action	n	Action by			Complete
				Sign off	Date
		<u> </u>			

## 18.0First-aid & Accident Investigation

18.1 Procedure							
Insert company name Contractor. Where requirements will be u	Insert compar	······ ny name	wi	ll prov	ride First-aid s	·	·
			/pe of I Require		Т	ype of Certificate Required	
Place of work and no. of persons on the job	First- aid	Kit A	Kit B	Kit C	First-aid Certificate	Occupational First-aid Certificate	None
For Construction 100 or more	room					• •	
25-99		•			•		
24 or less			•				•
The nearest First-aid  18.3 Reporting					The progress is		
All injuries will be reprecorded in the Site In						on l	
or its equivalent.					Insert compa	any name	
Records will be kept the workplace of 7 dawworkCover Authority	ys or mo	re the	injury	and it	s circumstand		
18.4 Investigatio	n						
Insert company name		v	vill inve	estiga	te all accident	s within h	iours.
Investigation will be re	ecorded o	on Acc	cident	Invest	tigation FORM	1 020 or its eqivale	ent.
Accidents will be record	_						
Accidents will be invest				Name			sition
				Nar			osition

Name	Position

Re	gister of Injury	
Details of Injured Person:		
Name: Surname:	Given Name/s:	Sex(M/F):
Address:  No Street: State:	Suburb:	Post Code:
Employer: Business Name:		()
Address:         No Street:         City: State:		Post Code:
Accident/Incident Details:  Description of Events:		
Task/operation undertaken at the		•
Physical location (area) where inju	ıry occurred:	
Type of injury: (e.g bruise, cut, fract	ture, grit in eye)	
Part of Body Injured: (e.g arm, tors	o, head)	
Cause of injury: (what happened) _		
Treatment Given/Action Taken:		
Person completing this form:  Surname: Given  Date:// Time: an  Did the person cease work? Yes //		Signature:
Has a referral for further treatment		applicable)

## **Accident Investigation Report**

					tion is aimed at identifyin n investigation technique
Reference No	<del></del>	☐ Injury		amage	Near Miss
1. Project:					
2. Personal Detai					
Date of Birth Day	Month Year	Gen M/F	t Name Preferred L	anguage	Other Initials  Contact No.
B. Occupation/John Description of occ	b Title & Details:		ng at this ation/job	Day	Month Year
Main tasks perfor	ned	Trai	ning prov		Induction. Trade/task specific. Both of the above. Neither of the above.
I. Time& Date of Date am/pm	Damage/Acc/Near Day Month Ye		e & Date am/		Received: Month Year
5. Accident Result ☐ Fatal ☐ First aid only	S: ☐ Hospital inpatient☐ Property damage	□ Docto □ Nil (inj	r only jury/damag	je)	
Nature of injury, dis	ease or damage:				
-					
-					
Padily location of in	iun, dispaso or da	maga:			Nature Code
Bodily location of in		e.			
<u>-</u>					
-					
-				Bodily	location Code
6. Outcome: (Quest Rehabilitation	Date of Resump	otion	becomes	available)	
<ul><li>□ Not Required</li><li>□ Required</li></ul>	Short-term alterna Permanent alterna				] ] ]
-0					

Normal duties

	Day Month Year
Total number of days lost.	
Government report complete	ed and sent.
Investigation undertaken.	
	articular chemical, product, process, equipment involved)
Name/s of witnesses	Signature of worker Date:
	Mechanism of injury Code
How exactly was the injury, disease or dan	nage sustained?
	Durillo con Colo
	Breakdown agency Code
What happened? (undesired event)	
(, , , , , , , , , , , , , , , , , , ,	
Reconstruct the sequence of events that le	
1.	4.
2.	5.
3.	6.
List contributing factors	
List contributing factors	
Investigating	
Person:	
Date investigation conducted:	Position Signature
Date investigation conducted:  Day	Month Year
Day	Worth Total
8. Corrective Action Undertaken:	
Fating And One And Invited to	Father to 1 Ocat of Ocas of the control
Estimated Cost of Incident: \$	Estimated Cost of Correction: \$
9. Manager's Comments: (manager, emplo	over or Principal Contractor to sign and date)
	5,5. 5. 1 morpai comination to orgin and date,
Signature:	Date:

10. Safety Co-ordinator's Comments: (sign and date)					
Signature:	Date:				

## 19.0Subby Pack Check List

#### 19.1 Procedure

Insert company name		will be p	rovide a	а сору	of the	Subby	Pack to	enable	verification	of
	Insert company name									

the requirements of Occupational Health, Safety and Rehabilitation. For the purposes of verification a *current* copy of the completed Subby Pack will be checked using the method outlined below and made available to the Principal Contractor at monthly intervals for the purposes of auditing.

No.	Item	Score						Average
		Yes/ No Score	Date	Yes/ No Score	Date	Yes/ No Score	Date	Score
1	Introduction							
2	Policy							
3	Roles & Responsibilities							
4	Document Control							
5	Hazard Identification & Risk Assessment							
6	Safe Work Method Statement							
7	Skills & Competencies							
8	OHS Induction							
9	Workers Compensation & Rehabilitation							
10	Hazard Reporting							
11	Electrical							
12	Hazardous Substances							
13	Lifting Gear							
14	Plant							
15	Personal Protective Equipment							
16	Fire Protection							
17	Tool box Talks							
18	First-aid & Accident Investigation							
	Average							
5 Bes 4 Cor	e Legend (optional): st Practice ntinuous Improvement ove Standard			Checked by:				
2 Minimum Standard								
1 Non Compliance								
0 Not	Acceptable							

#### **WorkCover Offices**

#### **HEAD OFFICE**

Office Hours 8:30am–5:00pm Monday to Friday 400 Kent Street SYDNEY NSW 2000 Phone: (02) 9370 5000 Fax: (02) 9370 5999

Postal Address WorkCover NSW GPO Box 5364 SYDNEY NSW 2001

#### **Client Contact Centre**

Office Hours 8:30am–4:30pm Monday to Friday Ground Floor, 400 Kent Street SYDNEY NSW 2000 Phone: 13 10 50

Phone: 13 10 50 Fax: 9370 6150

## REGIONAL and LOCAL OFFICES

Office Hours: 8:30am-4:30pm

Monday to Friday

#### **REGIONAL OFFICES**

#### Newcastle

956 Hunter Street NEWCASTLE WEST 2302 Phone: (02) 4921 2900 Fax: (02) 4921 2929

#### **Parramatta**

Level 8, 128 Marsden Street PARRAMATTA 2150 Phone: (02) 9841 8550 Fax: (02) 9841 8490

#### Wollongong

106 Market Street WOLLONGONG 2500 Phone: (02) 4222 7333 Fax: (02) 4226 9087

#### LOCAL OFFICES

#### **Albury**

463 Kiewa Street ALBURY 2640

Phone: (02) 6021 5911 Fax: (02) 6041 2580

#### **Batemans Bay**

Shop 6, Fenning Place 12 Orient Street BATEMANS BAY 2536 Phone: (02) 4472 5544 Fax: (02) 4472 5060

#### **Blacktown**

125 Main Street BLACKTOWN 2148 Phone: (02) 9671 8701 Fax: (02) 9831 8246

#### Dubbo

Suite 3, 157 Brisbane St, DUBBO 2830

Phone: (02) 6884 2799 Fax: (02) 6884 2808

#### **Central Coast**

3/13 Anzac Road TUGGERAH 2259 Phone: (02) 4350 6370 Fax: (02) 4353 2373

#### Goulburn

21-23 Clifford Street GOULBURN 2580 Phone: (02) 4822 1243 Fax: (02) 4822 1242

#### Grafton

NSW Government Offices 49 – 51 Victoria Street GRAFTON 2460

Phone: (02) 6641 5111 Fax: (02) 6641 5100

#### Griffith

NSW Government Offices 104 – 110 Banna Avenue GRIFFITH 2680

Phone: (02) 6964 2027 Fax: (02) 6964 1738

#### Hurstville

Level 4, 4-8 Woodville Street HURSTVILLE 2220 Phone: (02) 9598 3366 Fax: (02) 9585 0261

#### Lindfield

345 Pacific Hwy LINDFIELD 2070 Phone: (02) 9936 3000 Fax: (02) 9936 3030

#### Lismore

Suite 4, Level 4
Manchester Unity Building
29 Molesworth Street
LISMORE 2480

Phone: (02) 6622 0088 Fax: (02) 6622 0090

#### Liverpool

Suite 4, Ground Floor 157 – 161 George Street LIVERPOOL 2170 Phone: (02) 9827 8600 Fax: (02) 9827 8690

#### Narrabri

Level 1, 55 Maitland Street NARRABRI 2390 Phone: (02) 6792 4643 Fax: (02) 6792 3532

#### Newcastle

956 Hunter Street NEWCASTLE WEST 2302 Phone: (02) 4921 2900 Fax: (02) 4921 2929

#### **Orange**

74 McNamara Street ORANGE 2800 Phone: (02) 6361 7070 Fax: (02) 6362 8820

#### **Parramatta**

Level 8, 128 Marsden Street PARRAMATTA 2150 Phone: (02) 9841 8550 Fax: (02) 9841 8490

#### **Port Macquarie**

Shops 1 & 2, Raine & Horne House 145 Horton Street PORT MACQUARIE 2444 Phone: (02) 6584 1188 Fax: (02) 6584 1788

#### Shellharbour

134 – 134A Lamerton House Shellharbour Square BLACKBUTT 2529 Phone: (02) 4297 3796 Fax: (02) 4296 8914

#### **Tamworth**

Shop 20, 341 Peel Street TAMWORTH 2340 Phone: (02) 6766 2490 Fax: (02) 6766 4972

#### Lake Macquarie

Shop 2, 33 The Boulevarde TORONTO 2283 Phone: (02) 4959 6366 Fax: (02) 4950 5587

#### **Tweed Heads**

Suite 5, 1 Sands Street TWEED HEADS 2485 Phone: (07) 5536 3262 Fax: (07) 5536 4389

#### Wagga Wagga

Level 2, 76 Morgan Street WAGGA WAGGA 2650 Phone: (02) 6937 3600 Fax: (02) 6937 3616

#### Wollongong

106 Market Street WOLLONGONG 2500 Phone: (02) 4222 7333 Fax: (02) 4226 9087

## **Annexure 3**

# Pedestrian & Traffic Management Plan

# Pedestrian & Traffic Management Plan

# **Excavation Phase**

Project Name:	Camellia West
Address:	181 James Ruse Drive
	CAMELLIA NSW 2142
Job No.:	CAMJAM
Commencement Date:	25 May 2012
	For
	CEJ Constructions Pty Ltd
	ABN 17 125 903 817
Controlled	
Uncontrolled	

#### **Controlled Document Register**

The following is used to record any Controlled Document issued. It is optional and not necessary to record Uncontrolled documents issued.

Issue	Section	Page	Document/Description	Issued To	Date
1	n/a	n/a	n/a	Head Contractor	25 May 2012

#### **Document Revision Status**

The following is used to record any changes.

Section	Revision	Date	Amendment Description

#### **Contents**

Page

Control	lled Doc	ument Register	2	
Docum	ent Revi	sion Status	2	
1.00	Genera	l	4	
1.01	Introduc	tion	4	
1.02	Site		4	
2.00	Pedest	rian & Traffic Management Plan	5	
2.01	Genera		5	
2.02	Site Loc	ation and Road Network	5	
2.03	Overall	Principles for Traffic Management	5	
2.04	Hours o	f Work	6	
2.05	Truck Routes			
2.06	Traffic a	nd Parking Effects	6	
2.07	Pedestr	ians	7	
2.08	Pedestr	ian and Traffic Management Plan	7	
3.00	Referer	ices	9	
4.00	Legend		10	
Append	dix 1	Site Establishment Location Plan	11	
Append	dix 2	Site Layout And Asbestos Depth Map	12	
Append	dix 3	Site Contamination Map	13	

#### 1.00 General

#### 1.01 Introduction

This Pedestrian & Traffic Management Plan has been written specifically for the undertaking of remediation, excavation and associated works relating to the property.

#### 1.02 Site

The site has frontage to James Ruse Drive with a secondary frontage to Grand Avenue North as shown in Appendix 1.

The site is under a re-zoning application to Parramatta Council for industrial, commercial and retail use.

While this re-zoning application is under consideration by Parramatta Council it is proposed to remediate the site.

#### 2.00 Pedestrian & Traffic Management Plan

#### 2.01 General

The pedestrian and traffic management plan for the demolition, excavation, remediation and shoring phase of the development is set down through the following sections:-

- > site location and road network;
- overall principles for traffic management;
- hours of work;
- truck routes;
- traffic and parking effects;
- pedestrians; and
- pedestrian and traffic management plan.

#### 2.02 Site Location and Road Network

The site is on the eastern side of James Ruse Drive and southern side of Parramatta River (Tasman Street is part of the site on the southern site boundary) at Camellia. There is also a corridor of land running parrel to the railway line (eastern boundary). The site location is shown at Appendix 1.

James Ruse Drive provides a six lane divided carriageway with three traffic lanes in each direction. There are clearways in both directions during weekday morning and afternoon peak periods and no parking at any time in both directions. James Ruse Drive provides access to adjacent commercial, retail and residential properties. There are bus stops on both sides of the road close to the site.

Tasman Street is the site entry off James Ruse Drive. Heading north along James Ruse Drive there is a right turn lane from James Ruse Drive into Tasman Street. There is a left turn only from Tasman Street into James Ruse Drive.

#### 2.03 Overall Principles for Traffic Management

The overall principles for traffic management during demolition, excavation remediation and shoring of the development are:-

- provide a convenient and appropriate environment for pedestrians;
- > minimise effects on pedestrian movements and amenity;
- > manage and control vehicular movements to and from the site;
- maintain traffic capacity at intersections and mid-block in the vicinity of the site;
- maintain existing on-street parking in the vicinity of the site where practical;
- maintain access to other properties adjacent to the site;
- restrict vehicle activity to designated truck routes through the area;
- maintain safety for workers;
- provide appropriate access to the site for demolition, excavation, remediation and shoring traffic; and
- > manage and control vehicle activity in the vicinity of the site.

It is not anticipated that an on street works zone or crane standing area will be required for the demolition, excavation, remediation and shoring phase. However, should an on-street works zone or crane standing area be required, separate application will be made to Parramatta Council.

#### 2.04 Hours of Work

Work associated with demolition, excavation, remediation and shoring for the development will be carried out between the following hours:-

Monday to Friday: 7:00am to 5:00pm;Saturday: 7:00am to 4:00pm; and

> Sunday/Public Holidays: no work.

Any work outside these times would be subject to a separate application to Parramatta Council. The control of hours of operation avoids truck movements during the early hours of the morning, before 7:00am and in the evening, after 6:00pm.

#### 2.05 Truck Routes

During demolition, excavation, remediation and shoring, trucks transporting material from the site will be accommodated on site. Vehicular access to and from the site will be provided from Tasman Street, at the southern end of the site, in the location of the approved access point to the site. Tasman Street feeds into James Ruse Drive. Access arrangements and vehicle movements to and from the site will be managed and controlled by site personnel.

It is proposed that trucks travel to and from the site along the following designated construction routes:

- .01 Approach Routes
- James Ruse Drive, right turn lane into Tasman Street (from south); and
- > James Ruse Drive, left turn into Tasman Street (from north).
- .02 Departure Routes
- Tasman Street, left turn into James Ruse Drive (to the south)
- Tasman Street, left turn into James Ruse Drive, Western Motorway (to the east and west); and
- Tasman Street, left turn into James Ruse Drive, Western Motorway, Silverwater Road (to the north).

The proposed truck routes are shown in Appendix 2. When departing to the north it is proposed to turn left from Tasman Street into James Ruse Drive, vehicles would use the Western Motorway and Silverwater Road when departing to the north.

When departing there is also a possibility of trucks turning right or left from James Ruse Drive into Hassall Street or Grand Avenue respectively. These roads have adjacent industrial land uses and their use by construction vehicles would be consistent with existing traffic in these streets.

The designated truck routes to and from the site are proposed to restrict truck traffic, as far as possible, to the main road network through the area. The approach and departure routes of construction vehicles to and from the site are considered appropriate.

#### 2.06 Traffic and Parking Effects

The major traffic generating activities during the demolition, excavation, remediation and shoring period are anticipated to be as follows:

Demolition, remediation and excavation: 2010; and
 Remediation and excavation: 2010-2011.

It is anticipated that the majority of traffic will be generated by trucks taking demolition and excavated material from the site. During the demolition and excavation period, there will be a

total of some 10 to 15 trucks per day taking demolition and excavated material from the site. These trucks will be covered and have their wheels washed.

This is a low volume of traffic, equivalent to an average of one to two trucks per hour. The surrounding road network and its intersections will be able to cater for this traffic.

Trucks will enter the site and be loaded by an excavator, prior to exiting the site in a forward direction. Drivers will be in radio or mobile telephone contact with the site supervisor who will coordinate the arrival of trucks as required.

It is anticipated that during the demolition, excavation, remediation and shoring period, there would be less than 10 employees on the site. Employees will be encouraged to use public transport when travelling to and from the site. Public transport timetables will be made available to employees. During these stages of the development, for safety reasons, parking will not be provided on the site for employees.

#### 2.07 Pedestrians

Pedestrian routes around the site will be maintained during demolition, excavation, remediation and shoring. Pedestrian activity in James Ruse Drive, Grand Avenue, Tasman Street, Rail Corridor (eastern boundary) will be protected with the provision of Class A construction fencing and overhead protection, where required:

- Tasman Street (main site entry) An opening will be provided in the hoarding and construction fence for access to and from the site for construction vehicles;
- Grand Avenue North (secondary entry) It is envisaged that existing fenced/gated access will not be used; and
- Parramatta River Due to existing fencing, depth of river and steep bank this boundary not accessible to pedestrians.

Pedestrian activity to James Ruse Drive across the proposed access (Tasman Street) will be managed and controlled by appropriately qualified site personnel. Pedestrian warning signs will be located adjacent to the Tasman Street.

Where demolition activities occur on the site boundary, the construction fence and associated overhead protection (where required) will be extended beyond the site boundary to provide additional protection for pedestrians.

#### 2.08 Pedestrian and Traffic Management Plan

The proposed pedestrian and traffic management plan for demolition, excavation, remediation and shoring of the development is shown on Appendix 3. The plan presents the principles of traffic management and is subject to WorkCover requirements, as well as survey and final design.

Signage, fencing, overhead protection, safety barriers and line marking details, as required, will be provided in accordance with Australian Standards and the Roads and Traffic Authority's Manual for Traffic Control at Work Sites. A copy of the traffic management plan will be kept onsite at all times. Signage details, the control of pedestrians in the vicinity of the site, and the control of trucks to and from the site will be the responsibility of the site contractor.

As shown in Appendix 3, the pedestrian and traffic management plan for the demolition, excavation, remediation and shoring includes the following:

- demolition, excavation, remediation and shoring activity to be provided for on-site;
- demolition, excavation, remediation and shoring vehicle access to the site will be provided from Tasman Street at the south/west corner of the site;
- the movement of trucks on and off the site to be managed and controlled by appropriately qualified site personnel;

- truck movements to and from the site to be restricted to designated truck routes through the area:
- Class A construction fencing and overhead protection where required, will be provided adjacent to the James Ruse Drive site frontages. Existing class A construction fences to other boundaries will be made good and maintained;
- an opening will be provided in the construction fence for access to the site from Tasman Street to James Ruse Drive;
- where demolition activities occur on the site boundary, the construction fence will be extended beyond the site boundary to provide additional protection for pedestrians;
- the management of the site works will be the responsibility of the site contractor;
- pedestrian activity across the site access driveways will be managed and controlled by appropriately qualified site personnel;
- pedestrian warning signs to be utilised in the vicinity of the site;
- > pedestrian arrangements, demolition/excavation activity and erection of safety
- > fencing will be provided in accordance with WorkCover requirements; and
- construction signage to be provided in James Ruse Drive (adjacent to Tasman Street) in accordance with Australian Standards and the Roads and Traffic Authority's Manual for Traffic Control at Work Sites.

The pedestrian and traffic management plan for the demolition, excavation, remediation and shoring phase of the development is considered appropriate to provide for traffic and pedestrian activity.

#### 3.00 References

Standards Australia AS/NZS1742 Manual of Uniform Traffic Control Devices:

➤ AS 1742.1 – 2003 General Introduction and Index of Signs;

AS 1742.2 – 2009 Traffic Control Devices for General Use;

AS 1742.3 – 2009 Traffic Control Devices for Works on Roads; and

➤ AS 1742.10 – 1990 Pedestrian Control and Protection

NSW RTA Traffic Authority's Manual for 'Traffic Control at Work' Sites (version 3.1 April 2006)

WorkCover Occupational Health and Safety Regulation 2001 (NSW)

WorkCover Code of Practice – Overhead Protective Structures – 20 March 1995 (in preparation of this document envisage 'Overhead Protection' not required but referenced if required at a later stage)

#### 4.00 Legend


EPA

EPA (NSW Environmental Protection Authority) changed name to DECCW (Department of Environment Climate Change & Water) and on 4/04/2011 it was incorporated into the OEH (Office of Environment and Heritage a division of the NSW Department of Premier and Cabinet)


**Head Contractor** Advanced Holdings Pty Ltd

PPE Personal Protection Equipment


#### Appendix 1 Location Plan



#### Appendix 2 Truck Routes



#### Appendix 3 Pedestrian & Traffic Management Plan



## **Annexure 4**

# **Risk Analysis**

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

Original ITF605 reviewed Tuesday 25 May 2010 (preliminary Risk Analysis) and again on Monday 31 May 2010 a Detailed Risk Analysis for the project was conducted 22 May 2012. In attendance were Project Manager – David Smedley, Foreman – Elie Demian & Foreman – Joe Azar.

On Tuesday 22 May 2012 another Detailed Risk Analysis for the project was conducted. In attendance were:

Project Manager – David Smedley

Foreman – Elie Demian

Foreman – Joe Azar

Project Engineer - Andrew Hanna

The analysis was conducted in the Builder's Head Office on Monday 31 May 2010, commencing at 4:00pm and concluding at 6:00pm.

The scope of the Risk Analysis incorporated rectification works, structure, refurbishment and 'fit-out'; including the following trades & services:

Working at Heights Manual Handling Plant and Equipment Electricity Oxy Acetylene

Power Tools Explosive Power Tools (EPT) Materials Handling Personnel Hazardous Substances

Confined Spaces Materials Falling Brick Saw Scaffold Ladders

Materials Storage Penetrations Dust Noise Sun

Slips and Trips Access and Egress Housekeeping Emergencies Air Quality

Sedimentation Control Noise & Vibration Traffic Control Perimeter Security Excavation & Drainage

Mobile Crane Formwork (incl. Prefabricated) Perimeter Protection Scaffold Masonry (brick& blockwork)

Waterproofing Structural Steel Carpentry (framing & fixout) Electrician Plumber

Mechanical Fire Environmental

The analysis follows in the form of risks associated with the above trades & services. It is anticipated that this analysis will be reviewed within six months to ensure its relevance.

Method prepared by:	Andrew Hanna	Approved:	David Smedley
With assistance from:	Elie Demian & Joe Azar	Date:	20/12/2012

#### SIGNIFICANCE EVALUATION OF ON SITE ISSUES

#### Stage 1: Identify Steps in the Process

- Identify all activities to be undertaken on the project
- Identify the Safety & Environmental Aspects / Risks of that activity (i.e. interaction of the activity with the Safety & Environmental processes)
- Document those activities which interact with the Safety & Environmental processes in Form at Column A

#### Stage 2: Derive & Define possible impacts & potential hazards

- Derive & define the possible impacts and hazards of that activity on Safety & Environmental processes (i.e. changes introduced into the Safety & Environmental
  process wholly or partially). Safety & Environmental impacts could be derived from Safety & Environmental Impact Assessment (SEIS), Contract documentation,
  Review of Safety & Environmental Factors etc.
- Document these impacts in the Form at Column B

#### Stage 3: Assess the probability of Safety & Environmental Event (Impact or Hazard) occurring

- Based on the Normal Controls that will be implemented or available at site, determine the probability of the Safety & Environmental event occurring
- Use the Probability Table to arrive at a descriptor of event
- Enter the descriptor of the probability in the Form at Column C

#### Stage 4: Assess the consequences

- Based on the probabilities at Stage 3, determine the consequences
- Use the Consequences Table to describe the rating of the consequence
- To help you in this process details of Safety & Environmental offences are furnished in the Project Safety & Environmental Plan (SP 93)
- Use Consequences Table in conjunction with Contractual/Company requirements & Safety & Environmental offences to determine the rating of the Consequence
- Enter this at Column D of Form

#### Stage 5: Rank the Significance of Aspect to determine Risk

- Use the Significance Ranking Table, to rank the aspect based on the "Consequence" x "Probability" of the event
- The risk calculation is defined in the Risk Factor Table
- Enter the Significance Rank (Risk) at Column E of Form

#### Stage 6: Implement Controls

- For significance which are classified as "H (HIGH)", detailed Operational Control Procedures & additional controls are to be developed and implemented. Details of Operational Control Procedure and additional controls to mitigate the significance ranking shall be entered at Column F of Form
- For significance which are classified as "M (MEDIUM)", Normal Controls and additional controls shall be developed and implemented as decided by the Project Team.

  Details of additional controls or other logical decisions for deploying normal controls as mitigating actions shall be entered at Column F of Form
- For significance which are classified as "L (LOW)", normal controls are good enough. Details of Normal Controls are to be entered at Column F of Form

#### Stage 7: Allocate Responsibilities

• An individual(s) on site needs to be identified to ensure controls are implemented. This responsibility is to be communicated in the form of a toolbox talk prior to the commencement of the activity

■ Enter the person(s) responsible at Column G of Form	

#### **PROBABILITIES**

DESCRIPTION	SCORE	DESCRIPTION	
Almost Certain	5	The event is expected to occur in most circumstances e.g.: Daily/Weekly/Monthly	
Likely to Occur 3 The Event will probably occur in some circumstances e.g.: Infrequent (few times in a year or over			
Could Occur 2 The Event could occur sometime		The Event could occur sometime	
Not Likely to occur	1	The event is unlikely to occur on this site or an isolated chance of event occurring	

#### **CONSEQUENCES**

RATING	SCORE	SAFETY & ENVIRONMENTAL	LIABILITIES
Disaster	10	Large incident. Significant long term Safety	Company Fine, legal & clean up cost > \$ 1.0 Million/ Company Image
Class 1		& Environmental harm	affected through media coverage
Major	5	Major incident on site which is beyond	Maximum Penalty to Company \$1.0 Million/ Company image affected
Class 1		control by sources available at site (lead to prosecution in NSW)	through media
Moderate	3	Incident on site that may cause moderate	Maximum Penalty to Company \$250,000/ Contravene
Class 2 LTI		Safety & Environmental harm (lead to a Mid Range Offence in NSW)	company/contractual requirements
Minor	2	Incident site that may cause minor Safety &	Maximum Penalty to Company \$1,500.00
Class 2 no LTI		Environmental harm (lead to Infringement in NSW)	
Insignificant	1	Incident on site which has minimal impact on	No penalty to company
Class 3		Safety & the Environment & can be restored by site crew	

#### **SIGNIFICANCE RANKING TABLE**

	PROBABILITY	CONSEQUENCES										
		INSIGNIFICANT	MINOR	MODERATE	MAJOR	DISASTER						
		1	2	3	5	10						
5	Almost Certain	M (5)	M (8)	H (15)	H (25)	H (50)						
3	Likely to Occur	L (3)	M (6)	M (9)	H (15)	H (30)						
2	Could Occur	L (2)	L (4)	M (6)	M (10)	M (20)						
1	Unlikely to Occur	L (1)	L (2)	L (3)	M (5)	M (10)						

#### **RISK FACTOR TABLE**

SIGNIFICANCE (PxC)	RISK RANK	COMMENT
1 – 4	LOW (L)	Low Significance. Normal controls are good enough to control the Safety & Environmental Risk.
5 – 10	MEDIUM (M)	Medium Significance. Normal Controls and additional controls as decided by Project Management (Additional Controls must be considered – but may not be mandatory). Project Management shall use good judgement and rationale for implementing the necessary controls.
11+	HIGH (H)	High Significance. Detailed operational controls required. Develop additional controls (ITPs & Checklists) and monitor at appropriate intervals. OHSR, Environmental & Quality Manager is to be consulted to verify the adequacy of the control.

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
1a	Working at Heights (all trades)	Falling	5	5	Ι	Scaffold & or other approved systems (pending formwork system) will be in place covering all floors and the working deck  Handrails & Fencing erected to eliminate falls of 1.8m or more  Fall arrest system in place when working on the edge of slab  – i.e., inertia reels, or other lanyard system  A craneable stretcher will be located on site in case of emergency  System clearly defined in SWMS	Builder Formworker Prefabricated Wall System
1b		Struck by falling objects	5	5	Н	Scaffold & or other approved systems (pending formwork system) in place covering all floors and the working deck Refer to Scaffold section for specific locations Handrails & Fencing erected to eliminate falling materials Lanyard tools when working on the edge of a slab Maintain Housekeeping at all times	Builder Specific Trades
1c		Access & Egress	3	3	M	Clearly defined, well-maintained access in and around site Internal Stairs to level below deck Scaffold loading bays fitted as required (refer drawings) Access from temporary amenities sheds to site and signage requirements	Builder

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
2a	Manual Handling (all trades)	Heavy & awkward loads	5	3	Н	Use of mechanical lifting apparatus – mobile crane, pallet mover, forklift, and manitou  Dual lifts when lifting awkward loads  SWL (Safe Working Load) to be identified on all bins & containers. Register of SWL to be kept  All bins on site will be emptied by the crane or forklift  Majority of bins on wheels to be 1m³ bins, all other bins to be moved by fork, crane or multiple men  SWMS for manual handling & Manual Handling training including chutes if required	Builder
2b		Repetitive twisting and bending	5	3	Н	Use of mechanical lifting apparatus when possible Well maintained material storage area Manual handling training Job rotation where applicable Materials delivered to site done so in orderly, controlled fashion	Builder Structural Trades
3a	Plant and Equipment (all trades)	New Plant causing damage	2	3	М	Plant induction by Builder – including operator induction Pre-commencement checklist Historical references for major plant Safety Procedure (SP 082) for Flowchart for Site Safety Inspection/Checklist	Builder

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
3b		On site operation of Plant and Equipment  - Contact with building works - Mechanical failure	2	5	M	Induction of operators, including competency check Competent, experienced operators Daily operator inspection where required (mobile crane, fork lift, compressor & concrete pumps, lines and booms) Monthly inspection by Builder (register, log books & visual inspection to be maintained) Regular servicing as required, referenced in log books Clearly defined and well maintained access Safety Monitoring Plan to detail inspection requirements Reference Procedure for Plant and Equipment	Builder Plant Operators
4a	Electricity (all trades - particularly electricians)	Electrocution	5	5	Н	ELCB strictly enforced  Committee rules and inspections to clarify 30m leads, no adaptors or "piggy" backing, and leads to be raised over wet areas and access ways  Regular inspections and testing, tagging completed monthly, log submitted to Builder for inspection  Builder to ensure adequate access to power  Erect permanent substation ASAP to manage temp power supply  Only qualified electricians to work on electrical distribution boards, they must have an appropriate procedure in place  SWMS reference for access and controls	Electrician Builder

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure **Duration**: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
4b		Electricians installing  - Manual handling  - Falls (slips & trips)  - Electrocution	5	5	Н	Work processes referenced in SWMS  When working on main boards safety signage is required  No working on live boards – site rule, localised distribution and site procedure in place  Regular toolbox meetings  Verification of Licenses required at induction	Electrician Builder
4c		Sub Station/Kiosk - Electrocution - Manual Handling	5	10	Н	Energy Australia to detail process in SWMS  Area to be protected with fencing and signage until works completed	Energy Australia
5a	Oxy Acetylene (all trades - particularly plumbers)	Storage  - Explosion  - Fire  - Unlawful use	5	5	Н	Ensure lock up facility clearly labelled and secure  Adequate ventilation to lock-up, signage and fire protection  No more than six bottles to be stored in one location  Potable units to be chained and fire retardant provided  Referenced in SWMS	Builder Plumber Handrail installer
5b		Use - Personal damage - Manual handling	3	3	М	Adequate PPE, including face masks, and screens where necessary  Where possible use in well ventilated area  SWMS to document controls  Fire retardant accessible at all times  Adequately stored at end of shift or when not in use	Builder Plumber Handrail installer Painter

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Revision 1 Page 9 of 34 Issued: 20/12/2012

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
6a	Power Tools (all trades)	Safe use - electrocution - slips and trips - wrist injuries	5	2	M	All tools to be tagged monthly – Site Committee to check All leads to be raised – especially in access ways No "piggy" backing of leads - site rule Regular inspection and maintenance At the end of shift all tools to be locked away All hired equipment to be inspected visually prior to use on site Adequate instruction on how to use and safely operate hired equipment to be given by hirer, or Builder's foreman	All Trades Builder
6b		Personal Protection - eye, ear & head damage	5	3	Н	Appropriate PPE to be worn – including steel capped boots, helmets, eye, ear and face protection, in designated areas  All guards to be maintained and used appropriately – Site Committee to inspect  Controls referenced in SWMS	All trades Builder
7a	Explosive Power Tool (EPT) (all trades)	<ul><li>Unauthorised     Operation</li><li>Eye &amp; Ear Damage</li><li>Punctures</li></ul>	5	5	Н	No Direct Action EPT's permitted on site (use Piston Action) Qualified operators identified and tickets checked in induction and by the Site Committee Equipment well maintained and serviced regularly When in use area to be clearly signed, appropriate PPE to be worn and charges to be stored in lockable container	Formworker Bricklayer Builder & Others

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 10 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

Α	В	С	D	E	F	G
Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
Materials Handling (all trades)	Cranage - Falling materials - Manual Handling - Crush injuries	5	G)	Н	Experienced personnel to form crane crew  Crane Operator has two way communication & back up battery  Plant induction and inspection – including log and maintenance book check  Competent, qualified operators – tickets inspected in induction  Clearly defined loading and unloading areas  All lifts to be timetabled 24hrs prior on noted on crane board  All slings, chains and shackles checked regularly (quarterly by qualified person – similar to 'Alsafe Lifting')  All dogman to have toolbox talk prior to commencement  Dogmen have "right of way" on site  Limit lifting over sheds as indicated by general foreman  Refer to "Crane" trade breakdown for additional requirements to be contained in crane operator SWMS  Special attention to loading onto consistent and even ground (e.g. 'good-ground')	Crane Operator Builder

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 11 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	P	С	Level of Risk	Control Measures	Responsibility
8b		Fork lift & Manitou - Falling materials - Struck by forklift - Noise & Dust	5	3	Н	Plant & equipment to be inspected prior to operation on site Log books maintained Operators ticket to be copied at induction Experienced operators only Clearly defined and well maintained access routes Storage area to be well maintained, free of debris Loading bays to be regularly inspected. Speed limit of less than 5km hour on site	Builder Operator
8c		General - Slips, trips and falls - Manual Handling	3	3	M	Use of mechanical aids where necessary SWMS reference Well defined and maintained material storage area Housekeeping daily – including daily rubbish removal De-watering by all trades immediately after rain & during excavation/trenching Materials Handling Plan to be documented by Builder's general foreman	All trades

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 12 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	B C D E F		G		
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
9a	Personnel (all trades)	Personal Behaviour - Physical damage	2	3	М	All personnel inducted before commencing work Site rules clearly defined & displayed by Site Committee Ongoing training on needs basis Regular toolbox meetings to address safety issues Builder Management & Site Committee to be involved in any ongoing dispute	All Personnel
						Re-induction for ongoing non compliance Issue of Personnel Protective Equipment (PPE), e.g. clothing, footwear Sexual harassment not to occur (special attention to neighbours' terraces, pool and balcony areas Discipline policy in place and discussed during induction Issue of Safety Notification for non conformance	
10a	Hazardous Substances (all trades)	Storage of Hazardous Substances  Pollution Explosion, fire and leakage	5	3	Н	All Substances require an MSDS Storage to be defined in the MSDS, and/or SWMS Hazardous Substances to be clearly identifiable and contained in appropriate container (as per MSDS requirements) Site Committee to randomly inspect all substances Hazardous Substances to be registered and distributed to first aid	All trades Builder

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 13 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	P	С	Level of Risk	Control Measures	Responsibility
10b		Use of Hazardous Substances  Personal health and safety risk Pollution	5	3	I	As per MSDS Site Committee to ensure compliance Adequate Instruction and Training to be provided and referenced in the form of a toolbox meeting Adequate PPE to be provided and used accordingly When required the area is to be cordoned off & adequately signed Hazardous Substances to be registered and distributed to first aid including a summary of first aid treatment	Builder
11a	Confined Spaces	General Awareness	1	3	L	Not anticipated to be a significant hazard Review on a needs basis	Builder
12a	Materials Falling (all trades)	Material falling from upper levels	5	5	Н	As per item 1  Daily housekeeping – including the removal and replacement of bins on a needs basis (all bins replaced before close of business)	All Trades
13a	Brick Saw	Noise - Hearing loss	δ	3	M	Isolate brick saw to specific area on site Provide adequate PPE Use modern blades which reduce noise Screen and provide adequate water, which is to be controlled SWMS reference	Brick layer Paver

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 14 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
13b		Personal injury	2	3	М	Ensure well maintained and fitted guards	Brick layer
		- Hand & Arm injuries				Training of personnel	Paver
						SWMS reference	
14a	Scaffold	Falls from Scaffold	3	5	Н	Access and Egress points to be clear of all materials and defined accordingly	Scaffolder
						Competent and licensed scaffolders are the only personnel permitted to interfere with the integrity of the scaffold – this includes removal of scaffold ties and other components	
						Under no circumstances are scaffold ties or components to be removed unless by a qualified scaffolder	
						Handrails and toe boards to be in place at all times. Chain mesh, shade cloth and brick guards are to be maintained	
						Incomplete scaffolds are to labelled accordingly	
						Regular cleaning of debris from scaffold	
14b		Collapse	2	10	Н	Access permitted only after the scaffold has been signed off by the scaffolder	Scaffolder
						No storage of materials on scaffold	
						Incomplete scaffold to be barricaded and signed accordingly	
						Monthly inspection of scaffold by a licensed scaffolder	

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 15 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
15a	Ladders (all trades)	Falls from Ladders	3	3	M	Where possible ladders to be replaced by scaffold, mobiles or Elevated Work Platforms (EWP's)  Ladders to be tied top and bottom, 1:4 stand, and protrude 1m passed the clearly defined landing area  No materials to be carried up the ladder, they are to be passed, hoisted or craned up  Three point hold at all times  Working off ladders to be limited wherever possible  Ladders not to be used within 3m of edge of slab. If this is not feasible a fall arrest systems is to be in place and defined in the specific SWMS	All Trades
16a	Materials Storage	Manual Handling Slips, Trips & Falls	3	3	M	Several areas on site available for storage  Once lower level has been stripped materials will be able to be stored in this area, with a forklift operating  Lockable Store located near amenities  Regular housekeeping essential  Subcontractors to set up storage areas as per general foreman guidelines	All Trades

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 16 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure **Duration**: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	P	С	Level of Risk	Control Measures	Responsibility
17a	Penetrations (all trades)	Fall of personnel and materials through penetration	3	5	Н	All penetrations to be covered and permanently secured – where possible mesh & collars to be cast in plus ply protection  When working in or near penetrations (greater than 1.8m) appropriate fall arrest system to be used, area to be barricaded and signed accordingly (especially Air conditioning risers)  At completion of work area to be adequately protected SWMS to be detailed by general foreman, i.e.: stair well construction & riser work	Structural & Service Trades
18a	Dust (all trades)	Inhalation and vision	3	3	М	Daily housekeeping  'Clean as you go' applies to all trades  Dampen dust before sweeping  Wear appropriate PPE, limit personnel in area  Medium Density Fibreboard (MDF) trades to ensure SWMS and MSDS details are followed on site – a specified cutting area is to be identified on site with adequate ventilation and controls	All Trades MDF Trades
19a	Noise (all trades)	Hearing loss	3	3	M	Define specific areas on site for noisy operations as per item 13  Hearing protection available at all times, and to be worn when required – Site Committee to police  Limit the number of personnel exposed where possible  Hearing tests are available on site	All Trades

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
20a	Sun (all trades)	Sun burn and eye damage	3	2	М	Ample supply of Sunscreen SPF 15+ available near sheds Issue of SPF protected clothing to all Builder personnel Ensure shirts worn at all times – Site Committee to police Protective eye ware and brims on hard hats encouraged Posters and programs reinforcing good practices on site	Structural & External Trades
20b		Dehydration	3	1	L	Adequate supply of cool running water for all areas on site Excessive heat to be monitored by site committee Water points as required	All Trades
21a	Slips and Trips (all trades)	Personal Injury  - Lower back damage  - Joint damage  - Superficial injury	3	3	M	Daily housekeeping – including emptying of bins Clear access ways, and reinforce "clean as you go" Adequate storage areas to be defined on site All personnel to be inducted into their work activity prior to commencing work Induction for all personnel on site as per NSW COP (i.e. WorkCover Code of Practice) Adequate supervision by Builder and Site Committee to ensure personnel behave in the appropriate manner Issue of Safety Instruction for non compliance	All trades

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 18 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	P	С	Level of Risk	Control Measures	Responsibility
22a	Access and Egress (all trades)	Unofficial Site Access of general Public Injury to public	2	3	M	Displayed Induction sticker required to enter site  Builder or nominee to accompany all visitors to site  Builder to police access, manage traffic & deliveries  All visitors must report to the site office  Appropriate signage to be erected at entry and exit points on site – including "Construction Site – No Entry" "Report to Site Office" "Hard Hat Area" "Hearing Protection Required" etc.	All Trades Builder
22b		Within site -      accidental collision     orientation     evacuation Resulting in:     Physical injury – slips, trips & falls     Disputes on site	2	2	L	Clearly defined access pathways, ongoing housekeeping and efficient materials storage  Use of mechanical lifting where possible  Manual Handling instruction and training  Duel lifts for awkward loads where mechanical devise not optional  Reference Procedure for Emergency Evacuation and site layout during site induction  Site lay out posters clearly defining access, egress and amenities to be displayed in prominent positions  Site notice board to be provided  All incidents & accidents to be reported to the Builder's Management and first aid immediately for an appropriate investigation	All Trades

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
23a	Housekeeping (all trades)	Slips, trips and falls - Physical injury - Disputes on site	5	3	Н	'Clean-as-you-go' for all trades & daily housekeeping by all subcontractors  Removal of full bins a priority  All bins to be replaced before close of business  Daily inspection by Builder's Foremen  Site Committee to police  Reinforced in induction and toolbox talks	All Trades
24a	Emergencies (all trades)	Fire, explosion, earthquake, bomb scare, gas leak etc	2	10	Н	Site Specific Emergency evacuation procedure Training and education Referenced in the Site Induction Builder's General Foreman's discretion (i.e. review of reports and trial evacuations) Posters clearly outlining Evacuation Procedure to be displayed in prominent locations around the site facilities	Builder
25a	Air Quality	Dust from construction activities  Dust from plant & equipment	3	2	М	All heavy vehicles used on site to be monitored for excessive dust generation (water cart may be required)  Minimise traffic on exposed areas  Cover vehicles leaving site (waste trucks)  Use of water to dampen any visible dust  Regular clean up of site perimeter	All Trades

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

A		В	С	D	E	F	G
	Risk	Potential Hazards	P	С	Level of Risk	Control Measures	Responsibility
26a	Sedimentation Control	Contamination of water ways  Excess water on site resulting in runoff	3	5	Н	Perimeter controls in place; including  1. Geotech Fabric  2. Hay bales  3. Sedimentation drums used for excess water  4. Low lying area identified and extra controls in place  5. Regular quarterly inspection and testing of site runoff and sediment controls, if required  6. No water to be pumped off site without being tested, any excess or contaminated waste will be trucked off accordingly  7. Weekly & monthly inspections	Builder
27a	Noise & Vibration	Plant & Equipment Hours of Operation	3	2	M	Mobile Cranes to be well maintained and serviced to reduce noise  No work prior to 7.00am and after 5:00pm (Mon-Fri) and prior to 7:00am and after 3:30pm (Sat) or as per council requirements (unless authorised)  General construction noise on site to be treated as per Site Safety & Environmental Plan requirements  Excavation work to be monitored by Builder – all major plant to be managed as per SP 067 Plant & Equipment	All Trades Builder

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 21 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	E	F	G
	Risk	Potential Hazards	Р	С	Level of Risk	Control Measures	Responsibility
28a	Traffic Control	Pedestrian Deliveries Local Traffic Crane work Injury to public	3	5	I	A complete Materials Handling Plan is to be documented by the general foreman  Builder qualified Stop / Slow operator available  If deliveries arrive early, they are to circle the site  All crane lifts are to be time tabled in to the Builder 24hrs prior  If trucks arrive without the Builders knowledge they are to be sent back to base immediately  All deliveries to be coordinated with the Builder's Management	Builder
29a	Perimeter Security	Access by Public Falling materials	2	3	M	Perimeter fences to be secure and monitored.  Security guards may be required – general foreman to review.	Builder

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 22 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

Following is a continuation of the Risk Assessment broken down into specific areas of work. These trades have been highlighted and a comprehensive review of their SWMS is required to ensure the relevant hazards are addressed.

	Α	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
A	Excavation & Drainage	<ul> <li>Plant &amp; equipment</li> <li>Trenching &amp; cutting – collapse &amp; subsidence</li> <li>Working in and around deep excavations (cuttings, lift shaft &amp; footings)</li> <li>Storage of petrol's &amp; other hazardous substances</li> <li>Personnel – qualifications and experience, work activity induction</li> <li>De-watering &amp; shoring</li> <li>Bored piers</li> </ul>	5	5	Н	
В	Mobile Crane	<ul> <li>Experienced Crane Operator Crane Crew – Dogman (one replacement driver &amp; one full time crane driver)</li> <li>Dedicated communication channel</li> <li>Materials Handling Plan</li> <li>All lifts timetabled in at least 24hrs prior (whiteboard located in office) – 'no-notification-no-lift' rule applies</li> <li>Copy of daily lifts given to crane driver prior to commencement</li> <li>All slings, chains &amp; crane boxes to be engineered and tagged accordingly</li> </ul>	3	5	Н	

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 23 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	Α	В	С	D	Е	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
С		Materials handling	3	5	Н	
	concrete place & pour, pre- cast concrete and pre-	Plant & equipment				
	fabricated wall system	Access and egress				
	(note: to be reviewed once package is complete)	No riding loads or jump when jumping				
	package is complete)	Working at height, & materials falling from height				
		Perimeter & edge protection – including a specific checklist				
		'Pre-cast' concrete system				
	•	Pre-fabricated wall system				
		EPT – piston activated only				
		Detailed method of work				
		De-nailing				
		Mesh & collar casting				
		Stripping method – no drop stripping, 3 man team required				
		Capping reo bars				
		Waterproofing & casting in fire stops				
		Blowing decks				
		Compliance to Code of Practice for Formwork				
		Refer to Hazard Analysis				
	•	Personnel – qualifications and experience, work activity induction				
		Training requirements				

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	Е	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
D	Post tensioning	<ul> <li>Live ends</li> <li>Working face</li> <li>Plant &amp; Equipment</li> <li>Personnel – qualifications and experience, work activity induction</li> <li>Refer to Code of Practice "Post Tensioning"</li> <li>Cleaning &amp; Housekeeping</li> </ul>	3	5	Н	
E	Perimeter Protection (to be reviewed once package is finalised)	<ul> <li>Procedure in place – including a specific checklist</li> <li>Dedicated personnel allocated for reviewing process</li> <li>Regular inspection and maintenance</li> <li>Referenced in detailed SWMS</li> <li>Wind &amp; working loads required</li> <li>Signage</li> </ul>	3	5	Н	

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

LOW - The identified hazard is unlikely to occur and/or it would not significantly affect people or the environment (Class 3-minor inconvenience/damage, no LTI)

Issued: 20/12/2012 Revision 1 Page 25 of 34

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
F	Scaffold	Construction method	3	5	Н	
		Incomplete scaffold signage				
		Monthly inspections				
		Falling materials & perimeter protection				
		Working at heights				
		Entry & exit points				
		Loading bays				
		Materials storage & housekeeping				
		Personnel – qualifications and experience, work activity induction				
		Specifically around pergolas & plant room on the roof				
G	Masonry (e.g. brick & blockwork)	Materials handling	3	5	Н	
	blockwork)	Plant & equipment				
		Access and egress				
		Working at height, & materials falling from height				
		Perimeter & edge protection – including a specific checklist				
		EPT – piston activated only				
		Detailed method of work				
		Refer to Hazard Analysis				
		Personnel – qualifications and experience, work activity induction				
		Training requirements				

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
Н	Waterproofing	Materials handling	3	5	Н	
		Plant & equipment				
		Access and egress				
		Working at height, & materials falling from height				
		Detailed method of work				
		Refer to Hazard Analysis				
		Personnel – qualifications and experience, work activity induction				
		Training requirements				
1	Structural Steel	Materials Handling Plan	3	5	Н	
		All lifts timetabled in at least 24hrs prior (whiteboard located in office) –     'no-notification-no-lift' rule applies				
		Copy of daily lifts given to crane driver prior to commencement				
		All slings and chains to be engineered and tagged accordingly				
		Plant & Equipment				
		Personnel – qualifications and experience, work activity induction				
		Cleaning & Housekeeping				
		Referenced in detailed SWMS				
		Wind & working loads required				

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
J	Carpentry (e.g. roof framing & fixout)	<ul><li>Materials handling</li><li>Plant &amp; equipment</li></ul>	3	5	Н	
		<ul> <li>Access and egress</li> <li>Working at height, &amp; materials falling from height</li> <li>Perimeter &amp; edge protection – including a specific checklist</li> <li>EPT – piston activated only</li> <li>Detailed method of work</li> <li>Refer to Hazard Analysis</li> <li>Personnel – qualifications and experience, work activity induction</li> <li>Training requirements</li> </ul>				
K	Ceilings & Partitions (e.g. gyprock)	<ul> <li>Materials handling</li> <li>Plant &amp; equipment</li> <li>Access and egress</li> <li>Working at height, &amp; materials falling from height</li> <li>EPT – piston activated only</li> <li>Detailed method of work</li> <li>Refer to Hazard Analysis</li> <li>Personnel – qualifications and experience, work activity induction</li> <li>Training requirements</li> </ul>	3	5	Н	

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
L	Roofer (e.g. roofing & roof plumber)	<ul><li>Materials handling</li><li>Plant &amp; equipment</li></ul>	3	5	Н	
		Access and egress				
		<ul> <li>Working at height, &amp; materials falling from height</li> <li>Perimeter &amp; edge protection – including a specific checklist</li> </ul>				
		Detailed method of work				
		<ul> <li>Refer to Hazard Analysis</li> <li>Personnel – qualifications and experience, work activity induction</li> </ul>				
		Training requirements				
М	Render & Applied Finishes	Materials handling	3	5	Н	
		<ul><li>Plant &amp; equipment</li><li>Access and egress</li></ul>				
		<ul> <li>Access and egress</li> <li>Working at height, &amp; materials falling from height</li> </ul>				
		Perimeter & edge protection – including a specific checklist				
		<ul> <li>Detailed method of work</li> <li>Refer to Hazard Analysis</li> </ul>				
		Personnel – qualifications and experience, work activity induction				
		Training requirements				

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
N	Windows & Doors (e.g. aluminium & glass)	<ul> <li>Materials handling</li> <li>Plant &amp; equipment</li> <li>Access and egress</li> <li>Working at height, &amp; materials falling from height</li> <li>Perimeter &amp; edge protection – including a specific checklist</li> <li>EPT – piston activated only</li> <li>Detailed method of work</li> <li>Refer to Hazard Analysis</li> <li>Personnel – qualifications and experience, work activity induction</li> <li>Training requirements</li> </ul>	3	5	Н	
0	Tiling & Stonework	<ul> <li>Materials handling</li> <li>Plant &amp; equipment</li> <li>Access and egress</li> <li>Working at height, &amp; materials falling from height</li> <li>Perimeter &amp; edge protection – including a specific checklist</li> <li>Detailed method of work</li> <li>Refer to Hazard Analysis</li> <li>Personnel – qualifications and experience, work activity induction</li> <li>Training requirements</li> </ul>	3	5	Н	

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	P	С	Level of Risk	Comments Additional
Р	Floor Coverings (e.g. carpet)	Materials handling	3	5	Н	
		Plant & equipment				
		Access and egress				
		Working at height, & materials falling from height				
		Perimeter & edge protection – including a specific checklist				
		Detailed method of work				
		Refer to Hazard Analysis				
		Personnel – qualifications and experience, work activity induction				
		Training requirements				
Q	Painting	Materials handling	3	5	Н	
		Plant & equipment				
		Access and egress				
		Working at height, & materials falling from height				
		Perimeter & edge protection – including a specific checklist				
		Detailed method of work				
		Refer to Hazard Analysis				
		Personnel – qualifications and experience, work activity induction				
		Training requirements				

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
R	Electrician	Working on live boards	3	5	Н	
		Tagging procedure				
		Testing & signing off (QA)				
		Materials storage & housekeeping				
		Personnel – qualifications and experience, work activity induction				
		Compliance with WorkCover Code of Practice for Electrical Works				
		Commissioning procedure				
S	Plumber	Materials handling	3	5	Н	
		Manual handling				
		Plant & equipment				
		Hazardous substances				
		Penetrations				
		Testing and sign off (QA)				
		Materials storage & housekeeping				
		Personnel – qualifications and experience, work activity induction				
		Commissioning procedure				

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	E	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
Т	Mechanical	Working at heights	3	5	Н	
		Falling materials & personnel				
		Manual handling				
		Materials handling				
		Penetrations				
		Materials storage & housekeeping				
		Personnel – qualifications and experience, work activity induction				
		Commissioning procedure				
		Working in air-conditioning risers to be rigidly controlled by SWMS				
U	Fire	Materials handling	3	5	Н	
		Manual handling				
		Plant & equipment				
		Hazardous substances				
		Penetrations				
		Testing and sign off (QA)				
		Materials storage & housekeeping				
		Personnel – qualifications and experience, work activity induction				
		Commissioning procedure				

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury - LTI)

Project: Camellia West – 181 James Ruse Drive CAMELLIA Phase: Early Works & Structure Duration: 6 Months Job No: CAMJAM

	A	В	С	D	Е	
Item	Step in Operation	Potential Hazards – to be Documented & Controlled in SWMS	Р	С	Level of Risk	Comments Additional
V	Lift	Working at heights, & materials falling from height	3	5	Н	
		Materials handling				
		Manual handling				
		Plant & equipment				
		Hazardous substances				
		Penetrations				
		Testing and sign off (QA)				
		Materials storage & housekeeping				
		Personnel – qualifications and experience, work activity induction				
		Commissioning procedure				
W	Environmental	Site Controls – as per risk assessment	3	5	Н	
		Consultant to review as required				
		Quarterly Audit				
		Weekly foreman inspections				
		Subcontractor SWMS				
		Stormwater management to be maintained				

RISK: HIGH - The identified hazard is likely to occur and/or could lead to Class 1 damage (Death, permanent disability)

Medium - The identified hazard may occur and could lead to Class 2 damage (Lost Time Injury – LTI)

Attachment 3: REMOVAL ACTION SUMMARY – JOHNS MANVILLE SITE

WAUKEGAN, LAKE COUNTY, ILLINOIS

Prepared for US Environmental Protection Agency Region 5 Emergency Response Branch

TDD No.: S05-0203-007

Date Prepared: December 12, 2002

Contract No.: 68-W-00-129

Prepared by TetraTech EM Inc.

US EPA RECORDS CENTER REGION 5

December 12, 2002

Mr. Brad Benning
On-Scene Coordinator
Emergency Response Branch
U.S. Environmental Protection Agency Region 5
77 West Jackson Boulevard
Chicago, IL 60604

Subject:

**Removal Action Summary** 

Johns Manville Site

Waukegan, Lake County, Illinois

**Technical Direction Document No. S05-0203-007** 

Tetra Tech Contract No. 68-W-00-129

Dear Mr. Benning:

The Tetra Tech EM Inc. (Tetra Tech) Superfund Technical Assessment and Response Team (START) is submitting the enclosed removal action summary report for the Johns Manville Site in Waukegan, Illinois.

If you have any questions or comments about the report or need additional copies, please contact me at (312) 946-6457 or Thomas Kouris at (312) 946-6431.

Sincerely.

Lee Christenson Project Manager

Enclosure

cc:

Lerraine Kosik, START Program Officer Thomas Kouris, START Program Manager

# REMOVAL ACTION SUMMARY JOHNS MANVILLE SITE WAUKEGAN, LAKE COUNTY, ILLINOIS

#### Prepared for:

U.S. ENVIRONMENTAL PROTECTION AGENCY
Region 5 Emergency Response Branch
77 West Jackson Boulevard
Chicago, IL 60604

TDD No.: S05-0203-007

Date Prepared: December 12, 2002

Contract No.: 68-W-00-129

Prepared by: Tetra Tech EM Inc.

START Project Manager: Lee Christenson

Telephone No.: (312) 946-6457 U.S. EPA On-Scene Coordinator: Brad Benning

U.S. EPA On-Scene Coordinator: Brad Benning Telephone No.: (312) 353-7613

#### **CONTENTS**

	Sectio	<u>n</u> Pag	<u>:e</u>
<b>A</b> th	1.0	INTRODUCTION	1
<b>0</b> > <b>U</b>	2.0	SITE BACKGROUND	2
	3.0	REMOVAL ACTIVITIES	4
MHÀ		3.1 SITE PREPARATION	4
<b>b</b> rode		3.3 SITE RESTORATION ACTIVITIES	8
	4.0	SAMPLING ACTIVITIES	9
6 4		4.1PERIMETER AND PERSONNEL AIR SAMPLING1.24.2SOIL SAMPLING1.24.3BACKFILL SAMPLING1.2	0
	5.0	SUMMARY	2
	Appen	<u>dix</u>	
	РНОТ	OGRAPHIC LOG	
•		FIGURES	
	<u>Figure</u>	Pag	<u>e</u>
an <b>ā</b>	1 2	SITE LOCATION MAP  EXCAVATION AREA MAP	_
-			
.1 I <b>6</b>			
1 <b>1()</b>			
a:13			

#### 1.0 INTRODUCTION

The Tetra Tech EM Inc. (Tetra Tech) Superfund Technical Assessment and Response Team (START) has prepared this removal action summary report for the Johns Manville Site in Waukegan, Lake County, Illinois, in accordance with Technical Direction Document (TDD) No. S05-0203-007, which the U.S. Environmental Protection Agency (U.S. EPA) assigned to START. The scope of this TDD was to perform removal oversight activities, which included monitoring site health and safety, documenting site contractor activities, reviewing and retaining site disposal documentation such as waste manifests, and monitoring START costs.

This removal action summary report discusses the site background, removal activities, and sampling activities, and provides a summary of the removal action. The appendix to this report presents a photographic log of removal activities.

#### 2.0 SITE BACKGROUND

The Johns Manville Site 2 property is approximately 300 feet wide and 1,500 feet long. The site is located on the south side of Greenwood Avenue east of Pershing Road in Waukegan, Illinois (see Figure 1). The site lies between the Midwest Generation property and the Johns Manville Superfund site and is adjacent to Lake Michigan. The site geographical coordinates are latitude 42°23'05" north and longitude 87°49'26" west.

The site is located primarily on property owned by the City of Waukegan and Johns Manville Corporation and is currently under the management of the Illinois Department of Natural Resources (IDNR). In 1959, as part of a shooting range for the Pan American Games, a series of berms were constructed at the site to prevent bullets from traveling to neighboring properties. In the late 1960s, the berms were bulldozed to near grade.

Wastes present at the site originated from operations at the Johns Manville Superfund site north of Site 2. When the shooting range was constructed for the 1959 games, the Johns Manville corporation supplied asbestos-containing materials (ACM) for berm construction that contained asbestos. After activities at the Johns Manville facility ceased in 1998, a consultant to Johns Manville Corporation, ELM Consulting (ELM), conducted a site assessment of Site 2. Sample analytical results indicated that 17 grids, each measuring approximately 100 by 100 feet, contained ACM at depths of up to 3 feet below ground surface (bgs). Samples were also collected and analyzed for lead because of the past shooting range activities, but no lead-bearing materials were identified at site.


In June 1999, IDNR identified friable ACM at the site. A sample of this ACM was collected and analyzed. Analytical results indicated that the sample contained 40 to 45 percent asbestos.

Based on sample analytical results, U.S. EPA initiated a removal action at the site and directed START to support the removal action.

Ш

a tali

hed



This section discusses activities conducted during the 2002 time-critical removal action at Johns Manville Site 2. Site preparation is discussed below, followed by a detailed discussion of excavation activities and site restoration activities.

#### 3.1 SITE PREPARATIONS

On May 17, 2002, U.S. EPA and START arrived at the Johns Manville site for the purpose of staking out the excavation grids using a global positioning system (GPS). Based on a site assessment conducted by ELM, a total of 17 grids were staked out and marked for excavation to either 1, 2, or 3 feet below ground surface (bgs). Excavation areas were marked with wooden stakes and fluorescent tape.

On May 20, 2002, START and U.S. EPA's Emergency and Rapid Response Services (ERRS) contractor mobilized to the site and established trailers. Equipment such as water trucks, dump trucks, storage trailers, excavators, and loaders were also mobilized to the site. The ERRS crew began clearing vegetation from areas to be excavated first. START collected perimeter air monitoring samples in order to establish background levels before excavation activities began.

#### 3.2 EXCAVATION ACTIVITIES

On May 21, 2002, ERRS began excavation activities. Excavation began in the center of the site in grid B5 (see Figure 2). ERRS began a waste soil stockpile at the west end of the site in grids B2 and B3. The planned excavation depth in grid B5 was 3 feet bgs. During excavation it was observed that ACM seemed to extend below 3 feet bgs; however, START and U.S. EPA decided that removing ACM from the top 3 feet of soil and backfilling with clean fill was sufficient to eliminate the threat of exposure. On May 28, 2002, the loading of trucks with waste soil for off-site disposal began. ERRS double-lined the trucks with plastic sheeting and sealed them before the trucks left the site. Excavation of grid B5 was completed on May 29, 2002. Upon completion of the grid excavation, orange snow fencing was placed at the bottom of the excavation to indicate the lower extent of excavation during any future site activities. ERRS also began to stockpile clean sand on site to be used for backfilling.

JOHNS-MANVILLE SUPERFUND SITE 2 15 3 4 5 6 7 8 9 10 11 12 13 14 8 Δ 0 0 0 0 0 B Δ Δ Δ 08 0 0 0 0 0 0 MICHIGAN COMMONWEALTH EDISION JOHNS MANVILLE SITE 2 LEGEND WAUKEGAN, LAKE COUNTY, ILLINOIS SITE BOUNDARY VISIBLE ACM OR ASBESTOS PRESENT AT MORE THAN 1 PERCENT TDD NO. S05-0203-007 × × FENCE NO VISIBLE ACM OR SAMPLE NONDETECT FIGURE 2 SHRUBS COMPOSITE SAMPLE COLLECTED FOR FULL SCAN EXCAVATION AREA MAP SCALE IN FEET AREA NOT EXCAVATED FULL SCAN OF CLAY BACKFILL Tetra Tech EM Inc. AREA EXCAVATED △ SAND BACKFILL ANALYZED FOR ASBESTOS

By June 20, 2002, ERRS had completed excavating grids in the central portion of the site. Grids B5, B6, C6, B7, and, C9 were all determined to be contaminated in the initial site assessment and therefore were excavated. Grids B5, B7, and C9 were excavated to 3 feet bgs. Grids B6 and C6 were initially characterized as containing contamination to 2 feet bgs. After the top 2 feet of soil was removed, START collected confirmation samples from each grid. The grids were divided in four quarters, and one five-point composite sample was collected from each quarter. Analytical results from the two grid samples indicated that one half of grid B6 and three quarters of grid C6 still contained asbestos at a concentration greater than 1 percent. ERRS therefore excavated an additional 1 foot of soil from the areas exceeding the criteria.

During excavation of central portion of the site, ACM debris was often observed in grids marked as "clean" in ELM's site characterization report. For example, the north wall of the grid B6 excavation contained visible ACM and was chased into grid A6, and the east and south walls of the B7 excavation contained visible ACM and was chased into grids C7 and B8.

On June 20, 2002, excavation activities were moved to the east end of the site near the beach. ERRS began to excavate 1 foot of material from grid A14. During excavation it was noticed that the southwest portion of A14 contained ACM deeper than the 0 to 1-foot interval and it was chased to 3 feet bgs. Upon completion of excavation at A14, significant amounts of ACM were visible in the east wall of the A14 excavation. ERRS then chased ACM material east from A14 into A15. The next grid ERRS planned on excavating was B14, which was initially characterized by ELM as containing ACM at 1 to 2 feet bgs. Inspection of the south wall of the A14 excavation did not indicate any visual signs of ACM in grid B14.

On June 27, 2002, EPA, START, and ERRS discussed the major discrepancies between the initial site characterization report and the actual locations of ACM observed at the site. It was decided that before further excavation, START would conduct soil sampling in order to more accurately characterize site soil in the remaining grids. Grids were divided into four quarters, and one test trench was excavated in each quarter to an approximate depth of 3 feet bgs. Two trenches were excavated in grids that extended beyond the northern perimeter of the site. If visible ACM was present in the test trench, then no sample was collected and the trench was marked for excavation. If no visible ACM was present, then a 10-point composite sample from the trench walls was collected and sent to the laboratory for asbestos analysis. All grids yielding samples with an asbestos concentration greater than 1 percent were marked for

excavation. Figure 2 shows sampling locations and final excavation areas based on test trench excavations.

By July 17, 2002, ERRS had completed excavation of grids on the east side of the site. As discussed above, grids were excavated based on the presence of visual ACM and analytical results from samples collected from test trenches. The surface areas of grids that were not excavated were scraped in case contamination from other grids had migrated because of vehicle traffic or weather conditions. Portions of grids A10, B10, C10 A11, B11, A12, B12, C12, and C13 were excavated to approximately 3 feet bgs. Grids A13, B13, A14, B14, and A15 were entirely excavated. Excavation activities then moved back to the central portion of the site to grids that were re-characterized.

Excavation of grids in the central portion of the site began with grid B8. By July 25, 2002, ERRS had completed excavation of portions of grids B4, B8, C4, C5, and C7, where either visual ACM was present or analytical results indicated the presence of asbestos at greater than 1 percent. ERRS continued to scrape surface areas of grids not excavated. ERRS then began excavating along the north perimeter of the site that includes an access road leading to the east end the site. Excavation of the site access road began with grid A8, moving west through A5. All soil characterization samples collected from the four grids, except A7 west, indicated asbestos concentrations greater 1 percent. Excavation of grid A5 was completed on August 1, 2002. Excavation activities then moved to grid B1.

Excavation of grid B1 was completed on August 5, 2002. The remaining grids marked for excavation included A1 through A4, B2, B3, C2, and C3. The remaining grids encompassed what remained of the site access road and the current load-out area. ERRS moved the tarping station north along row A so that excavation activities could begin in grids C2 and C3. ERRS completed excavating C2 and C3 and began excavating the remaining portion of the site access road in grids A1 through A4. In order to allow trucks site access, excavation of grids A1 through A4 was conducted in rows, starting in A1 and moving east through A4 and back until the grids were complete. ERRS completed excavation of A1 through A4 on August 16, 2002.

On August 19, 2002, ERRS began excavating B2 and B3 where the soil stockpile had been located. ERRS loaded out the remaining stockpile and began stockpiling and loading soil into trucks as the grids were excavated. On August 29, 2002, excavation and load-out activities were completed at Johns Manville Site. A total of 46,869.92 tons of ACM and soil was shipped off site to the Mallard Ridge

landfill in Delevan, Wisconsin. ERRS scraped the surface of the concrete pad, used as a decon pad, located in row 4 of the site. Soil scraped from the pad was loaded out with the last truckload of ACM-contaminated soil.

#### 3.3 SITE RESTORATION ACTIVITIES

On May 30, 2002, ERRS began backfilling grids that had been excavated. Backfilling began in grid B5. The first grids, B5 and B7, were backfilled with 3 feet of sand to grade. It was then decided that because contamination could extend beyond the maximum excavation depth of 3 feet bgs, the remaining grids would be backfilled with clay up to 1 foot bgs and the remainder of the grid would be filled with 1 foot of sand to grade. Grids on the far east end of the site were only backfilled with sand because this was the native makeup along the beach area. Backfilling and grading activities were completed on September 12, 2002.

ERRS then restored the site access road and parking lot. These areas were reconstructed by first placing geotextile in the access road and parking lot areas and then covering the geotextile with stone. Upon completion of the access road and parking lot, the site was hydro-seeded with vegetation that would grow in the sand cover on the site. On September 19, 2002, activities at Johns Manville Site were complete.

This section describes sampling activities conducted at Johns Manville Site, including perimeter and personnel air sampling, soil sampling, and backfill sampling.

#### 4.1 PERIMETER AND PERSONNEL AIR SAMPLING

During site activities, START collected perimeter and personnel air samples in order to monitor both the potential transport of airborne asbestos off site as well as the exposure of site workers to airborne asbestos. A dust monitor was also placed in the cab of the excavator during excavation activities. On May 20, 2002, START collected perimeter air samples prior to the start of excavation activities in order to determine background levels at the site.

Both perimeter and personnel air monitoring samples were analyzed using phase contrast microscopy (PCM) analysis with a turnaround time of 24 hours. Samples were collected at minimum flow rate of 2.0 liters per minute (L/min) and ran for a minimum of 500 minutes for a sample volume of at least 1,000 liters. A minimum of four perimeter air samples and one personnel air sample were collected every day. Once excavation activities moved away from the load-out area and additional site workers were on site, additional perimeter and personnel air monitoring samples were collected. A maximum of five perimeter air monitoring samples and three personnel air monitoring samples were collected. Perimeter air samples were collected at each of the four site boundaries, and personnel monitoring rotated daily among the site workers.

Both perimeter and personnel air monitoring sample analytical results were compared to the Occupational Health and Safety Administration (OSHA) permissible exposure level (PEL) for asbestos fibers of less then 0.1 fiber per cubic centimeter (cc) of air (*Title 29 Of the Code of Federal Regulations 1910.1001*). Throughout the duration of site activities, all air sample analytical results were significantly below the OSHA PEL, with a maximum result of 0.0105 fiber per cc. On July 1, 2002, personnel air monitoring was suspended in accordance with the asbestos standard in 29 CFR 1926.1101(f) because personnel monitoring at the site had shown that exposure was below the PEL and that a "negative exposure assessment" had been demonstrated. Perimeter air monitoring samples were collected from May 20 through August 29, 2002, when excavation and load-out activities were completed.

#### 4.2 SOIL SAMPLING

The initial site work plan called for 17 grids to be excavated at varying depths of 1 to 3 feet bgs based on ELM's initial site characterization report. Confirmation sampling was to be conducted at the base of all grids that were to be excavated to a maximum depth of 2 feet bgs. Once it was discovered during excavation activities that ACM was present in areas marked as "clean" in the initial site characterization report, U.S. EPA, START, and ERRS decided to conduct more comprehensive soil characterization sampling activities.

In order to more accurately define the extent of ACM at the site, a series of test trenches were excavated in the remaining grids. A maximum of four trenches were excavated in each grid depending on the size of the grid. If visible ACM was present in the trench after excavation, that portion of the grid was automatically marked for excavation. If no visible ACM was present, then a soil sample was collected from the test trench. Each soil sample consisted of a 10-point composite sample collected in an aluminum pie tin, homogenized, placed in a 4-ounce glass jar, and sent to the laboratory for asbestos analysis. Samples were analyzed by STAT Analytical in Chicago, Illinois.

A total of 90 test trenches were excavated at the site. Of those, 14 test trenches contained visible ACM and were not sampled. The remaining 76 test trenches were sampled and analyzed for asbestos. Analytical results showed that 33 of the 76 test trenches sampled contained greater than 1 percent asbestos. The results for the remaining 43 test trenches were non-detect for asbestos. Portions of grids containing either visible ACM or asbestos greater than 1 percent were excavated to 2 to 3 feet bgs. Figure 2 shows the test trench locations, which test trenches were determined to contain ACM, and which portions of the grids were excavated.

A total of 4 composite soil samples were collected from grids A6, B2, B11, and C8. The samples were analyzed for volatile organic compounds, semivolatile organic compounds, RCRA metals, polynuclear aromatic hydrocarbons, polychlorinated biphenyls, and pesticides. All analytical results were below remedial criteria

#### 4.3 BACKFILL SAMPLING

Prior to the start of site restoration activities, START collected samples from the clay and sand sources to be used as backfill on the site. Clay and sand samples were analyzed for volatile organic compounds, semivolatile organic compounds, RCRA metals, polynuclear aromatic hydrocarbons, polychlorinated biphenyls, and pesticides. All analytical results were below remedial criteria and indicated that the backfill could be used at the site.

The Johns Manville Site 2 is located on property owned by the City of Waukegan and Johns Manville Corporation and is currently under the management of IDNR. In 1959, as part of a shooting range for the Pan American Games, berms were constructed on the site to prevent bullets from traveling to neighboring properties. Materials used in the construction of the berms contained off-specification materials from the Johns Manville manufacturing facility located adjacent to the property. In the late 1960s, the berms were bulldozed to near grade. When its manufacturing activities ceased in 1998, ELM, a consultant to Johns Manville Corporation, conducted an assessment of Site 2. Sample analytical results indicated that 17 grids, each measuring approximately 100 by 100 feet, contained ACM at depths of up to 3 feet bgs. Samples were also collected and analyzed for lead because of the past shooting range activities, but no lead-bearing materials were identified.

On May 20, 2002, U.S. EPA, START, and ERRS mobilized to the site to began a removal action. Planned excavation activities were based on the ELM site characterization report. A total of 17 100-by-100-foot grids were to be excavated to depths of either 1, 2, or 3 feet bgs. For all grids not excavated below 2 feet bgs, START planned on collecting soil confirmation samples to ensure that contamination did not extend beyond the predetermined depth for each grid.

On May 21, 2002, ERRS began excavation activities. As excavation activities progressed, it became apparent that ACM was present both beyond the depths indicated in the ELM site characterization report as well as in neighboring grids marked as "clean" in the site characterization report. It was then decided by U.S. EPA, START, and ERRS that additional sampling would need to be conducted to accurately determine the extent of ACM at the site.

On June 27, 2002, ERRS began excavating test trenches in order to better define asbestos contamination at Site 2. A total of 90 test trenches were excavated on site. START inspected the test trenches for visible ACM. If visible ACM was present in the trench, the trench was not sampled and that portion of the grid was automatically marked for excavation. If no visible ACM was present, START collected a soil characterization sample and shipped it to the laboratory for asbestos analysis. All portions of grids with test trenches yielding samples with analytical results greater than 1 percent asbestos were marked for excavation. Of the 90 test trenches excavated, 14 contained visible ACM, 33 contained asbestos at

greater than 1 percent, and 43 were non-detect for asbestos. The remaining grids were excavated to 2 to 3 feet bgs.

During all site excavation activities, START collected daily perimeter and personnel air samples in order to monitor the transport of airborne asbestos off site and to monitor worker exposure. A minimum of four and a maximum of five perimeter air samples were collected depending on the location of site activities. A minimum of one and a maximum of three personnel air monitoring samples were collected depending on the number of site workers for the day. Analytical results were compared to the OSHA PEL of less than 0.1 asbestos fiber per cc. All analytical results were significantly below the PEL.

On August 29, 2002, excavation activities at Johns Manville Site 2 were completed. A total of 46,869.92 tons of ACM and soil was shipped off site to the Mallard Ridge landfill in Delevan, Wisconsin. Excavated grids were backfilled with approximately 2 feet of clay and an additional 1 foot of sand. After backfilling activities were completed, the site access road and parking lot were re-established and the site was hydro-seeded. On September 19, 2002, all removal activities at the site were completed.

## APPENDIX PHOTOGRAPHIC LOG

(21 Pages)



Photograph No.: TDD Number:

S05-0203-007

Location:

Johns Manville Site 2

Subject:

Beginning of excavation at grid B5

Orientation: South

Date:

May 21, 2002



**TDD Number:** S05-0203-007

Location:

Johns Manville Site 2

Subject:

North air monitoring station

Orientation: North

Date:

May 22, 2002



Photograph No.: TDD Number:

S05-0203-007

Location: Johns Manville Site 2

Subject: Lining of trucks

Northeast Orientation: Date: May 28, 2002



**TDD Number:** S05-0203-007

Johns Manville Site 2 Location:

Watering soil during excavation Subject:

Orientation: South

May 29, 2002 Date:



TDD Number:

S05-0203-007

Location:

Johns Manville Site 2

Subject:

Load-out of ACM-containing soil

Orientation: Northeast Date: May 30, 2002



Photograph No.: TDD Number:

6

S05-0203-007

Location:

Johns Manville Site 2

Subject:

Power washing of truck tires before truck leaves

Orientation: East

**Date:** June 12, 2002



**TDD Number:** S05-0203-007

**Location:** Johns Manville Site 2

**Subject:** ACM in south wall of grid B7

Orientation: Southeast Date: June 17, 2002



TDD Number:

S05-0203-007

Location:

Johns Manville Site 2

Subject: ACM from grid A15

Orientation: Date:

Northeast June 24, 2002



TDD Number:

S05-0203-007

Location:

Johns Manville Site 2

Subject:

ACM in north wall of grid C13

Orientation: Northeast Date: July 1, 2002



**TDD Number:** S05-0203-007

Location: Johns Manville Site 2

Subject: ACM in west wall of grid B13

Orientation: West

**Date:** July 2, 2002



**TDD Number:** S05-0203-007

Location:

Johns Manville Site 2

Subject: Test trench C10-northwest Orientation: West

Date:

July 3, 2002



12

**TDD Number:** Location:

S05-0203-007

Johns Manville Site 2

Subject:

Test trench B2-southeast

Orientation: North

Date:

July 10, 2002



Photograph No.: 13 **TDD Number:** 

S05-0203-007

Location:

Johns Manville Site 2

Subject:

Test trench A8-southwest

Orientation: North

Date:

July 15, 2002



Orientation:

Date:

Southeast

July 17, 2002

Photograph No.: 14

**TDD Number:** 

Location:

S05-0203-007

Johns Manville Site 2

Subject: Scraping surface of grids

A-14

### Tetra Tech EM Inc.



Photograph No.: 15

TDD Number: S05-0203-007

Location: Johns Manville Site 2

Subject: Excavation of grids C2 and C3

Orientation: East

Date: August 6, 2002




**TDD Number:** S05-0203-007

Location: Johns Manville Site 2
Subject: Asbestos pipe in grid B2

Orientation: Northeast

**Date:** August 19, 2002



17

TDD Number:

S05-0203-007

Location: Subject:

Johns Manville Site 2

Load-out of remaining soil


Orientation:

Northeast

Date:

August 27, 2002

Tetra Tech EM Inc.



Photograph No.: 18

TDD Number: S05-0203-007

Location: Johns Manville Site 2

Backfilling of grids B2 and B3 with clay Subject:

Orientation: Northeast Date:

August 30, 2002



19

**TDD Number:** 

S05-0203-007

Location:

Subject:

Johns Manville Site 2

Orientation: West

Date:

August 30, 2002

Grids after backfilling with 2 feet of clay and additional 1 foot of sand



20 **TDD Number:** S05-0203-007

Location: Johns Manville Site 2

Subject: Access road and parking lot re-establishment

Orientation: Southeast Date:

September 6, 2002



Photograph No.:

21

**TDD Number:** S05-0203-007

**Location:** 

Subject:

Johns Manville Site 2

Orientation:

Southeast

Date:

September 6, 2002

Central portion of site completely backfilled with clay

## ALTERNATIVE ASBESTOS DUST CONTROLS FOR LARGE SCALE PROJECTS STATEWIDE PLANNING PTY LTD 181 JAMES RUSE DRIVE CAMELLIA CAMELLIA REMEDIATION PROJECT

**Prepared for:** Environmental Strategies

Statewide Planning Pty Ltd

Prepared by: R T Benbow, Principal Consultant

BENBOW ENVIRONMENTAL North Parramatta, New South Wales

Report No: 131039\_AADC\_FINAL

September 2013

(Released: 4 September 2013)





# Engineering a Sustainable Future for Our Environment

Head office: 13 Daking Street North Parramatta NSW 2151 AUSTRALIA

Tel: 61 2 9890 5099 Fax: 61 2 9890 5399 Email: admin@benbowenviro.com.au

Visit our website at: www.benbowenviro.com.au

#### COPYRIGHT PERMISSION

The copyright for this report and accompanying notes is held by Benbow Environmental. Where relevant, the reader shall give acknowledgement of the source in reference to the material contained therein, and shall not reproduce, modify or supply (by sale or otherwise) any portion of this report without specific written permission.

Benbow Environmental will permit this document to be copied in its entirety, or part thereof, for the use of the management and staff of Statewide Planning Pty Ltd and Environment Strategies.

## **DOCUMENT CONTROL**

Prepared by:	Position:	Signature:	Date:
Richard Benbow	Principal Consultant	R7Bhbor	04 September 2013

Reviewed by:	Position:	Signature:	Date:
Duke Ismael	Senior Environmental Engineer	Daismt	04 September 2013

Approved by:	Position:	Signature:	Date:
Richard Benbow	Principal Consultant	R7Bh kar	04 September 2013

#### DOCUMENT REVISION RECORD

Revision	Date	Description	Checked	Approved
1	9 August 2013	DRAFT	Duke Ismael	R T Benbow
2	22 August 2013	DRAFT	Duke Ismael	R T Benbow
3	23 August 2013	DRAFT	Duke Ismael	R T Benbow
FINAL	4 September 2013	FINAL	Duke Ismael	R T Benbow

#### DOCUMENT DISTRIBUTION

Revision	Issue Date	Issued To	Issued By
1	9-August-2013	Statewide Planning Pty Ltd Environment Strategies	Benbow Environmental
2	22 August 2013	Statewide Planning Pty Ltd and Environment Strategies	Benbow Environmental
3	23 August 2013	Statewide Planning Pty Ltd and Environment Strategies	Benbow Environmental
FINAL	4 September 2013	Statewide Planning Pty Ltd and Environment Strategies	Benbow Environmental





#### Head Office:

13 Daking Street North Parramatta NSW 2151 Australia P.O. Box 687 Parramatta NSW 2124 Australia Telephone: +61 2 9890 5099 Facsimile: +61 2 9890 5399 E-mail: admin@benbowenviro.com.au

BE Australia: Wollongong NSW, Taree NSW, Brisbane QLD BE Asia: Causeway Bay Hong Kong

Visit our Website at www.benbowenviro.com.au

1.	INTRODUCTION	2
1.1	Requirement to Use Negative Pressure Enclosures	
	1.1.1 Legislative Requirements	
	1.1.2 Codes of Practice	
1.2	Results from US EPA Superfund Projects	8
1.3	OSHA Requirements	10
1.4	US – NESHAP – Natural Emission Standard for Asbestos	
2.	COMPARISON OF ASBESTOS ABATEMENT TECHNIQUES IN A PETROLEUM REFINERY	19
3.	NEGATIVE PRESSURE ENCLOSURES – STRENGTHS AND WEAKNESSES	21
1.	THE 'WIND MITIGATION DEVICE'	
5.	LIMITATIONS	
ó.	REFERENCES	28

# **APPENDICES**

Appendix 1: Licenced Asbestos Contractor's Opinion of the Asbestos Safe Work Method Statement Appendix 2: Exposure Comparison of Outdoor Asbestos Abatement Techniques in a Petroleum Refinery





#### 1. INTRODUCTION

An asbestos safe work method statement has been prepared for the Camellia Project. Two specialised reports have then been prepared to provide the technical details of the methods proposed in this Statement as these depart from the use of a negative air pressure enclosure.

These two reports are titled:

- Environmental Assessment of Using Foams for Asbestos Fibre Control Report No. 131039\_Environmental Assessment\_Rev2.
- Alternative Asbestos Dust Controls for Large Scale Projects
   Report No. 131039\_Alternative\_Asbestos\_Dust Controls\_Rev2.

These two reports provide greater detail on the alternative asbestos dust controls which have resulted in a far superior and effective solution of achieving the following:

- Prevent the release of asbestos fibres at source.
- Provide safeguards to prevent wind from causing asbestos dust and fibres from becoming airborne.
- Provide methods that will be efficient, practical and proven to contain asbestos dust and fibres to within a
  work zone.

The purpose of this Alternative Asbestos Dust Controls for Large Projects Report is to provide a discussion of alternative methods of asbestos dust and fibre control rather than through the use of negative air pressure enclosures for the Camellia Project.

Use of newer technologies specifically developed to prevent asbestos fibres being able to be released are the basis of the alternative solution combined with the use of 'wet barriers', water 'blankets' and wind shields that would be used in pairs. These features are combined into a design being called a 'wind mitigating device' to separate it from being classified as an enclosure or merely a wind break or wind shield.

The need for an alternative solution arose from the nature of the Camellia Project being substantially different from asbestos in soil removal projects.

The Camellia Project will involve the extraction of asbestos containing materials and asbestos wastes expected to have the appearance of a sludge rich in friable asbestos.

The licensed asbestos contractors consider that the use of negative pressure enclosures will be impractical for the Camellia Project. Our findings support this conclusion.

Although there have been projects undertaken within negative pressure enclosures none of these, to our understanding, have involved excavating material that will be 100% asbestos containing either as bonded or friable mixed with sludge and with all asbestos containing materials to be removed being saturated with water.

Ref: 131039\_AADC\_FINAL September 2013



The Camellia Project is unique and must rely on technologies that are suited to this project. The use of negative air pressure enclosures is not supported for this type of project and we advise against its use for reasons explained in the report.

Human health issues will arise if negative air pressure enclosures are insisted upon as these are the incorrect approach for this project.

Benbow Environmental offer far more reliable and superior process for asbestos remediation projects. This process achieves the same outcomes required of a negative air pressure enclosure using the following strategy:

A purpose designed device that provides the following:

- Protection from the wind;
- Water blanketing of the asbestos containing materials saturation of their surfaces before these are disturbed;
- Water barriers formed by water fogging nozzles that fill the disturbance area with fine water particles that
  interact with and intercept fine asbestos dust particles and asbestos fibres. Wetting agents are used on
  the water droplets to effectively wet any free dust particles or fibres;
- Water barriers above the work area that within the addition of wetting agents will provide millions of water droplets that will fall to ground and sweep away any free dust particles or fibres down to the ground; and
- Use of specialised foams to cover the disturbed surfaces of the materials being removed by the cutting action of the excavator. This approach is what is required for a remediation project of this type.

The other methods available of wetting or dust capture will not be as effective which will result in asbestos dust and fibres being released. These then have to be prevented from being dispersed.

As the excavator bucket is raised, foam will be applied to the exposed edges of the waste materials. The foam has a binding action that maintains a foam blanket over the surface it covers. The foam blanket remains in place for more than sufficient time for the trip to the containment cells. Foam applicators would be available at the tipping area and the need for their use would be decided at the start of the week.

The smoke testing would be undertaken along the length of the two wind mitigation devices to establish that there is no leakage within the work zone. Smoke testing would be used at the two open ends of the work zones to establish that there is no movement of air from within the work zone to the outside of the work area. Smoke testing would also be conducted across the top of the opening between the two wind mitigation devices to establish that there is no mist of fine water particles to the air above the devices. These techniques would be used to set the angles of the water fogging nozzles.

Extensive use of risk assessment analysis and training of the workforce would occur at the pilot programme. During the pilot programme air monitoring would be conducted at several locations described below to prove the effectiveness of the controls.

Ref: 131039\_AADC\_FINAL September 2013



- Work station monitored uses the membrane filter method often abbreviated to PCM filter phase contrast microscopy;
- On the inside of the walls of the wind mitigation device using PCM;
- Outside the walls of these devices using PCM;
- Near the excavator bucket, above the dump truck body, above the top of the devices, at a reference locations 10m from the devices and again at 50m at a North, South, East, and West positions using the transmission electron microscopy method.

These measurements would be repeated at the stockpile area that would be needed for the pilot programme. A stockpile area would be used during the initial excavation of the first cell.

- Contingency Plans would be in place to ensure the pilot programme did not fail. These are the following:
  - The excavation of the asbestos waste materials would be carried out at a slower rate so that the new surfaces made when the surface is broken can be liberally covered in foam.

As the excavator bucket is raised the foam blanket would be continuously observed to ensure the blanket remained complete.

This process would be continued as the excavator moves the bucket across to the dump truck and lowers the material into the bucket – it does not drop the material from height.

As the bucket is being removed, again the integrity of the foam blanket on remnants of the asbestos waste that may be clinging to the teeth of the bucket and inside the bucket would be visually checked and if needed foam would be applied.

By attention to detail the opportunities for failure would be eliminated. These methods would be documented and used in the training program for the work force.

- The rate of removal of the materials is a large factor in this method failing. Adherence to using all of the controls continuously while material is being excavated or hauled is another factor that could lead to failure. These risk factors would be controlled through training and inspection.
- ▶ If the method fails there are other contingencies available and these would be used based on understanding why the method failed. The air monitoring will identify the cause visual observation will provide the technical reasons.
- ► There are several contingencies available.
  - 1. Apply foam after the water blanket has covered the material and before the material is disturbed.
  - 2. Place a roof over the two wind mitigation device.
  - 3. Place doors across the ends of the work zone.

Ref: 131039\_AADC\_FINAL September 2013



- 4. Wash down the excavator bucket using water in the form of fan jets in between loading the dump truck.
- 5. Wash down the external surfaces of the dump truck before it leaves the work zone.
- 6. Wait a period of time it could be 1 minute up to 5 minutes before the dump truck drives out of the work zone.

There will be others but short of undertaking the pilot programme Benbow Environmental cannot be expected to advise what these are.

This request is 'a safeguard in a safeguard' as the USA EPA – a highly reputable body, which has undertaken two similar projects and needed only water sprays to meet 0.01 fibre/millitre at spectator position.

The need for the safeguards provided by the wind mitigation device is to gain acceptance of remediating sites such as Camellia.

A final contingency would be to require a negative air pressure enclosure to be used and it will fail to achieve compliance in the air within the enclosure and around the outside of the enclosure as it is ineffective to control and capture the asbestos dust and fibres at source. The walls and underside of the roof of the enclosure will become new sources of release of asbestos dust and fibres as the enclosure is relocated, given that no treatment is typically made to these surfaces under this control scheme.

Soil containing asbestos, usually fragments of asbestos cement, are typically removed using a water hose to dampen the soil prior to and during its removal.

Air sampling undertaken readily meets the 0.01 fibres/ml exposure limit at workers' breathing zones. This is from direct experience. Negative pressure enclosures were not required as the risk of this exposure level being exceeded was very low.

The opportunity is not to have to use negative pressure enclosure. This is also stated both in the WorkCover Codes of Practice (Reference 1), the Work Safe Australia Code of Practice (Reference 2), the OSHA document, Asbestos Standard for the Construction Industry OSHA 3096-2002 Revised (Reference 3) and the US NESHAP document National Emission Standard for Asbestos (Reference 4) (Current as of August 1, 2013).

This overall finding was further supported from air monitoring data provided by the US EPA Region 5 on two projects undertaken at Waukegan Illinois.

Ref: 131039\_AADC\_FINAL September 2013 Benbow Environmental



#### 1.1 REQUIREMENT TO USE NEGATIVE PRESSURE ENCLOSURES

On large scale asbestos removal work and principally in buildings, the use of negative pressure enclosures is the correct practice as containment of the release of asbestos fibres is of paramount importance.

In such an application the access into and out of the negative pressure enclosure is usually a man sized door and not as would occur at the Camellia Project where large earth moving machinery is required to drive out of the work area. Hence, the start of the thinking that the application of a negative pressure enclosure to the Camellia Project would be impractical. This discussion will demonstrate why it is impractical to rely on the air movement that would be generated at 4 or 12 air changes per hour to remove asbestos fibres away from worker breathing zones and to be able to prevent asbestos fibres being moved with the air drawn by a large earth moving machine as it drives out of an enclosure.

The alternative method that has been developed specifically for the Camellia Project, for technical reasons will be far more effective.

Within a negative pressure enclosure used in buildings or within large plants in an outdoor environment (typically oil refineries), vacuum cleaners are used to capture the asbestos fibres at source if the asbestos insulation is unable to be wet through thoroughly enough to prevent asbestos fibres being released.

The air movement generated by the exhaust fans in a negative pressure enclosure is a laminar flow and is therefore distributed reasonably evenly across the depth and width of the enclosure. The velocity of the air is a fraction of the capture velocity needed to remove the asbestos fibres from the point of release. Calculations will demonstrate the limitation of a negative pressure enclosure.

The purpose of a negative pressure enclosure is to contain the asbestos fibres that are released to within the enclosure and prevent these from contaminating other areas of building or a refinery. This argument would also apply to the Camellia Project. However the need to open ends of an enclosure to allow a vehicle as large as a dump truck to pass out of the enclosure would require the dump truck to have to wait until there are no airborne asbestos fibres floating within the enclosure as the 4 to12 air changes per hour remove the fibres that are present.

Any movement of a dump truck will stop the negative pressure enclosure from being able to prevent airborne fibres being withdrawn by the drag that occurs around the structure of the dump truck and this would negate the effectiveness of the negative pressure enclosure providing the containment of asbestos fibres. Other methods of control would be required and these have been identified and were described in some detail in the Asbestos Safe Work Method Statement. Further detail is provided in this Alternative Asbestos Dust Controls Report.

A negative pressure enclosure must, as explained in the Codes of Practices (Reference 1 & 2) remain subjected to at least 12 Pascals vacuum or 0.02 inches water gauge (Reference 3) [12 Pascals = 0.05 inches wg) at all times. This would not be technically possible at 4 to 12 air changes per hour. Vacuum will be immediately lost as soon as the opening is made for the dump truck.

Ref: 131039\_AADC\_FINAL September 2013



The alternative solution being recommended in this report would be to use 'mini enclosures' as provided by the cabins of the mobile equipment and these would be re-engineered to be under positive pressure to prevent any airborne asbestos fibre or water droplets containing asbestos fibres from being drawn into the cabins.

This is a common approach in hardrock quarries where respirable silica (a carcinogen) may be present in the rock being quarried.

#### 1.1.1 Legislative Requirements

The Work Health and Safety Regulations 2011 state the following in relation to removing friable asbestos

#### "477 Removing Friable Asbestos"

- (1) A licensed asbestos removalist removing friable asbestos must ensure, so far as is reasonably practicable, the following:
  - (a) the asbestos removal area is enclosed to prevent the release of respirable asbestos fibres,
  - (b) subject to subclause (3), negative pressure is used,
  - (c) the wet method of asbestos removal is used,
  - (d) subject to subclause (3), the asbestos removal work does not commence until the air monitoring is commenced by a licensed asbestos assessor,
  - (e) air monitoring is undertaken during the asbestos removal work, at times decided by the independent licensed asbestos assessor undertaking the monitoring,
  - (f) any glove bag used to enclose the asbestos removal area is dismantled and disposed of safely.

#### Maximum penalty:

- (a) in the case of an individual-\$6,000, or
- (b) in the case of a body corporate-\$30,000.
- (2) A licensed asbestos removalist must ensure that any enclosure used in removing friable asbestos is tested for leaks.

Maximum penalty:

- (a) in the case of an individual-\$6,000, or
- (b) in the case of a body corporate-\$30,000.
- (3) Subclauses (1) (b) and (1) (d) do not apply if glove bags are used in the Class A asbestos removal work.

The other sub Clauses (4) – (6) are not reproduced for this discussion.

The term 'so far as is reasonably practicable' is very relevant and the air flow calculations will show that for the Camellia Project a negative pressure enclosure is not only impracticable but will cause failure of the objectives of the Asbestos Safe Work Method Statement as release of asbestos fibres at source would not be adequately controlled by the air velocities present.

Ref: 131039\_AADC\_FINAL September 2013



The subclause (2) will not be able to be satisfied as the dump truck moving out of the enclosure will provide a very large opening.

The Asbestos Safe Work Method Statement was referred to a licensed asbestos contractor and their considered opinion presented in Appendix 1 stated the same conclusion as has been reached in this discussion that a negative pressure enclosure will be impractical.

A better system has been devised that will use other technologies to provide a higher level of effectiveness through the following measures.

- Saturation as recommended and required in the Codes of Practice (References 1 and 2);
- Using water barriers as described in the OSHA documentation (Reference 3); and
- Forming mini 'enclosures' over the newly disturbed surfaces that are not saturated as the material is broken into by the teeth of the excavator bucket through the use of a foam specifically developed for containing asbestos dust and fibres.

#### 1.1.2 Codes of Practice

The term 'so far as is reasonably practicable' is also referred to in Section 5 on page 43 of the very useful document provided by WorkCover and titled 'How to Safely Remove Asbestos' Code of Practice, December 2011 (Reference 1), in the following context:

"Where friable asbestos is removed, a licensed asbestos removalist that holds a Class A licence must remove the asbestos. The licensed asbestos removalist must ensure so far as is reasonably practicable the asbestos removal work area is enclosed (sometimes referred to as the "bubble") to eliminate or minimise the release of airborne asbestos fibres."

Alternative means to eliminate or minimise the release of airborne asbestos fibres based on established methods from the US are recommended. Hard scientific data for a project similar to the Camellia Project where the alternative methods were used is not available as the US EPA Superfund projects met the same permissible exposure limits (as apply in NSW) by only using water and operators working in air-conditioned cabins.

The reports from two similar projects both undertaken at Waukegan Illinois were studied and the letter of the two reports complete with photographs provided in the Asbestos Safe Work Method Statement.

#### 1.2 RESULTS FROM US EPA SUPERFUND PROJECTS

The US EPA Superfund or CERCLA (i.e. Comprehensive Environmental Response Compensation and Liability Act) has undertaken several asbestos cleanup projects. The following were found from the research undertaken to prepare the Asbestos Safe Work Method Statement.

Ref: 131039\_AADC\_FINAL
September 2013

Benbow Environmental



Although several are listed, those bolded were accessible or similar to the Camellia project.

Montana Rail Link

Asbestos cement fragments on railway lane.

APPF of the VCP
2002 VCP Voluntary CleanUp Plan
CMC: Chicago Milwaukee Corporation
Final Supplemental Investigation Report
Tetra Tech, January 6, 2009
Project No. 1157720035 1200

Soils containing asbestos were removed by truck to landfill, wet methods used, no air monitoring data readily accessible.

Libby Asbestos Site
 US EPA Contract EP-W-05-049, June 18, 2010

Asbestos fibres in a deposit of vermiculite and as surface contamination so not directly applicable.

US EPA Region 5

Removal Action Summary – Johns Manville Site

Waukegan, Lake County, Illinois

Prepared for US Environmental Protection Agency Region 5 Emergency Response Branch

TDD No: S05-0203-007

Date Prepared: December 12, 2002

Contract No: 68-W-00-129 Prepared by TetraTech EM Inc.

This project and the previous remediation programme on the same site in 1988 were granted access through a freedom of information application. The CD of all the reports is available if further discussion is required.

The later of the two projects on this site provided a summary report which as noted earlier was provided in the Asbestos Safe Work Method Statement. Only wet methods were used and permissible exposure limits (similar to those in NSW) were satisfied.

Ref: 131039\_AADC\_FINAL September 2013 Benbow Environmental



#### 1.3 OSHA REQUIREMENTS

The OSHA document, 'Asbestos Standard for the Construction Industry', OSHA 3096:2002 (Revised) is referenced as it is directly applicable to similar projects to the Camellia Project.

OSHA separates the type of work undertaken with asbestos into four Classes, each having specific requirements.

#### What is work classification?

The OSHA standard establishes a classification system for asbestos construction work that spells out mandatory, simple, technological work practices that employers must follow to reduce worker exposures. Under this system, the following four classes of construction work are matched with increasingly stringent control requirements:

Class I asbestos work is the most potentially hazardous class of asbestos jobs. This work involves the removal of asbestos-containing thermal system insulation and sprayed-on or toweled-on surfacing materials. Employers must presume that thermal system insulation and surfacing material found in pre-1981 construction is ACM. That presumption, however, is rebuttable. If you believe that the surfacing material or thermal system insulation is not ACM, the OSHA standard specifies the means that you must use to rebut that presumption. Thermal system insulation includes ACM applied to pipes, boilers, tanks, ducts, or other structural components to prevent heat loss or gain. Surfacing materials include decorative plaster on ceilings and walls; acoustical materials on decking, walls, and ceilings; and fireproofing on structural members.

Class II work includes the removal of other types of ACM that are not thermal system insulation such as resilient flooring and roofing materials. Examples of Class II work include removal of asbestos-containing floor or ceiling tiles, siding, roofing, or transite panels.

Class III asbestos work includes repair and maintenance operations where ACM or presumed ACM (PACM) are disturbed.

Class IV work includes custodial activities where employees clean up asbestos-containing waste and debris produced by construction, maintenance, or repair activities. This work involves cleaning dust-contaminated surfaces, vacuuming contaminated carpets, mopping floors, and cleaning up ACM or PACM from thermal system insulation or surfacing material.

A quick reference guide that summarises provisions (i.e. requirements) needed for these four Classes of Work is provided in the following table.

Ref: 131039\_AADC\_FINAL September 2013 Benbow Environmental

Issue No: 1 Page: 10



	Class I	Class II	Class III	Class IV
Definition	Removal of thermal system insulation (TSI) and surfacing material (SM) containing > 1% asbestos	Removal of material other than TSI or SM containing > 1% asbestos	Maintenance and repair operations disturbing material containing > 1% asbestos	Housekeeping and custodial cleanup of dust, waste, and debris from Class I, II, or III activities
Regulated Areas	Required (warning signs mandatory)	Required (warning signs mandatory)	Required (warning signs mandatory)	Required (warning signs mandatory)
competent person	<ul><li>Must be onsite</li><li>Must inspect each work shift</li><li>Must attend supervisory training</li></ul>	<ul><li>Must be onsite</li><li>Must inspect often</li><li>Must attend supervisory training</li></ul>	<ul> <li>Must be onsite</li> <li>Must inspect often</li> <li>Must attend operational and maintenance training</li> </ul>	<ul><li>Must be onsite</li><li>Must inspect often</li><li>Must attend operational and maintenance training</li></ul>
Air Monitoring	<ul> <li>Initial if no negative exposure assessment (NEA)</li> <li>Daily unless positive pressure mode respirator is used</li> <li>Additional if conditions change Note: Terminate if &lt; permissible exposure limits (PELs)</li> </ul>	Initial if no NEA     Daily unless positive pressure mode respirator is used     Additional if conditions change     Note: Terminate if < PELs	Initial if no NEA     Periodic to accurately predict if > PELs     Additional if conditions change Note: Terminate if < PELs	<ul> <li>Initial if no NEA</li> <li>Periodic to accurately predict if &gt; PELs</li> <li>Additional if conditions change Note: Terminate if &lt; PELs</li> </ul>
Medical > Surveillance	Required if  Wearing negative- pressure respirator, or  > 30 days of work/year	Required if  • Wearing negative-pressure respirator, or  • > 30 days of work/year	Required if  Wearing negative-pressure respirator, or  > 30 days of work/year	Required if  Wearing negative-pressure respirator, or  > PEL for more than 30 days/year
Respirators	Mandatory for all Class I jobs	Mandatory if  Non-intact removal, or  No NEA, or  PEL, or  Dry removal (except for roofing), or  In emergencies	Mandatory if  No NEA, or  TSI or SM disturbed, or  PEL, or  Dry removal (except for roofing), or  In emergencies	Mandatory In regulated area where required, or If > PEL, or In emergencies


Ref: 131039\_AADC\_FINAL

September 2013

Issue No: 1

Page: 11

Benbow Environmental






	Class I	Class II	Class III	Class IV
Protective Clothing and Equipment	Required for all jobs if  > 25 linear or 10 square feet of TSI or  SM removal, or  No NEA, or > PEL	Required for all jobs if  No NEA, or  > PEL	Required for all jobs if  No NEA, or  > PEL	Required for all jobs if  No NEA, or  > PEL
Training	Equivalent to EPA Model Accreditation Plan (MAP) asbestos abatement workers course	Equivalent to MAP course if critical barriers required; otherwise, train on specific work practices and engineering controls that must be used	Equivalent to AHERA course for maintenance and custodial staff	Equivalent to AHERA course for maintenance and custodial staff
Employee and Equipment Decontamination	Required if > 25 linear or 10 square feet TSI or SM removal  • Full decon unit  • Equipment room, shower, and clean room in series connected to the regulated area; other decon facility arrangements are acceptable if the specified series arrangement is not feasible (see 29 CFR Part 1926.1101, Subpart Z)  • Lunch areas  Note: Must follow detailed decontamination procedures (see 29 CFR Part 1926.1101(j)(1)(iii) If < 25 linear or 10 square feet TSI or SM removal  • Equipment room/area required  • Impermeable dropcloths required  • Area must accommodate cleanup  • Must decontaminate all personal protective equipment (PPE)  • •Must enter regulated area through equipment room/decon area	If > PEL or no NEA Equipment room/area required Impermeable dropcloths required Area must accommodate cleanup Must clean work clothes with HEPA vacuum before removal Must Decontaminate all PPE Must enter regulated area through equipment room/decon area Must enter regulated area through equipment room/decon area No smoking in work area	> PEL or no NEA Equipment room/area required Impermeable dropcloths required Area must accommodate cleanup Must clean work clothes with HEPA vacuum before removal Must Decontaminate all PPE Must enter regulated area through equipment room/decon area Must enter regulated area through equipment room/decon area NEA must vacuum No smoking in work area	If cleaning up asbestos containing surfacing material or thermal system insulation debris from a Class I or III activity after the activity is finished  • Equipment room/area required  • Dropcloths required  • Area must accommodate cleanup  • Must clean work clothes with HEPA vacuum before removal  • Must decontaminate all PPE  • Must enter regulated area through equipment room/decon area  • No smoking in work area  Note: If cleaning up dust, waste, and debris while a Class I, II, or III activity is still in progress, the requirements of that activity apply.

Ref: 131039\_AADC\_FINAL

September 2013






	Class I	Class II	Class III	Class IV
Generally Required Work	Wet methods	Wet methods	Wet methods	Wet methods
Practices and Engineering	HEPA vacuum	HEPA vacuum	HEPA vacuum	HEPA vacuum
Controls	<ul> <li>Prompt cleanup/disposal</li> </ul>	<ul> <li>Prompt cleanup/disposal</li> </ul>	Prompt cleanup/disposal	<ul> <li>Prompt cleanup/disposal</li> </ul>
Required Work Practices and	HEPA local exhaust	HEPA local exhaust	HEPA local exhaust	HEPA local exhaust
Engineering Controls to	Enclosure or isolation	Enclosure	Enclosure	Enclosure
Comply with PELs	Directed ventilation	Directed ventilation	Directed ventilation	Directed ventilation
. 3	Other work practices	Other work practices	Other work practices	Other work practices
	Respirators	Respirators	Respirators	Respirators
Prohibited Work Practices	High-speed abrasive disc saws	High-speed abrasive disc saws	High-speed abrasive disc saws	High-speed abrasive disc saws
and Administrative Controls	without HEPA	without HEPA	without HEPA	without HEPA
	<ul> <li>Compressed air without capture</li> </ul>	<ul> <li>Compressed air without capture</li> </ul>	<ul> <li>Compressed air without capture</li> </ul>	Compressed air without capture
	device	device	device	device
	Dry sweeping/shoveling	Dry sweeping/shovelling	Dry sweeping/shoveling	Employee rotation
Controls and Work Practices	<ul> <li>Critical barriers/isolation methods</li> </ul>	For indoor work only	Critical barriers required	See Generally Required Work
	required if	Critical barriers/isolation methods	If no NEA	Practices and Engineering
	• > 25 linear or 10 square feet of TSI or	required if	<ul><li>&gt; Pel via monitoring</li></ul>	Controls in this table
	SM removal	• no NEA	<ul> <li>Impermeable dropcloths required</li> </ul>	
	• < 25 linear or 10 square feet of TSI or	• likely > a PEL	Local HEPA exhaust required	
	SM removal only if no NEA or there	non-intact removal	Note: Enclosure or isolation of	
	are adjacent workers	Impermeable dropcloths required	operation required if TSI or SM is	
	HVAC isolation required	For removal of vinyl and asphalt flooring	drilled, cut, abraded, sanded, sawed, or	
	Impermeable dropcloths required	materials	chipped	
	Directed ventilation required if no	No sanding		
	NEA or > a PEL	HEPA vacuum		
	Objects must be covered	Wet methods		
	One or more of the following controls	No dry sweeping		
	must be used:	Any mechanical chipping must be     done in pagative procesure anglesure		
	Negative-pressure enclosure	done in negative-pressure enclosure  Intact removal if possible		
	Glove bag	Dry heat removal allowed		
	<ul> <li>Negative-pressure glove bag</li> </ul>	Assume contains asbestos without an		
	<ul> <li>Negative-pressure glove bay</li> <li>Negative pressure glove box</li> </ul>	analysis		
	- INCHAINE HIESSUIE GIONE DON	anarysis		1

Ref: 131039\_AADC\_FINAL

September 2013 Issue No: 1





Class I	Class II	Class III	Class IV
Mini enclosure	Intact removal if possible		
	Wet methods if feasible		
	<ul> <li>Cutting machine misting</li> </ul>		
	HEPA-vacuum debris		
	<ul> <li>Lower to ground as soon as po</li> </ul>	ossible	
	but no later than day's end		
	<ul> <li>Control dust of unbagged mate</li> </ul>	erial	
	<ul> <li>Prevent intake of airborne asbe</li> </ul>	estos<	
	through roof vent system Class	s II	
	For removal of cement-like siding	J,	
	shingles, or transite panels		
	<ul> <li>Intact removal if possible</li> </ul>		
	Wet Methods		
	<ul> <li>Lower to ground via dust-tight of</li> </ul>		
	crane, or hoist immediately or p		
	an impervious waste bag or wr		
	plastic sheeting and lower to gr	round	
	by day's end	gaekete	
	<ul><li>Cut nail heads For removal of of the contract</li><li>Use glove bags if not intact</li></ul>	yaskeis	
	Wet removal		
	Prompt disposal		
	Wet scraping		
	Additional requirements		
	Wet methods		
	<ul> <li>Intact removal if possible</li> </ul>		
	Cutting, abrading, or breaking		
	prohibited		

Ref: 131039\_AADC\_FINAL

Benbow Environmental

September 2013 Issue No: 1



The OSHA Regulations permit alternatives and these include a water spray process or mini enclosure.

As Class 1 work fits the description of the Camellia Project the compliance requirements for this type of work is discussed separately.

Again from the OSHA document the following is referred to.

#### What are the compliance requirements for Class I work?

A designated competent person must supervise all Class I work, including installing and operating the control system. The competent person must inspect onsite at least once during each work shift and upon employee request.

Employers must place critical barriers over all openings to regulated areas or use another barrier or isolation method to prevent airborne asbestos from migrating for the following jobs:

- All Class I jobs removing more than 25 linear or 10 square feet of thermal system insulation or surfacing material
- All other Class I jobs without a negative exposure assessment.
- All jobs where employees are working in areas adjacent to a Class I regulated area.

If using other barriers or isolation methods instead of critical barriers, employers must perform perimeter area surveillance during each work shift. No asbestos dust should be visible. Perimeter monitoring must show that clearance levels are met (as contained in 40 CFR Part 763, Subpart E of the EPA Asbestos in Schools rule) or that perimeter area levels are no greater than background levels.

Employers must ensure the following for all Class I jobs:

- Isolating heating, ventilating, and air-conditioning (HVAC) systems in regulated areas by sealing with a double layer of 6 mil plastic or the equivalent.
- Placing impermeable drop cloths on surfaces beneath all removal activity.
- Covering and securing all objects within the regulated area with impermeable drop cloths or plastic sheeting.
- Ventilating the regulated area to move the contaminated air away from the employee breathing zone and toward a HEPA filtration or collection device for jobs without a negative exposure assessment or where exposure monitoring shows the PEL is exceeded.

In addition, employees performing Class I work must use one or more of the following control methods:

- Negative-pressure enclosure systems when the configuration of the work area does not make it infeasible to erect the enclosure.
- Glove bag systems to remove ACM or PACM from piping.
- Negative-pressure glove bag systems to remove asbestos or PACM from piping.
- Negative-pressure glove box systems to remove asbestos or ACM from pipe runs.

Ref: 131039\_AADC\_FINAL September 2013



- Water spray process systems to remove asbestos or PACM from cold-line piping if employees carrying out the process have completed a 40-hour training course on its use in addition to training required for all employees performing Class I work.
- Small walk-in enclosure that accommodates no more than 2 people (mini-enclosure) if the disturbance or removal can be completely contained by the enclosure.

For the specifications, limitations, and recommended work practices of these required control methods, refer to Occupational Exposure to Asbestos, 29 CFR Part 1926.1101. Employers may use different or modified engineering and work practice controls if they adhere to the following provisions:

- Control method encloses, contains, or isolates the process or source of airborne asbestos dust, or captures and redirects the dust before it enters into the employees' breathing zone.
- Certified industrial hygienist or licensed professional engineer qualified as a project designer evaluates
  the work area, the projected work practices, and the engineering controls and certifies, in writing, that
  based on evaluations and data the planned control method adequately reduces direct and indirect
  employee exposure to or below the PEL under worst-case conditions. The planned control method also
  must prevent asbestos contamination outside the regulated area, as measured by sampling meeting the
  requirements of the EPA Asbestos in Schools rule or perimeter monitoring.
- Employer sends a copy of the evaluation and certification to the OSHA National Office, Office of Technical Support, Room N3653, 200 Constitution Avenue, N.W., Washington, DC 20210, before using alternative methods to remove more than 25 linear or 10 square feet of thermal system insulation or surfacing material.

The OSHA requirements specifically address practicality in the following:

• Negative pressure enclosure systems when the configuration of the work area does not make it feasible to erect the enclosure.

The section of the OSHA requirements goes onto say:

'Employers may use different or modified engineering and work practice controls if they adhere to the following provisions:

 Control method encloses, contains or isolates the process or source of airborne asbestos dust, or captives and redirects the dust before it enters into the employee's breathing zone.'

Other barriers or isolation methods are permitted to be used to prevent asbestos migration. Several barrier types have been designed into the 'wind mitigation device'.

The alternative methods discussed in this report will satisfy these requirements and be more effect for the Camellia Project. Similar projects undertaken by the US EPA and referenced in the report and with detailed reports provided were able to satisfy the OSHA permissible exposure limits using wet methods.

Ref: 131039\_AADC\_FINAL September 2013



#### 1.4 US – NESHAP – NATURAL EMISSION STANDARD FOR ASBESTOS

Regulated asbestos containing material is to be kept wet before removal. This is referenced in the following Clauses.

#### Clause 61.149 Standard for waste disposal for asbestos mills.

Each owner or operator of any source covered under the provisions of §61.142 shall:

- (a) Deposit all asbestos-containing waste material at a waste disposal site operated in accordance with the provisions of §61.154; and
- (b) Discharge no visible emissions to the outside air from the transfer of control device asbestos waste to the tailings conveyor, or use the methods specified by §61.152 to clean emissions containing particulate asbestos material before they escape to, or are vented to, the outside air. Dispose of the asbestos waste from control devices in accordance with §61.150(a) or paragraph (c) of this section; and
- (c) Discharge no visible emissions to the outside air during the collection, processing, packaging, or onsite transporting of any asbestos-containing waste material, or use one of the disposal methods specified in paragraphs (c) (1) or (2) of this section, as follows:
  - (1) Use a wetting agent as follows:
    - (i) Adequately mix all asbestos-containing waste material with a wetting agent recommended by the manufacturer of the agent to effectively wet dust and tailings, before depositing the material at a waste disposal site. Use the agent as recommended for the particular dust by the manufacturer of the agent.
    - (ii) Discharge no visible emissions to the outside air from the wetting operation or use the methods specified by §61.152 to clean emissions containing particulate asbestos material before they escape to, or are vented to, the outside air.
    - (iii) Wetting may be suspended when the ambient temperature at the waste disposal site is less than -9.5 °C (15 °F), as determined by an appropriate measurement method with an accuracy of ±1 °C (±2 °F). During periods when wetting operations are suspended, the temperature must be recorded at least at hourly intervals, and records must be retained for at least 2 years in a form suitable for inspection.
  - (2) Use an alternative emission control and waste treatment method that has received prior written approval by the Administrator. To obtain approval for an alternative method, a written application must be submitted to the Administrator demonstrating that the following criteria are met:
    - (i) The alternative method will control asbestos emissions equivalent to currently required methods.
    - (ii) The suitability of the alternative method for the intended application.
    - (iii) The alternative method will not violate other regulations.
    - (iv) The alternative method will not result in increased water pollution, land pollution, or occupational hazards.

Ref: 131039\_AADC\_FINAL
September 2013
Benbow Environmental



- (d) When waste is transported by vehicle to a disposal site:
  - (1) Mark vehicles used to transport asbestos-containing waste material during the loading and unloading of the waste so that the signs are visible. The markings must:
    - (i) Be displayed in such a manner and location that a person can easily read the legend.
    - (ii) Conform to the requirements for 51 cm  $\times$  36 cm (20 in  $\times$  14 in) upright format signs specified in 29 CFR 1910.145(d)(4) and this paragraph; and
    - (iii) Display the following legend in the lower panel with letter sizes and styles of a visibility at least equal to those specified in this paragraph.



# 2. COMPARISON OF ASBESTOS ABATEMENT TECHNIQUES IN A PETROLEUM REFINERY

Research to support the use of other technologies than a negative pressure enclosure was undertaken due to the perceived concern that such enclosures would be ineffective and impractical for the type of asbestos containing materials to be removed in the Camellia Project and the type of equipment that would need to be used, e.g. excavators and dump trucks.

A detailed study was found.

Title: Exposure Comparison of Outdoor Asbestos Abatement Techniques in a Petroleum Refinery

By: J. F. Kim Friats and Lindsay E, Booker

24 February 2011

Published in the Applied Occupational and Environmental Hygiene, 11:9, 1139-1148

The article in full is provided in Appendix 2.

The study evaluated four different types of enclosures used in an outdoor environment.

The four methods are:

- Negative pressure enclosure;
- Negative pressure glove bag;
- Open top five-sided enclosure; and
- Windscreen/extended barricade which is also described as a less than five-sided enclosure.

A large number of samples, some 11,451 samples were analysed over a three year period and the following was found:

'The results show that trained workers using adequate wetting techniques and partial enclosures can achieve downwind concentrations equivalent to negative pressure enclosures. All techniques yielded down wind perimeter concentrating well below the OSHA permissible exposure limit of 0.1 f/cc.'

This article led to considering combining a wet barrier method over two vertical planes, combined with using a specific foam to provide rapid enclosing of any new unsaturated surface.

Research of foams found that one has been patented and is commercially available for asbestos fibres.

A separate detailed document to discuss foams has been prepared.

Ref: 131039\_AADC\_FINAL September 2013

Issue No: 1

Benbow Environmental

Page: 19



Foams have proven to be effective for a range of purposes from odour control, fire fighting, dust suppression and now preventing the release of asbestos fibres where the velocities at which the asbestos dust and fibres are generated are minimal – as is the case when excavating.

Examples of high speed generation of asbestos dust and fibres are rotary saw cutting, grinding, using pneumatic chisels, feeding asbestos containing material through trommel screens, vibratory conveyors, bucket elevators, rubber conveyors or allow the asbestos dust and fibres to fall from height greater than a metre or to be exposed to breezes or wind of velocities >2 km/hr, i.e. ~0.6m/sec.

These are low velocities at which control of the flow of asbestos fibres would be lost unless the effects of wind transporting the asbestos dust and fibres is mitigated by three techniques:

- Providing a still air environment within these velocity parameters;
- Providing a damp atmosphere where water droplets in a fogged atmosphere are able to meet asbestos
  dust and fibres and allow gravity to cause these to come to ground; and
- Use a foam to envelop the release points where asbestos dust and fibres could be generated.

The advantage of foam is in being able to envelope the disturbed surfaces of the asbestos containing materials, wet the surface, use surface tension to maintain the large number of 'mini enclosures' formed by the bubbles and prevent the slight air currents generated by the movement of the excavator bucket from giving newly exposure particles of asbestos dust and fibres freedom of movement.

The 'wind mitigation devices' designed specifically for the Camellia Project are unique and have not been used before. All the elements of the design have been used separately for asbestos dust control.

Scientific data, other than for the US EPA use of wet methods – which proved to be more than adequate – are not available until the trial or pilot programme is undertaken.

Effectiveness of the use of foams has been discovered in measurements undertaken on two projects using Foam shield – a foam specifically developed to contain the release of asbestos dust and fibres.

The separate report on foam provides the scientific data obtained at these two projects.

Ref: 131039\_AADC\_FINAL September 2013

Issue No: 1

Benbow Environmental

Page: 20



# 3. NEGATIVE PRESSURE ENCLOSURES – STRENGTHS AND WEAKNESSES

For use in buildings, as glove enclosures or enclosures over small work areas, negative pressure enclosures serve a most useful purpose. For large spaces in buildings that can be kept sealed negative pressure enclosure are ideally suited and very effective in preventing the release of asbestos fibres from out of the work area. The author has direct experience with their use.

For outdoor areas where the soil may contain an odour or fragments of asbestos cement enclosures have been used however the effectiveness of the air extraction system to be able to capture asbestos fibres at source is not technically achievable at an air change rate of 4 per hour or 12 per hour which is the range of air changes usually used. This is because the air velocity required to capture asbestos dust particles or fibres is non-existent within the enclosure except at the face of the extraction fans. This is acceptable for enclosures inside buildings. It is not acceptable for a work area in an outdoor environment where asbestos containing materials will be excavated.

A good example to enable the reader to visualise this discussion is a hard rock drill. These use percussion provided many years ago by air but now these use hydraulics to hammer the drill bit and rod into the material bring drilled.

As this occurs the material is pulverised into minute particles and fragments. These are drawn to the ground level surface so that the hole will be cleared of this debris.

A dust collector hood is placed around the surface of the hole (at ground level). The hood has an opening that surrounds part of the perimeter of the hole and enables air at high velocity – very much like a domestic vacuum cleaner function – to provide removal of the minute particles. Examination of the hood shows no escape of these minute particles. The air capture velocity at the hood opening is high above 1m/second.

Capture velocities will vary depending on the distance from the point of release and where the section hood can be located.

A useful example to visualize is an open top tank used to mix solvent based paint.

The tank may be 1m in diameter or larger for this discussion. The solvent vapours are to be captured. A hood may be placed over the top of the tank and allow the vapour to be drawn up into the hood. The capture velocity needs to be able to collect the vapours so that vapour does not rise above the tip of the open tank and float down the side of the tank as solvent vapour (solvent used in paint) are denser than air.

The hood achieves the effectiveness of control by using a high air capture velocity. Another technique in this same application is to use a slot that has a very high capture velocity that is able to draw the vapour across open surface the tank. An air stream can be provided to push the air and vapour across the top of the tank across to the suction hood. This technique, known as push-pull, is effective.

Ref: 131039\_AADC\_FINAL September 2013

Issue No: 1

Benbow Environmental



Application of these techniques would be needed to make a negative air pressure enclosure to work effectively for a remediation project of the nature of Camellia.


The application of these techniques is aimed at capture at source not prevention of the release at source. This is the fundamental difference. Prevention of release at source is a far more effective technique.

A minimum air capture velocity where particles have no induced velocity from the process and may be falling due to gravity or convection currents is 0.6 m/sec to 1 m/sec. These velocities can be referenced from the following references 5 and 6.

A comparison of the air velocities within the negative pressure enclosure can simply be calculated for 4 and 12 air changes per hour.

The work area – the cell where the excavator and dump truck will be operating - would typically be 20m long, 8m wide and 9m high. This area has a volume of 1600m<sup>3</sup>. 4 air changes per hour require extraction fans removing 106.7m<sup>3</sup>/minute i.e. 1.8 m<sup>3</sup>/sec, as air changes 320m<sup>3</sup>/minute i.e. 5.3m<sup>3</sup>/sec.

Referring to the sketch below and the air flow being from right to left:



The average velocity across the width of the enclosure would be:

4 air changes 0.01m/sec.12 air changes 0.03 m/sec

Higher capture velocities would only occur in front of the extraction fans and this decreases rapidly to the laminar air flow velocities above.

If the enclosure remains sealed it will not allow asbestos fibres to escape. If the end of the enclosure is opened, this would have to be through an air lock and at a very slow rate of travel of the dump truck for no transport of asbestos fibres along with the truck to occur.

Ref: 131039\_AADC\_FINAL September 2013 Benbow Environmental

September 2013



There is no capture velocity that is effective across the length or width of the enclosure. A comparison with 0.6 m/sec shows the order of magnitude that is missing. Within negative pressure enclosures capture of asbestos fibres and therefore control of the release of these fibres and their transport fate are not addressed for the Camellia Project.

An enclosure would contain the release of the fibres if the enclosure remain closed as happens when negative pressure enclosures are used for the applications discussed e.g. inside buildings, odour control, soil with asbestos where generation rates are miniscule and enclosures are not warranted.

A far more effective control strategy is the device described in the Asbestos Safe Work Method Statement and redescribed in more detail in the following section of the report.

This strategy uses the enclosures provided by the cabins of the mobile equipment to provide enclosure for the operators. The strategy uses enveloping of the asbestos fibres at the release points through the innovative use of foam as 'mini enclosure'.

The strategy combines these techniques with providing a work area protected from wind generated currents and 'wet barriers' formed by foggers instead of a roof.

The strategy also adds water fan jets that blanket the excavation layer prior to extraction occurring. Control of these devices would be through a PLDC device rather than being manual.

Use of the foam lances would be manual although this may also be able to be provided at the bucket of the excavator. Relying on manual control where the foam can be rapidly directed is preferred.




# 4. THE 'WIND MITIGATION DEVICE'

The following discussion provides a summary using the headings:

Issue;Solutions;Benefits; and

Proof

Issue	Solution	Benefit	Proof
Negative pressure enclosures for this project will be impractical Negative pressure enclosures for this project will be ineffective in preventing human health exposures to the workforce Negative pressure enclosures will fail no large vehicles needs to have passage out of the enclosure.	US EPA found from their experiences into similar projects that wet methods are adequate to meet OSHA limits.	Oreater workers' safety.  Documentation of the generation of release of dust and fibres at source.	US EOA OSHA documentation  Experience from foam  Knowledge on ventilation design used to capture air contamination  Practical experiment of Principal Consultant.
Negative pressure enclosures will not provide adequate control of the generation of asbestos dust and fibres at source	Prevent the release of asbestos dust and fibres using an alternative situation. In this area a specialised foam designed and specifically used in asbestos removal projects	Greater reliability; Ease of application / visible; able to be applied at distance from the source. Foam encloses the surfaces with a blanket of bubbles that are designed to bind together in a mass and not to dissipate.	Design details provided by foam manufacturers. Demonstrations are on web sites. Failure of negative pressure enclosures is based on the air capture velocities used to capture air contaminants.
The alternate solution has not been tried and proven.	Undertake a pilot programme with extensive air monitoring using phase contrast microscopy and transmission electron microscopy.	Work methods will be more reliable as based on sound engineering principles. Work zones and work methods will be practiced	USEPA just used water with wetting agents and not DSHA Standards. The Camellia Project is similar and has additional safeguards using proven engineering solutions.
Safeguards are adequate.	Benbow Environmental	Greater reliability.	USEPA experience.





proposes a multifocussed solution that includes:

- A superior process;
- Water saturation;
- Water barriers formed from engineering the use of fogging spray nozzles significantly placed around and above the work zone:
- Foam suppression of asbestos dust and fibres at source;
- State of the art personel monitoring, training, monitoring, supervision, and auditing;
- monitoring and within boundaries not used in Australia before;

Use of transmission electron microscopy for on site, at boundaries and at reference locations. Greater control at source.

Confidence in the reliability of the safeguards.

Lower risk of failure. Combination of a number of controls to provide a work zone free of release of asbestos dust and fibres at source. Knowledge of ventilation designs used for capture of air contaminants.

Experience on asbestos related projects where there was no previous experience and the methods work as designed. PWD

Netherest Quarry is the best example

The device is given this name to separate it from being a partial enclosure or a wind shied as it is for more effective and has a number of design features.



These are:

Water Barriers

The water barrier is borrowed from OSHA and experience in designing dust controls access a wide range of applications.

Water Blanketing

The water fan jet comes from pioneering work undertaken mid 1980's at a Public Works rock quarry at Nethercote where tremolite seams were present in basalt rock quarried to build at breakwater at the part of Eden.

Fan jets were extensively used to provide a low velocity high volumetric flow to saturate the tremolite scams.

Foam lances were developed from the need for the Camellia Project to be able to envelope newly
disturbed surfaces of the asbestos containing materials with a surface other than water to prevent
asbestos dust and fibres being able to become air borne.

The idea was borrowed from the use of foams for fire fighting of hydrocarbon fires. It was fortunate that foams specific for asbestos have been patented and are commercially available.

- These features would be housed along the inside of the wind shield provided by the wall of the device.
   This would be designed with wind deflecting panels shown in the sketches as curved panels to more effectively achieve a calm/still area above the mobile equipment.
- Wind shields would have to be provided on both long sides of the work area to be effective. In this way
  the design features of the water barriers and the water 'blanketing' would reach across the full width of
  the work area.

This completes this report.

for Benbow Environmental

RIBL box

R T Benbow

**Principal Consultant** 



### 5. LIMITATIONS

Our services for this project are carried out in accordance with our current professional standards for site assessment investigations. No guarantees are either expressed or implied.

This report has been prepared for the use of Statewide Planning Pty Ltd and Environment Strategies, as per our agreement for providing environmental services. Only Statewide Planning Pty Ltd and Environment Strategies are entitled to rely upon the findings in the report within the scope of work described in this report. Otherwise, no responsibility is accepted for the use of any part of the report by another in any other context or for any other purpose.

Although all due care has been taken in the preparation of this study, no warranty is given, nor liability accepted (except that otherwise required by law) in relation to any of the information contained within this document. We accept no responsibility for the accuracy of any data or information provided to us by Statewide Planning Pty Ltd and Environment Strategies for the purposes of preparing this report.


Any opinions and judgements expressed herein, which are based on our understanding and interpretation of current regulatory standards, should not be construed as legal advice.



### 6. REFERENCES

- How to Safely Remove Asbestos Code of Practice WorkCover NSW December 2011
- 2. Code of Practice for the Management and Control of Asbestos in Work places [NOHSC: 2018(2005)] National Occupational Health and Safety Commission Canberra April 2005
- Asbestos Standard for the Construction Industry OSHA 3096 2002 (Revised)
   United States Department of Labour
- Tittle 40: Protection of Environment
   Part 61 National Emission Standards for Hazardous Air Pollutants
   Subpart M National Emission Standards for Asbestos
- Industrial Ventilation
   A manual of Recommended Practice
   American Conference of Governmental Industrial Hygienists 1988
- Advanced Design of Ventilation Systems for Contamination Control Howard D. Good fellow
   Elsevier 1985

**APPENDICES** 



Mann Group NSW ABN 36 649 931 173

> Postal Address: PO Box 458 Parramatta NSW 2124

Office/Yard Address: 20 Byrne Street Auburn NSW 2144

Telephone: (02) 9890 3335 Facsimile: (02) 9890 3455 Email: info@manngroup.com.au www.manngroup.com.au

D.L 210134DE1 A.L 210134ASA B.L 79192C



1st August, 2013-08-01

RE: Statewide Planning Pty Ltd - 181 James Ruse Drive Camellia

Brent,


In our capacity as the preferred asbestos removal contractors I have considered the <u>Safe Work Method Statement</u> prepared by Benbow Environmental for the proposed remediation of the site of asbestos waste material.

I support the proposed methodology and the recommendations of the consultant. In my opinion the alternative method of using an enclosure under negative pressure is not practical in the circumstances of this site and the quantities of material to be handled.

I endorse the Safe Work Method Statement.

Regards,

Leny Manassa Operations Manager



This article was downloaded by: [Steffi Contad]

On: 27 May 2013, At: 21:26 Publisher: Taylor & Francis

Informa Ltd Registered in England and Wales Registered Number: 1072954 Registered office: Mortimer

House, 37-41 Mortimer Street, London W1T 3JH, UK



# Applied Occupational and Environmental Hygiene

Publication details, including instructions for authors and subscription information: <a href="http://www.tandfonline.com/loi/uaoh20">http://www.tandfonline.com/loi/uaoh20</a>

# Exposure Comparison of Outdoor Asbestos Abatement Techniques in a Petroleum Refinery

J. F. Kim Froats <sup>a</sup> & Lindsay E. Booher <sup>b</sup>

<sup>a</sup> Exxon Company, USA, P.O. Box 551, Baton Rouge, Louisiana, 70821, USA

<sup>b</sup> Exxon Biomedical Sciences, Inc., Mettlers Road CN 2350, East Millstone, New Jersey, 08875-2350, USA

Published online: 24 Feb 2011.

To cite this article: J. F. Kim Froats & Lindsay E. Booher (1996): Exposure Comparison of Outdoor Asbestos Abatement Techniques in a Petroleum Refinery, Applied Occupational and Environmental Hygiene, 11:9, 1139-1148

To link to this article: http://dx.doi.org/10.1080/1047322X.1996.10389384

#### PLEASE SCROLL DOWN FOR ARTICLE

Full terms and conditions of use: <a href="http://www.tandfonline.com/page/terms-and-conditions">http://www.tandfonline.com/page/terms-and-conditions</a>

This article may be used for research, teaching, and private study purposes. Any substantial or systematic reproduction, redistribution, reselling, loan, sub-licensing, systematic supply, or distribution in any form to anyone is expressly forbidden.

The publisher does not give any warranty express or implied or make any representation that the contents will be complete or accurate or up to date. The accuracy of any instructions, formulae, and drug doses should be independently verified with primary sources. The publisher shall not be liable for any loss, actions, claims, proceedings, demand, or costs or damages whatsoever or howsoever caused arising directly or indirectly in connection with or arising out of the use of this material.

# Exposure Comparison of Outdoor Asbestos Abatement Techniques in a Petroleum Refinery

J.F. Kim Froats<sup>A</sup> and Lindsay E. Booher<sup>B</sup>

AExxon Company, USA, P.O. Box 551, Baton Rouge, Louisiana 70821; BExxon Biomedical Sciences, Inc., Mettlers Road CN 2350, East Millstone, New Jersey 08875-2350

This study reports on the comparison of four outdoor asbestos abatement methods which have been used at a large petroleum refinery. These methods are: negative pressure enclosure; negative pressure glove bag; and two types of partial enclosures, open top (five-sided enclosure) and windscreen/extended barricade (less than five-sided enclosure). The air monitoring results for each method are compared in terms of downwind area, personal time-weighted average, and personal excursion limits for workers abating asbestos thermal system insulation. The results show that for a large sample set (>11,000) accumulated over a 3-year period, all downwind area asbestos concentrations at prescribed distances from the abatement activity are essentially equivalent for all four abatement methods, with geometric means of 0.004 to 0.005 fibers/cc (f/cc). The data indicate that negative pressure enclosures provide no added protection for bystanders, as compared with the other abatement methods normally used in outdoor petroleum refinery environments. The data support the use of partial enclosure methods in certain situations since they yield downwind area exposure potentials that are statistically equivalent to those of the negative pressure enclosure method. The negative pressure glove bag method was shown to yield the lowest personal timeweighted average exposure potential. The geometric mean for this abatement method was 0.008 f/cc, with a geometric standard deviation of 3.1, in comparison with both negative pressure and partial enclosures, which had geometric means in the range of 0.020 to 0.023 f/cc, with a maximum geometric standard deviation of 5.6. A similar observation was made for excursion limit samples, with the negative pressure glove bag method yielding a lower average concentration than the other methods. The excursion limit geometric mean for the negative pressure glove bag method was 0.017 f/cc, with a geometric standard deviation of 2.6. This can be compared with a geometric mean of 0.031 f/cc, with a geometric standard deviation of up to 4.6 for the other three abatement methods. The results show that trained workers using adequate wetting techniques and partial enclosures can achieve downwind area concentrations equivalent to negative pressure enclosures. All techniques yielded downwind perimeter concentrations well below the proposed Occupational Safety and Health Administration permissible exposure limit of 0.1 f/cc. When it can be used in an outdoor petroleum refinery environment by experienced crews, the negative pressure glove bag method yields the lowest personal asbestos exposure concentration in comparison with negative pressure and partial enclosures. FROATS, J.F.K.; BOOHER, L.E.: EXPOSURE COMPARISON OF OUTDOOR ASBESTOS ABATEMENT TECHNIQUES IN A PETROLEUM REFINERY. APPL. Occup. Environ. Hyg. 11(9):1139-1148; 1996.

The purpose of this study is to report on the comparative protection afforded to abatement workers and bystanders when using four abatement methods common to outdoor petroleum refinery environments. These four methods are: negative pressure enclosure (NPE); negative pressure glove bag (NPGB); and two types of partial enclosures, open top (OT) (five-sided enclosure), and windscreen/extended barricade (WS/EB) (less than a five-sided enclosure).

There are a number of criteria for the selection of a particular asbestos abatement technique used in an outdoor petroleum refinery environment. The key criteria are: (1) the feasibility of constructing an enclosure of either the walk-in or the glove bag type, (2) the physical configuration and layout of equipment, (3) the potential for bystander (or nonabatement personnel) exposure, and (4) the results of historical air monitoring data for similar types of jobs and conditions.

From a health and safety regulatory perspective, the removal of asbestos-containing materials from a U.S. petroleum refinery falls under the jurisdiction of the Occupational Safety and Health Administration (OSHA). The recently proposed OSHA rule for the construction industry, 29 CFR 1926.1101,<sup>(1)</sup> offers the following guidance concerning abatement methods for class I work involving the removal of insulation or material containing more than 1 percent asbestos [Section g 4 (ii)(B)]:

The employer shall use another barrier or isolation method which prevents the migration of airborne asbestos from the regulated area, as verified by perimeter area surveillance during each work shift at each boundary of the regulated area, showing no visible asbestos dust; and perimeter area monitoring showing that clearance levels contained in 40 CFR Part 763, subpart E, of the EPA Asbestos in Schools rule are met or that perimeter area levels measured by PCM are no more than background levels representing the same area before asbestos work began.

The OSHA rule goes on to outline specific control methods for class I work [Section g (5)]:

- ... work shall be performed using one or more of the following control methods pursuant to limitations stated below:
  - Negative Pressure Enclosure (NPE) systems: NPE systems shall be used where the configuration of the work area does not make the erection of the enclosure infeasible.
  - ii) Glove bag systems . . .
- iii) Negative Pressure Glove Bag Systems . . .
- iv) Negative Pressure Glove Box
- v) Water Spray Process System
- vi) A small walk-in enclosure (mini-enclosure)



FIGURE 1. Schematic of a full NPE abatement technique. (Adapted from Skoog and Twombly. (13))

OSHA believes that outdoor Class I work may be safely done without enclosures. (2)

OSHA concluded that NPE systems are not appropriate as a universal requirement. This warrants a hard look at alternative abatement methods. A discussion of the four methods commonly used in a petroleum refinery environment follows.

The use of an NPE, as outlined by OSHA, usually finds its application in indoor environments, and specifically in occupied buildings. The feasibility of constructing an NPE in an outdoor petroleum refining environment is primarily dependent on whether or not the construction of such an enclosure would result in the development of a greater hazard. For example, in a petroleum refinery, the construction of an enclosure could possibly result in the accumulation of a toxic gas or flammable vapor due to fugitive emissions from process equipment. The development of such a situation and the resulting risk from fire and/or explosion would be justification not to construct an NPE. This is because the potential for fire or explosion constitutes a greater immediate hazard. Another case for determining that an NPE is infeasible is when there is a potential to develop excessively high temperatures due to insufficient heat release. Many situations in a refinery environment would yield heat buildup in enclosures to temperatures in excess of 140°F.

Equipment layout and configuration can also determine to what extent an NPE would be feasible. Elevated structures with minimal working area are good examples of situations where the greater hazard is due to a fall during construction or removal of the enclosure in an outdoor environment. An illustration of an NPE is shown in Figure 1. The standard protective measures utilized for an NPE include extensive wetting inside a barricaded area, at bagout, and at entry/exit points. A negative pressure of 0.02 inches water gauge is maintained and regularly monitored. Workers wear standard personal protective equipment (PPE) [i.e., negative pressure respirators with high efficiency particulate air (HEPA) filters. coveralls taped at gloves and boots, hard hat, and safety glasses]. During removal stages, full-face powered air-purifying respirators (PAPRs) were worn. A decontamination unit is set up on site, or, if infeasible, use of a remote decon facility is employed. Thus, it can be seen that for many applications in a petroleum refinery environment, whether due to heat, toxic or flammable gas/vapor accumulation, or layout, an NPE is usually infeasible.

Another abatement technique that lends itself more to out-

door environments is known as the negative pressure glove bag (NPGB). This is an OSHA-recognized abatement technique for carrying out abatement work on the thermal system insulation (TSI). This involves the use of a plastic bag which encloses the abatement area on the pipe or vessel and has gloved openings for the arms to reach in and remove the TSI. An opening to withdraw air and create a negative pressure using a HEPA vacuum is also provided. A 6-inch plastic barricade tape is placed 3.5 ft from the ground around the area 15 ft from the removal site, with a plastic drop cloth placed underneath the removal area. An illustration of this is shown in Figure 2. The utilization of an NPGB is restricted to pipes or vessels small enough to be enclosed within the glove bag, with temperatures low enough that the glove bag itself will not melt. Small- to medium-sized pipes or vessels and low temperatures (usually pipes <24 inches in diameter and temperatures <150°F) are needed to effectively use an NPGB. Equipment orientation and access play a big role in determining whether or not an NPGB can be used. During the use of an NPGB for this study, a barricade of at least 15 ft from the removal site was constructed around the abatement job. (See Table 1 for recommended barricade distances.) This barricade tape constitutes the perimeter for the abatement job, inside which only authorized, trained abatement personnel are allowed to enter. Workers wore standard PPE (i.e., negative pressure respirators with HEPA filters, coveralls taped at gloves and boots, hard hat, and safety glasses).

The remaining two abatement methods consisting of partial enclosures can be potentially considered as alternative control methods for class I work under the current proposed OSHA final rule.

The use of the open top (OT), or five-sided enclosure, technique may be considered when the accumulation of heat renders an NPE infeasible. A highly variable wind direction or close proximity to other work groups or bystanders also warrants this method in outdoor environments. The use of this method with wetting and downwind monitoring, plus a 25-ft barricade in all directions to keep bystanders away from the abatement activity, provides assurance that exposures to bystanders will remain below those concentrations specified by OSHA. The walls of the partial enclosure are constructed so that they extend at least 3 ft above the area to be abated. This is done to minimize the effects of fluctuating wind speed, so as to limit the potential for elevated downwind exposures (see Figure 3).




FIGURE 2. Schematic of the NPGB abatement technique.

Where equipment layout is appropriate and there is limited proximity to other work groups or individuals, the wind-screen/extended barricade (WS/EB) technique can be employed. This involves the construction of a less than five-sided enclosure (usually two or three sides with a bottom) on the upwind side to minimize air currents in the area of abatement (see Figure 4). Again, extensive wetting techniques, downwind monitoring, and the introduction of an extended barricade distance of 25 ft in all directions assures asbestos concentrations below those specified by OSHA for unprotected bystanders (see Table 1).

For elevated structures of a given height, barricades were set at half this distance (e.g., for a 150-ft high distillation tower, the barricade would be set up 75 ft away from the point of abatement. Workers wore standard abatement PPE, including PAPRs, for both these partial enclosure methods.

In all four abatement techniques described, wet methods and prompt cleanup, including the use of HEPA vacuums and drop cloths, were used in the area of abatement. Wetting for all four methods was achieved using 5-gallon garden spray containers with surfactant (No. 32-61, Foster Products Corporation).

TABLE 1. Suggestions for Barricade Distances and Number of Downwind Samples for Asbestos Abatement in an Outdoor Petroleum Refinery Environment

Abatement Technique	Downwind Samples*	Barricade Distance (ft)	Comments
Negative pressure enclosure	1	0	15-ft barricade in bagout area
Negative pressure glove bag	1	15	and an amount on boat area
Open top	2	25	
Windscreen/extended barricade	2	25	For elevated structures of height h, place barricade at h/2 (feet).

<sup>\*</sup>Number of samples recommended to be taken in the downwind position.




FIGURE 3. Schematic of the OT abatement technique.

Methodology

Airborne asbestos concentrations were obtained for each of the 1698 outdoor asbestos abatement jobs that were performed in a U.S. Gulf Coast petroleum refinery from September 1991 until March 1993. A written evaluation of each job was made by the job supervisor and a quality assurance supervisor. Each job was reviewed in terms of feasibility to construct an NPE considering the potential for toxic or flammable gas accumulation, temperature buildup, layout, and proximity of bystanders. Historical air monitoring results for work of similar circumstances and abatement techniques were also considered. (3-5) For jobs where it was determined to be infeasible to construct an NPE or an NPGB, a subsequent review was conducted by an industrial hygienist and another asbestos abatement specialist. This review documented reasons for enclosure or glove bag infeasibility and described a plan for abatement using an alternative method (i.e., a partial enclosure was described). A certified industrial hygienist (CIH) was responsible for reviewing these abatement method decisions. A listing of all of these outdoor jobs by abatement technique is shown in Figure 5.

Air monitoring was conducted on a minimum of 25 percent of the abatement workers during each job. Specific job tasks such as performing setup, gross removal, cleanup, and teardown were monitored. Each key aspect of the job was documented. This includes start and stop times of the crew, training, decontamination, special procedures, work area description, etc. The air monitoring documentation form is shown in Figure 6. Airborne asbestos concentrations were collected according to OSHA 1928.56, Appendix A.(6)

Samples were collected for the entire duration of the job. with 4 to 6 hours as the usual range of sampling times. Excursion samples were collected at the start of gross removal activities to represent that exposure where wetting was suspected to have limited impact on the minimization of airborne fiber concentrations.

An on-site calibration and fiber counting lab was set up to provide analytical capability for all jobs. Fibers were counted using phase contact microscopy as described by OSHA 1928.56, Appendix A. (6) The quality control procedure for the air monitoring involved a 10 percent blind recount of all samples and data entry, participation of the on-site lab in the Proficiency Analytical Testing sample program with acceptable proficiency, cross-referencing of results with an American Industrial Hygiene Association (AIHA)-accredited lab, and periodic quality assurance reviews by a CIH. An error rate of less than 1.0 percent was determined for both the counting and data entry steps. The counting technicians at the time of the sampling were not enrolled in the AIHA Asbestos Analysts Registry.

The data for each air sample were collected on a paper form and then entered into a computer database. A total of 108 fields of information for each sample record are contained within the database. A description of the sample fields is shown in Figure 6. The database used was Borland's Paradox 3.5, which is a relational database for personal computers. The database and its contents were upgraded to Paradox 4.0 later in the project. Subsequent periodic analysis of the data using descriptive statistics was performed to provide feedback to the asbestos




FIGURE 4. Schematic of the WS/EB abatement technique.

abatement team and various members of the refinery management. These descriptive statistics included arithmetic and geometric means and standard deviations.

Chain of custody for all samples was reviewed by the on-site lab supervisor. Field monitoring technicians were required to account for all samples. Void samples due to pump battery failure, loss of cassette, etc., averaged less than 2 percent. Due to the overall low error rate from sampling and analytical




FIGURE 5. Asbestos abatement techniques: job breakdown.


procedures, all sampling results were kept in the database for analysis, with detected errors corrected as they were reviewed.

#### Results

A total of 2903 personal samples were taken covering the entire exposure period, representing about 25 percent of the asbestos abatement workers. A total of 2113 30-minute excursion limit samples were taken during specific work tasks. A total of 3273 perimeter (downwind area) samples (i.e., samples taken at the barricade) were also collected, along with 3162 field blanks. The total number of samples analyzed was 11,451 (see Figure 7).

The results of the personal samples for each of the four abatement methods are shown in Table 2. The range of concentrations is shown for each method, with the approximate limit of detection (LOD) being 0.001 fibers/cubic centimeter (f/cc) for personal and area samples. The LOD for excursion samples was 0.007 f/cc. A graphical representation of the personal results showing ±1 geometric standard deviation about the geometric mean is given in Figure 8. The NPGB method shows a geometric mean concentration of 0.008 f/cc. This can be compared to the geometric mean concentrations of 0.020 to 0.023 f/cc for the other three abatement methods. Partial enclosure personal concentrations

<b>Data Entry Fiel</b>	ds									
Date:						Technician Na	ime:			Sample Method:
Charge	No.	:				Supervisor:				Wind Direction:
Area C	ode:					Collected by:				Pump No:
Equipn	nent	I.D.				Analyzed by:				Sample Session:
Unit:						Analytical Me	thod:			
						Calibration M				
Equipment:	(	)	Tov	ver			Crew Size:			# of people
Equipment	-	)		hang	rer			-		# of people working
	(	)	Dru		501			-	_	with asbestos
	(	)	Tan							With aspestos
	(						Job Duration (	hech		
	(	)	Flan	_			Job Duration (	1113).		10
	(	)	Val				Amount Domo	und (	e+ ).	
	(	)		nace			Amount Remo	veu (	11.):	-
	(	)	Pipe							
	(	)			ameter (in)			,	,	
	(	)	Pun	-			Job Code:	(	)	Negative Air Bagger
	(	)	Oth	er				(	)	
								(	)	
Equipment Ten	nper	atur	e (°F	): _				(	)	Transporter
Control Method	d: (	)			gative Pressure E		Area Sample:	(	)	Pre-clearance
	(	)			re w/out negative	e pressure		(	)	Up-wind
	(	)	Sur	facta	int/Fosters			(	)	Downwind
	(	)	Enc	capsi	late & Remove			(	)	Negative Air Discharge
	(	)	Ope	en T	ор			(	)	Clean Room
	(	)	Win	ndsc	reen/Extended B	arricade		(	)	Final clearance
	(	)	Oth					(	)	Work Area
	,	,		166.				(	)	Background
Insulation Type	(	1	Blo	ick				(	)	Blank
insulation 1) po	(	)	Clo						,	
	(	1	Pip				Task:	(	)	Clean-up
	( ( (	,	Mv				2 40.11	(	)	Patch & Repair
	(	)			rowel Fireproof	ing		(	)	Tearing down enclosure
	(	1	Oth		.Tower i neproof.	m <sub>B</sub>		(	)	Gross removal
	(	,	Ou	ici				(	)	Prepping/hanging poly
Yanahadan Yash	-41-		,	1	Motel			(	)	Applying metal
Insulation Jack	elin	g:	(	)	Metal			(	,	Applying metal
			(	)	Asbestos		Cample Deser			Start time
			(	)	Cloth		Sample Desc.:	-	_	
			(	)	Wire & Mast			-	_	Stop time
			(	)	Other			_	-	Elapsed time
								-	_	Start time
Condition:	(	)	Go					_		Stop time
	(	)	Bad	d				_		Elapsed time
42 9 3 1 1 1 1 2 1 1								,		
Thickness (In.)	:						Sample Vol.:	(	)	Sample volume
								(	)	Fiber/Field
Asbestos Type:	(	)		nosit				(	)	Fiber concentration (f/cc
	(	)		ryso	tile			(	)	TWA (f/cc)
	(	)	Oth	her						
							Calibration:		re	
Work Done:	(	)			s/On-line				ost	
	(	)			s/Off-line			A	vg	
	(	)	Ou	itdoc	ors/On-line					
	(	)	Ou	itdoc	ors/Off-line					



TOTAL SAMPLES = 11,451

FIGURE 7. Number of samples by type.

were about the same as for NPE. Excursion limit results (30-minute samples) are shown in Table 3.

The NPGB also shows the lowest excursion limit geometric mean of 0.017 f/cc in comparison to the other three abatement methods. A graphical representation of the excursion limit samples is shown in Figure 9.

The perimeter sampling results are shown in Table 4. These represent the downwind airborne concentration taken at the tape barricade. The geometric mean for perimeter samples is approximately 0.005 f/cc. This shows that there are no statistically significant differences in perimeter samples between each of the four asbestos abatement methods (p = 0.01) using a student's t test for significance between two means. (7) (These perimeter samples can also be described as area samples downwind at the perimeter of the regulated area while asbestos abatement activity was underway.) From site experience, these results are essentially equivalent to background levels when no asbestos abatement is taking place. (8)

All four abatement methods showed the potential for exceeding the proposed OSHA permissible exposure limit (PEL) based on personal samples of abatement workers for both full-shift exposures and excursion limits (Tables 2 and 3). The OT method showed the highest propensity for exceeding 0.1 f/cc, occurring about 19 percent of the time. This was closely followed by NPE and WS/EB, occurring about 16 and 14 percent of the time, respectively. The NPGB abatement method showed the lowest propensity for full-shift and excursion limit exceedances: 2.8 and 0.3 percent, respectively.

These results show that the combination of wet methods with the partial enclosure techniques OT and WS/EB go a long way toward minimizing asbestos dust entering abatement




FIGURE 8. Personal results.

workers' breathing zones. These partial enclosure techniques yielded equivalent personal exposure concentrations similar to that of an NPE. Also, the results show that when using partial enclosures, the asbestos concentration is similar to the negative pressure methods at the perimeter of the regulated area.

A further analysis of the information was made on that set of samples which exceeded the proposed PEL of 0.1 f/cc for both personal and perimeter results (see Tables 5 and 6). Though further review is needed, many of these samples involved abatement of high temperature pipe or equipment insulated with amosite asbestos. The excursion limit samples which exceeded the 1.0 f/cc limit are shown in Table 6. Tables 5 and 6 provide a description of the mean and range of the concentrations exceeding the PEL. Again, high temperature pipes and equipment insulated with amosite formed the majority of the results that exceeded the excursion limit. A more in-depth analysis of specific tasks and equipment conditions for all four abatement methods is planned to help focus control efforts in order to reduce exposure to as low as reasonably achievable.

#### Discussion

The results of this investigation confirm the present OSHA position that outdoor asbestos abatement need not take place using NPEs. If a standard barricade distance of 25 ft is used, perimeter samples show no difference in airborne asbestos concentrations regardless of the abatement method used. This is contingent, of course, on adequate wetting, proper cleanup, and adequate isolation.

The fact that the concentrations associated with NPGBs were lower than the other abatement methods comes as no real surprise. This is the only one of the four abatement methods

TABLE 2. Personal Samples (Full Shift)

Abatement Technique	No. of Samples	Range (f/cc)	Geometric Mean (f/cc)	Geometric Standard Deviation	% of Result >0.1 f/cc
Negative pressure enclosure	233	0.001-3.40	0.021	5.55	16.3
Negative pressure glove bag Partial enclosures	2228	0.001-4.19	0.008	3.10	2.8
Open top	42	0.001-1.11	0.023	5.49	19.1
Windscreen/extended barricade	402	0.001-1.62	0.020	4.28	13.6

Dates: September 1991-April 1993.




FIGURE 9. Excursion sample results.

discussed here that actually has physical barriers in place between the worker's breathing zone and the zone of disturbance of the asbestos thermal insulation. These lower concentrations substantiate the fact that NPGBs should be used whenever feasible for outdoor abatement activities.

The abatement workers monitored in this study had at least 2 years of full-time asbestos abatement experience at this facility prior to the initiation of this particular investigation. All were trained to state/Environmental Protection Agency (EPA) accreditation with annual updates. Many workers were also trained to the supervisor level according to state/EPA criteria. In short, this group of abatement workers could be considered highly motivated, well trained, and effectively supervised. All supervisors maintained their annual refresher training certification.

There was unusually low turnover in the workgroup. This high level of training may represent a best-case scenario when

TABLE 3. Excursion Limit Samples (30 Minutes)

Abatement Technique	No. of Samples	Range (f/cc)	Geometric Mean (f/cc)	Geometric Standard Deviation	% of Results >1.0 f/cc
Negative pressure enclosure	118	0.003-2.80	0.031	3.54	3.40
Negative pressure glove bag	1748	0.001-4.75	0.017	2.55	0.30
Partial enclosures					
Open top	21	0.004-0.68	0.032	4.60	0.0
Windscreen/extended barricade	226	0.002-1.71	0.031	3.94	3.1

Dates: September 1991-April 1993.

TABLE 4. Downwind Perimeter Samples (Full Shift)

Abatement Technique	No. of Samples	Range (f/cc)	Geometric Mean (f/cc)	Geometric Standard Deviation	% of Results >0.1 f/cc
Negative pressure enclosure	410	0.001-1.27	0.005	3.41	0.98
Negative pressure glove bag Partial enclosures	1975	0.001-1.36	0.004	3.03	0.10
Open top	100	0.001-0.08	0.005	3.55	0.00
Windscreen/extended barricade	788	0.001-0.08	0.005	3.09	0.00

Barricade distance: NPE = 0 ft, 15 ft at bagout; NPGB = 15 ft; OT = 25 ft; WS/EB = 25 ft. Dates: September 1991-April 1993.

TABLE 5. Personal Samples >0.1 f/cc (Full Shift)

Abatement Technique	No. of Samples	Mean (f/cc)	Standard Deviation	Geometric Mean (f/cc)	Geometric Standard Deviation	Range (f/cc)
Negative pressure enclosure	38	0.742	0.795	0.433	2.90	0.10-3.40
Negative pressure glove bag Partial enclosures	64	0.634	0.698	0.320	2.55	0.101-4.19
Open top	8	0.382	0.337	0.289	2.14	0.131-1.1
Windscreen/extended barricade	55	0.345	0.319	0.253	2.10	0.10-1.6

Dates: September 1991-April 1993.

TABLE 6. Excursion Limit Samples (30 Minutes) >1.0 f/cc

Abatement Technique		No. of amples	Mean (f/cc)	Standard Deviation	Geometric Mean (f/cc)	Geometric Standard Deviation	Range (f/cc)
Negative pressure enclosure	NPE	4	1.91	0.79	1.78	1.56	1.05-2.80
Negative pressure enclosure		5	2.93	1.24	2.70	1.61	1.28-4.75
Partial enclosures Open top	OT WS/EB	0		_	_		
Windscreen/extended barricade	men	7	1.32	0.22	1.30	1.18	1.08–1.71

Dates: September 1991-April 1993.

TABLE 7. Downwind Perimeter Samples >0.1 f/cc

Abatement Technique	No. of Samples	Mean (f/cc)	Standard Deviation	Geometric Mean (f/cc)	Geometric Standard Deviation	Range (f/cc)
Negative pressure enclosure	4	0.622	0.413	0.460	2.35	0.119-1.268
Negative pressure glove bag Partial enclosures	2	0.753	0.611	0.442	3.09	0.143-1.364
Open top	0	_		<del>-</del>	_	_
Windscreen/extended barricade	0		-	_	-	-

Barricade distances: NPE = 0 ft, 15 ft at bagout; NPGB = 15 ft; OT = 25 ft; WS/EB = 25 ft. Dates: September 1991–April 1993.

compared with other work groups. In terms of comparing the results of this investigation with those of other researchers, studies referenced by OSHA in the preamble to the new proposed standard are most interesting.

Union Carbide<sup>(9)</sup> found that for 1220 perimeter samples for NPEs, 16.4 percent exceeded 0.1 f/cc. This can be contrasted to this study, which found that only about 1 percent of the 410 perimeter samples exceeded 0.1 f/cc. In terms of the 90 NPGB area samples that Union Carbide reported, 1.1 percent exceeded 0.1 f/cc. The NPGB perimeter monitoring of this study showed that for 1975 samples, only 0.1 percent exceeded the concentration value of 0.1 f/cc. A more direct comparison of personal samples shows that for NPEs, 60.9 percent of the 1001 samples reported by Union Carbide exceeded 0.1 f/cc. This is higher than the 16.3 percent which were found in this work to exceed the proposed PEL of 0.1 percent.

A Union Carbide<sup>(9)</sup> panel reported that the mean value of exposure for their modified NPGB was 0.02 f/cc. This is compared with a value of 0.008 f/cc for a single-use NPGB. Eighty personal samples for NPGB work in the Union Carbide data exceeded 0.1 f/cc, which is about 10 percent of the time. This is compared with 2.8 percent of the 2228 personal samples taken in this study which exceeded 0.1 f/cc while performing NPGB work. The differences in these results versus the Union Carbide study are not totally clear. Perhaps the high level of training and management oversight exercised during this investigation may explain some of the differences.

Other research<sup>(10,11)</sup> shows personal exposures to be similar in many ways to the results presented (e.g., asbestos concentrations are at low levels for many situations).

#### Conclusions

The use of NPGBs by experienced abatement personnel in outdoor environments resulted in statistically significant lower personal exposure potentials than the other three abatement methods (0.008 versus 0.020 to 0.023 f/cc) and supports the use of NPGBs whenever feasible for outdoor abatement activities. However, when the use of NPGBs is not feasible, OSHA has stated that other asbestos abatement technologies may be used if based on supporting data showing their effectiveness. (12) The data presented here show that the use of partial enclosures, with their associated work practices of wetting, cleanup, and barricades, prove themselves to be adequate alternative abatement methods. This is predicated on the presence of well-trained and well-supervised people carrying out these activities. The data presented in this work demonstrate that for outdoor abatement applications for the protection of bystanders, the use of partial enclosures can be considered as an equivalent method to other negative pressure abatement techniques. The concentrations were all at levels below the proposed OSHA standard, ranging between 0.004 and 0.005 f/cc. This study has also shown that partial enclosure abatement methods (a less than five-sided enclosure) do not yield abatement personnel personal exposure potentials significantly different from those of negative pressure enclosures (0.020 versus 0.021 f/cc).

Partial enclosures, with their respective methodologies involving wetting and use of a prescribed distance to the perimeter, illustrate that various combinations of engineering controls and work practices, when properly carried out by workers with adequate training, competent supervision, exposure assessments, and respirator use, constitute a cost-effective abateDownloaded by [Steffi Contad] at 21:26 27 May 2013

ment approach to ensure acceptable levels of worker exposure to asbestos.

Acknowledgments

Special thanks to Tim Buhler and Herbert Irvin, who continue to effectively and efficiently manage asbestos abatement issues. The authors acknowledge Frank Zampello and Janet C. Smith, who were involved in the conceptual discussions for this work. Thanks to Wes Jennings, Glenn Johnson, Chip Sanchez, and the rest of their air monitoring team. Thanks also to Carl Gregory for help with the statistical analyses and computer report generation. We thank the late G. Roger Florky for his leadership and wisdom.

#### References

- Final Standard Regulation on Occupational Exposure to Asbestos in the Construction Industry, pp. 40962–41962. Federal Register 59:153 (August 1994).
- Final Standard Regulation on Occupational Exposure to Asbestos in the Construction Industry, p. 41135. Federal Register 59:153 (August 1994).
- Dechant R.; Piantanida, L.: Reduction of Exposure During Asbestos Lagging Rip Out. Am. Ind. Hyg. J. 45(8):B9 (1984).
- 4. Brown, S.K.: Effects of Wetting Agents on Water Penetration

- into Asbestos Insulations. Am. Ind. Hyg. J. 51(7):384-389 (1990).
- Rose, V.: Analysis of PCM Asbestos Air Monitoring Results for a Major Abatement Project in Asbestos, pp. 194, 674. Preamble, Federal Register, 59:153 (August 1994).
- Code of Federal Regulations, Title 29, Part 1928.56, Appendix A (1993).
- Mendenhall, W.; et al.: Statistics for Management and Economics, 5th ed, pp. 371–383. Duxbury Press, Boston (1986).
- Health Effects Institute, Asbestos Research: Asbestos in Public and Commercial Buildings. A Literature Review and Synthesis of Current Knowledge. Literature Review Panel, HEI-AR, Cambridge, MA (1991).
- Final Standard Regulation on Occupational Exposure to Asbestos in the Construction Industry, p. 40998. Federal Register 59:153 (August 1994).
- Wilmoth, R.C.; Taylor, M.S.; Meyer, B.E.: Asbestos Release from the Demolitions of Two Schools in Fairbanks, Alaska. Appl. Occup. Environ. Hyg. 9(6):409-417 (1994).
- 11. Richards, A.L.: Levels of Workplace Exposure. Ann. Occup. Hyg. 38(4):469-475 (1994).
- Final Standard Regulation on Occupational Exposure to Asbestos in the Construction Industry, pp. 41135–41137. Federal Register 59:153 (August 1994).
- Skoog, R.F.; Twombly, J.R.: The Asbestos Abatement Workers' Handbook, 3rd ed., Source Finders Information Corporation, Mount Laurel, NJ, p. 74–79 (1987).

## ENVIRONMENTAL ASSESSMENT OF USING FOAMS FOR ASBESTOS FIBRE CONTROL "CAMELLIA PROJECT"

Prepared for: Environmental Strategies

Statewide Planning Pty Ltd

Prepared by: Jenny Bo, Environmental Engineer

R T Benbow, Principal Consultant BENBOW ENVIRONMENTAL

Report No: 131039\_EAUF\_FINAL

September 2013

(Released: 4 September 2013)





## Engineering a Sustainable Future for Our Environment

Head office: 13 Daking Street North Parramatta NSW 2151 AUSTRALIA

Tel: 61 2 9890 5099 Fax: 61 2 9890 5399 Email: admin@benbowenviro.com.au

Visit our website at: www.benbowenviro.com.au

#### COPYRIGHT PERMISSION

The copyright for this report and accompanying notes is held by Benbow Environmental. Where relevant, the reader shall give acknowledgement of the source in reference to the material contained therein, and shall not reproduce, modify or supply (by sale or otherwise) any portion of this report without specific written permission.

Benbow Environmental will permit this document to be copied in its entirety, or part thereof, for the use of the management and staff of Statewide Planning Pty Ltd and Environmental Strategies.

## **DOCUMENT CONTROL**

Prepared by:	Position:	Signature:	Date:
R T Benbow	Principal Consultant	R7Below	04 September 2013
Jenny Bo	Environmental Engineer	Hamy	04 September 2013

Reviewed by:	Position:	Signature:	Date:
Duke Ismael	Senior Environmental Engineer	Daisant	04 September 2013

Approved by:	Position:	Signature:	Date:
R T Benbow	Principal Consultant	R7Below	04 September 2013

#### DOCUMENT REVISION RECORD

Revision	Date	Description	Checked	Approved
1	9 August 2013	DRAFT	Duke Ismael	R T Benbow
2	22 August 2013	DRAFT	Duke Ismael	R T Benbow
FINAL	4 September 2013	FINAL	Duke Ismael	R T Benbow

#### DOCUMENT DISTRIBUTION

Revision	Issue Date	Issued To	Issued By
1	9 August 2013	Statewide Planning Pty Ltd and Environmental Strategies	Benbow Environmental
2	22 August 2013	Statewide Planning Pty Ltd and Environmental Strategies	Duke Ismael
FINAL	4 September 2013	Statewide Planning Pty Ltd and Environmental Strategies	Benbow Environmental





Head Office:

13 Daking Street North Parramatta NSW 2151 Australia P.O. Box 687 Parramatta NSW 2124 Australia Telephone: +61 2 9890 5099 Facsimile: +61 2 9890 5399 E-mail: admin@benbowenviro.com.au

BE Australia: Wollongong NSW, Taree NSW, Brisbane QLD BE Asia: Causeway Bay Hong Kong

Visit our Website at www.benbowenviro.com.au

CONTENTS PAGE

1.	INTRODUCTION	
1.1	Background to the Camellia Project	2
1.2	Use of Foam in Asbestos Fibre Control	
2.	FOAMS INVESTIGATED	5
2.1	FoamShield	5
2.2	Dust Buster SDC 12000	9
3.	CONCLUDING REMARKS	10
4.	LIMITATIONS	13

## **APPENDICES**

Appendix A: Asbestos Removal Contractors - FoamShield Use

Appendix B: A Practical Guide to Dust Suppression

Appendix C: Asbestos Removal Test Results – FoamShield

Appendix D: FoamShield FS-A1 MSDS

Appendix E: Midwest Dust Buster SDC 12000 MSDS





#### 1. INTRODUCTION

This report provides an environmental assessment of the use of specialist dust suppressant foams for the control of the release of asbestos dust and fibres at source.

The use of specialist foams forms part of the alternative asbestos dust controls strategy detailed in Benbow Environmental's report 131039\_Alternative\_Dust Controls\_Rev2.

These two reports support the Asbestos Safe Work Method Statement Report 131039\_Rep\_Rev7.

In preparing the environmental assessment of using specialist foams for asbestos dust and fibre control, suppliers of foams suitable for control of the release of asbestos fibres were researched and then contacted. These suppliers are based in the USA and have considerable experience with the development of foams and in particular the application of foam to the project is strongly supported as being highly recommended.

One of the suppliers - Foam Shield- have an outlet in Queensland and practical data from asbestos removal projects was provided. This included air monitoring.

The absence of air monitoring on a project exactly the same as what is proposed is not an impediment to the use of specialist foams.

The purpose of this report is to address the following two matters raised by the site auditor in relation to the use of dust suppressant foams for the Camellia Project:

These are the Issues:

- 1. Environmental risks associated with the use of dust suppressant foams, in particular the following issues:
  - ▶ Suitability for the foam to be placed into the containment cell;
  - ► The active ingredients in the foam;
  - ▶ Whether the active ingredients are or are not protective of ecological receptors, i.e. groundwater and the Parramatta River;
  - ► Suitability of placing Polycyclic Aromatic Hydrocarbons (PAH) with foam; and
  - ▶ Will the use of foams cause PAH's to become more mobile in the soil and groundwater?
- Evidence of the effectiveness of the foams.

This report addresses these issues and provides the Solutions along with the Benefits and Proof that is currently available. In addition, the matters raised relevant to the environmental risks have been referred to URS for consideration. URS have been provided with the list of active constituents in the foam. The MSDS has also been provided in Appendix D.

## Statewide Planning Pty Ltd and Environmental Strategies Environmental Assessment of Using Foams for Asbestos Fibre Control



Since releasing Revision 1 of the report, an alternative supplier of foam has been researched and the active constituents of their foam reviewed. Technical responses to the matters raised by the site auditor have been provided by the Chemist / Environmental Specialist from this alternative supplier – Midwest Industries.

#### 1.1 Background to the Camellia Project

The Camellia Project involves the remediation of a site of 6 hectares which contains contaminated soils. The site is located at 181 James Ruse Drive, Camellia.

68,190 m³ of contaminated materials would be excavated and placed into three containment cells. The purpose of the Project is to enable the land to be reused. For this Project, the reuse is proposed to be for "mixed use" comprising commercial and high rise residential.

The extraction of the contaminated material involves removing asbestos wastes in the form of asbestos cement materials and asbestos as friable material. Depth of the asbestos wastes varies from 300 mm to 3.8 m at the deepest point.

The effective control of asbestos fibres at source has been the major objective of an Asbestos Safe Work Method Statement.

The asbestos wastes would be excavated from within work zones that will be protected by high wind shields that would be purpose designed to provide the work zone with protection from air currents generated by wind.

Issue No: 1

## Statewide Planning Pty Ltd and Environmental Strategies Environmental Assessment of Using Foams for Asbestos Fibre Control



The wind shields would be fitted with water fogging sprays to provide a water barrier to the release of airborne dust or asbestos fibres at two levels – across the top of the wind shield and at mid height above the extraction area and loading point of materials into the dump truck.

The fogging sprays would therefore be at two heights so that fogging would occur above the asbestos waste removal point when this is at or below ground level as extraction proceeds to depth.

The second level off fogging sprays would be above the top of the dump truck so that water particles would fill the air above the mobile equipment and fall to ground preventing any release of dust particles or asbestos fibres from outside the work zone.

The wind shields at ground level would have water fan jets that operate at low water velocities and would cause a "blanket" of water to form and cover the excavated area. Hence, saturation of the surface and body of the asbestos waste would occur prior to the excavation occurring.

During the action of the excavator bucket cutting into the saturated body of the asbestos waste new surfaces would form. These new surfaces would have asbestos fibres exposed and although the fogging systems would prevent these escaping the work zone, application of a foam dust suppressant will prevent the dust particles and asbestos fibres from being able to become airborne. The foam would form "mini enclosures" over asbestos fibres and encapsulate them during the excavation, transport and final placement.

Two foam applicator lances would be available, one on each side of the wind shields.

As these design features will be incorporated into the wind shield it has been deliberately called a wind mitigation device so that readers are aware it uses a number of design features to more effectively control the generation of dust and asbestos fibres at source and use fine water droplets as barriers against the movement of dust particles or asbestos fibres out of the work zone if these were generated.

A detailed article on the foam available for asbestos is presented in Appendix A.

The advantages of foam are discussed in Subsection 1.2.

A detailed practical discussion on dust suppression is provided in Appendix B.

Detailed designs to construction stage are not expected to be provided. A separate report titled "Asbestos Dust Controls for Large Scale Projects" Report No. 131039\_Alternative Dust Controls\_Rev1 provides the basic specification for the various elements that would make up the "wind mitigation device".

The types of fogging systems described would be incorporated into the final design of the wind mitigating devices.

The following section of the report discusses the foam types investigated.



#### 1.2 Use of Foam in Asbestos Fibre Control

The use of foam forms a part of the solution to provide an alternative to negative air pressure enclosures.

Foams are now commercially available that have been specifically developed to prevent the release of asbestos dust fibres at source. Two suppliers have been identified and both have provided technical data that supports the use of foam for asbestos dust and fibre control.

Foam has many advantages over water. It is a far superior wetting agent than water that is in the form of a fog or droplets. This advantage arises from foam being an expanded surface of water and is able to provide greater coverage of surfaces which provide layers or coverage, causing a depth of foam bubbles to form enveloping the surface being disturbed.

The foam achieves better saturation of the surface and with binding agents included in the chemical matrix of the foam, foam does not readily run off from the surface but will adhere to the surface.

The foams specifically developed for asbestos fibres have polymers present that provide structural integrity to the foam, allowing the surface tension of the individual bubbles to cause the bubbles to withstand further bursting once the asbestos fibres have been enveloped. The process of the foam bubbles making contact with the asbestos fibre causes the first bubbles in contact to burst wetting the asbestos dust particle or clump of fibres and weighing it down with the polymers that are in the surface of the bubbles. The other bubbles surround the particle or clump of fibres.

The foams specifically developed for control of asbestos dust and fibres produce a dense foam with a relatively long drain time – i.e. the time it takes for the foam to dissipate and become a wetted surface.



### 2. FOAMS INVESTIGATED

There are several different types of foams available for dust and/or asbestos suppression. Those that have been investigated include FoamShield, FiberStop, and Dust-Buster foam agents. FoamShield was initially found to be the most suitable for asbestos removal applications and have proven test results from previous asbestos removal works. Therefore, the following section will focus on the suitability of FoamShield for the Camellia Project.

Further information has since been received on Dust – Buster Foam SDC12000 and this provides on suitable alternative on environmental grounds.

#### 2.1 FOAMSHIELD

FoamShield is a non-dangerous and non-hazardous substance that uses water, surfactants and air to create a foam blanket that isolates hazardous particles. The product acts as a wetting agent and fibre containment system. FoamShield can be used to remove asbestos contaminated materials effectively by containing or enclosing the asbestos containing material at the point of disturbance instead of the entire work area or building. The asbestos particles are prevented from becoming airborne as it becomes thoroughly and adequated wetted while using 90% less water.

The product is non-toxic, biodegradable, non-flammable, water based and is not ecotoxic to aquatic organisms due to the product's chemical composition. FoamShield is formulated to have minimal environmental impact and is safe to handle as it was designed for use indoors and outdoors.

FoamShield FS-A1 composition is described in the Table 2-1 below:

Table 2-1: FoamShield FS-A1 Composition			
Ingredient	CAS Number	Proportion	
Water	7732-18-5	>95%	
2-butoxyethanol	111-76-2	1-2%	
Ammonium alcohol (C6-10) ether sulphate	68037-05-08	<1%	
Sodium C14-C16 olefin sulfonate	68439-57-6	<1%	
Isopropanol	67-63-0	<1%	

Details and test results of two previous asbestos removal jobs using FoamShield are provided in Appendix C. The test results for the removal of friable asbestos and demolition of a fire damaged house in Leichhardt show <0.01 fibres/mL of airborne asbestos were detected before and during works. The tile and mastic removal works at Wooloongabba had results of <0.01 to 0.01 fibres/mL of asbestos during control monitoring and 0.02 fibres/mL during personal exposure monitoring of the removalist.

Ref: 131039\_EAUF\_FINAL September 2013 Issue No: 1


## Statewide Planning Pty Ltd and Environmental Strategies Environmental Assessment of Using Foams for Asbestos Fibre Control



FoamShield contains surfactants but it would most likely reduce the mobility of PAHs compared to other foam or wetting agents due to the reduced amount of water required.

The MSDS for FoamShield FS-A1 has been provided in Appendix D.

Information on the ingredients used in FoamShield has been examined to determine the effects of the foam on the environment. These are described in the table below in Table 2-2.





Ingredient	Incompatibilities	Toxicity	Ecotoxicity:
2-butoxyethanol	Reactive with oxidizing agents and alkalis	Toxicity to animals: Acute oral toxicity (LD50): 470 mg/kg [Rat] Acute dermal toxicity (LD50): 220 mg/kg [Rabbit] Acute toxicity of the vapour (LC50) 450 4 hours [Rat] Chronic effects on humans: Mutagenic effects for bacteria and/or yeast. May cause damage to blood, kidneys, liver and central nervous system. Other toxic effects on humans: Hazardous in case of skin contact, of ingestion, of inhalation.	Freshwater algae (EC50): 1840 mg/L 72 hr Freshwater Fish (LC50): 1490 - 2950 mg/L 96 hr Water Flea (EC50): 1550 mg/L 48 hr, 1698 – 1940 mg/L 24 hr
Ammonium alcohol (C6-10) ether sulphate	N/A	N/A	N/A
Sodium C14-C16 olefin sulfonate	May react with strong oxidizing agents	Toxicity to animals: Acute oral toxicity (LD50): 2310 mg/kg [Rat] Acute dermal toxicity (LD50): 6300 mg/kg [Rabbit] Hazardous effects on humans: May cause irritation to eyes, skin and respiratory system	Readily biodegradable

Ref: 131039\_EAUF\_FINAL

September 2013

Issue No: 1






Table 2-2: FoamShiel	Table 2-2: FoamShield Ingredient Characteristics					
Ingredient	Incompatibilities	Toxicity	Ecotoxicity:			
Isopropanol	Reactive with oxidizing agents, acids and alkalis	Toxicity to animals: Acute oral toxicity (LD50): 3600 mg/kg [Mouse] Acute dermal toxicity (LD50): 12800 mg/kg [Rabbit] Acute toxicity of the vapour (LC50) 16000 8 hours [Rat] Chronic effects on humans: Carcinogenic effects: A4 (Not classifiable for human or animal) by ACGIH and 3 (Not classifiable for human) by IARC Other toxic effects on humans: Hazardous in case of ingestion, of inhalation. Slightly hazardous in case of skin contact.	Fathead Minnow (LC50): 100000 mg/L 96 hrs, 64000 mg/L 96 hrs			

Ref: 131039\_EAUF\_FINAL Benbow Environmental



#### 2.2 DUST BUSTER SDC 12000

The technical staff of the manufacturer, Midwest Industries, provided answers to the issues raised by the site auditor

- SDC 12000 does not contain any solvent or co-solvents other than water. 99% of the foam when applied
  is water. The active ingredients are not readily volatilized and therefore pose minimal to negligible
  impact on the containment cell.
- The active ingredients are:
  - ► Sodium alpha olefin sulfonate 15-22%
  - ► Propretary non-ionic surfactant blend 23-30%
  - ▶ Water is the balance

These ingredients are surfactants and soaps. Testing of the sodium alpha olefin sulfonate has found the following:

- ▶ This active ingredient has rapid and complete biodegradation in aerobic conditions;
- ► An aerobic degradation is slow;
- ► Bio accumulation potential is very low;
- Acute oral toxicity to mammals is low; and
- Aquatic species (fish and invertebrates) when debuted for application as practically non- Toxic with  $LC_{50} > 4,000 \text{ pm}$ .
- The non-ionic surfactant when the foam concentrate is diluted would have LC<sub>50</sub> levels in the "practically non-toxic" range.
- There would be no interaction between the ingredients in SDC12000 and PAH's. The composition of Dust-Buster SDC12000 ready for application is presented in the following table:

Table 2-3: Dust-Buster SDC12000 Composition				
Ingredient CAS Number Proportion				
Water	7732-18-5	99%		
Sodium alpha olefin sulfonate	68439-57-6	0.15-0.22%		
Non ionic surfactant Not available – proprietary 0.23-0.3%				

Ref: 131039\_EAUF\_FINAL Benbow Environmental

September 2013 Issue No: 1



# 3. CONCLUDING REMARKS

A summary of the findings are presented under the headings:

Issues;Solution;

Benefits; and

_	D۳	_	_	F
•	۲r	U	U	Ι.

Table 3-1: Summary of Findings				
Issues	Solution	Benefits	Proof	
Suitability of the foam to be placed into the containment cell.  Active ingredients in the foam.  Whether the active ingredients not protective of ecological receptors.	The active constituents are highly diluted.  The containment cell is of reinforced concrete and once sealed would not be disturbed. The water containing the active constituents will be absorbed by the asbestos waste materials and would remain distributed through the body of the asbestos wastes.  Separation of the water if it occurs would flow to the	Foam active constituents are highly diluted and these have been chosen by the foam manufacturers so these do not cause the foam to be considered as a hazardous substance or ecotoxic.	The data available supports the conclusions provided by the foam suppliers.  The data we independently researched supports their statements.	
	floor of the cell. There would be degradation			
	processes occurring of the active constituents.			

Benbow Environmental

Issue No: 1 Page: 10





Table 3-1: Summary of						
Issues	Solution	Benefits	Proof			
	The active ingredients in					
	both foam types being					
	considered are not					
	reactive with the active					
	ingredients as these are					
	diluted. If further					
	safeguards are needed					
	then a containment area					
	formed with an					
	impermeable layer could					
	be established in Cell 1					
	for the soils that contain					
	clinker and tar.					
Suitability of placing						
polycyclic aromatic	The TCLP test show this					
hydrocarbons with foam.	to have low propensity to	These safeguards remove	The safeguards are very			
	leach, the surfactant in	uncertainty.	basic and well proven.			
Will the use of foams	the foam are expected to	uncertainty.	basic and well proven.			
cause PAH's to become	remain attached to the					
more mobile.	water absorbed by the					
	asbestos wastes. If a					
	further safeguard is					
	required, then a sump					
	could be installed with					
	inspection cover so that					
	the containment for these					
	soils could be checked for					
	leachate and whether					
	these needed to be					
	removed. This could					
	readily be included in the					
	monitoring programme for					
	the site.					






Table 3-1: Summary of Findings					
Issues	Solution	Benefits	Proof		
Evidence of effectiveness of foams.	Two suppliers will provide warranty documents on the effectiveness of their foams for preventing the release of asbestos. Both have extensive experience with the development of foams for a wide range of industries. One has provided direct experience with projects.	There is confidence that a proven technology with basic design features that make it suited to the purpose is being included in the set of controls.  Foam is in addition to wet methods. This may be considered to be too conservative as other projects completed by US EPA did not require foam.	Foam will provide the additional safeguards needed for the specific location of this project.		

The matters raised by the site auditor regarding the effectiveness of foam as an asbestos dust and fibre suppressant have been addressed in detail. Further consideration of matters that relate to environmental risks has been referred to from manufacturers and URS.

Jamy P

Jenny Bo
Environmental Engineer

R7Below

R T Benbow

Principal Consultant



#### 4. LIMITATIONS

Our services for this project are carried out in accordance with our current professional standards for site assessment investigations. No guarantees are either expressed or implied.

This report has been prepared for the use of Statewide Planning Pty Ltd and Environmental Strategies, as per our agreement for providing environmental services. Only Statewide Planning Pty Ltd and Environmental Strategies are entitled to rely upon the findings in the report within the scope of work described in this report. Otherwise, no responsibility is accepted for the use of any part of the report by another in any other context or for any other purpose.

Although all due care has been taken in the preparation of this study, no warranty is given, nor liability accepted (except that otherwise required by law) in relation to any of the information contained within this document. We accept no responsibility for the accuracy of any data or information provided to us by Statewide Planning Pty Ltd and Environmental Strategies for the purposes of preparing this report.

Any opinions and judgements expressed herein, which are based on our understanding and interpretation of current regulatory standards, should not be construed as legal advice.

**APPENDICES** 



Uses « FoamShield Page 1 of 3

**FoamShield** 

Call Us: (706) 779-2311

Search...

Submit Query

- Home
- Products & Equipment
- How It Works
- Media
- Sustainability
- Uses
- Contact Us

# Uses

## ASBESTOS REMOVAL CONTRACTORS

The FoamShield<sup>TM</sup> method is the concept of containing or enclosing the Asbestos Containing Material (ACM) instead of the entire work area or building. Obviously, the savings in labor and materials is dramatic, but the main advantage is that asbestos fibers are contained at the point of disturbance. This means that airborne fibers are not generated in the work area. This in turn means that there are no airborne fibers in the worker's breathing zone, nor is there airborne contamination to be controlled for the protection of the owner's facility or the environment. Protection of the worker is of paramount importance in asbestos removal. Secondarily, would be the protection of the public and the environment, and thirdly would be minimizing the cost associated in accomplishing the first two objectives. The FoamShield<sup>TM</sup> process accomplishes all three objectives in ways that are far superior to conventional asbestos abatement procedures. It is the only procedure that is always pro-active in these respects, not reactive as the conventional, traditional containment and worker protection methods are (attempting to control asbestos particulate after they have been generated).

In addition to the above advantages, water consumption is far less using the FoamShield<sup>TM</sup> method than when using normal amended water, as the FoamShield<sup>TM</sup> method uses air pressure to generate the foam instead of water pressure. This minimizes clean-up and the risk of uncontrolled water leaking from the work area.

Federal and local regulations must always be complied with. The FoamShield<sup>TM</sup> method is completely compatible with the federal EPA and OSHA regulations and in fact is more in keeping with the spirit of the OSHA standards than are the conventional methods.

## **DEMOLITION CONTRACTORS**

The safest and most cost effective way to demolish a building containing Category I and many Category II ACMs is to demolish the structure with the ACM in place. This eliminates the potential for worker exposure during handson removal of ACM, and the cost associated with that removal before demolition. The FoamShield™ procedure of foaming both the interior and exterior of the building before demolition, and the use of foam during the demolition procedure effectively eliminates the potential for release of asbestos fibers into the ambient air. In the case of NESHAP ordered demolition, where Regulated Asbestos Containing Material (RACM) must be demolished in place, there is not a better or safer method than the FoamShield™ method. The volume of water necessary to adequately wet most demolition projects is greatly minimized, thereby avoiding any water containment or run off problem. By eliminating most, if not all of the asbestos removal cost

Uses « FoamShield Page 2 of 3

before demolition, many needed demolition projects in this country can be accomplished with the minimal funding currently available, at huge cost savings to the owner.

### RESTORATION CONTRACTORS

Emergency response / water restoration work usually involves removal of damaged ceiling, wall and flooring materials. These materials, even in a private home, are suspect ACMs, and must be treated as asbestos unless proven non-asbestos by sampling and analysis. The problem is that most of this work must be done on a moment's notice, and budgets are limited by insurance settlements. The most cost effective and timely method, while still complying with regulations is to skip the asbestos inspection, assume the material to be asbestos, and using the FoamShield<sup>TM</sup> method, safely proceed with the remediation.

Even though the materials to be removed may be wet, that will not stop asbestos fiber emissions and worker exposure. However, the simple application of FoamShield<sup>TM</sup>, even on wet material, effectively stops the possibility of airborne asbestos fibers. This avoids the liability associated with claims of exposure when buildings are reoccupied. The use of FoamShield<sup>TM</sup> will give the contractor a competitive edge, while safely complying with the regulations.

### FACILITY MAINTENANCE WORK

Most facility maintenance work (replacing the broken floor tile, mounting a smoke detector on a ceiling, cutting an outlet in a wall) disturbs ACM. Even if a facility maintenance employee knows about the asbestos issues, he will usually proceed with the work without controls in the interest of time and convenience. After all, it would cost a lot in dollars and time to contact a consultant and have an asbestos inspection done, and we can't afford either the cost or the time. As far as exposure to asbestos goes, surely a few minutes won't matter? As far as regulatory compliance, we hope we won't get caught.

The above scenario is the main reason that the incidence of asbestos disease is so widespread among building users and janitorial (maintenance) workers. The result of this is increased liability to building owners and maintenance contractors.

The simple and cost effective solution to the above scenario is to make it a practice to use FoamShield<sup>TM</sup> when disturbing any manufactured building material. The time and cost associated with building inspections for asbestos can be avoided by simply assuming that the materials are indeed asbestos containing. The use of FoamShield<sup>TM</sup> will put the employer / building owner in compliance with the regulations meant to protect the worker, with no added costs such as personal protective equipment (PPE) and containments. The simple use of a one gallon pump-up foamer is all that is needed, and that can be easily added to the employee's tool kit or work cart.

## EMERGENCY RESPONSE / MAJOR CATASTROPHY

Major catastrophe clean-up usually involves asbestos containing materials (ACM), but may also include hazards such as biological or radiation. FoamShield<sup>TM</sup> foam can be formulated to control any of these hazards and more.

Simply applied with high volume foamers, FoamShield<sup>TM</sup> will put a protective barrier between the debris and the clean-up workers, and also neutralize most biological hazards. Regulatory issues can be easily complied with instead of ignored, particulate and biological hazards can be controlled, water consumption minimized and the public and environment protected, all at minimal cost compared to conventional methods. FoamShield<sup>TM</sup>'s compact, transportable high volume foamers can be shipped around the globe or hauled across the city without the use of

Uses « FoamShield Page 3 of 3

heavy equipment.	The high volume foamer is completely self-contained, operating without the
need for auxiliary	backup equipment.

Search for:	Search
Search for:	Search

 $\ \ \,$   $\ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \ \,$   $\ \,$ 

Back to Top





# A Practical Guide to Dust Suppression

**Compiled by David Blyth Sealpump Engineering Ltd** 



#### **Preface**



Any time a bulk solid material is altered or moved, it must be assumed that dust will be generated. Many times a dust cloud is visible; if a dust cloud is visible, there will also be non-visible respirable dust present. However, it cannot be assumed there is no material being emitted if there is no visible cloud.

When silica, limestone, cement, coal, aggregate and other respirable dust particles ranging in diameter from 0.1 to roughly 70 microns are airborne, they become an occupational nuisance. As a source of physical discomfort, lost materials and wear on conveying pulleys, idlers, belting and motors: such dust is a significant factor in lowered productivity and added operating costs.

Conveyor transfer points are a prime source for fugitive material, both as spillage and as airborne dust. Depending on a number of factors, including the nature of the material carried on the conveyor, the height of drop onto the belt, the speeds and angles of unloading and loading belts, systems to capture or control airborne dust may be required at conveyor transfer points.

The first consideration is whether the volume of dust generated can be reduced. Although it is unlikely that dust can be completely eliminated, a change in system design or production technique will minimise the amount of dust produced. The less energy released by the falling stream of materials at the impact area, the less energy is imparted into the material and the fewer dust particles/fines will be driven off. Consequently, it is best to design conveyor layouts with low material drops. Since this may not always be possible, dust suppression control systems must be employed.

An important consideration is the use of well-designed, enclosed chutes, since material which is allowed to fall freely from one belt to another may allow a high concentration of dust to become airborne. In it's simplest form, dust control may involve nothing more than attention to the enclosure of the transfer point chutework or the use of water sprays to suppress the creation of dust.

# **Table of Contents**

Introduction	4
Water Suppression	5
With Water, Less is More	7
The Thermal Penalty for Added Water	8
Ultrasonic Dry Fog Dust Suppression	10
Mist Suppression Systems	12
Placement and Position of Nozzles	13
Pros & Cons of Fog and Mist Systems	15
Adding Chemicals to Water	16
Location, Location, Location	17
Other Dust Suppression Equipment	18
Conversion Tables	20





#### Introduction






# A Practical Guide to Dust Suppression

Dust Suppression is the application of water and/or chemicals, either to

the body of material to prevent fines from being carried off into the air, or to the air above the material to return fugitive airborne fines to the material bed.

A significant advantage of dust suppression is that the material does not have to be handled again. The suppressed dust returns to the main body of conveyed material and the process without requiring additional material handling equipment.

There are a number of systems used for this purpose ranging from "garden hose" technology, through water and surfactant sprays, foam and fog generation systems. These various suppression technologies call for adding different volumes of moisture to the material. **Fig 1** presents typical amounts of added moisture.



# **Water Suppression**

Perhaps the oldest method for controlling fugitive dust is the application of water over the body of material. By wetting the fines, either as they lay in the material body or as they are being picked up into the air, the weight of each dust particle is increased so they are less likely to become airborne. The moisture also increases the cohesive force of the material body itself, creating larger, heavier groups of particles and making it more difficult for air movement to carry away the dust particles. This can be done by applying the water through a series of properly sized spray nozzles at a point where the material expands and takes in air, such as during discharge from the head drum in a transfer chute.



Water can also be applied to create a "curtain" around a transfer point, so any dust fines that become airborne come into contact with the water sprays surrounding the open area around the chute. The water droplets are expected to make contact with the dust fines, increasing their mass to remove them from the air stream.

The most effective sprays come from low-velocity systems. High-velocity sprays can add energy to the air and the dust particles. This energy is counterproductive to the task of keeping (or returning) the dust with the material body. High velocity air movement can keep dust particles in suspension.

Water-based suppression systems can become more sophisticated as the engineering moves beyond "garden hose" technology in efforts to improve results. The effectiveness of water spray systems is dependent on the velocity of applied water, the size of the nozzle's orifice and the location of the spray nozzles. The techniques to improve plain water-spray dust suppression include a reduction of droplet size, an increase in droplet frequency, an increase of the droplet's velocity, or a decrease in the droplet's surface tension, making it easier to merge with dust particles.

The application of dust suppression water and/or chemicals at transfer points must be controlled automatically so that water is applied only when the conveyors are running and there is a



material present. This can be accomplished with conveyor system interlocks and other sensors, including microwave (or

similar) sensors that read both material on the belt and loaded belt movement.



Fig 2 shows a spray control valve capable of controlling the flow of any fluid by mechanically

sensing belt movement without the need for an independent

power supply. The valve can be positioned so that the wheel contacts the belt when it is loaded, therefore operating only when material is being conveyed. **Fig 3**.



Plain water spray application systems are

relatively simple to design and operate, and water has only a minimal residual effect. Water is generally inexpensive, it is usually easy to obtain; it is safe for the environment and for workers who come into contact with it.

Dust suppression systems utilising water are relatively simple systems that do not require the use of a costly elaborate enclosure or hoods. They are typically cheaper to install and



use far less space than the dry collection systems. Changes can be made after startup with minimum expense and downtime. Unfortunately the application of water has several liabilities to be considered.

Dust Suppression over open rail track hoppers

### With Water, Less is More

A plain water spray may appear to be the most inexpensive form of dust control available. The water is available almost free in many operations (such as mines), and it can be applied through low-technology systems. But this cost justification can



be a false equation. Many bulk solids are hydrophobic; they have a high surface tension and are adverse to combine with water. To achieve effective suppression, the amount of water is increased. Because

the material does not mix well with water, there will be some particles that remain dry and others that become very wet, which can lead to material build-ups on chute walls, screens and conveyor belts.

When applying water to conveyor systems, a good axiom is "less is more". For mineral handling in general, the addition of excess moisture prior to screening can cause material to adhere to a screen cloth, blinding the equipment. Excess water may promote belt slippage and increase the possibility of wet (and hence sticky) fines accumulating within chutes and around the transfer points. The addition of moisture can cause material to stick together, complicating the flow characteristics of the material being conveyed.

Problems occurring in plain water dust suppression systems include the possibility of excess moisture in the material, which can downgrade future performance in power generation or other thermal processing. Specifically, excess water addition to coal and coke used for boiler fuel results in a BTU penalty which can have a detrimental effect on utility heat rates. The more water added, the greater this penalty.




# The Thermal Penalty for Added Moisture



There is a substantial performance penalty added to combustion and other thermal processes when the water content of the fuel is increased. In applications like coal-fired power plants and cement plants, water added to the material going into the thermal process must be "burned off" by the process. This can dramatically reduce the process efficiency and increase fuel costs.


It requires 3,064 kilojoules per litre (1,320 BTU per pound) to raise water from 21°C (70°F) to it's vaporization temperature of 149°C (300°F). It only takes 9.1 kg or 9.1 litres (20 pounds) of water to increase the moisture content of one tonne of material by one percent. As a gallon of water weighs approximately 4.5 kg (10 pounds), the addition of less than 2.0 gallons (9.1 litres) of water to a tonnne of material will raise the moisture content of a tonnne of material by 1 percent. Vaporizing this modest amount of water produces a heat loss of 27,850 kilojoules (26,400 BTU).

The thermal penalty typically created by the various dust suppression methods is displayed in **Fig 4**.



Because a "plain" water spray requires the highest volume of moisture for effective dust suppression, this method extracts the highest thermal penalty. While the use of a simple water spray for dust suppression may be a lower cost because the water is readily available and there is less "out-of-pocket" expense, the penalty for the addition of surplus moisture can be very costly indeed.

To prevent this problem, moisture addition must be minimised. Methods to improve dust suppression while limiting the addition water include the use of a "dry fog" or the addition of surfactant chemicals to water which is then applied as a spray or as a foam.



"Dry Fog" being added to coal over a conveyor head drum



Foam spray added to limestone at a crusher inlet




# **Ultrasonic Dry Fog Suppression Systems**



"UltraFine Fog" fugitive dust suppression works like a combination of a wet scrubber and a fabric filter. The generated ultra-fine fogging blanket acts like a fabric filter in that a dust particle cannot pass through it without colliding with a droplet. Since the droplet consists of water, the dust particle does become somewhat wet as in a true flooded scrubber. This phenomenon can be called agglomeration and solving fugitive dust emission problems with ultra-fine water droplet atomisation begins with the theory of agglomeration. Agglomeration can be defined as the gathering of mass into a larger mass, or cluster.

Agglomeration probability is greatly increased between bodies of similar size. The agglomeration of these bodies produces a large enough mass to cause settling. For example, a dust particle of 5 microns will continue to follow the air stream around a water droplet of 200 microns, therefore, avoiding collision. With the dust particle and a water droplet of similar size, the air stream is not as great and collision occurs, causing agglomeration.


**Fig 5** shows the aerodynamics of what can happen when the water droplets are larger than the dust particle.



Fog suppression is one method to optimise the application of water to dusty materials. These systems use special ultrasonic nozzles to produce extremely small water droplets (10 microns or less) in a dispersed mist. These droplets mix and agglomerate with dust particles of similar size, with the resulting larger combined particles falling back to the material body.

Compressed air passes through the nozzle's inner bore through a convergent/divergent section at high velocities and expands into a resonator cavity where it is reflected back to complement and amplify the primary shock wave. The result is an intensified field of sonic energy focused between the nozzle body and the resonator cap. **Fig 6** 

Any liquid capable of being pumped into the shock wave is vigorously sheared into fine droplets by the acoustic field. Air



bypassing the resonator carries the atomised droplets downstream in a soft plume shaped spray. In **Fig 7** the droplets have low mass and low forward velocity with low impingement

characteristics. Fine atomisation ensures uniform distribution of the liquid with minimum over spray and waste.

Ultrasonic atomising nozzles operate at very low liquid pressures and have large orifices. The large orifices and low pressures virtually eliminate orifice wear and prevent deterioration of the quality of atomisation while greatly extending useful nozzle life.

The plume leaving the fog system nozzles is so fine it will not freeze, but the water supply system itself can freeze if drain or heating elements are not provided.





# **Mist Suppression Systems**



Atomisation is designed to reduce the surface tension of the water droplets, while increasing the number of droplets in a given area and eliminating the need for the addition of surfactants or other additives. The low level of water added through the fog/mist systems - typically at 0.01% to 0.05% by weight of the material - generally will not degrade the performance of the material.

There are two methods of producing atomised water mist.

#### Two-Fluid Atomisation (Fig 8)

One method produces mist from water and compressed air by passing them together through a two-fluid nozzle. Here the external air supply is the vehicle that



fractures the water supply into the droplet mist to capture the dust. The supply of compressed air to this system provides an additional expense for the installation and operation of this system. The cost of producing the compressed air must also be considered in the economics of the system.

#### Single-Fluid Atomisation (Fig 9)

This system uses an ultra-fine stream of water pumped at high pressure through single-fluid atomising nozzles. It does not require compressed air or an additional power source other than the electricity to run it's pump. Single-fluid nozzles use hydraulic atomisation to generate the mist. Water is forced under pressure through a small orifice that shatters the water droplets into microscopic particles. The energy created by the high-pressure is used to




atomise the water droplets, rather than increase water velocity, thereby minimising displaced air. By eliminating the compressed air requirement, single-fluid nozzles simplify installation and reduce operating costs. To keep nozzles clear, any suspended solids must be removed from the water. However, the low volume of water applied to the material makes this relatively easy to accomplish with good filtration.

#### **Placement and Position of Nozzles**

The placement of the fogging nozzles is the most important aspect to producing effective results with no wetting of material. The fog should be generated and contained in a properly designed shrouding. This eliminates dissipation due to wind and also produces the treatment time necessary to suppress the dust. The fog is generated above the dust problem area, not on the material. As the airborne dust enters the confine, UltraFine Fog agglomeration occurs and the dust is suppressed in situ.






A simple system schematic is shown in **Fig 10**. In this picture two spray bars are mounted on the covers. They are heat traced and insulated assemblies. The enclosure has a quick release cover, which makes it easy to service the nozzles as required. This picture also shows the regulator control cabinets, which are used to regulate the air and water pressures and would also include solenoid valves linked into the conveyor drives, along with the flex hoses used to connect the two fluids.





Typical conveyor transfer point and crusher shrouding along with location of the nozzles are shown in **Fig 11** and **Fig 12** respectively.



A general rule of thumb is that the height of the conveyor cover be approximately 1 metre above the product level on the belt and the cover length 3 times the belt speed (m/s). The basic principles involved for location of the nozzles are as follows:-

- Nozzle spray pattern must not directly impinge upon any surface.
- Nozzles should be mounted in order to maximise the ability to fill the shrouding.
- The fog should avoid direct contact with the material being suppressed.
- Nozzles must be protected or shielded to avoid damage from falling material.
- Nozzles should be mounted to minimise exposure to a heavy-laden dust air stream. This will void erosion of the nozzle components.
- Spray pattern of nozzles should be generated so that all the fugitive dust emissions are forced to pass through the blanket of fog.

## **Pros & Cons of Fog and Mist Systems**

Fog systems provide highly effective dust capture combined with economical capital and operating costs.

A well designed fogging system can provide excellent control of dust at the point of application without the need for chemical additives. This is especially important for processes such as wood chip transport destined for fine paper making. Many mills are very concerned over the application of any chemical that might negatively affect the pulp or degrade the quality of the finished paper.

Since fog systems only add water, they protect the integrity of the customer process. Total moisture addition to the bulk material can be realistically less than 0.1%. This makes fog suppression systems attractive in industries that cannot tolerate excess moisture, such as cement and lime production.

Mains water is typically required for fog suppression systems, so filtration to remove suspended solids from the water supply is required. As high pressure misting nozzles have a very small orifice to produce droplets, the water used for this operation must be treated to be free of particulate and suspended solids. Nozzles can clog if the water treatment system is not serviced at required intervals.

Another consideration prior to choosing a fogging device is the air volume and velocity at the open area surrounding the transfer point or chute. For truly effective performance, fog dust suppression systems require tight enclosure of the transfer point that minimises turbulent, high-velocity air movement through the system. Since the fog droplets are very small, both the fog droplets and the dust can be carried out of the treatment area onto surrounding equipment by high-velocity air exiting the chute.

This type of system works well where the area to be treated is not large. A potential drawback of a fogging application is that treatment is site specific. That is, dust control is achieved only at the point of application. Several fogging devices may be required for a conveyor system with multiple transfer points.



# **Adding Chemicals to Water**



To improve the wetting characteristics of water and also reduce overall water usage and minimise the drawbacks associated with excessive moisture addition, it is a common practice to "enhance" the water by adding chemical surfactants. The purpose of the surfactant addition is to improve the dust suppressant performance of the water.

If dust from coal, petroleum coke or other similar materials falls onto a pool of water on the ground, the dust particles can lay on top of the water. If undisturbed, this dust can remain on the surface of the pool for hours. This phenomenon takes place because these materials are hydrophobic; they do not mix well with water. It is not possible or practical to alter the nature of the dust particles to give them greater affinity for water. Therefore chemicals are added to alter the water molecules, so they attract or at least join with the dust fines which they contact

By adding chemicals (usually surfactants - surface acting agents) the surface tension of the water is reduced, allowing the dust fines to become wet. To understand surface tension,




imagine a drop of water lying on a smooth, flat surface. It will usually form a liquid bubble with well-defined sides. It is the surface tension of the water that prevents the droplet walls from collapsing and spreading as a thin water sheet. A drop of water that has been mixed with a surfactant such as dishwashing soap, for example, will not form a liquid bubble on the same surface because its surface tension has been drastically reduced. The "walls" on the side of the droplet cannot

support the weight of the droplet, because the forces holding the walls together have been altered. This is the reason surfactant technology is applied to dust control. If the water droplets no longer have a surface that is a barrier to contact with the dust fines, then random collisions between droplets of treated water and dust will result in wetting of the fines.

## **Location, Location**

In fog, foam, water and water/chemical spray applications, the sites chosen for nozzle placement and suppressant delivery patterns are as important as the selection of material to be applied. Even the best designed program will fail if the suppressant material is not delivered to the correct location to allow intimate mixing with the dust fines.

The success of the suppression effort relies on the proper mixing together of the material and the suppressant at the transfer point. When applying dust control, whether the suppressant is simply water or a surfactant/water mix as a spray or foam, it is best to locate the suppression system as close to the beginning of the transfer point as possible. That way, the forces of the moving material fold the suppressant into the material body as it moves through the transfer point.



The installation of fog systems is a little different in that fog systems are designed to treat the air above the material, rather than the material body itself. Therefore, the application point for the fog mist is generally near the end of the transfer point **Fig 13**. This allows the material load to settle and any pickups for active or passive dust collection systems to remove dustladen air without the risk of binding the filtration media with moistened dust particles. Fog generation nozzles are installed to cover the full width of the conveyor's skirted area. It is recommended that skirtboard height be at least 800mm to allow the plume of the nozzle output to reach optimum coverage.



# **Other Dust Suppression Equipment**



**Sprinklers:** Used mainly where wetting is required over a wide area such as roadways and open yards. They are limited



by the throw achievable from each head and rely on good water pressure and flow. Sizes are selected according to the application and the units can be set to spray full or part circle patterns. This ensures maximum areas are covered with the

minimum of over lap between spray heads. Water consumption varies typically between 0.3 and 95 m<sup>3</sup>/hr.

Rain Guns: Dust suppression rain guns have been specifically

designed to provide immediate and efficient dampening/wetting over large areas with minimal water consumption.

A high frequency drive mechanism provides a fine water curtain and gives excellent water distribution with minimum



maintenance. Units can be self adjusting and range from 12 to  $150 \, \text{m}^3\text{/hr}$  with spray trajectories up to  $120 \, \text{metres}$ .

Sprinklers and rain guns can be used together to achieve an overall suppression effect over areas of concern and provide the best possible results with budget costs and water conservation in mind.







**Water Spray Nozzle Systems:** Such systems provide immediate dampening of general material handling processes and site boundaries. The nozzle design ensures a cone spray pattern is achieved at pressures from 1 to 8 Bar.

These types of nozzle systems are a low cost option for material handling processes/site boundaries where wetting is not a problem. Nozzles are available in various materials including plastic, stainless steel and brass with flow volumes ranging from 0.3 lts/min up to 90 lts/min per nozzle.

#### Fog Cannon:

When vast open spaces require dust suppression and a semi permanent system is not a practical option, the solution may lie with the



introduction of a fog cannon to the site.

These huge mobile and expensive units can utilise up to 60 hydraulic spray nozzles mounted circumferentially around the outlet head of a large fan assisted barrel. The concentration of nozzle spray together with the high flow of air from the fan, throws the droplets many metres towards the source of the dust activity. The droplets scatter in a plume of relatively soft spray and can capture fugitive dust before it becomes airborne and a major problem.

# CONVERSION TABLES



Multiply	by	to obtain
Area		to optain
- 11 - 01		
cm²	0.0010764	ft²
cm²	0.1550003	inch²
ft²	0.09290304	m²
ft²	929.0304	cm <sup>2</sup>
ft²	92903.04	mm²
inch²	0.0006452	m²
inch²	6.4516	cm <sup>2</sup>
inch²	645.16	mm²
m²	1.19599	yard <sup>2</sup>
m²	10.7639	ft²
m²	1550.003	inch <sup>2</sup>
mm²	0.00001076391	ft <sup>2</sup>
mm²	0.00155	inch <sup>2</sup>
yard <sup>2</sup>	0.8361274	m²

	Mark Street, S	
Flow		
ft³/min	1.699	m³/hr
ft³/min	0.0283	m³/min
ft³/min	0.000472	m³/sec
ft³/min	1699	lt/hr
ft³/min	28.317	lt/min
ft³/min	0.4719	lt/sec
ft³/min	0.4719	dm³/sec
lt/min	0.22	Imp gal/min
lt/min	0.264172	US gal/min
lt/min	0.035315	ft³/min
lt/min	0.000589	ft³/sec
lt/sec	0.22	Imp gal/sec
lt/sec	0.264172	US gal/sec
lt/sec	2.11888	ft³/min
lt/sec	0.035315	ft³/sec
lt/sec	0.06	m³/min
lt/sec	0.001	m³/sec
m³/sec	2118.88	ft³/min
m³/sec	35.31	ft³/sec
m³/sec	13198.15	Imp gal/min

Multiply	by	to obtain
Pressure		
bar	14.50377	lbf/inch <sup>2</sup>
bar	1.02	Kgf/cm <sup>2</sup>
bar	100,000.0	N/m² (Pa)
bar	750.1	mm Hg
bar	29.53	inch Hg
bar	0.9871668	atm
lbf/inch²	0.06894757	bar
lbf/inch²	0.07030697	Kgf/cm <sup>2</sup>
lbf/inch²	6894.757	N/m² (Pa)
lbf/inch²	51.71	mm Hg
lbf/inch²	2.036	inch Hg
lbf/inch²	0.0680461	atm

Volume		
cm³	0.0610234	inch³
ft³	0.02831685	m³
ft³	28.31685	litre
Imp gal	0.004546092	m³
Imp gal	4.546092	litre
Imp gal	1.20032	US gal
Imp gal	0.16054	ft³
inch³	16387.06	mm³
inch³	16.38706	cm³
inch³	0.000016387	m³
litre	0.001	m³
litre	0.2199692	Imp gal
litre	0.03531466	ft³
litre	61.0234	inch³
m³	219.9692	Imp gal
m³	35.31466	ft³
m³	1000.0	litre
m³	61023.4	inch³
mm³	0.000061024	inch³

1 micron	equals	0.00004 inch
1 micron	equals	0.001mm







# 9 May St, Leichhardt

Scope of Works: Removal of Friable Asbestos and Demolition of

Fire Damaged House



Project: 9 May Street, Leichhardt







Project: 9 May Street, Leichhardt







# BRISBANE LABORATORY REPORT Estimation of Airborne Asbestos Dust

Report No:

Q13859R01

Date: 31 July 2012

Client:

Caylamax Group 123 Kremzow Rd

Client Address;

Brendale QLD 4500

Sampled From:

9 May St, Leichhardt

\*Sampling Procedures.

In accordance with NOHSC Guidance Notes

-mpled by:

V Masanamuthu

On: 31 July 2012

Test Method:

In Accordance with 2005 NOHSC Guidance Note on the Membrane

Filter Method (as outlined in the laboratory method manual)

Site Location	Filler	Time On/Off	Flow Rate	Result Fibres/Field	Result
Fence entrance - n			Crimin	Fibres/Field	Fibres/mL
Background	Q13859S01	0800/1200 240 min	2.0	0/100	<0.01
Fence - east Background	Q13859S02	0800/1200 240 min	2.0	0/100	<0.01
Fence - west Background	Q13859S03	0800/1200 240 min	2.0	0/100	<0.01



Laboratory Accreditation Number 3375

Approved Counter

"Sampling Procedures not covered by scope of accreditation"

Approved Signatory Michael Moecker

ENVIRONEALTH CONSULTING PTY LTD

PRINTS (07) 1390 5344 PAX (07) 5390 6244 ACN, 054 748 819 ADRESS Unit 7 / 210 OF BEISPOT BOAD North, Militarile, Qid 7172 Www.envirohealth.com.au



# BRISBANE LABORATORY REPORT

Estimation of Airborne Asbestos Dust

Report No:

Q13917R01

Date: 06 August 2012

Client:

Client Address:

Caylamax Group

83 Kremzow Rd Brendale QLD 4500

Sampled From:

9 May St, Leichhardt

\*Sampling Procedures:

In accordance with NOHSC Guidance Notes

Sampled by:

S Burdett

On: 06 August 2012

Test Method:

In Accordance with 2005 NOHSC Guidance Note on the Membrane

Filter Method (as outlined in the laboratory method manual)

Site Location	Filter I.D.	Time On/Off	Flow Rate	Result Fibres/Field	Result Fibres/mL
North fence		0915/1315			
Work In progress	Q13917S01	240 min	2.0	0/100	< 0.01
West fence		0916/1316			
Work in progress	Q13917S02	240 min	2.0	0/100	< 0.01
East fence		0918/1318			
W 's in progress	Q13917S02	240 min	2.0	0/100	< 0.01



Laboratory Accreditation Number 3375

\* "Sampling Procedures not covered by scope of accreditation"

Approved Counter

Approved Signatory
Michael Moecker

ENVIROHEALTH CONSULTING PTY LTD

PHINE: (02) 1390 5344 FAX: (07) 3390 6244 ACN: 054 748 819 ADDRESS Unit 7 / 210 Quecosport Road North; Muratris, Old 4172 www.covirohealth.com.au





# Vulture Street, Woolloongabba

Scope of Works: Tile and Mastic Removal



Project: Vulture Street, Woolloongabba









Project: Vulture Street, Woolloongabba









Project: Vulture Street, Woolloongabba









ABN: 83 117 421 324 OCTIEF Pty Limited 1s/22 Ereton Drive, Arundel QLD 4214 Enquiries: 1300 138 366 Ph: (07) 5537 2536

Fax: (07) 5537 2535 corporate@octief.com.au www.octief.com.au

Job #: AMQ00102514.0

Table 1 - Analytical results obtained from conducting fibre count analysis

Filter ID Number	Monitoring Type (control/clearance/etc.)	Sample Location	Start Time (HH:MM)	Finish Time (HH:MM)	Total Time (min)	Average Flow Rate (L/min)	Fibre Count (fibres/fields)	Result (fibres/mL)
10-086	Control	North Entrance to 2 <sup>nd</sup> Level	8:35	12:35	240	2.0	3.0/100	<0.01
10-065	Control	West Side of Removals	8:36	12:36	240	2.0	5.0/100	<0.01
10-094	Control	Ground Level Next to Skip Bin East of Removal Area	8:50	12:50	240	2.0	2.0/100	<0.01
10-098	Control	Room Adjacent to Removals	8:37	12:37	240	2.0	19.0/100	0.01
						Danasti	n a timit	0.04

Reporting limit 0.01

Control / clearance limit 0.01







Page 2 of 2



ABN: 83 117 421 324

OCTIEF Pty Limited 1a/22 Ereton Drive, Arundel QLD 4214

Enquiries: 1300 138 366 Ph: (07) 5537 2536

Fax: (07) 5537 2535 corporate@octlef.com.au www.octlef.com.au

Issue Date: 27/10/2011

Job #: AMQ00102514.1

Table 1 - Analytical results obtained from conducting fibre count analysis

Filter ID Number	Monitoring Type (control/clearance/etc.)	Sample Location	Start Time (HH:MM)	Finish Time (HH:MM)	Total Time (min)	Average Flow Rate (Umin)	Fibre Count (fibres/fields)	Result (fibres/mL)
10-106	Personal Exposure	Removalist 1	10:30	14:30	240	2.0	26.0/100	0.02
09-231	Personal Exposure	Removalist 2	10:30	14:30	240	2.0	Sample Vo	
						Report	ing limit	0.01







Page 2 of 2





#### **FS - A1**

#### 1. IDENTIFICATION OF THE MATERIAL AND SUPPLIER

**Product Name** FS - A1 **Product Code** 0760

Other Names

**Product Use** Particle Capture Foam

**Supplier Name** FoamShield

**Address** 83 Kremzow Road

Brendale QLD 4500

**Telephone Number** 07 3205 3070 **Emergency Telephone** 0438 700 186

#### 2. HAZARDS IDENTIFICATION

#### NON HAZARDOUS SUBSTANCE, NON DANGEROUS GOODS.

Not classified as hazardous according to the criteria of Safe Work Australia.

Hazards

**Risk Phrases** 

**Safety Phrases** 

#### 3. COMPOSITION / INFORMATION ON INGREDIENTS

Ingredient (common name)	<b>CAS Number</b>	Proportion
Water	7732-18-5	>95%
2-butoxyethanol	111-76-2	1-2%
Ammonium alcohol(C6-10) ether sulfate	68037-05-8	<1%
Sodium C14-C16 olefin sulfonate	68439-57-6	<1%
Isopropanol	67-63-0	<1%

#### 4. FIRST AID MEASURES

Inhalation If inhaled, remove to fresh air. If not breathing, give artificial

respiration. If breathing is difficult, give oxygen. Seek immediate

medical attention.

Ingestion Do not induce vomiting. Give two glasses of water. Never give

anything by mouth to an unconscious person. Seek immediate

medical attention.

Skin If skin contact occurs, immediately remove contaminated clothing

and wash skin and hair thoroughly with soap and plenty of water.

Seek medical attention if symptoms persist.

If in eyes, hold eyelids apart and immediately flush the eye Eyes

continuously with large amounts of water for at least 15 minutes.

Seek medical attention if symptoms persist.



#### 5. FIRE FIGHTING MEASURES

For major fires call the Fire Brigade. Ensure that an escape path is

available from any fire.

Suitable Extinguishing

Use media appropriate to surrounding fire conditions.

Media

**Hazardous Combustion** 

**Products** 

No information available.

Firefighting Equipment Wear Safe Work Australia approved self-contained breathing

apparatus and full protective clothing.

Unusual Fire or Explosion Hazards No information available.

Hazchem Code Not allocated.

#### 6. ACCIDENTAL RELEASE MEASURES

Spills Small spill:

Contain spill. Absorb liquid and place in sealed container for

disposal.

#### 7. HANDLING AND STORAGE

**Handling** Use of safe work practices are recommended to avoid eye or skin

contact and inhalation. Observe good personal hygiene, including

washing hands before eating. Provide adequate ventilation.

**Storage** Store in the closed, original container in a dry, well ventilated area.

Keep container tightly closed when not in use.

#### 8. EXPOSURE CONTROLS/PERSONAL PROTECTION

**Exposure Standards** 2-butoxyethanol:

(Safe Work Australia) TWA: 20 ppm / 96.9 mg/m<sup>3</sup>

STEL: 50 ppm / 242 mg/m<sup>3</sup>

Isopropanol:

TWA: 400 ppm / 983 mg/m<sup>3</sup> STEL: 500 ppm / 1230 mg/m<sup>3</sup>

Engineering Controls Local exhaust ventilation is recommended when vapors can be

released in excess of established airborne exposure limits.

Respiratory Protection See Australian Standards AS/NZS 1715 and 1716 for more

information.

**Eye Protection** Safety glasses with side shields or goggles. See Australian

Standards AS 1336 and AS/NZS 1337 for more information.

Skin Protection Rubber or nitrile gloves. See Australian Standards AS 2161 and

2919 and AS/NZS 2210 for more information.

Hygienic Practices Food, beverages and tobacco products should not be stored or

consumed where this material is in use. Always wash hands before smoking, eating, drinking or using the toilet. Wash contaminated clothing and other protective equipment before storage or re-use. Provide eyewash fountains and safety showers in close proximity to

points of potential exposure.



#### 9. PHYSICAL AND CHEMICAL PROPERTIES

AppearanceBrown liquidOdourButyl odourSolubility in WaterSoluble

pH 7

Boiling PointNo information availableMelting PointNo information availableVapour PressureNo information available

Specific Gravity (H<sub>2</sub>O=1) 1

Vapour Density (Air = 1) No information available

Flash Point Not applicable
Upper Flammability Level Not applicable
Lower Flammability Level Not applicable

**Evaporation Rate** No information available

#### 10. STABILITY AND REACTIVITY

**Chemical Stability** Stable when stored under proper conditions.

**Incompatible Materials** None reported.

**Hazardous Decomposition** No information available.

**Products** 

Hazardous Polymerization Will not occur.

**Conditions to Avoid**No information available.

#### 11. TOXICOLOGICAL INFORMATION

Toxicity 2-butoxyethanol:

Oral LD<sub>50</sub> (rat) = 1480 mg/kg

Intraperitoneal LD<sub>50</sub> (rat) = 550 mg/kg

Skin LD<sub>50</sub> (rat) = 490 mg/kg Skin LD<sub>50</sub> (rabbit) = 2000 mg/kg Inhalation LC<sub>50</sub> (mouse) = 700 ppm/7h

Harmful by inhalation or ingestion and in contact with the skin. Narcotic. Skin, eye and respiratory irritant. Long-term exposure may

cause kidney and/or liver damage. Possible teratogen.

**Isopropanol:** 

Oral LD<sub>50</sub> (rat) = 5045 mg/kg Oral LD<sub>50</sub> (mouse) = 3600 mg/kg Oral TD<sub>LO</sub> (man) = 223 mg/kg Skin LD<sub>50</sub> (rabbit) = 12800 mg/kg

May be harmful by inhalation, ingestion or skin absorption. May act

as an irritant.

Routes of Exposure Inhalation, ingestion, eye and skin

Acute Health Effects Inhalation: May cause respiratory tract irritation. Can cause

central nervous system depression.

Ingestion: Harmful if swallowed. Eye: May cause eye irritation.

Skin: Prolonged or repeated skin contact may cause

Irritation.



**Chronic Health Effects Existing Conditions** Aggravated by Exposure Carcinogenicity

No information available. No information available.

Isopropanol and 2-butoxyethanol is classified as IARC Group 3 -

Non-classifiable as to its carcinogenicity to humans.

#### 12. ECOLOGICAL INFORMATION

**Ecotoxicity Isopropanol**:

Aquatic organisms:

Not ecotoxic at levels used in this product.

No information available. Mobility

#### 13. DISPOSAL CONSIDERATIONS

Disposal methods and

containers

Dispose according to applicable local and state government

regulations.

Special precautions for

landfill or incineration

Please consult your state Land Waste Management Authority for

more information.

#### 14. TRANSPORT INFORMATION

Not classified as a dangerous good according to the Australian Code for the Transport of Dangerous goods by road or rail (ADG 7).

**UN Number** Not applicable **Proper Shipping Name** Not applicable **Dangerous Goods Class** Not applicable Subsidiary Risk Not applicable Hazchem Code Not applicable **Packing Group** Not applicable **Special Provisions** Not applicable **Limited Quantities** Not applicable Packagings & IBCs - Packing Instruction Not applicable Packagings & IBCs - Special Packing Provisions Not applicable Portable Tanks & Bulk Containers - Instructions Not applicable Portable Tanks & Bulk Containers - Special Not applicable **Provisions** 

#### 15. REGULATORY INFORMATION

Water, 2-butoxyethanol and isopropanol are listed in the Australian Inventory of Chemical Substances (AICS).

#### 16. OTHER INFORMATION

**Last Revision of MSDS** Rev 1.1 (02/04/2013)

Prepared by MSDS.COM.AU Pty Ltd

www.msds.com.au



Abbreviations Used IARC: International Agency for Research on Cancer

STEL: Short term exposure limit TWA: Time weighted average

#### **Emergency Contacts**

FoamShield 07 3205 3070
FoamShield – Emergency Number 0438 700 186
Police and Fire Brigade 000
Poisons Information Centre 13 11 26

The information contained in this material safety data sheet is provided in good faith and is believed to be accurate at the date of issuance. FoamShield makes no representation of the accuracy or comprehensiveness of the information and to the full extent allowed by law excludes all liability for any loss or damage related to the supply or use of the information in this material safety data sheet. MSDS.COM.AU Pty Ltd is not in a position to warrant the accuracy of the data herein. The user is cautioned to make their own determinations as to the suitability of the information provided to the particular circumstances in which the product is used.

Please read instructions / label before using product.

This MSDS is prepared in accord with the Safe Work Australia document "National Code of Practice for the Preparation of Material Safety Data Sheets" 2nd Edition [NOHSC:2011(2003)]



#### MIDWEST INDUSTRIAL SUPPLY, INC.

1101 3rd Street Southeast • Canton, Ohio 44707 USA Emergency Phone Numbers: 330-456-3121

### **Dust-Buster® SDC 12000**

#### MATERIAL SAFETY DATA SHEET

#### SECTION I -- IDENTIFICATION OF SUBSTANCE/PREPARATION AND COMPANY/UNDERTAKING

**TRADE NAME:** DUSTBUSTER® SDC 12000 **CHEMICAL NAME:** FOAMING DUST SUPPRESSANT

SYNONYMS: WETTING AGENT CHEMICAL FAMILY: SURFACTANT

#### **SECTION II – HAZARDOUS COMPONENTS**

NAME CAS #
Sodium Alpha Olefin Sulfonate 68439-57-6

#### **SECTION III – HAZARDOUS IDENTIFICATION**

Sodium Alpha Olefin Sulfonate Skin and Eye Irritant

#### **SECTION IV- FIRST AID MEASURES**

**EYE CONTACT:** Do not rub eyes. Flush eyes with clear water for at least fifteen (15) minutes.

If irritation persists, consult an ophthalmologist.

**INHALATION:** If respiratory irritation occurs remove victim to fresh air.

Seek medical attention if distress or irritation persists.

**SKIN CONTACT:** Remove from source of irritation. Remove any contaminated clothing and wash

affected area(s) thoroughly with a mild soap and water. Launder clothing before reusing.

If irritation persists, consult a physician.

**INGESTION:** If swallowed and person is conscious give 1 - 2 glasses of water.

Keep exposed person at rest and immediately call physician. Never give anything by

mouth to an unconscious person.

#### **SECTION V - FIRE & EXPLOSION DATA**

FLAMMABILITY: No

**FLASH POINT (TEST METHOD):** N/A - Aqueous based solution

**EXTINGUISHING MEDIA AND INSTRUCTIONS:** 

Product will burn when exposed to fire. Use dry chemical, water spray, water fog, carbon dioxide, foam or sand/earth. Water jet not recommended (frothing possible)

#### **SPECIAL FIREFIGHTING PROCEDURES:**

Firefighters should be equipped to prevent breathing of vapor, mist or products of combustion. Use NIOSH approved self-contained breathing apparatus for organic vapors and wear appropriate clothing.

#### **SECTION VI – HANDLING AND STORAGE**

**HANDLING:** Consumption of food and beverages should be avoided in work areas where product is being used.

After using product, always wash hands and face with soap and water before eating, drinking, or smoking.

STORAGE: Keep container closed when not in use. Use in well ventilated area. Store in a location well away

from strong oxidizers. Keep product between 55°F and 120°F. Do not allow product to freeze.

**DOT SHIP NAME:** Non-regulated **CLASS:** Non-regulated **UN#:** Non-regulated

NFPA- FIRE: 0 HEALTH: 1 REACTIVITY: 0 OTHER:

#### MIDWEST INDUSTRIAL SUPPLY, INC.

1101 3rd Street Southeast • Canton, Ohio 44707 USA Emergency Phone Numbers: 330-456-3121

### **Dust-Buster® SDC 12000**

#### **MATERIAL SAFETY DATA SHEET**

#### SECTION VII- EXPOSURE CONTROL/PERSONAL PROTECTION

**GLOVES:** Neoprene gloves, especially if frequent or prolonged contact is expected. **RESPIRATORY PROTECTION:** If high vapor or mist concentrations are expected, use NIOSH approved

respirator for organic vapors.

**EYE PROTECTION:** Safety goggles or chemical splash goggles, especially if splashing is anticipated. **PROTECTIVE CLOTHING:** Wear clothing to minimize skin contact, long sleeves, boots or shoes. Change

clothing frequently if contaminated with product. Launder soiled work clothes before re-using. For casual contact PVC gloves are suitable, for prolonged contact

use neoprene or nitrile gloves.

#### SPECIFIC ENGINEERING CONTROLS TO BE USED WITH THIS PRODUCT:

This material has a low vapor pressure and is not expected to present an inhalation hazard at ambient conditions. However, if vapor is generated as the product is heated, misted, or sprayed, adequate ventilation in accordance with good engineering practices must be provided to maintain concentrations below the

specified exposure or flammable limits.

**DISPOSAL PROCEDURE:** Dispose in accordance with local, state and federal regulations.

#### **SECTION VIII – PHYSICAL AND CHEMICAL PROPERTIES**

**BOILING POINT (F):** 100-105°C

**VAPOR DENSITY**: N/D

**SPECIFIC GRAVITY:** 1.03 – 1.06 @ 25°C

**SOLUBILITY IN WATER:** Soluble

APPEARANCE & ODOR: Pale yellow liquid, bland odor

**POUR POINT:** N/D

**pH:** 7-9 ( 10% solution in water)

**VOC CONTENT:** contains no VOC's

#### **SECTION IX – STABILITY AND REACTIVITY**

**STABILITY:** Stable under normal handling conditions.

**CHEMICAL INCOMPATIBILITY:** Strong oxidizers such as, but not limited to, hydro chlorite.

**HAZARDOUS DECOMPOSITION PRODUCTS:** 

Combustion may yield carbon dioxide, carbon monoxide and oxides of

sulphur.

**HAZARDOUS POLYMERIZATION:** This product is not subject to polymerization. **CONDITIONS TO AVOID:** Strong acids and strong oxidizing agents.

#### **SECTION X – TOXICOLOGICAL INFORMATION**

#### **EFFECTS OF OVEREXPOSURE**

**INHALATION:** Vapors and mist may be irritating to nose, throat and mucous membranes. Bronchitis,

pulmonary edema, and chemical pneumonitis may occur. Symptoms include irritation,

coughing, chest pain and difficulty in breathing.

**SKIN:** Frequent or prolonged skin contact without adequate personal protection may be

irritation to exposed skin and may lead to dermatitis.

**EYES:** Vapors may be irritating to eyes. Liquid or mist may also cause irritation in addition

to burning and redness if exposure is severe.

**INGESTION:** Swallowing large amounts may cause nausea and vomiting.

#### MEDICAL CONDITIONS GENERALLY AGGRAVATED BY EXPOSURE:

#### MIDWEST INDUSTRIAL SUPPLY, INC.

1101 3rd Street Southeast • Canton, Ohio 44707 USA Emergency Phone Numbers: 330-456-3121

### **Dust-Buster® SDC 12000**

#### MATERIAL SAFETY DATA SHEET

Exposure to product without adequate personal protection may aggravate pre-existing respiratory disease or skin condition (such as dermatitis).

**CARCINOGENICITY:** Based on studies to date SDC 12000 is not known to be carcinogenic to humans.

#### **SECTION XI- DISPOSAL CONSIDERATIONS**

#### **WASTE DISPOSAL METHOD:**

Consult your local authorities for regulations. Preferred waste management: recycle or reuse, incinerate with energy recovery, disposal in a licensed facility. Disposal facility should be compliant with state, local and federal government regulations.

#### **SECTION XII – REGULATORY INFORMATION**

**EPA SARA Title III hazard class:** acute health (irritant)

OSHA HCS hazard class: N/A

EPA SARA Title III Section 313 (40CFR372)
Toxic Chemicals present in quantities greater

than the "de minimus" level are: None

#### **SECTION XIII - REGULATORY INFORMATION**

#### ABBREVIATIONS AND SYMBOLS:

N.D. - Not Determined N.A. - Not Applicable N.T. - Not Tested

< - LESS THAN > - MORE THAN

## **Appendix G Traffic Management Plan**









## Camellia West Remediation

Traffic Management Plan

June 2012

Statewide Planning



# Camellia West Remediation

Traffic Management Plan

June 2012

Statewide Planning

181 James Ruse Drive, Camellia



## Issue and revision record

<b>Revision</b> A	<b>Date</b> 12.06.12	<b>Author</b> D. Reilly	<b>Checker</b> A. Hilly	<b>Approver</b> C. Avis	<b>Description</b> For Client Review
В	29.06.12	A. Hilly	D. Reilly	C. Avis	For Client Review

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties

This document contains confidential information and proprietary intellectual property. It should not be shown to other parties without consent from us and from the party which commissioned it.



## Content

Chapter	Title	Page
1.	Introduction	8
1.1	Aim of the TMP	8
1.2	Project Description	
1.2.1	Existing Site	
1.2.2	Proposed Development	
1.3	Quality Assurance	
2.	Pre-Remediation Phase	10
2.1	Approvals / Permits	10
2.2	Training	
2.3	Preliminary Remediation (Compound Establishment)	10
3.	Remediation Management	11
3.1	Access and Egress Management	11
3.2	Site Management Plan	
3.2.1	Truck Shake Down	
3.2.2	Work Zones	
3.2.3	Road Occupation and Footpaths	12
3.2.4	Pedestrian Management	13
3.2.5	Remediation Waste	13
3.2.6	Protection of the Site	14
3.2.7	Support of Neighbouring Buildings/Areas	14
3.2.8	Site Drainage	14
3.2.9	Site Offices and Amenities	15
3.2.10	Workers Parking	15
3.2.11	Crane Plant and Equipment	15
3.2.12	Signage	15
3.2.13	Working hours	
	Site Management Plan	
	Site Location	
	Truck Vehicle Movements	18
Appendix D.	Pedestrian and Traffic Management Plan	19



### 1. Introduction

This Traffic Management Plan (TMP) has been prepared to accompany the documentation for the remediation (i.e. demolition, excavation, remediation and shoring) of the proposed Camellia West development. The TMP provides a management strategy for the remediation of the proposed development site and should be read in conjunction with the separate Remediation Waste Management Plan prepared by Mott MacDonald.

#### 1.1 Aim of the TMP

The aim of this TMP is to:

- Set out access and egress requirements to be implemented prior to and during the remediation phase of the Camellia West development; and
- Coordination requirements.

The intended outcomes of the TMP are to:

- Minimise the disruption to the local traffic network;
- Allow the safe management of pedestrian and vehicle traffic throughout the duration of the project;
- Ensure road users are able to travel past or around work sites safely; and
- Ensure workers are protected in the vicinity of road works.

#### 1.2 Project Description

#### 1.2.1 Existing Site

The subject site is located at 181 James Ruse Drive, Camellia, and encompasses the western portion of a former industrial property. The site is bound by James Ruse Drive to the west, Parramatta River to the north, the Carlingford Rail Line to the east, and existing industrial properties to the south.

The existing site area of approximately 6.8Ha is predominantly vacant with areas of light vegetation, bitumen roads and concrete slabs on ground.



The land has a history of use by contaminating type industry and it is proposed that voluntary remediation of the site will be undertaken. This will be carried out in accordance with the Remedial Action Plan (RAP) associated with the current development.

#### 1.2.2 Proposed Development

The proposed works consists of two phases; the remediation of the site, and the future construction of a multi storey mixed-use development. The proposed development is to include a mix of residential (approximately 183,900m<sup>2</sup> GFA), commercial (approximately 43,700m<sup>2</sup> GFA) and open space uses. The proposed buildings will be spread across the site with 2 levels of underground car parking capacity.

#### 1.3 Quality Assurance

All tasks undertaken in relation to the project whether they be physical construction activities, office duties or procedural tasks; are to be undertaken in accordance with the following measures:

- Suppliers and contractors shall provide assurance of the quality of all goods, materials and services to be provided; and
- All materials and works are to be undertaken to the manufacturers' specification or industry standards.



### 2. Pre-Remediation Phase

Prior to start of remediation on-site, licenses and approvals and staff training are required, as set out below:

#### 2.1 Approvals / Permits

The specific license or permit requirements for project activities will be the responsibility of the Project Manager and the Contractor. The Contractor will abide by all approvals and permits.

#### 2.2 Training

Prior to commencing remediation activities, all of the Contractor's employees shall attend a project induction workshop carried out by the Contractor. This shall be documented and all participants are to sign an attendance sheet. Typically, the workshop would cover environmental aspects of the project, including the major environmental hazards, environmental management responsibilities (under the *Protection of the Environment Operations Act 1997* and as set out in this CECMS), the main proposed insite controls and the reporting procedure for any incidents.

## 2.3 Preliminary Remediation (Compound Establishment)

The site compound shall be located as far away as practical from any residential areas, the defined Parramatta River watercourse (including the riparian zone) and nearby rail corridor. The compound area shall be clearly marked out prior to any establishment activities. All necessary erosion and sediment controls for the compound site, in the form of drains and sediment fences, shall be installed prior to site establishment of the compound. Noise attenuation devices, if required shall be installed and protection provided to any existing sewer carriers or service mains, which traverse the site.



## 3. Remediation Management

#### 3.1 Access and Egress Management

Access and egress management is to be implemented to control the remediation, visitor vehicle and pedestrian movements both internal and external of the site.

Access and egress management throughout the duration of the remediation phase will be implemented by the following methods:

- Vehicle movements entering and leaving the site throughout the duration of the remediation process are to be in accordance with the regulations set by the *Traffic Control at Work Sites* manual 1998 RTA. Heavy vehicle movements are to enter and exit the site via Tasman Street from James Ruse Drive. Site access through the site area adjacent to the existing rail corridor will not be permitted. Access arrangements and vehicle movements to and from the site will be managed and controlled by site personnel.
- Trucks travelling to and from the site are to follow designated travel routes:
  - Approach Routes:
    - James Ruse Drive, right turn lane into Tasman Street (southern approach); and
    - James Ruse Drive, left turn to Tasman Street (northern approach).
  - Departure Routes:
    - Tasman Street, left turn into James Ruse Drive (to the south)
    - Tasman Street, left turn into James Ruse Drive,
       Western Motorway (to the east and west); and
    - Tasman Street, left turn into James Ruse Drive, Western Motorway, Silverwater Road (to the north).

The designated truck routes to and from the site are proposed to restrict truck traffic, as far as possible, to the main road network through the area.

 Pedestrian movement along Tasman Street is to be diverted away from the vicinity of the work site by



erecting signage at each ends of Tasman Street, directing pedestrians to use the southern footpath. Pedestrian movements along James Ruse drive are to be protected through the use of adequate fencing/hoarding to provide a physical barrier to remediation works. If necessary, pedestrians can be directed to use the western side of James Ruse Drive through the implementation of adequate signage.

Refer to Appendix A for the Site Management Plan.

#### 3.2 | Site Management Plan

This detailed pedestrian and traffic management plan is to be implemented during the remediation phase to control traffic throughout the course of the works as well as manage other waste management practices.

#### 3.2.1 Truck Shake Down

A truck shakedown facility will be constructed at each main entry to the site. Truck shakedowns will be used to prevent sediment and other material being tracked onto the adjoining roadways by vehicles.

#### 3.2.2 Work Zones

It is not envisaged that work zones will be required on the site. Should these be required it will be co-ordinated through Parramatta City Council.

#### 3.2.3 Road Occupation and Footpaths

Fencing will be aligned parallel to the northern kerb of Tasman Street and continue from the eastern boundary to James Ruse Drive for the extent of the development area. A gate will be erected along Tasman Street at the frontage of the development to provide access to the site. As there are only minor traffic movements through the area, there will be minimal disruption to traffic.



#### 3.2.4 | Pedestrian Management

Pedestrian movement during the remediation phase will not be adversely affected by the remediation works as these works will be carried out in stages. Pedestrian access will be maintained at all times along James Ruse Drive. There is sufficient room for minor diversions along Tasman Street for pedestrian movements for on-site personnel only.

#### 3.2.5 Remediation Waste

Prior to the disposal of any material to land fill, a classification of the material is required to determine how the material should be managed. This classification is made against the NSW EPA Waste Classification Guidelines. Any material containing asbestos is automatically classified as asbestos waste and must be handled and disposed of accordingly. Containment within the proposed containment-cell is deemed a suitable disposal practice for the asbestos contaminated material and a valid form of site remediation.

Additionally, refer to the associated Remediation Waste Management Plan (WMP) to ensure that if possible, resources are conserved and non-contaminated waste is recycled responsibly to minimise waste generation within the site.

An accredited waste disposal company will be engaged to control site waste management and dispose of waste correctly.

The table below lists all non-contaminated materials extracted and diverted from landfill:



Material	Re-Use
Dirt / Sand / Clay	Turf Underlay, Soil Mixes, Land Development
Asphalt	Road Bases
Bricks / Rubble	Aggregates, Road Base, Drainage, Paving
Concrete	DGB Road Base, Aggregates, Paving
Black Iron Steel	Recycled into all new Steel products
Copper	Recycled into all new Copper products
Aluminium	Recycled into all new Aluminium products
Stainless Steel	Recycled into all new Stainless products
Timber	Wood Chip, Garden Mixes
Plastics (PVC)	Recycled into all new PVC products
Cable Drums	Direct reuse or timber chip
Gas Bottles	Direct reuse
Cardboard	Recycled into new Cardboard products
Paper	Recycled into new Paper

#### 3.2.6 Protection of the Site

Prior to any works commencing onsite the builder will erect a solid fence (timber hoarding – Type A) at 2.4 metre high that will protect pedestrians and property. The builder will erect the hoarding along the Tasman Street and James Ruse Drive frontage boundaries up to the dedication area.

#### 3.2.7 Support of Neighbouring Buildings/Areas

There are no adjoining buildings to the remediation works. Parramatta River/Carlingford Rail Line traverse the site along the northern and eastern boundaries respectively and are to be maintained in the proposed works.

#### 3.2.8 Site Drainage

There will be a sediment barrier installed around the perimeter of the fencing (where the fencing is on soil) to protect windblown materials from entering the Councils stormwater system. Further sediment barriers / hay bales and or sand bags will be deployed to all stormwater pits in



the vicinity of the site to contain any stormwater runoff from site.

#### 3.2.9 Site Offices and Amenities

Site offices, toilet facilities, change rooms and lunch rooms will be located within the site compound. The location of amenities will facilitate a safe passage to and from the work site and meet all requirements.

#### 3.2.10 Workers Parking

No parking areas are available on-site.

#### 3.2.11 Crane Plant and Equipment

No equipment is to be established within the existing rail corridor along the eastern boundary.

#### 3.2.12 **Signage**


Appropriate signage will be displayed during the staged remediation works.

During remediation "Unauthorised Entry to the work site is prohibited" will be displayed. Contact details of the person in charge so that the person may be contacted outside work hours. Other signage such as helmets, safety boots and first aid will be located around the fencing and at the two main gate locations.

#### 3.2.13 Working hours


The site will operate between the hours of 7.00am – 5.30pm Monday to Friday and 7.00am- 4.00pm Saturday.

## Appendix A. Site Management Plan







## Appendix B. Site Location




# Appendix C. Truck Vehicle Movements





## Appendix D. Pedestrian and Traffic Management Plan



## Н

## **Appendix H Waste Management Plan**









## Camellia West Remediation

Waste Management Plan

July 2013

Statewide Planning



# Camellia West Remediation

Waste Management Plan	
July 2013	

Statewide Planning

181 James Ruse Drive, Camellia



## Issue and revision record

<b>Revision</b> A	<b>Date</b> 12.06.12	<b>Originator</b> D. Reilly	<b>Checker</b> A. Hilly	<b>Approver</b> C. Avis	<b>Description</b> For Client Review
В	29.06.12	D. Reilly	A. Hilly	C. Avis	For Client Review
С	21.02.2013	D. Reilly	A. Hilly	C. Avis	Waste material quantities revised
D	05.07.2013	D. Reilly	A. Hilly	C. Avis	Waste material quantities revised

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties

This document contains confidential information and proprietary intellectual property. It should not be shown to other parties without consent from us and from the party which commissioned it.



## Content

Chapter	Title	Page
1.	Introduction	1
2.	Waste Management Plan	2
2.1	Proposal	_ 2
2.2	Applicant	2
2.3	Existing Site	2
2.4	Project Description	2
3.	Remediation Phase	3



### 1. Introduction

This Waste Management Plan (WMP) has been prepared to accompany the documentation for the remediation (i.e. demolition, excavation, remediation and shoring) of the proposed Camellia West development and should be read in conjunction with the separate Remediation Traffic Management Plan prepared by Mott MacDonald.

In developing the WMP, we have carried out the following:

- Estimate the type and volume of waste materials which are expected to be generated during the demolition phase of the project;
- Estimate the types and volumes of waste materials which are expected to be generated during the excavation and remediation phases of the project.

As such, the WMP presents a general plan, the details of which may change depending on future contractual, physical and regulatory constraints.



## 2. Waste Management Plan

#### 2.1 Proposal

Camellia West

181 James Ruse Drive, Camellia 2142

#### 2.2 Applicant

Statewide Planning Pty Ltd

PO Box 411, Parramatta 2124

Ph: (02) 8830 0400

#### 2.3 Existing Site

The subject site is located at 181 James Ruse Drive, Camellia, and encompasses the western portion of a former industrial property. The site is bound by James Ruse Drive to the west, Parramatta River to the north, the Carlingford Rail Line to the east, and existing industrial properties to the south.

The existing site area of approximately 6.8Ha is predominantly vacant with areas of light vegetation, bitumen roads, concrete slabs on ground, and light metal structures.

#### 2.4 Project Description

The proposed works consists of two phases; the remediation of the site, and the construction of a new multi storey mixed-use development. The proposed development is to include a mix of residential (approximately 183,900m<sup>2</sup> GFA), commercial (approximately 43,700m<sup>2</sup> GFA) and open space uses. The proposed buildings are to include 14 towers spread across the site with 2 levels of underground car parking capacity.

The following table outlines the waste material volumes that will be expected during the remediation phase of the project. It also describes the process in which the waste materials will be managed (utilised/recycled or disposed of).



## 3. Remediation Phase

Materials On Site		Re-Use an	Disposal Off-Site	
Expected Waste Materials	Estimated Volume	On-Site	Off - Site	
Fill/ Excavation Material, including Hazardous Waste (asbestos, contaminated fill)	89,023m <sup>3</sup>	Ensure excavation/hazardous materials are handled and disposed of correctly by licensed contractors to on-site containment cell.	Nil	Nil
Trees, Vegetation	60m <sup>3</sup>	Separated. Some chipped, mulched and stored on site for reuse in landscaping.	Remainder to nearest Parramatta City Council waste depot.	Nil
Road Material	1,200m <sup>3</sup>	Milled on-site for use as road base and structural fill	Remainder to nearest Parramatta City Council waste depot.	Unsuitable to nearest recycle / waste landfill
Concrete	9,000m <sup>3</sup>	Excess material to be used as granular fill, levelling materials and road base.	Remainder to nearest Parramatta City Council waste depot.	Unsuitable to nearest recycle / waste landfill
Metal Structures – Fencing, signage	10m³	Nil	Remainder to nearest Parramatta City Council waste depot.	Unsuitable to nearest recycle / waste landfill
Timber – Retaining Walls, Fencing	10m³	Nil	Remainder to nearest Parramatta City Council waste depot.	Unsuitable to nearest recycle / waste landfill
Existing services to be demolished	1,500m	Nil	Remainder to nearest Parramatta City Council waste depot.	Unsuitable to nearest recycle / waste landfill

## Appendix I Soil and Water Management Plan









# Camellia West Remediation

Soil and Water Management Plan

September 2012

Statewide Planning



# Camellia West Remediation

Soil and Water Management Plan

September 2012

Statewide Planning

181 James Ruse Drive, Camellia



## Issue and revision record

<b>Revision</b> A	<b>Date</b> 29.06.12	<b>Author</b> A. Hilly	<b>Checker</b> J. Gilligan	<b>Approver</b> C. Avis	<b>Description</b> DRAFT - For Client Review
В	11.09.2012	A. Hilly	J. Gilligan	C. Avis	Final – For Client Review

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties

This document contains confidential information and proprietary intellectual property. It should not be shown to other parties without consent from us and from the party which commissioned it.



## Content

Chapter	Title	Page
1.	Introduction	8
1.1	Aim of the SWMP	8
1.2	Project Description	8
2.	Soil and Water Management	10
2.1	Soil & Water Management	10
3.	Hydrological Sediment Basin Calculations	17
Appendic	ces	19
Appendix A.	Soil and Water Management Plans	20
Appendix B.	Hydrological Sediment Basin Calculations	21



## 1. Introduction

This Soil and Water Management Plan (SWMP) has been prepared to accompany the documentation for the remediation (i.e. demolition, excavation, remediation and shoring) of the proposed Camellia West development. The SWMP provides a strategy for the management of stormwater and wastewater deposited or generated during the remediation process of the proposed development site.

### 1.1 Aim of the SWMP

The aim of this SWMP is to address the management of stormwater and waste water deposited or generated during the remediation works.

The intended outcomes of the SWMP are to outline procedures to be implemented to provide erosion, sediment and pollution control integration with stormwater and wastewater management.

## 1.2 Project Description

## 1.2.1 Existing Site

The subject site is located at 181 James Ruse Drive, Camellia and encompasses the western portion of a former industrial property. The site is bound by James Ruse Drive to the west, Parramatta River to the north, the Carlingford Rail Line to the east and existing industrial properties to the south.

The existing site area of approximately 6.8Ha is predominantly vacant with areas of light vegetation, bitumen roads and concrete slabs on ground.

The land has a history of use by contaminating type industry and it is proposed that voluntary remediation of the site will be undertaken. This will be carried out in accordance with the approved Remedial Action Plan (RAP) associated with the current development.



### 1.2.2 **Proposed Development**

The proposed works consists of two phases; the remediation of the site, and the future construction of a multi storey mixed-use development. The proposed development is to include a mix of residential, commercial and open space uses. The proposed buildings will be spread across the site with two levels of underground car parking capacity.



## 2. Soil and Water Management

Throughout the remediation phase, provision for minimising the impact of erosion and sedimentation on the local and surrounding environment should be of high importance considering the nature of contamination within the subject site.

The following principles for managing these impacts include:

- Erosion Control can be achieved through proper management of runoff at non-erosive velocity, minimising exposed area during excavation works and providing protection to the soil surface.
- Sediment Control involves trapping and containing the soil particles that have been eroded.

Erosion and sediment generation during the remediation phase of works will be unavoidable. Proper planning for this occurrence can reduce the potential for erosion but control measures.

### 2.1 | Soil & Water Management

Removing the vegetation/pavement cover from an area leaves the underlying soil susceptible to erosion by stormwater run-off. Run-off can convey sediment from the remediation/construction site and deposit it into the downstream waterways, resulting in a reduction in water quality and a potential contamination hazard to the environment.

The remediation earthworks for the Camellia West development involve land disturbance to approximately 6.0Ha of land (total site area = 6.8Ha). To control the expected sediment build up on the site during the remediation process, staged erosion and sediment control measures have been prepared and will be enforced during the remediation phase of the development.



The work under this part comprises the provision of a complete soil and water management facility to control the erosion and promote sedimentation of any eroded material. The control facilities will convey all overland flows through the particular control facilities as nominated on the associated plans attached in Appendix A of this report.

The soil and water management system shall be installed, constructed and maintained in accordance with the NSW Department of Housing's "Managing Urban Stormwater; Soils and Construction." The work shall be undertaken in a manner that the erosion risk is minimised and those disturbed surfaces are progressively stabilised.

Assessment for the extent of the site preparation and erosion control measures required for this development is to be undertaken. All of this work is to be carried out within the development site prior to the commencement of any works that will increase the potential of erosion from the site.

### 2.1.1 Environmental Issues

The objectives of the SWMP are:

- To control the erosion of soil from disturbed areas on the site:
- To protect downstream water quality and prevent any sediment laden water from leaving the existing site;
- To provide rehabilitation for disturbed areas; and
- To establish an ecologically sustainable system of pollution control works during rehabilitation/construction.

## 2.1.2 | Compliance and Best Practice Regulations

All site personnel will be required to minimise land disturbance to essential rehabilitation areas only with the purpose of reducing the soil erosion hazard on site.



Appropriate erosion and sediment controls are included in Appendix A. Through appropriate implementation of this SWMP, the impact on the natural and physical environment will be minimised. The plan is to be consistent with the objectives as outlined in the NSW Government Publication "Managing Urban Stormwater" March 2004 ("Bluebook").

All soil and water management facilities shall comply with the NSW Government's "Managing Urban Stormwater, Soils and Construction". Where a particular type of facility is required, details are specified on the Soil and Water Management plans.

### 2.1.3 Work Instructions

The risk of sediment pollution of the waterways shall be minimised in accordance with the requirements of the Blue Book:

Where practical the following principles shall be applied for the control of erosion and sedimentation:

- Stabilisation of denuded areas shall commence as soon as possible but no later than thirty days following the areas being disturbed;
- Stabilisation of disturbed areas shall be hydro mulched with native seed mix (seed mix sourced from others);
- Stabilisation of disturbed areas shall be in accordance with the Specification for Grassing and/or Specification for Landscape Works as outlined in the Parramatta City Council's Civil Works Specification;
- All temporary earth diversion channels/banks and sediment basin embankments shall be seeded as soon as possible but within fifteen days of completion of their earthworks;
- Stabilisation of all cut and fill slopes shall be undertaken as soon as possible but within fifteen days of completion of formation;
- All stabilisation measures shall be undertaken prior to issue of the Certificate of Practical Completion; and



 All stabilisation works are to be relocated or decommissioned and removed off site upon instruction by the superintendent.

Sediment basin storage will be provided in the location as shown on the design plans. Construction and maintenance of the sediment basins will be in accordance with the Blue Book.

If necessary, the settled water will be treated with a flocculation agent to assist in the settlement of fine particles. Flocculation will be undertaken in accordance with the Blue Book. If necessary, additional flocculation will also be undertaken to reduce contaminates including phosphorous, chlorine and salinity. Before any water is discharged, tests will be undertaken to determine the suitability and acceptability of the waters for release into the downstream drainage system.

A construction sequence shall be implemented to ensure all sediment control measures are in place before the commencement of any significant work practice on site.

The contractor will be required to implement and maintain a self-auditing program in accordance with Chapter 8 of the Blue Book. The Contractor must keep a complete set of the self-audit records on-site and make them available to SCC, NSW DECC, or any other authorised person on request.

Water quality samples will be required at regular intervals at the downstream end of sediment basins or other locations as directed by the superintendent. Samples will be tested by the principal appointed environmental consultant for suspended solids, pH and other tests as directed by the superintendent.

All records will be kept on site and made available to the DECC, Parramatta City Council and any other authorised person upon request.



A self-auditing program will be established based upon a checklist sheet. A site inspection using the checklist is required to be undertaken by the contractor's site manager:

- At least weekly;
- Immediately before site closure; and
- Immediately following rainfall events in excess of 5mm.

All sediment detention systems are required to be kept in good working condition. Particular attention will be given to:

- Recent works to ensure that they have not resulted in diversion of sediment laden water;
- Degradable products to ensure they are replaced as required; and
- Sediment removal to ensure the design capacity or less remains in the settling zone.

The location of each soil and water management facility shall be determined from the details on the attached drawings, unless otherwise directed by the Superintendent.

Additional erosion and/or sediment control works may be required to be constructed as they become necessary to ensure the desired protection is given to downstream lands and drainage systems.

All sediment and erosion control devices shall be maintained in a satisfactory working order throughout the works or until such earlier time as the area above has been stabilised and the Superintendent directs that the device be removed.

Inspect the devices after all storm events for structural damage or clogging by silt and other debris and make prompt repairs or replacement.



Gravel or other filter materials shall be cleaned and restacked or replaced when directed by the Superintendent to maintain effective performance.

In the case of the temporary construction exit, the contractor shall undertake daily surface cleaning to remove all build up of foreign material to the satisfaction of the Superintendent.

All works are to be contained wholly within the development site. If it becomes necessary to undertake work outside the property boundary of the site the relevant authority or owner shall be notified of the proposed works.

## 2.1.4 Responsibility

It is the contractor's responsibility to ensure that all sediment and erosion control practices outlined in the engineering plans and the regulatory requirements are implemented and that all reasonable measures are taken to minimise the risk of sediment and other pollutants being carried from the site by stormwater run-off.

At all times, the Contractor shall ensure that the disturbed areas are maintained with an even surface gradient that will enable surface water to drain freely to the sediment fences and discharge points.

In areas subject to prolonged exposure and/or where the nature of the surface is considered highly prone to erosion, the Superintendent may direct that one or more of the following control measures be implemented:

- Intercept or divert runoff from exposed areas by constructing diversion channels or bunds in accordance with the NSW Department of Housing's "Managing Urban Stormwater, Soils and Construction."
- Establish temporary and permanent vegetation or mulching. Temporary and/or permanent ground cover shall be established on disturbed areas as directed by



- the Superintendent and in accordance with the Specification for grassing.
- Construct and maintain sediment traps at appropriate locations in accordance with the NSW Department of Housing's "Managing Urban Stormwater, Soils and Construction."

All necessary works and materials including excavation, supply, fixing, lay, installation of stakes, ties, silt barriers, straw bales, seeding material and sundry equipment required for the installation of the soil and water control facilities shall be provided.



## Hydrological Sediment Basin Calculations

Sediment Basin calculations were undertaken for the remediation phase of the project through the use of hydrological calculations set out in the Blue Book.

Total disturbed catchment areas were calculated based on Remediation zones set out by Statewide Planning Pty Ltd. These zones are set out and shown in the attached Soil and Water Management plans in Appendix A.

## 3.1.1 Soil Type

The soil type present in the subject site is classified a Disturbed Landscapes (xx) with underlying Glenorie (gn) class.

The soil texture group is a Class D (dispersive clay).

## 3.1.2 Rainfall Data

Rainfall data generated by the Bureau of Meteorology (BoM) was used with a design rainfall depth of 5 days from the 75<sup>th</sup> percentile. Rainfall intensity of the 2 year, 6 hour storm was used to calculate a Rainfall Erosivity factor (R-factor) of 2630.

Storm Flow calculations were then undertaken to calculate the peak flows for each of the remediation zones at the time of their disturbance. Intensities are generated for the 1, 5, 10, 20, 50 and 100 year ARI events and an applied frequency factor (F<sub>v</sub>) generates the peak flow.

## 3.1.3 Volume of Sediment Basins

Settling zone volumes are then calculated to provide capacity to contain all runoff expected from the 75<sup>th</sup> percentile rainfall event. The volume of the basins settling zone is then determined as a function of the basin's surface area and depth to allow for particles to settle.



A sediment storage zone is then calculated as 50% of the settling zone. These two are then combined to achieve the total basin storage requirement. The detailed calculations of the sediment basin storage required for each of the remediation zones is found attached in Appendix B.



## **Appendices**

Appendix A.	Soil and Water Management Plans	2	20
Appendix B.	Hydrological Sediment Basin Calculations	2	21

# Appendix A. Soil and Water Management Plans

### SOIL AND WATER MANAGEMENT NOTES

- SWM1 THIS IS A CONCEPTUAL SOIL AND WATER MANAGEMENT PLAN SOUE FROSION. THE CONTRACTOR SHALL PREPARE A DETAILED PLAN AND OBTAIN APPROVAL FROM THE RELEVANT AUTHORITY - PRIOR TO THE COMMENCEMENT OF ANY WORKS.
- THIS PLAN IS TO BE READ IN CONJUNCTION WITH THE ENGINEERING PLANS, AND ANY OTHER PLANS, WRITTEN INSTRUCTIONS, SPECIFICATION OR DOCUMENTATION THAT MAY BE ISSUED AND RELATING TO DEVELOPMENT OF THE SUBJECT
- THE CONTRACTOR WILL ENSURE THAT ALL SOIL AND WATER MANAGEMENT WORKS ARE CONSISTENT WITH "MANAGING URBAN STORMWATER SOILS AND CONSTRUCTION" ALSO KNOWN AS "THE BLUE BOOK".
- SWM4 ALL BUILDERS AND SUB-CONTRACTORS SHALL BE INFORMED OF THEIR RESPONSIBILITIES IN MINIMISING THE POTENTIAL FOR SOIL EROSION AND POLLUTION TO DOWNSLOPE LANDS AND
- WATER WILL BE PREVENTED FROM ENTERING THE PERMANENT WATER WILL BE PREVENTED THE ENTERINE THE PERMANENT DRAINAGE SYSTEM UNLESS IT IS RELATIVELY SEDIMENT FREE, IE THE CATCHMENT AREA HAS BEEN PERMANENTLY LANDSCAPED AND/OR ANY LIKELY SEDIMENT HAS BEEN FILTERED THROUGH AN APPROVED STRUCTURE.
- "SEDIMENT" FENCING WILL BE INSTALLED AS INDICATED ON THE PLANS AND AT THE DIRECTION OF SITE SUPERINTENDENT TO ENSURE CONTAINMENT OF SEDIMENT. THE SEDIMENT FENCING WILL OUTLET OR OVERFLOW UNDER STABLISED CONDITIONS INTO THE SEDIMENT BASIN, TO SAFELY CONVEY WATER INTO A SUITABLE FILTERING SYSTEM SHOULD THE PORES IN THE FABRIC BLOCK.
- THE SEDIMENT RETARDING BASINS WILL BE CONSTRUCTED WITH THE MINIMUM WET SEDIMENT CAPACITY OF 200 CUBIC METRES AND DESIGNED TO REMAIN STABLE IN AT LEAST THE 1 20 YEAR, CRITICAL DURATION STORM EVENT, ARTIFICIAL FLOCCULATION OF THE FINER PARTICLES MAY NOT BE NECESSARY IN THIS INSTANCE.
- STOCKPILES WILL NOT BE LOCATED WITHIN 2m OF HAZARD AREAS, INCLUDING LIKELY AREAS OF CONCENTRATED OR HIGH VELOCITY FLOWS SUCH AS WATERWAYS, PAVED AREAS AND DRIVEWAYS. WHERE THEY ARE BETWEEN 2m AND 5m METRES FROM SUCH AREAS, SPECIAL SEDIMENT CONTROL MEASURES SHOULD BE TAKEN TO MINIMISE POSSIBLE POLLUTION TO DOWNSLOPE WATERS EG THROUGH INSTALLATION OF "SEDIMENT" FENCING.
- DURING WINDY WEATHER, LARGE, DISTURBED, UNPROTECTED AREAS WILL BE KEPT MOIST (NOT WET) BY SPRINKLING WITH WATER TO KEEP DUST UNDER CONTROL.
- SWM10 UNDERTAKE SITE DEVELOPMENT WORKS IN ACCORDANCE WITH THE ENGINEERING PLANS. WHERE POSSIBLE, PHASE DEVELOPMENT SO THAT LAND DISTURBANCE IS CONFINED TO AREAS OF WORKABLE SIZE.
- WHERE PRACTICAL, THE SOIL EROSION HAZARD ON THE SITE WILL BE KEPT AS LOW AS POSSIBLE. TO THIS END, WORKS SHOULD BE UNDERTAKEN IN THE FOLLOWING SEQUENCE:

INSTALL A "SEDIMENT" FENCE ALONG THE BOUNDARY OR WHERE REQUIRED AS SHOWN ON PLAN, LOCATE A 1.8m CHAIN WIRE FENCE AROUND THE BOUNDARIES AND ATTACH HESSIAN CLOTH OR SIMILAR TO IT ON THE WINDWARD SIDE (TIES AT THE TOP, CENTRE AND BOTTOM AND AT 1m INTERVALS OR AS INSTRUCTED BY THE

- SUPERINTENDENT), CONSTRUCT SEDIMENT BASIN IN ACCORDANCE WITH THE SOIL AND WATER MANAGMENT PLANS ACCORDANCE WITH THE SOIL AND WATER MANAGHENT PLANS AND LOCAL AUTHORITY REQUIREMENTS, CONSTRUCT STABILISED CONSTRUCTION ENTRANCE AS SHOWN ON THE PLAN OR TO LOCATION AS DETERMINED BY SUPERINTENDENT, INSTALL GEOFABRIC SEDIMENT FENCE AND SEDIMENT TRAPS AS SHOWN ON THE PLAN, INSTALL DIVERSION ALONG BOUNDARY WHERE REQUIRED, REHABILITATE DISTURBED LANDS DOWNSLOPE FROM THE BASINS WITHIN 20 WORKING DAYS, INSTALL STORMWATER LINE AT BOUNDARY, ENSURING THAT THE SEDIMENT BASIN DIVITES INDIT IT CONSTITUTE DIVERSION. THE SEDIMENT BASIN OUTLETS INTO IT, CONSTRUCT DIVERSION CHANNEL AT BOUNDARY TO DRAIN INTO SEDIMENT BASIN AND AS SHOWN ON PLAN, CONSTRUCT SEDIMENT TRAP AROUND ALL PERMANENT STORMWATER RETICULATION STRUCTURES.
- SWM12 TEMPORARY PROTECTION FROM EROSIVE FORCES WILL BE UNDERTAKEN ON LANDS WHERE FINAL SHAPING HAS NOT BEEN COMPLETED BUT WORKS ARE UNLIKELY TO PROCEED FOR PERIODS OF TWO MONTHS OR MORE (eg. ON TOPSOIL STOCKPILES). THIS MAY BE ACHIEVED WITH A VEGETATIVE COVER. A RECOMMENDED LISTING OF PLANT SPECIES FOR TEMPORARY COVER IS
  - i) AUTUMN/WINTER SOWING OATS/RYECORN @ 20 kg/ha JAPANESE MILLET @ 10 kg/ha JAPANESE MILLET @ 20 kg/ha JAPANESE MILLET @ 20 kg/ha OATS/RYECORN @ 10 kg/ha

  - WHERE PRACTICABLE, FOOT AND VEHICULAR TRAFFIC SHOULD BE KEPT AWAY FROM ANY SUCH REHABILITATED AREAS.
- SWM13 DIVERSION BANKS/CHANNELS WILL BE REHABILITATED AS DIVERSION BANKS/CHANNELS WILL BE REHABILITATED AS SOON AS POSSIBLE AND WITHIN 5 WORKING DAYS FROM THER FINAL SHAPING. OTHER THAN IN THE WINTER MONTHS, SUIT ABLE MATERIALS INCLUDE TURE GRASSES SUCH AS COUCH OR KIKUYU, DURING WINTER, OR AT OTHER TIMES WHEN TEMPORARY REHABILITATION (MORE THAN 3 MONTHS) IS REQUIRED, IT IS SUGGESTED THAT HESSIAN CLOTH IS USED BUT ONLY IF TACKED WITH APPROPRIATE PEGS AND AN ANIONIC BITUMEN EMULSION. FOOT AND VEHICULAR TRAFFIC SHOULD BE KEPT AWAY FROM THESE AREAS.
- SWM14 TEMPORARY SOIL AND WATER MANAGEMENT STRUCTURES WILL BE REMOVED ONLY AFTER THE LANDS THEY ARE PROTECTING ARE REHABILITATED.
- SWM15 FINAL SITE LANDSCAPING WILL BE UNDERTAKEN AS SOON AS POSSIBLE AND WITHIN 20 WORKING DAYS FROM COMPLETION OF CONSTRUCTION ACTIVITIES.
- SWM16 AT LEAST WEEKLY AND AFTER EVERY RAIN FALL EVENT, THE CONTRACTOR WILL INSPECT THE SITE AND ENSURE THAT -

DRAINS OPERATE EFFECTIVELY AND INITIATE REPAIR OR MAINTENANCE AS REQUIRED, SPILLED SAND (OR OTHER MATERIALS) IS REMOVED FROM HAZARD AREAS, INCLUDING LIKELY AREAS OF CONCENTRATED OR HIGH VELOCITY FLOWS SUCH AS WATERWAYS, GUTTERS, PAVED AREAS AND SUCH AS WATERWAYS, GUTTERS, PAVED AREAS AND DRIVEWAYS, SEDIMENT IS REMOVED FROM BASINS AND/OR TRAPS WHEN LESS THAN 20m<sup>3</sup> OF TRAPPING CAPACITY REMAIN PER 1000m<sup>3</sup> OF DISTURBED LANDS, AND/OR LESS THAN 50mm DEPTH REMAINS IN THE SETTLING ZONE. ANY COLLECTED SEDIMENT WILL BE DISPOSED IN AREAS WHERE FURTHER POLLUTION TO DOWNSLOPE LANDS AND WATERWAYS IS UNLIKELY. REHABILITATED LANDS HAVE EFFECTIVELY REDUCED THE EROSION HAZARD AND INITIATE UPGRADING OR PEPAND AS A DEPORPORATE. REPAIR AS APPROPRIATE.



ev to symbols eference drawings 11.09.12 AMP ISSUED FOR INFORMATION Ch'k'd App'o Rev Date Drawn Description Level 3, 90 Phillip Street
Parramatta, NSW 2150
Australia
PO Box 163, Parramatta
NSW 2124, Australia **T** +61 (0)2 9891 5044 **F** +61 (0)2 9891 5386 **Mott MacDonald** STATE WIDE PLANNING **CAMELLIA WEST** REMEDIATION WORKS SOIL AND WATER MANAGEMENT **KEY PLAN** esigned AH Eng check AH

## **EROSION AND SEDIMENT** CONTROL LEGEND

CONSTRUCT TEMPORARY SEDIMENT FENCE.

OVERLAND FLOW PATH

ENTRY (REFER DETAIL)

CONSTRUCT TEMPORARY STRAW BALE DROP INLET SEDIMENT TRAP (REFER DETAIL)



CONSTRUCT TEMPORARY SANDBAG SEDIMENT TRAP AT LOWPOINT (REFER DETAIL)

CONSTRUCT TEMPORARY SANDBAG SEDIMENT TRAP ON GRADE (REFER DETAIL) CONSTRUCT TEMPORARY STABILISED SITE



CONSTRUCT TEMPORARY GEOTEXTILE FILTER FABRIC OR STRAW BALE DROP INLET SEDIMENT TRAP (REFER DETAIL)



INDICATIVE LOCATION FOR TOPSOIL STOCKPILE.

 $\eta \eta \eta \eta$ 111111

INDICATIVE LOCATION VEHICLE PATH

NOTE: THIS PLAN HAS BEEN PREPARED AS A CONCEPT ONLY. IT IS THE CONTRACTORS RESPONSIBILITY FOR THE DESIGN, CONSTRUCTION AND MAINTENANCE OF ALL EROSION AND SEDIMENT CONTROL MEASURES.

Dwg check AH Scale at A1 1:1000 Coordination CA

Approved CA

PRE MMD-308388-C-DR-00-XX-0120

























Cev to symbols

Reference drawings






## SEDIMENT TRAP FOR DROP INLET (GEOTEXTILE FILTER FABRIC)



## SEDIMENT TRAP FOR KERB INLET (ON GRADE - SANDBAG)




## SEDIMENT BASIN WET (TYPICAL) PLAN - TYPE D AND F SOILS

## SANDBAGS OVERLAP ONTO KERB --THREE LAYERS OF SANDBAGS WITH ENDS OVERLAPPED GAP BETWEEN BAGS -

## SEDIMENT TRAP FOR KERB INLET (AT LOW POINT - SANDBAG)

NOT TO SCALE




## SEDIMENT BASIN WET (TYPICAL) CROSS SECTION - TYPE D AND F SOILS

## DRAINAGE AREA 0.6ha MAX SLOPE GRADIENT 1V:2H MAX SLOPE LENGTH 60m MAX WIRE OR STEEL MESH 0.6m INTO GROUND DETAIL OF OVERLAP UNDISTURBED AREA ✓ SEDIMENT FENCE (GEOTEXTILE FILTER FABRIC) NOT TO SCALE

- CONSTRUCTION NOTES:

  1. REMOVE ALL VEGETATION AND TOPSOIL FROM UNDER THE DAM WALL AND FROM WITHIN THE STORAGE AREA
  2. CONSTRUCT A CUT-OFF TRENCH 500mm DEEP AND 1200mm WIDE ALONG THE CENTERLINE OF THE EMBANKMENT
  EXTENDING TO A POINT ON THE GULLY WALL LEVEL WITH THE RISER CREST
  3. MAINTAIN THE TRENCH FREE OF WATER AND RECOMPACT THE MATERIAL WITH EQUIPMENT AS SPECIFIED IN THE
  SWIPT TO 95% STANDARD PROCTOR DENSITY
  4. SELECT FILL FOLLOWING THE SWIP THAT IS FREE OF ROOTS, WOOD, ROCK, LARGE STONE OR FOREIGN MATERIAL
  5. PREPARE THE SITE UNDER THE EMBANKMENT BY RIPPING TO AT LEAST 100mm TO HELP BOND COMPACTED FILL TO
  THE FIXTING SHIRSTRAFF
- SPREAD THE FILL IN 100mm TO 150mm LAYERS AND COMPACT IT AT OPTIMUM MOISTURE CONTENT FOLLOWING THE
- CONSTRUCT THE EMERGENCY SPILLWAY
  REHABILITATE THE STRUCTURE FOLLOWING THE SWMP




SECTION A-A

## SHAKER GRID NOTES

- THIS DEVICE IS TO BE LOCATED AT ALL EXITS FROM THE CONSTRUCTION SITE.
- THE DEVICE IS TO BE REGULARLY CLEANED OF DEPOSITED MATERIAL SO AS TO MAINTAIN A 50 MM DEEP SPACE BETWEEN PLANKS.
- ANY UNSEALED ROAD BETWEEN THIS DEVICE AND COUNCILS NEAREST ROADWAY TO BE TOPPED WITH 100MM THICK 40MM NOMINAL SIZE AGGREGATE.
- 4 ALTERNATIVELY, THREE (3) PRECAST CONCRETE CATTLE GRIDS (AS MANUFACTURED BY 'HUMES CONCRETE') MAY BE USED. NOTES 1, 2, 3, ABOVE ALSO APPLY.


## TRUCK SHAKER GRID

NOT TO SCALE



FOR RATES & AGENTS SEE APPENDIX E OF HOUSING NSW
"MANAGING URBAN SW SOILS &
CONSTRUCTION".

FLOCCULATION DETAIL NOT TO SCALE



11.09.12 AMP ISSUED FOR INFORMATION Rev Date Drawn Description



Level 3, 90 Phillip Street
Parramatta, NSW 2150
Australia
PO Box 163, Parramatta
NSW 2124, Australia
T +61 (0)2 9891 5386
F +61 (0)2 9891 5386

Ch'k'd App'o

STATE WIDE PLANNING

**CAMELLIA WEST** REMEDIATION WORKS SOIL AND WATER MANAGEMENT **DETAILS SHEET** 

NTS		l PF	RF	P1		
Scale at A1		Status		Rev		
Dwg check	AH		Approved	CA		
Drawn	DW	٠	Coordination	CA	•	
Designed	AH		Eng check	АН		

MMD-308388-C-DR-00-XX-0130

# Appendix B. Hydrological Sediment Basin Calculations

## **SWMP Commentary, Standard Calculation**

Note: These "Standard Calculation" spreadsheets relate only to low erosion hazard lands as identified in figure 4.6 where the designer chooses to not use the RUSLE to size sediment basins. The more "Detailed Calculation" spreadsheets should be used on high erosion hazard lands as identified by figure 4.6 or where the designer chooses to run the RUSLE in calculations.

## 1. Site Data Sheet

Site name: Camellia West

Site location: 181 James Ruse Drive

**Precinct:** 

Description of site: Camellia West Rehabilitation

Site area			Si	ite	Remarks		
Site area	Zone A	Zone B	Zone D	Zone E	Zone F	Zone G	Remarks
Total catchment area (ha)	0.4791	0.5656	0.9719	1.2242	0.6218	1.303	Area taken from Working Zone plan
Disturbed catchment area (ha)	0.4791	0.5656	0.9719	1.2242	0.6218	1.303	

Soil analysis

Soil landscape	Glenorie (gn)						DIPNR mapping (if relevant)
Soil Texture Group	D	D	D	D	D	D	Sections 6.3.3(c), (d) and (e)

### Rainfall data

Design rainfall depth (days)	5	5	5	5	5	5	See Sections 6.3.4 (d) and (e)
Design rainfall depth (percentile)	75th	75th	75th	75th	75th	75th	See Sections 6.3.4 (f) and (g)
x-day, y-percentile rainfall event	20.3	20.3	20.3	20.3	20.3	20.3	See Section 6.3.4 (h)
Rainfall intensity: 2-year, 6-hour storm	11	11	11	11	11	11	See IFD chart for the site
Rainfall erosivity (R-factor)	2630	2630	2630	2630	2630	2630	Automatic calculation from above data

Comments: Soil Type classified as Disturbed Lanscapes (xx) with underlying Glenorie

(gn) class.

## 2. Storm Flow Calculations

Peak flow is given by the Rational Formula:

$$Qy = 0.00278 \times C_{10} \times F_Y \times I_{v. tc} \times A$$

where:

Q<sub>v</sub> is peak flow rate (m³/sec) of average recurrence interval (ARI) of "Y" years

C<sub>10</sub> is the runoff coefficient (dimensionless) for ARI of 10 years. Rural runoff coefficients are given in Volume 2, figure 5 of Pilgrim (1998), while urban runoff coefficients are given in Volume 1, Book VIII, figure 1.13 of Pilgrim (1998) and construction runoff coefficients are given in Appendix F

F<sub>y</sub> is a frequency factor for "Y" years. Rural values are given in Volume 1, Book IV, Table 1.1 of Pilgrim (1998) while urban coefficients are given in Volume 1, Book VIII, Table 1.6 of Pilgrim (1998)

A is the catchment area in hectares (ha)

 $I_{y, tc}$  is the average rainfall intensity (mm/hr) for an ARI of "Y" years and a design duration of "tc" (minutes or hours)

Time of concentration  $(t_c) = 0.76 \text{ x} (A/100)^{0.38} \text{ hrs (Volume 1, Book IV of Pilgrim, 1998)}$ 

Note: For urban catchments the time of concentration should be determined by more precise calculations or reduced by a factor of 50 per cent.

## Peak flow calculations, 1

Site	Α	tc		Rainfall intensity, I, mm/hr							
Sile	(ha)	(mins)	1 <sub>yr,tc</sub>	5 <sub>yr,tc</sub>	10 <sub>yr,tc</sub>	20 <sub>yr,tc</sub>	50 <sub>yr,tc</sub>	100 <sub>yr,tc</sub>	C <sub>10</sub>		
Zone A	0.479084	6	79.7	129	145	166	193	213	0.8		
Zone B & C	0.5656054	6	79.7	129	145	166	193	213	0.8		
Zone D	0.971923	8	72.4	117.5	132	151	175.5	194	0.8		
Zone E	1.224237	9	68.75	111.75	125.5	143.5	166.75	184.5	0.8		
Zone F	0.62182	7	76.05	123.25	138.5	158.5	184.25	203.5	0.8		
Zone G	1.303013	9	68.75	111.75	125.5	143.5	166.75	184.5	0.8		

## Peak flow calculations, 2

ADI	Frequency							
ARI yrs	factor	Zone A	Zone B & C	Zone D	Zone E	Zone F	Zone G	Comment
	(F <sub>y</sub> )	(m <sup>3</sup> /s)	(m <sup>3</sup> /s)	(m <sup>3</sup> /s)	(m <sup>3</sup> /s)	(m <sup>3</sup> /s)	(m3/s)	
1 yr, tc	0.8	0.068	0.080	0.125	0.150	0.084	0.159	
5 yr, tc	0.95	0.131	0.154	0.241	0.289	0.162	0.308	
10 <sub>yr, tc</sub>	1	0.154	0.182	0.285	0.342	0.192	0.364	
20 yr, tc	1.05	0.186	0.219	0.343	0.410	0.230	0.437	
<b>50</b> yr, tc	1.1	0.226	0.267	0.417	0.499	0.280	0.532	
100 <sub>yr, tc</sub>	1.2	0.272	0.322	0.503	0.603	0.338	0.642	

## 4. Volume of Sediment Basins, Type D and Type F Soils

Basin volume = settling zone volume + sediment storage zone volume

## **Settling Zone Volume**

The settling zone volume for *Type F* and *Type D* soils is calculated to provide capacity to contain all runoff expected from up to the y-percentile rainfall event. The volume of the basin's settling zone (V) can be determined as a function of the basin's surface area and depth to allow for particles to settle and can be determined by the following equation:

$$V = 10 \times C_v \times A \times R_{v-\text{Mile. x-day}} (m^3)$$

where:

10 = a unit conversion factor

C<sub>v</sub> = the volumetric runoff coefficient defined as that portion of rainfall that runs off as stormwater over the x-day period

R = is the x-day total rainfall depth (mm) that is not exceeded in y percent of rainfall events. (See Sections 6.3.4(d), (e), (f), (g) and (h)).

A = total catchment area (ha)

## **Sediment Storage Zone Volume**

In the standard calculation, the sediment storage zone is 50 percent of the setting zone. However, designers can work to capture the 2-month soil loss as calculated by the RUSLE (Section 6.3.4(i)(ii)), in which case the "Detailed Calculation" spreadsheets should be used.

## **Total Basin Volume**

Site	C <sub>v</sub>	R x-day y-%ile	Total catchment area (ha)	Settling zone volume (m³)	Sediment storage volume (m³)	Total basin volume (m³)
Zone A	0.42	20.3	0.479084	41.138464	21	61.707696
Zone B & C	0.42	20.3	0.56560541	48.567971	24	72.8519564
Zone D	0.42	20.3	0.971923	83.4580561	42	125.187084
Zone E	0.42	20.3	1.224237	105.124007	53	157.68601
Zone F	0.42	20.3	0.62182	53.3950616	27	80.0925924
Zone G	0.42	20.3	1.303013	111.888423	56	167.832635

## **SWMP Commentary, Standard Calculation**

Note: These "Standard Calculation" spreadsheets relate only to low erosion hazard lands as identified in figure 4.6 where the designer chooses to not use the RUSLE to size sediment basins. The more "Detailed Calculation" spreadsheets should be used on high erosion hazard lands as identified by figure 4.6 or where the designer chooses to run the RUSLE in calculations.

## 1. Site Data Sheet

Site name: Camellia West

Site location: 181 James Ruse Drive

**Precinct:** 

Description of site: Camellia West Rehabilitation

Site area			Si	ite	Remarks		
Site area	Zone H	Zone I	Zone J	Zone K	Zone L		Remarks
Total catchment area (ha)	0.1449	0.3874	0.7413	0.2176	0.1121		Area taken from Working Zone plan
Disturbed catchment area (ha)	0.1449	0.3874	0.7413	0.2176	0.1121		

Soil analysis

Soil landscape	Glenorie (gn)					DIPNR mapping (if relevant)	
Soil Texture Group	D	D	D	D	D		Sections 6.3.3(c), (d) and (e)

### Rainfall data

Design rainfall depth (days)	5	5	5	5	5	See	e Sections 6.3.4 (d) and (e)
Design rainfall depth (percentile)	75th	75th	75th	75th	75th	See	e Sections 6.3.4 (f) and (g)
x-day, y-percentile rainfall event	20.3	20.3	20.3	20.3	20.3	See	e Section 6.3.4 (h)
Rainfall intensity: 2-year, 6-hour storm	11	11	11	11	11	See	e IFD chart for the site
Rainfall erosivity (R-factor)	2630	2630	2630	2630	2630	Aut	tomatic calculation from above data

Comments: Soil Type classified as Disturbed Lanscapes (xx) with underlying Glenorie

(gn) class.

## 2. Storm Flow Calculations

Peak flow is given by the Rational Formula:

$$Qy = 0.00278 \times C_{10} \times F_Y \times I_{v. tc} \times A$$

where:

Q<sub>v</sub> is peak flow rate (m³/sec) of average recurrence interval (ARI) of "Y" years

C<sub>10</sub> is the runoff coefficient (dimensionless) for ARI of 10 years. Rural runoff coefficients are given in Volume 2, figure 5 of Pilgrim (1998), while urban runoff coefficients are given in Volume 1, Book VIII, figure 1.13 of Pilgrim (1998) and construction runoff coefficients are given in Appendix F

F<sub>y</sub> is a frequency factor for "Y" years. Rural values are given in Volume 1, Book IV, Table 1.1 of Pilgrim (1998) while urban coefficients are given in Volume 1, Book VIII, Table 1.6 of Pilgrim (1998)

A is the catchment area in hectares (ha)

 $I_{y, tc}$  is the average rainfall intensity (mm/hr) for an ARI of "Y" years and a design duration of "tc" (minutes or hours)

Time of concentration  $(t_c) = 0.76 \text{ x} (A/100)^{0.38} \text{ hrs (Volume 1, Book IV of Pilgrim, 1998)}$ 

Note: For urban catchments the time of concentration should be determined by more precise calculations or reduced by a factor of 50 per cent.

## Peak flow calculations, 1

Site "	Α	tc	Rainfall intensity, I, mm/hr						
Site	(ha)	(mins)	1 <sub>yr,tc</sub>	5 <sub>yr,tc</sub>	10 <sub>yr,tc</sub>	<b>20</b> <sub>yr,tc</sub>	50 <sub>yr,tc</sub>	100 <sub>yr,tc</sub>	C <sub>10</sub>
Zone H	0.14487	4	85	138	154	177	205	227	0.8
Zone I	0.387431	6	79.7	129	145	166	193	213	0.8
Zone J	0.741344	7	76.05	123.25	138.5	158.5	184.25	203.5	0.8
Zone K	0.217602	4	85	138	154	177	205	227	0.8
Zone L	0.112115	4	85	138	154	177	205	227	0.8
		·							

## Peak flow calculations, 2

ARI	Frequency							
yrs	factor	Zone H	Zone I	Zone J	Zone K	Zone L		Comment
	(F <sub>y</sub> )	(m <sup>3</sup> /s)	(m <sup>3</sup> /s)	(m <sup>3</sup> /s)	(m <sup>3</sup> /s)	(m <sup>3</sup> /s)	(m3/s)	
1 <sub>yr, tc</sub>	0.8	0.022	0.055	0.100	0.033	0.017		
5 yr, tc	0.95	0.042	0.106	0.193	0.063	0.033		
10 <sub>yr, tc</sub>	1	0.050	0.125	0.228	0.075	0.038		
20 yr, tc	1.05	0.060	0.150	0.274	0.090	0.046		
50 <sub>yr, tc</sub>	1.1	0.073	0.183	0.334	0.109	0.056		
100 <sub>yr, tc</sub>	1.2	0.088	0.220	0.403	0.132	0.068		

## 4. Volume of Sediment Basins, Type D and Type F Soils

Basin volume = settling zone volume + sediment storage zone volume

## **Settling Zone Volume**

The settling zone volume for *Type F* and *Type D* soils is calculated to provide capacity to contain all runoff expected from up to the y-percentile rainfall event. The volume of the basin's settling zone (V) can be determined as a function of the basin's surface area and depth to allow for particles to settle and can be determined by the following equation:

$$V = 10 \times C_v \times A \times R_{y-\%ile, x-day} (m^3)$$

where:

10 = a unit conversion factor

C<sub>v</sub> = the volumetric runoff coefficient defined as that portion of rainfall that runs off as stormwater over the x-day period

R = is the x-day total rainfall depth (mm) that is not exceeded in y percent of rainfall events. (See Sections 6.3.4(d), (e), (f), (g) and (h)).

A = total catchment area (ha)

## **Sediment Storage Zone Volume**


In the standard calculation, the sediment storage zone is 50 percent of the setting zone. However, designers can work to capture the 2-month soil loss as calculated by the RUSLE (Section 6.3.4(i)(ii)), in which case the "Detailed Calculation" spreadsheets should be used.

### **Total Basin Volume**

Site	C <sub>v</sub>	R x-day y-%ile	Total catchment area (ha)	Settling zone volume (m³)	Sediment storage volume (m³)	Total basin volume (m³)
Zone H	0.42	20.3	0.14487	12.439842	6	18.659763
Zone I	0.42	20.3	0.387431	33.2683125	17	49.9024688
Zone J	0.42	20.3	0.741344	63.6584679	32	95.4877019
Zone K	0.42	20.3	0.217602	18.6852661	9	28.0278992
Zone L	0.42	20.3	0.112115	9.62720294	5	14.4408044

## Appendix J Survey Plan







# URS

URS Australia Pty Ltd Level 4, 407 Pacific Highway Artarmon NSW 2064 Australia

T: 61 2 8925 5500 F: 61 2 8925 5555

www.ap.urscorp.com