

30th May 2016

Core Project Group Pty Ltd

122a Hannell Street, WICKHAM
NSW, 2302

PH (02) 4016 0338

FX (02) 8417 2331

ABN 99 155 674 990

ACN 155 674 990

[NSW Builders Lic. No 248583C](#)

BIRDWOOD PARK DEVELOPMENT – 500 King St, Newcastle West, NSW 2302

RE: Waste Management Plan – Demolition, Construction & Use of Premises

Core Project Group have prepared the following waste management and reduction plan in accordance with the requirements of the Development. Council requires on-site sorting and storage of waste products pending reuse or collection.

The applicable sections of this table have been completed the purpose of Development Application submission. This Waste Management Plan (WMP) addressed all elements relating to the erection of a building, demolition the existing building on site and the waste storage requirements of the Development (Aged Care Facility & Independent Living Units).

Assessing this WMP will assist in identifying & understanding the type of waste that will be generated and in inform operators & contractors how to reuse, recycle and/or dispose of the waste.

This revision is for DA assessment; a final review should be undertaken prior to commencement of building works as well as prior to the operation of the development.

Should any further information be required, or clarification is needed with respect to any of the issues detailed herein, please do not hesitate to contact the undersigned on 0477 314 771.

Yours Faithfully

Tom Elliot

Core Project Group

Outline of Waste Management Plan

Site Address: 500 King St, Newcastle West, NSW 2302

Applicant's name and address: RSL LifeCare c/o Core Project Group

Phone: as per CPG cover letter Fax: as per CPG cover letter

Buildings and other structures currently on the site: _____

Existing building include an industrial shed currently used are car storage (brick walls and metal roof) with asphaltic concrete external carpark

Brief Description of Proposal: _____

Demolition of existing building & structures & construction of new development. Development includes the construction of a Retired Aged Care Facility (RACF) and the construction of approximately 74 independent living units (ILUs), as well as some ground floor retail and car parking required to satisfy the RACF & ILUs.

The details provided on this form are the intentions for managing waste relating to this project

Applicant: RSL LifeCare c/o Core Project Group

Date: 30/05/16

SECTION ONE – DEMOLITION STAGE

| MATERIALS ON SITE | | DESTINATION | | |
|---------------------|------------------------------------|---|---|--|
| | | REUSE AND RECYCLING | | DISPOSAL |
| TYPE OF MATERIAL | ESTIMATED VOLUME (m ³) | ON-SITE *Specify proposed reuse or on-site recycling methods | OFF-SITE *Specify contractor and recycling outlet | *Specify contractor and landfill site |
| Excavation Material | 100m ³ | Cut to fill on site works | Find suitable site if/when applicable | Find suitable site if/when applicable |
| Green Waste | 6m ³ | Cut to fill on site works | Find suitable site if/when applicable | Find suitable site if/when applicable |
| Bricks | 80m ³ | No reuse on site (100% recycle) | CPG are principal Contractor - SCE Recycling Onesteel Industrial Estate via Ingall Street, Mayfield, NSW 2304 [T] 02 4949 2800 [M] 0428 781 201 [E] recycling@sce-aust.com | SCE Recycling Onesteel Industrial Estate via Ingall Street, Mayfield, NSW 2304 [T] 02 4949 2800 [M] 0428 781 201 [E] recycling@sce-aust.com |
| Concrete | 300m ³ | No reuse on site (100% recycle) | CPG are principal Contractor - SCE Recycling Onesteel Industrial Estate via Ingall Street, Mayfield, NSW 2304 [T] 02 4949 2800 [M] 0428 781 201 [E] recycling@sce-aust.com | SCE Recycling Onesteel Industrial Estate via Ingall Street, Mayfield, NSW 2304 [T] 02 4949 2800 [M] 0428 781 201 [E] recycling@sce-aust.com |

(continued over page....)

SECTION ONE – DEMOLITION STAGE

| MATERIALS ON SITE | | DESTINATION | | |
|-----------------------------|------------------------------------|---|---|--|
| | | REUSE AND RECYCLING | | DISPOSAL |
| TYPE OF MATERIAL | ESTIMATED VOLUME (m ³) | ON-SITE *Specify proposed reuse or on-site recycling methods *See page 18 for suggestions | OFF-SITE *Specify contractor and recycling outlet | *Specify contractor and landfill site |
| Timber – Please specify: | 60m3 | 100% off site recycle | CPG are principal Contractor to sell timber to timber merchant (Round 2 Timbers or similar) | Round 2 Timbers Unit 33, 54 Clyde Street Hamilton North, Newcastle, NSW 2297 |
| Plasterboard | 0m3 | No Pbd on site | NA | NA |
| Metals – Please specify: | 40m3 | 100% off site recycle | CPG are principal Contractor – Hunter Recyclers 8 Gross St, Carrington, NSW 2294 | CPG are principal Contractor – Hunter Recyclers 8 Gross St, Carrington, NSW 2294 |
| Other – Please specify: | 0m3 | NA | NA | NA |

(continued over page....)

SECTION TWO – CONSTRUCTION STAGE

| MATERIALS ON SITE | | DESTINATION | | |
|--------------------------|------------------------------------|---|---|--|
| | | REUSE AND RECYCLING | | DISPOSAL |
| EXPECTED WASTE MATERIALS | ESTIMATED VOLUME (m ³) | ON-SITE *Specify proposed reuse or on-site recycling methods *See page 18 for suggestions | OFF-SITE *Specify contractor and recycling outlet | *Specify contractor and landfill site |
| Excavation Material | 0m3 | Cut to fill on site works (refer to demolition stage) | NA | NA |
| Green Waste | 0m3 | Cut to fill on site works (refer to demolition stage) | NA | NA |
| Bricks | 10m3 | 100% off site recycle | CPG are principal Contractor - SCE Recycling Onesteel Industrial Estate via Ingall Street, Mayfield, NSW 2304 [T] 02 4949 2800 [M] 0428 781 201 [E] recycling@sce-aust.com | SCE Recycling Onesteel Industrial Estate via Ingall Street, Mayfield, NSW 2304 [T] 02 4949 2800 [M] 0428 781 201 [E] recycling@sce-aust.com |
| Concrete | 30m3 | 100% off site recycle | CPG are principal Contractor - SCE Recycling Onesteel Industrial Estate via Ingall Street, Mayfield, NSW 2304 [T] 02 4949 2800 [M] 0428 781 201 [E] recycling@sce-aust.com | SCE Recycling Onesteel Industrial Estate via Ingall Street, Mayfield, NSW 2304 [T] 02 4949 2800 [M] 0428 781 201 [E] recycling@sce-aust.com |

(continued over page....)

SECTION TWO – CONSTRUCTION STAGE

| MATERIALS ON SITE | | DESTINATION | | |
|-----------------------------|------------------------------------|---|--|---|
| | | REUSE AND RECYCLING | | DISPOSAL |
| EXPECTED WASTE MATERIALS | ESTIMATED VOLUME (m ³) | ON-SITE *Specify proposed reuse or on-site recycling methods *See page 18 for suggestions | OFF-SITE *Specify contractor and recycling outlet | *Specify contractor and landfill site |
| Timber – Please specify: | 25m3 | 100% off site recycle | CPG are principal Contractor work in with Clean valley (or similar) | Clean Valley 7 Enterprise Drive, Tomago, NSW 2322 |
| Plasterboard | 10m3 | 100% off site recycle | CPG are principal Contractor work in with Clean valley (or similar) | Clean Valley 7 Enterprise Drive, Tomago, NSW 2322 |
| Metals – Please specify: | 40m3 | 100% off site recycle | CPG are principal Contractor – Hunter Recyclers 8 Gross St, Carrington, NSW 2294 | Clean Valley 7 Enterprise Drive, Tomago, NSW 2322 |
| Other – Please specify: | 0m3 | NA | CPG are principal Contractor – Hunter Recyclers 8 Gross St, Carrington, NSW 2294 | Clean Valley 7 Enterprise Drive, Tomago, NSW 2322 |

(continued over page....)

SECTION THREE – ON-GOING MANAGEMENT – RACF & CAFÉ/KITCHEN

| TYPE OF WASTE TO BE GENERATED | EXPECTED VOLUME PER WEEK | PROPOSED ON-SITE STORAGE AND TREATMENT FACILITIES | DESTINATION |
|---|--|--|--|
| Please specify. For example: glass, paper, food waste, offcuts, etc. | *Litres or m ³ *See Appendix A for estimates | For example: *waste storage and recycling area *garbage chute *on-site composting *compaction equipment | *recycling *disposal *specify contractor |
| Refer to calculations attached. | Refer to calculations attached. | Refer to calculations attached. | Refer to calculations attached. |

Note: Details of on-site waste management facilities should be provided on the plan drawings accompanying your application.

SECTION THREE – ON-GOING MANAGEMENT - ILU

| TYPE OF WASTE TO BE GENERATED | EXPECTED VOLUME PER WEEK | PROPOSED ON-SITE STORAGE AND TREATMENT FACILITIES | DESTINATION |
|---|--|--|--|
| Please specify. For example: glass, paper, food waste, offcuts, etc. | *Litres or m ³ *See Appendix A for estimates | For example: *waste storage and recycling area *garbage chute *on-site composting *compaction equipment | *recycling *disposal *specify contractor |
| Refer to calculations attached. | Refer to calculations attached. | Refer to calculations attached. | Refer to calculations attached. |

Note: Details of on-site waste management facilities should be provided on the plan drawings accompanying your application.

RUBBISH BINS

1. **MGB 240L**

Superior material quality and workmanship, low dead weight, user friendly: these are the features of the wheeled plastic containers made by OTTO.

| | |
|--------------------------|------|
| Nom. volume (L) | 240 |
| Dead weight approx. (kg) | 14.3 |
| Useful load (kg) | 110 |
| A - Overall height (mm) | 1080 |
| B - Overall width (mm) | 580 |
| C - Overall depth (mm) | 730 |
| D - Upper edge comb (mm) | 1000 |
| E - Wheel diameter (mm) | 200 |



2. **MGB 4 - 1,100 Lt**

The OTTO MGB 4 WHEELER flat lid and round lid models are a dedicated development, numerous improvements to create a smoother design. This means lower operational cost operation and easier handling.

| | |
|--------------------------|------|
| Nom. volume (L) | 1100 |
| Dead weight approx. (kg) | 50 |
| Useful load (kg) | 440 |
| A - Overall height (mm) | 1354 |
| B - Overall width (mm) | 1373 |
| C - Overall depth (mm) | 1073 |
| D - Upper edge comb (mm) | 1206 |
| E - Wheel diameter (mm) | 200 |



3. **MGB 4 - 660 Lt**

The OTTO MGB 4 WHEELER flat lid and round lid models are dedicated development, in numerous improvements to create a smoother design. This means lower operational cost operation and easier handling.

| | |
|--------------------------|------|
| Nom. volume (L) | 660 |
| Dead weight approx. (kg) | 41 |
| Useful load (kg) | 310 |
| A - Overall height (mm) | 1175 |
| B - Overall width (mm) | 1310 |
| B1 - Overall width (mm) | 1260 |
| C - Overall depth (mm) | 775 |
| D - Upper edge comb (mm) | 1085 |
| E - Wheel diameter (mm) | 200 |



WASTE CALCULATION

– INDEPENDENT LIVING UNITS (ILUs) – 74 off units

Garbage services to the development will be provided using 240L MGBs. Garbage is transferred from the development to the communal storage area via a chute. The chute discharges waste into a MGB rotating carousel with a compaction ratio of 1:1. Commingled recycling is collected in 1,100L MGBs. Garbage is collected twice per week. Recycling is collected twice per week. The development is not provided with a garden organics service as limited open space and garden areas are limited. A gardening contractor removes from site any garden pruning's that are generated during routine maintenance.

1. Estimate number of garbage bins required

Waste generated = 74 units X 80 L/unit/week = 5,920 L/week

Equivalent compacted volume of waste = 5,920 L/week / 1 (compaction ratio) = 5,920 L/week

Waste generated between collections = 5,920 L/week / 2 collections/week = 2,960 L/collection

Number of garbage bins required = 2,960 L / 1,100 L = 2.7 = 3 bins

2. Estimate number of recycling bins required

Commingled recycling generated = 74 units X 40 L/unit/week = 2,960L/week

Number of recycling bins required = 2,960 L/week / 2 collections/week = 1,480 L/collection

Number of garbage bins required = 1,480 L / 1,100 L = 1.3 = 2 bins

3. Estimate number of organics bins required

Garden organics bins required = 0 (determined by council in this example)

4. Total number of 1,100 bins required

General Garbage Waste 3 x 1,100 LT

Recycling 2 x 1,100 LT

Organics 0

Total 5*

***Note:** this includes an over allowance for bins

– RETIRED & AGED CARE FACILITY (FACF) – 60 Beds including kitchen/cafe

General garbage services to the development will be provided using 240L MGBs. Commingled recycling is collected in 1,100L MGBs. Garbage is collected twice per week. Recycling is collected twice per week. The development is not provided with a garden organics service as limited open space and garden areas are limited. A gardening contractor removes from site any garden pruning's that are generated during routine maintenance.

1. Estimate number of garbage bins required

Waste generated = 60 beds (incl Café) X 60 L/unit/week = 3,600 L/week

Equivalent compacted volume of waste = 3,600 L/week / 1 (compaction ratio) = 3,600 L/week

Waste generated between collections = 3,600 L/week / 2 collections/week = 1,800 L/collection

Number of garbage bins required = 1,800 L / 240 L = 7.5

2. Estimate number of recycling bins required

Commingled recycling generated = 60 beds (incl café) X 30 L/unit/week = 2,400L/week

Number of recycling bins required = 2,400 L/week / 2 collections/week = 1,200 L/collection

Number of garbage bins required = 1,200 L / 1,100 L = 1.3 = 1.1 bins

3. Estimate number of organics bins required

Garden organics bins required = 0 (determined by council in this example)

4. Total number of bins required

General Garbage Waste 8 x 240 LT

Recycling 2 x 1,100 LT

Organics 0

Total 20*

***Note:** this includes an over allowance for bins.

REFERNECE DRAWINGS (typical levels only)



11014-DA (25-05-2016).pln - 26.05.2016



BIRDWOOD PARK DEVELOPMENT
"PETER BADCOE VC" R.A.F. - LEVEL 2 FLOOR PLAN
SCALE: 1:100@A1 or 1:200@A3

"PETER BADCOE VC" R.A.C.F. - LEVEL 2 FLOOR PLAN

SCALE: 1:100@A1 or 1:200@A3



A47 - p/n.11014 - DA ISSUE rev A - MAY 2016



11014-DA (25-05-2016).pin - 26.05.2016



A50 - p/n.11014 - DA ISSUE rev A - MAY 2016



BIRDWOOD PARK DEVELOPMENT
"LONG TAN" I.L.U. RESIDENCES - LEVELS 5-12 FLOOR PLAN



SCALE: 1:100@A1 or 1:200@A3

