# Newcastle East End Stage 3 & 4 – Waste Management Plan

A Submission to Iris Capital

20<sup>th</sup> April 2023







#### **Prepared by**

MRA Consulting Group (MRA) Registered as Mike Ritchie & Associates Pty Ltd ABN 13 143 273 812

Suite 408 Henry Lawson Building 19 Roseby Street Drummoyne NSW 2047

+61 2 8541 6169 info@mraconsulting.com.au mraconsulting.com.au

#### **Version History**

Ver	Date	Status	Author	Approver	Signature
0.1	14/03/2023	Draft	Maliha Mumtaz	James Cosgrove	-
0.2	16/03/2023	Review	James Cosgrove	- /	- /
0.3	12/04/2023	Final Draft	-	James Cosgrove	-
1	26/04/2023	Final	James Cosgrove	-	

#### Disclaimer

This report has been prepared by MRA Consulting Group for Iris Capital. MRA (ABN 13 143 273 812) does not accept responsibility for any use of, or reliance on, the contents of this document by any third party.



## Table of contents

Glos	sary	
1	Introduction	
2	Background	7
2.1	Description of the proposed development	7
2.2	2 Location	7
2.3	B Strategies	
2.4	Assumptions	
3	Construction Waste Management	
3.1	Construction Waste	
3.2	2 Waste Contractors and Facilities	
3.3	B Site Documentation	
4	Ongoing Waste Management	
4.1	Overview	
4.2	P Residential Waste	
4.3	B Commercial Waste	
5	Equipment and Waste Management System	
5.1	Collection method and loading areas	
5.2	2 Waste Management System Summary	
5.3	Waste Management and Recycling Method	
5.4	Management System and Responsibilities	
5.5	5 Bin Storage Areas and Amenity	
5.6	Chute and bin handling system	
5.7	Signage and Education	
5.8	Prevention of Pollution, Illegal Dumping and Litter Reduction	
6	References	



## List of Tables

Table 3: Building waste material by percentage and conversion factor for volume and weight	9
Table 4: Construction waste generation estimations	10
Table 5: Waste service contractors and facilities	13
Table 1: MGB capacity and footprint	14
Table 2: NSW EPA waste guideline residential waste generation rates per week	14
Table 3: Residential waste generation	15
Table 4: Residential waste generation by Stage	15
Table 5: Residential Bin requirements	16
Table 6: Retail waste generation	18
Table 7: Bin storage requirements	19

## List of Figures

Figure 1: Aerial image of Blocks 3 and 4 of the new development in relation to broader site and surroundings.	. 8
Figure 2: Stage 3 North and South – B1	26
Figure 3: Stage 3 North & South – Ground Floor	27
Figure 4: Stage 3 North & South – Residential Level	28
Figure 5: Stage 3 West – B1	29
Figure 6: Stage 3 West – Residential Level	30
Figure 7: Stage 4 North – Ground Floor	31
Figure 8: Stage 4 North – Residential Level	32
Figure 9: Stage 4 South – Lower Ground Floor	33
Figure 10: Stage 4 South – Residential Level	34
Figure 11: Stage 3 South Loading Dock	35
Figure 12: Stage 4 South Loading Dock	36



## Glossary

Terminology	Definition
AS	Australian Standard
C&D	Construction and Demolition
DCP	Development Control Plan
ENM	Excavated Natural Material
EPA	Environment Protection Authority
LGA	Local Government Area
MGB	Mobile Garbage Bin
NDCP	Newcastle Development Control Plan 2012
NLEP	Newcastle Local Environmental Plan 2012
MSW	Municipal Solid Waste
VENM	Virgin Excavated Natural Material
WMP	Waste Management Plan
WSP	Waste Service Provider
WSRA	Waste Storage and Recycling Area



## 1 Introduction

MRA Consulting Group (MRA) was engaged by Iris Capital to prepare a waste management plan (WMP) for the proposed mixed use development in Newcastle East End precinct. The precinct is divided into blocks numbered 1 through 4 which include several properties and associated buildings. It is understood that, a concept plan staged Development Application (DA2017/00701) was approved in 2017 for the redevelopment of Hunter Street Mall, which includes retail, commercial, public spaces, residential flats, as well as parking.

This WMP addresses operational waste management requirements for the proposed Stages 3 and 4 of the Newcastle East End development. The WMP will assist in guiding best practice waste management, as well as promoting sustainable outcomes through waste avoidance and resource recovery at the construction site and the operational phases of the development.

The WMP meets the requirements of the Consent Authority (Council) and complies with the following reference documents:

- Newcastle Local Environmental Plan (NLEP) 2012; and
- Chapter 7.08 Waste Management of the Newcastle Development Control Plan (NDCP) 2012.

Consideration has also been given to the following supplementary documents in the preparation of this WMP:

- Better practice guide for Resource Recovery in Residential Developments (NSW EPA, 2019); and
- Better practice guidelines for waste management and recycling in commercial and industrial facilities (NSW EPA, 2012).

The principal objective of managing this activity is to maximise resource recovery and minimise residual waste from demolition and construction activities by

- 1. Optimising adaptive reuse opportunities of existing building/structures.
- 2. Maximise reuse and recycling of materials.
- 3. Minimise waste generation.
- 4. Ensure appropriate storage and collection of waste.
- 5. Minimise the environmental impacts associated with waste management.
- 6. Avoid illegal dumping.
- 7. Promote improved project management.



## 2 Background

## 2.1 Description of the proposed development

The subject blocks comprised an area of approximately 6,550m<sup>2</sup>. The proposed development site is comprised of block 3 (West, North and South buildings) and block 4 (North and South buildings). There will be mix use buildings along Hunter Street, King Street, Morgan Street and Newcomen Street; details of the proposed works and features of the development are summarised as follows:

Block 3 East (North and South - Morgan Street) (See Figure 2 - Figure 4, Appendix A) -

- Excavation of 3 levels of basements for car parking, wine cellar and retail use;
- Construction of:
  - o Ground level turntables,
  - o South 2 levels of residential dwellings (9 units),
  - North 10 levels of residential dwellings (29 units),
  - rooftop communal open space incl. pool.

Block 3 West (Hunter Street) (see Figure 5 and Figure 6, Appendix A) -

- Excavation of 3 levels of basements for car parking, wine cellar and retail use;
- Construction of:
  - Ground level residential use and lobbies
  - o 7 levels of residential dwellings (52 units)

Block 4 North (Newcomen Street) (see Figure 7 and Figure 8, Appendix A) -

- Excavation of 2 levels of basement for car parking, turntable, loading docks;
- Construction of:
  - o Ground level courtyard, wine store, basement carpark, and retail purposes, and
  - 8 levels of residential dwellings (23 units) with rooftop terrace.

Block 4 South (King Street) (see Figure 9 and Figure 10, Appendix A) -

- Excavation of 2 levels of basement for car parking, turntable, loading docks;
- Construction of:
  - Lower ground level carpark, wellness area,
  - Upper ground level communal space, wine cellar, residential dwellings (6 units) and courtyard, and
  - o 9 levels of residential dwellings (82 units), courtyard and communal open space.

### 2.2 Location

The proposed development is located approximately about 170 Km North of Sydney in Newcastle City Council local government area (LGA). The site is in B4 mixed use zone and is defined by a range of use including community, residential and commercial purposes. The several blocks are situated in Newcastle east, between Newcomen Street to the East, Hunter Street to the North, Thorn St to the West and King Street to the South of Block 4 and Laing Street to the South of Block 3 (see Figure 1).



Figure 1: Aerial image of Blocks 3 and 4 of the new development in relation to broader site and surroundings.



Source: Nearmap, 2023.

### 2.3 Strategies

Waste management for the site considers better practice, necessary equipment, and integration with other guidance documents including the NSW Waste and Sustainable Materials Strategy 2041 (2021), and National Waste Policy: Less Waste, More Resources (DEE, 2020). The key policy aims that are considered are:

- Avoidance (to prevent the generation of waste);
- Reduce the amount of waste (including hazardous waste) for disposal;
- Manage waste as a resource; and
- Ensure that waste treatment, disposal, recovery and re-use are undertaken in a safe, scientific and environmentally sound manner.

Management of waste generated onsite according to directives of the WSM Strategy will assist in achieving the target of 80% diversion from landfill in the C&D sector.

### 2.4 Assumptions

This report is a WMP, forming part of the mixed-use development documentation and assumes:

- Drawings and information that have been relied on in this WMP are the current set for the demolition of blocks 3 and 4 in the Newcastle East End precinct new development, prepared by SJB Architects, Durbach Block Jaggers and Curious Practice.
- The City of Newcastle NSW EPA Better Practice Guidelines 2019 outlines waste generation rates and services available for new developments which have been considered in the preparation of this report; and
- This WMP is a living document and therefore, waste management equipment and systems described in this report are subject to change based on future operations and available technology.



## **3 Construction Waste Management**

Construction activities at the site will generate a range of construction wastes. Throughout the development process, all materials will be reused and recycled where possible, minimising the disposal (landfilling) of materials other than those that are contaminated or unsuitable for reuse or recycling processes.

Waste storage during construction operations will involve some stockpiling of reusable material, as well as placement of wheeled bins for the separation of construction materials for recycling. A bin for residual waste or contaminated material will also be made available at the site for disposal where necessary. Bins may require alternative placement across construction operations to facilitate the safe and efficient storage of materials and will be retained within property boundaries to avoid illegal dumping.

A waste storage area shall be designated by the construction contractor and shall be sufficient to store the various waste streams expected during operations. Waste storage areas will be kept clear to maintain access and shall also be kept tidy to encourage separation of waste materials and for WHS reasons. The waste storage area will retain multiple bins to allow for source separation of waste to allow for ease of recovery and reuse of materials.

Waste management principles, management measures and facilities in use on the site shall be included as part of the site induction for all personnel working on the site.

Demolition waste has previously been addressed in a separate DA and demolition waste management plan for the demolition of existing structures across the site.

## 3.1 Construction Waste

The proposed development will involve the construction of several mixed-use buildings across the proposed development site as outlined in Section 2.1. Table 1 outlines indicative volume to weight conversion factors for common construction materials.

Building waste material	Tones per m <sup>3</sup>	Waste as % of the total material ordered for construction
Bricks	1.2	5-10%
Concrete	1.5	3-5%
Tiles/Ceramics	1	2-5%
Timber	0.3	5-7%
Plasterboard	-	5-20%
Mixed metals	0.9	
Clean fill	1.6	- /

#### Table 1: Building waste material by percentage and conversion factor for volume and weight

Source: EcoRecycle – Waste Victoria.

Table 2 outlines the estimated waste generation rates for materials through construction of the proposed development, in addition to the appropriate management methods for each material type.



#### Recycle Estimated Recycle (Off-Type of Re-use on-% of landfill (Separate Landfill Methods for re-use, recycling or disposal Volumes site) Material diversion site (m<sup>3</sup>) collection) 45,000 -✓ ✓ Excavated ✓ <5% >95% Onsite: Reuse for fill and levelling. material 60.000 Offsite: Removed from site for reuse as recycled fill material or soil. Disposal: Removal of any contaminated material for appropriate treatment or disposal. ✓ ✓ Bricks/pavers 1 Onsite: Separated wherever possible and reused or 10 - 20 <10% >90% crushed for landscaping and driveways. Offsite: Returned to supplier for reuse or removed to C&D facility for crushing and recycling for recovered products. ✓ ✓ ✓ Onsite: Separated wherever possible and reused or Concrete 400 - 800 <10% >90% crushed for filling, levelling or road base. Offsite: Removed to C&D facility for crushing and recycling for recovered products. ✓ ✓ ✓ Onsite: Separated wherever possible and reused or Tiles 10 - 20 <10% >90% crushed for landscaping and driveways. Offsite: Returned to supplier for reuse or removed to C&D facility for crushing and recycling for recovered products.

#### Table 2: Construction waste generation estimations



Type of Material	Estimated Volumes (m³)	Re-use on- site	Recycle (Separate collection)	Recycle (Off- site)	Landfill	% of landfill diversion	Methods for re-use, recycling or disposal
Timber (clean)	<10	-	1	~	<10%	>90%	Onsite: Separated wherever possible to improve resource recovery. Offsite: Returned to supplier for reuse removed to C&D facility for recovery where possible.
Timber (treated)	<10	-	1	1	50%	50%	Onsite: Separated wherever possible to improve resource recovery. Offsite: Returned to supplier for reuse removed to C&D facility for recovery where possible.
Plasterboard	40 - 60	-	4	4	<10%	90%	Onsite: Separated wherever possible to improve resource recovery. Offsite: Returned to supplier or removed to a C&D/plasterboard recovery facility for recovery where possible.
Glass	10 - 20	~	1	~	<10%	>90%	Onsite: Separated wherever possible and reused or crushed for landscaping and driveways. Offsite: Returned to supplier for reuse or removed to C&D facility for crushing and recycling for recovered products.
Metals (ferrous) Metals (non- ferrous)	10 - 20	-	~	~	<10%	>90%	Onsite: Separated wherever possible to improve resource recovery. Offsite: Returned to supplier for reuse or removed to C&D facility for recovery and recycling.



Type of Material	Estimated Volumes (m³)	Re-use on- site	Recycle (Separate collection)	Recycle (Off- site)	Landfill	% of landfill diversion	Methods for re-use, recycling or disposal
Floor covering	20 - 30	-	✓	✓	<10%	>90%	Offcut carpet separated where possible and returned to supplier for reuse.
Electronic waste	<5	-	✓	✓	<10%	>90%	Offcut wires and electronics separated where possible or returned to supplier for reuse.
Packaging materials (pallets, wrap, cardboard, etc)	100 - 200	-	1	1	<10%	>90%	Returned to supplier where possible or separated by material type for resource recovery.
Residual waste	25 - 50	-	4	*	100%	-	Resource recovery dependant on facility destination capability.
Total Diversion %						>90%	



## 3.2 Waste Contractors and Facilities

To ensure best practice waste management, appropriate contractors and facilities have been proposed based on their location and service offerings (Table 3).

|--|

Role	Details
Recommended Waste Collection Contractor	The following are local skip bin operators for consideration in the management of excavation and construction waste for the site:
	Central Waste Skips;
	Newcastle Skip Bin Hire; and
	All Town Skips.
	Or another supplier as elected by the building contractor.
Principal Off-Site Recycler	The following are local C&D processing facilities for consideration in the management of C&D waste generated at the site:
	Regyp - Newcastle;
	Concrush - Teralba; and
	<ul> <li>Central Waste Station – Kurri Kurri.</li> </ul>
	Or another appropriate facility as elected by the waste management contractor.
Principal Licensed Landfill Site	Summer Hill Waste Management Centre, or other appropriate facility as elected by the waste management contractor.

### 3.3 Site Documentation

This WMP will be retained on-site during the construction phases of the development, along with other waste management documentation (e.g. contracts with waste service providers).

Responsibility for the WMP, waste documentation and processes during the excavation and construction phases will be with the site manager or builder.

A logbook that records waste management and collection will be maintained on site, with entries including:

- Time and date of collections;
- Description of waste and quantity;
- Waste/processing facility that will receive the waste; and
- Vehicle registration and company name.

Waste management documentation, the logbook and associated dockets and receipts must be made available for inspection by an authorised Council Officer at any time during site works.



## 4 Ongoing Waste Management

### 4.1 Overview

Waste management strategies related to site operations have been established according to the documents outlined in the CBDCP.

The proposed development is a mixed-use of hotel/retail on the ground floor and residential levels above. Operational waste generation addressed in the following sections relates to waste generation associated with residential and commercial/retail components of the building.

The following space calculations are based off the bin dimensions sourced from the CBDCP and NSW EPA's Better Practice Guide for Resource Recovery in Residential Developments (hereafter referred to as the "Better Practice Guide") (2019) (Table 4).

#### Table 4: MGB capacity and footprint

Bin Capacity (L)	Height (mm)	Depth (mm)	Width (mm)	Footprint (Approx. m <sup>2</sup> )
240	1,080	735	580	0.43
660	1,250	850	1,370	1.16
1,100	1,470	1,245	1,370	1.71

Source: NSW EPA, 2019.

### 4.2 Residential Waste

#### 4.2.1 Waste Generation Rates

In lieu of a Council specific waste generation rate, the following waste generation rates have been derived from NSW EPA *Better Practice Guide* (see Table 5).

#### Table 5: NSW EPA waste guideline residential waste generation rates per week

Apartment Size	Waste	Recycling	Organics
1 bedroom or studio	80L	80L	25L
2 bedroom	100L	100L	25L
3 bedroom or greater	120L	120L	50L

Source: NSW EPA, 2019 (Table F2).

#### 4.2.2 Waste Generation and bin requirements

The proposed residential component of the proposed building will include 195 residential dwellings across two stages, up to 8 storeys. Residential waste will make use of general waste and recycling chutes for the management of waste across each level for each building. While limited garden organic waste is expected to be generated by residents, food waste may be required to be managed and therefore, space for separate bins should be provided in common waste storage spaces for the management of food waste if required.

Based on the above standard bin requirements outlined in Council development controls (see Section 4.2.1), the following waste generation profile for the residential component of the proposed development are outlined in Table 6 below.



#### Table 6: Residential waste generation

Building		Waste stream	Units*	Weekly Waste Generation	Bins Required
	North	General Waste		840	1 x 1,100L bin
		Recycling	9	840	1 x 1,100L bin
		FOGO		225	2 x 240L bins
		General Waste		3,000	3 x 1,100L bins
Stage 3	South	Recycling	29	3,000	3 x 1,100L bins
		FOGO		875	4 x 240L bins
	West	General Waste	52	5,040	5 x 1,100L bins
		Recycling		5,040	5 x 1,100L bins
		FOGO		1,375	6 x 240L bins
Building		Waste stream	Units	Weekly Waste Generation	Bins Required
	North	General Waste	23	2,340	3 x 1,100L bins
		Recycling		2,340	3 x 1,100L bins
Stage 4		FOGO		700	6 x 240L bins
		General Waste		8,300	8 x 1,100L bins
	South	Recycling	82	8,300	8 x 1,100L bins
		FOGO		2,325	10 x 240L bins

\*it is noted that each of the proposed buildings will include multiple chute cores corresponding to respective lift cores. Each chute cure will terminate into a distinct waste room and therefore, bin requirements will be distributed across several interim chute rooms as shown on site plans.

#### Table 7: Residential waste generation by Stage

Building	Waste Stream	Units	Weekly Waste Generation (L)	Bins Required / collection schedule
Stage 3	General Waste		8,880	9 x 1,100L bins
	Recycling	90	8,880	9 x 1,100L bins
	FOGO		2,475	3 x 1,100L bins
Stage 4	General Waste		10,640	11 x 1,100L bins
	Recycling	105	10,640	11 x 1,100L bins
	FOGO		3,025	3 x 1,100L bins



\*While not yet part of Council's waste service offering, the proposed development would cater for food and garden organic waste (FOGO) and has assumed rates of generation according NSW EPA Guidelines.

Given the scale of the residential component of the proposed development, 1,100L bins will be preferable for the management of general waste and recycling at the site to reduce the number of bins required to be serviced.

#### 4.2.3 Waste Storage

#### **Temporary Waste Storage and disposal**

Each dwelling will maintain smaller bins within each unit, capable of storing at least one days' worth of waste. Residents will have access to a waste and recycling chute on each habitable level for the disposal of waste as needed. Location of the waste chutes are highlighted in proposed site plans included as Appendix A.

#### **Residential Waste Room**

Residential waste disposed of via waste and recycling chutes will be deposited into the residential waste room located on the ground floor. The residential waste room has direct access to the ground floor loading dock via a dedicated bin lift which connects the waste room and loading dock. The bin room will be utilised for the temporary storage of all waste types prior to collection.

#### **Table 8: Residential Bin requirements**

Building	Waste Stream	Bins Required	Collection Schedule	Space required (incl. manuevring)*
	General Waste	9 x 1,100L bins	Weekly	23m <sup>2</sup>
	Recycling	9 x 1,100L bins	Weekly	23m <sup>2</sup>
Stage 3	FOGO	3 x 1,100L bins	Weekly	8m <sup>2</sup>
	Bulky Waste	Bulky Waste N/A		12m <sup>2</sup> (approx.)
			Total	66m <sup>2</sup>
	General Waste	11 x 1,100L bins	Weekly	28m <sup>2</sup>
	Recycling	11 x 1,100L bins	Weekly	28m <sup>2</sup>
Stage 4	FOGO	3 x 1,100L bins	Weekly	8m²
	Bulky Waste	N/A	As required	12m <sup>2</sup> (approx.)
			Total	76m <sup>2</sup>

\*minimum space required assumes bin footprint x 1.5 to accommodate for manoeuvring of bins. This does not include area for bulky waste storage/handling.

The residential bin rooms proposed for the site are sufficient for the storage of bins required and are sized approximately as follows:

- Stage 3: 66m<sup>2</sup>
- Stage 4: 76m<sup>2</sup>

#### **Bulky Waste Storage**

A bulky waste storage area should be made accessible to all residents and therefore each stage of the proposed development will maintain a bulky waste store. This storage area is intended to be used to store large items that cannot be disposed of to general waste and recycling (including via the chute systems) and accommodate for Council's additional recycling initiatives available. Bulky waste items may including but are not limited to:

• broken/damaged/old whitegoods,



- furniture,
- appliances, and
- mattresses.

Other waste/recycling streams that may be appropriate for management at the site include but are not limited to:

- separate paper and cardboard,
- textiles,
- e-waste, and
- soft plastics.

Bulky waste storage areas are sized to accommodate temporary holding of bulky waste items between scheduled collection times, per Council timeframe for residential flat buildings. Bulky waste storage rooms are located in or adjacent to the chute rooms for each of the buildings, per site plans in Appendix A.

#### 4.2.4 Collection Scheduling

Waste generation and storage estimates in the above sections assume a weekly collection for all typical waste streams (being general waste, recycling and organics). A more frequent collection of general waste and recycling will reduce the number of bins required to be retained at the site at any one time and may create efficiencies in the operational management of waste at the site.

Collection arrangements, including collection frequency are subject to availability with Council. It is proposed that general waste and recycling be collected on different days in the week to reduce demand on loading docks at the site and ensure bins are managed efficiently.

### 4.3 Commercial Waste

The commercial components of the proposed development will be similarly separated into two distinct Stages of development. Stage 3 & 4 will incorporate ground floor retail uses through the activated frontage.

The following sections address waste management for commercial uses of the site according to the two stages of development.

#### 4.3.1 Waste Generation

Table 9 outlines waste generation expectations based on Council and NSW EPA *Better Practice Guide* waste generation rates for the proposed retail tenancies in Stage 3 & 4 of the development. It is unknown at this time what specific uses will occupy proposed retail tenancies and therefore, 50% occupancy has been assumed to be food & beverage or café related uses as this represents the typically highest waste generating uses.



#### Table 9: Retail waste generation

Stage	Use	Area (m²)	Waste Stream	Waste Generation Rate	Generation per Week (L)*
	Conorol Potoil	490	General Waste	50L/100m <sup>2</sup> /day	1,715
	General Retail		Recycling	100L/100m <sup>2</sup> /day	3,430
Stage 3		490	General Waste	50L/100m <sup>2</sup> /day	1,715
	Food and Beverage / Café		Recycling	120L/100m <sup>2</sup> /day	4,116
			Food Waste*	50L/100m <sup>2</sup> /day	1,715
				General Waste	3,430
Total				Recycling	7,546
				Food Waste	1,715
	General Retail	268	General Waste	50L/100 m <sup>2</sup> /day	938
			Recycling	100L/100 m <sup>2</sup> /day	1,876
Stage 4	Food and Beverage / Café	268	General Waste	50L/100m <sup>2</sup> /day	938
			Recycling	120L/100m <sup>2</sup> /day	2,251
			Food Waste*	50L/100m <sup>2</sup> /day	938
Total				General Waste	1,876
				Recycling	4,127
				Food Waste	938

Note: Retail uses are assumed to operate 7 days per week.

\*Food waste is expected to be proportionately high since most general waste will contain food. It is expected this can be managed separately and therefore, 50% of the general waste stream has been assumed to be food waste.

#### 4.3.2 Bin Requirements

In total, the retail component of Stage 3 and 4 is expected to generate the following total volume of waste per week, according to waste stream:

- General waste 5,306L
- Recycling 11,673L
- Food waste 2,653L

Table 10 outlines the required bin infrastructure to manage the expected waste generation for the proposed retail use.



#### Table 10: Bin storage requirements

Stage	Waste Stream	Bins / collection schedule	Min. Space required (incl. Manoeuvring)
	General Waste	2 x 1,100L bins / collected twice a week	5m <sup>2</sup>
Stogo 2	Recycling	Recycling 4 x 1,100L bins / collected twice a week	
Slage S	Food Waste 4 x 240L bins / collected twice a week		3m <sup>2</sup>
	Bulky items / other waste -		4m <sup>2</sup>
	<b>22</b> m²		
	General Waste 1 x 1,100L bins / collected twice a week		2.5m <sup>2</sup>
Stogo 4	Recycling	2 x 1,100L bins / collected twice a week	5m <sup>2</sup>
Stage 4	Food Waste	2 x 240L bins / collected twice a week	1.5m <sup>2</sup>
	Bulky items / other waste -		4m <sup>2</sup>
		Subtotal	13m²

Note: The number of bins required to be retained reduces as collection frequency increases.

#### 4.3.3 Waste Storage

#### **Temporary Waste Storage**

Retail tenancies will retain smaller bins in BOH areas to capture one days' waste generated. Waste will be transferred between temporary bins and the retail waste storage area by retail staff at the end of each day or as required.

#### **Retail Waste Rooms**

Retail waste storage will require approximately 22m<sup>2</sup> for Stage 3 and 13m<sup>2</sup> for Stage 4. Stage 3 retail waste is proposed to be stored in a room of approximately 32m<sup>2</sup> (see Figure 3) located on the ground floor of the West building. Stage 4 retail waste will have bins stored in a retail waste room located adjacent to the loading dock of the South building, with overburden space in the loading dock for the storage of spare empty and full bins (see Figure 12). Building management will be responsible for ensuring that bins are rotated between storage and collection areas for servicing purposes.

Retail waste storage areas are designed with sufficient space to accommodate the proposed bins outlined in Section 4.3.2. Additionally, the spaces are also sufficiently sized to accommodate potential changes to waste management in future, for the management of different waste streams, including bulky items.

#### 4.3.4 Collection Scheduling

Waste generated from the proposed retail component of the site will be collected 1-2 times per week by a private contractor from the loading docks for Stages 3 and 4. All wastes will be transported for treatment or disposal at a facility suitably licensed to receive, process, or dispose of that waste type.

Waste collection will be coordinated to avoid conflicting with waste collection schedules for residential waste. Details waste collection scheduling for commercial waste will be determined prior to occupation of the site and procedures outlined in a loading dock management plan to be prepared prior to issuing of an occupation certificate.



## 5 Equipment and Waste Management System

### 5.1 Collection method and loading areas

Council's waste contractor will be the waste service provider for the residential component of the site, while a private contract will be engaged to service retail components of the proposed development from the respective buildings. Waste service vehicles utilised for the site will be rear loading style. The collection point for the waste service provider (WSP) and areas for handling and loading are as follows:

- Collection and loading will occur in the loading areas within the site which are designed to accommodate a waste collection vehicle according to Australian Standards. Loading areas are as follows:
  - Block 3 South accessible from Liang Street (see Figure 11, Appendix B); and
  - o Block 4 South accessible from Liang Street (see Figure 12, Appendix B).
- Clear, safe, accessible and convenient space for handling of MGBs and equipment and loading of collection vehicles;
- 2m of unobstructed clear space behind the proposed truck loading area is available for the safe and effective loading of MGBs for rear lift servicing; and
- Identifiable areas where pedestrians, visitors and site staff can recognise and avoid any risk associated with moving vehicles, and bin moving and handling.

The loading dock has been designed according to EPA NSW Better Practice Guide for resource recovery in residential development.

The following table is for guidance only. For detailed requirements and vehicle dimension reference to AS2890.2 Parking facilities: off-street commercial vehicle facilities.

Vehicle type	Rear loading
Length (m)	12.5
Width (m)	3.5
Travel height (m)	4.5
Turning circle (m)	25.0

#### Table 8: HRV – AS2890.2

### 5.2 Waste Management System Summary

The following specific management methods are proposed for the various collection waste streams expected to be generated at the site, including alterative waste streams outside of general waste, recycling and organics:

- **General Waste:** General waste shall be placed within a tied plastic bag prior to transferring into collection bins. For collection purposes, general waste shall be stored within a mobile garbage bin (MBG).
- **Commingled Recycling:** All recyclables will be stored in commingled bins (mixed plastic, paper, cardboard, glass, aluminium, steel). All recyclables should be decanted loose (not bagged) with containers un-capped, drained and rinsed prior to disposal into the recycling bin. Paper should be flattened and placed in paper and cardboard bin if applicable.
- Food Waste: Commercial food organics waste generation from the development can be collected and treated on-site at small scale should management decide to do so. Organics treatment can be used to produce conditioners, compost or vermiculture castings for application on or off-site. Equipment options include different size and capacity composters, dehydrators, worm farms and macerators. For organics treated to acceptable standards, discharge of effluent or any output to sewer as commercial trade wastewater may be permitted.



Alternatively, tenants can make arrangements for the separate collection of its organics by its waste management contractor. Food waste can be stored in 240L sealed bins or refrigerated waste storage prior to collection.

- **Food Donation:** Management of commercial and food and beverage uses may like to explore the potential for donation of excess consumable food to charities such as OzHarvest or FoodBank NSW.
- Paper and Cardboard: Should large quantities of paper and carboard waste be generated from
  proposed site uses a separate service may be suitable for application at the site. The contracted waste
  service provider may be able to provide separate paper and cardboard bins for the source separation
  and collection of paper and cardboard waste.
- Other (Problem) Waste: The disposal of hard, bulky, electronic, liquid or potentially hazardous wastes shall be organised between the operator and site users as necessary. Aldi on Oxford St have a battery collection point for local use.
- Cooking Oil: grease traps/arrestors are provided across the site for potential food tenancies cooking oil. Collection will be coordinated between the operator, site users and the contracted WSP. Grease trap servicing will be scheduled as required.

### 5.3 Waste Management and Recycling Method

The flow of **residential waste and recycling** goes from generation to collection through several steps:

- 1. Waste is temporarily stored at its point of generation in an appropriately sized receptacle, clearly marked for type of waste;
- Residents are to transfer waste to waste and recycling chute inlet located on each residential level which will deposit into a bin room on the lower ground and basement levels. Maximum distance between residential dwellings and chutes on each residential level will be less than 30m, in accordace with NSW EPA guidelines.
- 3. Site management are responsible for maintenance of bins and the waste storage rooms, ensuring bins are clean and in working order. Site management are also responsible for switching out full bins and monitoring bin fullness;
- 4. Each chute room will have capacity of at least 3 days worth of waste and recycling storage capacity in the form of 1 x 1,100L bin which will require changing once full by site waste caretaker or manager;
- 5. Site management is to ensure contracts with Council or a private waste contractor, who also ensure appropriate collection scheduling and access is organised to minimise noise, odour, vermin, and visual amenity impacts to staff, visitors and the public.
- 6. All waste collections for residential waste will occur at either of the two loading docks for Stage 3 and 4 respectively (see Section 5.1 and Appendix B).

The flow of **commercial waste and recycling** goes from generation to collection through several steps:

- 1. Waste is temporarily stored at its point of generation in an appropriately sized receptacle, clearly marked for type of waste;
- 2. Site cleaners and/or tenancy staff are to transfer waste to the respective waste storage room for appropriate disposal into the respective bin. Commercial tenants will not have access to residential waste storage areas and vice versa.
- 3. Cleaning staff and site management are responsible for maintenance of bins and the waste storage rooms, ensuring bins are clean and in working order. Cleaning staff and site management are also responsible for switching out full bins and monitoring bin fullness;
- 4. Site management is to ensure contracts with Council or a private waste contractor, who also ensure appropriate collection scheduling and access is organised to minimise noise, odour, vermin, and visual amenity impacts to staff, visitors and the public.
- 5. All waste collections for residential waste will occur at either of the two loading docks for Stage 3 and 4 respectively (see Section 5.1 and Appendix B).



## 5.4 Management System and Responsibilities

The site management and caretaker staff will be responsible for the management of waste at the site. Should there be any issues that impact on the operational efficiency, safety and suitability of waste management, management will be responsible for making any necessary changes, responsibilities include:

- Using this WMP to inform waste management operations, design and infrastructure;
- Providing educational materials and information on sorting methods for recycled waste, awareness of waste management procedures for waste minimisation and resource recovery;
- Maintaining a valid and current contract with a licensed waste service provider for waste and recycling collection and disposal;
- Making information available to residents and visitors about waste management procedures.
- Organising, maintaining and cleaning bins as part of a regular maintenance schedule;
- Manoeuvring bins to specified onsite collection point prior to and following scheduled collection of waste bins;
- Organising bulky waste collections as required;
- Ensuring bin allocation and waste/recycling collection frequency is adequate. Requesting additional infrastructure or services where necessary; and
- Monitoring any vermin and pest issues and arranging appropriate controls (traps or fumigating) and maintenance of doors or other points of potential entry.

### 5.5 Bin Storage Areas and Amenity

Site cleaning staff will have access to the waste rooms which will house general waste and recycling bins, and other waste management equipment/infrastructure as required.

The bin storage areas proposed for residential and commercial uses will be entirely enclosed or adjacent to loading areas to avoid impacting residents, visitors and retail patrons. Transfer of bins will mainly take place between storage areas and loading docks which are generally connected via service lifts.

Waste storage areas will be designed and constructed with consideration to Council specifications outlined as follows:

- The location of the designated waste and recycling storage room(s) or areas, sized to meet the waste and recycling needs of all tenants
- Development includes a designated waste/recycling storage area or room(s) (designed in accordance with the 'Waste Management Technical Manual')
- The path of travel for moving bins from the storage area to the identified collection point (if collection is to occur away from the storage area). Step-free access is provided between the point at which bins are collected/emptied and the waste/recycling storage room(s) or area(s) (d) the on-site path of travel for collection vehicles
- Depending upon the size and type of the development, it may be necessary to include a separate waste/recycling storage room/area for each tenancy
- All tenants keep written evidence on site of a valid contract with a licensed waste contractor for the regular collection and disposal of the waste and recyclables that are generated on site
- Where possible, waste/recycling containers are collected from a rear lane access point
- The size and layout of the waste/recycling storage room/area are capable of accommodating reasonable future changes in use of the development
- Waste chutes will be designed in accordance with the requirements of the 'Waste Management Technical Manual', the 'Building Code of Australia' and 'Better practice guide for resource recovery in residential developments 2019. Garbage chutes are not suitable for recyclable materials and must be clearly labelled to discourage improper use. Where recycling chutes are not provided, alternative interim disposal facilities for recyclables should be provided at each point of access to the waste chute system



- Arrangements are to be in place regarding the regular maintenance and cleaning of waste management facilities. Tenants and cleaners are made aware of their obligations in regard to these matters.
- Mixed use development incorporates separate and self-contained waste management systems for the residential component and the non-residential component. In particular, the development incorporates separate waste/recycling storage rooms/areas for the residential and non-residential components.
- Commercial tenants are to be prevented (via signage and other means), from using the residential waste/recycling bins and vice versa.

### 5.6 Chute and bin handling system

The proposed development will incorporate a number of dual-core waste and recycling chutes across buildings for the purpose of managing residential waste. The proposed residential waste management system for proposed buildings across Stage 3 and 4 are summarised as follows –

- General (all buildings):
  - Dual core waste and recycling chutes with disposal access on each residential level.
  - Chute access on each level approximately 30m from furthest residential dwelling, in line with NSW EPA (2019) Better Practice Guide for Resource Recovery in Residential Developments

     Section 2.7 - It is also recommended that residents should not be required to walk more than a maximum distance of 30m.
  - Chute discharge into 1,100L bins located on lower floors in a dedicated chute room.
  - Some bins stored across the site may require a movement aid to transfer bins from their respective chute room to the relevant loading dock for servicing. Examples of bin handling equipment is identified in Appendix C.
- Stage 3 East (North & South) (see Figure 2 Figure 4, Appendix A):
  - Chute/bin rooms located on the ground floor (South) and Basement Level 1 (North) for discharge of chutes.
  - Service/goods lift access direct from waste storage areas to the proposed loading level.
- Stage 3 West (see Figure 5 and Figure 6, Appendix A):
  - Two, dual core waste and recycling chutes discharging into chute/waste rooms located on Basement Level 1.
  - Access via basement Level 1 to goods lift up to the Stage 3S building loading dock. May require a bin tug or trailer for the efficient transfer of bins across the carpark or up the ramp to the loading area.
- Stage 4 North (see Figure 7 and Figure 8, Appendix A):
  - Two, dual core waste and recycling chutes discharging into chute/waste rooms located on the Ground Floor.
  - Link access to Stage 4 South building loading dock on Basement Level 1. May require a bin tug or trailer for the efficient transfer of bins across the carpark or up the ramp to the loading area.
- Stage 4 South (see Figure 9 and Figure 10, Appendix A):
  - Four, dual core waste and recycling chutes discharging into chute/waste rooms located on the Lower Ground or Basement Level 1.
  - Two waste rooms in close proximity to the loading dock on Basement Level 1.
  - Two waste rooms located on the Lower Ground floor with direct access to a goods lift to the loading dock. May require a bin tug or trailer for the efficient transfer of bins across the carpark or up the ramp to the loading area.

### 5.7 Signage and Education

Signage that promotes resource recovery, waste minimisation, safety and amenity follow the Australian Standard for safety signs for the occupational environment.



Signage is designed to consider language and accessibility (i.e. to be understood as clearly as possible by those with different abilities of vision, knowledge of the English language, intellectual ability and with other conditions). Signage is to be prominently posted on each bin and relevant waste service area indicating:

- Detail on acceptable recyclables;
- Recyclables are to be decanted loose (not bagged);
- Contact details for arranging the disposal of bulky items; and
- The area is to be kept tidy.

Standard signage requirements and guidance for application apply (see Appendix D).

### 5.8 Prevention of Pollution, Illegal Dumping and Litter Reduction

To minimise dispersion of litter and prevent pollution (to water and land via contamination of runoff, dust and hazardous materials), site management will also be responsible for:

- Maintenance of communal areas and bin storage areas;
- Securing the waste storage areas from vandalism and the escape of litter;
- Identification and appropriate disposal of goods with hazardous material content (paints, e-waste, fluorescent tubes);
- Acting to prevent dumping and unauthorised use of waste areas; and
- Requiring contractors to clean up any spillage that may occur during waste servicing or other work.



## 6 References

Australian Building Codes Board (2016) National Construction Code (NCC).

Blue Environment (2020) Australian National Waste Report.

Department of Environment and Climate Change (2008) NSW Model Waste Not DCP Chapter.

- Department of Environment, Climate Change & Water (2010) House deconstruction fact sheet: Bricks and concrete removal.
- Department of the Environment (2016) Working together to reduce food waste in Australia, Australian Government.
- Environment Protection and Heritage Council (2009) National Waste Policy: Less Waste, More Resources. Available at: http://www.nepc.gov.au/system/files/resources/906a04da-bad6-c554-1d0d-45216011370d/files/wastemgt-rpt-national-waste-policy-framework-less-waste-more-resources-printver-200911.pdf

Newcastle Development Control Plan (NDCP) 2012.

Newcastle Local Environmental Plan (PLEP) 2012.

NSW EPA (2016) Recycling Signs, Posters and Symbols. Available at: http://www.epa.nsw.gov.au/wastetools/signs-posters-symbols.htm.

NSW EPA (2019) NSW Better Practice Guide for Resource Recovery in Residential Development.

State Environmental Planning Policy (Major Development) Amendment (State Significant Precincts) 2016.

Standards Australia (1994) AS 1319: Safety signs for the occupational environment, Homebush, NSW: Standards Australia.

Standards Australia (2008) AS 4123 Mobile waste containers.

WorkCover (2011) Managing Work Environment Facilities Code of Practice.

## Appendix A Proposed Chutes and Bin Storage

Figure 2: Stage 3 North and South – B1



BASEMENT 1 BASEMENT 2 BASEMENT 3

Grand total: 404



 In accepting and utilising his do Architecture (MSW) (Pty. Ltt. AC common law, datatory law and property right). The recipient ag from unauthorised charges: or without prior writtlen consent for shall transfer of this document to wannerwise of these for any pure dimensions prior to any work co not scale drawings.	current the recipient agree IN 081 004 724 TIA SJB A other rights induding copy area not to use this docum area of claims against SJB to smaste the document on m SJB Anchlects. Under or doment a sub SJB Anch ose. The Builder/Context mmencing. Use figured de	is that SJB ischitects, relain all inght and intellectual ent for any purpose at a consumption officer projects o circumstances hillects makes no for shall welfy job mensions only. Do
FOR	APPROVA	L
1 28.02 2023 EOR INFO	RMATION	By Chk.
2 08.03.2023 FOR INFO 3 31.03.2023 ISSUE FOR	RMATION	JG RY JG RY
Precinct + Building 3W + 4	5	
SJB Architects	-	_
Surry Hills NSW		
T 61 2 9380 9911		
sjb.com.au		
Building 3E Durbach Block Jaco	070	
Level 2, 9 Roslyn St	urs (	
Potts Point NSW 2011 Australia		
T 61 2 8297 3500 durbachblockjaggers.	com Jaggers	
Curious Practice	CLIDIC	
24/526 Hunter Street, Newcastle NSW	CURIC	005
2300 Australia T 61 4 1182 4600	PRAC	TICE
curiouspractice.com		
F		
	3E	
1 377 1	25	` <b> </b>
Li_i_	JE	
	-	1
		4S
	L	
Client		
•	•	
Č L	•	
		-
Project		
FAST END ST	AGE 3&4	
Hunter, Morgan Streets NEWC	ASTLE NSW	, King 2300
Country AMAR		_000
Country: AWAE	MARAL	
Drawing Name		
FLOOR PLAN	3E -	
BASEMENT 01		
Drawn		$\langle 1 \rangle$
0 1 2	5m	HT)
1:100 @A1		V
Date	Scale	Sheet Size
31.03.2023	1:100	@ A1
Drawn.	Chk.	Revision
JG	RY	3
Job No.	Drawing No.	
6668	DA-3E	<u>-100</u> 3

## Figure 3: Stage 3 North & South – Ground Floor





Rev Date         Revision         By         Dist.           A 22/02/20 Instructional Plant         100 Dist.         100 Dist.         100 Dist.           B 22/02/20 Instructional Plant         100 Dist.         100 Dist.         100 Dist.           C 22012/B Instructional Plant         100 Dist.         100 Dist.         100 Dist.           D 2002/D T 2004 Dist.         100 Dist.         100 Dist.         100 Dist.
Preditor - Building 307 + 4.8 SUB Architects Level 2, 4.60 Crown St 2010 Austrian T 61 2 930 9911 40 com.au
Butdro 3E Durtach Block Jaggers Level 2, 9 Rosin St Pots Point NSW 2011 Austral Block 16 12 6287 3500 untrachblockjaggers.com
Building 44 Curicous Practice 244538 Hunter Street. Neurocation NSW 2000 Australia T 61 4 1182 4600 curirouspractice.com
_ Client
iris
Project Newcastle East End Stage 3 & 4
Hunter, Morgan, Newcomen, King Streets NEWCASTLE NSW 2300 Country: AWABAKAL
Drawling Name Floor Plan - 3E - Ground Plan
Disen 0 1 2 5n 1:100 @A1
Date         Scale         Sheet Size           23/03/27         1:100         @ A1
Drawm.         Chik.         Revision           ND         DJ         D           Job No.         Drawing No.
6668 DA-3E-1004

## Figure 4: Stage 3 North & South – Residential Level





manufactor de la construction que parte de la construction de la const
FOR INFORMATION
100200         Noted Water Facts         60         01           100200         Noted Water Facts         60         01           100200         Noted Edit 55         80         01           200305         Noted Edit 55         80         01
Present + Ibuling 201 + 45 SJB Architects Every 12 - 480 Orom 51 Story His Kov T 61 2 8309 011 sjb.com.au
Budleg 26 Durhach Block Jaggens Lewit 2,9 Rostyn St. Potts Point NSW 2011 Australia 1 of 1 2 8297 3500 durbachblockjaggens com
Dualog of Currious Practice 24/53 Hurster Street, Newcastle KNW 2901 Australia 2010 Australia Curriouspractice.com
iris
Project Newcastle East End Stage 3 & 4
Hunter, Morgan, Newcomen, King Streets NEWCASTLE NSW 2300 Country: AWABAKAL
Drawing Name Floor Plan - 3E - Level 2 Plan
Drawn 0 1 2 5m 1:00 @A1
Date         Scale         Sheet Size           23/03/27         1:100         @ A1           Drawn.         Chk.         Revision
ND DJ D Job No. Drawing No.
0008 DA-3E-1007

#### Figure 5: Stage 3 West – B1









FOR APPROVAL

By Chk.

JG RY JG RY JG RY

#### Figure 6: Stage 3 West – Residential Level





FOR	APPROVA	L
Rey Date Devision		Ru Chir
		by Clik.
2 08.03.2023 FOR INFOR 2 08.03.2023 FOR INFOR	MATION	JG RY JG RY
3 31.03.2023 ISSUE FOR	DA	JG RY
Precinct + Building 3W + 4S		
SJB Architects		
Level 2, 490 Crown St Surry Hills NSW		
2010 Australia T 61 2 9380 9911		
sjb.com.au		_
Building 2E		
Durbach Block Jagge	rs	
Level 2, 9 Roslyn St		
2011 Australia		
T 61 2 8297 3500		
Building 4N		
Curious Practice	CLIDIA	
Newcastle NSW	CURIC	505
2300 Australia T 61 4 1182 4600	PRAC	LICE
curiouspractice.com		
	3E	
3W		
\"`\ [		" <u> </u>
	3E	
		4S
Client		
Project		
EAST END STA	GE 3&4	
Hunter, Morgan	Newcomer	n, King
Streets NEWCA	SILE NSW	2300
Country: AWAB	AKAL	
-		
Drawing Name		
FLOOR PLAN -	3W - LEVF	L
01		
0		$\square$
Drawn		H
0 1 2	5m	$\langle V \rangle$
1:100 @A1	1	$\mathcal{I}$
Date	Scale	Sheet Size
31.03.2023	1:100	@ A1
Drawn.	Chk.	Revision
JG	RY	3
Job No.	Drawing No.	
6668	DA_2\	V_1005
0000	บค-งข	v - 1005

1

#### Figure 7: Stage 4 North – Ground Floor





In acceptor and atliking this document the recipient agrees that Orouse Particle, retained a Common like, studionly use and other off agrees not to use the document for any purpose other than its intended use; to varial of clame againer (norous Particle readings model) and the advectment for any purpose other than its intended use; to varial clame againer (norous Particle readings projects without prore written consent from Curloss Particles. User on constraints and the Intender of this document for constraints and the Intender of this document for the State of the State of the State of the State of the State purpose. The Mathew Constant of the Variants of the State of the Variants purpose. The Mathew Constant of the Variants of the Variants of the Variants of the State of the State of the State of the Variants of the Variants of the State of the Variants of the Variants of the Variants of the State of the Variants of t



#### Figure 8: Stage 4 North – Residential Level





In acception and utilities that document the recipient agrees that Chronic Printices, relation of the control of the recipient agrees not to use this document for any purpose other than its intermediate the second second second second second second methods and the second second second second second second methods and the second second second second second second methods and second second second second second second methods and second seco

FOR APPROVAL
Rev Date Revision By Chir
1 2022/09/30 FOR INFORMATION SC GL
2 2023/03/31 FOR APPROVAL SC GL
Predinct + Building 3W + 4S SJB Architects
Level 2, 490 Crown St Sury Hills NSW 2010 Australia T 61 2 9380 9911 sjb.com.au
Building 15 Durbach Block Jaggers Lusel 2, 9 Rodyn 51 Polls Fucht NSW 2017 Australia U 17 61 2 8207 3500 durbachtlockjaggers.com
Building 4N Curicus Practice 245269 Humler Street, Newcastle NSW 2300 Australia 614 1182 4600 curiouspractice.com
iris
Project
Hunter, Morgan, Newcomen, King Streets NEWCASTLE NSW 2300
Country: AWABAKAL
Floor Plan - 4N - Level 02
Drawn 0 1 2 5m 1:100 @A1
Date Scale Sheet Size
2023/03/31 1:100 @ A1
Drawn. Chk. Revision
SC GL 1
Job No. Drawing No.

Figure 9: Stage 4 South – Lower Ground Floor





In accepting and ut Architecture (NSW common law, statu property rights. The other than its intens from unauthorised FOR APPROVAL **Devicini** By Chi RY

Precind + Building 3W + 4 SJB Architects Level 2, 490 Crown St Surry Hills NSW 2010 Australia T 61 2 9380 9911 sib.com.au







iris

Project Newcastle East End Stage 3 & 4 Hunter, Morgan, Newcomen, King Streets NEWCASTLE NSW 2300 Country: AWABAKAL

Drawing Name		
FLOOR PLAN GROUND	- 4S - LOWE	R
Drawn 0 1 2 1:100 @A1	5m	$\bigcirc$
Date	Scale	Sheet Size
31.03.2023	1:100	@ A1
Drawn.	Chk.	Revision
BR	RY	10
Job No.	Drawing No.	

Figure 10: Stage 4 South – Residential Level





In accepting weld utilizing this document the respirat agrees that SLB Architecture (NSUP) View (LL KAO 001 004 K-124 K-126 K

		FOR APPROVAL		
Rev	Date	Revision	By	Chk
	09.09.2022	FOR INFORMATION	JG	RY
	28.09.2022	FOR INFORMATION	JG	RY
	14.10.2022	FOR INFORMATION	BR	RY
	08.11.2022	FOR INFORMATION	BR	RY
	23.12.2022	FOR INFORMATION	BR	RY
	28.02.2023	FOR INFORMATION	BR	RY
	16.03.2023	DRAFT DA	BR	RY
	24.03.2023	DRAFT DA	BR	RY
	31.03.2023	ISSUED FOR APPROVAL	BR	RY
-				
_				
_				
_				
_	_		_	_
_				_
_				
_				
_				
_				

#### SJB Architects Level 2, 490 Crown St Surry Hills NSW 2010 Australia T 61 2 9380 9911 sib.com.au

Building 3E Durbach Block Jaggers Level 2, 9 Roslyn St Potts Point NSW 2011 Australia T 61 2 8297 3500 durbachkleskiegerse and



Building 4N Curious Practice 24/526 Hunter Street, Newcastle NSW 2300 Australia T 61 4 1182 4600 curdouspractice.com



iris

Project Newcastle East End Stage 3 & 4 Hunter, Morgan, Newcomen, King Streets NEWCASTLE NSW 2300 Country: AWABAKAL



 Job No.
 Drawing No.

 66668
 DA-4S-1008

## Appendix B Proposed Waste Collection and Loading Areas

Figure 11: Stage 3 South Loading Dock





Rev         Date         Revision         By         Oik.           A. 21/02/20         Insult for State Pains         ND         D1         B. 21/02/20         ND         D1           B. 21/02/20         Insult for State Pains         ND         D1         D1         D2         D2					
Praduct + Building 201 + 45 <b>SJB Architects</b> Level 2: 445 Coron St 2010 Australian T 61 2 2380 9911 sjb.com.au					
Durbach Block Jaggers Level 2, 9 Roslyn St Potts Point NSW 2011 Australia 161 2 2827 3500 durbachblockjaggers.com					
Building 4H Curifolds Practice 24/526 Hurster Street. Newcastle NSW 2300 Australia 1 6 1 4 1182 4600 curifouspractice.com					
Client					
iris					
Project Newcastle East End Stage 3 & 4 Hunter, Morgan, Newcomen, King Streets NEWCASTLE NSW 2300 Country: AWABAKAL					
Drawing Name Floor Plan - 3E - Loading Level Plan					
Down 0 1 2 5m 1:100 @A1					
Date         Scale         Sheet Size           23/03/27         1:100         @ A1					
Drawn. Chik. Revision ND DJ D					
6668 DA-3E-1005					

## Figure 12: Stage 4 South Loading Dock





In accepts per of ulline p ha document for acpine the ILSB Architecture (RSVP) at LA XO1 510 101 XO1 TAB Architecture, near hall common law, attalizing law and other rights including copyright and infiliate. Table and the result of the rights including copyright and infiliate. The right result is the right of the right and the right of the r		
FOR APPROVAL		
Rev Date         Revision         By         Chi.           1         063020         708 MIGMANTON         20         8**           2         2659222         708 MIGMANTON         20         8**           3         161222         708 MIGMANTON         88         8**           4         1611222         708 MIGMANTON         88         8**           5         211222         708 MIGMANTON         88         8**           7         943224         708 MIGMANTON         88         8**           7         943224         708 MIGMANTON         88         8**		
3         202202         FOR NOTOMATION         BR         RY           19         503202         DOWN TAX         BR         RY           19         103222         EQUED FOR APPROVA.         BR         RY		
Protect Plasting 201 + 54       Star Architects       Star Architects       Star Architects       Star Architects       Star Architects       Star Architects       Darbase       Durbase Block Aggers       Level 2, 8 Roshy B       Politic Star Architects       Outbase Plant RSW       Politic Architects       Politic Architects </th		
Lient		
Peject Newcastle East End Stage 3 & 4 Hunter, Morgan, Newcomen, King Streets NEWCASTLE NSW 2300 Country: AWABAKAL		
Drawing Nume           FLOOR PLAN - 4S - BASEMENT 01           Drawn           0         1           1         2           5m         Scale           0         1           100 @A1         Scale           Drawn         Oth           Drawn         Oth           BR         RY         11           300 NO         Drawning No.           6668         DA-4S-1003		



## Appendix C Example Bin Handling Equipment

# Universal BIN LIFTER



A battery operated hydraulic push button unit that aids in the lifting and emptying of wheelie bins into dumper bins. Completely Australian Standards compliant, the safety cage and extra guarding adds extra protection for users.

This is an ideal unit for heavy weight and frequent lifts. The push-button operation eliminates manual handling and associated risks of lifting bins.

Suitable for supermarkets, schools, construction sites, apartment blocks, waste management companies, event organisers.



## Typical applications

Suitable for supermarkets, schools, construction sites, apartment blocks, waste management companies, event organisers.

#### Features

<b>Lifting</b> Capacity: Mechanism:	250 kg Lift-and-tilt	
Recommended use Per day:	100+ lifts	
Bin compatibility Wheelie: Skip:	80, 120, 140 and 240 litre 1500 and 1800 mm	
<b>Operation</b> Method: Time:	Push-button hydraulic system 35 seconds	
Dimensions (L/W/H)	1500/980/2200 mm	
Battery	<ul> <li>12V rechargeable battery and smart charger</li> <li>10A main outlet</li> </ul>	
Highest tip point	UBL250HYD1500: 2550 mm UBL250HYD1800: 2800 mm	

#### Safety features

· Safety cage and door eliminates all hand and foot

crush-points for operators and bystanders.

Braking castors for stability.

Sturdy, stand-alone unit.



# Tug Compact POWERED TUG



A nimble powered tug that allows a user to tow up to 500 kg safely. It is the ideal tug for towing document, stock, bin, linen and medical trolleys in and around tight spaces and aisles with ease.

Using the tiller handle to tow the tug, the operator is in front of the load, increasing visibility and reducing the risk of collisions.

Powered towing can eliminate push/pull injuries caused by manually moving heavy trolleys or repetitive movements.

See pages 29-31 for hitch options.







#### Typical applications

Suitable for warehouses, hospitals, linen service, casinos, hospitality, universities.

#### Features

Tow capacity	500 kg on flat ground.
Max. speed	Up to 5 km/hour
Speed mode	Three speed control with forward, reverse and emergency stop.
Usability	<ul> <li>Grey non-marking tyres.</li> <li>No driver's licence required.</li> <li>Simple to use.</li> <li>Quiet, smooth operation.</li> <li>Zero emissions.</li> </ul>
Hitching	<ul> <li>Supplied with a pin hitch.</li> <li>Wide variety of hitches available for easy attachment to trolleys.</li> </ul>
Dimensions (L/W/H)	1100/609/891 mm (handle down)
Battery	Two 12V 33Ah MK-gel batteries with 24V smart charger

#### Safety features

Intuitive control with standard automatic safety brake, forward and reverse drive.

Emergency stop button.

· Emergency back-off button.

	ORDER CODES
Tug Compact 500 kg	TUGCOM500NH
Pin hitch (16 mm)	EDHT1810-002
Pin hitch (19 mm)	EDHT1810-043
Clamp hitch*	EDHTCLAMP001
Self-centering hitch	EDHT1810-006

\* Each clamp hitch must be supplied with EDHT1810-006 (self-centering htich) for the Tug Compact.





 17 Macquarie Drive, Thomastown, VIC 3074

 Phone: 1300 363 152
 Fax: 1300 722 383

 E: sales@sitecraft.com.au
 ABN: 36 423 328 526

## SITECRAFT SITTECTRACF TRAILERS - RAMP RANGE





Sitecraft motorized 6 x 240 litre bin trailer

Sitecraft 8 x 240 litre bin trailer complete with registration kit (Blue slip)



Movexx T2500-SC tow tug moving 6 x 240 litre bin trailer



Movexx T2500-SC tow tug moving 2 x 1100 litre bin trailer



## Appendix D Standard Signage

#### Waste Signage

Signs for garbage, recycling and organics bin should comply with the standard signs promoted by the NSW Office of Environment and Heritage.

Standard symbols for use in signage, bin facade and educational materials are promoted through the NSW Environment Protection Authority. They are available for download from the NSW EPA website (NSW EPA 2016b), in black and white and colour versions. The Australian Standard series AS 4123 (Part 7) details colours for mobile waste containers (Standards Australia 2008).



#### Safety Signs

The design and use of safety signs for waste and recycling rooms and enclosures should comply with AS 1319 (Standards Australia 1994). Safety signs should be used to regulate, and control safety related to behaviour, warn of hazards and provide emergency information, including fire protection information. Below are some examples. Clear and easy to read 'NO STANDING' and 'DANGER' warning signs must be fixed to the external face of each waste and recycling room where appropriate.



(d) Horizontal





## MRA Consulting Group

Suite 408 Henry Lawson Building 19 Roseby Street Drummoyne NSW 2047

+61 2 8541 6169 info@mraconsulting.com.au mraconsulting.com.au



