



Kogarah War Memorial Swimming Pool 78 Carwar Avenue, Carss Park

Reference: 20.374r02v04 Date: March 2021



Suite 2.08, 50 Holt S Surry Hills, NSW 201

t: (02) 8324 8700 w: www.traffix.com.au



## **DOCUMENT VERIFICATION**

Job Number	20.374			
Project	Kogarah War Memo	orial Swimming Pool		
Client	SJB Planning			
Revision	Date	Prepared By	Checked By	Signed
V04	09/03/2021	Neil Caga	Vince Doan	

### TRAFFIC CONTROL PLAN CERTIFICATES

Prepare a	Work Zone Traffic Management Plan		
Name	Vince Doan	Certificate No.	0052002098

#### COPYRIGHT NOTICE © TRAFFIX Pty Ltd, 2020

This report is copyright and has been prepared on behalf of the client. Unless permitted in accordance with the Copyright Act 1968, no part of this report may be reproduced without prior written consent from TRAFFIX. No part of this report is to be altered, reproduced or copied without the express permission of TRAFFIX. Unaltered copies of this report including this notice can be reproduced, transmitted or disseminated only in its entirety.



# CONTENTS

1.	Introduction	1
2.	CTMP Requirements	2
	2.1 Traffic Control Plan	2
	2.2 Development Consent	2
3.	Existing Conditions	3
	3.1 Location and Site	3
	3.2 Road Network	6
	3.3 Public Transport	8
4.	Overview of Construction Program	9
	4.1 Times of Operation	9
	4.2 Site Establishment Plan	9
	4.3 Overview of Construction Works	9
5.	Traffic Management Arrangements	10
	5.1 Truck Routes	10
	5.2 Trucks Arrivals	12
	5.3 Vehicle Access	12
	5.4 Pedestrian Control	12
	5.5 Employee Vehicles	12
	5.6 Traffic Control Plan	12
6.	Conclusion	13

## Appendices

Appendix A: Site Establishment Plan Appendix B: Swept Path Analysis Appendix C: Traffic Control Plans



### 1. INTRODUCTION

TRAFFIX has been commissioned by SJB Planning to prepare a Construction Traffic Management Plan (CTMP) for the demolition of existing pool and ancillary structures, tree removal, remediation of contaminated land, earthworks and associated landscaping of Kogarah War Memorial Swimming Pool at 78 Carwar Avenue, Carss Park. This report documents the construction traffic management arrangements, methodology and traffic/amenity impacts associated with the demolition and remedial construction works.

This report should be read in conjunction with the Construction Management Plan prepared separately by Willow Frank Consulting, noting that a comprehensive CTMP can be prepared upon approval of the development in response to the DA Conditions of Consent and once a builder has been appointed to determine the exact methodology.

The report is structured as follows:

- ) Section 2: Outlines the CTMP requirements
- ) Section 3: Documents existing traffic conditions
- ) Section 4: Describes the overall construction program
- ) Section 5: Describes the proposed traffic management arrangements
- ) Section 6: Concludes the report



### 2. CTMP REQUIREMENTS

#### 2.1 Traffic Control Plan

The Traffic Control Plan (TCP) that is included in this report, should be implemented taking due account of on-site conditions as will occur over the construction period. Accordingly, construction crews are expected to respond in a pro-active manner to ensure that this plan is implemented to maximum effect and with no obvious safety issues being overlooked. In particular, the following matters are considered noteworthy:

- ) All signs are to be placed where clear visibility is available;
- ) Installations should be checked intermittently during the course of the day/s; and
- ) A Roads and Maritime Services (RMS) certified Traffic Controller shall be on-site during work hours to supervise vehicle and pedestrian movements.

It is noted that TRAFFIX is responsible for the preparation of these CTMP only and not for its implementation, which is the responsibility of the project manager/builder.

### 2.2 Development Consent

In addition to the above, it is noted that SJB Planning have requested a CTMP be prepared and included within the DA package for the development, with construction works proposed to be undertaken during a 3-4 month period..



### 3. EXISTING CONDITIONS

#### 3.1 Location and Site

The subject site known as the Kogarah War Memorial Swimming Pool at 78 Carwar Avenue, Carss Park is located approximately 7.4 kilometres southwest of the Sydney Airport. More specifically, it is situated adjacent the Carss Park Flats carpark and approximately 70 metres north of the Carss Cottage Museum at Carss Point. The site legally forms part or all of the following:

- ) Lot 1 in DP125981;
- ) Lot 376 in DP1118749;
- ) Lot 511 in DP752056; and
- ) Unreserved Crown Land.

Vehicular access to the site is currently provided to the Carss Park Flats public carpark situated to the immediate west of the site and is accessible via Carwar Avenue through separated entry and egress vehicular accesses.

A Location Plan is presented in Figure 1, with a Site Plan presented in Figure 2 below.






Figure 1: Location Plan





Figure 2: Site Plan



#### 3.2 Road Network

The road hierarchy in the vicinity of the site is shown in Figure 3 with the following roads of particular interest:

) Princes Highway: an RMS Highway (HW 1) that generally traverses north-south

between Broadway in the north and the Victorian Border in the south. Within the vicinity of the site, it is subject to 70km/h speed zoning and accommodates three (3) northbound and (2)

southbound lanes of traffic. Princes Highway is an RMS approved

26.0 metre B-Double route.

) King Georges Road: forms part of an RMS Main Road (MR 200) that generally traverses

north-south between Wiley Avenue in the north and the Princes Highway in the south. Within the vicinity of the site, it is subject to 70km/h speed zoning and accommodates three (3) lanes of

traffic in each direction. King Georges Road is an RMS approved

26.0 metre B-Double route.

) Carwar Avenue: a local road that traverses north-south between the Princes

Highway in the north and Carss Point in the south. Within the vicinity of the site it is subject to 25km/h speed zoning and accommodates a single lane of traffic in each direction. Carwar Avenue generally provides kerbside on-street parking, with linemarked kerbside parking provided adjacent the Carss Park Flats

public carpark.

It can be seen from Figure 3 that the site is conveniently located with respect to the main arterial road network servicing the region, being the Princes Highway. As such, construction vehicles are able to utilise RMS approved 26.0m B-Double routes to access the site.






Figure 3: Road Hierarchy



### 3.3 Public Transport

The subject site is located within optimal walking distance (400 metres) of various bus stops along Carlton Crescent as presented in Figure 4 below. These bus stops provide services along the 985 bus route between Kogarah and Hurstville via Carss Park.

This main bus route is typically serviced every 20 minutes on weekdays and also provides connections to Hurstville and Kogarah Railway Stations, which in turn provide access to the wider public transport network along the T4 (Eastern Suburbs and Illawarra Line) and South Coast Line.



Figure 4: Public Transport



### 4. OVERVIEW OF CONSTRUCTION PROGRAM

#### 4.1 Times of Operation

The total construction period is anticipated to occur over 3-4 months. The hours of operation will be in accordance with the DA Consent Conditions, which is envisaged to be:

) Monday to Friday 7:00am to 5:00pm;

) Saturday No building activities are to be carried out at any time; and

) Sunday or Public Holiday No building activities are to be carried out at any time.

#### 4.2 Site Establishment Plan

Reference should be made to the Site Establishment Plan presented in Appendix A, which outlines the indicative locations of:

- ) Sheds, amenities, material storage and waste management areas;
- ) Loading / unloading area within the Carss Park Flats public carpark; and
- ) Perimeter site fencing, gates and construction vehicle access.

#### 4.3 Overview of Construction Works

This CTMP has been prepared for the demolition and civil stages of construction, inclusively. This stage and associated remedial works are anticipated to occur over a 3-4 month period (subject to approval) and will involve a maximum workforce of 15 people on-site at any one time. The maximum sized trucks to be utilised throughout this stage will be 17.0m long truck and dog trailers and 12.5m long heavy rigid vehicles (HRVs). It is proposed that all demolition and remedial works will occur within the site, with vehicular access provided via the separated entry and egress accesses in the south of the Carss Park Flats public carpark off Carwar Avenue.

The demolition and civil stages of construction are estimated to have an average of 20 truck movements per day (20 in, 20 out) which equates to 2-3 trucks every hour. Accordingly, this volume is considered negligible and will have minimal impacts on the surrounding amenities and road network.



### 5. TRAFFIC MANAGEMENT ARRANGEMENTS

#### 5.1 Truck Routes

The proposed truck routes make use of the RMS approved 26.0 metre B-Double roads (Princes Highway and King Georges Road), with a copy of the routes provided to all drivers prior to attending the site. A swept path analysis has been undertaken for the maximum sized vehicles demonstrating satisfactory movements at the vehicular access and critical intersection of the truck route. This analysis is provided in Appendix B for reference.

The proposed truck route is presented in Figure 5, with the route summarised as follows:

- ) Routes to the subject site (IN):
- 1. Trucks will arrive on Princes Highway, eastbound.
- 2. Turn right onto Carwar Avenue, southbound.
- 3. Turn left at the Carss Park Flats public carpark.
- ) Routes from the subject site (OUT): 1. Trucks will depart the Carss Park Flats public carpark.
  - 2. Continue along onto Carwar Avenue, northbound.
  - 3. Turn left on Princes Highway.





Figure 5: Truck Routes



#### 5.2 Trucks Arrivals

All trucks will be linked via CB radio and/or hands-free mobile and will only be called onto site when required and when there is sufficient capacity to accommodate the proposed trucks, noting that potential conflicts at the vehicular access is considered highly unlikely, given a minimal average truck volume of 2-3 vehicles per hour.

This management of loading / unloading or deliveries is envisaged to be the same throughout the demolition and civil stages of construction and will ensure no trucks would be required to queue along Carwar Avenue or park on-street. It should be noted that the hardstand carpark area has sufficient room to accommodate the estimated truck volume of 2-3 vehicles per hour.

#### 5.3 Vehicle Access

Construction vehicles will be required to access the site via the existing Carss Park Flats public carpark off Carwar Avenue. A swept path analysis has been conducted demonstrating satisfactory vehicle entry and egress movements of the largest anticipated vehicles to be accommodated on-site. This analysis has been provided in Appendix B for reference.

#### 5.4 Pedestrian Control

Pedestrian access surrounding the site will be managed safely throughout all construction works, with site fencing proposed to be installed around the site and Carss Park Flats public carpark.

### 5.5 Employee Vehicles

All construction workers will be permitted to park on-site during the demolition stage of construction. This is considered appropriate given the minimal number of workers anticipated on-site, being a maximum of 15 people at any given time.

#### 5.6 Traffic Control Plan

The TCP included in Appendix C demonstrates the proposed signage to be adopted during the demolition stage, noting that copies of the TCP are to be kept on-site at all times.


The TCP has been designed in accordance with the requirements of the RMS *Traffic Control at Work Sites Manual* and is recommended for adoption.



## 6. CONCLUSION

This report should be read in conjunction with other documentation prepared by SJB Planning and/or Willow Frank Consulting relating to the internal construction activities. The plan outlined above is considered satisfactory and will minimise any disruptions to the neighbouring developments. This plan meets all requirements of the RMS *Traffic Control at Work Sites Manual* and is recommended for adoption.


		APPENDIX A
	Sit	e Establishment Plan





# APPENDIX B


Swept Path Analysis














APPENDIX C
Traffic Control Plan



	TCP 01 : Demolition Stage	Date:	24.09.2020
Project:	Kogarah War Memorial Pool	Prepared By:	Neil Caga
Project Number:	20.374	Approved By:	Vince Doan (0052002098)
Client:	SJB Planning	Signature:	

Suite 2.08 50 Holt Street Surry Hills NSW 2010

(02) 8324 8700 info@traffix.com.au

