



Construction and Operational Waste Management Plan

Seniors Housing Development
Lot 194 Road No. 02
Rosemeadow Stage 03



Project No: D974

Revision: B

Date: 25 November 2021

Document Control

Creative Planning Solutions works to a stringent Quality Assurance Program.

If this document has not been signed for review and approval then it is deemed a preliminary draft.

Prepared by:



Greg Tesoriero

Reviewed by:



Daniel Govers

Authorised by:



Daniel Govers

© Copyright CREATIVE PLANNING SOLUTIONS PTY LIMITED 2021

This document is copyrighted; reproduction of this document or any part thereof is not permitted without prior written permission of Creative Planning Solutions Pty Limited.

Disclaimer:

In preparing this document, Creative Planning Solutions has relied upon information and documents provided by the Client or prepared by other Consultants within their various areas of expertise.

Creative Planning Solutions is unable and does not accept responsibility for any errors or omissions in any of the material provided by other parties.

Contents

1.0	Introduction	4
1.1	Project Overview	4
1.2	Purpose of this Plan	4
2.0	Legislative and Regulatory Compliance	5
2.1	Relevant Legislation	5
2.2	Guidelines and Standards	5
3.0	Environmental Aspects and Impacts	6
3.1	Waste Minimisation Hierarchy	6
3.2	Environmental Aspects – Major Waste Streams	7
3.3	Classification of Waste Streams	7
4.0	Generated Operational Waste Volumes	10
4.1	Multi-Unit Dwellings	10
4.1.1	General Waste:	10
4.1.2	Recyclable Waste:	10
5.0	Waste Equipment Recommendations	11
5.1	Multi-Unit Dwellings	11
5.1.1	General Waste:	11
5.1.2	Co-mingled Recycled Waste:	11
6.0	Waste Systems	12
7.0	Environmental Control Measures and Procedures	14
8.0	Inspections, Monitoring, Auditing and Reporting	18
8.1	Inspections and Monitoring	18
8.2	Reporting	18
8.3	Auditing	18
9.0	Review and Improvement of the WMP	19
9.1	Environmental Management Review	19
9.2	Continual Improvement	19
	Appendix A – Typical Bin Specifications	20
	Appendix B – Waste Management Register	21
	Appendix C – Waste Storage Area Plan + Path of Travel	22

1.0 Introduction

1.1 Project Overview

The proposed Seniors Housing development located at Lot 194, Road 02 within plan of proposed subdivision Stage 3, in the suburb of Rosemeadow within the Campbelltown Local Government Area (LGA) will provide residential accommodation of 45 x 2 bedroom apartments across three (3) buildings. The development will be three (3) storeys in height including ground floor and one (1) level of basement car parking with communal open spaces to the central portions of the site.

The subject site has an area of 5,105m² and will be bound by a drainage easement and Copperfield Road to the east, Road No.02 to the west and vacant allotments forming part of the new subdivision to the north and south.

1.2 Purpose of this Plan

The purpose of this Waste Management Plan (WMP) is to assess, and where possible reduce, the amount of waste produced during the demolition, construction and operational phases of the Project. This plan will assess how the waste will be dealt with in the most environmentally sustainable way. The WMP contains the following information:

- Relevant legislation and guidelines for waste management of the Project;
- Projected waste volumes to be generated during the demolition, construction and operational phases of the project;
- The systems, procedures and initiatives proposed to address the management of waste materials generated during the demolition, construction and operational phases of the Project;
- Safeguards, mitigation measures and monitoring to manage waste impacts during construction;
- Roles and responsibilities of those involved in the design and implementation of waste management controls; and
- An effective monitoring, auditing and reporting framework to assess the effectiveness of the controls implemented.

It is noted that this WMP has been prepared as a supplementary report to the information submitted as part of the Development Application package for the proposed Seniors Housing development on the subject site. This WMP should be read in conjunction with the plans submitted with the Development Application.

2.0 Legislative and Regulatory Compliance

2.1 Relevant Legislation

Key environmental legislation relating to waste management includes the following:

- Waste Avoidance and Resource Recovery Act 2001 (WARR Act).
- Contaminated Land Management Act 1997 (CLM Act).
- Protection of the Environment Operations Act 1997 (POEO Act).
- Protection of the Environment Operations (Waste) Regulation 2005.
- Commonwealth Hazardous Wastes (Regulation of Exports and Imports) Act 1989.
- Environmentally Hazardous Chemicals Act 1985.

2.2 Guidelines and Standards

Key guidelines and standards relevant to management of waste and adopted as per the Campbelltown (Sustainable City) Development Control Plan 2015 for this project are detailed in **Table 2** below.

Condition of Approval	Requirement
Campbelltown Council Waste Management Information	Requires the waste streams to be monitored and volumes and end-receivers to be recorded.
NSW Office of Environment and Heritage - Model Waste Not DCP Chapter 2008	This Chapter aims to facilitate sustainable waste management within the Local Government Area in a manner consistent with the principles of ESD.
Dept. of Environment & Climate Change NSW Better Practice Guide for Waste Management in Multi-unit Dwellings	This guide has been developed to assist council staff, architects, residential developers and building management incorporate better practice in the design, establishment, operation and ongoing management of waste services in residential multi-unit dwellings
Dept. of Environment & Climate Change NSW Waste Classification Guidelines 2008	Guidelines on current waste management legislation specifying classification of waste and management of waste.
NSW Governments Waste Reduction and Purchasing Policy (WRAPP)	This policy is designed to promote ecologically sustainable development within all NSW State Government Agencies. The aim is to reduce the amount of waste to landfill by encouraging the more efficient use of scarce natural resources. It requires all State agencies to develop a Waste Reduction and Purchasing Plan to demonstrate procedures to minimise waste generation in four areas (paper products, office equipment and components, vegetation and construction and demolition material). The policy also requires priority to be given to purchasing items with recycled content and the recycling of certain wastes.

Table 1: Relevant guidelines and standards

3.0 Environmental Aspects and Impacts

3.1 Waste Minimisation Hierarchy

The Waste Avoidance and Resource Recovery Act 2001 (WARR Act) and the Protection of the Environmental Operations Act 1997 (POEO Act) govern the issues of waste generation, reuse, recycling, transport and disposal and establish a waste minimisation hierarchy (*Figure 1*) that prioritises waste solutions, according to how successfully they conserve natural resources. The first priority is given to reducing the overall amount of waste, followed by the reuse and then recycling of any wastes that are unavoidably created, with disposal as a last resort. The aim is to extract the maximum practical benefits from the products and to manage waste in the best possible way.




Figure 1: Waste Minimisation Hierarchy

- **Avoid:** Waste avoidance by reducing the quantity of waste being generated. This is the simplest and most cost-effective way to minimise waste. It is the most preferred option in the Waste Management Hierarchy and is therefore ranked first.
- **Reuse:** Reuse occurs when a product is used again for the same or similar use with no reprocessing. Reusing a product more than once in its original form reduces the waste generated and the energy consumed, which would have been required to recycle.
- **Recycle and Reprocess:** Recycling involves the processing waste into a similar non-waste product consuming less energy than production from raw materials. Recycling spares the environment from further degradation, saves landfill space and saves resources.
- **Recovery:** Resource Recovery involves turning discarded materials into some kind of useful resource by chemically transforming those materials, typically into either energy or compost.
- **Dispose:** Removing waste from work sites, compounds and offices and dumping in a licensed landfill site, or other appropriately licensed facility.

3.2 Environmental Aspects – Major Waste Streams

The environmental aspects are those operations that may result in an environmental impact. Numerous waste streams would be produced during the demolition and construction of the Project, these are summarised in **Table 2** and include potential reuse options for each.

3.3 Classification of Waste Streams

Classifying wastes into groups that pose similar risks to the environment and human health facilitates their management and appropriate disposal.

Six waste classes are used:

- Special waste
- Liquid waste
- Hazardous waste
- Restricted solid waste
- General solid waste (putrescible)
- General solid waste (non-putrescible).

Where waste cannot be avoided, reused or recycled it will be classified and appropriately disposed of. The classification of waste is based on the Waste Classification Guidelines (OEH2008). The guideline outlines how to assess waste, waste classification and sets out management options for the disposal of classified waste.

1. Establish if the waste should be classified as special waste.
2. If not special waste, establish whether the waste should be classified as liquid waste.
3. If not special waste or liquid waste, establish whether the waste is of a type that has already been classified. To simplify the classification process, the OEH (Environment Protection Authority (EPA) Branch) has 'pre-classified' a number of commonly generated wastes.
4. If the waste is not special waste, liquid waste or pre-classified, establish if it has certain hazardous characteristics and can therefore be classified as hazardous waste.
5. If the waste does not possess hazardous characteristics, it needs to be chemically assessed to determine what class of waste it is. If the waste is not chemically assessed, you must manage the waste as if it were hazardous waste.
6. If the waste is chemically assessed as general solid waste, a further test is available to determine whether the waste is putrescible or non-putrescible. This test determines whether the waste is capable of significant biological transformation. If you do not wish to undertake this test, you must manage the waste as if it were general solid waste (putrescibles).

Table 2 – Construction Disposal, Re-Use & Recycling

KEY WASTE STREAM		DESTINATION		
		REUSE & RECYCLING		DISPOSAL
Type of Material	Estimated Volume (m ³) or Area (m ²) or Weight (t)	ON-SITE Specify how materials will be reused or recycled on site.	OFF-SITE Specify the contractor and recycling outlet.	Specify the contractor and landfill site.
Excavation	5,700m ³	Upon selection of the successful contractor the re-use of excavated material can be assessed more accurately. Topsoil will be kept and re-used for landscaping. Where possible material will be stockpiled for re-use. However the majority of the material will need to be removed to an approved recycling/land fill site.		Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)
Green Waste	2m ³	Small waste during landscaping phase	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)	Nil
Bricks	2 tonnes (approx.)	Any broken bricks or blocks and other waste will be stockpiled for collection by a waste disposal contractor.	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)	Nil
Tiles	0.25 tonnes (approx.)	Design contains concrete roof only. Pavers for landscaping and kitchen and bathroom work may include small amounts of tile waste.	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)	Nil
Concrete	3 tonnes (approx.)	Waste will be stockpiled for collection by a recycler.	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)	Nil
Timber – Pine	2 tonnes (approx.)	All existing timber will be collected for sorting & resale	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)	Nil
Plasterboard	1 tonnes (approx.)	All unused plasterboard will be stockpiled on site to be collected by waste contractor	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm	Nil

			Resource Recover Centre)	
Metals, Copper, Steel, Aluminium	2 tonnes (approx.)	All unused metal off cuts will be stockpiled on site to be collected by a waste disposal contractor	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)	Nil
Other Waste	5 tonnes (approx.)	All unused miscellaneous wastes will be stockpiled on site in waste skip to be collected by waste disposal contractor	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)	Veolia Waste Recovery NSW (Alt. SUEZ Spring Farm Resource Recover Centre)

Note: No classification table for the demolition phase has been included in this report given the site has already been cleared and is currently vacant.

4.0 Generated Operational Waste Volumes

This assessment of waste volumes is an estimate only and will be influenced by the development's management and occupant's attitude to waste disposal and recycling. CPS has based our calculations on seven (7) days per week of waste generation throughout the 45 units of the development.

4.1 Multi-Unit Dwellings

Projected waste quantities during the operational phase of the residential flat building are listed below. Waste source generation has been separated into general and recyclable waste.

4.1.1 General Waste:

The general waste generation rate listed below has been calculated based on figures contained within Section 5.4.8 Campbelltown (Sustainable City) Development Control Plan 2015.

Total Number of Units	Waste Generation Rate <i>1 x240L/2.5 dwellings/week</i>	General Waste Generated <i>L/per week</i>
45	240 Litres per 2.5 dwellings per week	4,320

4.1.2 Recyclable Waste:

The recyclable waste generation rate listed below has been calculated based on figures contained within Section 5.4.8 Campbelltown (Sustainable City) Development Control Plan 2015.

Total Number of Units	Co-mingled Recycling Generation Rate <i>1 x240L/2.5 dwellings/week</i>	Recyclable Waste Generated <i>L/per week</i>
45	240 Litres per 2.5 dwellings per week	4,320

5.0 Waste Equipment Recommendations

The following waste equipment and quantity recommendations have been made based on expected waste generation quantities outlined in **Section 4.0**.

5.1 Residential Flat Buildings

5.1.1 General Waste:

Based on the previously stated waste generation rates, CPS's recommendations for waste handling equipment are as follows:

Collection Containers – Council's waste collection services will be utilised to provide a collection service for all general waste. Therefore, utilising the previously calculated general waste quantities for the development, along with the capacity arrangements of the waste storage rooms, the following mobile garbage bin option is recommended:

Qty Required – Total of eighteen (18) x 240L mobile garbage bins collected weekly

5.1.2 Co-mingled Recycled Waste:

Based on the previously stated recycled waste generation rates, CPS's recommendations for waste handling equipment are as follows:

Collection Containers – Council's waste collection services will be utilised to provide a collection service for all recycled waste. Therefore, utilising the previously calculated recyclable waste quantities for the development, along with the capacity arrangements of the waste storage rooms, the following mobile garbage bin option is recommended:

Qty Required – Total of eighteen (18) x 240L mobile recycling bins collected weekly

Note: Reference should be made to Appendix A for details on the specifications of the abovementioned bins, including slight increases in bin capacity due to manual compaction, if necessary.

5.1.3 Green Waste:

LAHC engages a general maintenance contractor who will be responsible for collecting and disposing of garden organics offsite and therefore does not require 'green bins' for garden organics. Food waste from tenants is disposed of in general waste.

6.0 Waste Systems

In accordance with Section 2.15 Waste Management of the Campbelltown (Sustainable City) Development Control Plan 2015, and as indicated on the development application plans held at **Appendix C** below, the waste arrangements on site have been designed

Waste Storage Areas

Space has been allocated for refuse storage within the front setback to Road 02. This includes three (3) separate waste storage rooms located <10m from the front boundary.

Amended plans have also been prepared to provide one (1) additional waste storage area at the southern end of the central courtyard area to reduce travel distances for residents to transport waste. The additional waste storage area has been conveniently located for easy and practical access whilst mitigating any visual or amenity impacts to the central courtyard and adjoining units.

The areas provided are sufficient to house the appropriate number of bins as outlined in **Section 5.0** of this WMP with appropriate clear door widths for bin manoeuvrability. Waste storage areas and bins shall be cleaned and maintained on a regular basis by the caretaker to ensure no issues arise in relation to odours, vermin or unsightliness (Note: LAHC requires the general contractor to clean the bins and their enclosure after each time they're emptied).

Bulky waste storage is proposed within the basement level where a dedicated area has been provided in the north-western corner adjacent to the lift core. The location within the basement for storage of bulky waste items is considered more desirable given the reduced frequency of collections and ensuring unsightly waste items will not be visible from residences or from within the communal areas. It also ensures more open space can be provided at the ground floor level for landscaping and communal open space. The caretaker will be responsible for transporting bulky waste from the basement to the kerbside for collection as required.

Construction of the waste storage areas is to meet all requirements set out in the relevant Campbelltown Development Control Plans, Building Code of Australia and Australian Standards.

The waste rooms are to be constructed to the following requirements:

- have a non-slip floor constructed of concrete or other approved material at least 75mm thick and provided with a ramp to the doorway (where necessary);
- be graded and drained to a Sydney Water approved drainage fitting;
- have coving at all wall and floor intersections;
- be finished with a smooth faced, non-absorbent material(s) in a light colour and capable of being easily cleaned;
- be provided with an adequate supply of hot and cold water mixed through a centralised mixing valve with hose cock; and
- have a self-closing door openable from within the room.
- The level of the floor and entry to the waste storage area is flat to match the level of the adjoining surface; and

- The waste area shall be appropriately signposted, e.g. for recycling bins.

Whilst the Panel comments in relation to all waste storage being provided within the basement are acknowledged, the design as currently proposed provides a more convenient and practical solution to waste management that reduces the movement of bins across the site, does not rely on any lift system nor any mechanical ventilation, does not require navigation across vehicle paths/aisles and provides improved passive surveillance for residents transporting their waste.

Waste Movement

Tenants and residents will be responsible for transporting their general waste and recycling from their individual units to the waste storage areas located on the Road 02 frontage and southern end of the central courtyard area. It shall be noted that all building entries are located within 40m of a waste storage area. It is acknowledged that some individual units in Building D & E do not comply with the maximum 40m travel distance, however the maximum distance to be travelled has been calculated at 48m (Unit 31 & 43 – Building E). The proposed 8m variation to the control is considered to be minor and justifiable in this instance given the sites area and boundary dimensions and the practical layout of waste storage areas achieved.

Collection

Council's waste collection services are to be utilised to collect both general and recyclable waste on the recommended basis as outlined in **Section 5.0** of this WMP. Council's collection services will also be utilised for bulky waste items. Collection vehicles will be capable of parking adjacent to the Road 02 kerb in front of the waste storage areas with collection of bins occurring from the waste storage areas which are located with 5m of the property boundary. A dedicated caretaker will be responsible for transporting all bins required to be moved to and from the street frontage on collection day.

7.0 Environmental Control Measures and Procedures

The following environmental control measures and safeguards will be implemented in order to minimise waste generated during with demolition, construction and operation of the Project.

Table 5 includes a reference number and the relevant phase and timing for each control measure and safeguard. The table provides a source and/or reference for each control measure and safeguard and the respective responsibility for implementation.

No.	Control Measures & Safeguards	Phase				Timing	Responsibility
		Design/Planning	Demolition	Construction	Operation		
WM1	Specific locations for waste management (eg. sorting area locations, recycling bin locations, material stockpile locations) will be established on site		×	×		Ongoing	EO / Contractor
WM2	Waste management areas will be adequately managed to prevent sediment runoff and dust generation		×	×		Ongoing	Contractor
WM3	Construction method statements (CMS) will include practices to minimise waste generation and to maximise recycling and reuse of materials including spoil, concrete, oils, greases, lubricants, timber, glass, cleared vegetation and metal and will be reviewed by the EO prior to the commencement of works (Hold Point)	×	×	×		Prior to the start of construction and ongoing	Contractor
WM4	Packaging minimisation and reuse initiatives will be implemented as part of the procurement	×	×	×	×	Ongoing	Contractor
WM5	Segregated waste disposal containers for the collection & recycling/disposal of all waste streams generated during the demolition, construction works will be provided onsite. Waste disposal containers to have clear signage & instructions for use to avoid cross-contamination. No rubbish to be disposed on site		×	×	×	Ongoing	Contractor

No.	Control Measures & Safeguards	Phase				Timing	Responsibility
		Design/Planning	Demolition	Construction	Operation		
WM6	Waste will be disposed to an appropriate licensed facility. A Waste Management Register of all waste collected for disposal and / recycling, including amounts, data and time and details and location of disposal will be maintained at all times		×	×		At all times	Contractor
WM7	Prior to disposal of non-recyclable liquid and non-liquid waste, it will be classified based on the Waste Classification Guidelines (OEH 2008). Note, classification may take 1-2weeks depending on analysis required.		×	×		At all times	Contractor
WM8	All waste being transported off site must be covered. The transportation must be appropriately licensed to carry that material.		×	×		At all times	Contractor
WM9	Recycled materials will be considered for use in concrete, roadbase, asphalt and other construction materials		×	×		Ongoing	Contractor
WM10	Ensure that waste is not mixed with spoil. Spoil unsuitable for onsite will be used in landscaping where practical.		×	×		Ongoing	Contractor
WM11	Toilets will be serviced regularly.		×	×		Ongoing	Contractor
WM12	The site will be cleaned of any litter		×	×	×	Ongoing	EO / Contractor
WM13	Topsoil will be stockpiled and reused for landscaping		×	×		Ongoing	Contractor

No.	Control Measures & Safeguards	Phase				Timing	Responsibility
		Design/Planning	Demolition	Construction	Operation		
WM14	Stored stockpiles will be protected from water and wind erosion by using appropriate erosion controls such as spreading with weed-free hydro seed or by covering with a geotextile fabric. This treatment will be used on any pile that will be in place for a period longer than 4 weeks.		×	×		Ongoing	Contractor
WM15	Storage of all hazardous substances and dangerous goods will be in accordance with MSDS requirements in a bunded area. Solid and hazardous wastes will be contained and separated from inert waste.		×	×		Ongoing	Contractor
WM16	Any hazardous waste (e.g. asbestos) will be managed and handled by an appropriately licensed contractor and transported for disposal to a OEH(EPA) approved site		×	×		Ongoing	Contractor
WM17	Any material contaminated by spills i.e. fuel, oil, lubricants etc, including empty fuel, oil and chemical containers, will be stored in a sealed secure container within a bunded area and will be transported to a waste disposal site approved by the OEH to accept such material.		×	×		Ongoing	Contractor
WM18	Incompatible wastes will not be mixed.		×	×		Ongoing	Contractor
WM19	Storage areas would be located away from waterways and the stormwater system.		×	×		Ongoing	Contractor
WM20	Biodegradable products will be used wherever practicable.		×	×	×	Ongoing	EO / Contractor

No.	Control Measures & Safeguards	Phase				Timing	Responsibility
		Design/Planning	Demolition	Construction	Operation		
WM21	Fit secure lids to bins for food waste to prevent scavenging from birds and animals		×	×		Ongoing	Contractor
WM22	Conduct regular litter patrols to ensure litter is effectively controlled on site.		×	×	×	Ongoing	Contractor

8.0 Inspections, Monitoring, Auditing and Reporting

8.1 Inspections and Monitoring

Regular monitoring will be undertaken to track waste management on site. This will be through a series of formal and informal inspections at regular intervals. A Waste Data file will be maintained, recording building/demolition contractor's details and waste disposal receipts/dockets for any demolition or construction wastes from the site. A copy of this register can be found in **Appendix B** of this document.

Activity	Resources	Responsibility	Frequency
Daily Site inspections (work area)	Site Diary	Contractor	Daily issues recorded in Site Diary (by exception)
Weekly Environmental Inspection	Environmental Site Inspection Checklist	EO	Weekly
Waste removal activities off site	Monthly Register for Waste Materials (Appendix B)	Contractor	Monthly

8.2 Reporting

A quarterly report will be produced by the EO to summarise all monitoring results. This report will be reviewed by the ER and the PM.

8.3 Auditing

Audits (both internal and external) would be undertaken to assess the effectiveness of environmental controls and compliance with this plan, conditions of approval and other relevant guidelines. The following elements may be included in the audit of the overall WMP:

- Compliance with statutory obligations.
- Adequacy of monitoring and operational reports.
- Completion of environmental actions.
- Adequacy of environmental training records.
- Adequacy of environmental records, checklists and document management systems.
- Preparation of environmental reports.
- Recording and completion of corrective actions following environmental incidents and complaints.
- Achievement of environmental performance objectives.
- Implementation of actions from previous audits.

9.0 Review and Improvement of the WMP

9.1 Environmental Management Review

The effectiveness and proper implementation of the WMP will be reviewed every twelve months or sooner as necessary. Review will be undertaken by the management team. The review will comprise:

- Reviewing the results of audits.
- Evaluation of the system, which improvements and corrective actions will be sought.
- Evaluation of the operation of the WMP.

9.2 Continual Improvement

Continual improvement of the WMP will be achieved by the continual evaluation of environmental management performance against environmental policies, objectives and targets for the purpose of identifying opportunities for improvement. The continual improvement process will:

- At least annually:
 - Review the adequacy of this plan.
 - Consider any recent developments in practices and technology to ensure Best Management ideals are followed to minimise waste generation and maximise reuse and recycling.
- At least quarterly:
 - Review monitoring results and identify areas of opportunity for improvement of environmental management which leads to improved environmental performance.
- At least monthly (or as incidents/ non-conformances occur):
 - Determine the root cause or causes of non-conformances and deficiencies.
 - Develop and implement a plan of corrective and preventative action to address non-conformances and deficiencies.
 - Verify the effectiveness of the corrective and preventative actions. Outcomes of these reviews shall be documented and retained for the duration of the project.

Appendix A – Typical Bin Specifications

Image



Typical Specification – 240L Recycling Bin

HEIGHT: 1060mm

WIDTH: 585mm

DEPTH: 730mm

LOAD CAPACITY: 96 kg

WEIGHT: 13 kg

VOLUME: 240L

Appendix B – Waste Management Register

Waste Management Register								
Waste ID No.	Date/Time	Waste Classification (inert, solid or hazardous)	Description of Waste (eg. concrete, asphalt, vegetation)	Amount / Volume	Treatment Method (can it be recycled/re-used)	Mode of transport	Receival Facility	Signature/Receipt No.

Appendix C – Waste Storage Area Plan

