Proposed Wallacia Country Club Golf Course & **Proposed Cemetery** Lot 2 DP 1108408 13 Park Road, Wallacia



Vegetation Management Plan

Prepared for: Catholic Metropolitan Cemeteries Trust Prepared by: Travers bushfire & ecology Authors: Michael Sheather-Reid (Ba Nat Res Hons) – Managing Director George Plunkett (B.Sc. Hons, PhD) – Botanist Plans by Sandy Cardow (B.Sc.) – Mapping Specialist Plans by Bronte Talbot (B.Env.Sc.Mgt) Date: 09 December 2019 Version: 1

Contents:

- Page 1 Title Page
- Page 2 Vegetation Management Specifications
- Page 3 Vegetation Management Specifications
- Page 4 Schedule 1 Vegetation Management Works Layout
- Page 5 Nest Box Installation Specifications
- Page 7 Vegetation Management Works Timeline



Photo 1 - Typical River-flat Eucalypt Forest on site






Figure 1 - Study site




Figure 2 - Proposed site layout plan



Photo 2 - Typical Cumberland Plain Woodland on site

Vegetation Management Aims

The purpose of the Vegetation Management Plan (VMP) is to define and document the actions to be implemented to protect and restore remnant vegetation, riparian areas and associated habitats within Lot 2 DP 1108408, 13 Park Road, Wallacia. The proposed development involves: (a) Redesign of the existing golf course and retention of the existing workshop / maintenance shed; (b) Alterations and additions to the existing club; (c) and the development of Nepean Memorial Park within the eastern portion of the site. This will include the construction of a multipurpose chapel and administration office, burial sites as well as the associated road network.

The aims of the VMP include:

- Retention and regeneration of existing EEC vegetation
- Revegetation of EECs and associated habitat within identified restoration . areas
- Installation of permanent and temporary (for construction) fences
- Weed control within restoration areas.
- Management of hollow-bearing trees
- Enhance arboreal connectivity

Existing Vegetation

River-flat Eucalypt Forest on Coastal Floodplains (RFEF) - EEC:

Occurrence - Lower slopes along and adjacent to drainage lines and waterbodies that may be occasionally flooded.

Trees: Eucalyptus tereticornis (Forest Red Gum), Casuarina glauca (Swamp Oak), Casuarina cunninghamiana (River Oak), Angophora subvelutina (Broadleaved Apple), Melaleuca styphelioides (Prickly-leaved Tea Tree), Acacia parramattensis (Parramatta Wattle), Acacia decurrens (Black Wattle) and Melia azedarch (White Cedar).

Shrubs: Bursaria spinosa (Native Blackthorn), Solanum prinophyllum (Forest Nightshade)

Groundcovers: Clematis aristata (Old Man's Beard), Dichondra repens (Kidney Weed), Juncus usitatus (Common Rush), Microlaena stipoides (Weeping Grass) Weed Control and Oplismenus aemulus (Australian Basket Grass).

Cumberland Plain Woodland (CPW) - CEEC:

Occurrence - Small patches across the site, largely along or near the northern boundary east of Jerrys Creek with smaller remnants along the southern boundary

Trees: Eucalyptus tereticornis (Forest Red Gum), Eucalyptus moluccana (Grey Box), Acacia parramattensis (Parramatta Wattle) and Acacia decurrens (Black Wattle)

Shrubs: Acacia implexa (Hickory), Bursaria spinosa (Native Blackthorn), Dillwynia sieberi (Prickly Parrot-pea), Einadia hastata (Berry Saltbush) and Einadia trigonos (Fishweed).

Groundcovers: Aristida vagans (Threeawn Speargrass), Arthropodium milleflorum (Pale Vanilla-Iily), Centella asiatica (Swamt Pennywort), Dichondra repens (Kidney Weed), Glycine clandestinum (Twining Glycine), Goodenia hederacea (Ivy-leaved Goodenia), Microlaena stipoides (Weeping Grass), Pseuderanthemum variabile (Pastel Flower) and Themeda australis (Kangaroo Grass)

Open Waterbodies with Occasional Fringing Macrophytes:

Occurrence - There are three (3) main waterbodies on the site, and one (1) tiny one in the western portion of the site.

Vegetation: The edges of the waterbodies contain Typha orientalis (Cumbungi), Persicaria spp. (Knotweeds), Ludwigia peploides (Water Primrose), Triglochin microtuberosa (Water Ribbons) and Eleocharis sphacelata (Tall Spike-rush).

Ornamental and Managed Landscape (Plantings)

Occurrence - This description covers the remainder of the site to include the fairways and greens, planted vegetation between the fairways, general landscaping and revegetation.

Trees: Sapium sebiferum (Chinese Tallow Tree), Photinia robusta (Photinia), Acer negundo (Box Elder), Betula pendula (European White Birch), Ulmus parvifolia (Chinese Elm), Lophostemon confertus (Brush Box), Liquidambar stryacaflua (Sweet Gum), Pinus spp. (Pines), Cupressus spp. (Cypress), Poplus alba (Poplar), Grevillea robusta (Silky Oak), nonendemic Eucalypts and Melaleuca spp. (Paperbarks), Callistemon viminalis (Weeping Bottlebrush), Corymbia citriodora (Lemon-scented Gum), Celtis sinensis (Chinese Hackberry), and Araucaria cunninghamiana (Hoop Pine).

Shrubs: absent

Groundcovers: Managed lawn

Bush Regeneration & Enrichment Planting

Areas of existing RFEF and CPW vegetation will be regenerated. This will primarily involve bush regeneration, weed control and protection from potential disturbance. Bush regeneration is likely to proceed naturally through recruitment within the existing vegetation and is likely to include enrichment native planting as advised by the project ecologist, using CPW and RFEF species.

Total area is 31400 m², comprised of 17600 m² RFEF and 13800 m² CPW. Enrichment plantings shall achieve the following densities and planting numbers:

- Canopy tree species 1 per 250 m² (Total area of 31,400 m² = 118 units)
- Sub-canopy tree species 1 per 250 m² (Total area of 31,400 m² = 118 units)
- Shrubs & vine species 1 per 10 m² (Total area of 31,400 m² = 3,140 units)
- Grass & groundcover species 1 per 1 m² (Total area of 31,400 m² = 34,400 units)

All bush regeneration works are to be undertaken by a fully qualified bush regeneration team. A minimum native species richness of 40 species must be achieved after 5 years and regenerated indefinitely within the regeneration areas. Restoration areas are to be monitored and audited by an appointed project ecologist to achieve the restoration performance targets.

Weed control works within the restoration areas are to be undertaken by a qualified bushland regeneration team using standard industry practice.

Regarding weeds, the Biosecurity Act (2015) stipulates "duties" which will fall under a general biosecurity duty and additional duties that may also fall under mandatory measure, regional recommended measure, prohibited matter or biosecurity zone. Each of these measures may have specific actions required for each weed species that can be mandatory, recommended or prohibited. The follow schedule is recommended:

- Primary (initial) weed control is to be undertaken prior to any revegetation plantings. Removal of woody weeds should be undertaken first followed by herbaceous weed control.
- 2. Secondary weeding should be conducted in the following 3-6 months after primary weeding to remove weed regrowth or overlooked weeds.
- Maintenance weeding should be undertaken 6-12 times a year until such time as the resistance of the bushland to weeds increases, then only requiring hand weeding on a needs basis. Maintenance weeding is to be conducted for a minimum period of five (5) years after construction works have been completed.

Weed control works are to be undertaken over a minimum maintenance period of five (5) years. Weed control works are to be monitored and audited by an appointed project ecologist to achieve the restoration performance targets.

Herbicide Use

Only operators with Chemcert or equivalent training must undertake the spraying of weeds. The use of Glyphosate based herbicides is recommended in accordance with the manufacturer's labels. Glyphosate may be utilised for cut/paint of stems and trunks, for scrape/paint of vine stems, and for use in spraying equipment at 1:100 or as per label instructions. The operator must evaluate the success of each treatment after a set period of time according to the labelled effective treatment of each species for each herbicide. Care must be taken when applying herbicides near water bodies due to the sensitivity of waterways and resident flora and fauna.

All herbicides must be applied according to the herbicide usage label and provisions of the Protection of the Environmental Operations Act (NSW).

Scientific Name	Common Name	Control Method	Priority
Cinnamomum camphora	Camphor Laurel	Cut / drill and paint	High
Eragrostis curvula	African Lovegrass	Hand Removal / spot spray	High
Lantana camara	Lantana	Cut and paint	High
Ligustrum sinense	Small-leaved Privet	Cut and paint	High
Ligustrum lucidum	Large-leaved Privet	Cut / drill and paint	High
Olea europaea subsp. africana	African Olive	Cut and paint	High
Phytolacca octandra	Inkweed	Hand Removal	High
Rubus fruticosus sp. agg.	Blackberry Complex	Hand Removal / Slash & spray	High
Cirsium vulgare	Spear Thistle	Hand Removal	Medium
Conyza spp.	Fleabane	Hand Removal	Medium
Ehrharta erecta	Panic Veldtgrass	Hand Removal / spot spray	Medium
Paspalum dilatatum	Paspalum	Hand Removal	Medium
Senecio madagascariensis	Fireweed	Hand Removal	Medium
Solanum mauritianum	Wild Tobacco	Hand Removal	Medium
Bidens pilosa	Cobbler's Pegs	Do not disturb	Low
Briza subaristata	-	Hand Removal	Low
Cyperus eragrostis	Umbrella Sedge	Hand Removal	Low
Hypochaeris radicata	Flatweed	Hand Removal	Low
Lactuca serriola	Prickly Lettuce	Hand Removal	Low
Solanum nigrum	Blackberry Nightshade	Hand Removal	Low
Trifolium repens	White Clover	Hand Removal	Low

Site Preparation & Protection of Native vegetation

Prior to the commencement of construction works, the following site preparation must be undertaken:

- 1. Install temporary construction proof fencing for all works.
- 2. Sediment fencing should be attached to or adjacent to the construction proof fencing.

- 6 Retained habitat trees are to be marked and protected from clearance during vegetation clearance works. Habitat trees being removed are to be dismantled by a climbing arborist and removed under supervision of the project ecologist.
- 7 and Installation Specifications (Pages 5 & 6).

Relocation of Tree Hollows

Habitat trees should be retained wherever possible. Habitat trees being removed are to be dismantled by a climbing arborist and removed under supervision of the project ecologist. Sections containing good quality hollows are to be retained, modified with supports and re-attached to suitable trees within the restoration areas.

Nest Box Supply

Nest boxes are to be supplied and installed within the restoration areas under the direction of the project ecologist. A total minimum of 12 nest boxes are to be installed in accordance with the Nest Box Design and Installation Specifications (Pages 5 & 6). A minimum of 10 nest boxes suitable for hollow-roosting microbats are to be installed. The remaining nest boxes should be a mix of large, medium and small boxes suitable for forest owls, possums and general birds. The approximate location for nest box installation is shown in Schedule 1 (Page 4) and design is to be in accordance with the Nest Box Design and Installation Specifications (Pages 5 & 6).



- 3. Eliminate all potential access and deter pedestrian access from the restoration areas.
- 4. Commence weed control of all restoration areas prior to planting works.
- 5. Mark all trees to be removed in accordance with the approved tree retention and removal plans.

A minimum of 12 nest boxes as specified below are to be installed within the restoration areas prior to vegetation removal works under the direction of the project ecologist and according to the Nest Box Design

Lot 2 DP 1108408 13 Park Road, Wallacia 18CMCT02





Vegetation Management Specifications

Fully Structured Revegetation Specifications

Table 1 provides a revegetation species list. Only locally occurring native species are to be used in revegetation works commensurate with Cumberland Plain Woodland (CPW), on non-floodplain areas, and River-flat Eucalypt Forest (RFEF), in floodplain areas adjacent to watercourses. Native macrophyte species are to be used in enrichment planting surrounding the proposed detention basins. If other species are utilised, these are to be approved by the project ecologist. All plants utilised for restoration are to be sourced from the local area with a local provenance certificate. A minimum of 30 native species shall be used as part of the revegetation works.

Revegetation within the CPW and RFEF restoration areas is to achieve fully structured revegetation in the entire area and shall achieve the following densities and planting numbers over a total area of 56,600 m² (43,100 m² RFEF + 13,500 m² CPW):

- Canopy tree species 1 per 50 m² (Total area of 56,600 m² = 1,088 units)
- Sub-canopy tree species 1 per 30 m² (Total area of 56,600 m² = 1736 units)
- Shrubs & vine species -1 per 10 m² (Total area of 56,600 m² = 5430 units)
- Grass & groundcover species 4 per 1 m² (Total area of 54,400 m² = 258,500 units)
- Grasses, groundcovers, sedges and rushes 6 per 1 m² (Total area of 2,200 m² = 13,200 units) Note: The higher density of ground layer plantings is to occur in the riparian zone (RFEF planting) where shrubs plantings are to be kept to 1m tall (0.22ha area)

All installed plantings are to be protected with a 2 L cardboard box or plastic guards to protect from grazing animals such as kangaroos and rabbits. Pindone rabbit baiting is to be undertaken throughout the entire maintenance period as directed by the project ecologist with approximately 3 baiting sessions per year.

It is expected that at least 85% of plantings will survive. If the success rate is less than this, supplementary planting will be required. All plant maintenance is to be undertaken over a 5 year minimum period. Contingency planting of up to 20% is to be included within the contracted works to be utilised for any loss of plant stock.

Enrichment planting within bush regeneration zones is specified on page 2 of 7 (Bush Regeneration & Enrichment Planting)

Temporary and Permanent Fencing

Temporary construction proof fencing (1.8 m high) is to be installed around all work areas A temporary 1.2 m rural fence is to demarcate the native vegetation restoration area (Schedule 1 - Vegetation Management Works). This fencing shall remain in place until all construction works are completed and plantings have established and is only to be moved under the direction of the project ecologist.

Permanent fencing is to be installed in selected areas to be identified at a later stage. The posts are to be galvanised metal or non-combustible, include at a minimum a 5 strands of plain wire. Barb wire is not to be installed at any time. The permanent fence is to be retained and maintained in good condition at all times in perpetuity.

Project Management, Reporting and Auditing

The flowing project management tasks are to be undertaken.

- 1. Engagement of qualified and experienced bushland regeneration contractors.
- 2. All plant stock is to be certified as local provenance from the supplier, with preference for seeds collected from similar community types.
- All weed control works and planting are to be undertaken by a gualified bushland 3. regenerator / contractor.
- 4. Engagement of a project ecologist to undertake auditing, reporting and compliance certification.
- 5. Photo points and monitoring quadrats are to be set up at the beginning of contract work monitored at least annually for 5 years.
- 6. A compliance statement is to be submitted to Council upon completion of the revegetation works (1 year) and at the end of the 5 year maintenance period assessing compliance with the stipulated restoration performance targets.

13 Park Road, Wallacia	09/12/2019 Issue 1	Page 3 of 7
------------------------	-----------------------	-------------

Vegetation Management Specifications

Version: 1, Version Date: 17/12/2019

Document Set ID: 8966026

Restoration Performance Targets

The following restoration performance targets are to be audited and compliance certificate issued by the project ecologist demonstrating satisfactory completion of the works in the Vegetation Management Plan.

- Installation and maintenance of temporary and permanent protection fencing, as well as sediment and erosion control items as specified by the project ecologist.
- 2. The coverage of the weeds is to not be any greater than 10% after 3 years and 5% after 5 years as determined by the project ecologist.
- Planting in within the restoration areas includes planting of approximately 1,206 canopy trees, 1,854 sub-canopy trees, 8,570 shrubs/vines and 303,100 groundcovers/sedges/rushes, covering 32.5 ha.
- 4. Minimum of 30 native, locally occurring species are to be utilised in the revegetation works. The provenance of the tube stock or plantings shall be provided to the project ecologist for certification purposes. Species should be chosen from Table 1 or alternatives as approved by the project ecologist.
- 5. Any failed plantings are to be replaced during the 5 year maintenance period (20% contingency plantings).
- 6. A minimum of 12 nest boxes of various sizes and types are to be installed in accordance with the Nest Box Specifications and Installation Plan.
- 7. Improved diversity and density of native vegetation in all restoration areas.

Monitoring Locations

Monitoring of the progress of weed removal, plant growth and natural regeneration is to be undertaken within the restoration areas. A minimum of ten monitoring quadrats are to be to be established at the commencement of restoration works and then monitored every year for 5 years, with annual progress reports to be submitted to Wollondilly Council. The suggested location of these quadrats is identified in Schedule 1.

Monitoring activities will include:

- 1. A photographic record for comparative purposes taken on an annual basis.
- 2. A minimum of thirteen (13) nested flora quadrats are to be undertaken within the restoration areas to assess the achievement of the performance targets. The quadrats are to be placed in representative locations and are to be a minimum outer dimension of 5x5 m with a 1 m² internal nested quadrat. These quadrats should capture all of the different Revegetation and Restoration types.
- An overall vegetation condition map based on standard bush regeneration vegetation 3 condition assessment methodology.




Photo 3 - Open water body on site surrounded by River-flat Eucalypt Forest (left) and fringing macrophytes

Revegetation Species List

	Table 1 – Recommended Rev		
cientific name Common name		CPW	RFER
Canopy Trees 1 per 50 m ² or 1 per			
Acacia parramattensis	Sydney Green Wattle	\checkmark	 ✓
Angophora subvelutina	Broad-leaved Apple		 ✓
Casuarina cunninghamiana	River Oak		✓ ✓
Casuarina glauca Eucalyptus amplifolia	Swamp Oak Cabbage Gum	√	\checkmark
Eucalyptus ampinolia Eucalyptus crebra	Narrow-leaved Ironbark	v	v √
Eucalyptus fibrosa	Broad Leaved Ironbark		▼ ✓
Eucalyptus moluccana	Grey Box	~	~
Eucalyptus paniculata	Grey Ironbark		~
Eucalyptus tereticornis	Forest Red Gum	\checkmark	\checkmark
Eucalyptus viminalis	Manna Gum		✓
Melaleuca decora	White Feather Honey Myrtle		\checkmark
Sub-canopy Trees 1 per 30 m ² or	1 per 250 m ²		
Acacia implexa	Hickory wattle	\checkmark	
Acacia parramattensis	Sydney Green Wattle	\checkmark	\checkmark
Angophora floribunda	Rough-barked Apple	\checkmark	✓
Backhousia myrtifolia	Grey Myrtle	\checkmark	\checkmark
Melaleuca linearifolia	Snow-in-summer		\checkmark
Melaleuca nodosa	Ball Honey Myrtle	✓	
Melaleuca stypheloides	Prickly-leaved Tea Tree	\checkmark	
Shrubs 1 per 10 m²			
Acacia floribunda	White Sally	√	
Acacia implexa	Hickory Wattle		\checkmark
Breynia oblongifolia	Coffee Bush	\checkmark	\checkmark
Bursaria spinosa subsp. spinosa	Native Blackthorn	\checkmark	\checkmark
Callistemon salignus	Willow Bottlebrush		\checkmark
Daviesia ulicifolia	Gorse Bitter Pea		\checkmark
Dillwynia sieberi	Prickly Parrot-pea		\checkmark
Dodonaea viscosa subsp. cuneata	Wedge-leaf Hop-bush	✓	
Pultenaea microphylla	Egg and bacon pea	\checkmark	
Grasses / Groundcovers (various			
Aristida vagans	Three-awn Speargrass		\checkmark
Centella asiatica	Swamp Pennywort	✓	\checkmark
Commelina cyanea	Scurvy Weed	✓	\checkmark
Cymbopogon refractus	Barbwire Grass	\checkmark	√
Dianella caerulea	Blue Flax-lily		√
Dichondra repens	Kidney Weed	√	~
Doodia aspera	Prickly Rasp Fern	✓ ✓	\checkmark
Echinopogon caespitosus	Bushy Hedgehog-grass Berry Saltbush	▼	×
Einadia hastata Entolasia marginata	Bordered Panic	▼	✓ ✓
Geranium homeanum	Northern Cranesbill	v	v √
Geranium solanderi	Cutleaf Cranesbill	~	·
Imperata cylindrica	Blady Grass	· ✓	·
Lomandra longifolia	Spiky-headed Mat-rush	\checkmark	\checkmark
Microlaena stipoides	Weeping Grass	✓	✓
Oplismenus aemulus	Basket Grass	✓	\checkmark
Öxalis perennans	Yellow-flowered Wood Sorrel	\checkmark	✓
Persicaria decipiens	Slender Knotweed	\checkmark	
Philydrum lanuginosum	Woolly Frogmouth		\checkmark
Pratia purpurascens	Whiteroot	\checkmark	\checkmark
Pseuderanthemum variabile	Pastel Flower		\checkmark
Pteridium esculentum	Bracken	\checkmark	
Rytidosperma tenuius	Wallaby Grass		 ✓
Solanum prinophyllum	Forest Nightshade		✓ ✓
Veronica plebeia	Creeping Speedwell	✓	✓
Viola hederacea	Ivy-leaved Violet	v	
Sedges / Rushes 6 per m ² Baumea articulata	lointed Twis Duch		
	Jointed Twig-Rush		\checkmark
Baumea juncea Carex appressa	- Tall Sedge		✓ ✓
Carex appressa Cyperus gracilis	Slender Flat Sedge		✓ ✓
Eleocharis sphacelata	Tall Spike-rush		v √
Ficinia nodosa	Knobby Club-rush		↓
Gahnia clarkei	Tall Saw-sedge		\checkmark
Isolepis inundata	Swamp Club-rush		· ~
Juncus usitatus	Common Rush		· ~
Schoenoplectus mucronatus	River Club-rush	1	· ✓
Vines 1 per 10m ²			
Einadia nutans subsp. linifolia	Climbing Salthush		✓
	Climbing Saltbush		
Glycine clandestina	Twining Glycine	✓	✓ ✓
Glycine tabacina	Twining Glycine	✓	✓
Hardenbergia violacea	False Sarsparilla	\checkmark	\checkmark

Scientific name	Common name	CPW	RFE		
Canopy Trees 1 per 50 m ² or 1 p	per 250 m ²				
Acacia parramattensis	Sydney Green Wattle	\checkmark	\checkmark		
Angophora subvelutina	Broad-leaved Apple		\checkmark		
Casuarina cunninghamiana	River Oak		✓		
Casuarina glauca	Swamp Oak		 ✓ 		
Eucalyptus amplifolia	Cabbage Gum	✓	\checkmark		
Eucalyptus crebra	Narrow-leaved Ironbark		v √		
Eucalyptus fibrosa Eucalyptus moluccana	Broad Leaved Ironbark Grey Box	✓	v √		
Eucalyptus moluceana	Grey Ironbark	•	✓ ✓		
Eucalyptus tereticornis	Forest Red Gum	✓	· ~		
Eucalyptus viminalis	Manna Gum		\checkmark		
Melaleuca decora	White Feather Honey Myrtle		~		
Sub-canopy Trees 1 per 30 m ² o	or 1 per 250 m ²	1			
Acacia implexa	Hickory wattle	\checkmark			
Acacia parramattensis	Sydney Green Wattle	\checkmark	\checkmark		
Angophora floribunda	Rough-barked Apple	\checkmark	\checkmark		
Backhousia myrtifolia	Grey Myrtle	\checkmark	\checkmark		
Melaleuca linearifolia	Snow-in-summer		\checkmark		
Melaleuca nodosa	Ball Honey Myrtle	\checkmark			
Melaleuca stypheloides	Prickly-leaved Tea Tree	✓			
Shrubs 1 per 10 m ²					
Acacia floribunda	White Sally	✓			
Acacia implexa	Hickory Wattle		\checkmark		
Breynia oblongifolia	Coffee Bush	✓	~		
Bursaria spinosa subsp. spinosa	Native Blackthorn	 ✓ 	~		
Callistemon salignus	Willow Bottlebrush		\checkmark		
Daviesia ulicifolia	Gorse Bitter Pea		\checkmark		
Dillwynia sieberi	Prickly Parrot-pea		\checkmark		
Dodonaea viscosa subsp. cuneata	Wedge-leaf Hop-bush	\checkmark			
Pultenaea microphylla	Egg and bacon pea	\checkmark			
Grasses / Groundcovers (variou					
Aristida vagans	Three-awn Speargrass		\checkmark		
Centella asiatica	Swamp Pennywort	\checkmark	\checkmark		
Commelina cyanea	Scurvy Weed	\checkmark	~		
Cymbopogon refractus	Barbwire Grass	\checkmark	\checkmark		
Dianella caerulea	Blue Flax-lily		✓		
Dichondra repens	Kidney Weed	✓	~		
Doodia aspera	Prickly Rasp Fern	✓			
Echinopogon caespitosus	Bushy Hedgehog-grass	✓ ✓	\checkmark		
Einadia hastata	Berry Saltbush	✓ ✓	\checkmark		
Entolasia marginata Geranium homeanum	Bordered Panic Northern Cranesbill	✓	\checkmark		
Geranium homeanum Geranium solanderi	Cutleaf Cranesbill	✓	✓ ✓		
Imperata cylindrica	Blady Grass	✓ ✓	v √		
Lomandra longifolia	Spiky-headed Mat-rush	✓ ✓	 ✓ 		
Microlaena stipoides	Weeping Grass	✓ ✓	 ✓ 		
Oplismenus aemulus	Basket Grass	✓ ✓	↓		
Oxalis perennans	Yellow-flowered Wood Sorrel	✓ ✓	↓		
Persicaria decipiens	Slender Knotweed	· · · · · · · · · · · · · · · · · · ·	t		
Philydrum lanuginosum	Woolly Frogmouth		\checkmark		
Pratia purpurascens	Whiteroot	\checkmark	~		
Pseuderanthemum variabile	Pastel Flower		✓		
Pteridium esculentum	Bracken	✓			
Rytidosperma tenuius	Wallaby Grass		\checkmark		
Solanum prinophyllum	Forest Nightshade		✓		
Veronica plebeia	Creeping Speedwell	\checkmark	\checkmark		
Viola hederacea	Ivy-leaved Violet	\checkmark			
Sedges / Rushes 6 per m ²					
Baumea articulata	Jointed Twig-Rush		\checkmark		
Baumea juncea	-		~		
Carex appressa	Tall Sedge		~		
Cyperus gracilis	Slender Flat Sedge		~		
Eleocharis sphacelata	Tall Spike-rush		 ✓ 		
Ficinia nodosa	Knobby Club-rush		 ✓ 		
Gahnia clarkei	Tall Saw-sedge		√ _		
Isolepis inundata	Swamp Club-rush		✓ ✓		
Juncus usitatus	Common Rush		✓ ✓		
Schoenoplectus mucronatus	River Club-rush		~		
Vines 1 per 10m ²					
Einadia nutans subsp. linifolia	Climbing Saltbush		\checkmark		
Glycine clandestina	Twining Glycine	\checkmark	\checkmark		
Glycine tabacina	Twining Glycine	\checkmark	\checkmark		
	False Sarsparilla				

Note: Any variation to the revegetation list below is to be approved by the project ecologist.



aistered survevor.

Document Set ID: 8966026

Version: 1, Version Date: 17/12/2019

Schedule 1 - Vegetation Management Works Layout

Nest Box Design Specifications


The following nest box designs are provided by Travers bushfire & ecology as a guide for construction purposes.

- Timber is to be of high grade structural ply approximately 15 mm thick.
- The lid is to be hinged at the rear side of the box that is affixed to the tree to allow internal inspections from the front side. Lids are to be well sloped to the front to allow runoff by rain. Hinges are to be robust and made of brass, stainless steel or galvanised. Lids are to be larger than the overall cross sectional size of the box and placed so that a small eave exists on all sides to prevent entry of rain.
- Two vertical timber supports (approximately 30x30mm timber strips 150 mm apart) are to be attached down the rear face of the box so that there are two points of attachment to the trunk on a curved surface and the box does not rock in the wind. This will also provide easy attachment points to the trees without having to screw through the inside of the box. These are to be made of treated pine and any screws into this (for hinges etc.) should be treated pine or stainless. Holes at both ends of both supports are to be predrilled for easy attachment to trees. Timber supports should not be placed directly onto the box but with small timber spacers so that an eave is permissible along this side of the roof.
- Boxes to be constructed for a target species. Recommended dimensions of nest boxes for select fauna species are supplied in Table 1 below. Entry holes are best placed in the front for birds or the sides for arboreal mammals.
- For bird boxes, an anti-myna baffle (illustrated below) or steeply sloped roof with side excluders should be placed to prevent direct front access to the entry hole. Bird boxes should allow the wall to be climbed from the entry hole down to the base. This may be achieved by depth controlled saw cuts, robust matting or a ladder. Boxes with anti-myna baffle may require the same placed below the hole on the external front.
- Joints are to be glued and screwed for strength. Glue should be labelled as nontoxic wood alue.
- All fasteners used are to be weather resistant stainless steel, galvanised or other. Screws into the treated pine supports are to be stainless steel or treated pine screws.
- All fasteners for tree attachment are to be supplied (stainless steel or treated pine coach screws). These are to be a suitable gauge depending the size of bow and suitable length to pass through the vertical timber supports, through the bark and cambium, and into a sufficient extent of heartwood. Heartwood penetration will depend on the size of the box. Screws for small boxes should extend a minimum of 20mm into the heartwood of hardwood eucalypts and medium boxes ~40mm. All boxes are to be screwed so that a small distance for growth exists between the timber supports and the trunk. This can be achieved with a small stainless sleeve over the screw.
- 5 mm drainage holes are to be drilled in each corner at the base.
- Exterior of the boxes (including treated pine supports) are to be painted with a primer and then a minimum of two coats of external non-alcohol based acrylic paint. The colour selected should be consistent with the colour of the recipient trunk and therefore recipient trees should ideally be prior selected.

Attachment Method

Travers bushfire & ecology generally recommends that the boxes should be fixed with robust stainless steel or treated pine coach screws that penetrate through the cambium and into the heartwood of the tree to ensure a very secure attachment. Any other method of attachment selected should also ensure the box is secured to prevent movement or fall and allows for the future growth of the tree without any cambium constriction over the complete life of the box.





Anti-Myna Baffle (Sourced from Birds Australia Information Sheet No.5 - 30 July 2001).

Placement of Nest Boxes

Refer to the nest box installation plan (Figure 2) for installation locations. The following guidelines are to be followed for installation on the nominated trees.

- Choose larger and more mature the recipient trees placed on the trunk greater than 6m in height. Generally place nest boxes as high as possible bird boxes (including owls). Gliders and microbat boxes may be placed lower but a high as possible out of standard ladder reach.
- Place away from continual direct mid-day summer sun on the edge of clearings and preferably on the southern side of the trunk.
- Place with large entry holes away from any prevailing winds when close to • open water-bodies. Protect entries from strong southerly winds close to the ocean and contrastingly cool-hot westerly winds in different seasons.
- Attached box securely so that they do not shift or shake in response to strong winds or being knocked by the movements of heavier animals, e.g. possums and goannas.
- To make boxes inaccessible to cats and rats or to also assist target species • by exclusion of possums, the base of trunk or branches may also require the placement of tree guards or exclusion collars.
- Boxes should ideally be placed accessible for management but concealed from interference.




Typical non-painted microbat boxes screwed into Trees

Di

diameter

OPTION 1



DESIGN 3 - MICROBAT NEST BOX DETAIL (Option 1 & 2) Note: Alternative designs available for alternative mounts

Nest box dimensions for typical fauna

The following internal and external dimensions are recommended for the list of species. In choosing the ideal size boxes and openings the advice of an experienced Restoration Ecologist is to be sought

 Table 2 - Recommended Nest Box Dimensions for typical fauna (Source: Birds Australia Supplement No. 5 – Nest Boxes for Natives)

SPECIES	INT DIAM	DEPTH/LENGTH	ENT DIAM	VERT/HOR	and the second se	SEASON	REF
Antechinus, Yellow-footed	70 400 - 450 040	-	20-25 mm	-	-	-	Trainor (1995)
Bat sp.	70-100 x 150-240 mm	200-250 mm	15-20 mm slit	v	-		BFNC (n.d.)
Bat, Chocolate Wattled	-	-	10 mm slit	-	-	-	Trainor (1995)
Bat, Gould's Wattled		-	10 mm slit	-	-	-	Trainor (1995)
Bat, Lesser Long-eared		-	10 mm slit	-	- 1	101 (Trainor (1995)
Black-Cockatoo, Glossy	300 mm	870-1000 mm	160 x 200 mm	v	-	-	Pedler (1996)
Boobook, Southern	-		150 mm	h			Trainor (1995)
Brushtail-Possum sp.	320 mm	400 mm	120-150 mm	v	4-8 m	Autumn	MZES (n.d.)
Brushtail-Possum sp.	210 x 240 mm	380 mm	c.120 mm	v	-		RSPCA (n.d.)
Brushtail-Possum sp.	-	-	90 mm	-	-	-	Trainor (1995)
Cockatoo, Sulphur-crested	-		150 mm	v	-	-	Trainor (1995)
Corella, Little	a destruction of a second second		150 mm		-	-	Trainor (1995)
Corella, Long-billed			150 mm	-	-	-	Trainor (1995)
Duck, Australian Wood	200 mm	500 mm	120 mm	v	-	-	Trainor (1995)
Duck, Pacific Black	450 x 300 mm	-	120 mm	-	-		Elliot (1994)
Duck, Pacific Black	-		120 mm	h	-		Trainor (1995)
Duck, Pink-eared			-				
Galah	200 mm	650 mm	120 mm	v			Elliot (1994)
Galah	200 mm				6 m	Aug-Nov	Adams (1980)
Galah		650 mm	120 mm	v	6 m	Sep-Jan	MZES (n.d.)
Glider, Feather-tailed		-	150 mm		•		Trainor (1995)
	-		20-25 mm	-	-	-	Trainor (1995)
Glider, Squirrel	-	-	60 mm	-	-	-	Trainor (1995)
Glider, Sugar	250 mm	300 mm	50 mm	v	4-8 m	Jun-Dec	MZES (n.d.)
Glider, Sugar	200 mm	450 mm	35-40 mm	v	-	-	BFNC (n.d.)
Glider, Sugar		a ta an	25-30 mm	-	-		Trainor (1995)
Kestrel, Nankeen	400 mm	750 mm	100 mm	v	5 m	Aug-Nov	Adams (1980)
Kingfisher, Sacred	130 mm	600-900 mm	75 mm	h	5-10 m	Sep-Mar	Adams (1980)
Kookaburra sp.	300 mm	500 mm	>130 mm	h	5-10 m	Sep-Jan	Adams (1980)
Kookaburra sp.	400 mm	Pulling - Shares	130 mm	h	5-10 m	Sep-Jan	MZES (n.d.)
Kookaburra sp.	300 x 150-200 mm	600 mm	open	h	-	-	BFNC (n.d.)
Kookaburra, Laughing	150-300 mm	>400 mm	80-120 mm	h	-		Elliot (1994)
Kookaburra, Laughing		- 100 1111	120 mm	h	-		Trainor (1995)
_orikeet sp.	120 mm	600 mm	60 mm	h			
_orikeet, Little	-	-	25-30 mm	-	5 m	Aug-Jan	Adams (1980)
_orikeet, Musk			25-30 mm	and the second se	and the second se		Trainor (1995)
orikeet, Purple-crowned				-	-	-	Trainor (1995)
Owl, Barn	-	-	25-30 mm	-	-	-	Trainor (1995)
	400 mm	750 mm	open	h	5 m	Aut-Spr	Adams (1980)
Dwl, Barn	-	-	150 mm	h	-		Trainor (1995)
Owlet-nightjar, Australian	100-150 mm	300-350 mm	60-80 mm	v	5 m	Sep-Dec	Adams (1980)
Owlet-nightjar, Australian	150 mm	>150 mm	70-120 mm	v	-	-	Elliot (1994)
Owlet-nightjar, Australian	150 mm	400 mm	50 mm	v	-	Sep-Dec	BFNC (n.d.)
Owlet-nightjar, Australian		1997 - A. C. A.	40 mm		>5 m		Trainor (1995)
Owlet-nightjar, Australian	-	-	25-30 mm	-	-	-	Trainor (1995)
Pardalote sp.	120 mm	400-500 mm	30-45 mm	h	5 m	Jul-Jan	Adams (1980)
Pardalote sp.	120 mm	450 mm	30-45 mm	h	5 m	Jul-Jan	MZES (n.d.)
Pardalote, Striated	200 x 120-150 mm		25-35 mm	v/h	-	-	Elliot (1994)
Pardalote, Striated	90 x 120-140 mm	200 mm	30 mm	h		Aug-Feb	BFNC (n.d.)
Parrot, Red-rumped	100 mm	600 mm	75 mm	v/h	5 m		Adams (1980)
Parrot, Red-rumped	100-150 mm	400 mm	70-120 mm	h	and the second se	Aug-Jan	Filiet (1004)
Parrot, Red-rumped	200-240 mm	400 mm			-	-	Elliot (1994)
Parrot, Red-rumped	200-240 11111	400 mm	60-70 mm	v	-	-	BFNC (n.d.)
Phascogale, Brush-tailed		-	25-30 mm	-	-	-	Trainor (1995)
Pipatail Pasaum an	-	-	25-30 mm	-		-	Trainor (1995)
Ringtail-Possum sp.	250 mm	350 mm	80 mm	v	4-8 m	Apr-Nov	MZES (n.d.)
Ringtail-Possum sp.	250 mm	400 mm	60-80 mm	v	-	Mar-Nov	BFNC (n.d.)
Ringtail-Possum sp.	-	-	90 mm	-	1	-	Trainor (1995)
Rosella sp.	120-150 mm	>400 mm	70-120 mm	-	-	-	Elliot (1994)
Rosella sp.	150-200 mm	350-800 mm	75-100 mm	v/h	5 m	Aug-Jan	MZES (n.d.)
Rosella sp.	c.130 x 180 mm	c.400 mm	80 mm	v	-	-	Morrison (1996
Rosella, Crimson	150-200 mm	350-800 mm	75-100 mm	v/h	5-6 m	Sep-Jan	Adams (1980)
Rosella, Eastern	135-150 mm	350-800 mm	75-100 mm	v/h	5-6 m	Aug-Jan	Adams (1980)
Rosella, Eastern	240 mm	400 mm	70 mm	v	-	, ag our	BFNC (n.d.)
Rosella, Eastern	-	>500 mm	60 mm	-	>5 m		Trainor (1995)
Shrike-thrush, Grey	150-200 mm	200-300 mm	150 mm	-			
Shrike-thrush, Grey	150-200 x 200-300 mm	150-200 mm				•	Elliot (1994)
Swallow, Welcome		130-200 mm	open	h	-	-	BFNC (n.d.)
Teal, Chestnut	130 mm	450 750	open	h	3 m	Aug-Dec	Adams (1980)
	200-400 mm	450-750 mm	100-120 mm	v	1.5 m	Sep-Dec	Adams (1980)
Teal, Chestnut	450 x 300 mm	-	80-100 mm		-	10 - 10 - 10 - 10 - 10 - 10 - 10 - 10 -	Elliot (1994)
Teal, Grey	200-400 mm	450-750 mm	100-120 mm	v	1.5 m	All year	Adams (1980)
Teal, Grey	450 x 300 mm		80-100 mm	-	-	-	Elliot (1994)
Teal, Grey			90 mm	-	1.1.1	-	Trainor (1995)
Treecreeper sp.	90-150 mm	100-150 mm	50-80 mm	v	-	-	Elliot (1994)
Treecreeper sp.	150 mm	400 mm	50 mm	v	-		BFNC (n.d.)
Treecreeper, White-throated	75-100 mm	300-400 mm	50-70 mm	v	5 m	Aug-Jan	

Nest type, quantity & location

Relocated hollows and nest boxes are to be placed through the study area adjacent to the riparian habitats and in larger remaining woodland / forest remnants under the guidance of a fauna ecologist

A total of 12 nest boxes of the following specified types are to be reinstalled onto existing trees within restoration area shown on Figure 3 – Nest Box Installation Plan. The 12 nest boxes are to include a minimum of:

- 2 small nest boxes
- 2 large nest boxes
- 8 microbat boxes





Figure 3 - Nest Box Installation Plan



06/12/2019 Issue 1


Page 6 of 7

Nest Box Installation Plan

ID	Task Name	Duration	Year 1- Primary Restoration Works Year 2												Year	3			_	—																			
	raokramo	Duration										1	2	3 4					1011	1112	1	2 3			0.020	Q 1	0 11	12	T	2 3			ear 4	8 9	10	1111	2 1	1 2	3
	STAGE 1 - PRECOMMENCEMENT				<u> </u>			–				-		-			10			1 12		2 .			10			12		2						<u>, , , , ,</u>			-
							1																							-							Т	\square	
1.0	PROJECT INITIATION	1 month		1				1				Г															5 5										\top		
	Confirm funding	1 month		n i							\top																										T	\square	
	Preparation of contract schedules	1 month					1																																
	Submission of fee proposals	1 month																																			T	\square	
1.4	Contractor approvals & engagement of project ecologist	1 month																																					
2.0	SITE PREPARATION AND PROPAGATION																									1 1													
	Pre-commencemnt vegetation condition assessment &	10000																																					
	installation of monitoring plots	1 day													$ \rightarrow $							_					_		_	_							┶	+	_
	Seed collection	12 months				_		-						_											-	_			_	_		-	-	_		_	+		
2.3	Plant propagation (initial & contingency)	8 months							1		_		-	_	+	_	-			-		_				_	_		_	_		_	-		+	-	╇	++	_
	Installation of protective fencing and signage	2 weeks			-	_	_	-		_	+			_	+	_	-			-	-	_			-	-	_		_	_		-	-	_	+	-	+	++	_
2.5	Install sediment and erosion control measures Permit to undertake pest (rabbit) control - Pindone baiting -	2 weeks			-	-	-	-	+	-	+		_		+	-	-		-	-	-	-			-	-	-		-	-	+	_	-	_	+	-	+	++	-
2.6	if required	1 week																																					
2.0		Iweek			-		-	+	+	-	+	+	-	-	+	-	-		-	-		-			-	-	-		_	-	+	-	-		+	+	+	╋╋	-
	STAGE 2 DURING CONSTRUCTION WORKS				1		-				-						-		-			-					1	1										++	-
	STAGE 2 DORING CONSTRUCTION WORKS							-						-											-	-	-			-		-	-			+	╈	++	
3.0	WEED CONTROL					100									+ +							+			-					-	+ +	-	+		+	+	+	++	-
	Primary weed control	12 months		-										-		-						-			-		1			-			-			+	+	++	-
	Secondary weed control	3-6 months														-				-		-			-	-	+			+			-			+	+	++	-
0.2																																					+	+	+
4.0	REVEGETATION ESTABLISHMENT	1-1.5yrs								-																						1							
	Site preparation - sediment and erosion control, removal of				1		1	1.000																		3 <u>-</u>										1			
4.1	waste	1-5 days		-2						_		_				_	4		-								20-2					-		_					_
10.000	Construction works - bulk earthworks, construction and																																						
	stormwater outlet works	6-12 months											_	_													_			_							┶	\downarrow	
	Installation of irrigation system (as appropriate to site)	1 month					_			_		_	_													_	_		_			_				_			_
	Regeneration works	5 years	\square		_		_							_																							4		
	Revegetation works	3 months			-		_	-	+	_	+	\vdash				_		_	_	_		_			_		-		_	_	+	_	-		+	_	╇	++	_
4.6	Initial watering & maintenance	6 months			-	-		-	+	-	+						-			-	-	-			-	-	-		_	-	+	-	-	_	+	-	╇	++	-
5.0	HABITAT ENHANCEMENT	-	11 - 3 11 11 - 3 11	0	-	1	-		+	-	+					-	+			-	-	-				8 - 13 13 10 - 13 13			-	-	+	-	-	-			+	++	-
	Removal of trees in development area	1 week				<u> </u>	-	+	+	-	+			-	+	-	-		-	-		-			-	-	-		_	-	+	-	-		+	+	╋	╋╋	+
	Install nest boxes	1 month					-	-	+	-	+			-		-	-		-		-	-			-		-			-	+	-	-			-	+	++	-
0.2		i monu					-	1			+											1				-	-									+	+	++	-
	STAGE 3 - POST CONSTRUCTION WORKS																			1																	+		
					2 Ar. 19			1								_												10000									T		
	BUSH REGENERATION & REVEGETATION																					-		-				1								-			
	MAINTENANCE																																						
6.1	Watering, maintenance, weed control and repairs	5 years																	11									1				0.0							
	Pest control - rabbit baiting	5 years																				Т										1							
	Ongoing bushland regeneration of existing bushland areas																							· · · · · ·															
6.3	Orgoing bushand regeneration of existing bushland areas	5 years								_																													
																																					T		
	MANAGEMENT AUDITING AND MONITORING				1												1. 1																						- 10-
	Contractor supervision / monitoring	5 years		1			Ĩ																																
	Ongoing supervision/auditing/monitoring	5 years	Ц						\square																						\square						\perp	$\downarrow \downarrow$	
7.3	Submission of annual reporting	5 years					_		\square																					_	\square						4	+	_
			\vdash	_	+		_	-	\vdash		_		\vdash	+	+	-			_		\vdash	_			-	_			_	_	+				\square	-	+	++	+
	CONTINGENCY WORKS (Subject to Audits)	0			_		-	-	+		-					-						_	++		-	5 5 5				-	+						4	++	_
	Replacement planting	2 months			-		_	-	+		+	\vdash		_							\vdash	_			-		-		+	-	+						╋	╇	-
	Watering & maintenance	3-6 months	\vdash		-		+-	+-	+	+	+	+	\vdash	+	┥┦		1			1	\vdash	+					_		_	+	+	-					╉	++	+
	Medium term maintenance Submission of compliance certification	6 months After 5 years	\vdash		+		+	+	+	-	+	+		+	+	+	1		I	1012	\vdash	+		++	1	T	1		-	+	+	+			TT	1	╇	╉┯┿	+
0.4		Aller 0 years	\vdash	-	+	$\left \right $	+	+	+	+	+	+		+	+	+	+		-	+	\vdash	+		++		-	+	\square	-	-	+	+	+		+	+	+	++	+
				- 2	1											- 31											1	100											



Lot 2 DP 1108408 13 Park Road, Wallacia 18CMCT02



09/12/2019 Issue 1

Page 7 of 7

Vegetation Management Works Timeline