

WASTE MANAGEMENT PLAN

DEMOLITION, CONSTRUCTION & ONGOING MANAGEMENT

The applicable sections of this Plan must be completed and submitted with your Development Application.

Completing this Plan will assist you in identifying the type of waste that will be generated and in advising Council how you intend to reuse, recycle or dispose of the waste. The information provided will be assessed against the objectives of the DCP. If you require assistance completing your Waste Management Plan, please contact Council's **Resource Recovery Team – Bankstown Branch on 9707 9000.**

If there is insufficient space, please provide attachments.

SITE DETAILS
Site address:
Suburb:
Postcode:
ADDI IOANTO DETAILO
APPLICANTS DETAILS
Name:
Address:
Suburb:
Postcode:
Telephone:
Mobile:
Email:
The details provided on this form are for the intention of managing waste relating to this project.



WASTE MANAGEMENT PLAN	
VALACE II BAABIATE I BAI BII III AB	

Do the works involve asbestos removal?

DEMOLITION (PLEASE FILL IF APPLICABLE)

N/A (If N/A or und	Under 10m ² er 10m ² , only complete G	Over 10m ² seneral Demolition Wa	ste details)			
Work Cover L	icense No.					
Demolition Co	ontractor Details:					
Licenced Lan	dfill:					
	lemolition contractor has quiring the above details			ition of consent may	be placed on the	Development
GENERAL DEM	OLITION WASTE					
			ount		you manage this	
Type of material Bricks		Less than 10m ³	More than 10m ³	Reuse on-site	Recycle	Landfill
Concrete						
Tiles						
Timber (clean)					
Timber (treate	ed)					
Asphalt						
Metals						
Plasterboard						
Green waste						
Other - specif	y					
Other - specif	у					
Principal Off-S	Site Recyclers:					
Principal Lice	nced Landfill Sites:					



	IFNT PI A	

CONSTRUCTION (PLEASE FILL IF APPLICABLE)

CONSTRUCTION (F)	LLAJL I ILL I	I AFFLIGH	NULL/			
Will a skip bin hire company by Yes for some work	oe used? Yes for all work	No				
Estimated total volume of was	ste:					
Name of skip bin hire compar	ny used:					
Address:						
Suburb:				Po	stcode:	
ABN Number:			Contractor	License Number:		
Tick if a skip bin hire con Application requiring the above				dition of consent may	be placed on the	e Development
If using a skip bin hire con	npany for all work	, please stop	nere.			
All excavation material includi	ng Le	ss than 10m³	More than 10	lm³		
swimming pools	Re	euse on-site	Reuse off-site	e Landfill disp	oosal	
Address if reused off-site:						
Name of licenced landfill:						
Address of licenced landfill:						
		Amour	nt	How will	you manage this	waste
Type of material	l Less	than 10m ³ N	lore than 10m ³	Reuse on-site	Recycle	Landfill
Bricks						
Concrete						
Tiles						
Timber (clean) Timber (treated)						
Asphalt						
Metals						
Plasterboard						
Green waste						
Other - specify						
Other - specify Principal Off-Site Recyclers:						
Principal Oil-Site necyclers.						
Principal Licenced Landfill Site	es:					
I certify that: (a) any material moved off-site is requirements of the Protection Act 1997;			relevant wa Health and	iste (including asbestos aste legislation adminis d Safety legislation adm demonstrating lawful d	tered by the EPA an inistered by WorkCo	nd relevant Work over NSW; and
(b) waste is only transported to a waste facility;	place that can lawful	ly be used as a	or recycling	eighbridge dockets and g services is retained a	nd kept readily acce	essible for
(c) generation, storage, treatmen	t and disposal of haza	ardous waste and	inspection WorkCove	by regulatory authoritient NSW.	es such as Council, I	NSW EPA or
Signature:					Date:	

•••••				
WASTE MANAGEMENT PLAN				
	CNT			
ONGOING MANAGEM	CINI			
Multi dwelling housing with i Multi dwelling housing or Re Mixed use development Commercial/retail or Industri	sidential Flat Building with	is n communal bin storage area		
Proposed number of residential	dwellings:	Proposed number of comn	nercial dwellings:	
service must be provided. Counc Operations Unit on 9707 9000 to	cil provides a commercial o confirm if a service is ava	ial/retail or industrial development waste collection service for garbage ailable for your development.		
BIN SIZE AND COLLECTION FREQUE				
Council allocates bins at the rate detailed in Section 3.3 of the Gu	•	.2 of the Waste Management Guide	. Standard bin dimens	sions are
		Number of bins	Standard collection	Approved alternate
Service Garbage	Bin Size 120L 660L 1100L	required	frequency Weekly	collection frequency*
Recycling	240L 660L 1100L		Fortnightly	
Garden waste	240L		Fortnightly	N/A
given by an assessing officer, ple Council Officer Name:	must be approved by Co	uncil prior to lodgement. Where this Council contact:	has been discussed	with and approval
Telephone:		Date:		
STORAGE OF WASTE			YES	NO N/A
	ted within each dwelling f	or two day's capacity of waste and		
2. Does the bin storage area(s) h	ave sufficient space to sto	ore the required number of bins?		
3. Does the development ensure	the bin storage area is lo	cated:		
public domain?		creened or cannot be viewed from t		
		ng dwellings to reduce noise and oc		
dwelling?		neir waste to the correct bin from the		
rooms of the dwelling?		nt does not pass through any intern	al	
e) such that the bin-carting				
f) such that the bins can be				
4. Has the design ensured that a point is a minimum of 2 metres5. Has the bin-carting route beer	s in width?	m the bin storage area to the collect	lion	
6. Is the bin-carting route:	r madirated on the plans a	2000 Inpuriying the DA:		
a) non-slip?				
b) free from obstructions an	d steps?			

c) a maximum grade of 1:14 (or 1:30 where 660L or 1100L bins are used)?

area, including access to water supply?

7. Has the required cleaning equipment been provided to manage waste, bins and the bin storage

STORAGE OF WASTE	YES	NO	N/A
8. For kerbside collection, is the bin storage area located within 50 metres of the collection point?			
9. For collect and return service:			
a) Is the bin storage area located within 10 metres of a layback to the collection point?			
b) If no, has a temporary bin holding area been provided within 10 metres of a layback the to the collection point?			
c) What is the bin-carting distance from the bin storage area to the temporary bin holding area?			
d) Is bin-handling equipment (e.g. bin tugs) provided to assist the caretaker with bin-carting (to comply with WH&S requirements)?			
10. Is there a garbage chute system proposed?			
a) How many floors will the chute service?			
b) Is there a recycling cupboard provided on each residential floor adjacent to the chute hopper?			
c) Has a bin storage room been provided where the waste chute terminates?			
d) Is there a bin lifting machine provided to assist with condensing 240L recycling bins on each floor into bulk bins for collection?			
11. Is the residential bin storage area separated from the commercial bin storage area with access restricted to each type of tenancy? (mixed use developments only)			
12. Has a minimum of 4m² per building been allocated for the storage of bulky waste?			
13. Has a scaled plan been submitted illustrating the layout of the bin storage area(s)?			
COLLECTION OF WASTE	YES	NO	N/A
1. Has a kerbside collection point been nominated on the plans accompanying the DA?			
2. For collect and return service, does the collection point have a convenient layback to the roadway or remain flat to the truck loading area?			
3. For kerbside collection:			
a) is there enough kerbside space for each dwelling to present all bins for collection in single file, also allowing for a 30 centimetre gap between bins?			
b) can all allocated bins be placed within the site's allocated frontage and not in front of driveways or neighbouring lots?			
4. Is there a separation distance of at least 2 metres between all bins and street trees, bus stops, street furniture and road infrastructure such as round-a-bouts and speed humps?			
5. a) Does the development require the collection vehicle to access the site to service the bins?			
b) If yes, is the DA accompanied by scaled swept path diagrams for the waste collection vehicle which demonstrates the vehicle can enter and exit in a forward direction, minimises manoeuvring within the site and can access the nominated loading area?			
6. Has the development been designed to ensure that access to the collection point can be undertaken by a Heavy Rigid Vehicle?			
7. Is the DA accompanied by a traffic statement confirming the site and collection point has been designed to comply with AS 2890.2 Parking Facilities: Off-Street Commercial Vehicle Facilities?			
ONGOING USE	YES	NO	N/A
1. a) Is there a caretaker on site responsible for managing waste?			
b) How often are they on site and what is their role?			
by now often are they on the and what is their role.			
2. Is the bin storage area accessible to waste collection staff (no security locks or devices)?			
3. Additional information:			