WASTE MANAGEMENT PLAN FOR BANKSTOWN, BASS HILL & REVESBY WARDS



Demolition, construction and ongoing management

The applicable sections of this Plan must be completed and submitted with your Development Application.

Completing this Plan will assist you in identifying the type of waste that will be generated and in advising Council how you intend to reuse, recycle or dispose of the waste. The information provided will be assessed against the objectives of the DCP. If you require assistance completing your Waste Management Plan, please contact Council's **Resource Recovery Team – Bankstown Branch on 9707 9000.**

If there is insufficient space, please provide attachments.

Site details
Site address:
Suburb:
Postcode:
Applicants details
Name:
Address:
Suburb:
Postcode:
Telephone:
Mobile:
Email:
The details provided on this form are for the intention of managing waste relating to this project.



	ΛΕΝΤ PLAN

DEMOLITION (PLEASE FILL IF APPLICABLE)

Do the works involve asbestos removal?			
N/A	Under 10 m²	Over 10m²	

(If N/A or under 10m², only complete General Demolition Waste details)

Work Cover License No.

Demolition Contractor Details:

Licensed Landfill:

Tick if a demolition contractor has not been appointed. If approved, a condition of consent may be placed on the Development Application requiring the above details prior to works commencing on-site.

General demolition waste					
	Amount		How will you manage this was		waste
Type of material	Less than 10m³	More than 10m³	Reuse on-site	Recycle	Landfill
Bricks					
Concrete					
Tiles					
Timber (clean)					
Timber (treated)					
Asphalt					
Metals					
Plasterboard					
Green waste					
Other - specify					
Other - specify					
Principal Off-Site Recyclers:					
Principal Licensed Landfill Sites:					



WASTE MANAGEMENT PLAN					
CONSTRUCTION (PLEASE FILL IF A	APPLICABLE)				
Will a skip bin hire company be used? Yes for some work Yes for all wor	k No				
Estimated total volume of waste:					
Name of skip bin hire company used:					
Address:					
Suburb:			Ро	stcode:	
ABN Number:		Contractor	License Number:		
Tick if a skip bin hire company has not Development Application requiring the a				may be placed or	n the
If using a skip bin hire company for all wo	ork, please stop h	nere.			
All excavation material including swimming pools	Less than 10m³ Reuse on-site	More than 10m Reuse off-site		osal	
Address if reused off-site:					
Name of licensed landfill:					
Address of licensed landfill:					
	Amo	ount	How will	you manage this	waste
Type of material	Less than 10m³	More than 10m³	Reuse on-site	Recycle	Landfill
Bricks					
Concrete					
Tiles					
Timber (clean)					
Timber (treated)					
Asphalt					
Metals					
Plasterboard					
Green waste					

Principal Off-Site Recyclers:

Principal Licensed Landfill Sites:

I certify that:

Other - specify Other - specify

- (a) any material moved off-site is transported in accordance with the requirements of the Protection of the Environment Operations Act 1997;
- (b) waste is only transported to a place that can lawfully be used as a waste facility;
- (c) generation, storage, treatment and disposal of hazardous waste and special waste (including asbestos) is conducted in accordance
- with relevant waste legislation administered by the EPA and relevant Work Health and Safety legislation administered by WorkCover NSW; and
- (d) all records demonstrating lawful disposal of waste and evidence such as weighbridge dockets and invoices for waste disposal or recycling services is retained and kept readily accessible for inspection by regulatory authorities such as Council, NSW EPA or WorkCover NSW.

Signature:	Date:



BANKSTÖWN'			Waste Mana _i	gement Plan 🛂
WASTE MANAGEMENT PLAN				
ONGOING MANAGEMENT				
Multi dwelling housing with indiv Multi dwelling housing or Reside Mixed use development Commercial/retail or Industrial of	ntial Flat Building			
Proposed number of residential dwe	ellings:	Proposed number of comm	mercial dwellings:	
	a commercial wa	al/retail or industrial development' o aste collection service for garbage on s available for your development.		
Bin size and collection frequency				
Council allocates bins at the rates pr detailed in Section 3.3 of the Guide.	escribed in Sectio	on 3.2 of the Waste Management Guid	e. Standard bin dim	ensions are
Service	Bin Size	Number of bins required	Standard collection frequency	Approved alternate collection frequency
Garbage	120L 660L 1100L		Weekly	
Recycling	240L 660L 1100L	AS existing Council service	Fortnightly	
Garden waste	240L		Fortnightly	N/A

Note: Collection frequencies and bin selections are at Council's discretion.

 * Alternate collection frequencies must be approved by Council prior to lodgement. Where this has been discussed with and approval given by an assessing officer, please provide details of the Council contact:

Council Officer Name:

Date:

Storage of waste	YES	NO	N/A
I. Is there sufficient space allocated within each dwelling for two day's capacity of waste and recycling?			
2. Does the bin storage area(s) have sufficient space to store the required number of bins?			
3. Does the development ensure the bin storage area is located:			
a) behind the building line of the dwelling where it is screened or cannot be viewed from the public domain?			
b) away from habitable windows and doors of adjoining dwellings to reduce noise and odour?			
c) such that residents are able to conveniently carry their waste to the correct bin from th dwelling?	eir		
d) such that the bin-carting route to the collection point does not pass through any intern- rooms of the dwelling?	al		
e) such that the bin-carting route to the collection point avoids steps and slopes?			
f) such that the bins can be moved safely to the collection point?			
4. Has the design ensured that any door and pathway from the bin storage area to the collection point is a minimum of 2 metres in width?	on		
5. Has the bin-carting route been illustrated on the plans accompanying the DA?			
6. Is the bin-carting route:			
a) non-slip?			
b) free from obstructions and steps?			
c) a maximum grade of 1:14 (or 1:30 where 660L or 1100L bins are used)?			



Storage of waste	YES	NO	N/A
7. Has the required cleaning equipment been provided to manage waste, bins and the bin storage area, including access to water supply?			
8. For kerbside collection, is the bin storage area located within 50 metres of the collection point?			
9. For collect and return service:			
a) Is the bin storage area located within 10 metres of a layback to the collection point?			
b) If no, has a temporary bin holding area been provided within 10 metres of a layback the to the collection point?			
c) What is the bin-carting distance from the bin storage area to the temporary bin holding area?			
d) Is bin-handling equipment (e.g. bin tugs) provided to assist the caretaker with bin-carting (to comply with WH&S requirements)?			
10. Is there a garbage chute system proposed?			
a) How many floors will the chute service?			
b) Is there a recycling cupboard provided on each residential floor adjacent to the chute hopper?			
c) Has a bin storage room been provided where the waste chute terminates?			
d) Is there a bin lifting machine provided to assist with condensing 240L recycling bins on each floor into bulk bins for collection?			
11. Is the residential bin storage area separated from the commercial bin storage area with access restricted to each type of tenancy? (mixed use developments only)			
12. Has a minimum of 4m² per building been allocated for the storage of bulky waste?			
13. Has a scaled plan been submitted illustrating the layout of the bin storage area(s)?	\/F0	NO	NI/A
Collection of waste	YES	NO	N/A
Has a kerbside collection point been nominated on the plans accompanying the DA?			
2. For collect and return service, does the collection point have a convenient layback to the roadway or remain flat to the truck loading area?			
3. For kerbside collection:			
a) is there enough kerbside space for each dwelling to present all bins for collection in single file, also allowing for a 30 centimetre gap between bins?			
 b) can all allocated bins be placed within the site's allocated frontage and not in front of driveways or neighbouring lots? 			
4. Is there a separation distance of at least 2 metres between all bins and street trees, bus stops, street furniture and road infrastructure such as round-a-bouts and speed humps?			
5. a) Does the development require the collection vehicle to access the site to service the bins?			
b) If yes, is the DA accompanied by scaled swept path diagrams for the waste collection vehicle which demonstrates the vehicle can enter and exit in a forward direction, minimises manoeuvring within the site and can access the nominated loading area?			
6. Has the development been designed to ensure that access to the collection point can be undertaken by a Heavy Rigid Vehicle?			
7. Is the DA accompanied by a traffic statement confirming the site and collection point has been designed to comply with AS 2890.2 Parking Facilities: Off-Street Commercial Vehicle Facilities?			



Ongoing use	YES	NO	N/A
1. a) Is there a caretaker on site responsible for managing waste?			
b) How often are they on site and what is their role?			
2. Is the bin storage area accessible to waste collection staff (no security locks or devices)?			
3. Additional information:			