

Project detail	Timeframe	Timeline completed
Anticipated commencement date (date of Gateway determination)	6 weeks from submission to DP&E	Late September 2014
Timeframe for government agency consultation (pre and post exhibition as required by Gateway determination)	6 week period after Gateway determination	Mid November 2014
Anticipated timeframe for the completion of required technical information - after Specialist Study requirements determined	5 month period (inc. Christmas/New Year Holiday period)	Mid April 2015
Commencement and completion dates for public exhibition period – after amending planning proposal if required, preparation of maps and special DCP provisions	4 month period	Mid August 2015
Dates for public hearing (if required)	Unlikely to be required	-
Timeframe for consideration of submissions	4 week period	Mid September 2015
Timeframe for the consideration of a proposal post exhibition including amendments and maps and report to Council	2 months	Mid November 2015
Date of submission to the Department to finalise the Draft LEP amendment (including 6 week period for finalisation)	3 months (inc. Christmas/New Year Holiday period)	Mid February 2016
Anticipated date RPA will make the plan if delegated	1 month	Mid March 2016
Anticipated date RPA will forward to the Department for notification	Not applicable	

The timeframe for completion would allow a 18 month period assuming the Gateway Determination is made by September 2014 and the planning proposal proceeds as anticipated.